CALIFORNIA DEPARTMENT OF TRANSPORTATION

STATUS OF PROJECTS
CENTRAL REGION
DISTRICT 06
JANUARY 2006

DOWNLOAD DATES XPM –01/05/06 PMCS -01/13/06

STATUS INFORMATION AND UPDATE

PUBLIC (559) 243-3434

Internet Address http://www.dot.ca.gov/dist6/ppm/docs/sop/d6sop.pdf

Intra-net Address *http://sv06web/ppm/pmsu/*

2006 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the time & location listed below.)
Version I 01/12/06

FEB 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Feb 14th	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Feb 16th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Wed Feb 22nd	9:00 am - 12:00 noon	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Feb 23rd	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
APR 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Apr 11th	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Apr 13th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Mon Apr 17th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Apr 20th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
JUN 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Jun 6th	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Jun 8th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Mon Jun 12th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Jun 15th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	

Note: Any changes from the previous schedule are shown bold and on the right of the meeting date listed.

2006 STATUS OF PROJECT REVIEW MEETINGS

(All meetings will be held in the respective District at the location listed below.)
Version I 01/12/06

AUG 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Aug 1st	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Aug 3rd	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Tues Aug 8th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Aug 10th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
OCT 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Oct 10th	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Oct 12th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	
Mon Oct 16th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Oct 19th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
DEC 2006	**TIME**	**DISTRICT**	**Noted Changes**
Tues Dec 5th	1:00 pm - 4:00 pm	Dist 10 - Stockton Room #56 / 71 - "Stanislaus" Room (in the basement) 1976 E. Charter Way	
Thurs Dec 7th	8:00 am - 10:30 am	Dist 09 - Bishop Room #109 - "Mt. Whitney" Room 500 Main Street	
Mon Dec 11th	10:00 am - 12:00 noon	Dist 05 - Atoll Building "Manzanita" Room 1150 Laurel Lane	
Thurs Dec 14th	9:00 am - 12:00 noon	Dist 06 - Fresno Room #145 - "Yosemite" Room 2015 E. Shields Ave., Suite 100	

Note: Any changes from the previous schedule are shown bold and on the right of the meeting date listed.

LEGEND

INFORMATION FIELDS	PERSON RESPONSIBLE FOR DATA ENTRY
Updates to Schedules	Project Manager (directly into FMPro)
Up-to-date Cost Estimates	Project Manager updates to PMCS contact
PM (Project Manager) Assignments	Single Focal Point (SFP) for District (updates to Lisa Jackson)
DM (PJD-Design Manager) Assignments	Samer Shaath, Calnet 8-425-3802
DM (MTC D5 -Design Mgr) Assignments	Kelly McClain, Calnet 8-629-3278
DM (MTC D6 -Design Mgr) Assignments	Bill Moses, Calnet 8-421-6514
DM (MTC D9 -Design Mgr) Assignments	John Fox, Calnet 8-627-5207
DM (MTC D10 -Design Mgr) Assignments	Alvin Mangindin, Calnet 8-423-7300
EM (Environmental Mgr) Assignments	Catherine Yim, Calnet 8-425-8258
CM (Construction Mgr) Assignments	Eddie Wirawan, 559-445-6467, Calnet 8-421-6467
Project Name	Project Manager
Program Box (Right-hand upper box)	Teresa Rix, Calnet 8-425-3433
Co-Rte-PM, description	PMCS group
Phase Completion	Project Managers (update in FMP)
Comments Box	Project Managers

CONTACTS

D5 SFP	Tim Gubbins	Calnet 8-629-3113
D5 Program Manager	Val Houdyshell	" 8-629-3069
D6 SFP	Mike Rastegar	" 8-425-3421
D6 Program Manager	Teresa Rix	" 8-425-3433
D9 SFP	Craig Holste	" 8-627-5211
D9 Program Mgr (SHOPP/Minor)	Brian McElwain	" 8-627-4361
D10 SFP	Dennis T. Agar	" 8-423-6192
D10 Program Manager	Robert Nguyen	" 8-423-7988
CR SFP	Malcolm Dougherty	" 8-425-3420
CR Resource Manager	Nabeelah Hanif	" 8-425-3463
CR Program Manager	Teresa Rix	" 8-425-3433
CR PMSU Manager	Said Ismail	Calnet 8-425-3461
XPM Contact	Sami Shwiyhat (CR & D10)	" 8-425-3440
	Danny Dibyantoro (D5, D6 & D9)	" 8-425-3439
PMCS/Doc Coord Contact	Andrea Senan (D6)	" 8-425-3434
	Linda Araujo (D5 & D9)	" 8-425-3431
	Lydia Gomez (D10)	" 8-425-3435
Website/GIS Coord	Sarah Lesnikowski	" 8-425-3453
FMP/APL Coordinator	Lisa Jackson	" 8-425-3425
Website Development	Tony Hunt	" 8-425-8059
	Ilham Khachadourian	8-423-3436

ACRONYMS

APL	Approved Project List
CR	Central Region
FMP	File Maker Pro
LCO	Local Capital Outlay
NBSSR	Noise Barrier Scope Summary Report
PDS	Project Development Support
PID	Project Initiation Document
PMCS	Project Management Control System
PMSU	Project Management Support Unit
TEA	Transportation Enhancement Activities

PROGRAM BOX DEFINITIONS

TRAMS	Transportation Accounting Management System
TCRP	Transportation Congestion Relief Program
BR#	Bill Reference Number
XPM	Expert Project Management
Phase "PID"	Candidate with approved PID
Phase "Candidate"	Candidate without " PID
PDS	Project Development Support
G13	Resourced for Support Costs (SHOPP projects only)

Revised 1/17/2006
Please send revisions to Andrea Senan

Programmed Projects

Delivery Plan:
Milestones that are tracked by HQ in the Delivery Plan for the current FY. In July of each year, HQ PM sets a new baseline that reflects XPM on 7/9/xxxx.

Approved Line:
Schedule at the time of programming and any approved changes, aka PCR/PCD. CR Document Coordinators update the schedule when either the district or HQ approves a PCR/PCD. PDS projects should have an approved line that matches the SB45 components that are programmed. When a project completes the PID phase and is still pending programming, we copy the current schedule into the approved line until the project is programmed.

Current Line:
Schedule at the time of preparing the Status of Projects. PM has the ability to change the schedule at any given time.

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2006		6/22/2005	4/1/2006		11/15/2007	3/1/2008	3/15/2008	4/15/2008	7/15/2008	7/15/2009
Current	4/1/2006 T		6/22/2005 A	4/1/2006 T		11/15/2007 T	3/1/2008 T	3/15/2008 T	4/15/2008 T	7/15/2008 T	7/15/2009 T

PROGRAM CODE SUMMARY

Program Code	Description
025.500	Grandfathered Interregional Improvement Program – IIP
025.700	New Programming Interregional Improvement Program – IIP
075.400	Grandfathered Regional Improvement Program - RIP
075.600	New Programming Regional Improvement Program - RIP
201.010	Safety Improvements (HB1)
201.015	Collision Severity Reduction (HB1-C.U.R.E.)
201.020	Upgrade Median Barrier (HB1)
201.110	Bridge Rehabilitation (HA21)
201.111	Bridge Scour Mitigation (HA21)
201.112	Bridge Rail Replacement/Upgrade (HA21)
201.114	Bridge Widening (HA21)
201.115	Bridge Preservation (HA21)
201.120	Roadway Rehabilitation (HA22)
201.121	Pavement Rehabilitation (HA22 – CAPM)
201.122	Pavement Preservation (HA22 – CAPM)
201.125	Long-Life Pavement Corridors (HA22)
201.130	Major Damage Restoration (HA23)
201.150	Roadway Protective Betterment (HA42)
201.151	Drainage System Restoration
201.170	Signs and Lighting Rehabilitation (HA22)
201.210	Highway Planting Restoration (HA25)
201.220	New Highway Planting (HB32)
201.230	Freeway Maintenance Access (HA28)
201.240	Roadside Enhancement (HB34)
201.245	Beautification and Modernization (HB34)
201.250	Safety Roadside Rest Area Restoration (HA26)
201.260	New Safety Roadside Rest Areas (HB33)
201.310	Operational Improvements (HB4N)
201.315	Transportation Management Systems (HB4N)
201.321	Weigh Stations and WIM Facilities
201.325	Railroad/Highway At-Grade Crossing
201.351	Equipment Facilities (HA11)
201.352	Maintenance Facilities (HA12)
201.353	Office Facilities
201.354	Materials Labs
201.361	ADA New Curb Ramps (HB71)
204.735	TEA – Caltrans Share from TEA 21 (SHOPP TEA)
204.736	TEA – Caltrans Share from TEA 21 by Others (Regional TEA)
400.000	Locally Funded State Highway Project
600.620	Local Roads
600.624	State Highway Improvements by Local Agencies
600.645	Intermodal Facilities
600.675	RSTP/CMAQ Matching Funds
710.870	Traffic Congestion Relief Program TCRP

STATUS OF PROJECTS
INDEX BY E/A
District 06

January 18, 2006

E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE
0A020_	204	0A870_	114	0C430_	259	0E040_	65	0E600_	187	0F200_	235
0A040_	98	0A880_	113	0C440_	264	0E050_	30	0E610_	234	0F210_	28
0A060_	172	0A890_	115	0C450_	268	0E060_	53	0E620_	270	0F220_	24
0A080_	179	0A900_	213	0C460_	257	0E070_	68	0E640_	167	0F230_	23
0A130_	4	0A910_	26	0C470_	254	0E090_	222	0E650_	7	0F300_	271
0A160_	8	0A950_	208	0C490_	69	0E100_	88	0E660_	6	0F310_	270
0A210_	221	0A970_	68	0C500_	26	0E110_	6	0E670_	12	0F320_	273
0A220_	225	0A980_	30	0C510_	196	0E120_	281	0E680_	10	0F330_	82
0A230_	278	0A990_	42	0C520_	196	0E130_	293	0E690_	22	0F340_	84
0A240_	272	0C030_	193	0C530_	195	0E150_	32	0E700_	2	0F350_	86
0A260_	269	0C040_	220	0C540_	24	0E170_	159	0E710_	13	0F360_	83
0A270_	164	0C050_	210	0C550_	253	0E180_	50	0E720_	3	0F370_	277
0A280_	99	0C060_	173	0C580_	273	0E190_	53	0E730_	7	0F380_	27
0A300_	205	0C070_	117	0C590_	277	0E200_	159	0E740_	11	0F390_	215
0A370_	265	0C080_	104	0C610_	274	0E210_	61	0E750_	226	0F410_	287
0A380_	116	0C090_	222	0C620_	280	0E220_	65	0E770_	216	0F420_	283
0A390_	266	0C100_	223	0C630_	274	0E230_	44	0E780_	278	0F430_	285
0A400_	94	0C130_	31	0C640_	282	0E240_	54	0E790_	276	0F440_	286
0A410_	163	0C160_	260	0C650_	280	0E250_	160	0E800_	272	0F450_	283
0A440_	129	0C170_	224	0C660_	271	0E260_	136	0E810_	185	0F460_	285
0A450_	214	0C180_	234	0C670_	279	0E270_	61	0E820_	22	0F470_	286
0A490_	95	0C190_	195	0C680_	294	0E310_	32	0E830_	279	0F480_	282
0A500_	157	0C200_	258	0C690_	276	0E320_	57	0E840_	231	0F490_	284
0A510_	91	0C230_	255	0C710_	236	0E330_	49	0E850_	229	0F500_	284
0A550_	161	0C240_	170	0C720_	237	0E340_	54	0E860_	171	0F510_	281
0A570_	182	0C260_	251	0C780_	212	0E350_	38	0E880_	230	0F530_	230
0A600_	226	0C270_	269	0C790_	258	0E360_	51	0E890_	224	24340_	146
0A620_	248	0C280_	259	0C800_	42	0E370_	52	0E930_	233	24342_	139
0A630_	174	0C290_	266	0C810_	178	0E380_	52	0E970_	25	27863_	125
0A650_	77	0C300_	252	0C820_	199	0E400_	187	0E990_	97	29330_	110
0A660_	176	0C310_	268	0C840_	198	0E450_	138	0F000_	200	29441_	144
0A710_	92	0C320_	254	0C850_	256	0E470_	231	0F010_	191	30310_	180
0A720_	119	0C330_	263	0C890_	255	0E480_	2	0F020_	186	30370_	154
0A740_	108	0C340_	252	0C900_	251	0E500_	191	0F060_	232	30700_	116
0A760_	175	0C350_	256	0C910_	11	0E510_	190	0F070_	217	3215U_	144
0A780_	216	0C360_	262	0C920_	261	0E520_	229	0F090_	217	32210_	120
0A800_	75	0C370_	257	0C930_	75	0E530_	5	0F140_	275	32362_	72
0A810_	169	0C380_	261	0C940_	76	0E540_	220	0F150_	197	32450_	89
0A830_	218	0C390_	262	0C950_	223	0E550_	275	0F160_	197	32550_	105
0A840_	167	0C400_	189	0C970_	77	0E560_	218	0F170_	198	32700_	179
0A850_	228	0C410_	183	0E000_	8	0E580_	188	0F180_	193	32760_	9
0A860_	113	0C420_	264	0E030_	233	0E590_	188	0F190_	236	33220_	20

STATUS OF PROJECTS
INDEX BY E/A
District 06

January 18, 2006

E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE
33370_	170	39320_	45	42350_	292	43960_	107	45840_	15	4664U_	171
33610_	66	39350_	213	42370_	90	44010_	146	45860_	211	46730_	14
33661_	152	3937U_	181	42390_	157	44200_	253	45870_	35	46760_	228
33732_	118	39460_	14	42460_	296	44240_	97	45890_	27	46870_	87
33740_	71	39520_	109	42470_	84	44250_	102	45910_	56	46980_	227
33830_	48	39680_	39	42480_	104	44260_	16	45940_	117	47010_	241
33920_	72	39710_	58	42530_	74	44270_	79	45960_	70	47090_	10
33930_	156	39790_	37	42550_	103	44310_	86	45990_	34	47100_	15
33940_	150	39930_	145	42630_	192	44370_	43	46000_	47	47130_	18
33950_	151	40290_	125	42790_	194	44390_	18	46010_	49	47140_	4
34222_	143	40350_	126	42800_	290	44400_	29	46011_	55	47150_	21
34225_	142	40390_	148	42810_	123	44470_	201	46012_	55	47160_	91
34232_	147	40400_	149	43000_	150	44670_	73	46020_	60	47190_	67
34233_	100	40410_	124	43010_	93	44770_	34	46040_	64	47210_	232
34234_	108	40592_	189	43020_	80	44800_	134	46060_	41	47230_	39
34242_	124	40600_	243	43040_	1	44810_	73	46070_	93	47290_	207
34243_	121	40720_	110	43050_	114	44870_	45	46110_	23	47300_	165
34244_	109	40740_	149	43070_	90	44900_	133	46120_	70	47330_	184
34245_	111	40840_	137	43080_	88	44940_	29	46130_	28	47360_	246
34251_	121	41030_	162	43150_	127	44990_	263	46140_	36	47380_	246
34252_	100	41280_	192	43160_	135	45060_	56	46150_	71	47480_	115
34253_	101	41370_	40	43170_	134	45080_	267	46170_	101	47540_	161
34270_	143	41470_	199	43180_	130	45120_	83	46190_	155	47600_	238
34324_	147	41570_	295	43200_	135	45130_	79	46220_	63	47620_	215
34353_	123	41590_	87	43210_	33	45140_	80	46240_	206	47630_	173
34770_	38	41600_	94	43220_	62	45160_	132	46260_	33	47640_	182
35070_	136	41610_	120	43230_	40	45250_	122	46270_	36	47720_	194
35071_	92	41680_	165	43260_	31	45310_	25	46280_	137	47730_	248
35341_	102	41850_	290	43270_	242	45320_	203	46290_	112	47770_	292
35670_	20	41871_	185	43350_	103	45390_	241	46300_	112	47810_	239
3568U_	106	41880_	81	43380_	291	45430_	202	46310_	60	47840_	238
36020_	89	41960_	128	43400_	106	45490_	202	46320_	148	47850_	239
36140_	130	41970_	127	43450_	153	45500_	164	46360_	138	47870_	66
36460_	139	42030_	128	43640_	293	45510_	96	46370_	48	47880_	207
37350_	64	42031_	98	43650_	295	45520_	96	46380_	17	47890_	126
3804U_	288	42040_	37	43680_	291	45530_	78	46410_	153	47900_	140
3829U_	122	42050_	118	43690_	287	45540_	145	46420_	59	47910_	204
38820_	151	42090_	67	43730_	288	45550_	129	46440_	172	47920_	178
38821_	141	42120_	47	43760_	69	45570_	78	46450_	46	48020_	265
38880_	163	42230_	133	43810_	41	45680_	17	46460_	46	48030_	184
39210_	3	42240_	58	43860_	294	45690_	105	46470_	51	48040_	177
39250_	289	42260_	59	43950_	107	45710_	81	46480_	155	48080_	240

STATUS OF PROJECTS
INDEX BY E/A
District 06

January 18, 2006

E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE	E/A	PAGE
48100_	201	49110_	267								
48130_	166	49170_	203								
48220_	214	49190_	245								
48240_	205	49200_	289								
48260_	227	49250_	176								
48290_	225	49260_	174								
48320_	111	49280_	249								
48330_	177	49290_	243								
48340_	119	49300_	245								
48380_	63	49340_	247								
48390_	35	49350_	250								
48410_	166	49360_	260								
48440_	181	49370_	247								
48450_	76	49380_	244								
48460_	74	49390_	85								
48470_	85	49400_	169								
48480_	250	49410_	221								
48490_	5	49420_	249								
48500_	50	49460_	183								
48510_	240	49470_	180								
48540_	210	49480_	168								
48560_	190	49490_	162								
48600_	152	49550_	186								
48620_	242	49640_	244								
48710_	235	49690_	168								
48730_	43	49710_	1								
48740_	21	49730_	131								
48750_	19	49740_	131								
48760_	19	49750_	99								
48770_	9	49830_	175								
48780_	82	49840_	211								
48790_	132	49860_	219								
48800_	154	49880_	219								
48920_	16	49910_	206								
48930_	158	49920_	208								
48950_	12	49930_	209								
48980_	44	49980_	142								
48990_	57										
49000_	62										
49020_	140										
49050_	209										
49100_	212										

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
			0E620_	270	MAINT.		
			0F390_	215	MINOR		
FRE	0	L5719	43690_	287	MAINT.	AT PINEHURST MAINTENANCE STATION	REPLACE CEILING TILE
FRE	0	L5725	43730_	288	MAINT.	AT WEST AVE MAINTENANCE STATION	REPLACE ROLLUP DOORS
FRE	0	L5716	44400_	29	PID	AT MENDOTA MTCE STATION	CONSTRUCT MAINTENANCE STATION
MENDOTA MAINTENANCE STATION							
FRE	0	F5942	45510_	96	PS&E/RW	FRIANT RD FROM COPPER AVENUE TO RD 206	WIDEN TO FOUR LANES
Friant Road Widening							
FRE	0	F5942	45520_	96	PS&E/RW	"FRESNO CO ON SHAW AVE, CHESTNUT AVE" WILLOW AVE AND BARSTOW AVE NEAR CALIF STATE UNIVERSITY AT FRESNO	OPERATIONAL IMPROVEMENTS
CSUF Operational Improvements							
FRE	0	C5942	45530_	78	PA&ED	BELMONT AVE TO BUTLER AVENUE	WIDEN TO 4 LANE ARTERIAL PEDESTRIAN OC
Peach Avenue Widening							
FRE	0	F5942	45570_	78	PA&ED	IN EIGHT-COUNTY SAN JOAQUIN VALLEY REGION	TRANSFER OF FUNDS ONLY-TO REPLACE OLD DIESEL ENGINES
San Joaquin Clean Air							
FRE	0	L5708	47300_	165	MINOR	FRESNO PINE STREET MAINTENANCE "STATION, FRESNO COUNTY"	EXTEND EXISTING CREW/EQUIPMENT BLDG
PINE ST. MTCE STATION CREW BLDG							
FRE	0	L5718	48130_	166	MINOR	AT THE SATELITE MTCE STATION ON RTE 168 HUNTINGTON LAKE	REPLACE SAND STORAGE
HUNTINGTON LAKE SAND STORAGE CONSTRUCTION							
FRE	0	L5725	47840_	238	MAINT.	AT THE WEST AVE MAINTENANCE STATION (KP 37.5)	REMOVE/REPLACE FUEL TANKS WITH ABOVE GROUND FUEL TANKS
FRE	0	0/	48410_	166	MINOR	"IN FRESNO CO ON ROUTES 5, 41, 99," 168 & 180 AT VARIOUS LOCATIONS AND IN MADERA CO ON ROUTES 41 & 99 AT VARIOUS LOCATIONS	INTERCHANGE EXIT SIGNS ON FREEWAYS
FRESNO CO. SIGN NUMBERING							
FRE	0	0/	0A780_	216	MINOR	"IN FRESNO, MADERA, KINGS, TULARE" AND KERN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS)	INSTALL QUICK CHANGES SIGN POST (SIGN POST SUPPORT SYSTEM)
QUICK CHANGE SIGN POST SUPPORT INSTALLATION IN FRE/KIN/TUL/KER CO.							
FRE	0	0/	0A740_	108	PS&E/RW	"IN MADERA, FRESNO, KINGS, TULARE," AND KERN COUNTIES AT VARIOUS LOCATIONS	INVENTORYING HISTORIC & ARCH SITES
D6 Archaelogical study							
FRE	0	0/	0C900_	251	MAINT.	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	MULCHING
FRE	0	0/	44940_	29	PID	"IN FRE, KER, TUL, KIN, AND MAD CO." AT VARIOUS LOCATIONS (KP VAR-VAR)	INSTALL CCTV SYSTEM AND TMS
CENTRAL VALLEY CCTV							
FRE	5	0/ 22	0F480_	282	MAINT.	IN FRE CO AT THE KIN CO LINE TO 0.97 MI N OF TUOLUMNE AVE OC BR #42-237 AND TUL CO AT CO LINE OC BR #50-215 TO 0.4 MI S OF TUL AIRPORT OC BR #46-193 AVE 20	FOG SEALING PROJECTS
FRE	5	1.4/	0A980_	30	PID	"ON ROUTE 5, AT THE COALINGA-AVENAL" SAFETY ROADSIDE REST AREA (KP 2.25)	SAFETY ROADSIDE REST AREA RESTORATION
COALINGA REST AREA REHAB							
FRE	5	5/ 6.5	0E770_	216	MINOR	AT 2 LOCATIONS IN FRE CO FROM 4.7 MI N OF THE RTE 5/269 JCT TO 8.4 MI S OF THE RTE 5/198 JCT AND 5.5 MI_S OF THE RTE 5/33 JCT AT THE JEFFREY "AVE OC (KP 8.0/10.5, 39.3)"	EMERGENCY SLAB REPLACEMENT
EMERGENCY SLAB REPLACEMENT ON HWY 5 IN FRESNO CO NEAR JEFFREY AVE. OC							
FRE	5	5.2/	49050_	209	MINOR	AT JAYNE AVE (KP 8.44)	INSTALL YELLOW FLASHER
JAYNE AVE FLASHER							
FRE	5	15.9/	0F090_	217	MINOR	IN FRESNO COUNTY NEAR COALINGA	SLAB REPLACEMENT
DIRECTOR'S ORDER PROJECT							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	5	18.2/	0E640_	167	MINOR	FROM 0.23 MILES NORTH OF THE RTE 145/33/5 JCT TO 1 MILE SOUTH OF THE PANOCHE RD OC (KP 29.3)	FIRE DAMAGE FENCING REPLACEMENT
EMERGENCY FENCING REPLACEMENT ON HWY 5 IN FRE CO. NEAR PANOCHE RD OC							
FRE	5	20/ 38	0E990_	97	PS&E/RW	IN FRESNO COUNTY NEAR COALINGA FROM 1.64 KM SOUTH OF TUOLUMNE AVE OVER CROSSING TO 0.9 KM SOUTH OF KAMM AVENUE OVERCROSSING (KP 32.18/61.14)	OGAC OVERLAY
FRE	5	29.9/ 33.3	0F230_	23	Candidate	IN FRESNO COUNTY ON I-5 FROM ROUTE 33/5 SEPARATION TO 1.0 KM SOUTH OF ARROYO HONDO BRIDGE	INSTALL MEDIAN BARRIER
Arroyo Hondo median barrier project							
FRE	5	37.2/ 48.6	0E050_	30	PID	ON ROUTE 5 FROM 1.7 KM SOUTH OF KAMM AVENUE OVERCROSSING TO 0.6 KM SOUTH OF PANOCHE ROAD OVERCROSSING (KP 59.9/78.2(	PAVEMENT PRESERVATION
panoche capm							
FRE	5	40.7/ 58.7	3804U_	288	MAINT.	AT VARIOUS LOCATIONS	REPLACE JOINT SEALS
FRE	5	43.3/	0F070_	217	MINOR	IN FRESNO COUNTY NEAR COALINGA AND FRESNO	REPAIR AC PAVEMENT
DIRECTOR'S ORDER PROJECT							
FRE	5	44.9/	0A840_	167	MINOR	ROADWAY RECONSTRUCTION ON I-5 (KP 72.2)	ROADWAY RECONSTRUCTION
TUMEY GULCH BRIDGES MITIGATE BRIDGE APPROACH							
FRE	5	48.6/ 65.8	48600_	152	CLOSEOUT	IN FRESNO COUNTY ABOUT 11.2 KM WEST OF FIREBAUGH FROM 0.4 KM SOUTH OF PANOCHE ROAD OVERCROSSING TO NESS AVENUE OVERCROSSING	ASPHALT CONCRETE OVERLAY
Little Panoche CAPM							
FRE	5	48.8/ 56	46110_	23	Candidate	ON RTE 5 FROM 0.4 KM SOUTH OF PANOCHE ROAD INTERCHANGE TO 0.6 KM NORTH OF CALIFORNIA AVENUE OC (KP 78.5/90.6)	"REHABILITATE PAVEMENT, AC OVERLAY" "DRAINAGE IMPROVEMENTS, UPGRADE MBGR"
Little Panoche Rehab							
FRE	5	50/ 55.5	0F220_	24	Candidate	"IN FRESNO COUNTY, I-5 FROM PANOCHE" CREEK (BR #42-249) TO CALIFORNIA AVENUE (BR #42-251)	CONSTRUCT MEDIAN BARRIER
FRE	5	53.9/	47850_	239	MAINT.	"IN FRESNO, KERN AND TULARE COUNTIES" AT VARIOUS LOCATIONS "(KP 86.9, 2.4, 83.4, 2.0, 36.3," "35.9, 7.6, 87.3)"	REPAIR REST AREAS - ADA
FRE	33	0/	0C130_	31	PID	"VARIOUS BRIDGES IN FRESNO," "MADERA, KINGS, TULARE COUNTIES"	SIESMIC RESTORATION
Seismic Restoration							
FRE	33	10.6/ 11.4	43260_	31	PID	ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP 17.1/18.3)	BRIDGE REPLACEMENT
Jacalitos Creek Bridge							
FRE	33	16.2/ 16.5	0C260_	251	MAINT.	IN FRESNO COUNTY IN COALINGA FROM BAKER STREET TO CAMBRIDGE AVENUE	COLD PLANE ASPHALT CONCRETE
COLDPLANE AND REPLACE PAVEMENT ON FRE 33 NEAR COALINGA							
FRE	33	22.2/ 28.9	0C340_	252	MAINT.	IN FRESNO COUNTY NEAR COALINGA FROM 0.5 KM NORTH OF PALMER AVENUE TO ROUTE 5 AND 145 SEPARATION	CHIP SEAL
PALMER AVE ON RTE 33 AND RTE 145 AR CHIP 12.5 MM							
FRE	33	39.8/ 40.2	48540_	210	MINOR	IN FRESNO COUNTY NEAR MENDOTA AT RTE 5/33 SEPARATION (KP 64.1/64.7)	AC OVERLAY
SR 33 AC OVERLAY							
FRE	33	51.5/ 52.5	48240_	205	MINOR	IN FRESNO CO NEAR MENDOTA FROM 3.5 KM N OF FLORAL AVE TO 1.45 KM S OF ADAMS AVE (KP 82.9/84.5)	DIGOUTS AND OVERLAY
MENDOTA DIGOUTS AND OVERLAY							
FRE	33	61.2/ 62.3	0C300_	252	MAINT.	IN FRESNO COUNTY NEAR MENDOTA AND KERMAN AT VARIOUS LOCATIONS	SLURRY SEAL
SLURRY SEAL IN FRE CO. ON RTS 33 AND 180							
FRE	33	R62.5/R69.5	34353_	123	Construction	IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE	WIDEN EXISTING HIGHWAY
MENDOTA REHAB							
FRE	33	69.2/ 70.8	0F450_	283	MAINT.	IN FRESNO AND MADERA AT VARIOUS LOCATIONS FRE 33(KP 111.3/113.9) FRE 180(KP 43.9/68.3) MAD 41(KP 5.3/5.6)	SLURRY SEAL
FRE	41	0/	48100_	201	MINOR	IN THE CITY OF FRESNO O SHAW AVENUE AT FRESNO STREET	FURNISH LIGHTWEIGHT SIGN STRUCTURE AND SIGN PANEL
SHAW AVE SIGN STRUCTURE							
FRE	41	R.1/R7.1	44240_	97	PS&E/RW	"IN FRESNO COUNTY, ON RTE 41, 0.2 KM" NORTH OF EXCELSIOR AVE TO 0.2 KM NORTH OF ELKHORN AVE (KP R0.2/11.4)	2-LN EXPRWY TO 4-LN EXPRWY
EXCELSIOR EXPRESSWAY							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	41	1/ 3	49690_	168	MINOR	IN FRESNO COUNTY NEAR RIVERDALE LAGUNA AVENUE TO HARLAND AVENUE	RESURFACE ASPHALT CONCRETE
HARLAN AVE PAVEMENT REHAB.							
FRE	41	M6.1/	49480_	168	MINOR	IN FRESNO COUNTY NEAR CARUTHERS AT ELKHORN AVENUE	INSTALL TRAFFIC SIGNAL
HWY 41 & ELKHORN SIGNALS							
FRE	41	6.1/	0C050_	210	MINOR	IN FRESNO CO NEAR CONEJO AT RTE 41/ ELKHORN AVE INTERSECTION	INSTALL ADVANCE FLASHING BEACONS
FLASHING BEACONS AT FRE 41 NEAR CONEJO							
FRE	41	14.1/	0A830_	218	MINOR	IN FRESNO COUNTY NEAR FRESNO AT MANNING AVENUE AND AT MOUNTAIN VIEW AVENUE (KP 22.7)	INSTALL PROTECTIVE LEFT-TURN PHASING
MANNING AND HWY 41 LT PHASING							
FRE	41	R16.3/R17.8	0A040_	98	PS&E/RW	IN FRESNO CO IN EASTON ON RTE 41 FROM 0.4 KM S OF CLAYTON AVE TO 1.03 KM N OF LINCOLN AVE OC (KP R26.33/R28.57)	HIGHWAY PLANTING - OVERSIGHT ONLY
FRE	41	R17/	49840_	211	MINOR	IN FRESNO COUNTY IN EASTON ON ROUTE 41 AT 0.1 KM SOUTH OF LINCOLN AVENUE OC (KP R27.43)	INSTALL NEW WELL AS PART OF REQUIRED LANDSCAPE MITIGATION
HWY 41 & LINCOLN WELL INSTALLATION							
FRE	41	17.7/ 20.1	0A500_	157	Candidate	"IN FRESNO CO, NEAR EASTON" (KP 28.48/32.34)	TREE PLANTING
Rte 41 near Easton tree planting							
FRE	41	R21/R29.3	0E310_	32	PID	IN FRESNO CO IN FRESNO AT VARIOUS LOCATIONS FROM 0.1 MI SOUTH OF THE JENSEN AVE OC TO 0.2 MI SOUTH OF THE BULLARD AVENUE OC (KP 33.8/R47.1)	FREEWAY MAINTENANCE ACCESS
Jensen Ave/Bullard Ave Pullouts							
FRE	41	R21.6/R31.2	47540_	161	MINOR	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	HIGHWAY PLANTING AND IRRIGATION
FRESNO CO HIGHWAY PLANTING							
FRE	41	R22.1/R31.7	0E150_	32	PID	ON ROUTE 41 FROM SOUTH FRESNO VIADUCT TO FRIANT RD UNDERCROSSING (KP R35.6/R51.0)	GRIND PCC PAVEMENT
Jensen to Friant CAPM							
FRE	41	R22.5/R26.2	43180_	130	Construction	IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS	PLANTING AND IRRIGATION
FRESNO 41 LANDSCAPE REHAB							
FRE	41	22.5/ 26.5	0C540_	24	Candidate	IN FRE FROM 0.8 M NORTH OF RTE 41/ 99 JCT TO 2 MI NORTH OF RTE 41/180 JCT AT 29 BRIDGE LOCATIONS WITHIN PM LIMITS. (KP 36.2/42.6)	DECK RESURFACING
Fresno bridge decks rehb							
FRE	41	R23.5/	39250_	289	MAINT.	IN FRESNO AT TULARE ST OC AND IN TULARE AT PAIGE RD OC (KPR37.1)(KP44.5)	JOINT SEALS AND LENGTHEN CULVERT
FRE	41	R25.1/R26.5	43210_	33	PID	IN FRESNO FROM 0.2 KM N OF MC KINLEY AVE TO 0.1 KM N OF SHIELDS AVE (KP R40.4/R42.7)	WIDEN ON-RAMPS @ MCKINLEY & SHIELDS & INSTALL 3 RAMP METERING SYSTEMS
SHIELDS/MC KINLEY RAMP METER							
FRE	41	25.2/ 30.4	0E560_	218	MINOR	FRESNO COUNTY ON ROUTE 41 AT VARIOUS LOCATION (KP40.56/48.92)	INSTALL FIBER OTIC SYSTEM INTERCONNECTS
FIBER OPTICS SYSTEM ON HWY 41 IN FRESNO CO.							
FRE	41	R27.6/R29.6	0E970_	25	Candidate		
FRE	41	R29.3/R30.7	46260_	33	PID	IN FRESNO FROM 0.2 KM S OF BULLARD AVE OC TO 0.5 KM N OF HERNDON AVE UC (KP R47.1/R49.4)	HIGHWAY PLANTING RESTORATION
Buckwheat Planting Restoration							
FRE	41	R29.5/R30.5	44770_	34	PID	NB RTE 41 BETWEEN BULLARD AVENUE AND HERNDON AVE AND NB HERNDON OFF-RAMP. (KP R47.5/R49.1)	CONSTRUCT NB AUXILIARY LANE.
HERNDON AUXILIARY LANE							
FRE	41	R30.7/R31.7	0A490_	95	PA&ED	"IN FRESNO CO, IN THE CITY OF FRESNO" AT THE FRIAN ROAD INTERCHANGE (KP R49.41/R51.01)	CORRIDOR ENHANCEMENT
San Joaquin River Gateway Entrance Planting							
FRE	41	R31.1/R31.7	41960_	128	Construction	IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING	WIDEN EXISTING HIGHWAY
FRIANT AUXILIARY LANE							
FRE	41	R31.4/R32.3	46730_	14	PID	FROM FRIANT ROAD TO 0.9 KM SOUTH OF PERRIN ROAD (KP R50.6/R52.0)	CONSTRUCT SOUNDWALL
FRIANT / AUDUBON SOUNDWALL							
FRE	41	R31.6/R33.3	0E480_	2	Candidate	IN FRESNO FROM FRIANT ROAD UNDERCROSSING TO THE SAN JOAQUIN RIVER (KP R50.98/53.63)	CORRIDOR ENHANCEMENT -TREE PLANTING

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	41	33.3/ 33.4	45310_	25	Candidate		RELINQUISHMENT OF SAN JOAQUIN BR.
SAN JOAQUIN RIVER BRIDGE RELINQUISHMENT							
FRE	42	0/	0C550_	253	MAINT.	IN FRESNO CO IN THE TOWN OF MENDOTA AT THE MENDOTA MAINTENANCE STATION (L5716)	REMODEL RESTROOM FACILITIES
FRE	43	0/ 9.3	45130_	79	PA&ED	FROM KIN CO LINE TO 99 JCT (KP 0.0/14.9)	2C TO 4 LN DIVIDED HIGHWAY
Highland Avenue 4 Lane							
FRE	43	0/ 9.3	45990_	34	PID	ON ROUTE 43 FROM KINGS COUNTY LINE TO FLORAL AVENUE INTERSECTION (KP 0.0/14.9)	OVERLAY (CAPM)
Highland Avenue CAPM							
FRE	43	.9/ 2.3	49880_	219	MINOR	IN FRESNO COUNTY ON ROUTE 43 (KP 1.4/3.8)	REMOVE AND REPLACE NB LANE 75MM
HWY 43 REPLACE PAVEMENT							
FRE	43	5.3/	45390_	241	MAINT.	AT CONEJO AND GALE AVENUE "(KP 8.6, 12.3, 7.5)"	INSTALL FLASHING BEACONS AND LIGHTING
CONEJO BEACONS AND LIGHTING							
FRE	43	5.3/	49460_	183	MINOR	AT CONEJO AVENUE (KP 8.6)	"INSTALL SIGNAL, LEFT-TURN" "CHANNELIZATION, ADD FLASHING BEACON"
CONEJO AVE SIGNALS FRESNO CO.							
FRE	43	6.5/	0A300_	205	MINOR	CONSOLIDATED IRRIGATION DISTRICT CANAL IN SELMA AT ROUTE 43 (KP 10.46)	CULVERT REHAB
REHAB CULVERT ON FRE 43 NEAR SELMA							
FRE	43	7.1/ 7.5	49400_	169	MINOR	IN FRESNO COUNTY NEAR SELMA AT MOUNTAIN VIEW AVENUE	INSTALL SIGNAL AND RESURFACE
MOUNTAIN VIEW SIGNAL-FRESNO CO.							
FRE	43	8.8/ 9.3	49860_	219	MINOR	IN FRESNO COUNTY ON ROUTE 43 (KP 14.2/15.0)	REMOVE AND REPLACE SB #2 LANE 105MM
PAVEMENT REHAB ON RTE 43 IN FRE CO							
FRE	99	R.7/R7.4	35070_	136	Construction	IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING	WIDEN AND REHABILITATE FREEWAY
KINGSBURG TO SELMA 6-LANE							
FRE	99	R.7/R7.4	35071_	92	PA&ED	IN AND NEAR KINGSBURG & SELMA FROM RTE 99/201 SEPARATION TO 0.6 KM NORTH OF FLORAL AVE UC (KP R1.1/12.0)	REPLACEMENT PLANTING
Kingsburg to Selma Replacement Planting							
FRE	99	7/ 10	47600_	238	MAINT.	0.79 KM NORTH OF FLORAL AVENUE UC BR TO 1.35 KM N/OF MANNING AVE (KP 11.3/16.1)	REMOVE AND REPLACE TRAFFIC STRIPE AND PAVEMENT MARKERS
FRE	99	7.3/ 11.1	45870_	35	PID	ON RTE 99 IN FRE CO FROM 1.5 KM N "OF THE FLORAL AVE UC, IN SELMA, TO" "THE MERCED ST UC, NEAR FOWLER" (KP 11.7/17.8)	"PCCP PANEL REPLACEMENT, GRINDING" AND JOINT SEALING (CAPM)
SELMA REHAB							
FRE	99	7.4/	49200_	289	MAINT.	IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS	RESURFACE BRIDGE DECKS
FRE	99	10.7/ 15.9	42030_	128	Construction	IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSING	ASPHALT CONCRETE OVERLAY
FOWLER OVERLAY							
FRE	99	10.7/ 12.7	42031_	98	PS&E/RW	IN FRESNO CO IN FOWLER FROM 0.7 KM S OF MERCED STR UC TO 0.5 KM NORTH OF CLOVIS AVE UC (KP 17.2/20.4)	FOWLER OVERLAY REPLACEMENT PLANTING
Fowler Replacement Planting							
FRE	99	11.1/	0C410_	183	MINOR	ON FRESNO 99 AT VARIOUS LOCATIONS (KP - VARIOUS)	SEAL DECK/JOINT SEAL REPLACEMENT
FRESNO 99 DECK/JOINT SEAL REPLACEMENT ON 7 BRIDGES							
FRE	99	12.2/ 14.5	45860_	211	MINOR	IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING	HIGHWAY PLANTING AND IRRIGATION
SOUTHERN GATEWAY PLANTING							
FRE	99	14.5/ 31.5	44010_	146	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM AMERICAN AVENUE OVERCROSSING TO SAN JOAQUIN RIVER BRIDGE	ROADSIDE ENHANCEMENTS
FRESNO BEAUTIFICATION MODERNIZATION							
FRE	99	15.7/ 21.8	48390_	35	PID	IN FRESNO METROPOLITAN AREA FROM CEDAR AVE TO VENTURA AVE AND FROM CLINTON AVE TO SAN JOAQUIN RIVER (KP 25.3/35.1 & R37.2/R50.8)	FIBER OPTIC SYSTEM
Route 99 Fiber Optics							
FRE	99	16/	41850_	290	MAINT.	NEAR FRESNO AT CENTRAL AVE OFF-RAMP (KP 25.8)	REPLACE OVERHEAD SIGN STRUCTURE

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	99	16/ 16.1	42800_	290	MAINT.	1.6 KM S/O THE FRESNO CITY LIMITS (KP 28.3/28.5)	REPLACE OVERHEAD SIGN AND STRUCTURE
FRE	99	16.1/	43380_	291	MAINT.	NEAR FRESNO 2.0 KM S OF CITY LIMITS	REPLACE SIGN
FRE	99	16.5/	0E540_	220	MINOR	NORTHBOUND STATE ROUTE 99 AT CALWA OVERHEAD IN FRESNO COUNTY (KP 26.6)	REMOVE SAND FILLED CRASH CUSHIONS & INSTALL TAU 11 CRASH CUSHION C CARD
INSTALL TAU CRASH CUSHION AT HWY 99 AT S. CALWAY O.H.							
FRE	99	R17.8/R19.8	0E700_	2	Candidate	IN FRE CO NEAR EASTON FROM 0.7 MI N OF LINCOLN AVE OC TO 0.3 MI S OF NORTH AVE UC	41 CORRIDOR TREE PLANTING ENHANCEMENT - EASTON C CARD
EASTON 41 TREE PLANTING							
FRE	99	18/ 20.2	33661_	152	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM 1.0 KM SOUTH OF JENSEN AVENUE UNDERCROSSING TO 0.2 KM SOUTH OF VENTURA STREET OVERCROSSING	PLANTING AND IRRIGATION
Jensen Re-plant							
FRE	99	19.8/ 24.2	40410_	124	Construction	IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING	PLANTING AND IRRIGATION
FRESNO PLANTING 2							
FRE	99	20.2/ 31.6	49170_	203	MINOR	IN FRESNO ALONG THE IN-TOWN RTE 99 CORRIDOR (KP 32.5/50.9)	EMERGENCY DRAIN INLET MODIFICATIONS
HWY 99 INLET MODIFICATIONS FRESNO							
FRE	99	20.2/ 31.6	49980_	142	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO FRESNO AND MATERA COUNTY LINE	REHABILITATE EXISTING HIGHWAY
N. Fresno Rehab II							
FRE	99	20.2/ 31.6	0A440_	129	Construction	IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NORTH OF HERNDON AVE OVERCROSSING	REHABILITATE ROADWAY
N. Fresno Rehab III							
FRE	99	20.2/ 27.3	0E260_	136	Construction	IN FRE CO IN FRE FROM VENTURA AVE OC TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO SAN JOAQUIN RIVER BRIDGE (KP 32.5/44.0) (KP 45.7/50.7)	OGAC OVERLAY - CAPM
Ventura CAPM							
FRE	99	20.7/ 24.4	39210_	3	Candidate	IN FRESNO FROM FRESNO STREET OC BR. NO. 42-170 TO CLINTON AVE OC BR. NO. 42-183 (KP 33.4/39.3)	CONSTRUCT NB AND SB AUXILARY LANES
ROEDING AUXILIARY LANE							
FRE	99	21.4/ 22.4	46280_	137	Construction	IN FRE CO IN FRESNO ON RTE 99 FROM EL DORADO ST OC TO THE KERMAN BRANCH UP & ON RTE 180 FROM RTE 99/ 180 SEP TO THE NORTH FRESNO UC (KP 34.4/36.0)(R/90.9/R94.0)	HIGHWAY PLANTING AND RESTORATION
99/180 Plant Restore							
FRE	99	21.4/ 30.4	0A810_	169	MINOR	IN FRESNO CO BETWEEN EL DORADO ST AND GRANTLAND AVE UC (42-127) (KP 34.54/49.05)	INSTALL FIBER OPTIC
CITY OF FRESNO FIBER OPTICS							
FRE	99	22.2/	0C040_	220	MINOR	"IN THE CITY OF FRESNO, SB OFF-RAMP" FROM SR 99 TO EB SR 180S (KP 35.76).	INSTALL MEDIAN BARRIER
MEDIAN BARRIER AT RTE 99 NEAR HWY 180							
FRE	99	23.3/	0A210_	221	MINOR	"FRESNO DISTRICT OFFICE, MOBILE" COMMAND CENTER (KP 37.52)	UPGRADE MCC COMMUNICATIONS SYSTEM
FRESNO DISTRICT OFFICE MCC UPGRADE							
FRE	99	24.2/ 26.7	45320_	203	MINOR	IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING	PLANTING AND IRRIGATION
CENTRAL FRESNO LANDSCAPE							
FRE	99	24.2/ 24.5	49410_	221	MINOR	IN FRESNO FROM N FRESNO UC TO 0.1 KM N OF CLINTON AVE OC AND FROM 0.2 KM S TO 0.2 KM N OF ASHLAN AVE OC "(KP 38.9/39.4, 42.5/43.0)"	FREEWAY MAINTENANCE ACCESS
CLINTON AVE AND 99 MAINTENANCE ACCESS							
FRE	99	26.2/ 26.6	46140_	36	PID	IN FRESNO CO IN FRESNO NB RTE 99 OFFRAMP TO ASHLAN AVENUE (KP 42.2/42.7)	ADDITIONAL LANE FOR OFF-RAMP
NB Ramp Upgrade							
FRE	99	26.3/ 26.4	0C780_	212	MINOR	IN FRESNO ON SOUTHBOUND RTE 99 AT ASHLAN AVE (KP 42.4/42.5)	DRAINAGE CORRECTION
DRAINAGE CORRECTION ON HWY 99 AT ASHLAN							
FRE	99	26.6/ 31.6	44260_	16	PID	ASHLAN AVENUE TO 1.0 KM N OF AVE 7 IN MADERA CO. (KP FRE42.7/50.9)(KP MAD 0.0/2.7)	WIDEN 4-LANE FWY TO 6-LANE FWY
Island Park Six Lane							
FRE	99	27.3/ 28.3	44270_	79	PA&ED	IN FRESNO AT SHAW AVENUE RECONSTRUCT INTERCHANGE (KP 43.9/45.5)	RECONSTRUCT INTERCHANGE
SHAW AVENUE INTERCHANGE							
FRE	99	27.7/ 31.6	0E720_	3	Candidate	IN FRE CO IN AND NEAR FRE FROM 0.4 MI S OF SHAW AVE OC TO THE SJ RIVER BRIDGE	99 CORRIDOR TREE PLANTING ENHANCEMENT-FRESNO C CARD
SHAW AV/SAN JOAQUIN RIVER BRIDGE-99 PLANTING							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	99	28.4/ 31.5	46270_	36	PID	IN FRESNO FROM THE HERNDON CANAL BR TO THE SAN JOAQUIN RIVER BRIDGE (KP 45.7/50.7)	NEW HIGHWAY PLANTING
Island Park Landscape							
FRE	145	25.1/ 29.1	42040_	37	PID	NEAR KERMAN FROM MC MULLIN GRADE TO LINCOLN AVE (KP 41.7/46.8)	AC OVERLAY AND WIDEN TO 40'
MADERA AVENUE REHAB							
FRE	145	34.1/ 35.2	39790_	37	PID	SPRR BR NO 24-354 TO JCT 145/180 (KP 54.9/56.6)	AC OVERLAY
KERMAN OVERLAY							
FRE	145	35.2/ 41.2	0F420_	283	MAINT.	IN FRESNO COUNTY AT VARIOUS LOCATIONS SR 145 (KP 56.6/66.4) SR 168 (KP 29.9/41.0) SR 180 (KP 106.2/115.2)	AR GG O/L & DIGOUT PROJECTS
FRE	145	35.6/	49100_	212	MINOR	FRESNO IRRIGATION DISTRICT CANAL AT NEILSON AVE (KP 57.37)	CULVERT REHABILITATION
CULVERT REHAB ON FRE 145 FID CANAL @ NEILSON AVE.							
FRE	168	R0/R4.2	49750_	99	PS&E/RW	ON RTE 168S IN FRESNO CO IN FRESNO FROM CEDAR AVE RAMP UC BR#42-0331F TO SHAW AVE UC BR#42-0342 (KP R0.00/R6.85)	CONSTRUCT MEDIAN BARRIER
Floradora/Shaw Median Barrier							
FRE	168	R0/R11.7	0E350_	38	PID	IN FRESNO AND CLOVIS FROM THE ____ 180/168 SEPARATION TO SHEPARD AVE (KP 0.0/	FREEWAY MAINTENANCE ACCESS
Fwy 168 Maintenance Access							
FRE	168	.2/ 3	44470_	201	MINOR	IN THE CITY OF FRESNO 168(SHAW AVE) FROM FRE 41 TO CHESTNUE AVE (KP 0.5/4.8)	CONSTRUCT CURB RAMPS
SHAW/CHESTNUE CURB RAMPS							
FRE	168	R.5/R8.7	0A280_	99	PS&E/RW	IN FRESNO ADDING LANDSCAPTE ON RTE 168 - COOP PENDING #06-1230 W/FCTA - MEASURE C	LANDSCAPE & IRRIGATION
Fwy 168 in fill landscaping							
FRE	168	R1.2/	0E090_	222	MINOR	IN FRESNO COUNTY IN FRESNO WB OFFRAMP TO MCKINLEY AVENUE	INSTALL MBGR AND REPLACE CRASH CUSHION
METAL BEAM GUARD RAIL AT MCKINLEY AVE AND SR 168 IN FRESNO							
FRE	168	R1.9/R3.4	34225_	142	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM SHIELDS AVENUE OVERCROSSING TO 0.1 KM NORTH OF GETTYSBURG AVENUE UNDERCROSSING	CONSTRUCT FREEWAY
SHIELDS/GETTYSBURG FREEWAY							
FRE	168	R5.3/R12.2	45250_	122	Construction	IN CITY OF CLOVIS ON FWY 168 FROM BULLARD AVE TO 0.6 KM E/OF SHEPHERD AVE (KP R8.5/19.6)	HIGHWAY PLANTING
SIERRA FWY LANDSCAPING 3							
FRE	168	R5.4/R9.3	34222_	143	CLOSEOUT	IN CLOVIS FROM 0.1 KM N OF BULLARD AVE TO 0.6 KM E OF TEMPERANCE AVE START FROM PA&ED (KP R8.7/R15.0)	"4F AND 6F ON NEW 8F R/W ALIGNMENT, 6F ON NEW 8F R/W ALIGNMENT"
SIERRA FREEWAY - SEGMENT 4							
FRE	168	R9.3/R12.2	34270_	143	CLOSEOUT	NEAR CLOVIS FROM 0.6 KM E OF TEMPERANCE AVE TO 0.6 KM E OF SHEPHERD AVE (KP R15.0/R19.6)	4E ON NEW 6F R/W ALIGNMENT
SIERRA EXPRESSWAY-SEGMENT 5							
FRE	168	R10.2/R12.2	0A800_	75	Candidate	NEAR NEES AVE/SHEPHERD AVE INTERCHA INTERCHANGES - NEAR CLOVIS FROM EAST OF THE TEMPERANCE AVE UC TO EAST TOF SHEPHERD AVE (KP 16.25/19.63)	CONSTRUCT INTERCHANGE & 4-LANE FWY ON NEW ALIGNMENT
168 Interchange Footprints							
FRE	168	14.6/ 14.8	0C240_	170	MINOR	IN FRESNO COUNTY NEAR FRESNO FROM 0.3 KM WEST OF SHEPHERD AVENUE TO SHEPHERD AVENUE	WIDEN SHOULDER INSTALL BEACONS
SHEPHERD AND RTE 168 CURVE IMPROVEMENTS							
FRE	168	31.3/	0F310_	270	MAINT.	IN FRESNO COUNTY AT THE PARK AND RIDE ADJACENT TO ROUTE 168 (KP 50.37)	RESEAL PARK AND RIDE AND VISTA POINT
FRE	168	32.8/	0F300_	271	MAINT.	IN FRESNO COUNTY AT THE PARK AND RIDE ADJACENT TO ROUTE 168 (KP 52.9 & 58.0)	RESEAL PARK AND RIDE AND VISTA POINT
FRE	168	36/	0C090_	222	MINOR	IN FRESNO COUNTY AT THE MUNGER VISTA POINT (KP 58.0)	ADA UPGRADE AT VISTA POINT
VISTA POINT UPGRADES NEAR MCGEE JUNCTION							
FRE	168	39.4/ 40.4	34770_	38	PID	NEAR SHAVER LAKE FROM 0.3 KM W OF CRESSMAN RD TO 1.8 KM W OF DOGWOOD MOUNTAIN RD (KP 63.4/65.0)	CONSTRUCT CHAIN CONTROL AREA AND RECONSTRUCT WEIGH STATION
Shaver Lake Weigh Station							
FRE	168	45.1/	44200_	253	MAINT.	IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION	REMODEL ROOFS
SHAVER LAKE/HUNTINGTON LAKE MTCE STATIONS ROOF REMODEL							
FRE	168	49/ 49.2	0A550_	161	MINOR	ON ST RTE 168 (KP 78.9/79.2)	"EMBANKMENT/ROADWAY RECONSTRUCTION," EROSION CONTROL
SHAVER LAKE ROAD RECONSTRUCTION							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	168	58.1/ 58.8	33370_	170	MINOR	IN FRESNO COUNTY NEAR SHAVER LAKE FROM 0.3 KM WEST OF TAMARACK CREEK BRIDGE TO 0.2 KM EAST OF TAMARACK CREEK BRIDGE	REPLACE BRIDGE RAILING
TAMARACK CREEK BRIDGE RAIL							
FRE	180	R9/R54.2	45140_	80	PA&ED	IN FRESNO COUNTY FROM INTERSTATE 5 "TO VALENTINE AVE, NEAR FRESNO" (KP R14.4/R87.3)	RTE ADOPTION STUDY FOR A NEW ROADWAY SEGMENT
WESTSIDE EXPRESSWAY							
FRE	180	24.6/ 27.3	42050_	118	PS&E/RW	NEAR MENDOTA FROM BELMONT AVE TO WHITESBRIDGE SAN JOAQUIN VALLEY RAILROAD CROSSING (KP 39.6/43.9)	AC OVERLAY AND WIDEN SHOULDERS
MENDOTA EAST WIDENING							
FRE	180	31.3/	47890_	126	Construction	IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE	MITIGATION PLANTING AND IRRIGATION
4 MILE SLOUGH PLANTING							
FRE	180	31.4/ 36.6	34324_	147	CLOSEOUT	IN FRESNO COUNTY NEAR MENDOTA FROM FOUR MILE SLOUGH BRIDGE TO YUBA AVENUE	ASPHALT CONCRETE OVERLAY
GOLF COURSE REHAB							
FRE	180	35/ 38.6	46380_	17	PID	ON RTE 180 BETWEEN JAMES ROAD AND LAKE AVENUE (KP 56.3/62.1)	ADD PASSING LANES
MENDOTA PASSING LANES							
FRE	180	R53.4/R55.8	34233_	100	PS&E/RW	IN AND NEAR FRESNO FROM 0.3 KM W OF BRAWLEY AVE TO 0.2 KM E OF WEST AVE (KP R86.0/R89.8).	CONSTRUCT FREEWAY
FRESNO 180 WEST FREEWAY - SEGMENT 2							
FRE	180	54.3/ 54.8	30370_	154	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM WEST OF MARKS AVENUE	WIDEN SHOULDERS AND SIGNAL LIGHTS
Marks Avenue Intersection Improvement							
FRE	180	R55.4/R56.6	34232_	147	CLOSEOUT	IN CITY OF FRESNO FROM HUGHES/WEST DIAGONAL TO 0.6 KM EAST OF RTE 99 (KP 89.1/91.1)	CONSTRUCT FREEWAY
FRESNO 180 WEST FREEWAY SEGMENT 1							
FRE	180	R55.4/R56.6	34234_	108	PS&E/RW	"FROM TIELMAN AVE OC TO THE ""G"" STR" UC AND ON RTE 99 FROM 0.2 KM N OF EL DORADO STR TO NIELSEN AVE UC (KP 180-R89.9/R91.2 & 99-34.7/35.5)	HIGHWAY PLANTING
Roeding Park Landscape							
FRE	180	56.2/	39350_	213	MINOR	IN THE CITY OF FRESNO AT THE BROOKS HOUSE LOCATED AT 224/244 N FULTON STREET-**HISTORIC HOME** (KP 90.4)	LANDSCAPE PLANTING
LANDSCAPE MITIGATION PROJECT FOR BROOKS HOUSE IN FRESNO							
FRE	180	R56.4/R60.1	48800_	154	CLOSEOUT	IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION	INSTALL MEDIAN BARRIER
DOWNTOWN 180 MEDIAN BARRIER							
FRE	180	56.5/ 60.2	0C320_	254	MAINT.	IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION	JOINT AND CRACK SEAL
JOINT AND CRACK SEAL ON HWY 180S FROM JCT 99 TO CEDAR							
FRE	180	T58/T61.4	39930_	145	CLOSEOUT	IN FRESNO FROM RTE 99 TO CHESTNUT AVE (KP T93.3/98.8)	AC OVERLAY
VENTURA STREET							
FRE	180	R60.1/R60.3	0F200_	235	MINOR	IN FRESNO COUNTY ON STATE ROUTE 180S/168 JCT TO MAPLE AVENUE UC BR #42-398	INSTALL MEDIAN BARRIER
INSTALLATION OF MEDIAN BARRIERS ON SR 180 IN FRESNO							
FRE	180	R60.3/R64	34242_	124	Construction	IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE	"4F ON NEW 8F R/W ALIGNMENT, CONSTRUCT FREEWAY"
FRESNO 180 EAST FREEWAY							
FRE	180	R60.3/R64	34244_	109	PS&E/RW	IN AND NEAR FRESNO FROM RTE 168 TO CLOVIS AVE (KP R97.1/R103.1)	HIGHWAY PLANTING (MITIGATION)
Sunnyside Landscape							
FRE	180	61.4/ 63.5	34245_	111	PS&E/RW	FROM CHESTNUT AVE TO CLOVIS AVE (KP 98.8/102.2)	RELINQUISHMENT
Chestnut to Clovis Relinquishment							
FRE	180	R63.3/R66.5	34243_	121	PS&E/RW	"IN AND NEAR FRESNO FROM 0.2 KM E OF, IN AND NEAR FRESNO FROM CLOVIS AVE" "CLOVIS AVE TO 1.3 KM E OF, TO TEMPERANCE AVE. START FROM" "PA&ED (KP R101.2 TO R106.8), TEMPERANCE AVE" (KP R101.8/R106.7)	"4E ON NEW 6F R/W ALIGNMENT, 6FWY ON NEW 8FWY R/W ALIGN, CLOVIS" TO FOWLER--4FWY ON NEW 6FWY R/W
SEQUOIA FREEWAY-SEGMENT 3							
FRE	180	R65.6/R71.6	34251_	121	PS&E/RW	NEAR CENTERVILLE FROM TEMPERANCE AVE TO ACADEMY AVE START FROM PA&ED (KP R105.0/R114.6)	2C TO 4E ON EXISTING ALIGNMENT
Kings Canyon Expressway Segment 1							
FRE	180	R71.6/R75	34252_	100	PS&E/RW	NEAR CENTERVILLE FROM ACADEMY AVE TO TRIMMER SPRINGS RD START FROM PA&ED (KP R114.6/R120.0)	2C TO 2E ON EXISTING ALIGNMENT
Kings Canyon Expressway Segment 2							
FRE	180	R75/R78.2	34253_	101	PS&E/RW	NEAR CENTERVILLE AND MINKLER FROM TRIMMER SPRINGS RD TO FRANKWOOD AVE START FROM PA&ED (KP R120.0/R125.1)	2C TO 2E ON NEW ALIGNMENT
Kings Canyon Expressway Segment 3							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
FRE	180	81.7/ 82.1	47230_	39	PID	IN FRESNO COUNTY AT WAHTOKE CREEK BRIDGE #42-0078 (KP 131.4/132.1)	BRIDGE SCOUR MITIGATION
WAHTOKE CREEK BRIDGE SCOUR							
FRE	180	112.1/ 121	0C470_	254	MAINT.	IN FRE CO FRM JCT 180/145 TO TUL CO "LINE, IN TUL CO FRM FRE CO LINE TO" 1.3 M TO BNDRY GRANT GROVE TO 2.6 M W/O BEG TEN MILE CREEK BR (KP 180.4 "/194.7, 173.9/176.2, 176.2/178.3)"	RECESSED MARKERS
RECESSED MARKETS IN FROM AND TUL 180 IN KING. CANYON NAT. FOREST							
FRE	180	113.5/ 121.1	0C100_	223	MINOR	IN FRESNO COUNTY AT THE MCGEE AND JUNCTION VIEW VISTA POINTS. (KP 182.6/194.9)	ADA UPGRADE AT VISTA POINT
ADA UPGRADES AT VISTA POINT ON FRE 180							
FRE	180	124.4/	4664U_	171	MINOR	IN FRESNO COUNTY ABOUT 12 KM NORTH OF WILSONIA AT VARIOUS LOCATIONS	CONSTRUCT GABIONS AND RESURFACE
CONSTRUCT SIDEHILL VIADUCT/GABION WALL HWY 180 NEAR TEN MILE CREEK							
FRE	180	129.8/	48710_	235	MINOR	IN FRESNO CO IN AND NEAR KINGS CANYON NATIONAL PARK AT SPOT LOCATION (KP 209.0)	CONSTRUCT RETAINING WALLS
FRESNO 180 RETAINING WALL							
FRE	198	4.3/	0C950_	223	MINOR	HANS GRIEVE CANYONE BRIDGE #42-0179 (KP 7.0)	REPAIR BRIDGE SCOUR
HANS GRIEVE CANYON BRIDGE SCOUR							
FRE	198	14.9/ 26.8	49740_	131	Construction	IN FRESNO COUNTY NEAR HARRIS RANCH ABOUT 22 KM EAST COALINGA AT ROUTE 5 AND 198 SEPARATION	CONSTRUCT TWO LOOP ON RAMP
HARRIS RANCH signalization							
FRE	198	R15/R20	48620_	242	MAINT.	FROM 0.1 KM WEST OF WARHAN CREEK BR TO 1.4 KM EAST OF KOLINGO CREEK BR (KP R24.1/32.2)	REPLACE AND RAISE MBGR
FRE	198	28.9/	0C170_	224	MINOR		CONSTRUCT MAINTENANCE TURNOUTS
CONSTRUCT TURNOUTS ON FRE 198							
FRE	201	1.2/ 1.3	0E890_	224	MINOR	AT THE FRESNO/TULARE COUNTY LINE NEAR KINGSBURG AT PM 1.25/1.34 (KP 2.0/2.2)	CORRECT PAVEMENT SAG/DRAINAGE
DIRECTOR'S ORDER PROJECT							
FRE	269	4.6/	43270_	242	MAINT.	NEAR HURON AT JAYNE AVE (KP 7.5)	INSTALL SAFETY LIGHTING
JAYNE AVE SAFETY LIGHTING							
FRE	269	R7.6/R12.7	39460_	14	PID	NEAR HURON FROM GALE AVE TO RTE 198 (KP R12.3/R20.5)	CONSTRUCT PERMANENT DETOUR
GALE AVE DETOUR							
KER	0	L5719	39680_	39	PID	NEAR TEHACHAPI CONSTRUCT NEW MAINTENANCE STATION.	CONSTRUCT NEW MAINTENANCE STATION
CACHE CREEK MAINTENANCE STATION							
KER	0	L5703	41370_	40	PID	AT BODFISH MAINTENANCE STATION	CONSTRUCT NEW MAINTENANCE STATION
BODFISH MAINTENANCE STATION							
KER	0	0/	43230_	40	PID		INSTALL WEATHER STATIONS
DISTRICT 6 WEATHER STATIONS							
KER	0	L5712	43680_	291	MAINT.	AT DELANO MAINTENANCE STATION	"INSTALL SECURITY DOOR, LUB SYSTEM" AND PAINT
KER	0	L5724	43810_	41	PID	EASTERN LIMITS OF CITY OF WASCO AT "201 ""J"" STREET"	"CONSTRUCT EQUIPMENT BUILDING, WASH" RACK AND STORAGE BIN ROOF
Wasco Equipment Bldg							
KER	0	L5724	47330_	184	MINOR	"IN WASCO AT 201 ""J"" ST MAINTENANCE" STATION (L5724) (KP 82.4)	PAVE PARKING LOT AND FIX DRAINAGE
WASCO MTCE STATION PAVING							
KER	0	L5707	48030_	184	MINOR	IN KERN CO AT THE DELANO MAINT STATION (L5707)	ADD TWO STORAGE BINS AND CANOPY
DELANO MAINTENANCE STATION CANOPY AND STORAGE BIN CONSTRUCTION							
KER	0	L5703	47810_	239	MAINT.	AT THE BODFISH MAINTENANCE STATION (KP 66.9)	REMOVE/REPLACE FUEL TANKS W/ABOVE GROUND FUEL TANKS
KER	0	L5722	48340_	119	PS&E/RW	TAFT MAINTENANCE STATION - L5722 KERN COUNTY	REPLACE EQUIPMENT SHOP AND OFFICE
Taft Maintenance Station							
KER	0	L5703	0C230_	255	MAINT.	BODFISH MAINTENANCE STATION	EXTEND OFFICE/EQUIPMENT BUILDING

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	5	0/ 4.6	46060_	41	PID	NEAR FT. TEJON FROM THE LOS ANGELES CO. LINE TO 0.2 KM N OF GRAPEVINE CREEK BRIDGE (KP 0.0/7.4)	PANEL & SHOULDER REPLACEMENT
FRAZIER REHAB							
KER	5	0/ 1	0C500_	26	Candidate	"NORTH OF THE LA COUNTY LINE, AT THE" CUDDY CREEK BRIDGE 50-0048 (KP 0.0/1.6)	BRIDGE REPLACEMENT
KER	5	.2/	0A990_	42	PID	ON ROUTE 5 AT THE TEJON PASS SAFETY ROADSIDE REST AREA (KP 0.4)	SAFETY ROADSIDE REST AREA RESTORATION
Tejon Rest Area Rehab							
KER	5	1/ 54.1	48510_	240	MAINT.	IN KERN CO AT VARIOUS LOCATIONS (KP 1.6/87.1)	REPAIR REST AREAS - ADA
KERN CO REPAIR REST AREAS							
KER	5	3/ 3.6	41871_	185	MINOR	IN KERN CO NEAR LEBEC FROM 0.1 KM N OF CRESSEY CATTLEPASS BR TO 0.7 KM S OF LEBEC ROAD OC (KP 4.8/5.8)	ABANDONED BRAKE INSPECTION AREA CLEAN UP
LEBEC BRAKE AREA CLEAN UP							
KER	5	4.5/ 15	47140_	4	Candidate	FROM LEBEC RD TO RTE 99 (KP 7.2/24.0)	8F TO 10F
GRAPEVINE FREEWAY							
KER	5	4.6/ 10.4	46070_	93	PA&ED	BETWEEN 0.2 KM OF THE GRAPEVINE CREEK BRIDGE TO 0.4 KM NORTH OF THE GRAPEVINE UNDERCROSSING (KP 7.4/16.7)	PANEL REPLACEMENT & SHOULDER WORK
GRAPEVINE REHAB							
KER	5	4.6/	0E860_	171	MINOR	IN KERN COUNTY NEAR FORT TEJON 4.6 MILES NORTH OF THE LA COUNTY LINE (KP 7.4)	SLIDE REMOVAL
EMERGENCY DIRECTOR'S ORDER ON HWY 5 NEAR FORT TEJON							
KER	5	6.3/ 10.1	0C800_	42	PID	ON RTE 5 VARIOUS LOCATIONS BETWEEN KP 10.16 AND 16.35 (PM 6.32 AND 10.16) IN KERN COUNTY	UPGRADE MEDIAN BARRIERS
GRAPEVINE MEDIAN BARRIER UPGRADE							
KER	5	8.2/ 9.4	44370_	43	PID	3.2 MILES N/OF FORT TEJON OC BR #50-193 (KP 13.2)	RETROFIT RAMP
OUTSIDE TRUCK ESCAPE RAMP							
KER	5	8.2/	0A220_	225	MINOR	"IN KERN CO ON NB RTE 5, GRAPEVINE" TRUCK ESCAPE RAMPS	INSTALL CLOSED-CIRCUIT TELEVISION CAMERA
"GRAPEVINE CLOSED CIRCUIT CAMERA INSTALLATION							
KER	5	8.3/ 10	48290_	225	MINOR	IN KER CO ON RTE 5 SB FROM GENERAL PETROLEUM UC TO THE GRAPEVINE UC (KP 13.3/16.1)	REPLACE FENCE
LEBEC FENCE REPLACEMENT							
KER	5	8.3/ 9.1	48730_	43	PID	IN KERN CO ABOUT 11 KM S OF LEBEC FROM 2.9 KM S OF GRAPEVINE UC TO 1.7 KM S OF GRAPEVINE UC (KP 13.4/14.6)	DRAINAGE MODIFICATIONS & IMPROVEMTS MINOR PAVEMT & CONCRETE WORKTY
Median Truck Escape Ramp Investigation							
KER	5	10/ 11	0C890_	255	MAINT.	4.5 MILES SOUTH OF THE ROUTE 5/99 SEPARATION AT KER-5-10.0/11.0 (KP 16.0/17.7)	SLAB REPLACEMENT
KER	5	10.1/ 15	0C660_	271	MAINT.	IN KER CO FROM GRAPEVINE UC BRIDGE TO 0.5 MI S/O RTE 5/99 SEPARATION BRIDGE #50-240L (KP 16.3/R24.1 NB)	GRIND NB PCC LANES
KER	5	10.2/ 15.8	49290_	243	MAINT.	IN KER CO ON RTE 5 FROM GRAPEVINE AVE UC TO 5/99 SEP & NEAR BKSFLD ON RTE 99 FROM 0.7 KM N OF 7TH STANDAR RD TO 0.2 KM S OF LERDO HWY OC "(KP 5-16.4/25.4, 99-49.9/58.6)"	PCC SLAB REPLACEMENT
KER	5	10.2/ 15.8	0E230_	44	PID	NEAR LEBEC FROM GRAPEVINE RD UC TO 5/99 SEPARATION (KP 16.4/25.4)	AC OVERLAY - CAPM
Grapevine Road to Rte 99 CAPM							
KER	5	11.9/	46440_	172	MINOR	IN KERN COUNTY AT LEBEC AT THE GRAPEVINE TRUCK WEIGH AND INSPECTION STATIONS	CONCRETE PAVEMENT AND COLD PLANE AC PAVEMENT
GRAPEVINE WIM REHAB							
KER	5	12.3/ 12.7	0E750_	226	MINOR	IN KER CO FROM 12 MI N OF THE LA CO LINE TO 2.5 MI S OF THE RTE 5/99 SEPARATION AT THE CALIFORNIA AQUEDUCT BR #50-032L/R (KP 19.3/20.9)	REMOVE/REPLACE AC ON BRIDGE DECK
EDO PROJECT TO OVERLAY AC PAVEMENT AT CAL AQUEDUCT BRIDGE.							
KER	5	13.4/	0A600_	226	MINOR	IN KERN COUNTY ON INTERSTATE 5 AND WHEELER RIDGE / LAVA ROAD OFF RAMP. (KP21.542)	INSTALL A RED FLASHER ON TOP OF EXISTING STOP SIGN.
I-5 AND WHEELER RIDGE FLASHERS							
KER	5	R13.5/	46170_	101	PS&E/RW	IN KERN COUNTY ON RTE 5 @ WHEELER RIDGE ROAD (KP R21.7)	CONSTRUCT NEW BRIDGE AND RAMPS
Laval Road Interchange							
KER	5	13.5/ 71.6	0A240_	272	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	CLEAN AND TREAT BRIDGE DECK
KERN COUNTY BRIDGE DECK TREATMENT AT 11 LOCATIONS.							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	5	15/ 30.8	48980_	44	PID	IN KERN CO FROM 0.8 KM S OF RTE 5/99 SEPARATION TO MILLUX ROAD OH SOUTHBOUND ONLY (KP 24.1/49.6)	AC OVERLAY
SOUTH KERN CAPM							
KER	5	16.3/ 73.2	45680_	17	PID	IN KERN CO FROM RTE 99 TO 46 4F TO 6F (KP 26.2/117.8)	WIDEN 4-LANE FREEWAY TO 6-LANE FREEWAY
Kern River 6-Lane							
KER	5	19.4/ 62.8	44870_	45	PID	IN KERN CO FROM MILUX ROAD OH TO KERN RIVER UTILITY ROAD OC. (KP 31.2/101.1)	RAMP REALIGNMENT AND RESURFACING
COPUS RAMP REHAB							
KER	5	36/ 45	0A020_	204	MINOR	IN KERN CO ON RTE I-5 BETWEEN POST MILE 36.0-45.0 (KP 57.9/72.4)	SLAB REPLACEMENT EMERGENCY FORCE ACCOUNT
I-5 SLAB REPLACEMENT							
KER	5	42.8/ 52.8	0A910_	26	Candidate	NEAR BAKERSFIELD AT VARIOUS LOCATIONS "(KP 68.87/84.97, 58.58/72.09," 83.84/87.22)	ROADWAY REHAB
Tumey Gulch Rehab							
KER	5	47.3/ 47.7	0E800_	272	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS "(KP 76.1/76.7, 90.7/93.6)"	DIGOUT PARTS OF NB & SB ON/OFF RAMPS
KER	5	47.3/ 47.7	0F320_	273	MAINT.	IN KERN COUNTY AT STOCKDALE RD OC AND AT 7TH STANDARD RD OC TO ROWLEE RD OC (KP 76.1/76.7) (KP 90.7/93.6)	DIGOUTS ON THE NB AND SB OFF AND ON RAMPS
KER	5	54.1/	46290_	112	PS&E/RW	NB AND SB FACILITIES AT THE BUTTON WILLOW SAFETY ROADSIDE REST AREA (KP 87.06)	SRRA REHAB
Buttonwillow SRRA Rehab							
KER	5	64/ 73	0C850_	256	MAINT.	FROM 1.4 MILES NORTH OF THE LERDO AVE OC TO THE RTE 46/I-5 AT 06-KIN-5-64/73 (KP 103.0/117.5)	REPLACE FAILED PCC SLABS
KER	5	65.2/ 69.6	49730_	131	Construction	IN KERN COUNTY NEAR LOST HILLS FROM MERCED AVENUE OVERCROSSING TO MAIN DRAIN ROAD OVERCROSSING	CONSTRUCT MEDIAN BARRIER
Main Drain Road Barrier							
KER	5	82.3/ 87	47770_	292	MAINT.	IN KERN AND KINGS COUNTIES NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS	ASPHALT CONCRETE OVERLAY
KER	14	14.9/ 16	0C580_	273	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	RESURFACE EXISTING PAVEMENT
KER	14	16.2/ 26.6	40840_	137	Construction	IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS	WIDEN HIGHWAY
NORTH MOJAVE 4-LANE							
KER	14	R17.9/R22	0F500_	284	MAINT.	IN KER CO FROM 11TH AVE TO 7TH AVE AND FROM 7TH AVE TO 1ST AVE/TULARE CO LINE (KP R28.8/T35.4) (KP 35.9/45.6)	PCC SLAB REPLACEMENT & DIGOUT
KER	14	35.5/ 37.1	43020_	80	PA&ED	NEAR CANTIL FROM ROGERS ROAD TO 0.3 KILOMETER SOUTH OF CANTIL WASH BRIDGE #50-424 (KPX057.1-X059.7)	"RAISE GR., AC OVERLAY, WIDENING"
SOUTH REDROCK REHAB							
KER	14	35.8/ 40.2	0C350_	256	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	SEAL COAT
PME CHIPS ON RTES KER 14, 155, AND 178							
KER	14	45.9/ 62.3	45710_	81	PA&ED	NEAR RIDGECREST FROM REDROCK INYOKERN RD TO RTE 178 (KP 73.9/100.3)	CONSTRUCT 4 LN EXPRESSWAY W/CONTROL ACCESS
Freeman Gulch 4-Lane							
KER	14	46.2/ 50.8	39320_	45	PID	NEAR CANTIL FROM 1.8 KM N TO 9.2 KM N OF RED ROCK-INYOKERN RD (KP 74.3/81.8)	AC OVERLAY & WIDEN SHOULDERS
LITTLE DIXIE WASH REHAB							
KER	33	0/ 7.1	0C460_	257	MAINT.	"IN KERN, TULARE AND FRESNO COUNTIES" AT VARIOUS LOCATIONS	RECESSED MARKERS
RECESSED MARKERS IN KER 166/EE NEAR SANTIAGO CREEK							
KER	33	14.4/ 17.9	46450_	46	PID	IN AND NEAR TAFT FROM CADET ROAD TO JCT RTE 119 (KP 23.2/28.8)	REHABILITATE ROADWAY AND WIDEN SHOULDERS
Taft South Rehab							
KER	33	19.6/ 34.3	46460_	46	PID	NEAR TAFT 0.1 KM N OF SANDY CREEK TO JCT RTE 58 EB (KP 31.5/55.2)	REHABILITATE ROADWAY AND WIDEN SHOULDERS
TAFT-MCKITTRICK REHAB							
KER	41	0/ 5	3829U_	122	Construction	"IN SAN LUIS OBISPO, KERN AND KING" COUNTIES AT VARIOUS LOCATIONS	REALIGN HIGHWAY AND REPLACE BRIDGE
Sunflower II							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	43	0/ 9.2	42120_	47	PID	ON ROUTE 43 IN KERN COUNTY FROM 0.3 KM SOUTH OF STATE ROUTE 119 TO STATE ROUTE 58 WEST INTERSECTION (KP 0.2/14.7)	AC OVERLAY AND DIGOUTS CAPM
KERN RIVER CAPM							
KER	43	1/ 6.1	0C630_	274	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	RESURFACE ASPHALT CONCRETE
KER	43	2.1/	45430_	202	MINOR	IN KER CO AT PANAMA LN AND FAMOSA (KP 3.4/ KP 10.5)	INSTALL FLASHING BEACON
PANAMA LN FLASHING BEACON							
KER	43	10.6/	0F190_	236	MINOR	STATE ROUTE 43 AND KRATZMEYER ROAD INTERSECTION IN KERN COUNTY (KP 17.01)	INSTALL SAFETY LIGHTING AND FLASHER
INSTALLATION OF SAFETY LIGHTING AND A FLASHER ON SR 43 AND KRATZMEYER							
KER	43	16.1/ 25.1	42350_	292	MAINT.	IN AND NEAR WASCO FROM SANTA FE WAY TO RTE 46 (KP 25.9/40.4)	AC SURFACE
KER	43	16.1/ 25.1	46000_	47	PID	ON ROUTE 43 FROM SOUTHEAST CITY LIMITS OF THE CITY OF SHAFTER TO THE WEST JUNCTION WITH ROUTE 46 IN THE CITY OF WASCO (KP 25.9/40.4)	AC OVERLAY AND DIGOUTS CAPM
SHAFTER-WASCO CAPM							
KER	43	25.1/ 38.8	0C370_	257	MAINT.	IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS	RESURFACE EXISTING HIGHWAY
AR CHIP PROJECTS FROM JCT 43/46 NEAR 19TH AVE.							
KER	43	33.5/ 34.6	41030_	162	MINOR	IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD	MODIFY INTERSECTIONS
POND ROAD & RTE 43 CONNECTION							
KER	43	37.7/	40600_	243	MAINT.	NEAR POND AT CECIL AVE (KP 60.7	INSTALL LIGHTING
POND/CECIL LIGHTING							
KER	46	0/ 7.3	35341_	102	PS&E/RW	FROM SAN LUIS OBISPO CO LINE TO KECKS ROAD (KP 0.0/11.7)	2-LANE CONV TO 4-LANE EXPRWY
RTE 46 EXPRESSWAY CONVERSION							
KER	46	7.3/ 33.5	44250_	102	PS&E/RW	FROM THE INTERSECTION OF KECKS ROAD TO 1.44 KM EAST OF INTERSTATE 5 INTERCHANGE (KP 11.7/53.9)	2-LN CONVENTIONAL TO 4-LN CONVENTIONAL EXPRWY
KECKS RD 4-LANE							
KER	46	30.5/	0A060_	172	MINOR	NEAR LOST HILLS AT THE INTERSECTION OF SR 46 AND LOST HILLS RD / WOODWARD STR (KP 49.1)	INSTALL SIGNALS
KERN 46 LOST HILLS ROAD AND WOODWARD STREET SIGNALS							
KER	46	32.1/ 32.7	0C060_	173	MINOR	IN KERN COUNTY NEAR LOST HILLS AT VARIOUS LOCATIONS	INSTALL TRAFFIC SIGNALS
ALOMA STREET SIGNALS							
KER	46	32.8/ 37.2	33830_	48	PID	IN KERN CO ON SR 46 FROM I-5 SEPARATION TO THE WEST OF KURT ROAD (KP 52.9/59.9)	AC OVERLAY AND WIDEN
KURT ROAD REHAB							
KER	46	46/ 51.2	41880_	81	PA&ED	NEAR WASCO FROM 1.6 KM W OF SCHOFIELD AVE TO RTE 43 (KP 74.0/82.4)	WIDEN TO 4-LANE
WASCO 4-LANE							
KER	46	50.5/	0E810_	185	MINOR	STATE ROUTE 46 AND GRIFFITH AVENUE INTERSECTION IN CITY OF WASCO (KP 80.8)	INSTALL SIGNALS
WASCO HWY 46 AT GRIFFITH AVE INSTALL SIGNALS							
KER	46	51.2/ 57.8	47130_	18	PID	BETWEEN WASCO AND FAMOSO FROM RTE 4 RTE 46/43 JCT TO RTE 99/46 SEPARATION OC (KP 46-82.4/93.0 & 99-70.8/71.8)	2-LANE CONV TO 4-LANE EXPRESSWAY
Famoso 4-Lane							
KER	58	0/ 15.4	49380_	244	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	SLURRY SEAL
KER	58	0/	0F330_	82	PA&ED	IN KERN COUNTY I-5 (SOUTH OF SR 119) TO SR 58 (EAST OF METROPOLITAN BAKERSFIELD)	NEW 8-LN FREEWAY
South Beltway							
KER	58	21.7/ 27.2	46370_	48	PID	NEAR BUTTONWILLOW FROM LOKERN PUMP STATION TO 0.1 MI WEST OF BUTTONWILLOW AVENUE (KP 34.9/43.8)	OVERLAY (CAPM)
Buttonwillow West CAPM							
KER	58	31.5/ 51.8	0A130_	4	Candidate	FROM JCT 58/I-5 TO JCT 58/99/178 SEPARATION	ROUTE ADOPTION STUDY
KER	58	31.6/ 52.5	48780_	82	PA&ED	IN BAKERSFIELD AT VARIOUS LOCATIONS WITHIN THE ROUTE ADOPTION LIMITS	CONSTRUCT LOCAL FREEWAY/EXPRESSWAY
WESTSIDE PARKWAY							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	58	39.9/ 51.8	0F360_	83	PA&ED	IN KERN COUNTY SR 43 TO SR 99	WIDEN TO 4 OR 6 LANES
Rosedale highway 6-lane							
KER	58	43.9/	49550_	186	MINOR	ON ROUTE 58 IN KERN COUNTY AT HEATH ROAD (KP 70.77)	INSTALL SIGNALS
HEATH ROAD AND HWY 58 SIGNALS							
KER	58	44.8/ 45.2	47630_	173	MINOR	NEAR BAKERSFIELD AT RENFRO ROAD INTERSECTION (KP 72.09-72.89)	INSTALL SIGNAL AND LEFT TURN CHANNELIZATION
RENFRO ROAD SIGNAL							
KER	58	46/ 51.6	0E450_	138	Construction	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE	ASPHALT CONCRETE OVERLAY
Rosedale Rehab							
KER	58	46.1/ 51.6	0C200_	258	MAINT.	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM ALLEN ROAD TO CAMINO DEL RIO COURT	ASPHALT CONCRETE OVERLAY
KER	58	46.5/	0F020_	186	MINOR	STATE ROUTE 58 AND OLD FARM ROUND INTERSECTION (KP 74.97)	INSTALL TRAFFIC SIGNALS
OLD FARM ROAD SIGNAL LIGHTS ON SR 58							
KER	58	52.3/	0C790_	258	MAINT.	IN KERN COUNTY IN THE CITY OF BAKERSFIELD ADJACENT TO ROUTE 58 (KP 84.23)	SEAL PARK-N-RIDE LOT
KER	58	R52.4/R55.7	40390_	148	CLOSEOUT	IN KERN COUNTY IN BAKERSFIELD FROM REAL ROAD TO 0.5 KM EAST OF COTTONWOOD ROAD UNDERCROSSING COTTONWOOD ROAD UNDERCROSSING	IRRIGATION AND PLANTING UPGRADE
SOUTH BAKERSFIELD PLANTING							
KER	58	R52.4/R55.7	0E330_	49	PID	IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.1 MI EAST OF THE RTE 99/58 SEPARATION TO 0.3 MI EAST OF THE COTTONWOOD RD UNDERCROSSING (KP 84.3/89.6)	FREEWAY MAINTENANCE ACCESS
Rte 99/58 Separation and Cottonwood Pullouts							
KER	58	52.5/ 53.6	0F380_	27	Candidate	IN KERN COUNTY ON SR 58 FROM SR 99 TO CONNECTOR RAMP TO H STREET (KP 84.5/86.2)	OPERATIONAL IMPROVEMENT
KER	58	52.6/ 53.3	46010_	49	PID	ON SR 58 AT SR 99 CONNECTOR TO THE H-STREET OFF RAMP (KP 84.6/85.8)	CONSTRUCT AUXILIARY LANE
H Auxiliary Lane							
KER	58	53.2/ 77.2	49260_	174	MINOR	"IN KERN, TULARE, & KINGS COUNTIES" "ON RTES 58, 178, & 198 AT VARIOUS" LOCATIONS	INSTALL INTERCHANGE EXIT NUMBER SIGNS ON FREEWAYS
EXIT NUMBER SIGNS HWY 58							
KER	58	R55.2/	0E600_	187	MINOR	STATE ROUTE 58 EB OFF RAMP AND COTTONWOOD ROAD INTERSECTION IN KERN COUNTY (KP R88.39)	INSTALL SIGNALS
COTTONWOOD RD SIGNALS							
KER	58	R55.7/R56.6	0A510_	91	PA&ED	IN KER CO NEAR BAKERSFIELD ON RTE 58 FROM 0.34 KM WEST OF WASHINGTON ST OC TO 0.45 KM EAST OF MOUNT VERNON AVE UC (KP 89.6/91.1)	TREE PLANTING
Bakersfield-Ker-58 Tree Planting							
KER	58	57.4/ 59.4	48260_	227	MINOR	IN KER CO NEAR BAKERSFIELD FROM OSWELL ST UC BR TO RTE 58/178 SEP (KP 92.4/95.6)	REMOVE AND REPLACE SHOULDER
OSWELL ST. REMOVED & REPLACE SHOULDER							
KER	58	59.6/ 66.2	0C280_	259	MAINT.	IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS	REPLACE PORTLAND CEMENT CONCRETE
REPLACE PCC SLABS ON KER 58 NEAR TOWER LINE RD.							
KER	58	59.6/ 66.2	0E180_	50	PID	NEAR BAKERSFIELD FROM 0.3 KM EAST OF 58/184 SEPARATION TO 1.7 KM WEST OF CALIENTE CREEK BRIDGE	AC OVERLAY - REHAB
58/184 Separation to Caliente Rehab							
KER	58	67/ 77.3	46360_	138	Construction	IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD (KP 107.8/124.3)	"COLD PLANING, REPLACE PCC," "AC OVERLAY, CONCRETE MEDIAN BARRIER"
CALIENTE REHAB							
KER	58	67.9/	48500_	50	PID	ON ROUTE 58 IN KERN COUNTY AT NEUMARKLE BRIDGE (KP 109.2)	BRIDGE SCOUR REMEDIATION
NEUMARKLE ROAD BRIDGE SCOUR REMEDIATION							
KER	58	71.9/ 74	46470_	51	PID	IN KERN CO FROM 3.5 KM E OF GENERAL BEALE RD UC TO 0.3 KM W OF BENA RD UC (KP 115.71./119.09)	CONST TRUCK CLIMBING LANES
Beale-Bena Truck Climbing Lane							
KER	58	77/ 82.6	48080_	240	MAINT.	IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD	CHIP SEAL
KER	58	82.7/ 90.7	48790_	132	Construction	IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUTE 58 AND 202 SEPARATION TO ROUTE 58 AND 202	CONCRETE BARRIER & ASPHALT CONCRETE
GOLDEN HILLS MEDIAN BARRIER							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	58	R92.1/R93.2	42550_	103	PS&E/RW	IN TEHACHAPI AT DENNISON RD BR #50-0339 (KP R148.3/R150.0)	REPLACE OC W/4-LANE OC & CONSTRUCT PARTIAL CLOVERLEAF INTERCHANGE
DENNISON ROAD IMPROVEMENTS							
KER	58	105.5/	0A630_	174	MINOR	IN KERN COUNTY AT THE CACHE CREEK WEIGHT STATION AT HIGHWAY 58. (KP 169.750)	IMPROVING WEIGHT STATION.
CACHE CREEK WEIGHT STATION IMPROVEMENTS							
KER	58	R107.7/R118	24340_	146	CLOSEOUT	IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CACHE CREEK BRIDGE TO 6.7 KM EAST OF AIRPORT ROAD	CONSTRUCT 4 LANE FREEWAY
MOJAVE BYPASS							
KER	58	109.1/ 117.1	24342_	139	Construction	IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CHCHE CREEK BRIDGE TO 5.4 KM EAST OF AIRPORT ROAD	PAVEMENT REHABILITATION
Old 58 Relinquishment							
KER	58	R111.1/	0E360_	51	PID	IN KERN COUNTY NEAR MOJAVE NEAR THE ROUTE 58/14 SEPARATION AT THE "DESIGNATED BORROW SITE AREA ""A-1""" (KP 178.8)	REVEGETATION TO RESTORE ECOLOGICAL AREA
Mojave revegetation							
KER	58	R111.1/	0E370_	52	PID	"IN KERN COUNTY NEAR MOJAVE, BORROW" SITE-A	REVEGETATION TO RESTORE ECOLOGICAL AREA
58/14 Separation Revegetation							
KER	58	R111.8/	0E380_	52	PID	"IN KERN COUNTY NEAR MOJAVE, BORROW" SITE-B	REVEGETATION TO RESTORE ECOLOGICAL AREA
Kenwater Overhead Revegetation							
KER	58	138.7/	0A760_	175	MINOR	ON RTE 58 NEAR BORON AT THE BORON SRRA EB AND WB (KP 223.8)	SEWER CONSTRUCTION
CONSTRUCT SEWER LINE FOR BORON SRRA ON HWY 58							
KER	58	R139/	46300_	112	PS&E/RW	IN KERN CO AT THE BORON SAFETY ROAD SIDE REST AREA (E/B AND W/B) (KP R223.7)	REHAB EB AND WB SAFETY ROADSIDE REST AREAS
Boron SRRA Rehab							
KER	58	R139/R143.8	0C430_	259	MAINT.	IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS	RUBBERIZED ASPHALT CONCRETE OVERLAY
AR GGAC ON KER 58 NEAR BORAN REST STOP							
KER	65	R0/R25.2	45120_	83	PA&ED	FROM RTE 99 TO THE TULARE COUNTY LINE (KP RO.0/40.5)	CONSTRUCT PASSING LANES AND INTERSECTION IMPROVEMENT-CONDUCT ES
FOOTHILL EXPRESSWAY - SOUTH							
KER	65	R0/R6.1	0E060_	53	PID	ON ROUTE 65 FROM ROUTE 65/99 SEPARATION BRIDGE TO 0.1 KM SOUTH OF MERCED AVENUE (KP 4.66/9.81)	AC OVERLAY - REHAB
Kern 65 Merced Ave to 99 Rehab							
KER	65	.6/	49830_	175	MINOR	IN KERN COUNTY NEAR BAKERSFIELD ON RTE 65 AT SEVENTH STANDARD RD (KP 1.08)	WIDEN & MODIFY INTERSECTION
SEVENTH STANDARD ROAD INTERSECTION WIDENING							
KER	65	6.1/ 25.2	49360_	260	MAINT.	IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS	CHIP SEAL AND DIGOUTS
KER	99	0/ 57.6	48490_	5	Candidate	FROM RTE 5/99 SEPARATION TO MERCED CO LINE "(KP 0.0/92.6, 0.0/R86.8, 0.0/50.9" 0.0/47.2)	DEVELOP RTE 99 CORRIDOR MASTER PLAN
Route 99 Corridor Master Plan							
KER	99	0/	49640_	244	MAINT.	IN KERN CO ON RTE 99 AND I-5 AT VARIOUS LOCATIONS	REMOVE EUCALYPTUS TREES
EUCALYPTUS TREE REMOVAL ON HWY 99							
KER	99	0/	0E400_	187	MINOR	IN KERN COUNTY AT VARIOUS LOCATIONS	REPLACE VARIOUS SIZE CULVERTS
REPLACE CULVERTS IN KERN COUNTY							
KER	99	0/ 20.5	0E190_	53	PID	ON ROUTE 99 NEAR BAKERSFIELD FROM THE I5/99 SEPARATION TO PACHECO ROAD JUST SOUTH OF BAKERSFIELD (KP 0.0/32.1)	PCC PANEL REPLACEMENT & GRINDING CAPM
I5/99 Separation to Pacheco Road CAPM							
KER	99	0/ 57.6	0E530_	5	Candidate	IN KERN COUNTY ROUTE 99 (KP 0.0/92.6)	REVIEW HIGHWAY PROJECTS FOR CONFORMITY TO 99 MASTER PLAN
KER	99	L.7/L2.7	0A880_	113	PS&E/RW	IN KERN CO FROM JCT RTE 99/5 SEP TO THE JCT RTE 99/166 SEP (KP L1.2/4.4)	CONSTRUCT MEDIAN BARRIER
South Kern Median Barrier							
KER	99	2.7/ 57.5	49250_	176	MINOR	IN KERN & TULARE COS ON ROUTE 99 AT VARIOUS LOCATIONS "(KP KER-4.3/92.1, TUL-0.0/86.2)"	INSTALL INTERCHANGE EXIT NUMBER SIGNS ON FREEWAYS
EXIT NUMBER SIGNS ON RTE 99							
KER	99	2.7/ 13.4	0A860_	113	PS&E/RW	ON ROUTE 99 IN KERN COUNTY FROM THE STATE ROUTE 166 OVERCROSSING TO THE BEAR MOUNTAIN BOULEVARD OVERCROSSING (KP 4.3/21.6)	CONSTRUCT MEDIAN BARRIER
Old U. S. 99 Median Barrier							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	99	4/ 9.3	0E590_	188	MINOR	IN KERN COUNTY ON SR 99 FROM VALPREDO ROAD TO HERRING ROAD OVERCROSSING (OC 50-348)	REGRADE THE NB OUTSIDE SHOULDER AND INSTALL CULVERT
VALPREDO SHOULDER REGRADE							
KER	99	L9/L10.6	0E240_	54	PID	ON ROUTE 99 FROM ROUTE 99/5 SEPARATION TO 2.1 KM NORHT OF HERRING ROAD OVER CROSSING	AC OVERLAY - CAPM
HERRING ROAD CAPM							
KER	99	10.6/ 20.5	0C610_	274	MAINT.	IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS	REPLACE JOINT SEALS
KER	99	13.4/ 16.7	46480_	155	CLOSEOUT	IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223 AND 99 SEPARATION TO 2.0 KM NORTH OF HOUGHTON ROAD OVERCROSSING	CONSTRUCT THRIE BEAM MEDIAN BARRIER
GREENFIELD BARRIER							
KER	99	17.5/ 29.9	0E660_	6	Candidate	IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99_SEP TO THE RTE 65/99 SEP	99 CORRIDOR-BRIDGE ENHANCEMENT
SOUTHERN KERN COUNTY BRIDGES							
KER	99	18/ 19	0C930_	75	Candidate	IN THE CITY OF BAKERSFIELD FROM 0.8 KM SOUTH TO 0.8 KM NORTH OF HOSKING ROAD (KP 29.0/30.6)	CONSTRUCT NEW INTERCHANGE
Hoskings Road Interchange							
KER	99	19.4/ 19.7	46240_	206	MINOR	IN KERN CO NEAR BAKERSFIELD ON RTE 99 FROM 0.3 KM S OF PANAMA LANE OC TO 0.3 KM N OF PANAMA LANE OC (KP 31.2/31.7)	HWY PLANTING RESTORATION
PANAMA LANE PLANTING							
KER	99	20.5/ 29.6	46410_	153	CLOSEOUT	IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP	REPLACE SLAB AND GRIND
Pacheco CAPM							
KER	99	20.5/ 36.4	49300_	245	MAINT.	IN KERN CO IN AND NEAR BAKERSFIELD FROM PACHECO RD UNDERCROSSING TO LERDO HIGHWAY (KP 33.0/58.6)	JOINT SEALING
KER	99	20.5/ 36.4	0F140_	275	MAINT.	IN KERN COUNTY IN BAKERSFIELD FROM PACHECO ROAD UNDERCROSSING TO 0.2 KM SOUTH OF LERDO HWY OVERCROSSING (KP 33.0/58.6)	JOINT SEAL
KER	99	20.5/ 36.4	0F490_	284	MAINT.	IN KER CO 0.05 MI S/O PACHECO RD UC BR #50-241 L/R TO 0.12 MI S/O LERDO HIGHWAY OC BR #50-2 (KP 32.9/58.5)	CRACK/JOINT SEAL PROJECT (PCC)
KER	99	20.8/ 21.7	42810_	123	Construction	IN THE CITY OF BAKERSFIELD BETWEEN 0.5 KM SOUTH AND 1.0 KM NORTH OF WHITE LANE (KP 33.5/35.0)	MODIFY INTERCHANGE
WHITE LANE INTERCHANGE							
KER	99	20.9/ 21.6	43450_	153	CLOSEOUT	IN KERN COUNTY IN BAKERSFIELD FROM WHITE LANE OVERCROSSING TO PLANZ ROAD OVERCROSSING	INSTALL AUXILLARY LANE
WHITE LANE AUXILIARY							
KER	99	21.1/ 21.3	41970_	127	Construction	FROM .43 KM SOUTH OF WHITE LANE OC TO .16 KM SOUTH OF WHITE LANE OC.	CONSTRUCT SOUNDWALL
WHITELANE SOUND WALL							
KER	99	21.5/ 24.7	46320_	148	CLOSEOUT	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING	HIGHWAY PLANTING RESTORATION
Plantz Road Planting							
KER	99	21.6/ 24.7	0E340_	54	PID	IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM THE PLANZ RD OC TO 0.1 MI NORHT OF THE CA AVE UC (KP 34.8/39.7)	FREEWAY MAINTENANCE ACCESS
Planz Road/California Ave Pullouts							
KER	99	22.4/	46980_	227	MINOR	IN BAKERSFIELD ON MING AVENUE (KP 36.0)	INSTALL TRAFFIC SIGNALS
MING AVE SIGNAL CROSSINGS							
KER	99	22.7/ 23.2	46011_	55	PID	ON SR 99 BETWEEN MING AVENUE & THE NB CONNECTOR TO EASTBOUND SR 58 (KP 36.5/37.3)	CONSTRUCT AUXILIARY LANE
Ming Aux Lane							
KER	99	23.1/	49190_	245	MAINT.	IN KERN COUNTY AT VARIOUS LOCATIONS	REPLACE BRIDGE RAILING
KER	99	23.9/ 24.6	46012_	55	PID	ON SR 99 BETWEEN CALIFORNIA AVENUE AND THE SB CONNECTOR TO EB SR 58 (KP 38.5/39.6)	CONSTRUCT AUXILIARY LANE
California Aux Lane							
KER	99	24.7/ 27.1	45160_	132	Construction	IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO 0.2 KM NORTH OF ROUTE 99 AND 204 SEPARATION	PLANTING AND IRRIGATION
North Bakersfield landscaping							
KER	99	25/ 31.1	0E110_	6	Candidate	NORTH OF BAKERSFIELD BETWEEN ROSEDALE HIGHWAY (SR58) TO 7TH STANDARD ROAD (KP 40.23/50.05)	CORRIDOR SAFETY STUDY

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	99	25.9/	45060_	56	PID	ON RTE 99 NB OFFRAMP AT BUCK OWENS BLVD & SILLECT AVE INTERSECTION B/W ROSEDALE (RTE 58/178) HIGHWAY UC & GILMORE AVE UC (KP 41.6)	WIDEN OFF-RAMP IMPROVEMENTS
BUCK OWENS DRIVE RAMP IMPROVEMENTS							
KER	99	26.5/ 27.2	0A850_	228	MINOR	"ON SR 99 IN KERN, TULARE & FRESNO" COUNTIES AT VARIOUS LOCATIONS	INSTALLATION OF TRAFFIC COUNT STATIONS
TRAFFIC COUNT STATION INSTALLATION ON RTE 99 IN KER/TUL/FRE CO.							
KER	99	27.3/	48450_	76	Candidate	AT 0.6 KM N/OF AIRPORT DR AND ON RTE 204 BETWEEN 0.3 KM S/OF AIRPORT DR TO RTE 99 "(KP 43.7, 10.2/10.9)"	EXTENSION AND CONNECTION TO RTE 204
Hageman Road Flyover							
KER	99	27.8/ 28.1	49710_	1	Candidate	IN BAKERSFIELD AT OLIVE DRIVE (KP 44.51/44.96)	EXPAND INTERCHANGE
Olive drive/99 interchange							
KER	99	28.1/ 29.9	0C160_	260	MAINT.	1 MILE SOUTH OF THE ROUTE 65/99 JUNCTION_____ (KP 45.2/48.1)_____	FIRE DAMAGE GUARDRAIL REPAIR
EMERGENCY DIRECTORS ORDER ON KERN 99 TO REPAIR GUARDRAIL							
KER	99	28.2/ 29	0A720_	119	PS&E/RW	"IN KERN COUNTY, IN AND NEAR THE" CITY OF BAKERSFIELD FROM 0.3 MI NORTH OF OLIVE DR OC TO 0.46 MI NORTH OF ROBERTS LANE UC (KP 45.38/46.67)	AESTHETIC ENHANCEMENTS
Oil Junction Tree Planting							
KER	99	30/ 35	0C920_	261	MAINT.	0.12 MILES NORTH OF THE ROUTE 99/65 SEPARATION AT KER-99-30.0/35.0 (KP 48.2/56.3)	SLAB REPLACEMENT
KER	99	R30.5/R31.1	43350_	103	PS&E/RW	NEAR BAKERSFIELD ON RTE 99 AT THE 7TH STANDARD RD INTERCHANGE (KP 49.1/50.0)	MODIFY INTERCHANGE
7TH STANDARD ROAD WIDENING							
KER	99	31.1/ 39.5	0E200_	159	Candidate	NEAR BAKERSFIELD FROM 2.0 KM SOUTH OF LERDO CANAL TO 0.6 KM NORTH OF MERCED AVE OVERCROSSING	AC OVERLAY - CAPM
Kern 99 Near Bakersfield CAPM							
KER	99	32.4/ 36.2	0E170_	159	Candidate	NEAR BAKERSFIELD FROM 0.3 KM NORTH OF 7TH STANDARD ROAD OVERCROSSING TO 0.5 KM NORTH OF LERDO HIGHWAY OVERCROSSING	AC OVERLAY - CAPM
7th Standard to Lerdo CAPM							
KER	99	36.2/	0E580_	188	MINOR	IN KERN CO AT THE INTERSECTION OF LERDO HIGHWAY AND THE OFF RAMP FROM NORTHBOUND SR 99 (KP 36.28)	INSTALL SIGNALS AND LEFT-TURN LANE
LERDO HWY & SR 99 SIGNALS							
KER	99	43.2/ 44.5	0E250_	160	Candidate	NEAR BAKERSFIELD FROM 0.4 KM SOUTH OF FAMOSO OH TO POSO CREEK	AC OVERLAY - CAPM
Kern 99 South Bakersfield CAPM							
KER	99	R43.5/	43000_	150	CLOSEOUT	IN KERN COUNTY NEAR MC FARLAND FROM 0.8 KM NORTH OF POSO CANAL BRIDGE TO ROUTE 46 AND 99 SEPARATION	REPLACE BRIDGE DECK
FAMOSO DECK REHAB							
KER	99	48.7/ 57.1	0C380_	261	MAINT.	IN KER CO 1.3 M N/O WHISLER RD OC "TO BEGIN NO DELANO OH, IN KER CO" FROM SHERWOOD AVE OC TO BEGIN N. DELANO OH. (KP 78.4/91.9) (KP 79.3/91.9)	BOND WEARING COARSE WITH WARRANTY
ADD BOND WEARING COARS ON KER 99 NEAR DELANO							
KER	99	49.1/ 57.6	43150_	127	Construction	IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS	PLANTING AND IRRIGATION
MC FARLAND-DELANO LANDSCAPE REHAB							
KER	99	49.3/ 56.5	0E650_	7	Candidate	IN KER CO IN MCFARLAND & DELANO AT VAR LOCATIONS FROM SHERWOOD AVE OC TO CECIL AVE OC	99 CORRIDOR - BRIDGE ENHANCEMENT
NORTHERN KERN COUNTY BRIDGES							
KER	99	54/ 55	0E730_	7	Candidate	IN KER CO NEAR DELANO FROM 0.5 MI S OF WOLLOMES AVE OC TO 0.5 MI N OF WOOLLOMES AVE OC	99 CORRIDOR TREE PLANTING ENHANCEMENT - DELANO C CARD
WOOLLOMES AVE. DELANO							
KER	99	57.1/	0C400_	189	MINOR	AT THE NORTH DELANO OH (BR 50-0214) SOUTH PORTERVILLE OH (BR 46-0002) "TUL 190 (KP 91.9, 26.5), SOUTH FORK" KINGS RIVER (BR# 45-0016L/R) KIN 41 R45.54 (KP 73.3)	DECK/JOINT SEAL REPLACEMENT
JOINT SEAL REPLACEMENT ON THREE LOCATIONS ON HWY 99 IN KERN CO.							
KER	99	57.6/	0E000_	8	Candidate	"IN KERN, TULARE, FRESNO, AND MADERA" COUNTIES AT VARIOUS LOCATIONS	SR 99 R/W PRESERVATION STUDY
KER	119	0/ 5.8	45910_	56	PID	IN AND NEAR TAFT FROM JCT RTE 33/119 TO 1.4 KM E OF AIRPORT RD (KP 0.0/9.4)	"PAVEMENT REHAB, AC OVERLAY AND" SHOULDER WIDENING
Taft East Rehab							
KER	119	3/ 3.2	40592_	189	MINOR	NEAR THE CITY OF TAFT AT RTE 119/MIDWAY RD INTERSECTION (KP 4.8/5.4)	PROVIDE LEFT & RIGHT TURN CHANNELIZATION
TAFT MIDWAY L/T & R/T							
KER	119	5.5/ 13.3	42470_	84	PA&ED	NEAR TAFT FROM CHERRY AVE TO TUPMAN RD (KP 8.9/21.4)	WIDEN FROM 2-LANE CONV TO 4-LANE EXPRESSWAY
CHERRY AVENUE 4-LANE							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	119	9.1/ 31.2	47360_	246	MAINT.	FROM 0.06 KM W/OF GOLF COURSE RD TO 0.13 KM E/OF TUPMAN RD AND FROM MICHELE ST TO THE BEGINNING OF RTE 119/99 SEP BR (KP GOLF COURSE RD 14.6/21.4)(KP MICHELE ST 49.9/50.3)	MM DGAC OVERLAY AND DIGOUTS/REPLACE
KER	119	18.1/	0A660_	176	MINOR	ON ROUTE 119 AT THE INTERSECTION OF ROUTE 43 AND ENOS LANE IN KERN COUNTY (KP 29.25)	INSTALL SIGNALS
ENOS LANE SIGNALS							
KER	119	19.9/ 31.2	45890_	27	Candidate	IN & NEAR PUMPKIN CENTER FROM RTE 119/5 SEPARATION TO RTE 119/99 SEPARATION (KP 32.0/50.35)	"PAVEMENT REHAB AND WIDEN SHOULDER," "SLOPE CORRECTION, REALIGNMENT"
Pumpkin Center East Rehab							
KER	119	27.3/	49490_	162	MINOR	IN KERN COUNTY NEAR PUMPKIN CENTER AT GOSFORD ROAD	INSTALL SIGNAL
GOSFORD ROAD AT KERN 119 SIGNAL AND LEFT TURN PHASING							
KER	119	28/ 28.6	48560_	190	MINOR	IN KERN CO NEAR PUMPKIN CENTER AT ASHE ROAD (KP 45.1/46.1)	INSTALL LEFT-TURN LANES ON EB/WB ON SR 119
ASHE ROAD LEFT TURN LANES							
KER	119	29/	0E550_	275	MAINT.	IN KERN COUNTY 0.48 KM WEST OF STINE ROAD (KP 46.70)	"REALIGN TWO 48"" CULVERTS"
KER	119	29.3/	0A410_	163	MINOR	IN KERN COUNTY NEAR PANAMA AT STINE ROAD	INSTALL SIGNALS
119/STINE ROAD SIGNALS							
KER	155	R0/R1.5	42390_	157	Candidate	IN DELANO FROM RTE 99 TO BROWNING RD (KP 0.0/2.4)	ROADWAY AND BRIDGE WIDENING
GARCES HIGHWAY 4-LANE							
KER	155	R6.6/	0A900_	213	MINOR	IN KERN CO AT RTE 155/FAMOSO-PORTER VILLE ROAD INTERSECTION (KP R10.5)	INSTALL FLASHING BEACONS
FLASHING BEACON INSTALLATION AT 155 AND FAMOSO IN PORTERVILLE							
KER	155	17.6/ 26.5	0E790_	276	MAINT.		SLURRY TYPE II
KER	155	53.9/ 60.6	47380_	246	MAINT.	FROM 0.3KM W/OF CHARLOTT DR TO WOFFORD BLVD (KP 95.4/97.5)	25MM DGAC OVERLAY
KER	166	3.5/ 8.5	46760_	228	MINOR	FROM 2.4 KM W/OF BASIC SCHOOL RD TO 5.4 E/OF BASIC SCHOOD RD (KP 5.6/13.6)	REPLACE CULVERT
BASIC SCHOOL RD/KERN CO. CULVERT REPLACEMENT							
KER	166	9/ 24.6	32210_	120	PS&E/RW	NEAR MARICOPA FROM 5.6 KM W OF SAN EMIGDIO CREEK TO RTE 99 (KP 14.5/39.6)	AC OVERLAY AND WIDEN SHOULDERS
OLD RIVER RD OVERLAY							
KER	166	19/ 20.1	0E510_	190	MINOR	ON RTE 166 IN KERN COUNTY 9.0 KM EAST OF THE JUNCTION OF RTE 99 (KP 30.57/32.34)	REMOVE/REPLACE WINGWALL & EXTEND GUARDRAIL
PLEITO CREEK WINGWALL REPLACEMENT							
KER	166	23.6/	0E500_	191	MINOR	ON RTE 166 IN KERN COUNTY 1.6 KM EAST OF THE JUNCTION OF RTE 99 (KP 37.97)	REPLACE CULVERT
TECUYA CREEK CULVERT REPLACEMENT ON HWY 166							
KER	178	0/	0F340_	84	PA&ED	IN KERN COUNTY SR 99 (NORTH OF SR 204_ TO SR 178 (EAST OF HALEY STREET INTERCHANGE)	NEW 8-LN FREEWAY
Centennial corridor (north)							
KER	178	.2/ .6	49390_	85	PA&ED	IN BAKERSFIELD FROM 0.3 KM W OF OAK STREET TO 0.3 KM E OF OAK STREET (KP 0.3/0.9)	CONSTRUCT INTERCHANGE
Oak Street/178 Interchange							
KER	178	.3/ 1.1	48470_	85	PA&ED	"IN BAKERSFIELD ON RTE 178, BETWEEN" "OAK STR AND ""D"" STREET" (KP 0.5/1.8)	WIDEN TO SIX LANES
Oak Street/178 Operational Improvements							
KER	178	1.6/	0F010_	191	MINOR	STATE ROUTE 178 AND L STREET INTERSECTION (KP 2.6)	INSTALL TRAFFIC SIGNALS
SIGNAL INSTALLATION AT RT 178 AND "L" ST., CITY OF BAKERSFIELD							
KER	178	1.7/ 6.7	40400_	149	CLOSEOUT	IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD	IRRIGATION AND PLANTING UPGRADE
BAKERSFIELD LANDSCAPE							
KER	178	R1.7/R6.7	48990_	57	PID	"IN BAKERSFIELD FROM ""M"" STREET" TO 1.6 KM E OF OSWELL STREET (KP R2.7/R10.7)	CAPM - AC OVERLAY
Oswell Overlay							
KER	178	R1.7/R6.9	0E320_	57	PID	IN KERN COUNTY IN BAKERSFIELD AT "VARIOUS LOCATIONS FROM ""M"" STREET" TO 0.1 MI EAST OF FAIRFAX ROAD (KP 2.7/11.1)	FREEWAY MAINTENANCE ACCESS

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	178	R2.7/R4.6	0C690_	276	MAINT.	IN KERN COUNTY IN BAKERSFIELD FROM ALTA VISTA DRIVE OVERCROSSING TO MOUNT VERNON AVENUE OVERCROSSING	RESURFACE ASPHALT CONCRETE
KER	178	4.1/	48460_	74	Candidate	ON THE CENTENNIAL CORRIDOR BETWEEN RTE 99 AND RTE 178 (KP 6.6)	CONSTRUCT 8 LANE FREEWAY ON NEW ALIGNMENT
Centennial Corridor (SOUTH)							
KER	178	R4.5/R4.6	38880_	163	MINOR	IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OC (BR #50-0333)	WIDEN EASTBOUND OFF-RAMP
MT. VERNON OFF RAMP WIDENING							
KER	178	R4.8/R9.5	0A160_	8	Candidate	"FROM MT VERNON TO RTE 184 JCT," VINELAND EXIT (KP 7.72/15.28)	AMEND FREEWAY AGREEMENT
KER	178	R6.1/R7.5	39520_	109	PS&E/RW	ON STATE ROUTE 178 FROM 1.2 KM W TO 1.2 KM E OF FAIRFAX RD IN THE CITY OF BAKERSFIELD (KP 9.8/12.1)	CONSTRUCT INTERCHANGE
FAIRFAX INTERCHANGE							
KER	178	R6.3/R13.4	42230_	133	Construction	IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK (KP R10.1/21.6)	WIDEN AND RESURFACE ROADWAY
COMANCHE REHAB							
KER	178	7.2/ 8.2	0C940_	76	Candidate	IN THE CITY OF BAKERSFIELD FROM 0.8 KM WEST OF 0.8 KM EAST OF MORNING DRIVE (KP 11.5/13.1)	CONSTRUCT NEW INTERCHANGE
Morning Drive Interchange							
KER	178	8.2/ 14	0C970_	77	Candidate	ON SR 178 IN KER CO NEAR THE CITY OF BAKERSFIELD FROM MORNING DRIVE TO THE MOUTH OF KER RIVER CANYON	NEW 6 LANE FREEWAY
East Bakersfield Corridor Study							
KER	178	8.2/ 11.8	0F350_	86	PA&ED	IN KERN COUNTY FROM VINELAND ROAD TO RANCHERIA ROAD (EXISTING)	WIDEN TO 4-LANES
Vineland to rancheria 4-lane							
KER	178	8.7/ 30.4	48770_	9	Candidate	FROM BAKERSFIELD TO LAKE ISABELLA (KP 14.08/48.96)	ROUTE ADOPTION STUDY ON NEW ALIGNMENT
KER	178	13.7/	48330_	177	MINOR	ON ROUTE 178 IN KERN COUNTY IN BAKERSFIELD FROM SIDEHILL VIADUCT NO. 50-137 TO SIDEHILL VIADUCT NO. 50-140 (KP 22.1)	REPLACE GUARDRAIL WITH CONCRETE BARRIER
HWY 178 GUARDRAIL REPLACEMENT							
KER	178	16.5/ 20	49370_	247	MAINT.	IN KERN COUNTY EAST OF BAKERSFIELD FROM 1.2 M EAST OF EDISON POWERHOUSE RD TO RICHBAR CAMPGROUND (KP 26.5/32.2)	REMOVE AND REPLACE ACOG
KER	178	20/ 28.7	49340_	247	MAINT.	"IN KERN, KINGS & FRESNO COUNTIES" AT VARIOUS LOCATIONS (KP KER-32.2/46.2; KIN-36.1/43.9; FRE-0.0/3.6)	AR CHIP SEAL
KER	178	27.2/ 30.7	29441_	144	CLOSEOUT	IN KERN COUNTY ABOUT 21 KM EAST OF BAKERSFIELD FROM 1.0 KM EAST OF DEMOCRAT ROAD TO 1.6 KM WEST OF KERN RIVER BRIDGE	CONSTRUCT EASTBOUND PASSING LANE
DEMOCRAT PASSING LANE							
KER	178	R33.2/R41.6	0C080_	104	PS&E/RW	ON RTE 178 IN KER CO FROM 0.72 KM EAST OF KERN RIVER BRIDGE #50-278 TO 2.07 KM WEST OF RTE 155 AND RTE 178 SEPARATION (KP R53.57/R67.01)	INSTALL GUARDRAIL
DELONEGHA RD GUARDRAILS							
KER	178	35.4/	0E520_	229	MINOR	ON RTE 178 IN KERN COUNTY 12.1 KM WEST OF JCT OF 155/178 SEPARATION (KP 56.96)	CMP LINING
LINE CMP IN KERN CO AT SR 178							
KER	178	45.5/ 47.7	42240_	58	PID	"100 METERS W/OF LAKE ISABELLA BLVD," LAUNCHING AREA NO. 16 INTERSECTION (KP 73.2/76.8)	AC OVERLAY & SHOULDER WIDENING LAKE ISABELLA REHAB
LAKE ISABELLA REHAB							
KER	178	52.6/ 57	39710_	58	PID	NEAR LAKE ISABELLA FROM ENTRADA BLVD TO KELSO VALLEY RD (KP 84.6/91.7)	AC OVERLAY AND WIDEN SHOULDERS
KELSO OVERLAY							
KER	178	72.8/ 73.1	41470_	199	MINOR	NEAR WALKER PASS FROM 3.4 KM W TO 3.9 KM W OF CHIMNEY CREEK RD (KP 117.2/117.6)	RAISE GRADE AND CONSTRUCT A WATER CUTOFF WALL
WALKER PASS DRAINAGE							
KER	178	77/ 88.2	0F370_	277	MAINT.	IN KERN COUNTY NEAR INYO KERN ON RTE 178 FROM 18 KM WEST OF ROUTE 14 TO ROUTE 14 (KP 123.9/141.9)	PAVEMENT MARKERS (RECESSED)
KER	178	100.6/ 104.6	0C590_	277	MAINT.	IN KERN COUNTY IN RIDGECREST FROM INYO/KERN ROAD TO SAN BERNARDINO COUNTY LINE (KP 161.9/168.3)	PBA OPEN GRADE A.C.
KER	184	L0/L3.6	42480_	104	PS&E/RW	IN LAMONT 0.5 KM S OF RTE 223 TO DI GIORGIO RD AND FROM PANAMA RD TO 0.8 KM S OF PANAMA LN (KP L0.0/1.6 & 3.5/5.7)	WIDEN FROM 2C TO 4C
WEEDPATCH 4-LANE							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KER	184	7.6/ 12.1	42260_	59	PID	NEAR BAKERSFIELD FROM 0.3 KM N OF HERMOSA RD TO ROUTE 178 (KP 12.2/19.4) _____	AC OVERLAY AND WIDEN TO 40'
HERMOSA REHAB							
KER	184	8.6/	42630_	192	MINOR	"ON ROUTE 184, IN KERN CO, AT" INTERSECTION OF MILLS DR./ BRECKENRIDGE RD. (KP 13.8)	CHANNELIZATION AND SIGNALIZATION
MILLS AND BRECKENBRIDGE ROAD LEFT TURN CONSTRUCTION & SIGNALS							
KER	204	3.7/ 5.1	46420_	59	PID	IN BAKERSFIELD FROM .1 KM SOUTH "OF 21ST STREET TO ""F"" STREET" (KP 5.9/8.2)	REPLACE SLAB & GRIND (CAP-M)
Garces Circle CAPM							
KER	204	3.7/ 5.1	0C390_	262	MAINT.	IN KERN COUNTY IN BAKERSFIELD FROM 20TH STREET TO F STREET	SLAB REPLACEMENT AND GRIND
KER 204 SLAB REPLACEMENT AND GRIND FROM 29TH TO "F" ST.							
KER	204	4.9/	43010_	93	PA&ED	IN BAKERSFIELD AT CHESTER AVENUE UNDERCROSSING BR #50-183 (KP 7.8)	BRIDGE REPLACEMENT
CHESTER AVE BRIDGE REPLACEMENT							
KER	204	5.6/ 6.8	46310_	60	PID	"IN KERN CO, IN BAKERSFIELD ON ROUTE" 204 FROM THE KERN RIVER BRIDGE TO THE ROUTE 99/204 SEPARATION (KP 9.0/10.9)	HIGHWAY PLANTING RESTORATION
Buck Owens Planting Rehab							
KER	223	10.8/ 20.1	44390_	18	PID	"NEAR CITY OF ARVIN, FROM SR 99 TO" COMANCHE DRIVE (KP 17.3/32.4)	2C TO 4C
Arvin Highway							
KER	223	20.2/ 21.2	46020_	60	PID	ON RTE 223 FROM COMANCHE DRIVE TO KING STREET IN THE CITY OF ARVIN (KP 32.43/34.16)	REHABILITATE PAVEMENT
ARVIN REHAB II							
KER	223	21.1/ 31.9	0C360_	262	MAINT.	IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION	RUBBERIZED ASPHALT CONCRETE OVERLAY
0GAC AT ARVIN GRADE CROSSING							
KER	395	0/ 14.7	0E690_	22	Candidate	SR 395 FROM THE SAN BERNADINO/KERN COUNTY LINE TO SOUTH CHINA LAKE BLVD IN KERN COUNTY	WIDEN SHOULDERS TO 8 FT AND INSTALL SHOULDER'S RUMBLE STRIP
Searles Valley Shoulder Widening							
KER	395	14.8/ 23	44310_	86	PA&ED	ON SR 395 FROM 0.4 KM S OF CHINA LAKE RD TO 0.3 KM S OF RTE 178 (KP 23.8/37.0)	2C TO 4E
INYOKERN 4-LANE							
KIN	0	L5721	43640_	293	MAINT.	AT LEMOORE AND KETTLEMAN CITY MAINTENANCE STATIONS	CONSTRUCT EMULSION TANK
KIN	0	L5727	44990_	263	MAINT.	IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION	CONSTRUCT NEW SAND HOUSE
KETTLEMAN CITY SAND HOUSE CONSTRUCTION							
KIN	0	C5945	45690_	105	PS&E/RW	"IN THE CITY OF LEMOORE, AT JERSEY" AVENUE FROM 17TH ST TO 18TH ST IN KINGS COUNTY	WIDENING FROM 2 TO 4 LANES/INSTALL "TRAFFIC SIGNALS, CURB AND GUTTER"
Jersey Avenue Widening							
KIN	0	L5712	48040_	177	MINOR	IN KINGS CO IN LEMOORE AT THE LEMOORE MAINTENANCE STATION L5712 AT AVENUE 18 AND ROUTE 198 (KP 17.0)	PAVE MAINTENANCE STATION
LEMOORE MAINTENANCE ST. PAVING							
KIN	5	0/	46870_	87	PA&ED	IN KINGS CO NEAR THE KERN/KINGS CO LINE. IN FRESNO CO NEAR KAMM AVE OC AND IN MERCED CO NEAR THE I-5/140 "SEPARATION (KIN-5 0.0, FRE-5 61.5," MER-5 52.1)	THREE NEW SAFETY ROADSIDE REST AREA
I-5 Rest Area Projects							
KIN	5	L0/L10	0C330_	263	MAINT.	IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING	RESURFACE ASPHALT CONCRETE
AR0G AC AND OTHER WORK ON KIN 5							
KIN	5	3.3/ 7	0A870_	114	PS&E/RW	ON ROUTE 5 FROM 5.39 KM NORTH OF COUNTY LINE OVERCROSSING (BR# 50-320) TO WATERLOO AVE OVERCROSSING (BR# 45-65) (KP 5.39/11.4)	CONSTRUCT MEDIAN BARRIER
Waterloo Median Barrier							
KIN	5	16.3/ 17	0E850_	229	MINOR	IN KETTLEMAN CITY AT THE 5/41 JCT (KP 26.2/27.4)	RUMP PAVEMENT REPAIR
EDO PROJECT TO INSTALL TRAFF COUNT STATIONS IN KER, TUL AND FRESNO CO.							
KIN	33	0/ 7.8	43050_	114	PS&E/RW	FROM KERN COUNTY LINE TO RTE 41 (KP 0.0/12.6)	AC OVERLAY AND WIDEN SHOULDERS
DEVIL'S DEN REHAB							
KIN	33	12.5/ 17.1	0F430_	285	MAINT.	"IN KINGS CO, 0.89 MI N OF UTICA AVE" TO 0.07 MI N OF CA AQUEDUCT BR## 45-88 & IN KER CO 0.02 MI W OF BASIC SCHOOL RD TO 3.51 MI E OFF SAN EMIGDIO CREEK BR #50-311	DIGOUTS & ARGG O/L PROJECTS
KIN	41	4.2/ 6	45840_	15	PID	ON SR 41 FROM KERN CO LINE TO SR 33 (KP 6.7/9.6)	CONSTRUCT PASSING LANES
Avenal Ranch Passing Lanes							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KIN	41	4.2/ 11.5	3215U_	144	CLOSEOUT	IN KINGS COUNTY NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS	RAISE GRADE ON NEW ALIGNMENT
Sunflower I							
KIN	41	11.5/ 20.1	41590_	87	PA&ED	ON ROUTE 41 FROM UTICA AVENUE TO QUAIL AVENUE (KP18.5/32.3)	AC OVERLAY AND WIDEN SHOULDER
KETTLEMAN CITY REHAB							
KIN	41	16.4/	0E880_	230	MINOR	AT TWO LOCATIONS IN KETTLEMAN CITY AT THE I-5 & AT 0.86 MILES EAST OF THE 41/5 JCT (KP 27.4) (KP 26.0)	PAVEMENT REPAIR
PAVEMENT REPAIR IN KINGS CO IN KETTLEMAN CITY NEAR I-5							
KIN	41	16.7/	0A230_	278	MAINT.	IN KINGS CO AT RTE 41 & BERNARD RD (KP 26.9)	REMOVE & REPLACE BASE & AC SURFACE
RTE 41 AND BERNARD AC SURFACE REPLACEMENT							
KIN	41	19.8/ 28.4	0F460_	285	MAINT.	IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS AND ROUTES	PME CHIP SEAL PROJECTS
KIN	41	28.4/ 33	36460_	139	Construction	IN KINGS COUNTY NEAR STRATFORD FROM 0.1 KM NORTH OF NEVADA AVENUE TO LAUREL AVENUE (KP 45.7/53.1)	AC OVERLAY AND WIDEN SHOULDERS
STRATFORD REHAB							
KIN	41	33/ 39.3	0E210_	61	PID	ON RTE 41 NEAR LEMOORE FROM LAUREL AVE TO 2.65 KM NORTH OF JACKSON AVENUE (KP 53.1/63.2)	AC OVERLAY - CAPM
Rte 41/Stratford CAPM							
KIN	41	36.7/	47920_	178	MINOR	ON ROUTE 41 AT KP 59.05 IN KINGS COUNTY SOUTH OF SR 198 AT JERSEY AVENUE INTERSECTION (KP 59.05)	"LEFT TURN LANE, LIGHTING"
JERSEY AVE & 41 L/T LANE							
KIN	41	R41.2/R42.1	0C810_	178	MINOR	IN KINGS COUNTY FROM 0.4 KP NORTH OF BUSH STREET UC TO HANFORD-ARMONA ROAD (KP R66.2/R67.7)	INSTALL RUMBLE STRIPS ON SB RTE 41
HANFORD ARMONA ROAD RUMBLE STRIPS ON SB SR 41 IN KINGS CO.							
KIN	41	R42.1/R44.7	41600_	94	PA&ED	NEAR LEMOORE FROM HANFORD/ARMONA RD TO 0.8 KM N OF GRANGEVILLE BLVD (KP R67.8/R71.9)	REHAB ROADWAY AND WIDEN SHOULDERS
HANFORD/ARMONA Rehab							
KIN	41	R45.9/R48.3	0E270_	61	PID	ON ROUTE 41 FROM 0.3 KM NORTH OF FREMONT AVE IN KINGS CO TO LAGUNA AVE IN FRESNO CO (KP R73.9/R77.7) (KP R0.0/R1.6)	AC OVERLAY - CAPM
Lemoore CAPM							
KIN	43	0/ 1.5	0C420_	264	MAINT.	IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS	SEAL COAT
PME CHIPS PROJECT IN TUL/KINGS ON RTES 43/137.							
KIN	43	10.1/ 10.6	0A080_	179	MINOR	IN KINGS COUNTY ABOUT 11.2 KM NORTH OF CORCORAN FROM 0.3 KM NORTH OF KANSAS AVENUE TO 0.4 KM SOUTH OF KANSAS AVENUE	INSTALL TRAFFIC SIGNALS
KANSAS AVE & HWY 43 SIGNALS							
KIN	43	18.4/ 27.2	0E780_	278	MAINT.	IN KINGS COUNTY FROM LACEY BLVD TO THE FRESNO COUNTY LINE (KP 29.61/43.9)	AC OVERLAY & DIGOUTS
KIN	43	19.1/ 19.6	45500_	164	MINOR	IN KINGS COUNTY NEAR HANFORD AT GRANGEVILLE BOULEVARD	INSTALL SIGNAL WITH LEFT TURN
GRANGEVILLE SIGNAL AND LEFT TURN PHASING							
KIN	43	20.8/ 21.2	41280_	192	MINOR	ON SR 43 AT FARGO AVE (KP 33.4/34.1)	LEFT TURN CHANNELIZATION
FARGO AVE CHANNELIZATION							
KIN	43	22.3/ 22.7	47480_	115	PS&E/RW	NEAR THE CITY OF HANFORD ON RTE 43 AT FLINT AVE (KP 35.8/36.5)	SIGNALIZATION AND CHANNELIZATION
FLINT AVENUE INTERSECTION IMPROVEMENTS							
KIN	198	0/ 1	49910_	206	MINOR	IN KINGS COUNTY ON ROUTE 198 (KP 0.0/1.6)	REMOVE AND REPLACE PAVEMENT
PAVEMENT REHAB ON RTE 198 IN KINGS CO.							
KIN	198	4.8/	43220_	62	PID	"AT VARIOUS LOCATIONS IN KERN," "KINGS, TULARE, FRESNO, AND" "MADERA COUNTIES ON ROUTES 65, 198," "99, 145, & 152" (KP VARIOUS)	INSTALL CHANGEABLE MESSAGE SIGNS
VARIOUS COUNTIES CMS							
KIN	198	9.2/ 17.9	49000_	62	PID	IN AND NEAR LEMOORE AND HANFORD FROM 0.4 KM W OF 19TH AVE TO 11TH AVE UC BR #45-38 (KP 14.8/28.8)	RUBBERTIZED AC OVERLAY
Lemoore/Hanford Overlay							
KIN	198	9.4/ 10.2	32550_	105	PS&E/RW	ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3)	CONSTRUCT INTERCHANGE
19TH AVE INTERCHANGE							
KIN	198	R9.9/R11.1	48760_	19	PID	IN KINGS COUNTY ON SR 198 IN LEMOORE FROM VINE ST TO HOUSTON AVW (KP R15.9/R17.9)	RECONSTRUCT INTERCHANGE
18th Avenue Interchange							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
KIN	198	R10.6/R14.7	0A890_	115	PS&E/RW	ON ROUTE 198 FROM 18TH AVENUE OVERCROSSING TO 14TH AVENUE UNDERCROSSING (KP R17.0/R23.76)	CONSTRUCT MEDIAN BARRIER
18th Ave Median Barrier							
KIN	198	R14.7/R18	46220_	63	PID	IN AND NEAR HANFORD AT THE 14TH AVE "UC, HANFORD-ARMONA RD UC AND THE" 11TH AVENUE UC (KP R23.7/R29.0)	REHAB 3 BRIDGE DECKS
Hanford-Armona Bridge Rehab							
KIN	198	R16.9/	48750_	19	PID	IN KINGS COUNTY ON SR 198 AT THE 12TH AVENUE INTERCHANGE.(KP R27.2)	RECONSTRUCT INTERCHANGE
12th Avenue Interchange							
KIN	198	R17.9/R28.3	0C670_	279	MAINT.	IN KINGS COUNTY IN AND NEAR HANFORD FROM ELEVENTH AVENUE UNDERCROSSING TO TULARE COUNTY LINE	CHIP SEAL
KIN	198	R18.5/R18.9	0F180_	193	MINOR	IN KINGS COUNTY ON SR 198 FROM "DOUTY STREET, OC BR #45-37 TO THE" "10TH AVENUE UC, BR #45-39"	INSTALL MEDIAN BARRIER
INSTALL MEDIUM BARRIER ON SR 198 NEAR HANFORD							
KIN	198	R19.7/R20.3	35670_	20	PID	IN HANFORD AT 9TH AVE INTERCHANGE AT 9TH AVE (KP 31.7/32.7)_____	CONSTRUCT INTERCHANGE
9TH AVE INTERCHANGE							
KIN	198	T21.5/T28.3	3568U_	106	PS&E/RW	NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA (KP T34.6/45.5) (KP 0.0/R5.3)	2C TO 4E ON NORTH SIDE
HANFORD EXPRESSWAY							
KIN	269	0/ 1.3	0C440_	264	MAINT.	IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS	RUBBERIZED ASPHALT CONCRETE
AR OGAC ON KER 169, FRE 33 AND FRE 198							
MAD	0	L5702	48020_	265	MAINT.	IN MADERA CO ON RTE 41 AT THE BIG CEDAR SPRINGS MAINTENANCE STATION (L5702)	PAVE MAINT STATION
BIG CEDAR SPRINGS SNOW REMOVAL							
MAD	0	L5705	0A620_	248	MAINT.	IN THE CITY OF COARSEGOLD AT THE COARSEGOLD MAINTENANCE STATION.	WIRE THE BACK UP GENERATOR.
MAD	0	L5705	0E130_	293	MAINT.	IN MADERA COUNTY AT THE COARSEGOLD MAINTENANCE STATION	PURCHASING AN OFFICE MODULAR
MAD	41	0/ 1.2	48380_	63	PID	IN FRESNO METROPOLITAN AREA FROM NORTH AVE TO 1.2 KM NORTH OF THE SAN JOAQUIN RIVER (KP 0.0/1.2)	FIBER OPTIC SYSTEM
Fre/Mad 41 Fiber Optics							
MAD	41	1.9/ 3.2	0A650_	77	Candidate	"IN MADERA CO, FROM AVE 11 TO AVE 12" (KP R3.2/5.2)	AT-GRADE INTERSECTION & WIDENING FREEWAY
aVE 11 TO 12 wIDENING							
MAD	41	3.2/ 6.9	47730_	248	MAINT.	IN MADERA CO NEAR MADERA FROM AVE 12 TO 1.1 KM N/OF AVE 15 (KP 5.2/11.2)	AR ACOL - TYPE O-30 MM
avenue 12 ar acol							
MAD	41	3.5/ 11.5	46040_	64	PID	FROM 0.5 KM N OF AVE 12 TO 1.9 KM N OF ROAD 208 (KP 5.7/18.7)	CAPITAL PREVENTIVE MAINTENANCE-CAPM
MILLS CORNER CAPM							
MAD	41	4.5/ 5.3	0C030_	193	MINOR	IN MADERA CO NEAR MADERA FROM 2.1 KM NORTH OF AVENUE 12 TO 0.3 KM SOUTH OF AVENUE 14 (KP 7.2/8.5)	ROADSIDE ENHANCEMENT-RESTORE VERNAL POOLS
HWY 41 VERNAL POOL RESTORATION							
MAD	41	6.1/ 6.1	0C710_	236	MINOR	IN MADERA COUNTY AT ROUTE 41 (KP 13.4)	REPLACE CULVERTS
CULVERT REPLACEMENT ON HWY 41 NEAR ROAD 15							
MAD	41	6.1/ 6.1	0C720_	237	MINOR	IN MADERA COUNTY AT ROUTE 41 "(KP 9.8, 12.7)"	REPLACE CULVERTS
CULVERT REPLACEMENT ON HWY 41 IN MADERA CO NEAR AVE 12							
MAD	41	6.8/ 6.9	32700_	179	MINOR	IN MADERA COUNTY AT FRIANT-MADERA CANAL BRIDGE (KP 11.0/11.1)	UPGRADE BRIDGE RAIL (RDP)
FRIANT-MADERA CANAL BRIDGE RAIL UPGRADE							
MAD	41	7.7/ 8.4	42790_	194	MINOR	IN MADERA CO FROM 1.8 KM N OF AVE 12 TO 1.4 KM S OF THE JCT RTE 145 (KP 6.9/13.5)	STREAM & CULVERT REHABILITATION
STREAM AND CULVERT REHAB.							
MAD	41	9.3/	47720_	194	MINOR	AT SR-145 (KP 14.9)	LEFT TURN CHANNELIZATION AND LEFT TURN SIGNAL PHASING
MADERA SIGNALS HWY 41 & 145							
MAD	41	17.6/ 18.3	0A380_	116	PS&E/RW	IN MAD CO ON SR 41 NEAR COARSEGOLD AT ROAD 200 (KP 28.3/29.4)	INSTALL SIGNALS AND CONSTRUCT RIGHT TURN AND ACCELERATION LANES.
O'neals road intersection							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
MAD	41	17.9/	0A370_	265	MAINT.	STATE RPITE 41 AMD ROAD 200 (O'NEAL S RD) INTERSECTION. (KP 28.66)	INSTALL W7-A SIGNS W/FLASHING BEACON.
STATE ROUTE 41 AND ROAD 200 FLASHING BEACONS							
MAD	41	17.9/	0E830_	279	MAINT.	IN MADERA COUNTY AT THE 41/NORTH FORK ROAD PARK-N-RIDE	SLURRY PARK-N-RIDE
MAD	41	19.8/ 20.1	0A400_	94	PA&ED	"IN MADERA CO, NEAR COARSEGOLD, AT" YOSEMITE SPRINGS PARKWAY (KP 31.8/32.4)	INSTALL SIGNALS AND UPGRADE RIGHT- TURN LANES.
Yosemite Springs Parkway intersection							
MAD	41	20/	0A390_	266	MAINT.		INSTALL W-7A SIGN WITH YELLOW FLASH ING BEACON AND RESTRIPING.
FLASHING BEACONS AT 41 & YOSEMITE SPRINGS PARKWAY							
MAD	41	20.9/ 35.3	44900_	133	Construction	IN MADERA COUNTY IN AND NEAR COARSEGOLD FROM 0.9 KM NORTH OF YOSEMITE SPRINGS PARKWAY TO FRESNO RIVER BRIDGE	ASPHALT CONCRETE OVERLAY
YOSEMITE SPRINGS CAPM							
MAD	41	23.5/	0E100_	88	PA&ED	IN MADERA COUNTY NEAR COARSEGOLD AT ROAD 416 (KP 37.8)	UPGRADE INTERSECTION
madera sr41/rd416 "T" intersection							
MAD	41	27.8/ 28	37350_	64	PID	IN COARSEGOLD AT COARSEGOLD CREEK BR #41-21 (KP44.8/45.1)	UPGRADE BRIDGE RAIL AND WIDEN
COARSEGOLD BRIDGE UPGRADE							
MAD	41	35.2/ 36.4	32760_	9	Candidate	IN OAKHURST FROM 0.2 KM S OF ROYAL OAKS DRIVE TO HARTWELL ROAD (KP 56.6/58.6)	2C TO 4C
OAKHURST 4-LANE							
MAD	41	35.3/ 37.9	47010_	241	MAINT.	IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS	SLURRY SEAL
MAD	41	35.4/ 35.6	30310_	180	MINOR	IN MADERA COUNTY AT OAKHURST FROM FRESNO RIVER BRIDGE TO 0.2 KM NORTH OF ROUTE 41 AND 49 INTERSECTION	SIGNALS AND LIGHTING
41/49 SIGNALIZATION							
MAD	41	35.7/	0F530_	230	MINOR	"ON ROUTE 41 IN MADERA COUNTY, IN" "THE COMMUNITY OF OAKHURST, AT ROAD" 426 (KP 57.5)	"RESTRIPING, INSTALL SIGNAL HEAD," RELOCATE LOOP DETECTORS
OAKHURST HWY 41 RESTRIPING, INSTALL SIGNAL HEAD							
MAD	41	38.9/	47290_	207	MINOR	AT THE INTERSECTIONOF 41/222 NEAR OAKHURST (KP 62.7)	INSTALLATION OF HIGHWAY LIGHTING
HWY 41 AND ROAD 222 LIGHTING							
MAD	99	0/	0C530_	195	MINOR	NEAR THE CITY OF MADERA RTE 99 SOUTHBOUND RAMPS AT AVE 12 (GOLDEN STATE BLVD/ROAD 29 AND AVE 12 INTERSECTION)	TRAFFIC SIGNAL INSTALLATION
AVE 12 & ROAD 29 SIGNALS - SOUTHBOUND RAMPS							
MAD	99	R7.1/R7.9	47100_	15	PID	IN MADERA CO BETWEEN 0.3 KM S OF AVE 12 OC AND 0.5 KM N OF AVE 12 OC (KP R11.5/R12.7)	NEW INTERCHANGE
Ave 12 Interchange							
MAD	99	7.2/ 7.7	0C190_	195	MINOR	"ON RTE 99, IN MAD CO FROM" COTTONWOOD CREEK BR #41-65 TO 0.3 KM NORTH OF AVE 12 OC BR #41-66 (KP 11.5/12.3)	AC COLDPLANE AND REPLACE
COTTONWOOD TO AVE 12 REHAB							
MAD	99	7.4/	0C520_	196	MINOR	NEAR THE CITY OF MADERA ROUTE 99 NORTHBOUND RAMPS AT AVENUE 12 (KP 12.01)	TRAFFIC SIGNAL INSTALLATION
AVE 12 & ROAD 29 SIGNALS - NORTHBOUND RAMPS							
MAD	99	7.4/ 9.6	0F470_	286	MAINT.	IN MAD CO 0.23 MI N OF AVE 56 OC BR #46-167 TO 0.11 MI S OF AVE 76 UC BR #46-170 L/R; 0.2 MI FROM AVE 100 "OC BR #46-173, G ST TO 0.13 MI N OF" "AVE 152 OC BR #46-191, OLIVE AVE"	BONDED WEARING COUSE PROJECT
MAD	99	7.5/ 12.8	47090_	10	Candidate	IN MADERA FROM AVE 12 TO AVE 16 (KP 4.8/20.5)	4F TO 6F
Madera-99-Widening							
MAD	99	9.1/ 9.8	40720_	110	PS&E/RW	IN MADERA ON RTE 99 FROM 1.0 KM S OF S. MADERA OC TO .3 KM N OF RTE 99/145 SEP AND ON RTE 145 FROM .3 KM S TO .2 KM N OF RTE 99/145 SEP (KP 14.7/16.8; 14.3/14.8)	MODIFY INTERCHANGES
GATEWAY INTERCHANGE							
MAD	99	9.5/ 13.1	0E040_	65	PID	ON RTE 99 FROM 0.4 KM SOUTH OF THE SOUTH MADERA OVERCROSSING TO 0.6 KM NORTH OF THE AVENUE 16 OVERCROSSING (KP 15.3/21.1)	PAVEMENT REHABILITATION
Madera 99 Chowchilla Rehab							
MAD	99	9.7/ 12.7	48220_	214	MINOR	NEAR MADERA FROM SOUTH MADERA OC TO AVE 16 OC (KP 15.6/20.4)	PCC PANEL REPLACEMENT
MADERA AVE. 16 PPC REPLACEMENT							
MAD	99	9.7/ 26.6	0E680_	10	Candidate	IN MAD CO IN MAD AND CHOWCHILLA AT VAR LOCATIONS FROM S MAD OC TO AVE 26 SEPARATIONS	99 CORRIDOR-BRIDGE ENHANCEMENT
MADERA COUNTY BRIDGES							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
MAD	99	11.6/	0E470_	231	MINOR	IN MADERA COUNTY IN MADERA AT FRESNO RIVER BRIDGE #41-52UNTY (KP 18.7)	EXTEND CONCRETE BRIDGE RAIL AND INSTALL MBGR
HWY 99 BRIDGE AT MADERA FAIR							
MAD	99	12.3/ 14.3	48920_	16	PID	IN MADERA CO FROM NORTH OF 0.3 KM N OF CLEVELEAND AVE TO 0.1 KM N OF AVENUE 17 (KP 19.8/23.0)	CONSTRUCT INTERCHANGE
Ellis St. Interchange							
MAD	99	12.4/ 23	0E840_	231	MINOR	IN MADERA COUNTY AT TWO LOCATIONS AT AVENUE 16 AND AT THE CALIFA OH (KP 20.4/37.0)	SLIDE REMOVAL
EMERGENCY SLIDE REMOVAL ON HWY 99 NEAR AVE. 16 IN MADERA CO.							
MAD	99	12.5/ 13.3	47910_	204	MINOR	IN AND NEAR MADERA FROM 0.4 KM S OF AVE 16 OC TO 0.9 KM N OF AVE 16 OC (KP 20.1/21.4)	REPLACEMENT PLANTING
AVE 16/MADERA CO. PLANTING REPLACEMENT							
MAD	99	12.8/ 12.9	0C510_	196	MINOR	AT THE INTERSECTION OF AVE 16 _AND SR 99 SOUTHBOUND ON/OFF RAMP IN MADERA COUNTY (KP 20.5/20.8)	RECONFIGURE EXISTING INTERSECTION
AVE 16 & 99 RAMP RECONSTRUCTION							
MAD	99	R14.2/	42530_	74	Candidate	NEAR MADERA AT 1.0 KM N OF AVE 16 (KP 22.9)	CONSTRUCT NEW BRIDGE
ELLIS ST OVERCROSSING							
MAD	99	19.6/ 22.6	29330_	110	PS&E/RW	IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 1/2 TO 0.2 KM SOUTH OF ROUTE 99/152 SEPARATION (KP 31.5/36.4)	4E TO 6F WITH INTERCHANGE AT AVE 22
FAIRMEAD INTERCHANGE							
MAD	99	19.6/ 22.2	0C650_	280	MAINT.	IN MADERA COUNTY NEAR FAIRMEAD FROM 1.5 KM SOUTH OF AVENUE 21 TO 0.1 KM SOUTH OF 99 AND 152 CONNECTOR SEPARATION	GRIND PORTLAND CEMENT CONCRETE
MAD	99	20.2/ 29.2	46190_	155	CLOSEOUT	IN MADERA COUNTY NEAR FIARMEAD AND CHOWCHILLA AT VARIOUS LOCATIONS	CONSTRUCT MEDIAN BARRIER
CHOWCHILLA MEDIAN BARRIER							
MAD	99	22.2/ 23.5	0E740_	11	Candidate	IN MAD CO NR FAIRMEAD ON RTE 99 FRM 0.5 MI S OF THE 99/152 SEP TO 0.8 MI N OF THE 99/152 SEP & ON RTE 152 FROM 0.3 MI W OF THE 99/152 SEP TO RTE 99	99 CORRIDOR TREE PLANTING ENHANCEMENT-FAIRMEAD C CARD
MAD	99	L22.7/L29.4	0E220_	65	PID	ON RTE 99 NEAR CHOWCHILLA FROM CA UNION PACIFIC BRIDGE TO MERCED COUNTY LINE (KP L36.5/L47.2) (KP R37.2/R47.2)	AC OVERLAY - CAPM
Chowchilla Route 99 CAPM							
MAD	99	23.7/ 26.8	0C290_	266	MAINT.	IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 OVERCROSSING TO ASH SLOUGH BRIDGE	COLD PLANE ASPHALT CONCRETE
AR ACOL TYPE 0 ON MAD 99 NEAR ASH SLOUGH BR.							
MAD	99	24.3/ 26.8	0E820_	22	Candidate	SR 99 FROM AVE 24 1/2 TO ASH SLOUGH BRIDGE IN MADERA COUNTY (KP 38.9/42.8)	CONSTRUCT MEDIAN SHOULDERS AND INSTALL RUMBLE STRIPS
MAD	99	36.5/	0C910_	11	Candidate	IN CHOWCHILLA AT THE STATE ROUTE 99/233 INTERCHANGE (KP 42.77)	CONSTRUCT INTERCHANGE
Chowchilla 99/233 Interchange							
MAD	145	R0/R.9	40290_	125	Construction	IN FRESNO & MADERA COUNTIES ABOUT 9 KM NORTH OF KERMAN - FROM 0.1 KM NORTH OF BARSTOW AVE TO 0.2 KM SOUTH OF AVENUE 6 (KP FRE-R65.6/R66.4 & MAD-R0.0/R0.9	REPLACE BRIDGE SCOUR
SKAGGS BRIDGE							
MAD	145	R.9/R6.7	41610_	120	PS&E/RW	"0.16 KM SOUTH OF AVENUE 6, TO 0.23" KM NORTH OF AVENUE 11 1/2 (KP 1.4/10.8)	"AC OVERLAY, WIDEN SHOULDERS, AND" REPLACE BRIDGE (SCOUR)
COTTONWOOD CREEK OVERLAY							
MAD	145	7.1/	0A450_	214	MINOR	SR 145 AND AVENE 12 (POLE LINE ROAD) INTERSECTION (KP 11.36)	LEFT TURN PHASING
INSTALL PROTECTED LEFT TURN PHASING ON AVE. 12 AND HWY 145							
MAD	145	8/ 9	0C680_	294	MAINT.	IN FRESNO AND MADERA COUNTIES NEAR KERMAN FROM MCMULLIN GRADE TO CENTRAL AVENUE AND IN MADERA FROM AVENUE 13 TO OLIVE AVENUE	COLD PLANE ASPHALT CONCRETE
MAD	145	9.2/ 11	46130_	28	Candidate	FROM G STREET TO TOZER STREET (KP 14.8/17.7)	CAPM
DOWNTOWN MADERA REHAB							
MAD	145	9.8/ 9.9	47880_	207	MINOR	IN MADERA COUNTY IN MADERA AT C AND D STREET	UPGRADE SIGNALS
MADERA 'C' ST. SIGNALS							
MAD	145	10.2/ 10.6	0F060_	232	MINOR	IN MADERA 1.2 MILES EAST OF THE ROUTE 99/145 JCT	REPAIR AC PAVEMENT
DIRECTOR'S ORDER PROJECT							
MAD	145	12.3/ 25.5	33610_	66	PID	IN AND NEAR MADERA FROM 0.4 KM E OF AT&SF RR UP TO RTE 41 (KP 19.8/41.0)	AC OVERLY AND WIDEN SHOULDERS
AT&SF OVERLAY							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
MAD	233	L.1/L3.6	43860_	294	MAINT.	IN AND NEAR CHOWCHILLA FROM 0.2 KM E OF RTE 152 TO FRONTAGE AVE (KP 0.2/5.8)	AC OVERLAY AND CHIP SEAL SHOULDERS
MAD	233	1.8/ 3.9	47870_	66	PID	ON ROUTE 233 IN MADERA CO FROM 0.2 KM SOUTH OF PALM DRIVE TO THE JUNC WITH ON/OFF RAMP TO/FROM NB ROUTE 99 (KP 2.9/6.3)	AC OVERLAY - CAPM
Robertson Blvd. CAPM							
TUL	0	L5723	40740_	149	CLOSEOUT	IN TULARE COUNTY AT THE VISALIA MAINTENANCE STATION	MAINTENANCE STATION IMPROVEMENTS
VISALIA MAINTENANCE STATION							
TUL	0	L5723	41570_	295	MAINT.	AT VISALIA MAINTENANCE STATION	REPAIR ROOF
TUL	0	L5717	43650_	295	MAINT.	AT PIERPOINT SPRINGS MAINTENANCE STATION	INSTALL NEW ROOF
TUL	0	L5717	45080_	267	MAINT.	IN PIERPOINT SPRINGS MAINTENANCE STATION	CONSTRUCT SAND STORAGE BUILDING
PIERPOINT SPRINGS SAND STORAGE BUILDING CONSTRUCTION							
TUL	0	F5946	45540_	145	CLOSEOUT	"IN TULARE, KINGS & FRESNO COUNTIES" FROM VISALIA TO HURON (CROSS VALLEY RAIL CORR)	UPGRADE TRACK
Cross Valley Rail Corridor							
TUL	43	R10.1/R19.9	47210_	232	MINOR	IN TUL CO ABT 12 KM S/OF CORCORAN AT VARIOUS LOCATIONS FROM DEER CREEK BR TO TULE RIVER BR (KP R16.3/R32.9)	UPGRADE GUARDRAILS
DEER CREEK TO TULE RIVER GUARDRAIL UPGRADES							
TUL	43	R20.6/	47620_	215	MINOR	AT AVENUE 144 (KP 33.1)	INSTALL FLASHING BEACONS
AVE 144/TULARE CO. FLASHING BEACONS							
TUL	63	0/ 5.8	33940_	150	CLOSEOUT	IN TULARE COUNTY IN AND NEAR TULARE AND VISALIA FROM ROUTE 137 TO 0.4 KM SOUTH OF CALDWELL AVENUE	ASPHALT CONCRETE OVERLAY
VISALIA SOUTH OVERLAY							
TUL	63	5.8/ 8	30700_	116	PS&E/RW	ON SR 63 IN TUL CO FROM N/SIDE OF PACKWOOD CREEK TO SOUTH SIDE OF SR 198 (9.3/12.9)	4C TO 6C AND IMPROVE CHANNELIZATION
MOONEY BLVD. 6-LANE							
TUL	63	7.9/	0F150_	197	MINOR	STATE RTE 63 (COURT STREET) AND NOBLE AVE INTERSECTION LOCATED IN THE CITY OF VISALIA IN TULARE COUNTY	MODIFIED SIGNALS
UPGRADE TRAFFIC SIGNAL AT ST 63 ON NOBLE AVE., IN VISALIA							
TUL	63	8/ 9.2	33950_	151	CLOSEOUT	IN TULARE COUNTY IN VISALIA FROM MINERAL KING AVENUE TO HOUSTON AVENUE	ASPHALT CONCRETE OVERLAY
DOWNTOWN VISALIA OVERLAY							
TUL	63	L9.1/	0F160_	197	MINOR	STATE ROUTE 63 (COURT STREET) AND NOBLE AVE INTERSECTION LOCATED IN THE CITY OF VISALIA IN TULARE COUNTY	MODIFIED SIGNALS
UPGRADE TRAFFIC SIGNAL AT SR 63 LOCUST AVE & NOBLE AVE., IN VISALIA							
TUL	63	19.8/ 30.1	44800_	134	Construction	IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE AT HILLS VALLEY ROAD	RESURFACE ASPHALT CONCRETE
CUTLER OROSI OVERLAY							
TUL	63	21.5/ 24.3	49420_	249	MAINT.	IN TULARE CO FROM JCT RTE 201 TO AVE 422 (KP 34.70/R29.13)	RUBBERIZED CHIP SEAL
TULARE CO RTE 201 CHIP SEAL							
TUL	63	22.5/ 22.9	0A710_	92	PA&ED	IN CUTLER-OROSI FROM AVE 408 TO ALBERT AVE (KP 36.32/36.98)	"BEAUTIFICATIOM MEASURES - SIDEWALK," "CURB, GUTTER & TREE WELLS"
TUL 63 Corridor Enhancement							
TUL	63	22.5/ 22.5	0C820_	199	MINOR	STATE ROUTE 63 AND AVENUE 408 INTERSECTION IN TULARE COUNTY	INSTALL SIGNALS
HWY 63 & AVE 408 SIGNALS							
TUL	63	23.2/	49470_	180	MINOR	IN TULARE COUNTY IN OROSI AT AVENUE 413	INSTALL TRAFFIC SIGNAL
HWY 63 AND AVE. 413 SIGNALS							
TUL	63	423.9/	49110_	267	MAINT.	AT AVENUE 419 (KP R38.53)	FLASHING BEACONS
TULARE 63/AVE 419 BEACONS							
TUL	65	0/ 3.2	42090_	67	PID	ON ROUTE 65 FROM KERN COUNTY LINE TO 0.3 KM NORTH OF AVENUE 24 (KP 0.0/5.1) (KP 0.0/5.1)	AC OVERLAY AND WIDEN SHOULDERS
DUCOR OVERLAY AND WIDENING							
TUL	65	0/ 18	43400_	106	PS&E/RW	ON STATE ROUTE 65 IN TULARE COUNTY FROM TULARE/KERN COUNTY LINE TO 0.2 KM SOUTH OF ROUTE 190/65 SEPARATION (KP 0.0/29.0)	2C TO 4E
TERRA BELLA EXPRESSWAY							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
TUL	65	0/ 14.1	0C450_	268	MAINT.	IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12	SLURRY SEAL
GGAC ON TUL 65 TO AVE 112							
TUL	65	15/ 17	0C310_	268	MAINT.	IN TULARE COUNTY NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF AVENUE 136	COLD PLANE ASPHALT CONCRETE
COLDPLANE AND REPLACE PAVEMENT IN TUL CO ON HWY 65 NEAR AVE. 112							
TUL	65	15/ 20	0F440_	286	MAINT.	IN TULARE COUNTY 0.93 MI N/O AVE 112 TO 0.14 MI S/O AVE UC BR #46-221 (KP 24.1/32.1)	SLURRY SEAL
TUL	65	18.7/ 21.9	0C620_	280	MAINT.	IN TUL CO NEAR PORTERVILLE ON RTE 65 FROM TUL RIVER BR#46-163 TO 0.2 KM N/O LINDA VISTA AVE & ON RTE 99 NB NEAR TUL FROM 0.7 KM N/O RTE 137 /99 (KP 30.1/35.2) (KP 48.3/54.7)	
TUL	65	28.3/ 29.8	0F410_	287	MAINT.	IN TULARE CO AT VARIOUS (9) LOCATIONS: KP (R45.5/R47.8)(L47.8) (45.5/47.8)(34.5/43.9)(50.9/51.8) (51.8/52.6)(12.8/22.4)	"AR OG O/L, COLD PLANE & DIGOUT" PROJECTS
TUL	65	29.5/ 38.6	43080_	88	PA&ED	ON SR 65 FROM HERMOSA AVE TO RTE 198 (KP 47.5/62.1)	CONSTRUCT 4-L EXPRESSWAY ALONG AN EXISTING 2-LANE COUNTY ROAD
TULARE EXPRESSWAY							
TUL	99	0/ 25	0F510_	281	MAINT.	IN TUL CO STARTING AT CO LINE RD TO 0.01 MI S/O ELK BAYOU BR #46-60R (NORTH) IN TUL CO STARTING AT CO LINE RD TO 0.24 MI S/O MIDPOINT SIGNAL CREEK BR #46-138 (SOUTH)	PAVEMENT STRIPING & RAISED PAVEMENT MARKER PROJECTS
TUL	99	3/ 5.4	0F210_	28	Candidate	IN FRESNO COUNTY ON SR 99 FROM AVE 24 UC (BR #46-169) TO BEGINNING OF EXISTING BARRIER	CONSTRUCT MEDIAN BARRIER
24th Ave Median Barrier							
TUL	99	3.1/	47190_	67	PID	ON RTE 99 IN TUL CO NEAR EARLIMART AT AVE 24 UC BR# 46-0169L/R (KP 4.9)	BRIDGE REHAB
AVENUE 24 BRIDGE REPLACEMENT							
TUL	99	4.6/	42460_	296	MAINT.	NEAR EARLIMART IN VICINITY OF WHITE RIVER CANAL (KP 7.3)	CONTRIBUTION AGREEMENT
TUL	99	5.6/ 7.3	43170_	134	Construction	IN & NEAR EARLIMART FROM 0.9 KM S OF AVE 48 OC TO 1.2 KM N OF AVE 56 OC; NEAR TIPTON FROM .4KM N OF RTE 190 OC TO .2 KM S OF AVE 152 OC (KP 9.0/11.7; 30.1/31.1)	REPLACE PLANTING AND IRRIGATION
EARLIMART & TIPTON LANDSCAPE							
TUL	99	6.1/ 53.8	0E670_	12	Candidate	IN TUL CO AT VAR LOCATIONS FROM AVE 48 OC TO MEDOCINO AVE OC	99 CORRIDOR-BRIDGE ENHANCEMENT
TULARE COUNTY BRIDGES							
TUL	99	6.1/ 7.1	0F170_	198	MINOR	IN TULARE COUNTY ON SR99 FROM AVE "48 OC, BR #46-165 TO AVE 58 OC," BR #46-167	INSTALL MEDIAN BARRIER
INSTALL MEDIUM BARRIER ON SR 99 NEAR TULARE							
TUL	99	9.7/	0A270_	164	MINOR	IN TULARE AND KINGS COUNTIES AT VARIOUS LOCATIONS	REPAIR BRIDGE DECKS
TUL 99 & KINGS 198 DECK OVERLAY							
TUL	99	12.1/ 13.1	47900_	140	Construction	IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING	PLANTING AND IRRIGATION
PIXLEY HIGHWAY PLANTING							
TUL	99	17.8/	48440_	181	MINOR	IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS	INSTALL 3 CHANGEABLE MESSAGE SIGNS (CMS)
CMS INSTALLATION FRESNO-TULARE							
TUL	99	L19.8/L25	0E070_	68	PID	IN TULARE COUNTY FROM 0.54 KM NORTH OF AVENUE 152 OC TO THE ELK BAYOU BRIDGE (KP 38.86/40.23)	PAVEMENT REHABILITATION
CRackseat and AC overly							
TUL	99	21/ 25	0A950_	208	MINOR	SO OF THE AVE 200 OC NEAR TULARE (KP 33.8/40.2)	PANEL REPLACEMENT
EMERGEMCY DIRECTORS ORDER PANEL REPLACEMENT ON TUL 99							
TUL	99	21.1/ 25	49920_	208	MINOR	IN TULARE CO NEAR TIPTON FROM 2.8 KM N OF AVE 152 OC TO ELK BAYOU BR #46-0060L (KP 34.1/40.2)	REMOVE AND REPLACE PCC (SOUTHBOUND ONLY)
REPLACE PCC TULARE 99							
TUL	99	22.4/	0A970_	68	PID	IN TULARE CO AT THE PHILLIP S. RAINE SAFETY ROADSIDE REST AREA (KP 36.05)	SAFETY ROADSIDE REST AREA RESTORATION
Raine Rest Area Rehab							
TUL	99	22.4/	0E030_	233	MINOR	IN TULARE COUNTY AT THE PHILLIP S. RAINE SAFETY ROADSIDE REST AREA (KP 36.05) & IN STAISLAUS CO AT THE ENOCH CHRISTOFFERSEN (SRRA) (KP 0.19)	SAFETY ROADSIDE REST AREA INFORMATION KIOSK
INSTALLATION OF INFO KIOSKS AT RAINE AND CHRISTOFFERSEN HWY 99 TUL.							
TUL	99	25.3/ 26.3	49020_	140	Construction	IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING	REMOVE BRIDGE AND OFF RAMP
Airport Overcrossing / K Street Off-Ramp							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
TUL	99	25.4/ 27.6	43040_	1	Candidate	IN TULARE FROM AVE 200 TO PAIGE AVE (KP 40.9/44.4)	CONSTRUCT NEW INTERCHANGE
AgRI-Center DR. Interchange							
TUL	99	25.4/ 30.5	48950_	12	Candidate	FROM AVENUE 200 TO PROSPERITY AVE (KP 40.9/49.1)	4-LANE FWY TO 6-LANE FWY
Tulare 6-Lane							
TUL	99	25.4/	0C490_	69	PID	ON STATE ROUTE 99 IN TULARE COUNTY AT AVENUE 200 OVERCROSSING (KP 40.9)	BRIDGE DECK REPLACEMENT
AVENUE 200 BRIDGE							
TUL	99	27.7/ 31.2	43760_	69	PID	0.2 KM N/OF PAIGE RD OC TO 0.5 KM S OF BARDSLEY AVE OC AND FROM 0.3 KM N/OF PROSPERITY AVE OC TO 0.9 KM S/OF CARTMILL ROAD OC (KP 44.6/50.2)	HIGHWAY PLANTING RESTORATION.
TULARE LANDSCAPE							
TUL	99	28.3/ 29.9	43160_	135	Construction	IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING	PLANTING AND IRRIGATION
TULARE LANDSCAPE REHAB							
TUL	99	30.1/ 31	38820_	151	CLOSEOUT	IN TULARE COUNTY IN TULARE FROM 0.6 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.4 KM NORTH OF PROSPERITY AVENUE OVERCROSSING	MODIFY INTERCHANGE
PROSPERITY AVENUE INTERCHANGE							
TUL	99	30.1/ 31	38821_	141	Construction	IN TULARE AT PROSPERITY AVE (KP 48.4/49.8)	LANDSCAPE MITIGATION
PROSPERITY REPLACEMENT PLANTING							
TUL	99	30.6/ 41.3	36020_	89	PA&ED	NEAR TULARE FROM PROSPERITY AVE TO 0.3 KM N OF NORTH GOSHEN OH (KP 49.2/66.5)	4F TO 6F
TULARE-GOSHEN 6-LANE							
TUL	99	31.8/ 33.2	49930_	209	MINOR	IN TULARE CO NEAR TULARE FROM CARTMILL RD OC TO S TAGUS OC (KP 51.2/53.4)	REMOVE AND REPLACE SB #2 LANE
PAVEMENT REHAB ON TULARE 99							
TUL	99	31.8/	33220_	20	PID	NEAR TULARE AT CARTMILL RD OC BR# 46-160	MODIFY INTERCHANGE (DSF)
CARTMILL INTERCHANGE							
TUL	99	34/ 42	45940_	117	PS&E/RW	FROM 0.2 KM N OF TAGUS AVENUE OC TO 2.1 KM N OF THE GOSHEN OC (KP 54.7/67.6)	"CRACK SEAT, AC OVERLAY"
TAGUS-GOSHEN REHAB							
TUL	99	36.1/ 36.8	48740_	21	PID	ON RTE 99 IN TUL CO BETWEEN 0.31 KM S OF AVE 280 (CALDWELL AVE) OC AND 0.38 KM N OF AVE 280 OC (KP 58.1/59.2)	RECONSTRUCT INTERCHANGE
Caldwell Interchange							
TUL	99	38.3/ 39.8	0E710_	13	Candidate	IN TUL CO NR GOSHEN FROM 0.6 MI S OF THE 99/198 SEP TO 0.8 MI N OF THE 99/198 SEP	99 CORRIDOR TREE PLANTING ENHANCEMENT - GOSHEN C CARD
RTE 99 at GOSHEN							
TUL	99	39.4/ 42	49280_	249	MAINT.	IN TULARE COUNTY IN GOSHEN FROM 0.5 KM N OF RTE 99/198 SEPARATION TO 0.8 KM S OF BETTY DR OC (KP 63.4/67.6)	DIGOUTS/REMOVE AND REPLACE ACDG
TUL	99	39.6/ 41.3	47150_	21	PID	"ON RTE 99 IN GOSHEN, TULARE COUNTY" BETWEEN 1.7 KM S OF THE BETTY DRIVE OC AND 1.0 KM NORTH OF THE BETTY DRIVE OC (KP 63.8/66.5)	RECONSTRUCT INTERCHANGE
Betty Drive Interchange							
TUL	99	40.4/	45550_	129	Construction	IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING	CONSTRUCT PEDESTRIAN OVERCROSSING BR #46-0263
Goshen Pedestrian OverCrossing							
TUL	99	41.3/ 53.9	32450_	89	PA&ED	IN TULARE AND FRESNO COUNTIES NEAR KINGSBURG 0.3 KM N OF GOSHEN OH TO 0.2 KM N OF CONEJO AVE OC "(KP TUL-66.4/86.7, FRE-0.0/1.6)"	WIDEN 4-LANE FREEWAY TO 6-LANES
GOSHEN/KINGSBURG 6-LANE							
TUL	99	43.4/ 45.7	0C070_	117	PS&E/RW	"STATE RTE 99 FROM AVE 328 OC, BR NO" "46-198 TO CROSS CREEK, BR NO. 46-34" IN TULARE CO (KP 69.85/73.55)	INSTALL MEDIAN BARRIER
Tulare 99 Median Barrier							
TUL	99	R43.6/	0A260_	269	MAINT.	"IN KERN, TULARE AND FRESNO" COUNTIES AT VARIOUS LOCATIONS	BRIDGE DECK TREATMENT
TUL	99	47/ 53.9	45960_	70	PID	FROM SOUTH OF MERRITT DRIVE OC TO TULARE/FRESNO COUNTY LINE (KP 75.6/86.8)	"AC OVERLAY, REHAB"
TRAVER-KINGSBURG REHAB							
TUL	99	51.9/	43200_	135	Construction	IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA	REHABILITATE REST AREA
WARLOW REST AREA REHAB							
TUL	99	52.6/ 53.4	0C270_	269	MAINT.	IN TULARE COUNTY NEAR KINGSBURG FROM KINGS RIVER BRIDGE TO 0.7 KM SOUTH OF MENDOCINO AVENUE OVERCROSSING	COLD PLANE ASPHALT CONCRETE
COLDPLANE 25 MM AND REPLACE PAVEMENT ON TUL 99							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
TUL	99	52.6/ 52.7	0C840_	198	MINOR	IN TULARE COUNTY AT THE KINGS RIVER BRIDGE (BR 46-0036L)	DECK SURFACE REHABILITATION
KING RIVER BRIDGE DECK REHAB ON HWY 99 NEAR KINGSBURG							
TUL	137	5.5/	0E930_	233	MINOR	IN TULARE COUNTY 11.1 MILES WEST OF THE ROUTE 137/99 JCT	IRRIGATION PIPE REPLACEMENT
DIRECTOR'S ORDER PROJECT							
TUL	137	15/ 15.9	3937U_	181	MINOR	"IN TULARE AT ""E"" STR AND AT ""O"" STR" (KP R24.1 & 25.7)	"MODIFY SIGNALS @ ""O"" STR & INSTALL" "SIGNAL @ ""E"" STR"
IN THE CITY OF TULARE E AND O ST. SIGNAL MOD.							
TUL	137	15.3/ 16.6	46120_	70	PID	"IN TULARE ON RTE 137 FROM S ""I""" STREET TO RTE 137/99 SEPARATION (KP 24.6/26.7)	PAVEMENT REHAB (RRR)
DOWNTOWN TULARE REHAB							
TUL	137	R15.4/	0A570_	182	MINOR	"IN TULARE COUNTY, IN TULARE AT THE" INTERSECTION OF ROUTE 137 AND SOUTH J STREET (KP 24.75)	"UPGRADE TRAFFIC SIGNAL, STRIPING," CURB RAMPS & CONSTRUCT LT-TURN LANE
INSTALLATION OF DETECTION SYSTEM AT SR 137 & "J" ST.							
TUL	137	17.5/ 27.4	48930_	158	Candidate	NEAR TULARE FROM SR 63 TO SR 65 (KP 28.2/44.1)	2-LANE CONVENTIONAL HWY TO 4-LANE CONVENTIONAL HWY
Tulare-Lindsay 4-lane							
TUL	137	21.9/	41680_	165	MINOR	IN TULARE COUNTY NEAR TULARE AT ROAD 152	INSTALL SIGNALS
137 & 152 SIGNALS							
TUL	190	0/ 8	46150_	71	PID	ON ROUTE 190 FROM ROUTE 99 TO ROAD 184 (KP 0.0/12.9)	"AC OVERLAY, SHOULDER WIDENING, LEFT" TURN CHANNELIZATION & UTIL RELOCAT
LAIRDS CORNER REHAB							
TUL	190	8/ 15	33732_	118	PS&E/RW	NEAR TIPTON FROM 0.8 KM W OF RD 184 TO RD 236 (KP 12.9/R24.1)	AC OVERLAY
TIPTON REHAB							
TUL	190	R21/R26.4	33740_	71	PID	FROM ROAD 284 TO TULE RIVER BRIDGE (KP R33.8/R42.5)	AC OVERLAY
LAKE SUCCESS REHAB							
TUL	190	45.1/ 45.7	32362_	72	PID	ON ROUTE 190 IN TULARE COUNTY FROM 0.6 MILE EAST OF MOORE HOUSE CREEK TO 1.3 MILE WEST OF PIERPOINT DRIVE (KP 72.6/73.5)	ROADWAY WIDENING & SLOPE PROTECTION
MOORE HOUSE SLOPE PROTECTION							
TUL	198	3/	0E610_	234	MINOR	SR 198 AND ROAD 68 INTERSECTION IN TULARE COUNTY (KP 4.82)	INSTALL FLASHING BEACONS ON EXISTING CROSS TRAFFIC SIGNS
INSTALL FLASHING BEACONS AT SR 198 AND ROAD 68 IN TULARE CO.							
TUL	198	R4.8/R8.8	27863_	125	Construction	IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION	PLANTING AND IRRIGATION
VISALIA FREEWAY LANDSCAPING							
TUL	198	R4.8/	42370_	90	PA&ED	IN VISALIA AT ROAD 80 AT PLAZA INTERCHANGE (KP R7.7)	MODIFY INTERCHANGE
PLAZA INTERCHANGE							
TUL	198	5.5/	0C180_	234	MINOR	IN TULARE COUNTY ON RTE 198 (KP 8.9)	CONSTRUCT MAINTENANCE TURNOUTS
CONSTRUCT TURNOUTS IN TUL. CO ON RTE 198							
TUL	198	R8.8/R11.9	40350_	126	Construction	IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 0.3 KM EAST OF LOVERS LANE UNDERCROSSING	IRRIGATION AND PLANTING UPGRADE
VISALIA PLANTING REHAB							
TUL	198	9.3/ 10.1	0E120_	281	MAINT.	AT THE CONYER ST (BR 46-0209W) AND COURT ST (BR 46-0206W) PUMPING "PLANTS, 6.2 MILES EAST OF THE ROUTE" 99/198 SEPARATION (KP 15.0/16.2)	PUMPING PLANT REPAIR
COURT AND CONYER ST. PUMPING PLANT REPAIR ON HWY 198 NEAR VISALIA							
TUL	198	R9.5/	0F000_	200	MINOR	AT SR 198 EASTBOUND OFF RAMP TO WATSON/NOBLE AVENUE (KP R15.3)	INSTALL SIGNALS AND WIDEN OFF RAMP
WIDEN OFF-RAMPS TO WATSON AVE., ON HWY 198 IN VISALIA							
TUL	198	R10.2/	43950_	107	PS&E/RW	IN VISALIA AT SANTA FE AVE (KP R16.45)	CONSTRUCT OVERCROSSING
SANTA FE AVE O.C.							
TUL	198	R10.2/	47640_	182	MINOR	IN TULARE COUNTY IN VISALIA AT ROUTE 198 WESTBOUND COURT STREET OFF RAMP	RAMP WIDENING AND INSTALL SIGNALS
COURT ST VISALIA SIGNALS							
TUL	198	R10.7/	43960_	107	PS&E/RW	IN VISALIA AT BEN MADDOX WAY (KP R17.27)	WIDEN OC AND SIGNALIZE OFF-RAMP
Ben Maddox Way O.C.							
TUL	198	R15.1/R18.9	33920_	72	PID	NEAR VISALIA FROM 0.8 KM E OF FARMERSVILLE RD TO 0.2 KM E OF RTE 65 (KP R24.3/R30.4)	AC OVERLAY AND WIDEN
VISALIA EAST OVERLAY							

STATUS OF PROJECTS
COUNTY, ROUTE AND POST MILE INDEX
District 06

January 18, 2006

CO	ROUTE	POST MILE	E/A	PAGE	PHASE	DESCRIPTION	TYPE OF WORK
TUL	198	R18.8/	47160_	91	PA&ED	INTERSECTION OF SR-198 AND SR-65 (SOUTH LEG)/CO. RD 196 (NORTH LEG) _(KP R30.3)	"INSTALL TRAFFIC SIGNALS, LENGTHEN" EXISTING LEFT TURNS
198 & 65 SIGNALS AND LEFT TURN LANES							
TUL	198	R19.8/	48320_	111	PS&E/RW	ON STATE ROUTE 198 IN TULARE COUNTY AT INTERSECTION WITH STATE ROUTE 245 AND ROAD 204 EAST OF THE CITY OF VISALIA (KP R31.8)	SIGNAL LIGHTS/INTERSECTION REALIGN
EXETER 198 & 245 SIGNALS							
TUL	198	21.5/ 26.7	33930_	156	CLOSEOUT	IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM EAST OF AVENUE 324	ASPHALT CONCRETE OVERLAY
LEMON COVE WIDENING							
TUL	198	36.6/ 44.1	49350_	250	MAINT.	IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS	RESURFACE ASPHALT CONCRETE
TUL	201	0/ 14	0C640_	282	MAINT.	IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS	RUBBERIZED ASPHALT CONCRETE OVERLAY
TUL	216	1.9/ 3.7	43070_	90	PA&ED	IN VISALIA FROM LOVERS LANE TO ROAD 152 (KP 3.1/6.0)	WIDEN AND REALIGNMENT OF HOUSTON AVENUE (SR 216)
HOUSTON AVENUE 4-LANE							
TUL	216	2.5/ 11.7	44670_	73	PID	RTE 216 FROM LOVERS LANE TO FRAINT- KERN CANAL (KP 3.2/18.8)	AC OVERLAY (CAPM)
LOVER'S LANE OVERLAY							
TUL	216	12/	48480_	250	MAINT.	AT RD 196 (KP 19.3)	INSTALL FLASHING BEACONS
ROAD 196/TUL CO. FLASHING BEACONS							
TUL	245	0/ 12	44810_	73	PID	RTE 245 FROM RTE 198 TO RTE 201 (KP 0.0/19.3)	AC OVERLAY (CAPM)
WOODLAKE CAPM							
TUL	245	R2/	45490_	202	MINOR	NEAR TULARE ON RTE 245 (KP 3.2)	INSTALL BOX CULVERT
RTE 245/TULARE BOX CULVERT INSTALLATION							
TUL	245	16/ 16.7	36140_	130	Construction	IN TULARE COUNTY ABOUT 13 KM NORTH OF WOODLAKE AT COTTONWOOD CREEK BR #46-0080	REPLACE BRIDGE (SCOUR)
COTTONWOOD CREEK BRIDGE							

STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are in the planning phase ("K" phase) to develop project initiation documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

1

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49710_	K	KER - 99 - 27.8/ 28.1		***OLIVE DRIVE/99 INTERCHANGE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Active	2004

Prog Code: 075.600
Component: PDS
Funding: RIP , Oversight

Location Description
IN BAKERSFIELD AT OLIVE DRIVE (KP 44.51/44.96)

Work Description
EXPAND INTERCHANGE

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$300
District Est	$7,400
Total Con Est	$7,700
R/W Est	$0

PM	Sharri Bender-Ehlert	**PH#**	(559) 243-3456
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

Agreements

Type	Agency Name	Date
COP	CITY OF BAKERSFIE	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2003	1/1/2004	7/1/2004	9/1/2004	6/30/2005	80
Completed	9/1/2003			6/18/2004		

Project Comments
6/8/05 - City of Bakersfield lead agency,Project oversight City limit,Oversight by CT. Comments sent to the City on 10/5/04.

2

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43040_	K	TUL - 99 - 25.4/ 27.6	6376	***AGRI-CENTER DR. INTERCHANGE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Active	2004

Prog Code: 075.600
Component:
Funding: Oversight , RIP

Location Description
IN TULARE FROM AVE 200 TO PAIGE AVE (KP 40.9/44.4)

Work Description
CONSTRUCT NEW INTERCHANGE

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$8,000
Total Con Est	$8,000
R/W Est	$0

PM	Bob Hull	**PH#**	(559) 243-3443
DM	Jay Haghparast	**PH#**	(559) 243-3863
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/1/2000	1/1/2001	2/1/2001	12/1/2005	6/1/2006	40
Completed	11/1/2000	3/9/2001	9/15/2004			

Project Comments
OVERSIGHT ONLY PROJECT. City of Tulare project. Consultant = Omni-Means
5/22/01 traffic study. 2/26/02 Draft Corridor Analysis. 11/7/03 PDT Meeting. 11/17/03 Project is active again. 8/6/04 Traffic Study. 9/15/04 PDT Meeting. 1/20/05 No progress on PSR.
2005 FY Appropriations Bill has $1 million earmarked to locals for K Street project. Locals want those funds applied to this project.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

3

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E480_	K	FRE - 41 -R31.6/R33.3			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 075.000 | Component:
Funding:

Location Description
IN FRESNO FROM FRIANT ROAD UNDERCROSSING TO THE SAN JOAQUIN RIVER (KP R50.98/53.63)

Work Description
CORRIDOR ENHANCEMENT -TREE PLANTING

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
R/W Est $0

PM Suzie Holdridge **PH#** (559) 243-3432
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

4

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E700_	K	FRE - 99 -R17.8/R19.8	1614	***EASTON 41 TREE PLANTING***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 025.700 | Component:
Funding: IIP , TE

Location Description
IN FRE CO NEAR EASTON FROM 0.7 MI N OF LINCOLN AVE OC TO 0.3 MI S OF NORTH AVE UC

Work Description
41 CORRIDOR TREE PLANTING ENHANCEMENT - EASTON C CARD

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $512
Total Con Est $512
R/W Est $0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments
PID approved on 8/17/05. Providing two miles native trees together with drought tolerant shrubs.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
5	06-39210_	K	FRE - 99 - 20.7/ 24.4	1645	***ROEDING AUXILIARY LANE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component: PDS

Funding: IIP

Location Description

IN FRESNO FROM FRESNO STREET OC BR. NO. 42-170 TO CLINTON AVE OC BR. NO. 42-183 (KP 33.4/39.3)

Work Description

CONSTRUCT NB AND SB AUXILARY LANES

Project Documents

Env State: ER | Act:
Env Federal: ES | Act:

Right of Way Info

Parcels: 57 | Utilities: 7

Current Cost Estimate

Structure Est	$13,210
District Est	$24,110
Total Con Est	$37,320
R/W Est	$69,000

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Rory Quince	**PH#**	(559) 243-3860
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/1/1999	2/1/1999	4/16/2000	4/1/2005	6/1/2005	100
Completed	1/1/1999	2/1/1999	8/5/2000		8/6/2001	

Project Comments

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
6	06-0E720_	K	FRE - 99 - 27.7/ 31.6	1680	***SHAW AV/SAN JOAQUIN RIVER BRIDGE-99 PLANTING***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN FRE CO IN AND NEAR FRE FROM 0.4 MI S OF SHAW AVE OC TO THE SJ RIVER BRIDGE

Work Description

99 CORRIDOR TREE PLANTING ENHANCEMENT-FRESNO C CARD

Project Documents

Env State: | Act:
Env Federal: | Act:

Right of Way Info

Parcels: | Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$974
Total Con Est	$974
R/W Est	$0

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID/Transportation Enhancement Application (PSR Equivalent) approved on 8/17/05. Planting of various species (Oak trees, drought tolerant;wildflower seeding existing slopes and wider R/W area.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
7	06-47140_	K	KER - 5 - 4.5/ 15	3092	***GRAPEVINE FREEWAY***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP

Location Description
FROM LEBEC RD TO RTE 99 (KP 7.2/24.0)

Work Description
8F TO 10F

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Judy Aguilar **PH#** (559) 243-3457
DM Khaled Daher **PH#** (559) 230-3130
EM Juergen Vespermann **PH#** (559) 243-8157
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	4/3/2002	6/1/2002	9/1/2002	6/1/2005	7/1/2005	5
Completed	4/3/2002					

Project Comments

The project will not be resourced for the FY 02/03, 03/04 and 05/06

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
8	06-0A130_	K	KER - 58 - 31.5/ 51.8			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: | Component:

Funding:

Location Description
FROM JCT 58/I-5 TO JCT 58/99/178 SEPARATION

Work Description
ROUTE ADOPTION STUDY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Ahron Hakimi **PH#** (661) 395-2802
DM Scott Shaver **PH#** (559) 230-3118
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
9	06-48490_	K	KER - 99 - 0/ 57.6	3575	***ROUTE 99 CORRIDOR MASTER PLAN***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 075.600 | Component:
Funding:

Location Description
FROM RTE 5/99 SEPARATION TO MERCED CO LINE "(KP 0.0/92.6, 0.0/R86.8, 0.0/50.9" 0.0/47.2)

Work Description
DEVELOP RTE 99 CORRIDOR MASTER PLAN

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $1
Total Con Est $1
R/W Est $0

PM RandyTreece/ JimBane **PH#** (559) 448-4153
DM Nicholas Chan **PH#** (559) 230-3126
EM Kirsten Helton **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/1/2001	12/1/2001	4/1/2002	4/1/2004	7/1/2005	80
Completed	12/1/2001	12/1/2001	4/1/2002	4/30/2004		

Project Comments
Pulic Participation Meetings tentatively prior to Thanksgiving holiday. Final of Plan by July 2005
Meeting in Feb 2003 to discuss draft of first 3 chapters
Ker, Tul, Kin, Fre, Mad, Mer, Sta, SJ counties
Related Strategic Planning Workshop held 8-7-02
RTPA's have been added to team.

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
10	06-0E530_	K	KER - 99 - 0/ 57.6			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 075.000 | Component:
Funding:

Location Description
IN KERN COUNTY ROUTE 99 (KP 0.0/92.6)

Work Description
REVIEW HIGHWAY PROJECTS FOR CONFORMITY TO 99 MASTER PLAN

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $1
Total Con Est $1
R/W Est $0

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Unassigned **PH#** _____
CM Unassigned **PH#** _____

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

11

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E660_	K	KER - 99 - 17.5/ 29.9	3533	***SOUTHERN KERN COUNTY BRIDGES***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN KER CO IN BAKERSFIELD AT VAR LOCATIONS FROM THE RTE 119/99_SEP TO THE RTE 65/99 SEP

Work Description

99 CORRIDOR-BRIDGE ENHANCEMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,314
Total Con Est	$1,314
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID/TEA (PSR Equivalent) approved on 8/17/05. Project includes 16 structures (colored bands of bridges, Chain link railing, slope paving, and irrigation conduit).

12

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E110_	K	KER - 99 - 25/ 31.1			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: | Component:

Funding:

Location Description

NORTH OF BAKERSFIELD BETWEEN ROSEDALE HIGHWAY (SR58) TO 7TH STANDARD ROAD (KP 40.23/50.05)

Work Description

CORRIDOR SAFETY STUDY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

13

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E650_	K	KER - 99 - 49.3/ 56.5	3562	***NORTHERN KERN COUNTY BRIDGES***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN KER CO IN MCFARLAND & DELANO AT VAR LOCATIONS FROM SHERWOOD AVE OC TO CECIL AVE OC

Work Description

99 CORRIDOR - BRIDGE ENHANCEMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$383
Total Con Est	$383
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID/TEA (PSR Equivalent) approved 0n 8/17/05. Six structures (colored bands on bridges, slope paving, irrigation conduit).

14

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E730_	K	KER - 99 - 54/ 55	3532	***WOOLLOMES AVE. DELANO***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN KER CO NEAR DELANO FROM 0.5 MI S OF WOLLOMES AVE OC TO 0.5 MI N OF WOOLLOMES AVE OC

Work Description

99 CORRIDOR TREE PLANTING ENHANCEMENT - DELANO C CARD

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$840
Total Con Est	$840
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID/TEA (PSR Equivalent) approved on 8/17/05. Irrigation system, 500 tree and tree-shrub planting.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

15

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E000_	K	KER - 99 - 57.6/			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Active	2006

Prog Code | Component

Funding

Location Description
"IN KERN, TULARE, FRESNO, AND MADERA" COUNTIES AT VARIOUS LOCATIONS

Work Description
SR 99 R/W PRESERVATION STUDY

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

16

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A160_	K	KER - 178 -R4.8/R9.5			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code | Component

Funding

Location Description
"FROM MT VERNON TO RTE 184 JCT," VINELAND EXIT (KP 7.72/15.28)

Work Description
AMEND FREEWAY AGREEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Ahron Hakimi **PH#** (661) 395-2802
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

17

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48770_	K	KER - 178 - 8.7/ 30.4	3740		Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 075.600 | Component:
Funding: RIP

Location Description
FROM BAKERSFIELD TO LAKE ISABELLA (KP 14.08/48.96)

Work Description
ROUTE ADOPTION STUDY ON NEW ALIGNMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
R/W Est $0

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM Khaled Daher **PH#** (559) 230-3130
EM Bryan Apper **PH#** (559) 243-8156
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments
At the request of planning, this project is inactive until further notice. (10/22/02).Planning project

18

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-32760_	K	MAD - 41 - 35.2/ 36.4	5289	***OAKHURST 4-LANE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No
Program: STIP | Status: Active | Doc Yr: 2006
Prog Code: 075.600 | Component: PDS
Funding: RIP

Location Description
IN OAKHURST FROM 0.2 KM S OF ROYAL OAKS DRIVE TO HARTWELL ROAD (KP 56.6/58.6)

Work Description
2C TO 4C

Project Documents
Env State ER Act _____
Env Federal ES Act _____

Right of Way Info
Parcels 23 Utilities 2

Current Cost Estimate
Structure Est $2,500
District Est $30,530
Total Con Est $33,030
R/W Est $26,880

PM Jim Bane **PH#** (559) 243-3469
DM Jay Haghparast **PH#** (559) 243-3863
EM Bobi Ritter **PH#** (559) 243-8178
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/1/1999	2/28/2000	5/1/2000	3/1/2001	2/15/2003	95
Completed	7/1/1999	2/28/2000	5/15/2000	3/5/2001		

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

19

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47090_	K	MAD - 99 - 7.5/ 12.8	5335	***MADERA-99-WIDENING***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 075.600 | Component: PDS

Funding: RIP

Location Description
IN MADERA FROM AVE 12 TO AVE 16 (KP 4.8/20.5)

Work Description
4F TO 6F

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$24,000
District Est	$50,000
Total Con Est	$74,000
R/W Est	$0

PM Severo Lopez **PH#** (559) 243-3458
DM Steve Sakata **PH#** (559) 230-3112
EM Bobi Ritter **PH#** (559) 243-8178
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	2/1/2002	3/29/2002	6/28/2002	8/1/2005	10/1/2005	20
Completed	2/1/2002	3/29/2002	6/28/2002			

Project Comments
Project is a 2006 STIP.:: Project to put on hold on 08/02.:: Effort initiated again 10-01-03.sl::Project Put on Hold 3/1/04::Project initiated again 6/1/04.sl. PSR put on hold on 1-4-05.

20

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E680_	K	MAD - 99 - 9.7/ 26.6	4328	***MADERA COUNTY BRIDGES***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description
IN MAD CO IN MAD AND CHOWCHILLA AT VAR LOCATIONS FROM S MAD OC TO AVE 26 SEPARATIONS

Work Description
99 CORRIDOR-BRIDGE ENHANCEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$341
Total Con Est	$341
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments
PID approved on 8/17/05. Eight structures (colored bands on the bridges, chain link fence, and irrigation conduit).

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

21

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E740_	K	MAD - 99 - 22.2/ 23.5	5427		Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN MAD CO NR FAIRMEAD ON RTE 99 FRM 0.5 MI S OF THE 99/152 SEP TO 0.8 MI N OF THE 99/152 SEP & ON RTE 152 FROM 0.3 MI W OF THE 99/152 SEP TO RTE 99

Work Description

99 CORRIDOR TREE PLANTING ENHANCEMENT-FAIRMEAD C CARD

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,287
Total Con Est	$1,287
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

22

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C910_	K	MAD - 99 - 36.5/		***CHOWCHILLA 99/233 INTERCHANGE***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 075.600 | Component:

Funding: Oversight , RIP , Local

Location Description

IN CHOWCHILLA AT THE STATE ROUTE 99/233 INTERCHANGE (KP 42.77)

Work Description

CONSTRUCT INTERCHANGE

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Unassigned **PH#** (559) 243-3813

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	1/26/2005	6/23/2005	2/6/2006	7/3/2006	11/20/2006	25
Completed	1/26/2005	6/23/2005				

Project Comments

Kickoff meeting on 1/26/05, with City of Chowchilla; on 2/8/05 and 2/11/05 Caltrans staff meeting to discuss an aggressive schedule; on 2/17/05 teleconference meeting between PM, DM, and HMH Engineering (potential consultant proposers to the City's RFP). City expect to have a consultant by the end of March 2005; Consultant (HMH Engineers) was selected on 6/3/05. PDT meeting on 6/23/05; meeting with HMH Engineers on 8/11/05

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

23

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E670_	K	TUL - 99 - 6.1/ 53.8	6323	***TULARE COUNTY BRIDGES***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN TUL CO AT VAR LOCATIONS FROM AVE 48 OC TO MEDOCINO AVE OC

Work Description

99 CORRIDOR-BRIDGE ENHANCEMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$552
Total Con Est	$552
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID approved on 8/17/05; Project includes 17 structures; work consists of colored bands on bridges, slope paving; and irrigation conduit.

24

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48950_	K	TUL - 99 - 25.4/ 30.5	6369	***TULARE 6-LANE***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP

Location Description

FROM AVENUE 200 TO PROSPERITY AVE (KP 40.9/49.1)

Work Description

4-LANE FWY TO 6-LANE FWY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Phillip Sanchez **PH#** (559) 243-3466
DM Abdul Baker **PH#** (559) 243-8037
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	7/1/2002	12/1/2002	5/1/2003	5/1/2007	8/1/2008	40
Completed	10/7/2002	1/10/2003	1/16/2004			

Project Comments

Conceptual Report received 10/7/02. Project Team Kickoff Meeting 1/10/03. PEAR 2/1/04. EIS/EIR anticipated. 3/29/04 EA closed per Planning's request. Restart PSR work on 7/1/04. 4/05 Three alternatives identified. 5/15/05 PSR work suspended again. 12/3/05 PSR work suspension continues for the Fiscal Year.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
25	06-0E710_	K	TUL - 99 - 38.3/ 39.8	6424	***RTE 99 AT GOSHEN***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Active | Doc Yr: 2006

Prog Code: 025.700 | Component:

Funding: IIP , TE

Location Description

IN TUL CO NR GOSHEN FROM 0.6 MI S OF THE 99/198 SEP TO 0.8 MI N OF THE 99/198 SEP

Work Description

99 CORRIDOR TREE PLANTING ENHANCEMENT - GOSHEN C CARD

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$2,433
Total Con Est	$2,433
R/W Est	$0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target					8/31/2005	99
Completed						

Project Comments

PID approved on 8/17/05; work includes planting of 1000 oaks and drought tolerant trees (area 42 acres).

STIP PID

(State Transportation Improvement Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

26

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46730_	K FRE	-41 -R31.4/R32.3	1483	***FRIANT / AUDUBON SOUNDWALL***	PID

Location Description
FROM FRIANT ROAD TO 0.9 KM SOUTH OF PERRIN ROAD (KP R50.6/R52.0)

Work Description
CONSTRUCT SOUNDWALL

ROW Info
Parcels _____
Utilities 1

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2004
Prog Code 075.600 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
Soundwalls , RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act 11/06/2001
Env Federal _____ Act _____
PID Appr 3/6/2002
Project Rpt 3/6/2002

***Escalated Cost Estimate**
Structure Est $0
District Est $1,796
Total Con Est $1,796

Current Cost Estimate
Structure Est $0
District Est $1,693
Total Con Est $1,693
R/W Est $7

Agreements
Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Abdul El-Dahabi PH# (559) 243-3445
DM Getachew Eshete PH# (559) 243-3890
EM Gail Miller PH# (559) 243-8222
CM Todd George PH# (559) 445-6724

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/6/2002	7/1/2006	7/1/2006	8/1/2006	9/1/2007	10/1/2007	11/1/2007	12/1/2007	1/1/2008	3/1/2008	12/1/2007
Current	3/6/2002 A	7/1/2006 T	7/1/2006 T	8/1/2006 T	9/1/2007 T	10/1/2007 T	11/1/2007 T	12/1/2007 T	1/1/2008 T	3/1/2008 T	12/1/2007 T

Project Comments
NBSSR complete.

27

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39460_	K FRE	-269 -R7.6/R12.7	2184	***GALE AVE DETOUR***	PID

Location Description
NEAR HURON FROM GALE AVE TO RTE 198 (KP R12.3/R20.5)

Work Description
CONSTRUCT PERMANENT DETOUR

ROW Info
Parcels 8
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2004
Prog Code 075.600 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act _____
Env Federal FI Act _____
PID Appr 3/30/2004
Project Rpt _____

***Escalated Cost Estimate**
Structure Est $3,167
District Est $7,854
Total Con Est $11,021

Current Cost Estimate
Structure Est $2,500
District Est $6,200
Total Con Est $8,700
R/W Est $879

Agreements
Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Elias Mahfoud PH# (559) 243-3470
DM Shahin Mansour PH# (559) 230-3114
EM Bobi Ritter PH# (559) 243-8178
CM Margaret Shaeffer PH# (559) 445-5907

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2011	8/1/2011	9/1/2011	11/1/2011	2/1/2013	5/1/2013	7/1/2013	7/1/2013	8/12/2013	10/1/2013	10/1/2014
Current	7/1/2011 T	8/1/2011 T	9/1/2011 T	11/1/2011 T	2/1/2013 T	5/1/2013 T	7/1/2013 T	7/1/2013 T	8/12/2013 T	10/1/2013 T	10/1/2014 T

Project Comments
PID completed 3/30/04. Received a call to email PSR to Mr. Fossey on 8/29/05 from Doralee for Alan McCuen.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

28

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-45840_	K	KIN	-41	- 4.2/ 6	4235	***AVENAL RANCH PASSING LANES***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2004

Prog Code	Prog FY	Const $$	RW $$
025.700			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	IIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON SR 41 FROM KERN CO LINE TO SR 33 (KP 6.7/9.6)

Work Description
CONSTRUCT PASSING LANES

ROW Info
Parcels 3
Utilities 0

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	8/31/2001		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$3,202
Total Con Est	$3,202
R/W Est	$28

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2009										
Current	7/1/2009 T										

Project Comments

5/25/04- Project awaiting funding, future STIP.-JCH
12/20/02-Cost estimate is good.-JCH
11/04/02-Project waiting to be programmed. Schedule and Cost updates by 7/03. 2004 Candidate, aka Sunflower Valley Passing Lanes Project.-JCH
PSR approved on August 31, 2001.

29

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-47100_	K	MAD	-99	-R7.1/R7.9	5346	***AVE 12 INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2004

Prog Code	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN MADERA CO BETWEEN 0.3 KM S OF AVE 12 OC AND 0.5 KM N OF AVE 12 OC (KP R11.5/R12.7)

Work Description
NEW INTERCHANGE

ROW Info
Parcels 18
Utilities 6

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	12/23/2003		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$23,284
District Est	$19,151
Total Con Est	$42,435

Current Cost Estimate

Structure Est	$19,500
District Est	$16,039
Total Con Est	$35,539
R/W Est	$6,513

Agreements

Type	Agency Name	Date

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	David Franke	**PH#**	(559) 243-3809
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2008	12/1/2009	12/1/2009	7/1/2009	6/1/2011	12/1/2011	2/1/2012	2/1/2012	3/14/2012	5/1/2012	10/1/2015
Current	11/1/2008 T	12/1/2009 T	12/1/2009 T	7/1/2009 T	6/1/2011 T	12/1/2011 T	2/1/2012 T	2/1/2012 T	3/14/2012 T	5/1/2012 T	10/1/2015 T

Project Comments

[12-10-03: Above est. is for ultimate-8 ln struc over 6 ln fwy 99 alig. Minimum long term solution is 5 ln structure over 6 lane fwy 99. Cannot expand minimum to ultimate due to sight distance concerns.SL]

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

30

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48920_	K	MAD -99 - 12.3/ 14.3	5391	***ELLIS ST. INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2004

Prog Code	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN MADERA CO FROM NORTH OF 0.3 KM N OF CLEVELEAND AVE TO 0.1 KM N OF AVENUE 17 (KP 19.8/23.0)

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels
Utilities 0

Project Documents
Env State ER Act
Env Federal ES Act
PID Appr 6/4/2004
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $14,100
District Est $42,000
Total Con Est $56,100
R/W Est $0

Agreements

Type	Agency Name	Date

PM Severo Lopez **PH#** (559) 243-3458
DM Ali Alqatami **PH#** (559) 243-3475
EM Bobi Ritter **PH#** (559) 243-8178
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2013										
Current	11/1/2013 T										

Project Comments
RW estimate is $8M.3-15-04 SL::City requested that designs for alternatives be compatible with proposed Ellis Overcrossing. 2 alternatives initially required the OC to be a throw away. After additional effort 2 more alternatives proposed - one compatible with OC, the other puts the interchange at same location as OC but bridge design differs from City's. 3-4-04.SL::

31

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44260_	K	FRE -99 - 26.6/ 31.6		***ISLAND PARK SIX LANE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP , IIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ASHLAN AVENUE TO 1.0 KM N OF AVE 7 IN MADERA CO. (KP FRE42.7/50.9)(KP MAD 0.0/2.7)

Work Description
WIDEN 4-LANE FWY TO 6-LANE FWY

ROW Info
Parcels 5
Utilities 5

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 6/29/2001
Project Rpt

***Escalated Cost Estimate**
Structure Est $23,860
District Est $17,507
Total Con Est $41,367

Current Cost Estimate
Structure Est $19,400
District Est $14,235
Total Con Est $33,635
R/W Est $615

Agreements

Type	Agency Name	Date

PM Jim Bane **PH#** (559) 243-3469
DM Jun Xu **PH#** (559) 243-3590
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2010	11/1/2010	10/1/2010	3/1/2011	7/5/2012	12/1/2012	2/1/2013	3/1/2013	5/1/2013	6/1/2013	8/30/2015
Current	10/1/2010 T	*11/1/2010* T	*10/1/2010* T	*3/1/2011* T	*7/5/2012* T	*12/1/2012* T	*2/1/2013* T	*3/1/2013* T	*5/1/2013* T	*6/1/2013* T	*8/30/2015* T

Project Comments
PSR approved 6/29/01. Candidate for 2004 STIP Cycle.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

32

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46380_	K	FRE -180 - 35/ 38.6	1935	***MENDOTA PASSING LANES***	PID

Location Description
ON RTE 180 BETWEEN JAMES ROAD AND LAKE AVENUE (KP 56.3/62.1)

Work Description
ADD PASSING LANES

ROW Info
Parcels 25
Utilities 4

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2006
Prog Code 075.600 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 1/29/2004
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $4,504
Total Con Est $4,504

Current Cost Estimate
Structure Est $0
District Est $3,885
Total Con Est $3,885
R/W Est $1,460

Agreements

Type	Agency Name	Date

PM Neil Bretz **PH#** (559) 243-3465
DM Emad Araim **PH#** (559) 243-3844
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2008	11/1/2008	2/1/2009	6/1/2009	7/1/2010	9/1/2010	12/1/2010	12/1/2010	2/1/2011	5/1/2011	11/1/2013
Current	11/1/2008 T	11/1/2008 T	2/1/2009 T	6/1/2009 T	7/1/2010 T	9/1/2010 T	12/1/2010 T	12/1/2010 T	2/1/2011 T	5/1/2011 T	11/1/2013 T

Project Comments
PID complete.

33

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45680_	K	KER -5 - 16.3/ 73.2	3089	***KERN RIVER 6-LANE***	PID

Location Description
IN KERN CO FROM RTE 99 TO 46 4F TO 6F (KP 26.2/117.8)

Work Description
WIDEN 4-LANE FREEWAY TO 6-LANE FREEWAY

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2006
Prog Code 025.700 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
IIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal Act
PID Appr 10/10/2001
Project Rpt

***Escalated Cost Estimate**
Structure Est $8,520
District Est $152,211
Total Con Est $160,731

Current Cost Estimate
Structure Est $6,340
District Est $113,259
Total Con Est $119,599
R/W Est $47

Agreements

Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM David Sangha **PH#** (559) 244-2942
EM Juergen Vespermann **PH#** (559) 243-8157
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2012	12/1/2012	10/1/2012	10/1/2012	6/1/2015	8/1/2015	11/1/2015	11/1/2015	12/13/2015	1/1/2016	7/1/2019
Current	7/1/2012 T	12/1/2012 T	10/1/2012 T	10/1/2012 T	6/1/2015 T	8/1/2015 T	11/1/2015 T	11/1/2015 T	12/13/2015 T	1/1/2016 T	7/1/2019 T

Project Comments
100% PID - Not on APL FY 02, FY 03, FY 04, FY 05 crf
for San Joaquin Kit Fox exclusion ($50,000)

Environmental Mitigation
Total Environmental Mitigation estimate is ($750,000)

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

34

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47130_	K	KER -46 - 51.2/ 57.8		***FAMOSO 4-LANE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code: 075.600 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

BETWEEN WASCO AND FAMOSO FROM RTE 4 RTE 46/43 JCT TO RTE 99/46 SEPARATION OC (KP 46-82.4/93.0 & 99-70.8/71.8)

Work Description

2-LANE CONV TO 4-LANE EXPRESSWAY

ROW Info

Parcels 28
Utilities 11

Project Documents

Env State ER Act
Env Federal ES Act
PID Appr 3/30/2004
Project Rpt

***Escalated Cost Estimate**

Structure Est $13,012
District Est $79,580
Total Con Est $92,591

Current Cost Estimate

Structure Est $9,400
District Est $57,490
Total Con Est $66,890
R/W Est $14,858

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2013	10/1/2013	9/1/2013	2/1/2014	9/1/2015	3/1/2016	7/1/2016	7/1/2016	8/15/2016	10/1/2016	3/1/2019
Current	7/1/2013 T	*10/1/2013* T	*9/1/2013* T	*2/1/2014* T	*9/1/2015* T	*3/1/2016* T	*7/1/2016* T	*7/1/2016* T	*8/15/2016* T	*10/1/2016* T	*3/1/2019* T

Project Comments

Off APL 9/2004 - 100% PID - crf
PDT meeting 11/20/03 crf
4/04/02 crf

Risk Management postponed due to funding crf
Kick-off meeting

35

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44390_	K	KER -223 - 10.8/ 20.1	3885	***ARVIN HIGHWAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code: 075.600 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

"NEAR CITY OF ARVIN, FROM SR 99 TO" COMANCHE DRIVE (KP 17.3/32.4)

Work Description

2C TO 4C

ROW Info

Parcels 52
Utilities 4

Project Documents

Env State ND Act
Env Federal FI Act
PID Appr 2/5/2001
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $42,222
Total Con Est $42,222

Current Cost Estimate

Structure Est $0
District Est $32,360
Total Con Est $32,360
R/W Est $3,824

Agreements

Type	Agency Name	Date
COP	CITY OF ARVIN	

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Terry Ogle	**PH#**	(559) 243-3445
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2010		7/1/2011	2/1/2012		4/1/2014	7/1/2014	7/1/2014	9/1/2014	12/1/2014	7/1/2017
Current	10/1/2010 T		7/1/2011 T	2/1/2012 T		4/1/2014 T	7/1/2014 T	7/1/2014 T	9/1/2014 T	12/1/2014 T	7/1/2017 T

Project Comments

PSR produced by URS Greiner consulting.
This is a 2004 STIP candidate.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

36

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48760_	K	KIN -198 -R9.9/R11.1	4334	***18TH AVENUE INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KINGS COUNTY ON SR 198 IN LEMOORE FROM VINE ST TO HOUSTON AVW (KP R15.9/R17.9)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 3
Utilities 2

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	3/19/2004		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,267
Total Con Est	$3,267

Current Cost Estimate

Structure Est	$0
District Est	$2,736
Total Con Est	$2,736
R/W Est	$55

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Jay Haghparast	**PH#**	(559) 243-3863
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/4/2009	12/1/2009	9/1/2009	1/1/2010	8/1/2011	1/1/2012	3/1/2012	3/1/2012	5/15/2012	6/1/2012	1/1/2014
Current	6/4/2009 T	12/1/2009 T	9/1/2009 T	1/1/2010 T	8/1/2011 T	1/1/2012 T	3/1/2012 T	3/1/2012 T	5/15/2012 T	6/1/2012 T	1/1/2014 T

Project Comments
3/19/04-PID Approved, project awaiting funding-JCH.
7/16/03-Constructability review-JCH
Last PDT meeting held 2-5-03.

37

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48750_	K	KIN -198 -R16.9/	4348	***12TH AVENUE INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$184

Funds Req Date | CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$184			
SUPT	$1,486			

Location Description
IN KINGS COUNTY ON SR 198 AT THE 12TH AVENUE INTERCHANGE.(KP R27.2)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 6
Utilities 3

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	2/9/2004		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,552
District Est	$3,101
Total Con Est	$4,653

Current Cost Estimate

Structure Est	$1,300
District Est	$2,597
Total Con Est	$3,897
R/W Est	$184

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Jay Haghparast	**PH#**	(559) 243-3863
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	5/1/2009	12/1/2009	9/1/2009	1/1/2010	8/1/2011	1/1/2012	3/1/2012	3/1/2012	5/15/2012	6/1/2012	1/1/2014
Current	5/1/2009 T	12/1/2009 T	9/1/2009 T	1/1/2010 T	8/1/2011 T	1/1/2012 T	3/1/2012 T	3/1/2012 T	5/15/2012 T	6/1/2012 T	1/1/2014 T

Project Comments
12/09/05- Kings CAG may program for PA&ED to begin July 06-JCH.
4/8/5- City of Hanford looking at possibilities of funding PAED-JCH.
3/14/05- CTIPs shows $1,670 RIP funding for support cost in 08/09 FY. $6,287 for Construction capital and support are an unfunded future need-JCH.
2/9/04- PID Approved, project awaiting funding-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

38

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-35670_	K	KIN -198 -R19.7/R20.3	4349	***9TH AVE INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Active	2006

Prog Code: 075.600 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN HANFORD AT 9TH AVE INTERCHANGE AT 9TH AVE (KP 31.7/32.7)_____

Work Description

CONSTRUCT INTERCHANGE

ROW Info

Parcels 18
Utilities 6

Project Documents

Env State ER Act
Env Federal ES Act
PID Appr 7/14/2000
Project Rpt

***Escalated Cost Estimate**

Structure Est $4,569
District Est $24,459
Total Con Est $29,029

Current Cost Estimate

Structure Est $3,400
District Est $18,200
Total Con Est $21,600
R/W Est $3,432

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Terry Ogle	**PH#**	(559) 243-3445
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Del Bains	**PH#**	(559) 651-8314

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2011					7/1/2015	7/1/2015	9/1/2015		12/1/2015	10/1/2018
Current	10/1/2011 T					*7/1/2015* T	*7/1/2015* T	*9/1/2015* T		*12/1/2015* T	*10/1/2018* T

Project Comments

Not a priority for funding with local agency.

39

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33220_	K	TUL -99 - 31.8/	6410	***CARTMILL INTERCHANGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Active	2006

Prog Code: 075.600 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
	RIP , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

NEAR TULARE AT CARTMILL RD OC BR# 46-160

Work Description

MODIFY INTERCHANGE (DSF)

ROW Info

Parcels 13
Utilities 5

Project Documents

Env State ES Act
Env Federal HS Act
PID Appr 9/20/1993
Project Rpt

***Escalated Cost Estimate**

Structure Est
District Est
Total Con Est

Current Cost Estimate

Structure Est $4,970
District Est $9,801
Total Con Est $14,771
R/W Est $3,124

Agreements

Type	Agency Name	Date
COP	CITY OF TULARE	

PM	Bob Hull	**PH#**	(559) 243-3443
DM	Unassigned	**PH#**	
EM	Juergen Vespermann	**PH#**	
CM	Unassigned	**PH#**	

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2009										
Current	7/1/2009 T										

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

40

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48740_	K	TUL -99 - 36.1/ 36.8	6421	***CALDWELL INTERCHANGE***	PID

Location Description
ON RTE 99 IN TUL CO BETWEEN 0.31 KM S OF AVE 280 (CALDWELL AVE) OC AND 0.38 KM N OF AVE 280 OC (KP 58.1/59.2)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 3
Utilities 1

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2006
Prog Code 075.600 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 11/19/2003
Project Rpt

***Escalated Cost Estimate**
Structure Est $18,448
District Est $8,609
Total Con Est $27,057

Current Cost Estimate
Structure Est $15,000
District Est $7,000
Total Con Est $22,000
R/W Est $2,510

Agreements
Type	Agency Name	Date

PM Phillip Sanchez **PH#** (559) 243-3466
DM Jun Xu **PH#** (559) 243-3590
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2010	3/1/2010	3/1/2010	7/1/2010	9/1/2011	3/1/2012	5/1/2012	7/1/2012	8/12/2012	12/1/2012	7/1/2014
Current	1/1/2010 T	3/1/2010 T	3/1/2010 T	7/1/2010 T	9/1/2011 T	3/1/2012 T	5/1/2012 T	7/1/2012 T	8/12/2012 T	12/1/2012 T	7/1/2014 T

Project Comments
Project Proposal Form 8/12/02. Project Team kickoff meeting 10/4/02. PDT Meetings 1/31/03 and 8/13/03. New structures are required. PSR approved 11/19/03. Ready to program. PSR Expires 11/19/06.

41

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47150_	K	TUL -99 - 39.6/ 41.3	6423	***BETTY DRIVE INTERCHANGE***	PID

Location Description
"ON RTE 99 IN GOSHEN, TULARE COUNTY" BETWEEN 1.7 KM S OF THE BETTY DRIVE OC AND 1.0 KM NORTH OF THE BETTY DRIVE OC (KP 63.8/66.5)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 14
Utilities 3

Program Information
XPM Yes | Delivery Plan | APL List No
Program STIP | Status Active | Doc Yr 2006
Prog Code 075.600 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component PDS | Funding RIP , IIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ER Act
Env Federal FI Act
PID Appr 10/24/2003
Project Rpt

***Escalated Cost Estimate**
Structure Est $5,611
District Est $20,322
Total Con Est $25,932

Current Cost Estimate
Structure Est $4,300
District Est $15,575
Total Con Est $19,875
R/W Est $4,749

Agreements
Type	Agency Name	Date

PM Phillip Sanchez **PH#** (559) 243-3466
DM David Franke **PH#** (559) 243-3809
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2011	10/1/2011	10/1/2011	3/1/2012	10/1/2013	4/1/2014	7/1/2014	8/1/2014	9/1/2014	1/1/2015	7/1/2016
Current	7/1/2011 T	*10/1/2011* T	*10/1/2011* T	*3/1/2012* T	*10/1/2013* T	*4/1/2014* T	*7/1/2014* T	*8/1/2014* T	*9/1/2014* T	*1/1/2015* T	*7/1/2016* T

Project Comments
Project Proposal Form received 12/3/01. PDT Meetings 8/15/02 and 8/7/03. 4 build alternatives. 9/9/03 Added Avenue 304 Ramp removals to project scope. PSR approved 10/24/03. Ready to program. PSR expires 10/24/06.

*Escalated at 3%

SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are in the Planning Phase ("K" phase) to develop Project Initiation Documents (Project Study Report or Project Scope Summary Report, aka PSR or PSSR)

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

42

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E690_	K	KER - 395 - 0/ 14.7		***SEARLES VALLEY SHOULDER WIDENING***	Candidate

Program Information

XPM	Delivery Plan	APL List
Yes		Yes

Program	Status	Doc Yr
SHOPP	Active	2004A

Prog Code: 201.010
Component:
Funding:

Location Description
SR 395 FROM THE SAN BERNADINO/KERN COUNTY LINE TO SOUTH CHINA LAKE BLVD IN KERN COUNTY

Work Description
WIDEN SHOULDERS TO 8 FT AND INSTALL SHOULDER'S RUMBLE STRIP

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$8,800
Total Con Est	$8,800
R/W Est	$0

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Martin Nishikawa	**PH#**	(559) 230-3122
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

43

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E820_	K	MAD - 99 - 24.3/ 26.8			Candidate

Program Information

XPM	Delivery Plan	APL List
Yes		Yes

Program	Status	Doc Yr
SHOPP	Active	2004A

Prog Code: 201.010
Component:
Funding:

Location Description
SR 99 FROM AVE 24 1/2 TO ASH SLOUGH BRIDGE IN MADERA COUNTY (KP 38.9/42.8)

Work Description
CONSTRUCT MEDIAN SHOULDERS AND INSTALL RUMBLE STRIPS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,200
Total Con Est	$1,200
R/W Est	$0

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

44

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F230_	K	FRE - 5 - 29.9/ 33.3		***ARROYO HONDO MEDIAN BARRIER PROJECT***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: SHOPP | Status: Active | Doc Yr: 2006A

Prog Code: 201.010 | Component:

Funding:

Location Description

IN FRESNO COUNTY ON I-5 FROM ROUTE 33/5 SEPARATION TO 1.0 KM SOUTH OF ARROYO HONDO BRIDGE

Work Description

INSTALL MEDIAN BARRIER

Project Documents

Env State: Act:
Env Federal: Act:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$3,100
Total Con Est	$3,100
R/W Est	$0

PM Neil Bretz **PH#** (559) 243-3465
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target				4-1-2006	6-1-2006	40
Completed	12-12-2005	1-12-2006	1-12-2006			

Project Comments

Kick-off PDT meeting held 1/12/06. Current schedule assumes there are no significant environmental issues involved with the project. Environmental field reviews should be completed by 2/1/06 to confirm this assumption.

45

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46110_	K	FRE - 5 - 48.8/ 56	1245	***LITTLE PANOCHE REHAB***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: SHOPP | Status: Active | Doc Yr: 2006

Prog Code: 201.120 | Component:

Funding:

Location Description

ON RTE 5 FROM 0.4 KM SOUTH OF PANOCHE ROAD INTERCHANGE TO 0.6 KM NORTH OF CALIFORNIA AVENUE OC (KP 78.5/90.6)

Work Description

"REHABILITATE PAVEMENT, AC OVERLAY" "DRAINAGE IMPROVEMENTS, UPGRADE MBGR"

Project Documents

Env State: CE Act:
Env Federal: Act:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$364
District Est	$20,794
Total Con Est	$21,158
R/W Est	$28

PM Jim Heinen **PH#** (559) 243-3467
DM Jay Haghparast **PH#** (559) 243-3863
EM Bryan Apper **PH#** (559) 243-8156
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/20/2000	3/1/2001	4/9/2001	5/25/2001	8/24/2001	100
Completed	11/20/2000	3/1/2001	4/9/2001	5/25/2001	8/31/2001	

Project Comments

11/30/05- Geotech has finished their report in the ground water investigation. Long term ponding was found to be the major short term soil collapse mechanism. Primary recommendation was control of surface water.-JCH.
11/2/5- This project is currently being investigated by geotech to determine an appropriate strategy to correct the continuous subsidence through this project limits. A CapM was just constructed (06-486001) to allow time for investigation of the major rehab. The subject project maybe a 2008 SHOPP candidate-JH.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

46

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F220_	K	FRE - 5 - 50/ 55.5			Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006A

Prog Code: 201.010
Component:
Funding:

Location Description
"IN FRESNO COUNTY, I-5 FROM PANOCHE" CREEK (BR #42-249) TO CALIFORNIA AVENUE (BR #42-251)

Work Description
CONSTRUCT MEDIAN BARRIER

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$3,053
Total Con Est	$3,053
R/W Est	$0

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

47

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C540_	K	FRE - 41 - 22.5/ 26.5	1433	***FRESNO BRIDGE DECKS REHB***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006A

Prog Code: 201.115
Component:
Funding:

Location Description
IN FRE FROM 0.8 M NORTH OF RTE 41/ 99 JCT TO 2 MI NORTH OF RTE 41/180 JCT AT 29 BRIDGE LOCATIONS WITHIN PM LIMITS. (KP 36.2/42.6)

Work Description
DECK RESURFACING

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$3,500
Total Con Est	$3,500
R/W Est	$0

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Ali Alqatami	**PH#**	(559) 243-3475
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	10/15/2004	10/15/2004	3/28/2005	7/1/2006	8/31/2006	
Completed	10/15/2004	10/15/2004	3/28/2005			

Project Comments
Project Team Kickoff Meeting 3/28/05. Bill Moses suspended the project due to lack of fund. PID will be completed Feb/2006.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

48

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E970_	K	FRE - 41 -R27.6/R29.6	2057		Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: SHOPP | Status: Active | Doc Yr: 2006

Prog Code: 201.315 | Component:

Funding:

Location Description

Work Description

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Jim Bane **PH#** (559) 243-3469
DM Pending **PH#**
EM Bobi Ritter **PH#**
CM Todd George **PH#** (559) 445-6724

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

49

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45310_	0	FRE - 41 - 33.3/ 33.4		SAN JOAQUIN RIVER BRIDGE RELINQUISHMENT	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: SHOPP | Status: Active | Doc Yr: 2006

Prog Code: 201.160 | Component:

Funding:

Location Description

Work Description

RELINQUISHMENT OF SAN JOAQUIN BR.

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 2

Current Cost Estimate

Structure Est	$0
District Est	$1,518
Total Con Est	$1,518
R/W Est	$12

PM Elias Mahfoud **PH#** (559) 243-3470
DM Emad Araim **PH#** (559) 243-3844
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date
COP	CITY OF FRESNO	
COP	COUNTY OFMADERA	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	9/1/2004	9/1/2004	2/1/2005	5/15/2006	8/30/2006	55
Completed	9/1/2004	9/1/2004	2/1/2005			

Project Comments

Bridge improvements will become a major project. All other facilities will be relinquished under separate agreements. PID to be completed in K-phase. Design Evaluating new alternative for check dam. PDT meeting was held on 9/20/05 to discuss environ. issues and design alternative. PID is planned to be delivered with this SHOPP cycle. 12/22/05 Locals want us to upgrade bridge railings.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

50

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C500_	K	KER - 5 - 0/ 1			Candidate

Program Information

XPM: No | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.110
Component:
Funding:

Location Description
"NORTH OF THE LA COUNTY LINE, AT THE"
CUDDY CREEK BRIDGE 50-0048 (KP 0.0/1.6)

Work Description
BRIDGE REPLACEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$20,000
Total Con Est	$20,000
R/W Est	$0

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

51

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A910_	K	KER - 5 - 42.8/ 52.8		***TUMEY GULCH REHAB***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120
Component:
Funding:

Location Description
NEAR BAKERSFIELD AT VARIOUS LOCATIONS
"(KP 68.87/84.97, 58.58/72.09," 83.84/87.22)

Work Description
ROADWAY REHAB

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$33,000
Total Con Est	$33,000
R/W Est	$0

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	10/1/2004	11/1/2004	1/1/2005	3/1/2005	8/1/2005	7
Completed	10/1/2004	11/1/2004				

Project Comments
12/31/04- In order to reduce over-expenditure in the PID program, the project is closed for charging on this date-JCH.
8/30/4- Request for Design Assignment pending final determination of available resource capacity-JCH.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

52

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F380_	1	KER - 58 - 52.5/ 53.6			Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes
Program: SHOPP | Status: Active | Doc Yr: 2006A
Prog Code: 201.310 | Component:
Funding:

Location Description
IN KERN COUNTY ON SR 58 FROM SR 99 TO CONNECTOR RAMP TO H STREET (KP 84.5/86.2)

Work Description
OPERATIONAL IMPROVEMENT

Project Documents
Env State: CE Act: 12/29/2005
Env Federal: Act:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $3,500
Total Con Est: $3,500
R/W Est: $5

PM: Abdul El-Dahabi PH#: (559) 243-3445
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Roger Henderson PH#: (661) 395-2569

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

53

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45890_	K	KER - 119 - 19.9/ 31.2	3640	***PUMPKIN CENTER EAST REHAB***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.120 | Component:
Funding:

Location Description
IN & NEAR PUMPKIN CENTER FROM RTE 119/5 SEPARATION TO RTE 119/99 SEPARATION (KP 32.0/50.35)

Work Description
"PAVEMENT REHAB AND WIDEN SHOULDER," "SLOPE CORRECTION, REALIGNMENT"

Project Documents
Env State: ND Act:
Env Federal: FI Act:

Right of Way Info
Parcels: 85 Utilities: 11

Current Cost Estimate
Structure Est: $0
District Est: $17,232
Total Con Est: $17,232
R/W Est: $4,296

PM: Mehran Akhavan PH#: (559) 243-3442
DM: Terry Ogle PH#: (559) 243-3445
EM: Juergen Vespermann PH#: (559) 243-8157
CM: Amrit Brar PH#: (661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/20/2000	3/1/2001	4/9/2001	5/25/2001	7/29/2005	85
Completed	11/20/2000	3/1/2001	4/9/2001	5/25/2001		

Project Comments
OFF APL Apr 2004 (PID 85% complete) crf
Task Force Field Review-4/23/01-JCH
Constructability Review-4/27/01-JCH. PSR Circulating for comments 12/1/03

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

54

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46130_	K	MAD - 145 - 9.2/ 11	5460	***DOWNTOWN MADERA REHAB***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: SHOPP | Status: Active | Doc Yr: 2006

Prog Code: 201.120 | Component:

Funding:

Location Description

FROM G STREET TO TOZER STREET (KP 14.8/17.7)

Work Description

CAPM

Project Documents

Env State: CE | Act:
Env Federal: | Act:

Right of Way Info

Parcels: 5 | Utilities: 8

Current Cost Estimate

Structure Est	$0
District Est	$15,000
Total Con Est	$15,000
R/W Est	$713

PM Severo Lopez **PH#** (559) 243-3458
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/20/2001	3/1/2001	4/9/2002	5/25/2002	9/30/2005	60
Completed	11/20/2001	3/21/2001	4/29/2002	5/25/2002		

Project Comments

[This project started out as CAPM and then reverted back to a rehab on 7/13/05 - a PSR for a Rehab is being completed] [2-9-05 Utility costs approx. $6 million due to shallow utilities crossing roadway throughout limits - hydraulics costs are also high - cores showed AC over dirt.]

55

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F210_	K	TUL - 99 - 3/ 5.4		***24TH AVE MEDIAN BARRIER***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: SHOPP | Status: Active | Doc Yr: 2006A

Prog Code: 201.010 | Component:

Funding:

Location Description

IN FRESNO COUNTY ON SR 99 FROM AVE 24 UC (BR #46-169) TO BEGINNING OF EXISTING BARRIER

Work Description

CONSTRUCT MEDIAN BARRIER

Project Documents

Env State: | Act:
Env Federal: | Act:

Right of Way Info

Parcels: | Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$1,309
Total Con Est	$1,309
R/W Est	$0

PM Jim Heinen **PH#** (559) 243-3467
DM Sanku Mohan **PH#** (559) 243-3581
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

11/17/05- PM Assigned-JCH.

SHOPP PID

(State Highway Operation and Protection Program Project Initiation Document)

Projects listed in this section have an approved Project Initiation Document and are awaiting programming or updating for future cycles

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

56

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44400_	K	FRE -0 -L5716	1206	***MENDOTA MAINTENANCE STATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.352 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding		
	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
AT MENDOTA MTCE STATION

Work Description
CONSTRUCT MAINTENANCE STATION

ROW Info
Parcels 1
Utilities 0

Project Documents
Env State ND Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $1,686
District Est $2,977
Total Con Est $4,663

Current Cost Estimate
Structure Est $1,589
District Est $2,806
Total Con Est $4,395
R/W Est $440

Agreements

Type	Agency Name	Date

PM	Jim Heinen	PH# (559) 243-3467
DM	Ali Alqatami	PH# (559) 243-3475
EM	Bobi Ritter	PH# (559) 243-8178
CM	Margaret Shaeffer	PH# (559) 445-5907

Phase Completion
PA&ED 3 % RW ____% PS&E ____% CON ____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2007	11/1/2005	11/1/2005	1/1/2006	1/1/2007	5/1/2007	7/1/2007	7/1/2007	9/1/2007	11/1/2007	10/1/2009
Current	9/1/2007 T	11/1/2005 T	11/1/2005 T	1/1/2006 T	1/1/2007 T	5/1/2007 T	7/1/2007 T	7/1/2007 T	9/1/2007 T	11/1/2007 T	10/1/2009 T
		Past Due	Past Due	Past Due							

Project Comments
4/14/04-Project did not make final draft of 2004 SHOPP, awaiting future funding-JCH
11/26/03- Project listed for funding on final draft of 2004 SHOPP list-JCH.
2/21/03-Project awaiting programming for construction funds.-JCH
8/6/02--not on G-13 list

57

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44940_	K	FRE -0 - 0/	1212	***CENTRAL VALLEY CCTV***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding		
	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN FRE, KER, TUL, KIN, AND MAD CO." AT VARIOUS LOCATIONS (KP VAR-VAR)

Work Description
INSTALL CCTV SYSTEM AND TMS

ROW Info
Parcels 30
Utilities 8

Project Documents
Env State CE Act
Env Federal EX Act
PID Appr 9/14/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $4,292
Total Con Est $4,292

Current Cost Estimate
Structure Est $0
District Est $3,928
Total Con Est $3,928
R/W Est $766

Agreements

Type	Agency Name	Date

PM	Jim Heinen	PH# (559) 243-3467
DM	Martin Nishikawa	PH# (559) 230-3122
EM	Gail Miller	PH# (559) 243-8222
CM	Elias Mahfoud	PH# (559) 243-3470

Phase Completion
PA&ED ____% RW ____% PS&E ____% CON ____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/1/2007			6/1/2007		1/1/2009	4/1/2009	4/1/2009	5/12/2009	7/1/2009	12/1/2010
Current	4/1/2007 T			6/1/2007 T		1/1/2009 T	4/1/2009 T	4/1/2009 T	5/12/2009 T	7/1/2009 T	12/1/2010 T

Project Comments
9/14/05- Supplemental PSR approved-JCH.
4/27/05- Project back on APL for potential programming in the 2006 SHOPP-JCH.
Previously the project was to be pursued as one or more Minor A projects.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

58

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A980_	K	FRE -5 - 1.4/	1214	***COALINGA REST AREA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.250			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"ON ROUTE 5, AT THE COALINGA-AVENAL"
SAFETY ROADSIDE REST AREA (KP 2.25)

Work Description
SAFETY ROADSIDE REST AREA RESTORATION

ROW Info
Parcels _____
Utilities 3

Project Documents

Env State	CE	Act	06/07/2005
Env Federal	EX	Act	06/07/2005
PID Appr	9/7/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$10,963
Total Con Est	$10,963

Current Cost Estimate

Structure Est	$0
District Est	$10,033
Total Con Est	$10,033
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2007	4/1/2007	1/1/2007		10/1/2007	4/1/2008	6/1/2008	7/1/2008	8/12/2008	9/1/2008	12/1/2010
Current	1/1/2007 T	4/1/2007 T	1/1/2007 T		10/1/2007 T	4/1/2008 T	6/1/2008 T	7/1/2008 T	8/12/2008 T	9/1/2008 T	12/1/2010 T

Project Comments

Scheduled field trip on 10/19/04; PDT on 11/9/04. Field review meeting with Maintenance on 2/8/05; Field review meeting with HQs Landscape Architect (Ralph Carhart) on 2/9/05; sent request for Environmental scoping on 2/23/05. PID approved on 9/7/05.

59

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E050_	K	FRE -5 - 37.2/ 48.6	1239	***PANOCHE CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 5 FROM 1.7 KM SOUTH OF KAMM AVENUE OVERCROSSING TO 0.6 KM SOUTH OF PANOCHE ROAD OVERCROSSING (KP 59.9/78.2(

Work Description
PAVEMENT PRESERVATION

ROW Info
Parcels _____
Utilities 5

Project Documents

Env State	CE	Act	07/27/2005
Env Federal	EX	Act	07/27/2005
PID Appr	9/8/2005		
Project Rpt	9/8/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$11,511
Total Con Est	$11,511

Current Cost Estimate

Structure Est	$0
District Est	$10,850
Total Con Est	$10,850
R/W Est	$21

Agreements

Type	Agency Name	Date

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	9/1/2006		9/1/2007	9/1/2007	11/1/2007	1/12/2008	3/1/2008	7/1/2009
Current	7/1/2006 T		7/1/2006 T	9/1/2006 T		9/1/2007 T	9/1/2007 T	11/1/2007 T	1/12/2008 T	3/1/2008 T	7/1/2009 T

Project Comments

Project Team kickoff meeting was held on 6/8/05. CE is completed and will be received this week, per Gary Gagliolo tel 243-8286. PID was approved 9/8/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

60

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C130_	K	FRE -33 - 0/	1243	***SEISMIC RESTORATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.113 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"VARIOUS BRIDGES IN FRESNO," "MADERA, KINGS, TULARE COUNTIES"

Work Description
SIESMIC RESTORATION

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	08/05/2005
Env Federal	EX	Act	08/05/2005
PID Appr	11/10/2005		
Project Rpt	11/10/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$2,432
Total Con Est	$2,432

Current Cost Estimate

Structure Est	$0
District Est	$2,161
Total Con Est	$2,161
R/W Est	$0

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Scott Shaver	**PH#**	(559) 230-3118
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/1/2007	2/1/2007			2/1/2009	5/1/2009	7/1/2009	7/1/2009	9/1/2009	11/1/2009	7/1/2011
Current	4/1/2007 T	2/1/2007 T			2/1/2009 T	5/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	11/1/2009 T	7/1/2011 T

Project Comments

11/10/05- PID approved. We need to watch this project due to the many locations. Problems developing in some areas may lead to a split which could lead to project failure-JCH.
7/18/04- Per District Program Advisor, locations from the Kern county Seismic Restoration project (06-0C140)will be added to this project. Project will be over $1M and will be listed now as a major-JCH.

61

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43260_	K	FRE -33 - 10.6/ 11.4	1280	***JACALITOS CREEK BRIDGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.110 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON SR 33 IN FRE CO 6.4 KM EAST OF THE CITY OF COALINGA AT JACALITOS CREEK BRIDGE #42-72 (KP 17.1/18.3)

Work Description
BRIDGE REPLACEMENT

ROW Info
Parcels 2
Utilities 3

Project Documents

Env State	ND	Act	
Env Federal	EX	Act	
PID Appr	12/17/2003		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,191
District Est	$1,402
Total Con Est	$2,593

Current Cost Estimate

Structure Est	$1,058
District Est	$1,246
Total Con Est	$2,304
R/W Est	$155

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/1/2008	5/1/2008	5/1/2008	7/1/2008	11/1/2009	1/1/2010	1/1/2010	3/1/2010	4/15/2010	6/1/2010	10/1/2012
Current	4/1/2008 T	5/1/2008 T	5/1/2008 T	7/1/2008 T	11/1/2009 T	1/1/2010 T	1/1/2010 T	3/1/2010 T	4/15/2010 T	6/1/2010 T	10/1/2012 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

62

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0E310_	K	FRE	-41	-R21/R29.3	1302	***JENSEN AVE/BULLARD AVE PULLOUTS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.230 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN FRESNO CO IN FRESNO AT VARIOUS LOCATIONS FROM 0.1 MI SOUTH OF THE JENSEN AVE OC TO 0.2 MI SOUTH OF THE BULLARD AVENUE OC (KP 33.8/R47.1)

Work Description

FREEWAY MAINTENANCE ACCESS

ROW Info

Parcels _____
Utilities 1

Project Documents

Env State: CE Act: 07/06/2005
Env Federal: Act:
PID Appr: 9/7/2005
Project Rpt:

***Escalated Cost Estimate**

Structure Est: $0
District Est: $1,947
Total Con Est: $1,947

Current Cost Estimate

Structure Est: $0
District Est: $1,782
Total Con Est: $1,782
R/W Est: $7

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2007		1/1/2007	4/1/2007		10/1/2008	10/1/2008	12/1/2008	1/12/2009	4/1/2009	10/1/2009
Current	1/1/2007 T		1/1/2007 T	4/1/2007 T		10/1/2008 T	10/1/2008 T	12/1/2008 T	1/12/2009 T	4/1/2009 T	10/1/2009 T

Project Comments

PID approved on 9/7/05; Eight maintenance vehicle pullouts; 40 gore area locations to be paved.

63

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0E150_	K	FRE	-41	-R22.1/R31.7	1431	***JENSEN TO FRIANT CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.122 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

ON ROUTE 41 FROM SOUTH FRESNO VIADUCT TO FRIANT RD UNDERCROSSING (KP R35.6/R51.0)

Work Description

GRIND PCC PAVEMENT

ROW Info

Parcels _____
Utilities 4

Project Documents

Env State: CE Act: 06/20/2005
Env Federal: Act:
PID Appr: 9/20/2005
Project Rpt: 9/20/2005

***Escalated Cost Estimate**

Structure Est: $0
District Est: $3,393
Total Con Est: $3,393

Current Cost Estimate

Structure Est: $0
District Est: $3,294
Total Con Est: $3,294
R/W Est: $14

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	9/1/2006		11/1/2006	2/1/2007	3/1/2007	4/12/2007	7/1/2007	12/1/2007
Current	7/1/2006 T		7/1/2006 T	9/1/2006 T		11/1/2006 T	2/1/2007 T	3/1/2007 T	4/12/2007 T	7/1/2007 T	12/1/2007 T

Project Comments

PID approved on 9/20/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

64

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43210_	K	FRE -41 -R25.1/R26.5	1428	***SHIELDS/MC KINLEY RAMP METER***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN FRESNO FROM 0.2 KM N OF MC KINLEY AVE TO 0.1 KM N OF SHIELDS AVE (KP R40.4/R42.7)

Work Description

WIDEN ON-RAMPS @ MCKINLEY & SHIELDS & INSTALL 3 RAMP METERING SYSTEMS

ROW Info

Parcels 1
Utilities 3

Project Documents

Env State ND Act
Env Federal EX Act
PID Appr 9/30/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $656
District Est $3,938
Total Con Est $4,594

Current Cost Estimate

Structure Est $600
District Est $3,604
Total Con Est $4,204
R/W Est $1,793

Agreements

Type	Agency Name	Date
COP	FMFCD	

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Roberto Banda	**PH#**	(559) 243-3526
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2007	10/1/2007	10/1/2007	11/1/2007	9/1/2008	12/15/2008	3/1/2009	3/15/2009	4/1/2009	7/1/2009	10/1/2010
Current	10/1/2007 T	10/1/2007 T	10/1/2007 T	11/1/2007 T	9/1/2008 T	12/15/2008 T	3/1/2009 T	3/15/2009 T	4/1/2009 T	7/1/2009 T	10/1/2010 T

Project Comments

Supplemental PSR circulation began 8/18/05.

65

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46260_	K	FRE -41 -R29.3/R30.7	1460	***BUCKWHEAT PLANTING RESTORATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.210 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN FRESNO FROM 0.2 KM S OF BULLARD AVE OC TO 0.5 KM N OF HERNDON AVE UC (KP R47.1/R49.4)

Work Description

HIGHWAY PLANTING RESTORATION

ROW Info

Parcels
Utilities 3

Project Documents

Env State CE Act 07/28/2005
Env Federal Act
PID Appr 12/18/2002
Project Rpt 9/26/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $2,103
Total Con Est $2,103

Current Cost Estimate

Structure Est $0
District Est $1,925
Total Con Est $1,925
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Nabeelah Hanif	**PH#**	(559) 445-6306

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/1/2007		6/1/2007			7/1/2008	7/1/2008	9/1/2008	11/1/2008	1/1/2009	5/1/2012
Current	2/1/2007 T		6/1/2007 T			7/1/2008 T	7/1/2008 T	9/1/2008 T	11/1/2008 T	1/1/2009 T	5/1/2012 T

Project Comments

Mid-cycle 2003 SHOPP.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

66

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44770_	K	FRE -41 -R29.5/R30.5	1365	***HERNDON AUXILIARY LANE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.310 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

NB RTE 41 BETWEEN BULLARD AVENUE AND HERNDON AVE AND NB HERNDON OFF-RAMP. (KP R47.5/R49.1)

Work Description

CONSTRUCT NB AUXILIARY LANE.

ROW Info

Parcels 5
Utilities 0

Project Documents

Env State: CE Act:
Env Federal: EX Act:
PID Appr: 9/21/2005
Project Rpt:

***Escalated Cost Estimate**

Structure Est: $388
District Est: $9,673
Total Con Est: $10,061

Current Cost Estimate

Structure Est: $355
District Est: $8,852
Total Con Est: $9,207
R/W Est: $352

Agreements

Type	Agency Name	Date

PM Elias Mahfoud **PH#** (559) 243-3470
DM Jack Walker **PH#** (559) 243-3861
EM Gail Miller **PH#** (559) 243-8222
CM Todd George **PH#** (559) 445-6724

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/1/2006	2/1/2007	2/1/2007	3/1/2007	4/1/2008	7/1/2008	9/1/2008	11/1/2008	12/13/2008	3/1/2009	11/1/2010
Current	12/1/2006 T	2/1/2007 T	2/1/2007 T	3/1/2007 T	4/1/2008 T	7/1/2008 T	9/1/2008 T	11/1/2008 T	12/13/2008 T	3/1/2009 T	11/1/2010 T

Project Comments

PID Complete. PSR was approved 9/22/02. An up date of PSR is under prepatation. Submitted update for approval on 8/16/05. Suppl. PID was approved 9/20/05. Waiting for programming

67

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45990_	K	FRE -43 - 0/ 9.3	1491	***HIGHLAND AVENUE CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

ON ROUTE 43 FROM KINGS COUNTY LINE TO FLORAL AVENUE INTERSECTION (KP 0.0/14.9)

Work Description

OVERLAY (CAPM)

ROW Info

Parcels
Utilities 0

Project Documents

Env State: CE Act: 07/06/2005
Env Federal: EX Act: 07/06/2005
PID Appr: 6/18/2004
Project Rpt: 9/7/2005

***Escalated Cost Estimate**

Structure Est: $0
District Est: $4,405
Total Con Est: $4,405

Current Cost Estimate

Structure Est: $0
District Est: $4,152
Total Con Est: $4,152
R/W Est: $0

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM Getachew Eshete **PH#** (559) 243-3890
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006	11/1/2008	9/1/2006	10/1/2005		7/1/2007	6/1/2007	9/1/2007	10/1/2007	12/1/2007	1/1/2009
Current	9/7/2005 A	11/1/2008 T	9/1/2006 T	10/1/2006 T		7/1/2007 T	6/1/2007 T	9/1/2007 T	10/1/2007 T	12/1/2007 T	1/1/2009 T

Project Comments

9/7/5- CAPM PR approved. Outstanding job by Design and all participants in reducing scope from Rehab to CAPM!-JCH.
7/22/05- PID Constructability review-JCH.
4/21/05- Project back on APL for refresher and potential programming in the 2006 SHOPP. Project scaled down from Rehab to CAPM. Revise sched, resources, new PID-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

68

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45870_	K	FRE -99 - 7.3/ 11.1	1550	***SELMA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 99 IN FRE CO FROM 1.5 KM N "OF THE FLORAL AVE UC, IN SELMA, TO" "THE MERCED ST UC, NEAR FOWLER" (KP 11.7/17.8)

Work Description

"PCCP PANEL REPLACEMENT, GRINDING" AND JOINT SEALING (CAPM)

ROW Info

Parcels _____
Utilities 6

Project Documents

Env State	CE	Act	07/12/2005
Env Federal	EX	Act	07/12/2005
PID Appr	10/31/2001		
Project Rpt	9/16/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$6,333
Total Con Est	$6,333

Current Cost Estimate

Structure Est	$0
District Est	$5,796
Total Con Est	$5,796
R/W Est	$3

Agreements

Type	Agency Name	Date

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Sanku Mohan	**PH#**	(559) 243-3581
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2005			1/1/2007		7/1/2008	9/1/2008	11/1/2008	12/1/2008	1/1/2009	11/1/2010
Current	10/1/2005 T			1/1/2007 T		7/1/2008 T	9/1/2008 T	11/1/2008 T	12/1/2008 T	1/1/2009 T	11/1/2010 T
	Past Due										

Project Comments

69

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48390_	K	FRE -99 - 15.7/ 21.8	1611	***ROUTE 99 FIBER OPTICS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO METROPOLITAN AREA FROM CEDAR AVE TO VENTURA AVE AND FROM CLINTON AVE TO SAN JOAQUIN RIVER (KP 25.3/35.1 & R37.2/R50.8)

Work Description

FIBER OPTIC SYSTEM

ROW Info

Parcels _____
Utilities 2

Project Documents

Env State	CE	Act	
Env Federal	EX	Act	
PID Appr	9/20/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,232
Total Con Est	$7,232

Current Cost Estimate

Structure Est	$0
District Est	$6,817
Total Con Est	$6,817
R/W Est	$24

Agreements

Type	Agency Name	Date

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Steve Sakata	**PH#**	(559) 230-3112
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/1/2007		10/1/2006	3/1/2007		11/1/2007	3/1/2008	3/1/2008	4/1/2008	6/1/2008	10/1/2010
Current	2/1/2007 T		10/1/2006 T	3/1/2007 T		11/1/2007 T	3/1/2008 T	3/1/2008 T	4/1/2008 T	6/1/2008 T	10/1/2010 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

70

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46140_	K	FRE -99 - 26.2/ 26.6	1660	***NB RAMP UPGRADE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.310			

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO CO IN FRESNO NB RTE 99 OFFRAMP TO ASHLAN AVENUE (KP 42.2/42.7)

Work Description
ADDITIONAL LANE FOR OFF-RAMP

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	09/17/2003
Env Federal	EX	Act	09/17/2003
PID Appr	9/16/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$2,377
Total Con Est	$2,377

Current Cost Estimate

Structure Est	$0
District Est	$2,175
Total Con Est	$2,175
R/W Est	$0

Agreements

Type	Agency Name	Date
RR		

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Steve Sakata	**PH#**	(559) 230-3112
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007					10/1/2008	12/1/2008	1/1/2009	2/12/2009	5/1/2009	11/1/2010
Current	7/1/2007 T					10/1/2008 T	12/1/2008 T	1/1/2009 T	2/12/2009 T	5/1/2009 T	11/1/2010 T

Project Comments
Alternative 2A without a right of way requirement is the preferred alternative.

71

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46270_	K	FRE -99 - 28.4/ 31.5	1737	***ISLAND PARK LANDSCAPE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.220			

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO FROM THE HERNDON CANAL BR TO THE SAN JOAQUIN RIVER BRIDGE (KP 45.7/50.7)

Work Description
NEW HIGHWAY PLANTING

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	
Env Federal		Act	
PID Appr	10/11/2002		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,055
Total Con Est	$3,055

Current Cost Estimate

Structure Est	$0
District Est	$2,796
Total Con Est	$2,796
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2008				7/1/2008	9/1/2008	9/1/2008	1/1/2009	2/1/2009	6/1/2009	6/1/2012
Current	1/1/2008 T				7/1/2008 T	9/1/2008 T	9/1/2008 T	1/1/2009 T	2/1/2009 T	6/1/2009 T	6/1/2012 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

72

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42040_	K	FRE -145 - 25.1/ 29.1	1734	***MADERA AVENUE REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
LONG LEAD	

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR KERMAN FROM MC MULLIN GRADE TO LINCOLN AVE (KP 41.7/46.8)

Work Description
AC OVERLAY AND WIDEN TO 40'

ROW Info
Parcels 9
Utilities 2

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 9/28/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $3,159
Total Con Est $3,159

Current Cost Estimate
Structure Est $0
District Est $2,725
Total Con Est $2,725
R/W Est $137

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM David Sangha **PH#** (559) 244-2942
EM Bobi Ritter **PH#** (559) 243-8178
CM Margaret Shaeffer **PH#** (559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2008		12/1/2008	2/1/2009		6/1/2010	8/1/2010	8/1/2010	9/15/2010	2/1/2011	7/1/2012
Current	*10/1/2008* T		*12/1/2008* T	*2/1/2009* T		*6/1/2010* T	*8/1/2010* T	*8/1/2010* T	*9/15/2010* T	*2/1/2011* T	*7/1/2012* T

Project Comments
4/14/04- Project waiting for funding-JCH.
12/31/02-Not on APL, no ongoing work-JCH.
2003 Candidate. XPM has been updated to reflect 07/03 start date.

73

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39790_	K	FRE -145 - 34.1/ 35.2	1769	***KERMAN OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
SPRR BR NO 24-354 TO JCT 145/180 (KP 54.9/56.6)

Work Description
AC OVERLAY

ROW Info
Parcels
Utilities 4

Project Documents
Env State CE Act
Env Federal Act
PID Appr 10/27/1998
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $1,006
Total Con Est $1,006

Current Cost Estimate
Structure Est $0
District Est $894
Total Con Est $894
R/W Est $30

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM Gurbhay Brar **PH#** (559) 230-3106
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2007		1/1/2008	11/1/2007		5/1/2009	7/1/2009	7/1/2009	9/15/2009	12/1/2009	10/1/2010
Current	11/1/2007 T		1/1/2008 T	11/1/2007 T		5/1/2009 T	7/1/2009 T	7/1/2009 T	9/15/2009 T	12/1/2009 T	10/1/2010 T

Project Comments
4/14/04-Project waiting for funding-JCH.
12/31/02-Not on APL, No ongoing work.-JCH
2003 Candidate. XPM has been updated to reflect 07/03 start date.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

74

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E350_	K	FRE -168 -R0/R11.7	1772	***FWY 168 MAINTENANCE ACCESS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.230 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO AND CLOVIS FROM THE ____ 180/168 SEPARATION TO SHEPARD AVE (KP 0.0/

Work Description

FREEWAY MAINTENANCE ACCESS

ROW Info

Parcels _____
Utilities 5

Project Documents

Env State CE Act 07/06/2005
Env Federal _____ Act _____
PID Appr 9/8/2005
Project Rpt _____

***Escalated Cost Estimate**

Structure Est $0
District Est $2,089
Total Con Est $2,089

Current Cost Estimate

Structure Est $0
District Est $1,856
Total Con Est $1,856
R/W Est $15

Agreements

Type	Agency Name	Date

PM Elias Mahfoud PH# (559) 243-3470
DM Lori Butler PH# (559) 230-3134
EM Gail Miller PH# (559) 243-8222
CM Bob James PH# (559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2008		1/1/2008	3/1/2008		1/1/2010	1/1/2010	3/1/2010	4/12/2010	7/1/2010	4/1/2011
Current	1/1/2008 T		1/1/2008 T	3/1/2008 T		1/1/2010 T	1/1/2010 T	3/1/2010 T	4/12/2010 T	7/1/2010 T	4/1/2011 T

Project Comments

Project Team kickoff meeting was held on 6/8/05. PID was approved 9/8/05.

75

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34770_	K	FRE -168 - 39.4/ 40.4	1826	***SHAVER LAKE WEIGH STATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Inactive	2006

Prog Code: 201.321 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

NEAR SHAVER LAKE FROM 0.3 KM W OF CRESSMAN RD TO 1.8 KM W OF DOGWOOD MOUNTAIN RD (KP 63.4/65.0)

Work Description

CONSTRUCT CHAIN CONTROL AREA AND RECONSTRUCT WEIGH STATION

ROW Info

Parcels 4
Utilities 2

Project Documents

Env State CE Act 07/30/1997
Env Federal FG Act _____
PID Appr 4/12/1996
Project Rpt _____

***Escalated Cost Estimate**

Structure Est $0
District Est $1,578
Total Con Est $1,578

Current Cost Estimate

Structure Est $0
District Est $1,444
Total Con Est $1,444
R/W Est $306

Agreements

Type	Agency Name	Date

PM Suzie Holdridge PH# (559) 243-3432
DM Scott Shaver PH# (559) 230-3118
EM Gail Miller PH# (559) 243-8222
CM Bob James PH# (559) 445-6324

Phase Completion

PA&ED 96 % RW 10 % PS&E 79 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007		8/1/2007	12/1/2007		11/1/2008	12/1/2008	1/1/2009	3/1/2009	5/1/2009	6/1/2010
Current	7/1/2007 T		8/1/2007 T	12/1/2007 T		11/1/2008 T	12/1/2008 T	1/1/2009 T	3/1/2009 T	5/1/2009 T	6/1/2010 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

76

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47230_	K	FRE -180 - 81.7/ 82.1	2055	WAHTOKE CREEK BRIDGE SCOUR	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.111 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO COUNTY AT WAHTOKE CREEK BRIDGE #42-0078 (KP 131.4/132.1)

Work Description
BRIDGE SCOUR MITIGATION

ROW Info
Parcels 3
Utilities 2

Project Documents

Env State	CE	Act	12/29/2004
Env Federal	EX	Act	12/29/2004
PID Appr	6/10/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$872
District Est	$2,500
Total Con Est	$3,372

Current Cost Estimate

Structure Est	$775
District Est	$2,221
Total Con Est	$2,996
R/W Est	$31

Agreements

Type	Agency Name	Date

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Emad Araim	PH#	(559) 243-3844
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007	9/1/2007	9/1/2007	11/1/2007	1/1/2009	7/1/2009	7/1/2009	9/1/2009	10/13/2009	1/1/2010	12/1/2010
Current	7/1/2007 T	9/1/2007 T	9/1/2007 T	11/1/2007 T	1/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	10/13/2009 T	1/1/2010 T	12/1/2010 T

Project Comments
2/05 Several ESAs on the south side of the project have been identified and will be avoided. No utility relocation is required.

77

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39680_	0	KER -0 -L5719	3095	CACHE CREEK MAINTENANCE STATION	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.352 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR TEHACHAPI CONSTRUCT NEW MAINTENANCE STATION.

Work Description
CONSTRUCT NEW MAINTENANCE STATION

ROW Info
Parcels 5
Utilities 4

Project Documents

Env State	ND	Act	11/08/2001
Env Federal	FI	Act	
PID Appr	9/27/2000		
Project Rpt	5/4/2004		

***Escalated Cost Estimate**

Structure Est	$7,758
District Est	$1,649
Total Con Est	$9,407

Current Cost Estimate

Structure Est	$7,100
District Est	$1,509
Total Con Est	$8,609
R/W Est	$1,345

Agreements

Type	Agency Name	Date

PM	Frank Momen	PH#	(559) 243-3444
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Phase Completion
PA&ED 100 % RW 3 % PS&E 40 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/21/2001	12/1/2006	1/1/2007		8/1/2008	10/1/2008	10/1/2008	1/1/2009	3/1/2009	6/1/2009	12/1/2010
Current	12/21/2001 A	12/1/2006 T	1/1/2007 T		8/1/2008 T	10/1/2008 T	10/1/2008 T	1/1/2009 T	3/1/2009 T	6/1/2009 T	12/1/2010 T

Project Comments
G13 PROJECT

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

78

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41370_	K	KER -0 -L5703	3103	***BODFISH MAINTENANCE STATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.352 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
LONG LEAD	

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

AT BODFISH MAINTENANCE STATION

Work Description

CONSTRUCT NEW MAINTENANCE STATION

ROW Info

Parcels 1
Utilities 0

Project Documents

Env State ND Act
Env Federal ES Act
PID Appr 11/8/2000
Project Rpt

***Escalated Cost Estimate**

Structure Est $3,382
District Est $1,251
Total Con Est $4,632

Current Cost Estimate

Structure Est $2,917
District Est $1,079
Total Con Est $3,996
R/W Est $715

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Michael Lim **PH#** (559) 230-3138
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2009	7/1/2009	7/1/2009	10/1/2009	9/1/2010	1/1/2011	3/1/2011	3/1/2011	4/12/2011	6/1/2011	12/1/2012
Current	7/1/2009 T	7/1/2009 T	7/1/2009 T	10/1/2009 T	9/1/2010 T	1/1/2011 T	3/1/2011 T	3/1/2011 T	4/12/2011 T	6/1/2011 T	12/1/2012 T

Project Comments

10/3/2-Awaiting programming for construction funds.-JCH
4/4/02-Project not listed on approved 2002 SHOPP. Waiting to be programmed in 2006 SHOPP.

79

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43230_	K	KER -0 - 0/	3100	***DISTRICT 6 WEATHER STATIONS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

Work Description

INSTALL WEATHER STATIONS

ROW Info

Parcels
Utilities 5

Project Documents

Env State CE Act
Env Federal EX Act
PID Appr 9/30/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $6,503
Total Con Est $6,503

Current Cost Estimate

Structure Est $0
District Est $5,951
Total Con Est $5,951
R/W Est $40

Agreements

Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM James Espinosa **PH#** (559) 243-3537
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007					10/1/2008	11/1/2008	12/1/2008	2/1/2009	3/1/2009	3/1/2011
Current	7/1/2007 T					10/1/2008 T	11/1/2008 T	12/1/2008 T	2/1/2009 T	3/1/2009 T	3/1/2011 T

Project Comments

PID refresher 8/05

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

80

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43810_	K	KER -0 -L5724	3098	***WASCO EQUIPMENT BLDG***	PID

Location Description
EASTERN LIMITS OF CITY OF WASCO AT "201 ""J"" STREET"

Work Description
"CONSTRUCT EQUIPMENT BUILDING, WASH" RACK AND STORAGE BIN ROOF

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.352 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State: CE Act: 07/12/2001
Env Federal: _____ Act: _____
PID Appr: 9/4/2001
Project Rpt: _____

***Escalated Cost Estimate**
Structure Est: $1,855
District Est: $0
Total Con Est: $1,855

Current Cost Estimate
Structure Est: $1,600
District Est: $0
Total Con Est: $1,600
R/W Est: $0

Agreements
Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM Scott Shaver **PH#** (559) 230-3118
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/1/2008		5/1/2008	8/1/2008	7/1/2010	4/1/2010	7/1/2010	7/1/2010	8/1/2010	10/1/2010	10/1/2011
Current	3/1/2008 T		5/1/2008 T	8/1/2008 T	7/1/2010 T	4/1/2010 T	7/1/2010 T	7/1/2010 T	8/1/2010 T	10/1/2010 T	10/1/2011 T

Project Comments
Not on APL starting 3-2004 crf
06-449801
Encompasses work formerly done by

81

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46060_	K	KER -5 - 0/ 4.6	3084	***FRAZIER REHAB***	PID

Location Description
NEAR FT. TEJON FROM THE LOS ANGELES CO. LINE TO 0.2 KM N OF GRAPEVINE CREEK BRIDGE (KP 0.0/7.4)

Work Description
PANEL & SHOULDER REPLACEMENT

ROW Info
Parcels _____
Utilities 2

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.120 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State: ND Act: _____
Env Federal: EX Act: _____
PID Appr: 9/20/2005
Project Rpt: _____

***Escalated Cost Estimate**
Structure Est: $0
District Est: $28,826
Total Con Est: $28,826

Current Cost Estimate
Structure Est: $0
District Est: $26,380
Total Con Est: $26,380
R/W Est: $3

Agreements
Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Gurbhay Brar **PH#** (559) 230-3106
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2007	2/1/2008	10/1/2007	12/1/2007	10/1/2008	1/1/2009	1/1/2009	3/1/2009	5/1/2009	7/1/2009	10/1/2010
Current	10/1/2007 T	2/1/2008 T	10/1/2007 T	12/1/2007 T	10/1/2008 T	1/1/2009 T	1/1/2009 T	3/1/2009 T	5/1/2009 T	7/1/2009 T	10/1/2010 T

Project Comments
8/15/03-PSSR is circulating for final signatures. PSSR is signed on 12/15/03.
Waiting to be programmed in 2006 SHOPP

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

82

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A990_	K	KER -5 - .2/	3093	***TEJON REST AREA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.250 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 5 AT THE TEJON PASS SAFETY ROADSIDE REST AREA (KP 0.4)

Work Description
SAFETY ROADSIDE REST AREA RESTORATION

ROW Info
Parcels _____
Utilities 3

Project Documents

Env State	CE	Act	
Env Federal	EX	Act	
PID Appr	9/7/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$9,463
Total Con Est	$9,463

Current Cost Estimate

Structure Est	$0
District Est	$8,660
Total Con Est	$8,660
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2007	2/1/2007	3/1/2007	9/1/2007		5/1/2008	7/1/2008	7/1/2008	8/12/2008	10/1/2008	10/1/2009
Current	1/1/2007 T	2/1/2007 T	3/1/2007 T	9/1/2007 T		5/1/2008 T	7/1/2008 T	7/1/2008 T	8/12/2008 T	10/1/2008 T	10/1/2009 T

Project Comments

9/7/5-PSR approved. Super job on PID by Design, Environmental, RW and all functional units! -JCH.
6/6/5- Draft PSR sent out for review-JCH.
4/21/05- Project back on APL for potential programming in the 2006 SHOPP-JCH.
1/19/05- Taken off APL to conserve resources-JCH.

83

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C800_	K	KER -5 - 6.3/ 10.1		***GRAPEVINE MEDIAN BARRIER UPGRADE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.020 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON RTE 5 VARIOUS LOCATIONS BETWEEN KP 10.16 AND 16.35 (PM 6.32 AND 10.16) IN KERN COUNTY

Work Description
UPGRADE MEDIAN BARRIERS

ROW Info
Parcels _____
Utilities 3

Project Documents

Env State	CE	Act	
Env Federal	EX	Act	
PID Appr	10/26/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$4,597
Total Con Est	$4,597

Current Cost Estimate

Structure Est	$0
District Est	$4,207
Total Con Est	$4,207
R/W Est	$3

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007		7/1/2007	9/1/2007	7/1/2008	10/1/2008	1/1/2009	1/1/2009	3/1/2009	5/1/2009	3/1/2010
Current	7/1/2007 T		7/1/2007 T	9/1/2007 T	7/1/2008 T	10/1/2008 T	1/1/2009 T	1/1/2009 T	3/1/2009 T	5/1/2009 T	3/1/2010 T

Project Comments

2/25/05 Kick off meeting, will try hard to finish PID by 5/1/05

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

84

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44370_	K	KER -5 - 8.2/ 9.4	3221	***OUTSIDE TRUCK ESCAPE RAMP***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.150 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding
LONG LEAD	

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
3.2 MILES N/OF FORT TEJON OC BR #50-193 (KP 13.2)

Work Description
RETROFIT RAMP

ROW Info
Parcels 1
Utilities 9

Project Documents
Env State ER Act
Env Federal ES Act
PID Appr 9/25/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $11,126
Total Con Est $11,126

Current Cost Estimate
Structure Est $0
District Est $9,597
Total Con Est $9,597
R/W Est $48

Agreements

Type	Agency Name	Date

PM	Jim Heinen	PH# (559) 243-3467
DM	David Sangha	PH# (559) 244-2942
EM	Juergen Vespermann	PH# (559) 243-8157
CM	Roger Henderson	PH# (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2008		10/1/2008	11/1/2008	3/1/2010	5/1/2010	8/1/2010	8/1/2010	10/1/2010	12/1/2010	11/1/2013
Current	*10/1/2008* T		*10/1/2008* T	*11/1/2008* T	*3/1/2010* T	*5/1/2010* T	*8/1/2010* T	*8/1/2010* T	*10/1/2010* T	*12/1/2010* T	*11/1/2013* T

Project Comments
6/8/05 - Waiting for programming. PID will need to be revised when final strategy is determined

85

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48730_	K	KER -5 - 8.3/ 9.1	3225	***MEDIAN TRUCK ESCAPE RAMP INVESTIGATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.352 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO ABOUT 11 KM S OF LEBEC FROM 2.9 KM S OF GRAPEVINE UC TO 1.7 KM S OF GRAPEVINE UC (KP 13.4/14.6)

Work Description
DRAINAGE MODIFICATIONS & IMPROVEMTS MINOR PAVEMT & CONCRETE WORKTY

ROW Info
Parcels
Utilities 0

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 9/8/2003
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $1,688
Total Con Est $1,688

Current Cost Estimate
Structure Est $0
District Est $1,500
Total Con Est $1,500
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Jim Heinen	PH# (559) 243-3467
DM	David Sangha	PH# (559) 244-2942
EM	Juergen Vespermann	PH# (559) 243-8157
CM	Roger Henderson	PH# (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2009		7/1/2009			1/1/2010	3/1/2010	3/1/2010	4/12/2010	7/1/2010	10/1/2011
Current	1/1/2009 T		7/1/2009 T			1/1/2010 T	3/1/2010 T	3/1/2010 T	4/12/2010 T	7/1/2010 T	10/1/2011 T

Project Comments
6/8/05 - Waiting for programming

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

86

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E230_	K	KER -5 - 10.2/ 15.8	3402	***GRAPEVINE ROAD TO RTE 99 CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR LEBEC FROM GRAPEVINE RD UC TO 5/99 SEPARATION (KP 16.4/25.4)

Work Description
AC OVERLAY - CAPM

ROW Info
Parcels _____
Utilities 0

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr 9/8/2005
Project Rpt 9/8/2005

***Escalated Cost Estimate**
Structure Est $0
District Est $6,206
Total Con Est $6,206

Current Cost Estimate
Structure Est $0
District Est $5,850
Total Con Est $5,850
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	SWAT	**PH#**	(559) 230-3101
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		8/1/2006	9/1/2006		3/1/2007	5/1/2007	7/1/2007	9/1/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		8/1/2006 T	9/1/2006 T		3/1/2007 T	5/1/2007 T	7/1/2007 T	9/1/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

87

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48980_	K	KER -5 - 15/ 30.8	3070	***SOUTH KERN CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.122 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO FROM 0.8 KM S OF RTE 5/99 SEPARATION TO MILLUX ROAD OH SOUTHBOUND ONLY (KP 24.1/49.6)

Work Description
AC OVERLAY

ROW Info
Parcels _____
Utilities 1

Project Documents
Env State CE Act _____
Env Federal EX Act _____
PID Appr 9/8/2003
Project Rpt _____

***Escalated Cost Estimate**
Structure Est $0
District Est $4,986
Total Con Est $4,986

Current Cost Estimate
Structure Est $0
District Est $4,700
Total Con Est $4,700
R/W Est $8

Agreements

Type	Agency Name	Date

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Nicholas Chan	**PH#**	(559) 230-3126
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/1/2007					4/1/2007	4/1/2007	7/1/2007	9/1/2007	12/1/2007	12/1/2008
Current	2/1/2007 T					4/1/2007 T	4/1/2007 T	7/1/2007 T	9/1/2007 T	12/1/2007 T	12/1/2008 T

Project Comments
8/13/03-PSSR circulating for signatures.-RD

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

88

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44870_	K	KER -5 - 19.4/ 62.8	3083	***COPUS RAMP REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO FROM MILUX ROAD OH TO KERN RIVER UTILITY ROAD OC. (KP 31.2/101.1)

Work Description
RAMP REALIGNMENT AND RESURFACING

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	
Env Federal	ES	Act	
PID Appr	9/29/2000		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$17,212
Total Con Est	$17,212

Current Cost Estimate

Structure Est	$0
District Est	$15,293
Total Con Est	$15,293
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	Shahin Mansour	**PH#**	(559) 230-3114
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 1 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2008		1/1/2009	2/1/2009		11/1/2009	5/1/2009	2/1/2010	4/1/2010	5/1/2010	7/1/2012
Current	10/1/2008 T		1/1/2009 T	2/1/2009 T		11/1/2009 T	5/1/2009 T	2/1/2010 T	4/1/2010 T	5/1/2010 T	7/1/2012 T

Project Comments
Not on APL FY04, FY05 crf

89

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39320_	K	KER -14 - 46.2/ 50.8	8045	***LITTLE DIXIE WASH REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR CANTIL FROM 1.8 KM N TO 9.2 KM N OF RED ROCK-INYOKERN RD (KP 74.3/81.8)

Work Description
AC OVERLAY & WIDEN SHOULDERS

ROW Info
Parcels 12
Utilities 0

Project Documents

Env State	ND	Act	01/24/2000
Env Federal	EX	Act	01/24/2000
PID Appr	9/3/1997		
Project Rpt	1/24/2000		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,276
Total Con Est	$7,276

Current Cost Estimate

Structure Est	$0
District Est	$6,659
Total Con Est	$6,659
R/W Est	$272

Agreements

Type	Agency Name	Date

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Scott Shaver	**PH#**	(559) 230-3118
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 100 % RW 100 % PS&E 95 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/24/2000					10/1/2008	1/1/2009	1/1/2009	3/1/2009	6/1/2009	7/1/2010
Current	1/24/2000 A					10/1/2008 T	1/1/2009 T	1/1/2009 T	3/1/2009 T	6/1/2009 T	7/1/2010 T

Project Comments
This project is PS&E complete. The project has not been delivered to District Office Engineer. This project is a shelf project without capital funding.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

90

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46450_	K	KER -33 - 14.4/ 17.9	3262	***TAFT SOUTH REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN AND NEAR TAFT FROM CADET ROAD TO JCT RTE 119 (KP 23.2/28.8)

Work Description
REHABILITATE ROADWAY AND WIDEN SHOULDERS

ROW Info
Parcels 5
Utilities 5

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/1/2003
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $5,597
Total Con Est $5,597

Current Cost Estimate
Structure Est $0
District Est $4,973
Total Con Est $4,973
R/W Est $240

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2007	12/1/2007	12/1/2007	2/1/2008	4/1/2009	6/1/2009	8/1/2009	8/1/2009	10/1/2009	12/1/2009	8/1/2011
Current	11/1/2007 T	12/1/2007 T	12/1/2007 T	2/1/2008 T	4/1/2009 T	6/1/2009 T	8/1/2009 T	8/1/2009 T	10/1/2009 T	12/1/2009 T	8/1/2011 T

Project Comments
12/17/02-Working with Federal Prison consultant to determine costs of a Minor Left Turn channelization project. Requesting deflection studies-JCH
9/10/02-Checking with Federal Prisons to see if they still want to proceed with Cadet Rd Channelization as a separate project.
4/23/01-Task Force Field Review
4/27/01-Constructability Review

91

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46460_	K	KER -33 - 19.6/ 34.3	3266	***TAFT-MCKITTRICK REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR TAFT 0.1 KM N OF SANDY CREEK TO JCT RTE 58 EB (KP 31.5/55.2)

Work Description
REHABILITATE ROADWAY AND WIDEN SHOULDERS

ROW Info
Parcels 91
Utilities 12

Project Documents
Env State ND Act
Env Federal EX Act
PID Appr 9/30/2003
Project Rpt

***Escalated Cost Estimate**
Structure Est $113
District Est $12,210
Total Con Est $12,322

Current Cost Estimate
Structure Est $100
District Est $10,848
Total Con Est $10,948
R/W Est $3,598

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/1/2007	3/1/2007	3/1/2007	5/1/2007	3/1/2008	3/1/2009	7/1/2009	7/1/2009	9/1/2009	10/1/2009	11/1/2010
Current	3/1/2007 T	3/1/2007 T	3/1/2007 T	5/1/2007 T	3/1/2008 T	3/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	10/1/2009 T	11/1/2010 T

Project Comments
9/10/02-Currently reviewing project cost estimate, requesting deflection studies.-JCH
4/23/01-Task Force Field Review
4/27/01-Constructability Review

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

92

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42120_	K	KER -43 - 0/ 9.2	3322	***KERN RIVER CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED 95 % RW ____ % PS&E ____ % CON ____ %

Location Description

ON ROUTE 43 IN KERN COUNTY FROM 0.3 KM SOUTH OF STATE ROUTE 119 TO STATE ROUTE 58 WEST INTERSECTION (KP 0.2/14.7)

Work Description

AC OVERLAY AND DIGOUTS CAPM

ROW Info

Parcels ____
Utilities 4

Project Documents

Env State	ND	Act	05/27/2003
Env Federal	EX	Act	05/15/2003
PID Appr	8/27/1999		
Project Rpt	9/8/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,390
Total Con Est	$3,390

Current Cost Estimate

Structure Est	$0
District Est	$3,195
Total Con Est	$3,195
R/W Est	$14

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	David Franke	PH#	(559) 243-3809
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date
RR	SN JQN VLS/C & R/E	

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006		10/1/2006	1/1/2007	5/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		7/1/2006 T		10/1/2006 T	1/1/2007 T	5/1/2007 T	7/1/2007 T	8/12/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

Project was rescoped in May 2005 from Rehab to CAPM. Draft PID 8/3/05; Started Circulating PID for approval 8/18/05;

93

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46000_	K	KER -43 - 16.1/ 25.1	3325	***SHAFTER-WASCO CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

Location Description

ON ROUTE 43 FROM SOUTHEAST CITY LIMITS OF THE CITY OF SHAFTER TO THE WEST JUNCTION WITH ROUTE 46 IN THE CITY OF WASCO (KP 25.9/40.4)

Work Description

AC OVERLAY AND DIGOUTS CAPM

ROW Info

Parcels ____
Utilities 7

Project Documents

Env State	CE	Act	08/11/2005
Env Federal	EX	Act	08/11/2005
PID Appr	10/3/2003		
Project Rpt	9/8/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,257
Total Con Est	$7,257

Current Cost Estimate

Structure Est	$0
District Est	$6,840
Total Con Est	$6,840
R/W Est	$34

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	12/1/2006		3/1/2007	3/1/2007	7/1/2007	8/1/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		7/1/2006 T	12/1/2006 T		3/1/2007 T	3/1/2007 T	7/1/2007 T	8/1/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

12/17/02-Verifying updates needed, will request deflection studies. Estimate is now $20 million.-JCH
9/10/02-Engineer available in Nov to finish work.
5/6/02-Reopen K phase to continue work on PID.
K Phase closed. Discontinue work.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

94

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33830_	0	KER -46 - 32.8/ 37.2	3384	***KURT ROAD REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO ON SR 46 FROM I-5 SEPARATION TO THE WEST OF KURT ROAD (KP 52.9/59.9)

Work Description
AC OVERLAY AND WIDEN

ROW Info
Parcels 24
Utilities 5

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	6/30/2003		
Project Rpt	6/30/2003		

***Escalated Cost Estimate**

Structure Est	$142
District Est	$10,041
Total Con Est	$10,183

Current Cost Estimate

Structure Est	$130
District Est	$9,189
Total Con Est	$9,319
R/W Est	$2,247

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	Shahin Mansour	PH#	(559) 230-3114
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 68 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/30/2004	1/1/2006	1/1/2006	7/1/2006	2/1/2008	4/1/2008	7/1/2008	7/1/2008	10/1/2008	12/1/2008	7/1/2010
Current	6/30/2004 A	1/1/2006 T	1/1/2006 T	7/1/2006 T	2/1/2008 T	4/1/2008 T	7/1/2008 T	7/1/2008 T	10/1/2008 T	12/1/2008 T	7/1/2010 T
		Past Due	Past Due								

Project Comments
Off APL 7-2004 crf
Project Stopped after PA&ED 6/30/04 crf
PSSR Supplemental Approved 6/30/03 crf

95

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46370_	K	KER -58 - 21.7/ 27.2	3445	***BUTTONWILLOW WEST CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR BUTTONWILLOW FROM LOKERN PUMP STATION TO 0.1 MI WEST OF BUTTONWILLOW AVENUE (KP 34.9/43.8)

Work Description
OVERLAY (CAPM)

ROW Info
Parcels ____
Utilities 0

Project Documents

Env State	CE	Act	07/30/2001
Env Federal	EX	Act	07/30/2001
PID Appr	9/12/2003		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,753
Total Con Est	$1,753

Current Cost Estimate

Structure Est	$0
District Est	$1,652
Total Con Est	$1,652
R/W Est	$0

PM	Frank Momen	PH#	(559) 243-3444
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2005		10/1/2005	10/1/2006		6/1/2007	7/1/2007	8/1/2007	9/1/2007	11/1/2007	9/1/2008
Current	9/12/2003 A					4/1/2007 T	7/1/2007 T	7/1/2007 T	9/1/2007 T	12/1/2007 T	12/1/2008 T

Project Comments
9/12/03-PID approved; awaiting funding.
12/17/02-Finishing up on functional unit resource estimates.-JCH
5/6/02-Reopen K phase to continue work on PID.
Completion of PID halted, K phase closed for charging.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

96

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E330_	K	KER -58 -R52.4/R55.7	3440	***RTE 99/58 SEPARATION AND COTTONWOOD PULLOUTS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.230 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM 0.1 MI EAST OF THE RTE 99/58 SEPARATION TO 0.3 MI EAST OF THE COTTONWOOD RD UNDERCROSSING (KP

Work Description

FREEWAY MAINTENANCE ACCESS

ROW Info

Parcels _____
Utilities 1

Project Documents

Env State: CE Act: 07/28/2005
Env Federal: _____ Act: _____
PID Appr: 9/9/2005
Project Rpt: _____

***Escalated Cost Estimate**

Structure Est: $0
District Est: $1,169
Total Con Est: $1,169

Current Cost Estimate

Structure Est: $0
District Est: $1,070
Total Con Est: $1,070
R/W Est: $7

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007	8/1/2006	7/1/2007	9/1/2007	11/1/2007	7/1/2008	7/1/2008	9/1/2008	10/13/2008	1/1/2009	7/1/2009
Current	7/1/2007 T	8/1/2006 T	7/1/2007 T	9/1/2007 T	11/1/2007 T	7/1/2008 T	7/1/2008 T	9/1/2008 T	10/13/2008 T	1/1/2009 T	7/1/2009 T

Project Comments

97

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46010_	K	KER -58 - 52.6/ 53.3	3444	***H AUXILIARY LANE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.310 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

ON SR 58 AT SR 99 CONNECTOR TO THE H-STREET OFF RAMP (KP 84.6/85.8)

Work Description

CONSTRUCT AUXILIARY LANE

ROW Info

Parcels _____
Utilities 6

Project Documents

Env State: ND Act: _____
Env Federal: FI Act: _____
PID Appr: 10/18/2005
Project Rpt: _____

***Escalated Cost Estimate**

Structure Est: $0
District Est: $17,442
Total Con Est: $17,442

Current Cost Estimate

Structure Est: $0
District Est: $15,497
Total Con Est: $15,497
R/W Est: $320

Agreements

Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM Scott Shaver **PH#** (559) 230-3118
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008		9/1/2008	10/1/2008		11/1/2009	2/15/2010	2/15/2010	3/29/2010	6/30/2010	10/1/2011
Current	7/1/2008 T		9/1/2008 T	10/1/2008 T		11/1/2009 T	2/15/2010 T	2/15/2010 T	3/29/2010 T	6/30/2010 T	10/1/2011 T

Project Comments

4/2005 Project **back on APL** crf
1/27/03-**Not on APL** crf
Risk Mgmt done 6-21-05 crf
PDT 6-21-05 crf
Project's 3 locations to be built in 3 phases. EA covers Phase 1, Ker-58 (PM 52.6/53/3)
Subsequent phases 2 & 3 address locations 2 and 3 on Ker 99 (PM 22.7/24.7).

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

98

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E180_	K	KER -58 - 59.6/ 66.2	3446	***58/184 SEPARATION TO CALIENTE REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR BAKERSFIELD FROM 0.3 KM EAST OF 58/184 SEPARATION TO 1.7 KM WEST OF CALIENTE CREEK BRIDGE

Work Description
AC OVERLAY - REHAB

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	08/05/2005
Env Federal	EX	Act	08/05/2005
PID Appr	9/1/2005		
Project Rpt	9/1/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$5,873
Total Con Est	$5,873

Current Cost Estimate

Structure Est	$0
District Est	$5,536
Total Con Est	$5,536
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	SWAT	PH#	(559) 230-3101
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		9/1/2006	1/1/2007		10/1/2007	1/1/2008	1/1/2008	2/12/2008	6/1/2008	7/1/2009
Current	7/1/2006 T		9/1/2006 T	1/1/2007 T		10/1/2007 T	1/1/2008 T	1/1/2008 T	2/12/2008 T	6/1/2008 T	7/1/2009 T

Project Comments

99

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48500_	K	KER -58 - 67.9/	3454	NEUMARKLE ROAD BRIDGE SCOUR REMEDIATION	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.111 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
Scour

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 58 IN KERN COUNTY AT NEUMARKLE BRIDGE (KP 109.2)

Work Description
BRIDGE SCOUR REMEDIATION

ROW Info
Parcels 1
Utilities 1

Project Documents

Env State	CE	Act	11/02/2004
Env Federal	EX	Act	11/02/2004
PID Appr	9/14/2005		
Project Rpt	9/14/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,202
Total Con Est	$1,202

Current Cost Estimate

Structure Est	$0
District Est	$1,100
Total Con Est	$1,100
R/W Est	$16

Agreements

Type	Agency Name	Date

PM	Frank Momen	PH#	(559) 243-3444
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2005		10/1/2006	1/1/2007		4/1/2008	7/1/2008	7/1/2008	9/1/2008	12/1/2008	7/1/2010
Current	9/1/2005 A		10/1/2006 T	1/1/2007 T		4/1/2008 T	7/1/2008 T	7/1/2008 T	9/1/2008 T	12/1/2008 T	7/1/2010 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

100

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46470_	K	KER -58 - 71.9/ 74	3462	***BEALE-BENA TRUCK CLIMBING LANE***	PID

Location Description
IN KERN CO FROM 3.5 KM E OF GENERAL BEALE RD UC TO 0.3 KM W OF BENA RD UC (KP 115.71./119.09)

Work Description
CONST TRUCK CLIMBING LANES

ROW Info
Parcels 10
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program SHOPP | Status Active | Doc Yr 2006
Prog Code 201.310 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/17/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $1,140
District Est $10,546
Total Con Est $11,686

Current Cost Estimate
Structure Est $1,013
District Est $9,370
Total Con Est $10,383
R/W Est $134

Agreements

Type	Agency Name	Date

PM Frank Momen **PH#** (559) 243-3444
DM David Sangha **PH#** (559) 244-2942
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008	3/1/2008	4/1/2008	7/1/2008	8/1/2009	10/1/2008	1/1/2010	1/1/2010	3/1/2010	6/1/2010	10/1/2011
Current	7/1/2008 T	3/1/2008 T	4/1/2008 T	7/1/2008 T	8/1/2009 T	10/1/2008 T	1/1/2010 T	1/1/2010 T	3/1/2010 T	6/1/2010 T	10/1/2011 T

Project Comments
12/9/03 - Project Study Report approved.
10/15/03-Traffic Information has been updated and incorporated into the PSR which is now circulating for signatures.
8/19/03-Project Report8/19/03-Right of Way data sheet being revised to include Envirnomental mitigation.
2/14/03-Finishing up PID, revising schedule. Will request resources from functional units in a week.-JCH

101

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E360_	K	KER -58 -R111.1/		***MOJAVE REVEGETATION***	PID

Location Description
IN KERN COUNTY NEAR MOJAVE NEAR THE ROUTE 58/14 SEPARATION AT THE "DESIGNATED BORROW SITE AREA ""A-1""" (KP 178.8)

Work Description
REVEGETATION TO RESTORE ECOLOGICAL AREA

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program SHOPP | Status Active | Doc Yr 2006
Prog Code 201.240 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act 08/18/2005
Env Federal EX Act 08/18/2005
PID Appr 9/9/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $2,853
Total Con Est $2,853

Current Cost Estimate
Structure Est $0
District Est $2,535
Total Con Est $2,535
R/W Est $0

Agreements

Type	Agency Name	Date

PM Elias Mahfoud **PH#** (559) 243-3470
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED 100 % RW 90 % PS&E 100 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008		7/1/2008	1/1/2009		10/1/2009	10/1/2009	12/1/2009	1/12/2010	4/1/2010	4/1/2014
Current	7/1/2008 T		7/1/2008 T	1/1/2009 T		10/1/2009 T	10/1/2009 T	12/1/2009 T	1/12/2010 T	4/1/2010 T	4/1/2014 T

Project Comments
Project Team Kickoff Meeting was held on 6/8/05. Praject was approved 9/8/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

102

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E370_	K	KER -58 -R111.1/	3497	***58/14 SEPARATION REVEGETATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.240 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN KERN COUNTY NEAR MOJAVE, BORROW" SITE-A

Work Description
REVEGETATION TO RESTORE ECOLOGICAL AREA

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	08/18/2005
Env Federal	EX	Act	08/18/2005
PID Appr	9/9/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$2,770
Total Con Est	$2,770

Current Cost Estimate

Structure Est	$0
District Est	$2,535
Total Con Est	$2,535
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2007		10/1/2007	3/1/2008	5/1/2008	1/1/2009	1/1/2009	3/1/2009	5/1/2009	7/1/2009	7/1/2013
Current	10/1/2007 T		10/1/2007 T	3/1/2008 T	5/1/2008 T	1/1/2009 T	1/1/2009 T	3/1/2009 T	5/1/2009 T	7/1/2009 T	7/1/2013 T

Project Comments

103

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E380_	K	KER -58 -R111.8/		***KENWATER OVERHEAD REVEGETATION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.240 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN KERN COUNTY NEAR MOJAVE, BORROW" SITE-B

Work Description
REVEGETATION TO RESTORE ECOLOGICAL AREA

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	08/18/2005
Env Federal	EX	Act	08/18/2005
PID Appr	9/8/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,665
Total Con Est	$3,665

Current Cost Estimate

Structure Est	$0
District Est	$3,256
Total Con Est	$3,256
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2008		10/1/2008	6/1/2009		1/1/2010	1/1/2010	3/1/2010	5/1/2010	7/1/2010	7/1/2014
Current	10/1/2008 T		10/1/2008 T	6/1/2009 T		1/1/2010 T	1/1/2010 T	3/1/2010 T	5/1/2010 T	7/1/2010 T	7/1/2014 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

104

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E060_	0	KER -65 -R0/R6.1	3395	***KERN 65 MERCED AVE TO 99 REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 65 FROM ROUTE 65/99 SEPARATION BRIDGE TO 0.1 KM SOUTH OF MERCED AVENUE (KP 4.66/9.81)

Work Description
AC OVERLAY - REHAB

ROW Info
Parcels
Utilities 2

Project Documents

Env State	ND	Act	
Env Federal	CE	Act	
PID Appr	9/9/2005		
Project Rpt	9/9/2005		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,674
Total Con Est	$4,674
R/W Est	$3

Agreements

PM	Abdul El-Dahabi	PH# (559) 243-3445	Type	Agency Name	Date
DM	SWAT	PH# (559) 230-3101			
EM	Gail Miller	PH# (559) 243-8222			
CM	Amrit Brar	PH# (661) 720-0967			

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/30/2005					3/15/2006	1/15/2006	4/1/2006	4/15/2006	7/1/2006	12/15/2006
Current	12/30/2005 T					3/15/2006 T	1/15/2006 T	4/1/2006 T	4/15/2006 T	7/1/2006 T	12/15/2006 T
	Past Due						Past Due				

Project Comments

105

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E190_	K	KER -99 - 0/ 20.5	3545	***I5/99 SEPARATION TO PACHECO ROAD CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 99 NEAR BAKERSFIELD FROM THE I5/99 SEPARATION TO PACHECO ROAD JUST SOUTH OF BAKERSFIELD (KP 0.0/32.1)

Work Description
PCC PANEL REPLACEMENT & GRINDING CAPM

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	07/26/2005
Env Federal	EX	Act	07/26/2005
PID Appr	9/2/2005		
Project Rpt	9/2/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,568
Total Con Est	$7,568

Current Cost Estimate

Structure Est	$0
District Est	$7,134
Total Con Est	$7,134
R/W Est	$0

Agreements

PM	Abdul El-Dahabi	PH# (559) 243-3445	Type	Agency Name	Date
DM	SWAT	PH# (559) 230-3101			
EM	Gail Miller	PH# (559) 243-8222			
CM	Amrit Brar	PH# (661) 720-0967			

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/14/2006	7/14/2006		5/1/2007	3/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		7/14/2006 T	7/14/2006 T		5/1/2007 T	3/1/2007 T	7/1/2007 T	8/12/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

106

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E240_	K	KER -99 -L9/L10.6	3522	***HERRING ROAD CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.122 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

ON ROUTE 99 FROM ROUTE 99/5 SEPARATION TO 2.1 KM NORHT OF HERRING ROAD OVER CROSSING

Work Description

AC OVERLAY - CAPM

ROW Info

Parcels _____
Utilities 3

Project Documents

Env State CE Act 08/16/2005
Env Federal EX Act 08/16/2005
PID Appr 9/23/2005
Project Rpt 9/23/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $1,731
Total Con Est $1,731

Current Cost Estimate

Structure Est $0
District Est $1,632
Total Con Est $1,632
R/W Est $7

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM SWAT **PH#** (559) 230-3101
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	12/1/2006		5/1/2007	5/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		7/1/2006 T	12/1/2006 T		5/1/2007 T	5/1/2007 T	7/1/2007 T	8/12/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

This project is no longer a 201.121. It is a 201.122 Maintenance project.

107

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E340_	K	KER -99 - 21.6/ 24.7	3541	***PLANZ ROAD/CALIFORNIA AVE PULLOUTS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.230 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN KER CO IN BAKERSFIELD AT VARIOUS LOCATIONS FROM THE PLANZ RD OC TO 0.1 MI NORHT OF THE CA AVE UC (KP 34.8/39.7)

Work Description

FREEWAY MAINTENANCE ACCESS

ROW Info

Parcels _____
Utilities 4

Project Documents

Env State CE Act 07/28/2005
Env Federal _____ Act _____
PID Appr 9/7/2005
Project Rpt _____

***Escalated Cost Estimate**

Structure Est $0
District Est $1,449
Total Con Est $1,449

Current Cost Estimate

Structure Est $0
District Est $1,287
Total Con Est $1,287
R/W Est $0

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2007	1/1/2008	7/1/2006	10/1/2006	1/1/2009	7/1/2009	7/1/2009	9/1/2009	10/13/2009	1/1/2010	7/1/2010
Current	10/1/2007 T	1/1/2008 T	7/1/2006 T	10/1/2006 T	1/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	10/13/2009 T	1/1/2010 T	7/1/2010 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

108

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46011_	K	KER -99 - 22.7/ 23.2	4587	***MING AUX LANE***	PID

Location Description
ON SR 99 BETWEEN MING AVENUE & THE NB CONNECTOR TO EASTBOUND SR 58 (KP 36.5/37.3)

Work Description
CONSTRUCT AUXILIARY LANE

ROW Info
Parcels 2
Utilities 5

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.310 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/18/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $6,254
District Est $15,117
Total Con Est $21,371

Current Cost Estimate
Structure Est $5,557
District Est $13,431
Total Con Est $18,988
R/W Est $1,103

Agreements

Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM SWAT **PH#** (559) 230-3101
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008	2/1/2008	4/1/2008	6/1/2008	8/1/2009	9/1/2009	12/1/2009	12/1/2009	1/12/2010	3/1/2010	10/1/2011
Current	7/1/2008 T	2/1/2008 T	4/1/2008 T	6/1/2008 T	8/1/2009 T	9/1/2009 T	12/1/2009 T	12/1/2009 T	1/12/2010 T	3/1/2010 T	10/1/2011 T

Project Comments
Off APL 12-06-05 crf Risk Mgmt done 6-21-05 crf PDT held 6-21-05 crf
4/3/03-This is the second of 3 phases to be constructed as described in the original PSR for 06-46010.-JCH

109

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46012_	K	KER -99 - 23.9/ 24.6	3515	***CALIFORNIA AUX LANE***	PID

Location Description
ON SR 99 BETWEEN CALIFORNIA AVENUE AND THE SB CONNECTOR TO EB SR 58 (KP 38.5/39.6)

Work Description
CONSTRUCT AUXILIARY LANE

ROW Info
Parcels 3
Utilities 5

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.310 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/18/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $6,072
District Est $18,444
Total Con Est $24,516

Current Cost Estimate
Structure Est $5,395
District Est $16,387
Total Con Est $21,782
R/W Est $2,232

Agreements

Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM SWAT **PH#** (559) 230-3101
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008	2/1/2008	3/1/2008	5/1/2008	8/1/2009	10/1/2009	1/1/2010	1/1/2010	2/12/2010	4/1/2010	8/1/2011
Current	7/1/2008 T	2/1/2008 T	3/1/2008 T	5/1/2008 T	8/1/2009 T	10/1/2009 T	1/1/2010 T	1/1/2010 T	2/12/2010 T	4/1/2010 T	8/1/2011 T

Project Comments
Off APL 12-06-05 crf Risk Mgmt done 6-21-05 crf PDT held 6-21-05 crf
4/3/03-This is the third of 3 phases to be constructed as described in the original PSR for 06-46010.-JCH

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

110

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45060_	K	KER -99 - 25.9/	3520	***BUCK OWENS DRIVE RAMP IMPROVEMENTS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.310 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON RTE 99 NB OFFRAMP AT BUCK OWENS BLVD & SILLECT AVE INTERSECTION B/W ROSEDALE (RTE 58/178) HIGHWAY UC & GILMORE AVE UC (KP 41.6)

Work Description
WIDEN OFF-RAMP IMPROVEMENTS

ROW Info
Parcels 1
Utilities 1

Project Documents

Env State	ND	Act	
Env Federal	EX	Act	
PID Appr	9/30/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$2,306
Total Con Est	$2,306

Current Cost Estimate

Structure Est	$0
District Est	$2,049
Total Con Est	$2,049
R/W Est	$2,843

Agreements

Type	Agency Name	Date

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2008		3/1/2008	5/1/2008		7/1/2009	10/1/2009	10/1/2009	12/1/2009	3/1/2010	7/1/2011
Current	1/1/2008 T		3/1/2008 T	5/1/2008 T		7/1/2009 T	10/1/2009 T	10/1/2009 T	12/1/2009 T	3/1/2010 T	7/1/2011 T

Project Comments
6/2/03-Project is awaiting funding. rd

111

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45910_	K	KER -119 - 0/ 5.8	3635	***TAFT EAST REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
LONG LEAD

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN AND NEAR TAFT FROM JCT RTE 33/119 TO 1.4 KM E OF AIRPORT RD (KP 0.0/9.4)

Work Description
"PAVEMENT REHAB, AC OVERLAY AND" SHOULDER WIDENING

ROW Info
Parcels 11
Utilities 8

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	9/2/2003		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,728
District Est	$10,878
Total Con Est	$12,606

Current Cost Estimate

Structure Est	$1,535
District Est	$9,665
Total Con Est	$11,200
R/W Est	$209

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2007	1/1/2008	11/1/2007	1/1/2008	7/1/2009	12/1/2009	2/1/2010	2/1/2010	4/1/2010	5/1/2010	10/1/2011
Current	*10/1/2007* T	*1/1/2008* T	*11/1/2007* T	*1/1/2008* T	*7/1/2009* T	*12/1/2009* T	*2/1/2010* T	*2/1/2010* T	*4/1/2010* T	*5/1/2010* T	*10/1/2011* T

Project Comments
PID was signed by Mike Leonardo, District Director on 9-2-03.
12/17/02-awaiting deflection studies.-JCH
5/6/02-Reopen K phase to continue work on PID.
Completion of PID halted, K phase closed for charging.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

112

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48990_	K	KER -178 -R1.7/R6.7	3732	***OSWELL OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.122 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

"IN BAKERSFIELD FROM ""M"" STREET" TO 1.6 KM E OF OSWELL STREET (KP R2.7/R10.7)

Work Description

CAPM - AC OVERLAY

ROW Info

Parcels _____
Utilities 1

Project Documents

Env State: CE | Act _____
Env Federal: EX | Act _____
PID Appr: 9/30/2005
Project Rpt: 9/30/2005

***Escalated Cost Estimate**

Structure Est: $0
District Est: $2,423
Total Con Est: $2,423

Current Cost Estimate

Structure Est: $0
District Est: $2,217
Total Con Est: $2,217
R/W Est: $10

PM Judy Aguilar **PH#** (559) 243-3457
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007		7/1/2007	9/1/2007		5/1/2008	7/1/2008	7/1/2008	9/1/2008	11/1/2008	10/1/2009
Current	7/1/2007 T		7/1/2007 T	9/1/2007 T		5/1/2008 T	7/1/2008 T	7/1/2008 T	9/1/2008 T	11/1/2008 T	10/1/2009 T

Project Comments

CAPM PR was signed on 9/3/03. Waiting to be programmed in 2006 SHOPP

113

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E320_	K	KER -178 -R1.7/R6.9	3729		PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.230 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN KERN COUNTY IN BAKERSFIELD AT "VARIOUS LOCATIONS FROM ""M"" STREET" TO 0.1 MI EAST OF FAIRFAX ROAD (KP 2.7/11.1)

Work Description

FREEWAY MAINTENANCE ACCESS

ROW Info

Parcels _____
Utilities 2

Project Documents

Env State: CE | Act 07/18/2005
Env Federal: | Act _____
PID Appr: 9/7/2005
Project Rpt: _____

***Escalated Cost Estimate**

Structure Est: $0
District Est: $1,678
Total Con Est: $1,678

Current Cost Estimate

Structure Est: $0
District Est: $1,536
Total Con Est: $1,536
R/W Est: $3

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007	10/1/2007	7/1/2007	1/1/2008	3/1/2008	10/1/2008	10/1/2008	12/1/2008	1/12/2009	4/1/2009	10/1/2009
Current	7/1/2007 T	10/1/2007 T	7/1/2007 T	1/1/2008 T	3/1/2008 T	10/1/2008 T	10/1/2008 T	12/1/2008 T	1/12/2009 T	4/1/2009 T	10/1/2009 T

Project Comments

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

114

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42240_	0	KER -178 - 45.5/ 47.7	3817	***LAKE ISABELLA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component	Funding
LONG LEAD	

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"100 METERS W/OF LAKE ISABELLA BLVD," LAUNCHING AREA NO. 16 INTERSECTION (KP 73.2/76.8)

Work Description
AC OVERLAY & SHOULDER WIDENING LAKE ISABELLA REHAB

ROW Info
Parcels ____
Utilities 2

Project Documents

Env State	ER	Act	
Env Federal	ES	Act	
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$10,807
Total Con Est	$10,807

Current Cost Estimate

Structure Est	$0
District Est	$9,051
Total Con Est	$9,051
R/W Est	$34

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date
COP	FOREST SERVICE	

Phase Completion
PA&ED 15 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2010	10/1/2010	10/1/2010	12/1/2010	8/1/2011	11/1/2011	2/1/2012	2/1/2012	4/1/2012	5/1/2012	3/1/2013
Current	8/1/2010 T	10/1/2010 T	10/1/2010 T	12/1/2010 T	8/1/2011 T	11/1/2011 T	2/1/2012 T	2/1/2012 T	4/1/2012 T	5/1/2012 T	3/1/2013 T

Project Comments
Supplemental PSR is needed. Supplemental PSSR was approved on 10/15/03.
Waiting to be programmed in 2006 SHOPP

115

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39710_	0	KER -178 - 52.6/ 57	3830	***KELSO OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR LAKE ISABELLA FROM ENTRADA BLVD TO KELSO VALLEY RD (KP 84.6/91.7)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels 13
Utilities 2

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	8/27/1999		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$5,145
Total Con Est	$5,145

Current Cost Estimate

Structure Est	$0
District Est	$4,708
Total Con Est	$4,708
R/W Est	$314

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 55 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2006		11/1/2006	3/1/2007		5/1/2008	9/1/2008	9/1/2008	11/1/2008	1/1/2009	3/1/2010
Current	8/1/2006 T		11/1/2006 T	3/1/2007 T		5/1/2008 T	9/1/2008 T	9/1/2008 T	11/1/2008 T	1/1/2009 T	3/1/2010 T

Project Comments
This project is closed until further notice. HASR completed. Waiting to be programmed in 2006 SHOPP

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

116

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42260_	K	KER -184 - 7.6/ 12.1	3854	***HERMOSA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED 5 % RW ____ % PS&E ____ % CON ____ %

Location Description

NEAR BAKERSFIELD FROM 0.3 KM N OF HERMOSA RD TO ROUTE 178 (KP 12.2/19.4)

Work Description

AC OVERLAY AND WIDEN TO 40'

ROW Info

Parcels 31
Utilities 13

Project Documents

Env State ND Act
Env Federal EX Act
PID Appr 11/2/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $14,700
Total Con Est $14,700

Current Cost Estimate

Structure Est $0
District Est $13,061
Total Con Est $13,061
R/W Est $11,097

Agreements

PM	Frank Momen	**PH#**	(559) 243-3444	**Type**	**Agency Name**	**Date**
DM	Scott Shaver	**PH#**	(559) 230-3118			
EM	Juergen Vespermann	**PH#**	(559) 243-8157			
CM	Roger Henderson	**PH#**	(661) 395-2569			

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/1/2008		12/1/2007	6/1/2008		9/1/2009	1/1/2010	1/1/2010	3/1/2010	6/1/2010	10/1/2011
Current	4/1/2008 T		12/1/2007 T	6/1/2008 T		9/1/2009 T	1/1/2010 T	1/1/2010 T	3/1/2010 T	6/1/2010 T	10/1/2011 T

Project Comments

This is a 2004 SHOPP candidate

117

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46420_	K	KER -204 - 3.7/ 5.1	3877	***GARCES CIRCLE CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.122 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

Location Description

IN BAKERSFIELD FROM .1 KM SOUTH "OF 21ST STREET TO ""F"" STREET" (KP 5.9/8.2)

Work Description

REPLACE SLAB & GRIND (CAP-M)

ROW Info

Parcels
Utilities 2

Project Documents

Env State CE Act 07/16/2001
Env Federal EX Act 07/16/2001
PID Appr 4/23/2002
Project Rpt 9/30/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $2,081
Total Con Est $2,081

Current Cost Estimate

Structure Est $0
District Est $1,962
Total Con Est $1,962
R/W Est $10

Agreements

PM	Judy Aguilar	**PH#**	(559) 243-3457	**Type**	**Agency Name**	**Date**
DM	David Sangha	**PH#**	(559) 244-2942			
EM	Gail Miller	**PH#**	(559) 243-8222			
CM	Roger Henderson	**PH#**	(661) 395-2569			

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2006		1/1/2007	2/1/2007		10/1/2007	1/1/2008	1/1/2008	1/1/2008	4/1/2008	12/1/2008
Current	10/1/2006 T		1/1/2007 T	2/1/2007 T		10/1/2007 T	1/1/2008 T	1/1/2008 T	1/1/2008 T	4/1/2008 T	12/1/2008 T

Project Comments

Task Force Field Review-4/20/01
Constructability Review-4/27/01
Project Report was approved on 4/23/02. PID is 100% complete. Waiting to be programmed in 2006 SHOPP

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

118

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46310_	K	KER -204 - 5.6/ 6.8	3871	***BUCK OWENS PLANTING REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.210 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

"IN KERN CO, IN BAKERSFIELD ON ROUTE" 204 FROM THE KERN RIVER BRIDGE TO THE ROUTE 99/204 SEPARATION (KP 9.0/10.9)

Work Description

HIGHWAY PLANTING RESTORATION

ROW Info

Parcels _____
Utilities 3

Project Documents

Env State CE Act 07/24/2001
Env Federal EX Act 07/24/2001
PID Appr 9/20/2005
Project Rpt _____

***Escalated Cost Estimate**

Structure Est $0
District Est $2,146
Total Con Est $2,146

Current Cost Estimate

Structure Est $0
District Est $1,907
Total Con Est $1,907
R/W Est $0

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2007		9/1/2007	1/1/2008	4/1/2009	7/1/2009	7/1/2009	9/1/2009	11/1/2009	1/1/2010	3/1/2013
Current	7/1/2007 T		9/1/2007 T	1/1/2008 T	4/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	11/1/2009 T	1/1/2010 T	3/1/2013 T

Project Comments

3/9/05 Waiting to be programmed in 2006 SHOPP
8-25-03-PID approved; awaiting funding. -RD8/12/03-Supplemental circulating for signatures.-RD
3/10/3-Requesting project to be added to APL to update PID for programming.-JCH 10/3/2-Awaiting programming for construction funds.-JCH
4/4/02-Project not listed in approved 2002 SHOPP. 12/11/01-Project NOT listed on 2nd draft of 2002 SHOPP.10/23/01-Project listed on 1st draft of 2002

119

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46020_	K	KER -223 - 20.2/ 21.2	3897	***ARVIN REHAB II***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 223 FROM COMANCHE DRIVE TO KING STREET IN THE CITY OF ARVIN (KP 32.43/34.16)

Work Description

REHABILITATE PAVEMENT

ROW Info

Parcels _____
Utilities 2

Project Documents

Env State CE Act 08/01/2005
Env Federal EX Act 08/01/2005
PID Appr 8/13/2003
Project Rpt 9/20/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $1,237
Total Con Est $1,237

Current Cost Estimate

Structure Est $0
District Est $1,201
Total Con Est $1,201
R/W Est $2

Agreements

Type	Agency Name	Date

PM Frank Momen **PH#** (559) 243-3444
DM Scott Shaver **PH#** (559) 230-3118
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2005					1/1/2007	3/1/2007	3/1/2007	5/1/2007	8/1/2007	10/1/2008
Current	9/20/2005 A					1/1/2007 T	3/1/2007 T	3/1/2007 T	5/1/2007 T	8/1/2007 T	10/1/2008 T

Project Comments

This is a 2004 SHOPP candidatec

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

120

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0E210_	K	KIN	-41	- 33/ 39.3	4270	***RTE 41/STRATFORD CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 41 NEAR LEMOORE FROM LAUREL AVE TO 2.65 KM NORTH OF JACKSON AVENUE (KP 53.1/63.2)

Work Description

AC OVERLAY - CAPM

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	07/07/2005
Env Federal	EX	Act	07/07/2005
PID Appr	9/2/2005		
Project Rpt	9/2/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,414
Total Con Est	$3,414

Current Cost Estimate

Structure Est	$0
District Est	$3,218
Total Con Est	$3,218
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006	7/1/2006	7/1/2006	9/1/2006	2/1/2007	5/1/2007	2/1/2007	7/1/2007	9/1/2007	11/1/2007	10/1/2008
Current	7/1/2006 T	7/1/2006 T	7/1/2006 T	9/1/2006 T	2/1/2007 T	5/1/2007 T	2/1/2007 T	7/1/2007 T	9/1/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

121

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0E270_	K	KIN	-41	-R45.9/R48.3	4280	***LEMOORE CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON ROUTE 41 FROM 0.3 KM NORTH OF FREMONT AVE IN KINGS CO TO LAGUNA AVE IN FRESNO CO (KP R73.9/R77.7) (KP R0.0/R1.6)

Work Description

AC OVERLAY - CAPM

ROW Info

Parcels _____
Utilities 4

Project Documents

Env State	CE	Act	07/26/2005
Env Federal	EX	Act	09/26/2005
PID Appr	9/30/2005		
Project Rpt	9/30/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$2,774
Total Con Est	$2,774

Current Cost Estimate

Structure Est	$0
District Est	$2,615
Total Con Est	$2,615
R/W Est	$7

Agreements

Type	Agency Name	Date

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		9/1/2006	10/1/2006		5/1/2007	2/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		9/1/2006 T	10/1/2006 T		5/1/2007 T	2/1/2007 T	7/1/2007 T	8/12/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

Project team kickoff meeting was held on 6/8/05. R/W Data Sheet received on 6/15/05. PID approved 10/ /05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

122

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43220_	K	KIN -198 - 4.8/	4316	***VARIOUS COUNTIES CMS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

"AT VARIOUS LOCATIONS IN KERN," "KINGS, TULARE, FRESNO, AND" "MADERA COUNTIES ON ROUTES 65, 198," "99, 145, & 152" (KP VARIOUS)

Work Description

INSTALL CHANGEABLE MESSAGE SIGNS

ROW Info

Parcels 9
Utilities 6

Project Documents

Env State CE Act
Env Federal EX Act
PID Appr 10/25/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $3,002
Total Con Est $3,002

Current Cost Estimate

Structure Est $0
District Est $2,667
Total Con Est $2,667
R/W Est $206

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM James Espinosa **PH#** (559) 243-3537
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2007		10/1/2007	4/1/2008	8/1/2008	7/1/2009	7/1/2009	9/1/2009	11/1/2009	2/1/2010	11/1/2011
Current	8/1/2007 T		10/1/2007 T	4/1/2008 T	8/1/2008 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	11/1/2009 T	2/1/2010 T	11/1/2011 T

Project Comments

9-8-03- PID approved; awaiting funding.
8/22/03-Supplemental is circulating for final signatures.-rd
6/2/03-Design updating cost estimate. rd
3/26/03-Two CMS locations can be shifted to avoid fairy shrimp. -JCH

123

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49000_	K	KIN -198 - 9.2/ 17.9	4333	***LEMOORE/HANFORD OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN AND NEAR LEMOORE AND HANFORD FROM 0.4 KM W OF 19TH AVE TO 11TH AVE UC BR #45-38 (KP 14.8/28.8)

Work Description

RUBBERTIZED AC OVERLAY

ROW Info

Parcels
Utilities 0

Project Documents

Env State CE Act 06/18/2003
Env Federal EX Act 06/18/2003
PID Appr 9/16/2003
Project Rpt 8/19/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $1,846
Total Con Est $1,846

Current Cost Estimate

Structure Est $0
District Est $1,740
Total Con Est $1,740
R/W Est $0

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM Khaled Daher **PH#** (559) 230-3130
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/15/2003		8/1/2006	10/1/2006		5/1/2007	7/1/2007	7/1/2007	8/12/2007	12/1/2007	7/1/2008
Current	9/15/2003 A		8/1/2006 T	10/1/2006 T		5/1/2007 T	7/1/2007 T	7/1/2007 T	8/12/2007 T	12/1/2007 T	7/1/2008 T

Project Comments

8/19/05- Approval of supplemental for cost. Current cost $1,740,000-JCH.
7/20/05- Begin circulation of Supplemental-JCH.
5/16/05- Project is being considered for programming in the 2006 SHOPP. Begin verification of Sept 2003 PID-JCH.
4/14/04-Project did not make final list for 2004 SHOPP, project awaiting future funding-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

124

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46220_	K	KIN -198 -R14.7/R18	4340	***HANFORD-ARMONA BRIDGE REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.110 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN AND NEAR HANFORD AT THE 14TH AVE "UC, HANFORD-ARMONA RD UC AND THE" 11TH AVENUE UC (KP R23.7/R29.0)

Work Description

REHAB 3 BRIDGE DECKS

ROW Info

Parcels _____
Utilities 3

Project Documents

Env State: CE Act _____
Env Federal: EX Act _____
PID Appr: 10/4/2005
Project Rpt _____

***Escalated Cost Estimate**

Structure Est: $4,232
District Est: $3,004
Total Con Est: $7,236

Current Cost Estimate

Structure Est: $3,760
District Est: $2,669
Total Con Est: $6,429
R/W Est: $3

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Sanku Mohan	**PH#**	(559) 243-3581
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2006	2/1/2007			2/1/2009	5/1/2009	7/1/2009	7/1/2009	9/1/2009	11/1/2009	7/1/2011
Current	10/1/2006 T	2/1/2007 T			2/1/2009 T	5/1/2009 T	7/1/2009 T	7/1/2009 T	9/1/2009 T	11/1/2009 T	7/1/2011 T

Project Comments

10/4/5- PID approved-JCH.
6/7/5- Field survey by design, they are working to write supplemental-JCH.
4/21/05- Project back on APL for potential programming in the 2006 SHOPP-JCH.
4/14/04-Project waiting for funding-JCH.

125

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48380_	K	MAD -41 - 0/ 1.2	1413	***FRE/MAD 41 FIBER OPTICS***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.315 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

IN FRESNO METROPOLITAN AREA FROM NORTH AVE TO 1.2 KM NORTH OF THE SAN JOAQUIN RIVER (KP 0.0/1.2)

Work Description

FIBER OPTIC SYSTEM

ROW Info

Parcels _____
Utilities 2

Project Documents

Env State: CE Act _____
Env Federal: EX Act _____
PID Appr: 9/20/2005
Project Rpt _____

***Escalated Cost Estimate**

Structure Est: $0
District Est: $6,213
Total Con Est: $6,213

Current Cost Estimate

Structure Est: $0
District Est: $5,856
Total Con Est: $5,856
R/W Est: $24

Agreements

Type	Agency Name	Date

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Steve Sakata	**PH#**	(559) 230-3112
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/1/2007		10/1/2006	3/1/2007		11/1/2007	3/1/2008	3/1/2008	4/1/2008	6/1/2008	10/1/2010
Current	2/1/2007 T		10/1/2006 T	3/1/2007 T		11/1/2007 T	3/1/2008 T	3/1/2008 T	4/1/2008 T	6/1/2008 T	10/1/2010 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

126

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46040_	K	MAD -41 - 3.5/ 11.5	5211	***MILLS CORNER CAPM***	PID

Location Description
FROM 0.5 KM N OF AVE 12 TO 1.9 KM N OF ROAD 208 (KP 5.7/18.7)

Work Description
CAPITAL PREVENTIVE MAINTENANCE-CAPM

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.121 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act
Env Federal EX Act
PID Appr 12/4/2002
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $4,790
Total Con Est $4,790

Current Cost Estimate
Structure Est $0
District Est $4,256
Total Con Est $4,256
R/W Est $0

Agreements
Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2008		1/1/2008	5/1/2008		10/1/2009	10/1/2009	12/1/2009	2/1/2010	4/1/2010	12/1/2010
Current	10/1/2008 T		1/1/2008 T	5/1/2008 T		10/1/2009 T	10/1/2009 T	12/1/2009 T	2/1/2010 T	4/1/2010 T	12/1/2010 T

Project Comments
Project Moved to 2004 SHOPP

127

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-37350_	K	MAD -41 - 27.8/ 28	5275	***COARSEGOLD BRIDGE UPGRADE***	PID

Location Description
IN COARSEGOLD AT COARSEGOLD CREEK BR #41-21 (KP44.8/45.1)

Work Description
UPGRADE BRIDGE RAIL AND WIDEN

ROW Info
Parcels 1
Utilities 2

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.110 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 9/30/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $1,433
District Est $2,487
Total Con Est $3,920

Current Cost Estimate
Structure Est $1,273
District Est $2,210
Total Con Est $3,483
R/W Est $106

Agreements
Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM Martin Nishikawa **PH#** (559) 230-3122
EM Bobi Ritter **PH#** (559) 243-8294
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2009	9/1/2007	9/1/2008	11/1/2008	10/1/2009	2/1/2010	4/1/2010	4/1/2010	5/15/2010	7/1/2010	1/1/2012
Current	1/1/2009 T	9/1/2007 T	9/1/2008 T	11/1/2008 T	10/1/2009 T	2/1/2010 T	4/1/2010 T	4/1/2010 T	5/15/2010 T	7/1/2010 T	1/1/2012 T

Project Comments
PID refresher 8/05

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

128

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E040_	K	MAD - 99 - 9.5/ 13.1	4326	***MADERA 99 CHOWCHILLA REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 99 FROM 0.4 KM SOUTH OF THE SOUTH MADERA OVERCROSSING TO 0.6 KM NORTH OF THE AVENUE 16 OVERCROSSING (KP 15.3/21.1)

Work Description

PAVEMENT REHABILITATION

ROW Info

Parcels _____
Utilities 2

Project Documents

Env State CE Act 07/14/2005
Env Federal EX Act 07/14/2005
PID Appr 9/7/2005
Project Rpt 9/7/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $36,060
Total Con Est $36,060

Current Cost Estimate

Structure Est $0
District Est $33,000
Total Con Est $33,000
R/W Est $18

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi PH# (559) 243-3445
DM Steve Sakata PH# (559) 230-3112
EM Gail Miller PH# (559) 243-8222
CM Bob James PH# (559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	2/1/2007		7/1/2008	9/1/2008	10/1/2008	11/12/2008	4/1/2009	7/15/2010
Current	7/1/2006 T		7/1/2006 T	2/1/2007 T		7/1/2008 T	9/1/2008 T	10/1/2008 T	11/12/2008 T	4/1/2009 T	7/15/2010 T

Project Comments

129

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E220_	K	MAD - 99 - L22.7/L29.4	5426	***CHOWCHILLA ROUTE 99 CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.121 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 99 NEAR CHOWCHILLA FROM CA UNION PACIFIC BRIDGE TO MERCED COUNTY LINE (KP L36.5/L47.2) (KP R37.2/R47.2)

Work Description

AC OVERLAY - CAPM

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State CE Act 07/26/2005
Env Federal EX Act 07/26/2005
PID Appr 9/20/2005
Project Rpt 9/20/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $0
Total Con Est $0

Current Cost Estimate

Structure Est $0
District Est $0
Total Con Est $0
R/W Est $0

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi PH# (559) 243-3445
DM Getachew Eshete PH# (559) 243-3890
EM Gail Miller PH# (559) 243-8222
CM Bob James PH# (559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	12/1/2006		5/1/2007	7/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	7/1/2006 T		7/1/2006 T	12/1/2006 T		5/1/2007 T	7/1/2007 T	7/1/2007 T	8/12/2007 T	11/1/2007 T	10/1/2008 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

130

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33610_	0	MAD - 145 - 12.3/ 25.5	5470	***AT&SF OVERLAY***	PID

Location Description
IN AND NEAR MADERA FROM 0.4 KM E OF AT&SF RR UP TO RTE 41 (KP 19.8/41.0)

Work Description
AC OVERLY AND WIDEN SHOULDERS

ROW Info
Parcels 5
Utilities 3

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.120 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 11/2/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $2,199
District Est $23,115
Total Con Est $25,314

Current Cost Estimate
Structure Est $1,954
District Est $20,537
Total Con Est $22,491
R/W Est $4,238

Agreements

Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM Ali Alqatami **PH#** (559) 243-3475
EM Bobi Ritter **PH#** (559) 243-8178
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED 50 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008	2/1/2008	8/1/2008	10/1/2008	8/1/2009	1/1/2010	2/1/2010	3/1/2010	5/1/2010	7/1/2010	3/1/2012
Current	7/1/2008 T	2/1/2008 T	8/1/2008 T	10/1/2008 T	8/1/2009 T	1/1/2010 T	2/1/2010 T	3/1/2010 T	5/1/2010 T	7/1/2010 T	3/1/2012 T

Project Comments

131

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47870_	K	MAD - 233 - 1.8/ 3.9	5495	***ROBERTSON BLVD. CAPM***	PID

Location Description
ON ROUTE 233 IN MADERA CO FROM 0.2 KM SOUTH OF PALM DRIVE TO THE JUNC WITH ON/OFF RAMP TO/FROM NB ROUTE 99 (KP 2.9/6.3)

Work Description
AC OVERLAY - CAPM

ROW Info
Parcels
Utilities 3

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.121 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act
Env Federal EX Act
PID Appr 12/4/2002
Project Rpt 9/30/2005

***Escalated Cost Estimate**
Structure Est $0
District Est $2,547
Total Con Est $2,547

Current Cost Estimate
Structure Est $0
District Est $2,401
Total Con Est $2,401
R/W Est $20

Agreements

Type	Agency Name	Date
COP	CITY OF CHOWCHILLA	
RR	UNION PACIFIC	071405

PM Severo Lopez **PH#** (559) 243-3458
DM Jun Xu **PH#** (559) 243-3590
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2006		11/1/2006	1/1/2007		9/1/2007	7/1/2007	10/1/2007	11/12/2007	1/1/2008	7/1/2010
Current	11/1/2006 T		11/1/2006 T	1/1/2007 T		9/1/2007 T	7/1/2007 T	10/1/2007 T	11/12/2007 T	1/1/2008 T	7/1/2010 T

Project Comments
[2-11-05: STIP Project 06-40850K and this project to be combined when funding becomes available for the Major Project. Major project low on statewide priority.SL]

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

132

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42090_	K	TUL -65 - 0/ 3.2	6263	***DUCOR OVERLAY AND WIDENING***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 65 FROM KERN COUNTY LINE TO 0.3 KM NORTH OF AVENUE 24 (KP 0.0/5.1) (KP 0.0/5.1)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels 26
Utilities 4

Project Documents

Env State	CE	Act	11/27/2001
Env Federal	EX	Act	11/27/2001
PID Appr	9/30/2005		
Project Rpt	9/30/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,106
Total Con Est	$7,106

Current Cost Estimate

Structure Est	$0
District Est	$6,503
Total Con Est	$6,503
R/W Est	$1,301

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Michael Lim	PH#	(559) 230-3138
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Kevin Reisz	PH#	(559) 651-8310

Phase Completion
PA&ED 32 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		10/1/2006	3/1/2007		10/1/2008	12/1/2008	12/1/2008	2/1/2009	3/1/2009	3/1/2010
Current	7/1/2006 T		10/1/2006 T	3/1/2007 T		10/1/2008 T	12/1/2008 T	12/1/2008 T	2/1/2009 T	3/1/2009 T	3/1/2010 T

Project Comments
CE was signed on 11/27/01. Waiting to be programmed in 2006 SHOPP.Design is preparing the Supplemental PSSR.

133

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47190_	K	TUL -99 - 3.1/		***AVENUE 24 BRIDGE REPLACEMENT***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.110 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON RTE 99 IN TUL CO NEAR EARLIMART AT AVE 24 UC BR# 46-0169L/R (KP 4.9)

Work Description
BRIDGE REHAB

ROW Info
Parcels
Utilities 2

Project Documents

Env State	CE	Act	02/27/2004
Env Federal	EX	Act	02/27/2004
PID Appr	11/1/2004		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$2,416
District Est	$2,003
Total Con Est	$4,419

Current Cost Estimate

Structure Est	$2,211
District Est	$1,833
Total Con Est	$4,044
R/W Est	$35

Agreements

Type	Agency Name	Date

PM	Phillip Sanchez	PH#	(559) 243-3466
DM	Jun Xu	PH#	(559) 243-3590
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2008	12/1/2006	12/1/2006	6/1/2008	10/1/2008	12/19/2008	3/1/2009	3/1/2009	4/12/2009	7/1/2009	11/1/2010
Current	9/1/2008 T	12/1/2006 T	12/1/2006 T	6/1/2008 T	10/1/2008 T	12/19/2008 T	3/1/2009 T	3/1/2009 T	4/12/2009 T	7/1/2009 T	11/1/2010 T

Project Comments
6/8/05 - Bridge replacement required. Waiting for programming

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
134	06-0E070_	K	TUL	-99	-L19.8/L25	6377	***CRACKSEAT AND AC OVERLY***	PID

Location Description
IN TULARE COUNTY FROM 0.54 KM NORTH OF AVENUE 152 OC TO THE ELK BAYOU BRIDGE (KP 38.86/40.23)

Work Description
PAVEMENT REHABILITATION

ROW Info
Parcels _____
Utilities 3

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.120 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr 10/17/2005
Project Rpt 10/17/2005

***Escalated Cost Estimate**
Structure Est $0
District Est $9,983
Total Con Est $9,983

Current Cost Estimate
Structure Est $0
District Est $8,870
Total Con Est $8,870
R/W Est $17

Agreements
Type | Agency Name | Date

PM Elias Mahfoud **PH#** (559) 243-3470
DM Jun Xu **PH#** (559) 243-3590
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2007	1/1/2008	10/1/2007	1/1/2008	7/1/2009	10/1/2009	1/1/2010	1/1/2010	2/12/2010	5/1/2010	7/1/2011
Current	8/1/2007 T	1/1/2008 T	10/1/2007 T	1/1/2008 T	7/1/2009 T	10/1/2009 T	1/1/2010 T	1/1/2010 T	2/12/2010 T	5/1/2010 T	7/1/2011 T

Project Comments
Project Team kickoff meeting was held on 6/6/05. R/W data sheet 7/27/05. PID (9/21/05) is circulating for approval. PID was approved on 10/17/05, 100%.

	Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
135	06-0A970_	K	TUL	-99	- 22.4/	6370	***RAINE REST AREA REHAB***	PID

Location Description
IN TULARE CO AT THE PHILLIP S. RAINE SAFETY ROADSIDE REST AREA (KP 36.05)

Work Description
SAFETY ROADSIDE REST AREA RESTORATION

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2006
Prog Code: 201.250 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act _____
Env Federal EX Act _____
PID Appr 10/3/2005
Project Rpt _____

***Escalated Cost Estimate**
Structure Est $3,497
District Est $3,387
Total Con Est $6,884

Current Cost Estimate
Structure Est $3,200
District Est $3,100
Total Con Est $6,300
R/W Est $0

Agreements
Type | Agency Name | Date

PM Phillip Sanchez **PH#** (559) 243-3466
DM Lori Butler **PH#** (559) 230-3134
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2007				12/1/2007	4/1/2008	5/1/2008	7/1/2008	8/12/2008	11/1/2008	7/1/2010
Current	1/1/2007 T				12/1/2007 T	4/1/2008 T	5/1/2008 T	7/1/2008 T	8/12/2008 T	11/1/2008 T	7/1/2010 T

Project Comments
8/30/04 New project. Project Team Meetings 10/21/04 & 2/22/05. Project is a rehab to meet ADA requirements. 2/22/05 Enhancement features will now be done as a separate project. ADA must be achieved by January 1, 2009 or rest area must be closed. Project has been scheduled accordingly.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

136

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C490_	K	TUL -99 - 25.4/	6378	***AVENUE 200 BRIDGE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.110 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON STATE ROUTE 99 IN TULARE COUNTY AT AVENUE 200 OVERCROSSING (KP 40.9)

Work Description
BRIDGE DECK REPLACEMENT

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	04/08/2005
Env Federal	EX	Act	04/08/2005
PID Appr	9/30/2005		
Project Rpt	9/30/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,563
Total Con Est	$1,563

Current Cost Estimate

Structure Est	$0
District Est	$1,430
Total Con Est	$1,430
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Phillip Sanchez	PH#	(559) 243-3466
DM	Steve Sakata	PH#	(559) 230-3112
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Kevin Reisz	PH#	(559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2005	12/1/2006		2/1/2008	11/1/2007	3/1/2008	3/1/2008	7/1/2008	8/12/2008	11/1/2008	7/1/2009
Current	10/1/2005 T	12/1/2006 T		2/1/2008 T	11/1/2007 T	3/1/2008 T	3/1/2008 T	7/1/2008 T	8/12/2008 T	11/1/2008 T	7/1/2009 T
	Past Due										

Project Comments
Project Kickoff Meeting 2/14/05. CE 4/8/05. PID Constructablity Review 7/22/05.

137

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43760_	K	TUL -99 - 27.7/ 31.2	6391	***TULARE LANDSCAPE***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.210 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
0.2 KM N/OF PAIGE RD OC TO 0.5 KM S OF BARDSLEY AVE OC AND FROM 0.3 KM N/OF PROSPERITY AVE OC TO 0.9 KM S/OF CARTMILL ROAD OC (KP 44.6/50.2)

Work Description
HIGHWAY PLANTING RESTORATION.

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	
Env Federal		Act	
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,227
Total Con Est	$1,227

Current Cost Estimate

Structure Est	$0
District Est	$1,090
Total Con Est	$1,090
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Phillip Sanchez	PH#	(559) 243-3466
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/1/2008				6/1/2009	10/1/2009	11/1/2009	12/1/2009	1/1/2010	4/1/2010	7/1/2014
Current	12/1/2008 T				6/1/2009 T	10/1/2009 T	11/1/2009 T	12/1/2009 T	1/1/2010 T	4/1/2010 T	7/1/2014 T

Project Comments
PSR approved 9/24/01. Ready to program. PSR Expiration 9/24/03.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

138

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45960_	K	TUL -99 - 47/ 53.9	6488	***TRAVER-KINGSBURG REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
FROM SOUTH OF MERRITT DRIVE OC TO TULARE/FRESNO COUNTY LINE (KP 75.6/86.8)

Work Description
"AC OVERLAY, REHAB"

ROW Info
Parcels
Utilities 4

Project Documents
Env State CE Act
Env Federal EX Act
PID Appr 10/20/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $12,301
Total Con Est $12,301

Current Cost Estimate
Structure Est $0
District Est $11,257
Total Con Est $11,257
R/W Est $55

Agreements

Type	Agency Name	Date

PM Phillip Sanchez **PH#** (559) 243-3466
DM Ali Alqatami **PH#** (559) 243-3475
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/1/2007					4/1/2008	4/1/2008	7/1/2008	8/1/2008	12/1/2008	12/1/2009
Current	3/1/2007 T					4/1/2008 T	4/1/2008 T	7/1/2008 T	8/1/2008 T	12/1/2008 T	12/1/2009 T

Project Comments
Northbound only. Design Exceptions approved 8/29/01. Original PSSR approved 9/14/01. Ready to program. Supplemental PSSR approved 10/20/05. Project is within limits of 06-324500 6-lane.

139

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46120_	K	TUL -137 - 15.3/ 16.6	6479	***DOWNTOWN TULARE REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN TULARE ON RTE 137 FROM S ""I""" STREET TO RTE 137/99 SEPARATION (KP 24.6/26.7)

Work Description
PAVEMENT REHAB (RRR)

ROW Info
Parcels 16
Utilities 4

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/17/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $5,220
Total Con Est $5,220

Current Cost Estimate
Structure Est $0
District Est $4,638
Total Con Est $4,638
R/W Est $719

Agreements

Type	Agency Name	Date
RR		

PM Elias Mahfoud **PH#** (559) 243-3470
DM Jay Haghparast **PH#** (559) 243-3863
EM Juergen Vespermann **PH#** (559) 243-8157
CM Alberto Lopez **PH#** (559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008	9/1/2008	4/1/2008	7/1/2008	7/1/2009	11/1/2009	3/1/2010	3/1/2010	5/12/2010	8/1/2010	10/1/2011
Current	7/1/2008 T	9/1/2008 T	4/1/2008 T	7/1/2008 T	7/1/2009 T	11/1/2009 T	3/1/2010 T	3/1/2010 T	5/12/2010 T	8/1/2010 T	10/1/2011 T

Project Comments
6/8/05 - Project is being re-scoped as a CAPM for 2006 SHOPP. This project changed from CAPM to Rehab on 7/28/05. Updated cost and work plan due 8/31/05. Suppl. PID was approved.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

140

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46150_	K	TUL -190 - 0/ 8	6508	***LAIRDS CORNER REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON ROUTE 190 FROM ROUTE 99 TO ROAD 184 (KP 0.0/12.9)

Work Description

"AC OVERLAY, SHOULDER WIDENING, LEFT" TURN CHANNELIZATION & UTIL RELOCAT

ROW Info

Parcels 44
Utilities 3

Project Documents

Env State ND Act
Env Federal FI Act
PID Appr 10/31/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $14,013
Total Con Est $14,013

Current Cost Estimate

Structure Est $0
District Est $12,450
Total Con Est $12,450
R/W Est $11,079

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Jun Xu **PH#** (559) 243-3590
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2008		7/1/2008	1/1/2009		3/1/2010	5/1/2010	5/1/2010	7/1/2010	9/1/2010	11/1/2011
Current	7/1/2008 T		7/1/2008 T	1/1/2009 T		3/1/2010 T	5/1/2010 T	5/1/2010 T	7/1/2010 T	9/1/2010 T	11/1/2011 T

Project Comments

Waiting to be programmed 2006 SHOPP

141

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33740_	K	TUL -190 -R21/R26.4	6510	***LAKE SUCCESS REHAB***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

FROM ROAD 284 TO TULE RIVER BRIDGE (KP R33.8/R42.5)

Work Description

AC OVERLAY

ROW Info

Parcels
Utilities 2

Project Documents

Env State CE Act 08/05/2005
Env Federal EX Act 08/05/2005
PID Appr 9/20/2005
Project Rpt 9/20/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $3,878
Total Con Est $3,878

Current Cost Estimate

Structure Est $0
District Est $3,765
Total Con Est $3,765
R/W Est $9

Agreements

Type	Agency Name	Date

PM Elias Mahfoud **PH#** (559) 243-3470
DM Abdul Baker **PH#** (559) 243-8037
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 100 % RW____% PS&E 95 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		7/1/2006	8/1/2006	10/1/2006	1/1/2007	3/1/2007	3/1/2007	4/12/2007	6/1/2007	4/1/2008
Current	7/1/2006 T		7/1/2006 T	8/1/2006 T	10/1/2006 T	1/1/2007 T	3/1/2007 T	3/1/2007 T	4/12/2007 T	6/1/2007 T	4/1/2008 T

Project Comments

6/8/05 - The PSSR is being updated to be programmed in the 2006 SHOPP. The PS&E package is 95% complete. Env will revise the CE document to address the elderbarry bush. Metigate by placing ESA fence around the elderbarry bush. PID approved 9/23/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

142

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-32362_	K	TUL -190 - 45.1/ 45.7	6514	***MOORE HOUSE SLOPE PROTECTION***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.150 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

Location Description

ON ROUTE 190 IN TULARE COUNTY FROM 0.6 MILE EAST OF MOORE HOUSE CREEK TO 1.3 MILE WEST OF PIERPOINT DRIVE (KP 72.6/73.5)

Work Description

ROADWAY WIDENING & SLOPE PROTECTION

ROW Info

Parcels 2
Utilities 0

Project Documents

Env State	CE	Act	08/12/2005
Env Federal	EX	Act	08/12/2005
PID Appr	9/12/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,114
Total Con Est	$3,114

Current Cost Estimate

Structure Est	$0
District Est	$2,850
Total Con Est	$2,850
R/W Est	$8

Agreements

				Type	Agency Name	Date
PM	Elias Mahfoud	PH#	(559) 243-3470			
DM	Khaled Daher	PH#	(559) 230-3130			
EM	Juergen Vespermann	PH#	(559) 243-8157			
CM	Kevin Reisz	PH#	(559) 651-8310			

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2007		3/1/2007	7/1/2007	9/1/2008	12/1/2008	1/1/2009	2/1/2009	3/15/2009	7/1/2009	11/1/2010
Current	1/1/2007 T		3/1/2007 T	7/1/2007 T	9/1/2008 T	12/1/2008 T	1/1/2009 T	2/1/2009 T	3/15/2009 T	7/1/2009 T	11/1/2010 T

Project Comments

6/8/05 - Updating the PID. Waiting for programming. R/W Data Sheet received 6/30/05. Env Doc received 8/2/05. *PID was approved 9/9/05.*

143

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33920_	0	TUL -198 -R15.1/R18.9	6534	***VISALIA EAST OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion

PA&ED_34_% RW____% PS&E_15_% CON____%

Location Description

NEAR VISALIA FROM 0.8 KM E OF FARMERSVILLE RD TO 0.2 KM E OF RTE 65 (KP R24.3/R30.4)

Work Description

AC OVERLAY AND WIDEN

ROW Info

Parcels
Utilities 2

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	8/30/1999		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,457
District Est	$7,157
Total Con Est	$8,614

Current Cost Estimate

Structure Est	$1,150
District Est	$5,650
Total Con Est	$6,800
R/W Est	$7

Agreements

				Type	Agency Name	Date
PM	Judy Aguilar	PH#	(559) 243-3457			
DM	Abdul Baker	PH#	(559) 243-8037			
EM	Juergen Vespermann	PH#	(559) 243-8157			
CM	Kevin Reisz	PH#	(559) 651-8310			

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2011	9/1/2011	9/1/2011	1/1/2012	1/1/2013	4/1/2013	7/1/2013	7/1/2013	9/1/2013	11/1/2013	8/1/2015
Current	7/1/2011 T	9/1/2011 T	9/1/2011 T	1/1/2012 T	1/1/2013 T	4/1/2013 T	7/1/2013 T	7/1/2013 T	9/1/2013 T	11/1/2013 T	8/1/2015 T

Project Comments

Last PDT meeting held 9/20/01. Processing PCR to adjust schedule for resource recovery effort. (8-6-02) Project removed from APL, all project work has stopped (1-13-03). Waiting to be re-programmed.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

144

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44670_	K	TUL -216 - 2.5/ 11.7	6576	***LOVER'S LANE OVERLAY***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
RTE 216 FROM LOVERS LANE TO FRAINT- KERN CANAL (KP 3.2/18.8)

Work Description
AC OVERLAY (CAPM)

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	05/19/2000
Env Federal		Act	
PID Appr	9/11/2000		
Project Rpt	9/11/2000		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,529
Total Con Est	$3,529

Current Cost Estimate

Structure Est	$0
District Est	$3,326
Total Con Est	$3,326
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Phase Completion
PA&ED 100 % RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/11/2000			9/1/2006		6/1/2007	9/1/2007	9/1/2007	10/13/2007	1/1/2008	7/1/2009
Current	9/11/2000 A			9/1/2006 T		6/1/2007 T	9/1/2007 T	9/1/2007 T	10/13/2007 T	1/1/2008 T	7/1/2009 T

Project Comments
6/8/05- Waiting for programming

145

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44810_	K	TUL -245 - 0/ 12	6599	***WOODLAKE CAPM***	PID

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
RTE 245 FROM RTE 198 TO RTE 201 (KP 0.0/19.3)

Work Description
AC OVERLAY (CAPM)

ROW Info
Parcels _____
Utilities 3

Project Documents

Env State	CE	Act	07/28/2005
Env Federal	EX	Act	07/28/2005
PID Appr	9/21/2000		
Project Rpt	9/20/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$7,292
Total Con Est	$7,292

Current Cost Estimate

Structure Est	$0
District Est	$6,873
Total Con Est	$6,873
R/W Est	$20

Agreements

Type	Agency Name	Date
COP	CITY OF WOODLAKE	

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Kevin Reisz	**PH#**	(559) 651-8310

Phase Completion
PA&ED 100 % RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006		9/1/2006	12/1/2006		7/1/2007	7/1/2007	10/1/2007	12/1/2007	2/1/2008	10/1/2008
Current	7/1/2006 T		9/1/2006 T	12/1/2006 T		7/1/2007 T	7/1/2007 T	10/1/2007 T	12/1/2007 T	2/1/2008 T	10/1/2008 T

Project Comments
6/8/05 - Updating the PID for programming in the 2006 SHOPP. City of Woodlake has requested we include curb & gutter and sidewalks. They are willing to contribute funds for the improvements. Suppl. PR was approved 9/20/05.

*Escalated at 3%

MEASURE & 100% LOCAL
CANDIDATES

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

146

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48460_	K	KER - 178 - 4.1/	3705	***CENTENNIAL CORRIDOR (SOUTH)***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
DEMO	Active	2004

Prog Code: 400.000
Component: PDS

Funding: Local , Oversight

Location Description
ON THE CENTENNIAL CORRIDOR BETWEEN RTE 99 AND RTE 178 (KP 6.6)

Work Description
CONSTRUCT 8 LANE FREEWAY ON NEW ALIGNMENT

Project Documents
Env State: ER Act:
Env Federal: ES Act:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $401,000
District Est: $117,000
Total Con Est: $518,000
R/W Est: $0

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM Gurbhay Brar **PH#** (559) 230-3106
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date
COP	CITY OF BKD	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	3/1/2002	4/1/2002	6/1/2002	12/1/2002	6/30/2005	95
Completed	3/1/2002	4/1/2002	5/24/2002	11/5/2002		

Project Comments
6/8/05 - City of Bakersfield lead agency,Oversight by CT. Comments for the PSR (PDS) were sent to the City on 7/30/04
8/1/05 - City submitted revised PSR(PDS) for review. Federal Demo Funds.

147

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42530_	K	MAD - 99 -R14.2/	5397	***ELLIS ST OVERCROSSING***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2005

Prog Code: 400.000
Component: PSR/PR

Funding: Oversight

Location Description
NEAR MADERA AT 1.0 KM N OF AVE 16 (KP 22.9)

Work Description
CONSTRUCT NEW BRIDGE

Project Documents
Env State: ER Act:
Env Federal: FI Act:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $5,000
District Est: $4,380
Total Con Est: $9,380
R/W Est: $0

PM Severo Lopez **PH#** (559) 243-3458
DM Thanh Nguyen **PH#** (559) 243-3813
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

Agreements

Type	Agency Name	Date
COP	COUNTY OFMADERA	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	11/2/1998	11/2/1998	11/2/1998	2/2/2002	12/1/2005	70
Completed	11/2/1998	11/2/1998	11/2/1998	2/2/2002		

Project Comments

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

148

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A800_	K	FRE - 168 -R10.2/R12.2		***168 INTERCHANGE FOOTPRINTS***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No
Program: LOCAL | Status: Active | Doc Yr: 2006
Prog Code: 400.000 | Component:
Funding: Oversight

Location Description

NEAR NEES AVE/SHEPHERD AVE INTERCHA INTERCHANGES - NEAR CLOVIS FROM EAST OF THE TEMPERANCE AVE UC TO EAST TOF SHEPHERD AVE (KP 16.25/19.63)

Work Description

CONSTRUCT INTERCHANGE & 4-LANE FWY ON NEW ALIGNMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Suzie Holdridge **PH#** (559) 243-3432
DM Jack Walker **PH#** (559) 243-3861
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

Footprints for future interchanges at Nees and Shepherd were developed with input from the City of Clovis. 6/05 Working on resolutions of changes with Fresno County and City of Clovis. Will review the Harlan Ranch EIR to see if we can justify upgrading the Controlled Access Agreement to a Freeway Agreement at this time.

149

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C930_	K	KER - 99 - 18/ 19		***HOSKINGS ROAD INTERCHANGE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes
Program: LOCAL | Status: Active | Doc Yr: 2006
Prog Code: 400.000 | Component:
Funding: Local

Location Description

IN THE CITY OF BAKERSFIELD FROM 0.8 KM SOUTH TO 0.8 KM NORTH OF HOSKING ROAD (KP 29.0/30.6)

Work Description

CONSTRUCT NEW INTERCHANGE

Project Documents

Env State ND Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels 12 Utilities 4

Current Cost Estimate

Structure Est	$4,400
District Est	$20,200
Total Con Est	$24,600
R/W Est	$23,960

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date
COP	CITY OF BKS	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/20/2004	5/1/2005	7/1/2005	10/1/2005	2/1/2006	90
Completed	12/20/2004	5/17/2005	7/1/2005	12/15/2005		

Project Comments

6/8/05 - 100% locally funded project. On schedule.
8/12/05 - Completed PEAR.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

150

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48450_	K	KER - 99 - 27.3/	3525	***HAGEMAN ROAD FLYOVER***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: DEMO | Status: Active | Doc Yr: 2006

Prog Code: 400.000 | Component:

Funding: Local , Oversight

Location Description

AT 0.6 KM N/OF AIRPORT DR AND ON RTE 204 BETWEEN 0.3 KM S/OF AIRPORT DR TO RTE 99 "(KP 43.7, 10.2/10.9)"

Work Description

EXTENSION AND CONNECTION TO RTE 204

Project Documents

Env State: ER | Act:
Env Federal: ES | Act:

Right of Way Info

Parcels: | Utilities: 0

Current Cost Estimate

Structure Est	$14,500
District Est	$18,900
Total Con Est	$33,400
R/W Est	$0

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM Gurbhay Brar **PH#** (559) 230-3106
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date
COP	CITY OF BAKERSFIE	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	3/1/2002	4/1/2002	6/1/2002	12/1/2002	6/30/2005	85
Completed	3/1/2002	4/1/2002	5/24/2002	11/4/2002		

Project Comments

6/8/05 - City of Bakersfield lead, Oversight by CT. Comments sent to the City on 12/13/04.
7/27/05 - CT received letter from City requesting the process of relinquishment of SR 204 be initiated.

151

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C940_	K	KER - 178 - 7.2/ 8.2		***MORNING DRIVE INTERCHANGE***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program: DEMO | Status: Active | Doc Yr: 2006

Prog Code: 400.000 | Component:

Funding: Local , Oversight

Location Description

IN THE CITY OF BAKERSFIELD FROM 0.8 KM WEST OF 0.8 KM EAST OF MORNING DRIVE (KP 11.5/13.1)

Work Description

CONSTRUCT NEW INTERCHANGE

Project Documents

Env State: ND | Act:
Env Federal: FI | Act:

Right of Way Info

Parcels: 8 | Utilities: 5

Current Cost Estimate

Structure Est	$4,500
District Est	$39,900
Total Con Est	$44,400
R/W Est	$2,165

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date
COP	CITY OF BKS	

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	12/20/2004	5/1/2005	7/1/2005	10/1/2005	2/1/2006	90
Completed	12/20/2004	5/20/2005	7/1/2005	12/15/2005		

Project Comments

6/8/05 - 100% locally funded project. On schedule.
8/12/05 - Completed PEAR.

Caltrans Central Region
Project Initiation Document (PID)
Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

152

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C970_	K	KER - 178 - 8.2/ 14		***EAST BAKERSFIELD CORRIDOR STUDY***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
DEMO	Active	2006

Prog Code: 400.000

Component:

Funding: Local , Oversight

Location Description

ON SR 178 IN KER CO NEAR THE CITY OF BAKERSFIELD FROM MORNING DRIVE TO THE MOUTH OF KER RIVER CANYON

Work Description

NEW 6 LANE FREEWAY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$95,000
Total Con Est	$95,000
R/W Est	$0

PM	Sharri Bender-Ehlert	**PH#**	(559) 243-3456
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Amrit Brar	**PH#**	(661) 720-0967

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target						
Completed						

Project Comments

6/8/05 - Project has been assigned to a DM.

153

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A650_	K	MAD - 41 - 1.9/ 3.2	5212	***AVE 11 TO 12 WIDENING***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Code: 400.000

Component:

Funding: Oversight , Developer

Location Description

"IN MADERA CO, FROM AVE 11 TO AVE 12" (KP R3.2/5.2)

Work Description

AT-GRADE INTERSECTION & WIDENING FREEWAY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$3,500
Total Con Est	$3,500
R/W Est	$0

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Steve Sakata	**PH#**	(559) 230-3112
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date

Milestone Information	PID Initiated	Purpose & Need Defined	Scope,Limits & Alternatives Defined	Drafts PID & Cost Estimate	PID & Workplan Approved	Percent Complete
Target	3/1/2004	4/26/2004	4/26/2004	4/30/2005	8/1/2005	20
Completed						

Project Comments

11/19/04 PID is not far along to establish cost estimates. Additonal RW is not anticipated. This is a 100% developer fees project.

PA&ED PHASE

Project Approval

(PA&ED Milestone)

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

154

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45530_	0	FRE -0 -C5942		***PEACH AVENUE WIDENING***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: No

Doc Yr: 2000 | Program: LOCAL | Status: Programmed

Component | Funding: TCRP , Oversight

Funds Req Date | CTC Vote Date

Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
BELMONT AVE TO BUTLER AVENUE

Work Description
WIDEN TO 4 LANE ARTERIAL
PEDESTRIAN OC

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE Act
Env Federal Act
PID Appr 9/28/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $10,300
Total Con Est $10,300

Current Cost Estimate
Structure Est $0
District Est $10,000
Total Con Est $10,000
R/W Est $0

Agreements

Type	Agency Name	Date

PM Jim Heinen PH# (559) 243-3467
DM Jun Xu PH# (559) 243-3590
EM Gail Miller PH# (559) 243-8222
CM Todd George PH# (559) 445-6724

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

TCRP Info
Bill Ref# 98 Pgm Amnt $10,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current					2/1/2005 T				4/1/2005 T	3/5/2007 T	10/1/2006 T

Project Comments
10/3/5- City will bring consultant back on board to resume work within a couple of months-JCH.
12/8/3- City will prepare an application amendment to remove the POC from the project-JCH.
5/24/04-Processing invoice for $5,155 for prelim engr.-JCH
4/15/03-Processing invoice for $48,660 for prelim engr.-JCH

155

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45570_	0	FRE -0 -F5942		***SAN JOAQUIN CLEAN AIR***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: No

Doc Yr: 2000 | Program: Local | Status: Programmed

Component: Funds Only | Funding: TCRP

Funds Req Date | CTC Vote Date

Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN EIGHT-COUNTY SAN JOAQUIN VALLEY REGION

Work Description
TRANSFER OF FUNDS ONLY-TO
REPLACE OLD DIESEL ENGINES

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr 9/28/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $25
Total Con Est $25
R/W Est $0

Agreements

Type	Agency Name	Date
COP	SJVAQMD	

PM Jim Heinen PH# (559) 243-3467
DM Sanku Mohan PH# (559) 243-3581
EM Bobi Ritter PH# (559) 243-8178
CM Todd George PH# (559) 445-6724

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

TCRP Info
Bill Ref# 100 Pgm Amnt $25,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current											7/1/2005 T

Project Comments
12/9/5- Processed another $3 million advance on already allocated funding-JCH.
5/12/5-Air DIstrict is close to executing a contract for 5 diesel-hybrid switcher locomotives that will exhaust the entire $3 million advance. Contract to be executed sometime in June. At that time, additional advance to be requested-JCH.
2/16/05-Air District has received additional $3 million funding from their original allocation-JCH.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

156

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45130_	0	FRE -43 - 0/ 9.3	1490	***HIGHLAND AVENUE 4 LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: No

Doc Yr	Program	Status
2000	STIP	Programmed

Component: | Funding: TCRP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
710.870			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
FROM KIN CO LINE TO 99 JCT (KP 0.0/14.9)

Work Description
2C TO 4 LN DIVIDED HIGHWAY

ROW Info
Parcels 92
Utilities 6

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	5/9/2001		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,126
District Est	$52,899
Total Con Est	$54,024

Current Cost Estimate

Structure Est	$1,000
District Est	$47,000
Total Con Est	$48,000
R/W Est	$18,401

PM	Jim Heinen	PH#	(559) 243-3467
DM	Rory Quince	PH#	(559) 243-3860
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 15 % RW ____ % PS&E ____ % CON ____ %

TCRP Info
Bill Ref# 94 Pgm Amnt $5,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2003	7/1/2003		12/1/2003	7/1/2005	7/1/2005	7/1/2008
Current	7/1/2000 A		1/1/2007 T	8/1/2007 T	10/1/2007 T	7/1/2007 T	10/1/2007 T	12/1/2007 T	7/1/2009 T	7/1/2009 T	7/1/2012 T

Project Comments

9/28/05- Project defunded of remaining TCRP support-JCH.
9/15/05- On CTC agenda for Sept mtg: allocation amendment to de-allocate $2,075,000 in TCRP funding from PA&ED-JCH.
6/9/5- In process of writing amendment to transfer about $2 million support to #97-JCH.
1/20/05- Transfer of support funds left on this project to project #97 still pending-JCH.

157

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44270_	0	FRE -99 - 27.3/ 28.3	1728	***SHAW AVENUE INTERCHANGE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2000	STIP	Programmed

Component: PDS | Funding: TCRP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
710.870			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO AT SHAW AVENUE RECONSTRUCT INTERCHANGE (KP 43.9/45.5)

Work Description
RECONSTRUCT INTERCHANGE

ROW Info
Parcels 54
Utilities 0

Project Documents

Env State	ER	Act	
Env Federal	FI	Act	
PID Appr	6/12/2001		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$6,376
District Est	$4,144
Total Con Est	$10,520

Current Cost Estimate

Structure Est	$5,500
District Est	$3,575
Total Con Est	$9,075
R/W Est	$23,062

PM	Jim Bane	PH#	(559) 243-3469
DM	Jun Xu	PH#	(559) 243-3590
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 50 % RW ____ % PS&E ____ % CON ____ %

TCRP Info
Bill Ref# 89 Pgm Amnt $5,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2004			9/1/2004			
Current	7/1/2000 A		7/1/2007 T		1/1/2008 T	*5/1/2008* T	*1/1/2008* T	*3/1/2008* T	*1/1/2011* T	*1/1/2011* T	*3/1/2014* T

Project Comments

TCRP Only Project. TCRP application($1.6m) for PA$ED was approved in March 28-29, 2001 CTC. PSR approved 6/12/01. Due to TCRF issues project will be suspended.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

158

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45140_	0	FRE -180 -R9/R54.2	1860	***WESTSIDE EXPRESSWAY***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr: 2000 | Program: STIP | Status: Programmed

Component | Funding: TCRP

Funds Req Date | CTC Vote Date

Prog Code: 710.870 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO COUNTY FROM INTERSTATE 5 "TO VALENTINE AVE, NEAR FRESNO" (KP R14.4/R87.3)

Work Description

RTE ADOPTION STUDY FOR A NEW ROADWAY SEGMENT

ROW Info

Parcels 300
Utilities 0

Project Documents

Env State: ND | Act
Env Federal: ES | Act
PID Appr: 3/12/2001
Project Rpt

***Escalated Cost Estimate**

Structure Est
District Est
Total Con Est

Current Cost Estimate

Structure Est: $29,000
District Est: $65,000
Total Con Est: $94,000
R/W Est: $3,750

Agreements

Type	Agency Name	Date

PM	Bob Hull	PH# (559) 243-3443
DM	Abdul Baker	PH# (559) 243-8037
EM	Bobi Ritter	PH# (559) 243-8178
CM	Bob James	PH# (559) 445-6324

Phase Completion

PA&ED 15 % RW ____ % PS&E ____ % CON ____ %

TCRP Info

Bill Ref# 93 Pgm Amnt $7,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2004			7/1/2003	7/1/2006		
Current	3/1/2005 A	9/1/2005 A	8/15/2006 T		10/1/2007 T						

Project Comments

Proposed project is PA&ED only with a CEQA (EIR) document only.
Assume TCRP funding.

159

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43020_	0	KER -14 - 35.5/ 37.1	0357	***SOUTH REDROCK REHAB***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: No

Doc Yr: 2006 | Program: SHOPP | Status: Active

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code: 201.120 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

NEAR CANTIL FROM ROGERS ROAD TO 0.3 KILOMETER SOUTH OF CANTIL WASH BRIDGE #50-424 (KPX057.1-X059.7)

Work Description

"RAISE GR., AC OVERLAY, WIDENING"

ROW Info

Parcels 35
Utilities 1

Project Documents

Env State: ND | Act
Env Federal: EX | Act
PID Appr: 11/3/1994
Project Rpt

***Escalated Cost Estimate**

Structure Est: $0
District Est: $14,570
Total Con Est: $14,570

Current Cost Estimate

Structure Est: $0
District Est: $12,945
Total Con Est: $12,945
R/W Est: $1,039

Agreements

Type	Agency Name	Date

PM	Frank Momen	PH# (559) 243-3444
DM	Scott Shaver	PH# (559) 230-3118
EM	Juergen Vespermann	PH# (559) 243-8157
CM	Roger Henderson	PH# (661) 395-2569

Phase Completion

PA&ED 30 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2000		5/1/2002		1/1/2005		1/1/2005	6/1/2005	1/1/2007	1/1/2007	7/1/2008
Current					7/1/2006 T		6/1/2007 T	10/1/2007 T	7/1/2009 T	7/1/2009 T	7/1/2011 T

Project Comments

Pending Issues/Risks.
B.O. by F&W Service in Ventura.
On 6/24/02 - FHWA submitted BA to FWS.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

160

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45710_	0	KER -14 - 45.9/ 62.3	8042	***FREEMAN GULCH 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2002	STIP	Programmed

Component	Funding
PDS	IIP , RIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT	$0	$0		
SUPT	$2.286	$1.520		

Location Description
NEAR RIDGECREST FROM REDROCK INYOKERN RD TO RTE 178 (KP 73.9/100.3)

Work Description
CONSTRUCT 4 LN EXPRESSWAY W/CONTROL ACCESS

ROW Info
Parcels 388
Utilities 2

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	9/14/2001		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$2,216
District Est	$78,249
Total Con Est	$80,465
R/W Est	$13,818

Agreements

Type	Agency Name	Date

PM	Frank Momen	PH#	(559) 243-3444
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Roger Henderson	PH#	(661) 395-2569

Phase Completion
PA&ED 60 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2007			1/1/2008			
Current	7/20/2002 A		10/1/2006 T		10/1/2007 T						

Project Comments
The project is programmed for PA&ED only. This project is a MOU project between the counties of Mono, Inyo, and Kern. Funding source is a combination of IIP and RIP monies. The State's IIP contribution is 40% or $1,524,000, and the combined counties RIP contribution is 60% or 2,286,000 for a total cost of $3,810,000 to achieve PA&ED phase. The schedule for the remaining phases will be determined after the Alternative is selected and the funding has been identified.

161

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41880_	0	KER -46 - 46/ 51.2	3412	***WASCO 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
1998	STIP	Programmed

Component	Funding
PDS	RIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$1.410			

Location Description
NEAR WASCO FROM 1.6 KM W OF SCHOFIELD AVE TO RTE 43 (KP 74.0/82.4)

Work Description
WIDEN TO 4-LANE

ROW Info
Parcels 65
Utilities 16

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	9/6/2000		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$2,824
District Est	$26,571
Total Con Est	$29,395

Current Cost Estimate

Structure Est	$2,509
District Est	$23,608
Total Con Est	$26,117
R/W Est	$27,411

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Phase Completion
PA&ED 70 % RW ____ % PS&E 3 % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/1997		7/1/2004		10/1/2006			7/4/2003			
Current	7/1/2000 A		10/1/2005 A	6/1/2006 T	10/1/2006 T	*6/1/2007* T	*1/1/2007* T	*9/1/2007* T	*1/1/2010* T	*1/1/2010* T	*7/1/2012* T

Project Comments
Back **on APL** July 2004 crf
Delay on PA&ED anticipated with project taken off APL Dec 2003 - crf
Risk Analysis c Env done 3-26-04 (High impact anticipated with possible Design chgs) crf
Public Information meeting held 4-25-01 crf

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

162

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F330_	0	KER -58 - 0/		***SOUTH BELTWAY***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 2006 | Program: DEMO | Status: Active
Component: | Funding: Local , Oversight
Funds Req Date: | CTC Vote Date:
Prog Code: 400.000 | Prog FY: | Const $$: | RW $$:

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY I-5 (SOUTH OF SR 119) TO SR 58 (EAST OF METROPOLITAN BAKERSFIELD)

Work Description
NEW 8-LN FREEWAY

ROW Info
Parcels
Utilities 0

Project Documents
Env State | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $12,500
Total Con Est $12,500
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Sharri Bender-Ehlert PH# (559) 243-3456
DM David Sangha PH# (559) 244-2942
EM Unassigned PH#
CM Roger Henderson PH# (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2006 T		3/1/2009 T		7/1/2010 T						

Project Comments

163

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48780_	0	KER -58 - 31.6/ 52.5	3415	***WESTSIDE PARKWAY***	PA&ED

Program Information

XPM: No XPM | Delivery Plan: | APL List: No
Doc Yr: 2002 | Program: LOCAL | Status: Active
Component: | Funding:
Funds Req Date: | CTC Vote Date:
Prog Code: 075.600 | Prog FY: | Const $$: | RW $$:

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN BAKERSFIELD AT VARIOUS LOCATIONS WITHIN THE ROUTE ADOPTION LIMITS

Work Description
CONSTRUCT LOCAL FREEWAY/EXPRESSWAY

ROW Info
Parcels
Utilities 0

Project Documents
Env State | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1
Total Con Est $1
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Sharri Bender-Ehlert PH# (559) 243-3456
DM Gurbhay Brar PH# (559) 230-3106
EM Bryan Apper PH# (559) 243-8156
CM Amrit Brar PH# (661) 720-0967

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

6/8/05 - Project is not a state highway City of Bakersfield is lead agency From 40010-Bakersfield Freeway-Tier 2. Approved by the CTC in April 2002.
URS is currently working on PA&ED and Right of Way The environmental document went through QA/QC and was sent to FHWA on 5/2/05.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

164

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F360_	0	KER -58 - 39.9/ 51.8		***ROSEDALE HIGHWAY 6-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 2006 | Program: DEMO | Status: Active
Component | Funding: Local , Oversight
Funds Req Date | CTC Vote Date
Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY SR 43 TO SR 99

Work Description
WIDEN TO 4 OR 6 LANES

ROW Info
Parcels
Utilities 0

Project Documents
Env State | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $46,120
Total Con Est $46,120

Current Cost Estimate
Structure Est $0
District Est $37,500
Total Con Est $37,500
R/W Est $0

Agreements
Type | Agency Name | Date

PM Sharri Bender-Ehlert PH# (559) 243-3456
DM David Sangha PH# (559) 244-2942
EM Unassigned PH#
CM Roger Henderson PH# (661) 395-2569

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	10/1/2006 T		7/1/2008 T		7/1/2009 T	12/1/2009 T	7/1/2009 T	8/1/2010 T	8/1/2012 T	8/1/2012 T	10/1/2015 T

Project Comments

165

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45120_	0	KER -65 -R0/R25.2	3494	***FOOTHILL EXPRESSWAY - SOUTH***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes
Doc Yr: 2000 | Program: STIP | Status: Programmed
Component | Funding: TCRP
Funds Req Date | CTC Vote Date
Prog Code: 710.870 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
FROM RTE 99 TO THE TULARE COUNTY LINE (KP RO.0/40.5)

Work Description
CONSTRUCT PASSING LANES AND INTERSECTION IMPROVEMENT-CONDUCT ES

ROW Info
Parcels 27
Utilities 2

Project Documents
Env State ND | Act
Env Federal | Act
PID Appr 10/9/1997
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $9,038
Total Con Est $9,038

Current Cost Estimate
Structure Est $0
District Est $7,569
Total Con Est $7,569
R/W Est $418

Agreements
Type | Agency Name | Date

PM Judy Aguilar PH# (559) 243-3457
DM Scott Shaver PH# (559) 230-3118
EM Juergen Vespermann PH# (559) 243-8157
CM Amrit Brar PH# (661) 720-0967

Phase Completion
PA&ED 10 % RW____% PS&E____% CON____%

TCRP Info
Bill Ref# 114 Pgm Amnt $12,000

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2004	8/1/2003		1/1/2004	7/1/2005	7/1/2005	7/1/2007
Current	5/1/2001 A		7/1/2009 T		10/1/2009 T	7/1/2010 T	11/1/2009 T	3/1/2010 T	3/1/2012 T	3/1/2012 T	7/1/2014 T

Project Comments
TCRP Project - Passing lanes
TCRP Application was approved on 6/7/01 by CTC. Project is on hold due to the TCRP funding.
Has been removed from APL (per Mike Rastegar's instruction) 7/30/03

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

166

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42470_	0	KER -119 - 5.5/ 13.3	3645	***CHERRY AVENUE 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
1998	STIP	Programmed

Component	Funding
PDS	RIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$2.317			

Location Description
NEAR TAFT FROM CHERRY AVE TO TUPMAN RD (KP 8.9/21.4)

Work Description
WIDEN FROM 2-LANE CONV TO 4-LANE EXPRESSWAY

ROW Info
Parcels 112
Utilities 6

Project Documents
Env State ER Act
Env Federal ES Act
PID Appr 2/16/1999
Project Rpt

***Escalated Cost Estimate**
Structure Est $1,323
District Est $50,777
Total Con Est $52,100

Current Cost Estimate
Structure Est $1,044
District Est $40,084
Total Con Est $41,128
R/W Est $44,537

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 60 % RW ____ % PS&E 3 % CON ____ %

PM Mehran Akhavan **PH#** (559) 243-3442
DM David Sangha **PH#** (559) 244-2942
EM Juergen Vespermann **PH#** (559) 243-8157
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/1999		2/2/2003		2/1/2007			6/1/2005			
Current	1/4/2000 A		12/1/2008 T	8/1/2009 T	12/1/2009 T	*4/1/2010* T	*1/1/2010* T	*7/1/2010* T	*8/1/2013* T	*8/1/2013* T	*7/1/2019* T

Project Comments
Back **on APL** July 2004 crf **Off APL** Dec 2003 crf PDT 3-14-02 & 7-02-03 crf Cultural is critical path crf
After PA&ED project will be delivered in segments due to lack of funding crf
Project scope chgd to Bypass due to public rejecting alternatives through town crf
11-2005 Value Analysis to begin early 2006 crf Public Information meeting held 1-17-01 crf

167

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F340_	0	KER -178 - 0/		***CENTENNIAL CORRIDOR (NORTH)***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes

Doc Yr	Program	Status
2006	DEMO	Active

Component	Funding
	Local , Oversight

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
400.000			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY SR 99 (NORTH OF SR 204_ TO SR 178 (EAST OF HALEY STREET INTERCHANGE)

Work Description
NEW 8-LN FREEWAY

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $110,842
Total Con Est $110,842

Current Cost Estimate
Structure Est $0
District Est $87,500
Total Con Est $87,500
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

PM Sharri Bender-Ehlert **PH#** (559) 243-3456
DM David Sangha **PH#** (559) 244-2942
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	9/1/2006 T		3/1/2009 T		7/1/2010 T		12/1/2010 T	9/1/2011 T	8/1/2013 T	8/1/2013 T	10/1/2016 T

Project Comments

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

168

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49390_	K	KER -178 - .2/ .6		***OAK STREET/178 INTERCHANGE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 2005 | Program: DEMO | Status: Active
Component | Funding: Oversight , Local
Funds Req Date | CTC Vote Date
Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN BAKERSFIELD FROM 0.3 KM W OF OAK STREET TO 0.3 KM E OF OAK STREET (KP 0.3/0.9)

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels
Utilities 0

Project Documents
Env State ER Act
Env Federal ES Act
PID Appr 7/14/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $13,015
District Est $11,941
Total Con Est $24,956

Current Cost Estimate
Structure Est $10,900
District Est $10,000
Total Con Est $20,900
R/W Est $0

Agreements

Type	Agency Name	Date
COP	CITY OF BAKERSFIE	

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Sharri Bender-Ehlert PH# (559) 243-3456
DM Gurbhay Brar PH# (559) 230-3106
EM Juergen Vespermann PH# (559) 243-8157
CM Amrit Brar PH# (661) 720-0967

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2005		7/1/2007		7/1/2008	1/1/2009	1/1/2009	7/1/2009	7/1/2011	7/1/2011	10/1/2014
Current	3/1/2006 T		7/1/2007 T		7/1/2008 T	12/1/2008 T	12/1/2008 T	7/1/2009 T	8/1/2011 T	8/1/2011 T	10/1/2013 T

Project Comments
6/8/05 - City of Bakersfield lead agency, Oversight by CT. Received final draft 1/27/05. Storm Water Data Report was approved 3/18/05. PID is circulating for final signatures.
7/14/05 - PSR(PDS) was approved.

169

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48470_	K	KER -178 - .3/ 1.1	3706	***OAK STREET/178 OPERATIONAL IMPROVEMENTS***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 2006 | Program: DEMO | Status: Active
Component | Funding: Oversight , Local
Funds Req Date | CTC Vote Date
Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN BAKERSFIELD ON RTE 178, BETWEEN" "OAK STR AND ""D"" STREET" (KP 0.5/1.8)

Work Description
WIDEN TO SIX LANES

ROW Info
Parcels
Utilities 0

Project Documents
Env State ER Act
Env Federal FI Act
PID Appr 7/14/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $14,926
Total Con Est $14,926

Current Cost Estimate
Structure Est $0
District Est $12,500
Total Con Est $12,500
R/W Est $0

Agreements

Type	Agency Name	Date
COP	CITY OF BKD	

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Sharri Bender-Ehlert PH# (559) 243-3456
DM Gurbhay Brar PH# (559) 230-3106
EM Juergen Vespermann PH# (559) 243-8157
CM Amrit Brar PH# (661) 720-0967

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2005		7/1/2007		7/1/2008	12/1/2008	12/1/2008	8/1/2009	8/1/2011	8/1/2011	10/1/2014
Current	3/1/2006 T		7/1/2007 T		7/1/2008 T	12/1/2008 T	12/1/2008 T	7/1/2009 T	8/1/2011 T	8/1/2011 T	10/1/2013 T

Project Comments
6/8/05 - City of Bakersfield lead agency,Oversight by CT. PSR/PDS. Storm Water Data Report was approved 3/18/05.
7/14/05 - PSR(PDS) was approved.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

170

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0F350_	0	KER -178 - 8.2/ 11.8		***VINELAND TO RANCHERIA 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes

Doc Yr: 2006 | Program: DEMO | Status: Active

Component: | Funding: Local , Oversight

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
400.000			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY FROM VINELAND ROAD TO RANCHERIA ROAD (EXISTING)

Work Description
WIDEN TO 4-LANES

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $18,448
Total Con Est $18,448

Current Cost Estimate
Structure Est $0
District Est $15,000
Total Con Est $15,000
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM	Sharri Bender-Ehlert	PH# (559) 243-3456
DM	David Sangha	PH# (559) 244-2942
EM	Unassigned	PH#
CM	Roger Henderson	PH# (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	10/1/2006 T		7/1/2008 T		7/1/2009 T	12/1/2009 T	7/1/2009 T	8/1/2010 T	8/1/2012 T	8/1/2012 T	10/1/2015 T

Project Comments

171

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44310_	0	KER -395 - 14.8/ 23	8539	***INYOKERN 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr: 2002 | Program: STIP | Status: Programmed

Component: PDS | Funding: IIP , RIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT	$0	$0		
SUPT	$1,200	$800		

Location Description
ON SR 395 FROM 0.4 KM S OF CHINA LAKE RD TO 0.3 KM S OF RTE 178 (KP 23.8/37.0)

Work Description
2C TO 4E

ROW Info
Parcels 74
Utilities 0

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 9/4/2001
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $8,000
District Est $38,800
Total Con Est $46,800
R/W Est $4,200

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 65 % RW____% PS&E____% CON____%

PM	Frank Momen	PH# (559) 243-3444
DM	Scott Shaver	PH# (559) 230-3118
EM	Juergen Vespermann	PH# (559) 243-8157
CM	Roger Henderson	PH# (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2002		2/1/2005	8/1/2005	7/1/2008			5/1/2009			
Current	10/1/2002 A		7/1/2007 T	7/1/2008 T	7/1/2008 T						

Project Comments

This project is programmed or PA&ED only. This project is a MOU project between the counties of Mono, Inyo, and Kern. Funding source is a combination of IIP and RIP monies. The State's IIP contribution is 40% or $800,000, and the combined country RIP contribution is 60% or 1,200,000 for a total cost of $2,000,000 to achieve PA&ED. The schedule for the remaining phases will be determined after the Alternative is selected and the funding has been identified.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

172

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46870_	0	KIN -5 - 0/	4207	***I-5 REST AREA PROJECTS***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2000A	SHOPP	Programmed

Component: G13 | Funding:

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.260			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN KINGS CO NEAR THE KERN/KINGS CO LINE. IN FRESNO CO NEAR KAMM AVE OC AND IN MERCED CO NEAR THE I-5/140 "SEPARATION (KIN-5 0.0, FRE-5 61.5," MER-5 52.1)

Work Description

THREE NEW SAFETY ROADSIDE REST AREA

ROW Info

Parcels
Utilities 0

Project Documents

Env State CE Act
Env Federal EX Act
PID Appr 7/2/2001
Project Rpt

***Escalated Cost Estimate**

Structure Est $13,506
District Est $2,251
Total Con Est $15,757

Current Cost Estimate

Structure Est $12,000
District Est $2,000
Total Con Est $14,000
R/W Est $0

Agreements

Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM Emad Araim **PH#** (559) 243-3844
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Phase Completion

PA&ED 20 % RW 0 % PS&E 0 % CON 0 %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2003	12/1/2003		11/1/2003	8/1/2004		12/1/2007
Current	10/1/2003 A				10/1/2008 T	12/1/2008 T	12/1/2008 T	11/1/2008 T	8/1/2009 T	12/1/2009 T	12/1/2012 T

Project Comments

2/15/05 - Prelim. cost estimate to improve one interchange to meet current standards is 3.8 Million. This does not include any upgrades that maybe required to handle the added traffic caused by development. The rest stop alone will cost $9.9M. TEA3 has been presented to Congress and the Senate. the new TEA will have provisions for a new pilot program for commercialized rest areas along interstate highways. I have contacted HQ to find out what procedures would be required to get the project in the pilot program. Project will be transfered to Suzie Holdridge.

173

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41590_	0	KIN -41 - 11.5/ 20.1	4248	***KETTLEMAN CITY REHAB***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes

Doc Yr	Program	Status
2006	SHOPP	Active

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.120			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON ROUTE 41 FROM UTICA AVENUE TO QUAIL AVENUE (KP18.5/32.3)

Work Description

AC OVERLAY AND WIDEN SHOULDER

ROW Info

Parcels 9
Utilities 5

Project Documents

Env State ND Act
Env Federal EX Act
PID Appr 9/20/2005
Project Rpt

***Escalated Cost Estimate**

Structure Est $0
District Est $16,855
Total Con Est $16,855

Current Cost Estimate

Structure Est $0
District Est $15,425
Total Con Est $15,425
R/W Est $1,540

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Phase Completion

PA&ED 40 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	2/1/2003		7/1/2005	11/1/2005	1/1/2006		5/1/2006	7/1/2006	1/1/2008	2/1/2008	10/1/2009
Current	2/1/2003 A		9/1/2005 A	9/1/2006 T	9/1/2006 T		9/1/2006 T	9/1/2006 T	9/1/2008 T	9/1/2008 T	7/1/2010 T

Project Comments

12/8/05- Project is 8 on Fish and Wildlife list, Brian Peterson is the FWS biologist-JCH.
9/23/05- BA was sent to FHWA. Caltrans is proposing to append the project to the USFWS Programmatic Biological Opinion-JCH.
9/20/05- Supplemental approved 09/05/05-JCH.
1/25/05- Finishing up QC on biology report. It shouldn't be much longer to get ED together. We will then go on to formal consultation with USFWS-JCH.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

174

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E100_	K	MAD -41 - 23.5/	2053	***MADERA SR41/RD416 "T" INTERSECTION***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2006	SHOPP	Active

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.010			

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion
PA&ED 25 % RW ____ % PS&E ____ % CON ____ %

Location Description
IN MADERA COUNTY NEAR COARSEGOLD AT ROAD 416 (KP 37.8)

Work Description
UPGRADE INTERSECTION

ROW Info
Parcels 2
Utilities 3

Project Documents
Env State ND Act
Env Federal EX Act
PID Appr 10/20/2005
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $1,639
Total Con Est $1,639

Current Cost Estimate
Structure Est $0
District Est $1,500
Total Con Est $1,500
R/W Est $92

Agreements

Type	Agency Name	Date

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Thanh Nguyen	PH#	(559) 243-3813
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2005		4/1/2006		10/1/2006		10/1/2006	3/1/2007	7/1/2008	7/1/2008	8/1/2009
Current	10/1/2005 A		4/1/2006 T		10/1/2006 T		10/1/2006 T	3/1/2007 T	7/1/2008 T	7/1/2008 T	8/1/2009 T

Project Comments
Kickoff meeting was held on 4/13/05. Pre-survey meeting was held on 5/2/05. Design exceptions are needed for stopping sight distance and lane width to avoid the high cost of oak trees mitigation. PID approved 10/20/05.

175

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43080_	0	TUL -65 - 29.5/ 38.6	0104	***TULARE EXPRESSWAY***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
1998A	STIP	Programmed

Component	Funding
PDS	RIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$1,206			

Phase Completion
PA&ED 75 % RW ____ % PS&E ____ % CON ____ %

Location Description
ON SR 65 FROM HERMOSA AVE TO RTE 198 (KP 47.5/62.1)

Work Description
CONSTRUCT 4-L EXPRESSWAY ALONG AN EXISTING 2-LANE COUNTY ROAD

ROW Info
Parcels 63
Utilities 8

Project Documents
Env State ER Act
Env Federal ES Act
PID Appr 2/24/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $1,971
District Est $27,359
Total Con Est $29,330

Current Cost Estimate
Structure Est $1,700
District Est $23,600
Total Con Est $25,300
R/W Est $21,474

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Getachew Eshete	PH#	(559) 243-3890
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Kevin Reisz	PH#	(559) 651-8310

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2000		10/1/2003		12/1/2005			6/1/2006			
Current	7/1/2000 A	10/29/200 A	3/30/2006 T	3/1/2007 T	3/1/2007 T	*4/1/2007* T	*4/1/2007* T	*10/1/2007* T	*7/1/2010* T	*7/1/2010* T	*7/1/2013* T

Project Comments
3/9/05 Design and Env are working on the project.
PDS-PA&ED only

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

176

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-36020_	0	TUL -99 - 30.6/ 41.3	6400	***TULARE-GOSHEN 6-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2002	STIP	Programmed

Component	Funding
PDS	IIP

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
025.700		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT		$0		
SUPT		$1,600		

Location Description

NEAR TULARE FROM PROSPERITY AVE TO 0.3 KM N OF NORTH GOSHEN OH (KP 49.2/66.5)

Work Description

4F TO 6F

ROW Info

Parcels 20
Utilities 4

Project Documents

Env State ER Act
Env Federal FI Act
PID Appr 7/3/2001
Project Rpt

***Escalated Cost Estimate**

Structure Est $10,746
District Est $75,225
Total Con Est $85,972

Current Cost Estimate

Structure Est $9,000
District Est $63,000
Total Con Est $72,000
R/W Est $765

Agreements

Type	Agency Name	Date
RR	UNIONPACIFIC	

PM Phillip Sanchez **PH#** (559) 243-3466
DM Gurbhay Brar **PH#** (559) 230-3106
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 30 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2002		7/1/2006	1/1/2007	7/1/2008			3/1/2008			
Current	1/1/2004 A		8/1/2007 T	2/1/2008 T	7/1/2008 T	*9/1/2008* T	*11/1/2008* T	*4/1/2009* T	*7/1/2011* T	*8/1/2011* T	*8/1/2014* T

Project Comments

PSR approved 7/3/01. Programmed 2002 STIP. Northbound Rte. 99 ramps reconstruction required at Cartmill Ave., Oakdale Ave., and South Tagus. Project Team Meeting 1/17/03. Open House on October 16, 2003. PDT Meeting 11/20/03. PA&ED schedule has been delayed one year due to 03/04FY STIP resource reductions. PS&E and R/W programming may be delayed to 2008 or later. VA Study 12/2004.

177

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-32450_	0	TUL -99 - 41.3/ 53.9	6480	***GOSHEN/KINGSBURG 6-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2000	STIP	Programmed

Component	Funding
PDS	IIP , Soundwalls , Demo

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
025.700		$0	$0

	RIP	IIP	LOCAL	OTHER
CAPT		$0		
SUPT		$2,202		

Location Description

IN TULARE AND FRESNO COUNTIES NEAR KINGSBURG 0.3 KM N OF GOSHEN OH TO 0.2 KM N OF CONEJO AVE OC "(KP TUL-66.4/86.7, FRE-0.0/1.6)"

Work Description

WIDEN 4-LANE FREEWAY TO 6-LANES

ROW Info

Parcels 5
Utilities 10

Project Documents

Env State ND Act
Env Federal Act
PID Appr 2/2/2000
Project Rpt

***Escalated Cost Estimate**

Structure Est $24,761
District Est $112,855
Total Con Est $137,616

Current Cost Estimate

Structure Est $22,000
District Est $100,270
Total Con Est $122,270
R/W Est $1,238

Agreements

Type	Agency Name	Date

PM Phillip Sanchez **PH#** (559) 243-3466
DM Jun Xu **PH#** (559) 243-3590
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 80 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved					10/1/2005			7/1/2006			
Current	7/1/2001 A		2/1/2006 T	7/1/2006 T	10/1/2006 T	*1/1/2007* T	*12/1/2006* T	*5/1/2007* T	*7/1/2009* T	*8/1/2009* T	*8/1/2013* T

Project Comments

Project Limits Tul 99 KP 66.5/86.7 (PM 41.3/53.9), and Fre-99 KP 0.0/1.6 (PM 0.0/1.0). Start PA&ED 7/1/01. New southbound Kings River bridge required. 3 proposed soundwalls. Project presentation to Kingsburg City Council 7/24/02. Open House 10/16/02. PDT Meeting 12/11/03. Biological Opinion recieved 6/23/05. DED to FHWA 8/29/05. Value Analysis Study complete 6/29/05. PS&E/RW Programming is needed. Project has $14 million "earmarked" SAFETE-LU funding from the Highway Transportation Bill.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

178

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42370_	0	TUL -198 -R4.8/	6516	***PLAZA INTERCHANGE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 1998A | Program: LOCAL | Status: Active
Component | Funding: Oversight
Funds Req Date | CTC Vote Date
Prog Code: 400.000 | Prog FY | Const $$ | RW $$

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN VISALIA AT ROAD 80 AT PLAZA INTERCHANGE (KP R7.7)

Work Description
MODIFY INTERCHANGE

ROW Info
Parcels
Utilities 0

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 7/6/1999
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $2,387
Total Con Est $2,387

Current Cost Estimate
Structure Est $0
District Est $2,250
Total Con Est $2,250
R/W Est $0

Agreements

Type	Agency Name	Date
COP	CITY OF VISALIA	

PM Elias Mahfoud **PH#** (559) 243-3470
DM Sanku Mohan **PH#** (559) 243-3581
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED 70 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/1/2000 A		6/1/2001 A		7/1/2006 T		7/1/2006 T	10/1/2006 T	10/1/2007 T	10/1/2007 T	10/1/2010 T

Project Comments
6/8/05 - LOCAL DELIVERY RESPONSIBILITY. City of Visalia is lead agency. Majority of work is on Plaza Drive. City Engineer stated ED will be done with Road 80 project. PA & ED new target 7/1/2006.

179

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43070_	0	TUL -216 - 1.9/ 3.7	0106	***HOUSTON AVENUE 4-LANE***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes
Doc Yr: 1998A | Program: STIP | Status: Programmed
Component: PDS | Funding: RIP
Funds Req Date | CTC Vote Date
Prog Code: 075.600 | Prog FY | Const $$: $0 | RW $$: $0

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$921			

Location Description
IN VISALIA FROM LOVERS LANE TO ROAD 152 (KP 3.1/6.0)

Work Description
WIDEN AND REALIGNMENT OF HOUSTON AVENUE (SR 216)

ROW Info
Parcels 42
Utilities 3

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 2/22/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $5,846
Total Con Est $5,846

Current Cost Estimate
Structure Est $0
District Est $5,043
Total Con Est $5,043
R/W Est $1,482

Agreements

Type	Agency Name	Date

PM Elias Mahfoud **PH#** (559) 243-3470
DM Abdul Baker **PH#** (559) 243-8037
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED 80 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2000		10/1/2003		10/1/2006			5/1/2006			
Current	7/1/2000 A		10/1/2006 T	10/1/2007 T	10/1/2007 T		*1/1/2008* T	*8/1/2008* T	*2/1/2011* T	*2/1/2011* T	*10/1/2012* T

Project Comments
Praject was off APL in 03/04 & back on APL in July of 04. 6/8/05- Schedule moved out one year due to adjusting plans to avoid Section 4-F issues related to impacts to Visalia Unified School District property and due to no activity for the previous year. Schedule a PDT for the week of Sept. 12th. Held progress meeting W/ Design & Environmental 9/12/05 to discuss design alternatives.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

180

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A510_	1	KER -58 -R55.7/R56.6	3463	***BAKERSFIELD-KER-58 TREE PLANTING***	PA&ED

Location Description
IN KER CO NEAR BAKERSFIELD ON RTE 58 FROM 0.34 KM WEST OF WASHINGTON ST OC TO 0.45 KM EAST OF MOUNT VERNON AVE UC (KP 89.6/91.1)

Work Description
TREE PLANTING

ROW Info
Parcels _____
Utilities 0

Program Information
XPM: In XPM | Delivery Plan: Yes | APL List: Yes
Doc Yr: 2004 | Program: STIP | Status: Programmed
Component | Funding: IIP , TE
Funds Req Date | CTC Vote Date: 12/21/2005
Prog Code: 025.700 | Prog FY: 2006 | Const $$: $765 | RW $$: $0

	RIP	IIP	LOCAL	OTHER
CAPT		$765		
SUPT		$276		

Project Documents
Env State: CE Act 07/07/2004
Env Federal: EX Act 07/07/2004
PID Appr: _____
Project Rpt: 12/6/2005

***Escalated Cost Estimate**
Structure Est: _____
District Est: _____
Total Con Est: _____

Current Cost Estimate
Structure Est: $0
District Est: $900
Total Con Est: $900
R/W Est: $0

Agreements

Type	Agency Name	Date

PM Abdul El-Dahabi PH# (559) 243-3445
DM Lori Butler PH# (559) 230-3134
EM Gail Miller PH# (559) 243-8222
CM Roger Henderson PH# (661) 395-2569

Phase Completion
PA&ED 50 % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					9/1/2005				2/1/2006	3/30/2006	
Approved	7/1/2004		9/1/2004		12/1/2004		12/1/2004	1/1/2005	10/1/2005	12/1/2005	2/1/2010
Current	5/1/2005 A				9/9/2005 A		9/9/2005 A	11/1/2005 A	11/2/2005 A	3/30/2006 T	9/1/2010 T

Project Comments
Initiation document signed on 4/22/04. Environmental Document is CE obtained on 7/7/04. PA&ED is about 50% complete, circulating PR started on 8/15/05.

181

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47160_	0	TUL -198 -R18.8/	6536	198 & 65 SIGNALS AND LEFT TURN LANES	PA&ED

Location Description
INTERSECTION OF SR-198 AND SR-65 (SOUTH LEG)/CO. RD 196 (NORTH LEG) _(KP R30.3)

Work Description
"INSTALL TRAFFIC SIGNALS, LENGTHEN" EXISTING LEFT TURNS

ROW Info
Parcels _____
Utilities 4

Program Information
XPM: In XPM | Delivery Plan: | APL List: Yes
Doc Yr: 2006 | Program: STIP | Status: Programmed
Component | Funding: RIP
Funds Req Date | CTC Vote Date
Prog Code: 075.600 | Prog FY: 2006 | Const $$: $747 | RW $$: $0

	RIP	IIP	LOCAL	OTHER
CAPT	$271			$476
SUPT	$0			$336

Project Documents
Env State: CE Act 02/04/2004
Env Federal: EX Act 02/04/2004
PID Appr: _____
Project Rpt: _____

***Escalated Cost Estimate**
Structure Est: _____
District Est: _____
Total Con Est: _____

Current Cost Estimate
Structure Est: $0
District Est: $747
Total Con Est: $747
R/W Est: $20

Agreements

Type	Agency Name	Date
COP	CO OF TULARE #1264	

PM Judy Aguilar PH# (559) 243-3457
DM Abdul Baker PH# (559) 243-8037
EM Gail Miller PH# (559) 243-8222
CM Kevin Reisz PH# (559) 651-8310

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved											
Current	7/1/2004 A				11/1/2005 T		12/1/2005 T	1/1/2006 T	3/1/2006 T	3/1/2006 T	1/1/2007 T

Project Comments
CE was approved on 2/4/04

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

182

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A710_	0	TUL -63 - 22.5/ 22.9	6231	***TUL 63 CORRIDOR ENHANCEMENT***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004	STIP	Programmed

Component: | Funding: IIP , TE

Funds Req Date: | CTC Vote Date:

Prog Code	Prog FY	Const $$	RW $$
025.700	2007	$660	$0

	RIP	IIP	LOCAL	OTHER
CAPT		$660		
SUPT		$251		

Location Description
IN CUTLER-OROSI FROM AVE 408 TO ALBERT AVE (KP 36.32/36.98)

Work Description
"BEAUTIFICATIOM MEASURES - SIDEWALK," "CURB, GUTTER & TREE WELLS"

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $938
Total Con Est $938

Current Cost Estimate
Structure Est $0
District Est $911
Total Con Est $911
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Emad Araim	PH#	(559) 243-3844
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	7/1/2005		11/1/2005		1/1/2006		3/1/2006	11/1/2005	3/1/2007	3/1/2007	3/1/2008
Current	7/1/2005 A				7/1/2006 T		3/1/2006 T	3/1/2006 T	3/1/2007 T	3/1/2007 T	3/1/2008 T

Project Comments
Not on the APL. Should be on the APL in 7/05.

183

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-35071_	1	FRE -99 -R.7/R7.4	1530Y	***KINGSBURG TO SELMA REPLACEMENT PLANTING***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
1998	STIP	Programmed

Component: | Funding: IIP

Funds Req Date: | CTC Vote Date:

Prog Code	Prog FY	Const $$	RW $$
025.700	2008	$1,000	$0

	RIP	IIP	LOCAL	OTHER
CAPT		$1,000		
SUPT		$300		

Location Description
IN AND NEAR KINGSBURG & SELMA FROM RTE 99/201 SEPARATION TO 0.6 KM NORTH OF FLORAL AVE UC (KP R1.1/12.0)

Work Description
REPLACEMENT PLANTING

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $1,093
Total Con Est $1,093

Current Cost Estimate
Structure Est $0
District Est $1,000
Total Con Est $1,000
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Jim Bane	PH#	(559) 243-3469
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Phase Completion
PA&ED 0 % RW____% PS&E 0 % CON____%

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	1/1/2004		6/1/2004		12/1/2004		5/1/2005	7/1/2005	11/1/2005	1/1/2006	10/1/2009
Current	1/1/2007 T		6/1/2007 T		12/1/2007 T		5/1/2008 T	7/1/2008 T	11/1/2008 T	1/1/2009 T	10/1/2012 T

Project Comments

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

184

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46070_	0	KER -5 - 4.6/ 10.4	3096	***GRAPEVINE REHAB***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004	SHOPP	Programmed

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.120	2008	$11,687	$15

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
BETWEEN 0.2 KM OF THE GRAPEVINE CREEK BRIDGE TO 0.4 KM NORTH OF THE GRAPEVINE UNDERCROSSING (KP 7.4/16.7)

Work Description
PANEL REPLACEMENT & SHOULDER WORK

ROW Info
Parcels
Utilities 3

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 9/25/2001
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $11,021
Total Con Est $11,021

Current Cost Estimate
Structure Est $0
District Est $10,388
Total Con Est $10,388
R/W Est $7

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Judy Aguilar **PH#** (559) 243-3457
DM Gurbhay Brar **PH#** (559) 230-3106
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2004		4/1/2006		10/1/2006		1/1/2007	3/1/2007	2/1/2008	2/1/2008	11/1/2009
Current	10/1/2004 A		4/1/2006 T		10/1/2006 T		1/1/2007 T	3/1/2007 T	2/1/2008 T	2/1/2008 T	11/1/2009 T

Project Comments
10/08/04 Design is working on supplemental PSSR.
Waiting to be programmed in 2004 SHOPP

185

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43010_	0	KER -204 - 4.9/	3876	***CHESTER AVE BRIDGE REPLACEMENT***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004	SHOPP	Programmed

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.110	2008	$8,996	$104

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN BAKERSFIELD AT CHESTER AVENUE UNDERCROSSING BR #50-183 (KP 7.8)

Work Description
BRIDGE REPLACEMENT

ROW Info
Parcels 2
Utilities 4

Project Documents
Env State CE Act
Env Federal EX Act
PID Appr 9/28/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est $7,108
District Est $2,435
Total Con Est $9,543

Current Cost Estimate
Structure Est $6,700
District Est $2,295
Total Con Est $8,995
R/W Est $104

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Judy Aguilar **PH#** (559) 243-3457
DM Khaled Daher **PH#** (559) 230-3130
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	10/1/2004		6/1/2005		10/1/2005	11/1/2005	1/1/2006	3/1/2006	3/1/2008	3/1/2008	2/1/2010
Current	10/1/2004 A		1/1/2006 T		7/1/2006 T	9/1/2006 T	9/1/2006 T	11/1/2006 T	3/1/2008 T	3/1/2008 T	3/1/2010 T

Project Comments
PM and Env had meeting with Museum Board and the Mayor of Bakersfield back in February 05. Will meet them again and give presentation in April 05.
SCOPE OF PROJECT HAS BEEN CHANGED TO BRIDGE REPLACEMENT. 3/28/00
Waiting to be programmed in 2004 SHOPP

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

186

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41600_	0	KIN -41 -R42.1/R44.7	4275	***HANFORD/ARMONA REHAB***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004	SHOPP	Programmed

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.120	2008	$13,442	$7,332

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR LEMOORE FROM HANFORD/ARMONA RD TO 0.8 KM N OF GRANGEVILLE BLVD (KP R67.8/R71.9)

Work Description
REHAB ROADWAY AND WIDEN SHOULDERS

ROW Info
Parcels 27
Utilities 2

Project Documents
Env State ND Act
Env Federal FI Act
PID Appr 10/29/1999
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $10,721
Total Con Est $10,721

Current Cost Estimate
Structure Est $0
District Est $10,106
Total Con Est $10,106
R/W Est $7,332

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 53 % RW ____ % PS&E ____ % CON ____ %

PM Jim Heinen PH# (559) 243-3467
DM Steve Sakata PH# (559) 230-3112
EM Bobi Ritter PH# (559) 243-8178
CM Del Bains PH# (559) 651-8314

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan											
Approved	3/1/2005		10/1/2006	7/1/2007	7/1/2007		1/1/2006	3/1/2006	3/1/2008	3/1/2008	12/1/2009
Current	7/1/2004 A		10/1/2006 T	7/1/2007 T	7/1/2007 T		11/1/2005 T	3/1/2006 T	3/1/2008 T	3/1/2008 T	12/1/2009 T

Project Comments

12/13/05- On Schedule for PA&ED, BA at FHWA. Proceeding with option that avoids impact on businesses and high pressure gas line-JCH.
10/19/05- A lot of metric work has been done in design surveys and monument recovery for the land net. We will continue to complete the project in metric-JCH.
10/11/05- Sending Biological Assessment to FHWA-JCH.
4/7/5- Clarifying details on mapping for Environmental-JCH.

187

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A400_	0	MAD -41 - 19.8/ 20.1	5257	***YOSEMITE SPRINGS PARKWAY INTERSECTION***	PA&ED

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004A	SHOPP	Programmed

Component | Funding

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
201.010	2008	$1,705	$613

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN MADERA CO, NEAR COARSEGOLD, AT" YOSEMITE SPRINGS PARKWAY (KP 31.8/32.4)

Work Description
INSTALL SIGNALS AND UPGRADE RIGHT- TURN LANES.

ROW Info
Parcels 5
Utilities 1

Project Documents
Env State ND Act
Env Federal EX Act
PID Appr 9/23/2004
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $1,607
Total Con Est $1,607

Current Cost Estimate
Structure Est $0
District Est $1,515
Total Con Est $1,515
R/W Est $90

Agreements

Type	Agency Name	Date
COP	COUNTY OFMADERA	042205

Phase Completion
PA&ED 80 % RW ____ % PS&E 22 % CON ____ %

PM Abdul El-Dahabi PH# (559) 243-3445
DM Sanku Mohan PH# (559) 243-3581
EM Gail Miller PH# (559) 243-8222
CM Bob James PH# (559) 445-6324

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					3/15/2006						
Approved	4/1/2004	4/1/2004	11/10/2004	1/1/2006	3/15/2006		7/1/2004	7/1/2006	9/1/2007	1/1/2008	8/1/2009
Current	10/1/2004 A		11/17/200 A	1/1/2006 T	3/15/2006 T		7/1/2004 A	3/1/2006 T	9/1/2007 T	1/1/2008 T	8/1/2009 T

Project Comments

PDT meetings on 1/8/04;1/27/04;and 3/23/04. Signalized intersection through lane has been added. Circulating draft PR/PSR on 7/27/04. 30% Constructability review on 8/12/04. Requested R/W data sheet on 7/19/04; received R/W data sheet on 8/30/04; PSR approved on 9/23/04. Natural Env Study (NES) prepared on 2/10/05. Coop Agmt approved on 3/15/05. Received a copy of the B.O. on 9/9/05 dated 8/26/05. Public meeting on 11/17/05.

*Escalated at 3%

Caltrans Central Region
PA&ED Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

188

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A490_	K	FRE -41 -R30.7/R31.7	1477	***SAN JOAQUIN RIVER GATEWAY ENTRANCE PLANTING***	PA&ED

Location Description
"IN FRESNO CO, IN THE CITY OF FRESNO" AT THE FRIAN ROAD INTERCHANGE (KP R49.41/R51.01)

Work Description
CORRIDOR ENHANCEMENT

ROW Info
Parcels _____
Utilities 2

Program Information

XPM: In XPM | Delivery Plan: Yes | APL List: Yes

Doc Yr	Program	Status
2004	STIP	Programmed

Component: Funding: IIP , TE

Funds Req Date | CTC Vote Date

Prog Code	Prog FY	Const $$	RW $$
025.700	2009	$944	$0

	RIP	IIP	LOCAL	OTHER
CAPT		$944		
SUPT		$367		

Project Documents

Env State		Act	
Env Federal		Act	
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$972
Total Con Est	$972

Current Cost Estimate

Structure Est	$0
District Est	$944
Total Con Est	$944
R/W Est	$3

Agreements

Type	Agency Name	Date

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestones

	Begin Env M020	NOP M030	Circulate DED M120	Approve FED M160	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	R/W Cert M410	RTL M460	Contract Accept M600
Delivery Plan					2/1/2006						
Approved	7/1/2004		9/1/2004		10/1/2004		10/1/2004	1/1/2005	1/1/2006	3/1/2006	7/1/2010
Current	7/20/2005 A				2/1/2006 T		2/1/2006 T	4/1/2006 T	3/1/2007 T	6/1/2007 T	10/1/2007 T

Project Comments
Initiation document signed on 4/22/04. Env Doc CE on 7/7/04; Started preparing PR on 7/20/05;

*Escalated at 3%

PS&E AND R/W PHASE

Develop Project

(RTL Milestone)

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

189

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45510_	0	FRE -0 -F5942	1208	***FRIANT ROAD WIDENING***	PS&E/RW

Location Description
FRIANT RD FROM COPPER AVENUE TO RD 206

Work Description
WIDEN TO FOUR LANES

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program: LOCAL | Status: Programmed | Doc Yr: 2000
Prog Code: 400.000 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
TCRP , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act _____
Env Federal FI Act _____
PID Appr 7/11/2001
Project Rpt _____

***Escalated Cost Estimate**
Structure Est $0
District Est $16,826
Total Con Est $16,826

Current Cost Estimate
Structure Est $0
District Est $15,860
Total Con Est $15,860
R/W Est $0

PM Jim Heinen **PH#** (559) 243-3467
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Todd George **PH#** (559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 95 % RW ____ % PS&E 40 % CON ____ %

TCRP Info
Bill Ref# 96 Pgm Amnt $10,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	1/1/2004 A						7/1/2005 T	12/1/2007 T	2/1/2008 T	2/1/2010 T	12/1/2006 T
							Past Due				

Project Comments
11/18/05- The County is currently in the process of acquiring the ROW for the project-JCH.
2/23/05- R/W acquisition phase proceeding and may be complete in the Jan 2006 timeframe. Although attempts are ongoing to replace the loss of TCRP funding, the result may be construction of the lowest cost segment only-JCH.

190

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45520_	0	FRE -0 -F5942		***CSUF OPERATIONAL IMPROVEMENTS***	PS&E/RW

Location Description
"FRESNO CO ON SHAW AVE, CHESTNUT AVE" WILLOW AVE AND BARSTOW AVE NEAR CALIF STATE UNIVERSITY AT FRESNO

Work Description
OPERATIONAL IMPROVEMENTS

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program: LOCAL | Status: Programmed | Doc Yr: 2000
Prog Code: 400.000 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
TCRP , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $10,730
Total Con Est $10,730
R/W Est $0

PM Jim Heinen **PH#** (559) 243-3467
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Todd George **PH#** (559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

TCRP Info
Bill Ref# 97 Pgm Amnt $10,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	8/1/2004 A						9/1/2004 A	10/1/2005 A	2/1/2006 T	3/1/2006 T	11/1/2005 T
											Past Due

Project Comments
9/15/05- On Sept CTC vote list: Proj #97.2; Letter of No Prejudice, $714k for PS&E and RW. Allocation request to provide $4,670,000 new TCRP funding for construction. Est ad date Nov 05, Est Constr Award date Dec 05. Proj #97.1; Allocation for $215,000 new TCRP funding for Construction. Same est dates as for #97.2-JCH.
7/26/05- Letter of No Prejudice submitted for $714,000 ($130,000 Design, $584,000 for R/W). Easement along Chestnut from Shaw to Bullard expected by

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

191

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E990_	1	FRE -5 - 20/ 38	2056		PS&E/RW

Location Description
IN FRESNO COUNTY NEAR COALINGA FROM 1.64 KM SOUTH OF TUOLUMNE AVE OVER CROSSING TO 0.9 KM SOUTH OF KAMM AVENUE OVERCROSSING (KP 32.18/61.14)

Work Description
OGAC OVERLAY

ROW Info
Parcels
Utilities 6

Program Information
XPM Yes | Delivery Plan | APL List No
Program: SHOPP | Status: Active | Doc Yr: 2004A
Prog Code: 201.122 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $3,075
Total Con Est $3,075

Current Cost Estimate
Structure Est $0
District Est $2,985
Total Con Est $2,985
R/W Est $0

Agreements
Type | Agency Name | Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Abdul El-Dahabi PH# (559) 243-3445
DM Unassigned PH#
EM Gail Miller PH# (559) 243-8222
CM Unassigned PH#

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	8/18/2005 T		9/1/2005 T	9/1/2005 T		3/1/2006 T	4/1/2006 T	7/1/2006 T	8/12/2006 T	9/1/2006 T	6/1/2007 T
	Past Due		Past Due	Past Due							

Project Comments

192

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44240_	0	FRE -41 -R.1/R7.1	1350	***EXCELSIOR EXPRESSWAY***	PS&E/RW

Location Description
"IN FRESNO COUNTY, ON RTE 41, 0.2 KM" NORTH OF EXCELSIOR AVE TO 0.2 KM NORTH OF ELKHORN AVE (KP R0.2/11.4)

Work Description
2-LN EXPRWY TO 4-LN EXPRWY

ROW Info
Parcels 37
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes
Program: STIP | Status: Programmed | Doc Yr: 2000
Prog Code: 025.700 | Prog FY | Const $$: $0 | RW $$: $7,500
Funds Req Date | CTC Vote Date
Component: PDS | Funding: IIP

	RIP	IIP	LOCAL	OTHER
CAPT		$7,500		
SUPT		$3,580		

Project Documents
Env State ND | Act
Env Federal FI | Act
PID Appr 12/1/2000
Project Rpt 12/15/2005

***Escalated Cost Estimate**
Structure Est $1,530
District Est $43,491
Total Con Est $45,020

Current Cost Estimate
Structure Est $1,400
District Est $39,800
Total Con Est $41,200
R/W Est $3,761

Agreements
Type | Agency Name | Date

Phase Completion
PA&ED 95 % RW____% PS&E 5 % CON____%

PM Abdul El-Dahabi PH# (559) 243-3445
DM Thanh Nguyen PH# (559) 243-3813
EM Bobi Ritter PH# (559) 243-8178
CM Margaret Shaeffer PH# (559) 445-5907

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005										
Approved	4/1/2005	5/1/2006		7/1/2005	3/1/2008	6/1/2008	9/1/2008	10/1/2008	11/1/2008	2/1/2009	7/1/2011
Current	12/15/2005 A	5/1/2006 T	7/1/2005 A	4/1/2006 T	3/1/2008 T	6/1/2008 T	9/1/2008 T	10/1/2008 T	11/1/2008 T	2/1/2009 T	7/1/2011 T

Project Comments
R/W Support and Capital delayed to 07/08. Draft Environmental document and project report are complete. Public hearing was held March 9, 2005. Alternative selection it was made on 8/16/05 after value analysis.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

193

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A040_	1	FRE -41 -R16.3/R17.8			PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
MEASURE	Active	2005

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
Oversight , Measure

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO CO IN EASTON ON RTE 41 FROM 0.4 KM S OF CLAYTON AVE TO 1.03 KM N OF LINCOLN AVE OC (KP R26.33/R28.57)

Work Description
HIGHWAY PLANTING - OVERSIGHT ONLY

ROW Info
Parcels
Utilities 10

Project Documents

Env State		Act	
Env Federal		Act	
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$543
Total Con Est	$543
R/W Est	$0

Agreements

Type	Agency Name	Date
COP	FCTA	

PM	Jim Bane	PH#	(559) 243-3469
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current										7/1/2006 T	7/1/2008 T

Project Comments

194

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42031_	0	FRE -99 - 10.7/ 12.7	1593Y	***FOWLER REPLACEMENT PLANTING***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO CO IN FOWLER FROM 0.7 KM S OF MERCED STR UC TO 0.5 KM NORTH OF CLOVIS AVE UC (KP 17.2/20.4)

Work Description
FOWLER OVERLAY REPLACEMENT PLANTING

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	09/23/2005
Env Federal	EX	Act	09/23/2005
PID Appr	8/27/1999		
Project Rpt	11/29/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,133
Total Con Est	$1,133

Current Cost Estimate

Structure Est	$0
District Est	$1,100
Total Con Est	$1,100
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Jim Bane	PH#	(559) 243-3469
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	12/1/2005										
Approved	12/1/2005		2/1/2006	2/1/2006		1/1/2007	1/1/2007	3/1/2007	5/1/2007	6/11/2007	3/23/2012
Current	11/29/2005 A		2/1/2006 T	2/1/2006 T		1/1/2007 T	1/1/2007 T	3/1/2007 T	5/1/2007 T	6/11/2007 T	3/23/2012 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

195

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49750_	1	FRE -168 -R0/R4.2	0055	***FLORADORA/SHAW MEDIAN BARRIER***	PS&E/RW

Location Description
ON RTE 168S IN FRESNO CO IN FRESNO FROM CEDAR AVE RAMP UC BR#42-0331F TO SHAW AVE UC BR#42-0342 (KP R0.00/R6.85)

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes
Program: SHOPP | Status: Active | Doc Yr: 2004A
Prog Code: 201.010 | Prog FY | Const $$ | RW $$
Funds Req Date: 12/21/2005 | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	04/19/2005
Env Federal	EX	Act	04/19/2005
PID Appr	5/20/2005		
Project Rpt	5/20/2005		

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $3,307
Total Con Est $3,307
R/W Est $0

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Getachew Eshete	PH#	(559) 243-3890
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date
RR	TULARE VALLEY RR	041805

Phase Completion
PA&ED 100 % RW 80 % PS&E 95 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							3/1/2006	3/1/2006			
Approved	7/1/2005					1/1/2006	3/1/2006	3/1/2006	4/1/2006	6/1/2006	10/1/2006
Current	5/20/2005 A					12/29/2005 A	11/16/2005 A	3/1/2006 T	4/1/2006 T	6/1/2006 T	10/1/2006 T

Project Comments
4/04 Waiting for policy exception to have concrete instead of thrie beam. 2/05 Working on the PSE package for concrete barrier.

196

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A280_	1	FRE -168 -R.5/R8.7		***FWY 168 IN FILL LANDSCAPING***	PS&E/RW

Location Description
IN FRESNO ADDING LANDSCAPTE ON RTE 168 - COOP PENDING #06-1230 W/FCTA - MEASURE C

Work Description
LANDSCAPE & IRRIGATION

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes
Program: MEASURE | Status: Active | Doc Yr: 2004
Prog Code: 400.000 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding: Reimbursed

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	
Env Federal		Act	
PID Appr			
Project Rpt			

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,000
Total Con Est $1,000
R/W Est $0

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	FCTA	
COP	FCTA	

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	8/1/2005										
Approved	7/1/2004					12/1/2004		2/1/2005	3/15/2005	4/1/2005	10/1/2007
Current	8/1/2005 A										10/1/2007 T

Project Comments
Coop 06-1240 with FCTA for Caltrans to design the landscape project was executed in 12/04. Coop 06-1289 will be for FCTA to fully fund, ad, award and construct the landscape project, and is targeted to be executed in 3/2005.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

197

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34233_	1	FRE -180 -R53.4/R55.8	0089C	***FRESNO 180 WEST FREEWAY - SEGMENT 2***	PS&E/RW

Location Description
IN AND NEAR FRESNO FROM 0.3 KM W OF BRAWLEY AVE TO 0.2 KM E OF WEST AVE (KP R86.0/R89.8).

Work Description
CONSTRUCT FREEWAY

ROW Info
Parcels 46
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
MEASURE	Active	1999

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
Measure , Reimbursed

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	ND	Act	03/01/2002
Env Federal	FI	Act	03/01/2002
PID Appr	9/27/1989		
Project Rpt	12/15/2004		

***Escalated Cost Estimate**

Structure Est	$13,119
District Est	$30,635
Total Con Est	$43,754

Current Cost Estimate

Structure Est	$12,737
District Est	$29,743
Total Con Est	$42,480
R/W Est	$9,882

PM	Bob Hull	**PH#**	(559) 243-3443
DM	Thanh Nguyen	**PH#**	(559) 243-3813
EM	Lance Brangham	**PH#**	(559) 243-8161
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	CITY OF FRESNO	
COP	COUNTY OFFRESNO	
COP	FCTA-CON	
COP	FCTA-PS&E	031302
COP	FCTA-R/W	043003

Phase Completion
PA&ED 100 % RW 70 % PS&E 95 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							3/1/2006				
Approved	3/1/2002	4/1/2004	4/1/2004	8/1/2004	5/1/2006	7/1/2006	10/1/2006	10/1/2006	11/1/2006	2/1/2007	12/1/2009
Current	3/1/2002 A	4/1/2004 A	2/26/2004 A	2/26/2004 A	12/15/2005 T	3/1/2006 T	3/1/2006 T	7/5/2006 T	7/6/2006 T	10/1/2006 T	1/1/2009 T

Past Due

Project Comments
Coop Agreement Amendment with FCTA approved 1/26/05 for total PS&E Support = $3.4m. *Need Coop Agmt. for Construction
Coop Agreement Amendment with FCTA approved 1/26/05 for total R/W Support =$1.643m and R/W Capital = $6.744m.
Environmental Reevaluation approved 11-8-04, Supplemental Project Report approved 12-15-04
TOTAL PROJECT COST = $65,157,000 + $3,508,000 (City frontage road) = $68,665,000 vs $46.8 million Expenditure Plan / 2005 TEA-LU Demo = $7.6m

198

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34252_	1	FRE -180 -R71.6/R75	0091B	***KINGS CANYON EXPRESSWAY SEGMENT 2***	PS&E/RW

Location Description
NEAR CENTERVILLE FROM ACADEMY AVE TO TRIMMER SPRINGS RD START FROM PA&ED (KP R114.6/R120.0)

Work Description
2C TO 2E ON EXISTING ALIGNMENT

ROW Info
Parcels 48
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$6,210

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP , Measure

	RIP	IIP	LOCAL	OTHER
CAPT	$6,210			
SUPT	$1,993			

Project Documents

Env State	ER	Act	
Env Federal	ES	Act	04/18/1996
PID Appr	3/29/1989		
Project Rpt	4/18/1996		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$22,060
Total Con Est	$22,060

Current Cost Estimate

Structure Est	$0
District Est	$19,600
Total Con Est	$19,600
R/W Est	$10,024

PM	Neil Bretz	**PH#**	(559) 243-3465
DM	Sanku Mohan	**PH#**	(559) 243-3581
EM	Lance Brangham	**PH#**	(559) 243-8161
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 40 % PS&E 45 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/18/1996		10/1/2001	2/1/2003		3/1/2007	7/1/2007	8/1/2007	9/1/2007	2/1/2008	11/1/2009
Current	4/18/1996 A		10/1/2001	A 10/11/2002 A		3/1/2009 T	7/1/2009 T	8/1/2009 T	9/1/2009 T	2/1/2010 T	12/1/2011 T

Project Comments
2000 STIP programmed for Design and RW. Environmental reevaluation in process (Pending B.O. from USFWS, B.A. sent to USFWS 3/2003). Due to lack of capital funding Fresno COG requests stoppage of design effort (3/7/05). Current schedule assumes design activities will resume 7/1/07. (12/16/05)

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

199

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34253_	1	FRE -180 -R75/R78.2	0091C	***KINGS CANYON EXPRESSWAY SEGMENT 3***	PS&E/RW

Location Description
NEAR CENTERVILLE AND MINKLER FROM TRIMMER SPRINGS RD TO FRANKWOOD AVE START FROM PA&ED (KP R120.0/R125.1)

Work Description
2C TO 2E ON NEW ALIGNMENT

ROW Info
Parcels 57
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$3,000

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP , Measure

	RIP	IIP	LOCAL	OTHER
CAPT	$3,000			
SUPT	$2,107			

Project Documents

Env State	ER	Act	
Env Federal	ES	Act	04/18/1996
PID Appr	3/29/1989		
Project Rpt	4/18/1996		

***Escalated Cost Estimate**

Structure Est	$4,615
District Est	$21,272
Total Con Est	$25,887

Current Cost Estimate

Structure Est	$4,100
District Est	$18,900
Total Con Est	$23,000
R/W Est	$31,793

PM	Neil Bretz	PH#	(559) 243-3465
DM	Sanku Mohan	PH#	(559) 243-3581
EM	Lance Brangham	PH#	(559) 243-8161
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 40 % PS&E 35 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/18/1996	7/10/2002	10/1/2001	3/1/2003	7/1/2007	9/1/2007	1/1/2008	2/1/2008	3/1/2008	8/1/2008	10/1/2010
Current	4/18/1996 A	7/10/2002 A	10/1/2001 A	4/12/2002 A	7/1/2009 T	9/1/2009 T	1/1/2010 T	2/1/2010 T	3/1/2010 T	8/1/2010 T	10/1/2012 T

Project Comments
2000 STIP programmed for Design and RW. Environmental reevaluation in progress (Pending B.O. from USFWS, B.A. sent to USFWS 3/2003). Due to lack of capital funding Fresno COG requests stoppage of design effort (3/7/05). Current schedule assumes design activities will resume 7/1/07. (12/16/05)

200

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46170_	0	KER -5 -R13.5/	3086	***LAVAL ROAD INTERCHANGE***	PS&E/RW

Location Description
IN KERN COUNTY ON RTE 5 @ WHEELER RIDGE ROAD (KP R21.7)

Work Description
CONSTRUCT NEW BRIDGE AND RAMPS

ROW Info
Parcels ____
Utilities 0

Program Information
XPM Yes | Delivery Plan ____ | APL List Yes

Program	Status	Doc Yr
LOCAL	Active	2004

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component	Funding
	Oversight , Demo

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	10/26/1998
Env Federal	EX	Act	10/26/1998
PID Appr	5/25/2005		
Project Rpt	5/25/2005		

***Escalated Cost Estimate**

Structure Est	$4,120
District Est	$5,150
Total Con Est	$9,270

Current Cost Estimate

Structure Est	$4,000
District Est	$5,000
Total Con Est	$9,000
R/W Est	$0

PM	Sharri Bender-Ehlert	PH#	(559) 243-3456
DM	Khaled Daher	PH#	(559) 230-3130
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Roger Henderson	PH#	(661) 395-2569

Agreements

Type	Agency Name	Date
COP	COUNTY OF KERN	

Phase Completion
PA&ED 100 % RW ____ % PS&E 5 % CON 0 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	5/25/2005	5/25/2005	5/25/2005	7/1/2005	6/1/2006	6/1/2006	8/1/2006	8/1/2006	10/1/2006	1/1/2007	4/1/2008
Current	5/25/2005 A	5/25/2005 A	5/25/2005 A	6/1/2006 T	9/1/2006 T	11/1/2006 T	1/1/2007 T	1/1/2007 T	3/1/2007 T	5/1/2007 T	5/1/2009 T

Project Comments
6/8/05- Local Funded, Federal Demo Funds, Oversight . Kern County lead agency, Funding by Tejon Ranch. The CAR for the HWY improvement Agreement have been approved. The HWY Improvement Agreement with the developer is for preparation of the PS&E. A Coop(to capture Fed.$$) will be entered into with Kern County for construction. Advisory Design Exception for the need for an auxiliary lane and a two-lane exit ramp has been approved. Supplemental PSR/PR was approved on 5/25/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

201

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-35341_	0	KER -46 - 0/ 7.3	3380A	***RTE 46 EXPRESSWAY CONVERSION***	PS&E/RW

Location Description
FROM SAN LUIS OBISPO CO LINE TO KECKS ROAD (KP 0.0/11.7)

Work Description
2-LANE CONV TO 4-LANE EXPRWY

ROW Info
Parcels 15
Utilities 4

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$4,500

Funds Req Date | CTC Vote Date

Component	Funding
PDS	TCRP , RIP , IIP

	RIP	IIP	LOCAL	OTHER
CAPT	$4,350	$150		
SUPT	$1.885	$1.215		

Project Documents

Env State	ND	Act	01/30/2004
Env Federal	FI	Act	
PID Appr	2/3/1999		
Project Rpt	6/14/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$42,330
Total Con Est	$42,330

Current Cost Estimate

Structure Est	$0
District Est	$37,610
Total Con Est	$37,610
R/W Est	$14,851

Agreements

PM	Mehran Akhavan	**PH#**	(559) 243-3442	**Type**	**Agency Name**	**Date**
DM	Shahin Mansour	**PH#**	(559) 230-3114			
EM	Juergen Vespermann	**PH#**	(559) 243-8157			
CM	Amrit Brar	**PH#**	(661) 720-0967			

Phase Completion
PA&ED 100 % RW ____ % PS&E 35 % CON ____ %

TCRP Info
Bill Ref# 113 Pgm Amnt $30,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2004		2/1/2005	2/1/2004		2/1/2007	7/1/2009	7/1/2009	10/1/2009	11/1/2009	11/1/2012
Current	6/14/2005 A		*12/19/2005* A	*7/1/2007* T		*2/1/2009* T	*7/1/2009* T	*7/1/2009* T	*10/1/2009* T	*11/1/2009* T	*11/1/2012* T

Project Comments

Public Hearing held 5-07-03 @ Lost Hills crf
PDT 11-20-03 to present Alternatives crf
from consultant 7-26-02 crf

Value Analysis complete and final report received

202

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44250_	1	KER -46 - 7.3/ 33.5	3386	***KECKS RD 4-LANE***	PS&E/RW

Location Description
FROM THE INTERSECTION OF KECKS ROAD TO 1.44 KM EAST OF INTERSTATE 5 INTERCHANGE (KP 11.7/53.9)

Work Description
2-LN CONVENTIONAL TO 4-LN CONVENTIONAL EXPRWY

ROW Info
Parcels 106
Utilities 29

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
710.870		$0	$16,245

Funds Req Date | CTC Vote Date

Component	Funding
PDS	TCRP , RIP , IIP

	RIP	IIP	LOCAL	OTHER
CAPT	$3,780	$12,465		
SUPT	$7.075	$1.000		

Project Documents

Env State	ND	Act	01/01/2005
Env Federal	FI	Act	01/01/2005
PID Appr	3/7/2000		
Project Rpt	6/14/2005		

***Escalated Cost Estimate**

Structure Est	$10,377
District Est	$77,941
Total Con Est	$88,319

Current Cost Estimate

Structure Est	$9,220
District Est	$69,250
Total Con Est	$78,470
R/W Est	$72,603

Agreements

PM	Mehran Akhavan	**PH#**	(559) 243-3442	**Type**	**Agency Name**	**Date**
DM	Shahin Mansour	**PH#**	(559) 230-3114			
EM	Mike Donahue	**PH#**	(559) 243-8157			
CM	Amrit Brar	**PH#**	(661) 720-0967			

Phase Completion
PA&ED 100 % RW ____ % PS&E 95 % CON ____ %

TCRP Info
Bill Ref# 113 Pgm Amnt $30,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2003		7/1/2002	3/1/2004		3/1/2009	7/1/2009	7/1/2009	9/15/2009	2/1/2010	3/1/2012
Current	6/14/2005 A		*7/1/2002* A	*7/1/2007* T		*3/1/2009* T	*7/1/2009* T	*7/1/2009* T	*9/15/2009* T	*2/1/2010* T	*3/1/2012* T

Project Comments

10/2005 To split 3 segments into 3 separate EAs crf
Public Hearing held 5-07-03 @ Lost Hills crf
Value Analysis Study complete and final report received from consultant 7-26-02 crf

8/22/03 Design currently working on Segment I, PM 19.8/27.0 (7.2 Mi) crf

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

203

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42550_	1	KER -58 -R92.1/R93.2	3482	***DENNISON ROAD IMPROVEMENTS***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998A

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$1.535			

Location Description
IN TEHACHAPI AT DENNISON RD BR #50-0339 (KP R148.3/R150.0)

Work Description
REPLACE OC W/4-LANE OC & CONSTRUCT PARTIAL CLOVERLEAF INTERCHANGE

ROW Info
Parcels 8
Utilities 5

Project Documents

Env State	CE	Act	07/28/2003
Env Federal	EX	Act	07/28/2003
PID Appr	5/19/2000		
Project Rpt	6/30/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$4,521
District Est	$6,350
Total Con Est	$10,871
R/W Est	$632

Agreements

Type	Agency Name	Date

PM	Frank Momen	PH#	(559) 243-3444
DM	Khaled Daher	PH#	(559) 230-3130
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Roger Henderson	PH#	(661) 395-2569

Phase Completion
PA&ED 100 % RW ____ % PS&E 70 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2003			3/1/2004							
Current	7/28/2003 A	1/20/2004 A	4/9/2004 A		4/1/2006 T	6/1/2006 T					

Project Comments
The project is programmed for PA&ED and PS&E only. The schedule for the remaining phases will be determined after the Alternative is selected and the funding has been identified.

204

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43350_	1	KER -99 -R30.5/R31.1	3559	***7TH STANDARD ROAD WIDENING***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component	Funding
PDS	TCRP , Oversight , RIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR BAKERSFIELD ON RTE 99 AT THE 7TH STANDARD RD INTERCHANGE (KP 49.1/50.0)

Work Description
MODIFY INTERCHANGE

ROW Info
Parcels ____
Utilities 0

Project Documents

Env State	ND	Act	07/11/2003
Env Federal	FI	Act	
PID Appr	1/31/2000		
Project Rpt	7/11/2003		

***Escalated Cost Estimate**

Structure Est	$2,575
District Est	$14,420
Total Con Est	$16,995

Current Cost Estimate

Structure Est	$2,500
District Est	$14,000
Total Con Est	$16,500
R/W Est	$0

Agreements

Type	Agency Name	Date
COP	KERN CO	061201

PM	Sharri Bender-Ehlert	PH#	(559) 243-3456
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

Phase Completion
PA&ED 100 % RW ____ % PS&E 95 % CON ____ %

TCRP Info
Bill Ref# 103 Pgm Amnt $8,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	7/11/2003 A	11/1/2002 A	10/1/2002 A	1/27/2003 A	9/1/2004 A	9/8/2006 T	11/9/2006 T	11/9/2006 T	1/12/2007 T	3/9/2007 T	3/1/2010 T

Project Comments
6/8/05 - County proceeding with local funds. PS&E is 95% complete but has not been submitted to CT for review.
TCRP application was approved on March 28,2001. Kern County is the lead agency.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

205

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C080_	1	KER -178 -R33.2/R41.6	3821	DELONEGHA RD GUARDRAILS	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

ON RTE 178 IN KER CO FROM 0.72 KM EAST OF KERN RIVER BRIDGE #50-278 TO 2.07 KM WEST OF RTE 155 AND RTE 178 SEPARATION (KP R53.57/R67.01)

Work Description

INSTALL GUARDRAIL

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State CE Act 02/14/2005
Env Federal _____ Act _____
PID Appr 7/1/2005
Project Rpt 7/1/2005

***Escalated Cost Estimate**

Structure Est _____
District Est _____
Total Con Est _____

Current Cost Estimate

Structure Est $0
District Est $1,200
Total Con Est $1,200
R/W Est $0

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM Khaled Daher **PH#** (559) 230-3130
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	7/1/2005 A		7/1/2005 A			2/1/2006 T	10/19/2005 A	4/15/2006 T	6/1/2006 T	8/1/2006 T	1/1/2008 T

Project Comments

12/13/05- Finishing up 95% PS&E-JCH.
7/1/5- PR/PSR approved, PAED achieved-JCH.
6/27/05- Begin circulation-JCH.
6/17/05- Submitted sched and resources for XPM-JCH.

206

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42480_	0	KER -184 -L0/L3.6	3841	***WEEDPATCH 4-LANE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$1,264			

Location Description

IN LAMONT 0.5 KM S OF RTE 223 TO DI GIORGIO RD AND FROM PANAMA RD TO 0.8 KM S OF PANAMA LN (KP L0.0/1.6 & 3.5/5.7)

Work Description

WIDEN FROM 2C TO 4C

ROW Info

Parcels 86
Utilities 8

Project Documents

Env State ND Act 06/08/2005
Env Federal FI Act 06/08/2005
PID Appr 2/16/1999
Project Rpt 5/11/2005

***Escalated Cost Estimate**

Structure Est $0
District Est $21,019
Total Con Est $21,019

Current Cost Estimate

Structure Est $0
District Est $17,090
Total Con Est $17,090
R/W Est $3,666

Agreements

Type	Agency Name	Date

PM Frank Momen **PH#** (559) 243-3444
DM David Sangha **PH#** (559) 244-2942
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion

PA&ED 100 % RW____% PS&E 20 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2004			10/1/2005							
Current	6/8/2005 A		*1/1/2010* T	*7/1/2010* T		*3/1/2012* T	*7/1/2012* T	*7/1/2012* T	*9/1/2012* T	*12/1/2012* T	*7/1/2015* T

Project Comments

B.O. by F&W Service in Sacramento is pending. On 5/13/03 BA was submitted to F&W Services by FHWA. The project is programmed for PA&ED only. The schedule for the remaining phases will be determined after the Alternative is selected and the funding has been identified.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

207

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45690_	0	KIN -0 -C5945		***JERSEY AVENUE WIDENING***	PS&E/RW

Program Information

XPM: No | Delivery Plan: | APL List: No

Program	Status	Doc Yr
LOCAL	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
TCRP , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN THE CITY OF LEMOORE, AT JERSEY" AVENUE FROM 17TH ST TO 18TH ST IN KINGS COUNTY

Work Description
WIDENING FROM 2 TO 4 LANES/INSTALL "TRAFFIC SIGNALS, CURB AND GUTTER"

ROW Info
Parcels
Utilities 0

Project Documents
Env State Act
Env Federal Act
PID Appr 2/21/2001
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,695
Total Con Est $1,695
R/W Est $0

Agreements

			Type	Agency Name	Date
PM	Neil Bretz	PH# (559) 243-3465			
DM	Abdul Baker	PH# (559) 243-8037			
EM	Gail Miller	PH# (559) 243-8222			
CM	Del Bains	PH# (559) 651-8314			

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

TCRP Info
Bill Ref# 112 Pgm Amnt $1,500

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments
TCRP Application approved by CTC 2-21-01. $1.5 million in TCRP funds and $195,000 in Kings County funds. EA for Tracking only - Charges are on EA 965100.
TCRP application amendment approved 4-1-02. Project design is complete and R/W has been acquired, currently waiting for construction funding. (12/20/05)

208

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-32550_	0	KIN -198 - 9.4/ 10.2	4330	***19TH AVE INTERCHANGE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: No

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$0

Funds Req Date | CTC Vote Date

Component | Funding
PDS | RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$0			
SUPT	$1,781			

Location Description
ON ROUTE 198 IN KINGS COUNTY IN KINGS COUNTY FROM ROUTE 41 TO 18 1/2 AVENUE (VINE STREET) (KP 15.1/16.3)

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels 9
Utilities 6

Project Documents
Env State EX Act 06/15/2005
Env Federal EX Act
PID Appr 6/30/1993
Project Rpt 6/20/2005

***Escalated Cost Estimate**
Structure Est $3,761
District Est $16,895
Total Con Est $20,656

Current Cost Estimate
Structure Est $3,058
District Est $13,737
Total Con Est $16,795
R/W Est $3,125

Agreements

			Type	Agency Name	Date
PM	Jim Heinen	PH# (559) 243-3467			
DM	Khaled Daher	PH# (559) 230-3130			
EM	Bobi Ritter	PH# (559) 243-8178			
CM	Del Bains	PH# (559) 651-8314			

Phase Completion
PA&ED 100 % RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2004			7/1/2003							
Current	6/20/2005 A	2/1/2009 T	11/1/2008 T	3/1/2009 T	2/1/2011 T	7/1/2011 T	3/1/2012 T	11/1/2012 T	2/1/2013 T	3/15/2013 T	7/1/2015 T

Project Comments
12/9/05- Kings COG will try to program support for PS&E to begin 7/06-JCH.
6/20/05- PR approved, PAED achieved. Project work is suspended pending additional funding to proceed into PSE/RW. Take off APL. Outstanding effort by the Team-JCH.
6/15/05- FHWA has signed CE, Circulating PR for final 2 signatures -JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

209

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-3568U_	1	KIN -198 -T21.5/T28.3	4360B	***HANFORD EXPRESSWAY***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600		$0	$11,981

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP , IIP , TCRP

	RIP	IIP	LOCAL	OTHER
CAPT	$11,981	$0		
SUPT	$3.886	$1.600		

Location Description
NEAR HANFORD FROM 0.8 KM E OF RTE 43 TO 0.6 KM W OF RTE 99 NEAR VISALIA (KP T34.6/45.5) (KP 0.0/R5.3)

Work Description
2C TO 4E ON NORTH SIDE

ROW Info
Parcels 59
Utilities 6

Project Documents

Env State	ND	Act	06/19/2003
Env Federal	FI	Act	06/12/2003
PID Appr	3/27/1997		
Project Rpt	6/30/2003		

***Escalated Cost Estimate**

Structure Est	$15,489
District Est	$66,837
Total Con Est	$82,326

Current Cost Estimate

Structure Est	$14,600
District Est	$63,000
Total Con Est	$77,600
R/W Est	$12,250

PM	Neil Bretz	PH#	(559) 243-3465
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date
COP	#1293 CANCELLED	
COP	#1294 CANCELLED	
COP	CO OF KINGS RELINQ	
COP	CO OF TULARE RELIN	

Phase Completion
PA&ED 100 % RW 20 % PS&E 70 % CON ____ %

TCRP Info
Bill Ref# 111 Pgm Amnt $14,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/30/2003	5/18/2002	12/17/2001	7/1/2002	8/1/2006	12/1/2006	12/1/2007	1/1/2008	3/1/2008	8/1/2008	10/1/2011
Current	6/30/2003 A	5/18/2002 A	12/17/2001 A	9/19/2002 A	8/1/2006 T	12/1/2006 T	12/1/2007 T	1/1/2008 T	3/1/2008 T	8/1/2008 T	10/1/2011 T

Project Comments
TCRP PROJECT. TCRP application approved by CTC 5-2-01. (#111) PA&ED-PS&E ONLY. JOINT FUNDED PROJECT-TULARE & KINGS COUNTY (3/29/00). Value Analysis Study completed 4-05-01. Open house held 7-10-02. Last PDT meeting held 11-18-04. Project has $2.4M in 2005 TEA LU funding.

210

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43400_	0	TUL -65 - 0/ 18	8650	***TERRA BELLA EXPRESSWAY***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998A

Prog Code	Prog FY	Const $$	RW $$
710.870		$0	$2,000

Funds Req Date | CTC Vote Date

Component	Funding
PDS	RIP , TCRP

	RIP	IIP	LOCAL	OTHER
CAPT	$2,000			
SUPT	$3.635			

Location Description
ON STATE ROUTE 65 IN TULARE COUNTY FROM TULARE/KERN COUNTY LINE TO 0.2 KM SOUTH OF ROUTE 190/65 SEPARATION (KP 0.0/29.0)

Work Description
2C TO 4E

ROW Info
Parcels 99
Utilities 7

Project Documents

Env State	ER	Act	
Env Federal	ES	Act	
PID Appr	4/19/2000		
Project Rpt	6/27/2005		

***Escalated Cost Estimate**

Structure Est	$8,892
District Est	$63,437
Total Con Est	$72,329

Current Cost Estimate

Structure Est	$7,900
District Est	$56,363
Total Con Est	$64,263
R/W Est	$6,394

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Emad Araim	PH#	(559) 243-3844
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Kevin Reisz	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW ____ % PS&E 5 % CON ____ %

TCRP Info
Bill Ref# 0 Pgm Amnt $3,500

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	7/1/2005										
Approved	10/1/2005	9/1/2005	7/1/2005	9/1/2006	5/1/2007	8/1/2007	10/1/2007	10/1/2007	12/1/2007	2/1/2008	7/1/2011
Current	7/5/2005 A	9/1/2005 A	7/1/2005 A	10/1/2006 T	4/1/2009 T	7/1/2009 T	10/1/2009 T	10/1/2009 T	12/1/2009 T	2/1/2010 T	7/1/2012 T

Project Comments
Public Open House held on 3/17/05 in Porterville, about 35 people showed up. Everybody is in support of the project.
Combined with TCRP #122 (EA 06-45210). Dropped EA 06-45210.
TCRP application was approved on 6/7/01 by CTC.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

211

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43950_	1	TUL -198 -R10.2/	6530	***SANTA FE AVE O.C.***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2002

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding

Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN VISALIA AT SANTA FE AVE (KP R16.45)

Work Description
CONSTRUCT OVERCROSSING

ROW Info
Parcels
Utilities 0

Project Documents

Env State	ND	Act	06/05/2003
Env Federal		Act	
PID Appr	6/5/2003		
Project Rpt	6/5/2003		

***Escalated Cost Estimate**

Structure Est	$2,513
District Est	$1,462
Total Con Est	$3,975

Current Cost Estimate

Structure Est	$2,440
District Est	$1,419
Total Con Est	$3,859
R/W Est	$0

Agreements

Type	Agency Name	Date
COP	CITY OF VISALIA	

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Phase Completion
PA&ED 100 % RW 30 % PS&E 60 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	6/5/2003 A	7/23/2004 A	7/26/2004 A	11/29/2004 A	5/1/2006 T	7/1/2006 T	9/1/2006 T	9/1/2006 T	10/15/2006 T	1/2/2007 T	8/1/2008 T

Project Comments

6/8/05 - City of Visalia is the lead agency. City is combining this project with Ben Maddox O. C. work (06-43960_). 30% PS&E has been submitted. Waiting for an updated schedule. 60% PS&E submitted on 8/24/05. 60% Const. Review held 10/5/05.

212

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43960_	1	TUL -198 -R10.7/	6535	***BEN MADDOX WAY O.C.***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2006

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding

Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN VISALIA AT BEN MADDOX WAY (KP R17.27)

Work Description
WIDEN OC AND SIGNALIZE OFF-RAMP

ROW Info
Parcels
Utilities 0

Project Documents

Env State	ND	Act	07/21/2003
Env Federal	ES	Act	07/21/2003
PID Appr			
Project Rpt	12/8/2003		

***Escalated Cost Estimate**

Structure Est	$2,002
District Est	$2,304
Total Con Est	$4,306

Current Cost Estimate

Structure Est	$1,944
District Est	$2,237
Total Con Est	$4,181
R/W Est	$0

Agreements

Type	Agency Name	Date
COP	CITY OF VISALIA	

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Phase Completion
PA&ED 100 % RW 30 % PS&E 60 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	12/8/2003 A	7/23/2004 A	11/29/2004 A	5/1/2006 T	5/1/2006 T	7/1/2006 T	9/1/2006 T	9/1/2006 T	11/1/2006 T	1/2/2007 T	8/1/2008 T

Project Comments

6/8/05 - City of Visalia is the lead agency. City is combining this project with Santa Fe O. C. work (06-43950_). 30% PS&E plans have been submitted. Waiting for a schedule from City's consultant. 60% Const. Review held 10/5/05. City needs to revise schedule.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

213

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A740_	0	FRE -0 - 0/	0095	***D6 ARCHAEOLOGICAL STUDY***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
025.700	2006	$1,862	$0

Funds Req Date | CTC Vote Date

Component	Funding
	IIP , TE

	RIP	IIP	LOCAL	OTHER
CAPT		$1,862		
SUPT		$15		

Location Description
"IN MADERA, FRESNO, KINGS, TULARE," AND KERN COUNTIES AT VARIOUS LOCATIONS

Work Description
INVENTORYING HISTORIC & ARCH SITES

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,876
Total Con Est $1,876
R/W Est $0

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Abdul Baker	PH#	(559) 243-8037
EM	Jeanne Binning	PH#	(559) 423-8219
CM	Bob James	PH#	(559) 445-6324

Phase Completion
PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	7/1/2005										
Approved	7/1/2005							9/1/2005		12/1/2005	12/1/2009
Current	7/1/2005 A										

Project Comments
3/9/05 will be combined with 06-0C730

214

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34234_	1	FRE -180 -R55.4/R56.6	0089B	***ROEDING PARK LANDSCAPE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$1,379	$0

Funds Req Date: 10/13/2005 | CTC Vote Date

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$1,379			
SUPT	$500			

Location Description
"FROM TIELMAN AVE OC TO THE ""G"" STR" UC AND ON RTE 99 FROM 0.2 KM N OF EL DORADO STR TO NIELSEN AVE UC (KP 180-R89.9/R91.2 & 99-34.7/35.5)

Work Description
HIGHWAY PLANTING

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE Act 06/24/2003
Env Federal EX Act
PID Appr
Project Rpt 4/29/2004

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,379
Total Con Est $1,379
R/W Est $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	111703

PM	Bob Hull	PH#	(559) 243-3443
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

Phase Completion
PA&ED 100 % RW 100 % PS&E 99 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan								1/1/2006			
Approved	7/14/2003	5/1/2003		2/1/2003	9/1/2003	12/1/2003	1/1/2004		4/12/2004	6/1/2004	7/1/2008
Current	7/14/2003 A	5/25/2003 A	11/18/2002 A			10/17/2005 A	11/20/2003 A	1/1/2006 A	2/1/2006 T	5/1/2006 T	7/1/2010 T

Project Comments
Supplemental Project Report approved April 29, 2004 to shorten limits. PCR approved May 6, 2004 to shorten limits and move capital funds to support budget ($500,000). CTC Placed project on Pending Allocation List 5-13-04. Capital funding ncreased $79 (@3%/yr) due to delay.
New programmed year is 2005/06. Put Back on APL 6/05. No Structures involvement.
Schedule includes 3 year plant establishment period. (750 Working Days). End of major work = 180 Working Days

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

215	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
	06-34244_	1	FRE -180 -R60.3/R64	0090L	***SUNNYSIDE LANDSCAPE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000A

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$2,790	$0

Funds Req Date: 12/21/2005
CTC Vote Date:

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$2,790			
SUPT	$982			

Location Description
IN AND NEAR FRESNO FROM RTE 168 TO CLOVIS AVE (KP R97.1/R103.1)

Work Description
HIGHWAY PLANTING (MITIGATION)

ROW Info
Parcels: ____
Utilities: 0

Project Documents

Env State	CE	Act	01/31/2003
Env Federal		Act	
PID Appr			
Project Rpt	3/22/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,056
Total Con Est	$4,056
R/W Est	$0

PM	Neil Bretz	**PH#**	(559) 243-3465
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 100 % PS&E 90 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							3/21/2006	3/21/2006			
Approved	3/1/2004	1/1/1999		5/1/2004	1/1/2005	4/1/2005	7/1/2005	7/1/2005	8/12/2005	10/1/2005	10/1/2009
Current	3/22/2004 A				11/1/2005 A	12/29/2005 A	10/12/2005 A	3/21/2006 T	4/18/2006 T	8/1/2006 T	8/1/2010 T

Project Comments
Do to funding constraints project will be delayed. All work will stop on 5/1/04 and will resume on 7/1/05. (4/22/04) Project design effort has resumed. (7/1/05)

216	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
	06-39520_	0	KER -178 -R6.1/R7.5	3731	***FAIRFAX INTERCHANGE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$15,000	$500

Funds Req Date:
CTC Vote Date:

Component	Funding
	Oversight , RIP , Local , LCO

	RIP	IIP	LOCAL	OTHER
CAPT	$15,000		$500	
SUPT	$0		$550	

Location Description
ON STATE ROUTE 178 FROM 1.2 KM W TO 1.2 KM E OF FAIRFAX RD IN THE CITY OF BAKERSFIELD (KP 9.8/12.1)

Work Description
CONSTRUCT INTERCHANGE

ROW Info
Parcels: 2
Utilities: 5

Project Documents

Env State	CE	Act	04/23/2003
Env Federal	EX	Act	04/23/2003
PID Appr	5/22/1997		
Project Rpt	12/23/2005		

***Escalated Cost Estimate**

Structure Est	$2,700
District Est	$13,462
Total Con Est	$16,162

Current Cost Estimate

Structure Est	$2,621
District Est	$13,070
Total Con Est	$15,691
R/W Est	$1,085

PM	Sharri Bender-Ehlert	**PH#**	(559) 243-3456
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date
COP	CITY OF BKS #1177	072502
COP	CITY OF BKS #1262	

Phase Completion
PA&ED 98 % RW ____ % PS&E 75 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	12/23/2005 A	7/1/2003 A	3/1/2003 A	4/20/2003 A	6/9/2006 T	9/8/2006 T	11/9/2006 T	11/9/2006 T	1/12/2007 T	3/9/2007 T	3/1/2010 T

Project Comments
6/8/05 - Oversight project with the City of Bakersfield taking the lead. Coop.Ag. with the City of Bakersfield is completed through PS&E. The advisory fact sheet has been approved. Should receive updated Project Report soon.
7/27/05 - PR submitted for review.
8/11/05 - 60% PS&E submitted for review.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

217

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40720_	1	MAD - 99 - 9.1/ 9.8	5355	***GATEWAY INTERCHANGE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$5,370	$394

Funds Req Date | CTC Vote Date

Component | Funding
Oversight , Local , RIP , LCO

	RIP	IIP	LOCAL	OTHER
CAPT	$3,652		$2,112	
SUPT	$500		$1,326	

Location Description
IN MADERA ON RTE 99 FROM 1.0 KM S OF S. MADERA OC TO .3 KM N OF RTE 99/145 SEP AND ON RTE 145 FROM .3 KM S TO .2 KM N OF RTE 99/145 SEP (KP 14.7/16.8; 14.3/14.8)

Work Description
MODIFY INTERCHANGES

ROW Info
Parcels 10
Utilities 0

Project Documents

Env State	ND	Act	09/02/2003
Env Federal	EX	Act	02/24/2003
PID Appr	2/24/1998		
Project Rpt	9/2/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$2,700
District Est	$6,000
Total Con Est	$8,700
R/W Est	$0

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Thanh Nguyen	**PH#**	(559) 243-3813
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date
COP	CITY OF MADERA	
RR	UNION PACIFIC	062703

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/1/2003	5/1/2001		1/1/2001	7/17/2002	7/1/2003	10/1/2003	10/1/2003	12/1/2003	3/1/2004	3/1/2006
Current	9/2/2003 A	7/1/2001 A		1/1/2001 A	7/17/2002 A	11/14/2003 A	1/6/2004 A	5/1/2006 T	7/1/2006 T	2/1/2007 T	7/1/2008 T

Project Comments
LOCAL DELIVERY - OVERSIGHT THROUGH PS&E. STIP AMENDMENT APPROVED FOR 01/02 DELIVERY. PROJECT IS PS&E READY. FUNDS WILL NOT BE VOTED FROM 2002 STIP. PROJECT TO BE REPROGRAMMED IN THE 2004 STIP CYCLE.

218

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-29330_	1	MAD - 99 - 19.6/ 22.6	5410	***FAIRMEAD INTERCHANGE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
025.700	2006	$34,114	$6,095

Funds Req Date: 11/4/2005 | CTC Vote Date

Component | Funding
IIP

	RIP	IIP	LOCAL	OTHER
CAPT		$40,209		
SUPT		$8,449		

Location Description
IN MADERA COUNTY NEAR FAIRMEAD FROM 1.6 KM SOUTH OF AVENUE 21 1/2 TO 0.2 KM SOUTH OF ROUTE 99/152 SEPARATION (KP 31.5/36.4)

Work Description
4E TO 6F WITH INTERCHANGE AT AVE 22

ROW Info
Parcels 28
Utilities 3

Project Documents

Env State	ND	Act	08/11/2003
Env Federal	FI	Act	08/25/2003
PID Appr	6/28/1991		
Project Rpt	12/31/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$49,000
Total Con Est	$49,000
R/W Est	$2,575

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date
RR	UNIONPACIFIC	081605

Phase Completion
PA&ED 100 % RW 85 % PS&E 90 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							1/1/2006	2/1/2006			
Approved	1/1/2002	10/1/2001		4/1/2002	7/1/2003	3/1/2004	2/1/2004	5/1/2004	7/1/2004	10/1/2004	9/1/2006
Current	12/31/2003 A	10/4/2001 A	11/1/2001 A	7/26/2002 A	8/15/2005 A	11/9/2005 A	1/3/2006 A	2/1/2006 T	4/1/2006 T	7/1/2006 T	9/1/2008 T

Project Comments
GARVEE bond candidate for 05/06. R/W acquisition in progress. Condemnation mapping being prepared early in case needed in order to meet scheduled R/W cert date

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

219

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48320_	1	TUL -198 -R19.8/	6538	EXETER 198 & 245 SIGNALS	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2006

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$447	$0

Funds Req Date: 12/15/2005
CTC Vote Date:

Component	Funding
	A , RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$162			$285
SUPT	$0			$201

Location Description
ON STATE ROUTE 198 IN TULARE COUNTY AT INTERSECTION WITH STATE ROUTE 245 AND ROAD 204 EAST OF THE CITY OF VISALIA (KP R31.8)

Work Description
SIGNAL LIGHTS/INTERSECTION REALIGN

ROW Info
Parcels
Utilities 2

Project Documents

Env State	CE	Act	02/09/2005
Env Federal	EX	Act	02/09/2005
PID Appr			
Project Rpt	4/15/2005		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$335
Total Con Est	$335
R/W Est	$80

Phase Completion
PA&ED 100 % RW 95 % PS&E 100 % CON ____ %

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Jun Xu	PH#	(559) 243-3590
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date
COP	COUNTY OFTULARE	

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	4/15/2005 A		5/15/2005 A	5/15/2005 A		12/1/2005 T	3/1/2006 T	3/1/2006 T	5/1/2006 T	7/1/2006 T	7/1/2007 T

Past Due

Project Comments
6/8/05 - Tulare County will participate. Funds will not be available until 2006. Sent COOP to County for approval on 9/22/05. Rosa W/ Utility stated on 9/29/05, SCE will be able to do relocation plans before 12/1/05. PS&E to HQ 12/8/05. Request for Funds 11/22/05. 1/9/06 Coop is circulating for execution.

220

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34245_	1	FRE -180 - 61.4/ 63.5	0090Q	***CHESTNUT TO CLOVIS RELINQUISHMENT***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600	2007	$1,545	$0

Funds Req Date:
CTC Vote Date:

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$1,545			
SUPT	$150			

Location Description
FROM CHESTNUT AVE TO CLOVIS AVE (KP 98.8/102.2)

Work Description
RELINQUISHMENT

ROW Info
Parcels
Utilities 2

Project Documents

Env State	CE	Act	09/26/2005
Env Federal	EX	Act	09/26/2005
PID Appr			
Project Rpt	10/3/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,532
Total Con Est	$1,532

Current Cost Estimate

Structure Est	$0
District Est	$1,487
Total Con Est	$1,487
R/W Est	$13

Phase Completion
PA&ED 100 % RW 5 % PS&E 15 % CON ____ %

PM	Neil Bretz	PH#	(559) 243-3465
DM	Thanh Nguyen	PH#	(559) 243-3813
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	10/1/2005						6/1/2006				
Approved											
Current	10/3/2005 A					4/1/2006 T	6/1/2006 T	7/1/2006 T	8/12/2006 T	11/1/2006 T	9/1/2007 T

Project Comments
Kick-off PDT mtg held 7/27/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

221

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46290_	1	KER -5 - 54.1/	3039	***BUTTONWILLOW SRRA REHAB***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.250	2007	$3,260	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NB AND SB FACILITIES AT THE BUTTON WILLOW SAFETY ROADSIDE REST AREA (KP 87.06)

Work Description
SRRA REHAB

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	03/08/2004
Env Federal	EX	Act	03/08/2004
PID Appr	9/17/2001		
Project Rpt	3/23/2004		

***Escalated Cost Estimate**

Structure Est	$1,597
District Est	$1,364
Total Con Est	$2,960

Current Cost Estimate

Structure Est	$1,550
District Est	$1,324
Total Con Est	$2,874
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion
PA&ED 100 % RW ____ % PS&E 25 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/25/2004	9/1/2004	5/1/2004	7/1/2004	9/1/2005	11/1/2005	11/1/2005	1/1/2006	3/1/2006	6/1/2006	12/1/2007
Current	3/23/2004 A	8/27/2004 A			11/1/2005 A	5/30/2006 T	7/30/2006 T	7/30/2006 T	11/1/2006 T	1/1/2007 T	12/1/2008 T

Project Comments
1/13/04-Using Division Creek Rest Area (D-9) project as a guide, PR near complete, circulation for signatures Feb 04.-RD
5/14/03-PDT
12/17/02-Using Warlow Rest Area project as a guide.
8/8/01-Facility will remain open for use during rehab.

No RW to acquire crf

222

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46300_	1	KER -58 -R139/	3495	***BORON SRRA REHAB***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.250	2007	$5,131	$0

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO AT THE BORON SAFETY ROAD SIDE REST AREA (E/B AND W/B) (KP R223.7)

Work Description
REHAB EB AND WB SAFETY ROADSIDE REST AREAS

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	03/24/2004
Env Federal	EX	Act	03/24/2004
PID Appr	10/15/2001		
Project Rpt	8/3/2004		

***Escalated Cost Estimate**

Structure Est	$6,283
District Est	$4,980
Total Con Est	$11,263

Current Cost Estimate

Structure Est	$6,100
District Est	$4,835
Total Con Est	$10,935
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 100 % RW ____ % PS&E 0 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2004	4/1/2005	8/31/2004	7/1/2005	9/1/2005	11/1/2005	1/1/2006	1/1/2006	3/1/2006	7/1/2006	11/1/2007
Current	7/29/2004 A	8/31/2004 A			6/1/2006 T	9/1/2006 T	11/1/2006 T	1/1/2007 T	3/1/2007 T	7/1/2007 T	7/1/2009 T

Project Comments
8/26/02-No work will be done on this project during FY 03 for resource recovery.-JCH
7/15/02-Schedule moved out 1 yr to coincide with Prog FY.
4/4/02-Programmed in 2002 SHOPP, FY 5/6
12/11/01-Project listed on 2nd draft of 2002 SHOPP.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

223

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A880_	K	KER -99 -L.7/L2.7	4590	***SOUTH KERN MEDIAN BARRIER***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$3,840	$6

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN CO FROM JCT RTE 99/5 SEP TO THE JCT RTE 99/166 SEP (KP L1.2/4.4)

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 6

Project Documents

Env State	CE	Act	01/28/2005
Env Federal	EX	Act	01/25/2005
PID Appr			
Project Rpt	6/8/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,729
Total Con Est	$3,729

Current Cost Estimate

Structure Est	$0
District Est	$3,620
Total Con Est	$3,620
R/W Est	$6

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 80 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/1/2005		7/1/2005	5/1/2005	10/1/2005	7/12/2006	10/1/2006	10/1/2006	12/1/2006	2/1/2007	1/1/2008
Current	6/8/2005 A		7/1/2005 A			7/12/2006 T	10/1/2006 T	10/1/2006 T	12/1/2006 T	2/1/2007 T	1/1/2008 T

Project Comments
7-2005 Amended to the SHOPP crf
6/8/05 - First half mile will be concrete barrier and rest will be thrie beam barrier.

224

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A860_	1	KER -99 - 2.7/ 13.4	3516	***OLD U. S. 99 MEDIAN BARRIER***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$5,311	$10

Funds Req Date: 12/23/2005 | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 99 IN KERN COUNTY FROM THE STATE ROUTE 166 OVERCROSSING TO THE BEAR MOUNTAIN BOULEVARD OVERCROSSING (KP 4.3/21.6)

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	04/14/2005
Env Federal	EX	Act	06/14/2005
PID Appr	7/1/2005		
Project Rpt	7/1/2005		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$5,492
Total Con Est	$5,492
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	Jun Xu	**PH#**	(559) 243-3590
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 80 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	7/1/2005						3/1/2006	3/1/2006			
Approved	7/1/2005		10/1/2005		10/1/2005	1/1/2006	3/1/2006	3/1/2006	4/12/2006	6/1/2006	7/1/2007
Current	7/1/2005 A		10/1/2005 A			1/4/2006 A	3/1/2006 T	3/1/2006 T	4/12/2006 T	6/1/2006 T	7/1/2007 T

Project Comments
1-04-2006 PS&E to HQ crf
Project Amended to the SHOPP crf
and we are working on the final draft. Traffic has requested that we extend the limits.
12-2005 Funds Request initiated crf
7-2005
6/8/05- Thrie Beam Barrier Workplan is complete

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

225

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0A870_	0	KIN	-5	- 3.3/ 7	4190	***WATERLOO MEDIAN BARRIER***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$1,167	$2

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
ON ROUTE 5 FROM 5.39 KM NORTH OF COUNTY LINE OVERCROSSING (BR# 50-320) TO WATERLOO AVE OVERCROSSING (BR# 45-65) (KP 5.39/11.4)

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	ND	Act	
Env Federal	EX	Act	
PID Appr	6/16/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,133
Total Con Est	$1,133

Current Cost Estimate

Structure Est	$0
District Est	$1,100
Total Con Est	$1,100
R/W Est	$2

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	David Franke	**PH#**	(559) 243-3809
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006					5/1/2006	7/1/2006	7/1/2006	9/1/2006	11/1/2006	10/1/2007
Current	7/1/2006 T					5/1/2006 T	7/1/2006 T	7/1/2006 T	9/1/2006 T	11/1/2006 T	10/1/2007 T

Project Comments

12/14/05- PS&E about 80%. On track for RTL-JCH.
9/9/5- Amended 9/9/5, amendment # 04H-139-JCH.
7/27/05- Submit request for SHOPP amendment-JCH.
7/5/5- Received BO from FHWA!-JCH

226

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-43050_	1	KIN	-33	- 0/ 7.8	4203	***DEVIL'S DEN REHAB***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.120	2007	$5,741	$644

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
FROM KERN COUNTY LINE TO RTE 41 (KP 0.0/12.6)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels 23
Utilities 5

Project Documents

Env State	ND	Act	
Env Federal	FI	Act	
PID Appr	9/1/1999		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$0
District Est	$5,913
Total Con Est	$5,913

Current Cost Estimate

Structure Est	$0
District Est	$5,741
Total Con Est	$5,741
R/W Est	$121

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED 100 % RW____% PS&E 95 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2003		3/1/2004	4/1/2004		6/1/2005	10/1/2005	10/1/2005	12/1/2005	3/1/2006	10/1/2007
Current	2/3/2005 A		4/30/2005 A	5/10/2005 A		3/6/2006 T	7/1/2006 T	7/1/2006 T	9/15/2006 T	11/1/2006 T	10/1/2007 T

Project Comments

12/14/05- Finishing up PS&E for turnin to District OE-JCH.
8/5/5- The last 2 deeds for the above mentioned project were delivered today to R/W acquisition as the final 2 Title Reports were received yesterday. Surveys hopes to transmit the final completed set of appraisal maps without the "Preliminary Stamp" on them next week.
7/20/05- Potholing is planned to take place in early August (1st or 2nd week).

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

227

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-47480_	1	KIN	-43	- 22.3/ 22.7	4300	FLINT AVENUE INTERSECTION IMPROVEMENTS	PS&E/RW

Location Description
NEAR THE CITY OF HANFORD ON RTE 43 AT FLINT AVE (KP 35.8/36.5)

Work Description
SIGNALIZATION AND CHANNELIZATION

ROW Info
Parcels 8
Utilities 2

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$1,200	$75

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	05/25/2004
Env Federal	EX	Act	05/25/2004
PID Appr	10/19/2004		
Project Rpt	10/19/2004		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,236
Total Con Est	$1,236

Current Cost Estimate

Structure Est	$0
District Est	$1,200
Total Con Est	$1,200
R/W Est	$75

PM	Jim Heinen	PH#	(559) 243-3467
DM	Emad Araim	PH#	(559) 243-3844
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date
COP	KINGS COUNTY	

Phase Completion
PA&ED 100 % RW ____ % PS&E 85 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	10/19/2004 A					5/1/2006 T	7/1/2006 T	7/1/2006 T	8/1/2006 T	11/1/2006 T	7/1/2007 T

Project Comments

11/12/05- Working to relocate well located within project RW-JCH.
4/19/05- Potholing next week. Kings County will purchase R/W when mapping is complete. In process of determining relocation of utilities-JCH.
3/7/5- Ordering title reports to begin appraisal mapping. Researching utility conflicts and relocations needed-JCH.
2/7/5- 95% Constructability Review is March 2, 2005-JCH.

228

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name	Project Phase
06-0A890_	K	KIN	-198	-R10.6/R14.7	4338	***18TH AVE MEDIAN BARRIER***	PS&E/RW

Location Description
ON ROUTE 198 FROM 18TH AVENUE OVERCROSSING TO 14TH AVENUE UNDERCROSSING (KP R17.0/R23.76)

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels ____
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$3,733	$5

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	12/27/2004
Env Federal	EX	Act	12/27/2004
PID Appr	6/14/2005		
Project Rpt	6/14/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$3,626
Total Con Est	$3,626

Current Cost Estimate

Structure Est	$0
District Est	$3,520
Total Con Est	$3,520
R/W Est	$0

PM	Jim Heinen	PH#	(559) 243-3467
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							6/1/2006				
Approved	7/1/2005					3/1/2006	6/1/2006	8/1/2006	9/1/2006	10/1/2006	3/1/2007
Current	6/14/2005 A					5/19/2006 T	6/1/2006 T	8/1/2006 T	9/1/2006 T	10/1/2006 T	7/1/2007 T

Project Comments

12/14/05- On track for PS&E to Dist OE-JCH.
7/27/05- Submit request for SHOPP amendment-JCH.
6/14/05- PR/PSR approved 6/14/05. Amend into the SHOPP-JCH.
5/9/5- Verify clearance at Overcrossing. Begin final circulation by end of week-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

229

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A380_	1	MAD - 41 - 17.6/ 18.3	5255	***O'NEALS ROAD INTERSECTION***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$1,474	$65

Funds Req Date | CTC Vote Date

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN MAD CO ON SR 41 NEAR COARSEGOLD AT ROAD 200 (KP 28.3/29.4)

Work Description
INSTALL SIGNALS AND CONSTRUCT RIGHT TURN AND ACCELERATION LANES.

ROW Info
Parcels 2
Utilities 0

Project Documents

Env State	CE	Act	04/05/2004
Env Federal	EX	Act	04/05/2004
PID Appr	6/5/2004		
Project Rpt	6/5/2004		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,520
Total Con Est	$1,520

Current Cost Estimate

Structure Est	$0
District Est	$1,476
Total Con Est	$1,476
R/W Est	$83

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Sanku Mohan	**PH#**	(559) 243-3581
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date
COP	COUNTY OFMADERA	

Phase Completion
PA&ED 100 % RW ____ % PS&E 95 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							3/1/2006				
Approved	7/30/2004		10/1/2004	1/1/2005		4/1/2006	3/1/2006	7/1/2006	9/1/2006	11/1/2006	4/1/2008
Current	6/9/2004 A		9/30/2004 A	4/15/2005 A		4/1/2006 T	3/1/2006 T	7/1/2006 T	9/1/2006 T	11/1/2006 T	11/1/2007 T

Project Comments
on 4/5/04 began circulating draft PR. Obtained CE on 4/5/04; Design Exception was signed on 5/20/04. PR/PSR to be circulated on 5/24/04. PR/PSR approved on 6/9/04. Received title reports on 1/12/05, appraisal maps will be ready by 3/15/05. Design exception due to existing cross-slope 4% & 6% in lieu of standard 5%, and a nonstandard super elevation runoff and side slope (1:2). Advisory Exception approved on 3/25/05, Mandatory Exception approved on 4/7/05. Coop Agmt approved on 3/15/05. Public meeting on 11/17/05.

230

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-30700_	1	TUL - 63 - 5.8/ 8	6220	***MOONEY BLVD. 6-LANE***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600	2007	$14,845	$5,423

Funds Req Date | CTC Vote Date

Component	Funding
	RIP

Component	RIP	IIP	LOCAL	OTHER
CAPT	$20,268			
SUPT	$4,744			

Location Description
ON SR 63 IN TUL CO FROM N/SIDE OF PACKWOOD CREEK TO SOUTH SIDE OF SR 198 (9.3/12.9)

Work Description
4C TO 6C AND IMPROVE CHANNELIZATION

ROW Info
Parcels 129
Utilities 5

Project Documents

Env State	ER	Act	04/02/2002
Env Federal	FI	Act	03/25/2002
PID Appr	6/28/1993		
Project Rpt	5/23/2002		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$13,831
Total Con Est	$13,831

Current Cost Estimate

Structure Est	$0
District Est	$13,428
Total Con Est	$13,428
R/W Est	$9,105

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Emad Araim	**PH#**	(559) 243-3844
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date
COP	CITY OF VISALIA	

Phase Completion
PA&ED 100 % RW 60 % PS&E 60 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/1/2002		9/1/2001	2/1/2002		4/6/2006	7/1/2006	7/1/2006	9/1/2006	12/1/2006	10/1/2008
Current	5/23/2002 A		8/1/2001 A	2/25/2002 A		12/1/2006 T	3/1/2007 T	3/1/2007 T	5/1/2007 T	8/1/2007 T	8/1/2009 T

Project Comments
6/8/05 - We have been working with the City of Visalia to coordinate with them on their intersection widening projects on Mooney Blvd. at Whitendale Ave, Beech St., Walnut Ave and Tulare Ave. Construction for the City's project will begin summer 2006 at Walnut and Whitendale Avenues. The City would like to construct the two intersections to the ultimate configuration as part of their project. The City is willing to construct the State's improvements at Walnut and Whitendale if the State is willing to construct the improvements on Beech Street and Tulare Avenue as part of Tul 63 widen project. This option would

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

231

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45940_	1	TUL -99 - 34/ 42	6426	***TAGUS-GOSHEN REHAB***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.120	2007	$14,205	$27

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
FROM 0.2 KM N OF TAGUS AVENUE OC TO 2.1 KM N OF THE GOSHEN OC (KP 54.7/67.6)

Work Description
"CRACK SEAT, AC OVERLAY"

ROW Info
Parcels _____
Utilities 6

Project Documents

Env State	CE	Act	06/11/2003
Env Federal	EX	Act	06/11/2003
PID Appr	2/4/2004		
Project Rpt	2/4/2004		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$13,622
Total Con Est	$13,622

Current Cost Estimate

Structure Est	$0
District Est	$13,225
Total Con Est	$13,225
R/W Est	$10

PM	Phillip Sanchez	**PH#**	(559) 243-3466
DM	Ali Alqatami	**PH#**	(559) 243-3475
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW ____ % PS&E 60 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2004			5/1/2005		4/1/2006	7/1/2006	8/1/2006	9/1/2006	1/1/2007	8/1/2008
Current	2/4/2004 A		3/11/2005 A	3/11/2005 A		4/1/2006 T	7/1/2006 T	7/1/2006 T	8/1/2006 T	12/1/2006 T	10/1/2007 T

Project Comments
Task Force Field Review 4/20/01. Constructability Review 4/24/01. CE 6/11/03. Design Exceptions approved 9/25/03. Project is within limits of 06-360200 6-lane project.

232

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0C070_	1	TUL -99 - 43.4/ 45.7	6452	***TULARE 99 MEDIAN BARRIER***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2007	$1,655	$10

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"STATE RTE 99 FROM AVE 328 OC, BR NO" "46-198 TO CROSS CREEK, BR NO. 46-34" IN TULARE CO (KP 69.85/73.55)

Work Description
INSTALL MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	12/16/2004
Env Federal	EX	Act	12/16/2004
PID Appr	10/1/2004		
Project Rpt	5/13/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$1,607
Total Con Est	$1,607

Current Cost Estimate

Structure Est	$0
District Est	$1,560
Total Con Est	$1,560
R/W Est	$0

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC RR	041805

Phase Completion
PA&ED 100 % RW ____ % PS&E 80 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							3/1/2006				
Approved	5/1/2005					3/1/2006	3/1/2006	5/1/2006	6/12/2006	7/1/2006	6/1/2007
Current	5/13/2005 A					3/1/2006 T	11/14/2005 A	7/1/2006 T	9/1/2006 T	10/1/2006 T	9/1/2007 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

233

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33732_	1	TUL -190 - 8/ 15	6490A	***TIPTON REHAB***	PS&E/RW

Location Description
NEAR TIPTON FROM 0.8 KM W OF RD 184 TO RD 236 (KP 12.9/R24.1)

Work Description
AC OVERLAY

ROW Info
Parcels 91
Utilities 6

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.120	2007	$4,165	$4,480

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	03/28/2001
Env Federal	EX	Act	03/28/2001
PID Appr	12/31/1997		
Project Rpt	3/28/2001		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$4,091
Total Con Est	$4,091

Current Cost Estimate

Structure Est	$0
District Est	$3,972
Total Con Est	$3,972
R/W Est	$5,038

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Alberto Lopez	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 45 % PS&E 70 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2001	1/1/1999	8/5/1998	6/23/1999		12/1/2005	3/1/2006	3/1/2006	5/1/2006	7/1/2006	12/1/2007
Current	3/28/2001 A		7/27/2001 A	4/25/2002 A		3/8/2007 T	6/1/2007 T	6/1/2007 T	8/1/2007 T	10/1/2007 T	10/1/2009 T

Project Comments

6/8/05- Phase 1 of the canal relocation will take place beginning October 2005. SPLIT FROM 33730 12/99. 60% Const. Review was held on 8/9/05. Held progress meeting 8/31/05 w/ Design & R/W. 10/05 SEC & SBC are relocating their utilities. 12/1/05- phase 1 of the canal relocation. PCR is needed for R/W & Const capitals. Both estimates are within 30%.

234

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42050_	1	FRE -180 - 24.6/ 27.3	1875	***MENDOTA EAST WIDENING***	PS&E/RW

Location Description
NEAR MENDOTA FROM BELMONT AVE TO WHITESBRIDGE SAN JOAQUIN VALLEY RAILROAD CROSSING (KP 39.6/43.9)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels 17
Utilities 4

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.120	2008	$2,063	$661

Funds Req Date | CTC Vote Date

Component | Funding
Local , Demo

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	ND	Act	
Env Federal	EX	Act	
PID Appr	10/7/2003		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,600
District Est	$8,825
Total Con Est	$10,424

Current Cost Estimate

Structure Est	$1,508
District Est	$8,318
Total Con Est	$9,826
R/W Est	$881

PM	Neil Bretz	**PH#**	(559) 243-3465
DM	Jun Xu	**PH#**	(559) 243-3590
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	FRESNO COG	

Phase Completion
PA&ED 100 % RW 30 % PS&E 60 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	7/12/2004 A	10/29/2004 A	10/1/2004 A	4/18/2005 A	12/1/2006 T	5/1/2007 T	7/1/2007 T	8/1/2007 T	9/1/2007 T	12/1/2007 T	7/1/2009 T

Project Comments

Project amended to 2004 SHOPP in 6/05. R/W acquisition on current schedule. Project has $8.8 Mil in DEMO funds for construction. Last PDT meeting held 8/11/05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

235

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48340_	1	KER -0 -L5722	3079	***TAFT MAINTENANCE STATION***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.352	2008	$2,756	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
TAFT MAINTENANCE STATION - L5722 KERN COUNTY

Work Description
REPLACE EQUIPMENT SHOP AND OFFICE

ROW Info
Parcels 2
Utilities 4

Project Documents

Env State	CE	Act	04/22/2005
Env Federal		Act	
PID Appr	7/14/2003		
Project Rpt	7/29/2005		

***Escalated Cost Estimate**

Structure Est	$1,731
District Est	$1,557
Total Con Est	$3,289

Current Cost Estimate

Structure Est	$1,632
District Est	$1,468
Total Con Est	$3,100
R/W Est	$100

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion
PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	7/1/2005										
Approved	7/1/2005		7/1/2005	7/1/2005	7/1/2006	4/1/2007	7/1/2007	7/1/2007	8/12/2007	10/1/2007	7/1/2009
Current	7/29/2005 A	12/1/2005 A	9/15/2005 A	12/1/2005 A	2/1/2007 T	5/1/2007 T	7/1/2007 T	7/1/2007 T	8/12/2007 T	10/1/2007 T	7/1/2009 T

Project Comments

3/9/05 Design is working on the PR
10/10/03-PSR was signed on 7/14/03, waiting to be programmed for 2004 SHOPP.
12/20/02-Collecting resources from functional units. Will then prepare support costs.-JCH 9/30/02-PID will be completed for 2004 SHOPP. -JCH

236

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A720_	0	KER -99 - 28.2/ 29	3548	***OIL JUNCTION TREE PLANTING***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
025.700	2008	$434	$0

Funds Req Date | CTC Vote Date

Component	RIP	IIP	LOCAL	OTHER
		IIP , TE		
CAPT		$434		
SUPT		$160		

Location Description
"IN KERN COUNTY, IN AND NEAR THE" CITY OF BAKERSFIELD FROM 0.3 MI NORTH OF OLIVE DR OC TO 0.46 MI NORTH OF ROBERTS LANE UC (KP 45.38/46.67)

Work Description
AESTHETIC ENHANCEMENTS

ROW Info
Parcels ____
Utilities 2

Project Documents

Env State	CE	Act	11/17/2005
Env Federal		Act	
PID Appr			
Project Rpt	12/30/2005		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$460
Total Con Est	$460

Current Cost Estimate

Structure Est	$0
District Est	$434
Total Con Est	$434
R/W Est	$3

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	1/1/2006										
Approved	1/1/2006		9/1/2005			1/1/2007	3/1/2007	3/1/2007	4/12/2007	5/1/2007	5/1/2010
Current	12/30/2005 A		11/1/2005 A			5/1/2007 T	6/1/2007 T	7/1/2007 T	8/1/2007 T	10/15/2007 T	10/1/2008 T

Project Comments

12/13/05-Beginning final electronic review of PR. On schedule for 1/1/6 PA&ED date-JCH.
7/19/05- Verifying Program year and will modify schedule as needed-JCH.
7/01/05- Begin PAED-JCH
10/28/04- Need to add resources prior to Jan 9 pull to give resources for the upcoming FY-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
237	06-32210_	0	KER -166 - 9/ 24.6	3700	***OLD RIVER RD OVERLAY***	PS&E/RW

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.120	2008	$13,466	$74

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR MARICOPA FROM 5.6 KM W OF SAN EMIGDIO CREEK TO RTE 99 (KP 14.5/39.6)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels 3
Utilities 5

Project Documents

Env State	ND	Act	06/09/2005
Env Federal	EX	Act	
PID Appr	7/1/2005		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$14
District Est	$15,294
Total Con Est	$15,308

Current Cost Estimate

Structure Est	$13
District Est	$14,416
Total Con Est	$14,429
R/W Est	$452

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	Ali Alqatami	PH#	(559) 243-3475
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Amrit Brar	PH#	(661) 720-0967

Phase Completion
PA&ED 100 % RW ____ % PS&E 20 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan	7/1/2005										
Approved	7/1/2004	1/1/2005	7/1/2004	4/1/2005	6/1/2006	8/1/2006	10/1/2006	11/1/2006	1/1/2007	3/1/2007	7/1/2009
Current	7/1/2005 A	3/9/2005 A	3/3/2005 A	8/19/2005 A	7/1/2007 T	9/1/2007 T	1/31/2008 T	1/31/2008 T	3/15/2008 T	4/1/2008 T	7/1/2010 T

Project Comments
10-2005 PCR for Scope & Cost due to shoulder width & intersection angle changes crf
7-1-03 Project **off APL** crf
7-1-04 Project **Back on APL** crf

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
238	06-41610_	1	MAD -145 -R.9/R6.7	5458	***COTTONWOOD CREEK OVERLAY***	PS&E/RW

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.120	2008	$10,187	$2,400

Funds Req Date | CTC Vote Date

Component | Funding
Scour

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"0.16 KM SOUTH OF AVENUE 6, TO 0.23" KM NORTH OF AVENUE 11 1/2 (KP 1.4/10.8)

Work Description
"AC OVERLAY, WIDEN SHOULDERS, AND" REPLACE BRIDGE (SCOUR)

ROW Info
Parcels 61
Utilities 3

Project Documents

Env State	ND	Act	06/01/2004
Env Federal	EX	Act	12/17/2003
PID Appr	8/13/2004		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	$1,114
District Est	$7,629
Total Con Est	$8,743

Current Cost Estimate

Structure Est	$1,050
District Est	$7,191
Total Con Est	$8,241
R/W Est	$2,408

Agreements

Type	Agency Name	Date

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Sanku Mohan	PH#	(559) 243-3581
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Bob James	PH#	(559) 445-6324

Phase Completion
PA&ED 100 % RW 0 % PS&E 50 % CON 0 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2004	1/1/2005	1/1/2005	7/1/2005	4/1/2007	9/1/2007	10/1/2007	12/1/2007	1/1/2008	3/1/2008	7/1/2009
Current	6/1/2004 A	1/21/2005 A	10/1/2004 A	12/1/2005 A	4/1/2007 T	9/1/2007 T	10/1/2007 T	12/1/2007 T	1/1/2008 T	3/1/2008 T	7/1/2009 T

Project Comments
8/13/04 Supplemental PSSR approved by the Director. 8/30/05 Environmental re-evaluation approved.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

239

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34243_	1	FRE -180 -R63.3/R66.5	0090F	***SEQUOIA FREEWAY-SEGMENT 3***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
710.870	2009	$36,781	$0

Funds Req Date: 7/12/2005
CTC Vote Date:

Component: Funding: TCRP , RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$36,781			
SUPT	$0			

Location Description

"IN AND NEAR FRESNO FROM 0.2 KM E OF, IN AND NEAR FRESNO FROM CLOVIS AVE" "CLOVIS AVE TO 1.3 KM E OF, TO TEMPERANCE AVE. START FROM" "PA&ED (KP R101.2 TO R106.8),

Work Description

"4E ON NEW 6F R/W ALIGNMENT, 6FWY ON NEW 8FWY R/W ALIGN, CLOVIS" TO FOWLER--4FWY ON NEW 6FWY R/W

ROW Info

Parcels 42
Utilities 7

Project Documents

Env State	ER	Act	12/02/2003
Env Federal	ES	Act	12/13/1995
PID Appr	7/13/1988		
Project Rpt	1/28/2004		

***Escalated Cost Estimate**

Structure Est	$12,731
District Est	$41,766
Total Con Est	$54,496

Current Cost Estimate

Structure Est	$12,000
District Est	$39,368
Total Con Est	$51,368
R/W Est	$11,396

PM	Neil Bretz	PH#	(559) 243-3465
DM	Thanh Nguyen	PH#	(559) 243-3813
EM	Bobi Ritter	PH#	(559) 243-8178
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date
COP	CITY OF FRESNO	
COP	COUNTY OFFRESNO	
COP	FCTA	

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

TCRP Info

Bill Ref# 91 Pgm Amnt $20,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/13/1995	6/1/2001	5/31/2001	12/12/2001	10/1/2003	12/1/2003	2/1/2004	3/1/2004	5/1/2004	7/1/2004	7/1/2007
Current	12/13/1995 A	6/1/2001 A	5/31/2001 A	12/12/2001 A	6/23/2005 A	7/13/2005 A	8/8/2005 A	12/1/2007 T	2/1/2008 T	7/1/2008 T	7/1/2011 T

Project Comments

Project is no longer a candidate for GARVEE bonding (11/9/04). Programmed funding moved out to 08/09 FY in 2004 STIP. Project needs additional $20.6 M for capital and support (11/19/04). Project originally delivered on 6/4/04, PS&E package was resent to HQOE on 7/12/05 and was returned to the district w/o being reveiwed (10/19/05). Project is now shelved awaiting construction funding. Last PDT meeting held 3-16-05.

240

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34251_	1	FRE -180 -R65.6/R71.6	0091A	***KINGS CANYON EXPRESSWAY SEGMENT 1***	PS&E/RW

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600	2009	$33,900	$10,750

Funds Req Date:
CTC Vote Date:

Component: Funding: RIP , Measure

	RIP	IIP	LOCAL	OTHER
CAPT	$44,650			
SUPT	$7,571			

Location Description

NEAR CENTERVILLE FROM TEMPERANCE AVE TO ACADEMY AVE START FROM PA&ED (KP R105.0/R114.6)

Work Description

2C TO 4E ON EXISTING ALIGNMENT

ROW Info

Parcels 106
Utilities 4

Project Documents

Env State	ER	Act	04/18/1996
Env Federal	ES	Act	04/18/1996
PID Appr	3/29/1989		
Project Rpt	4/18/1996		

***Escalated Cost Estimate**

Structure Est	$0
District Est	$32,782
Total Con Est	$32,782

Current Cost Estimate

Structure Est	$0
District Est	$30,000
Total Con Est	$30,000
R/W Est	$22,210

PM	Neil Bretz	PH#	(559) 243-3465
DM	Jun Xu	PH#	(559) 243-3590
EM	Lance Brangham	PH#	(559) 243-8161
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date
CAH	COUNTY OF FRESNO	
COP	CO OF FRESNO #1301	
COP	FCTA 1142A2	111404

Phase Completion

PA&ED 100 % RW 40 % PS&E 70 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/18/1996	1/1/2002		10/1/2002		9/1/2004	1/1/2005		3/1/2005	5/1/2005	7/1/2008
Current	4/18/1996 A		10/1/2001 A	10/1/2001 A		2/1/2008 T	7/1/2008 T	7/1/2008 T	9/1/2008 T	2/1/2009 T	10/1/2011 T

Project Comments

2000 STIP programmed Design and RW. Environmental reevaluation in progress (Pending B.O. from USFWS, B.A. sent to USFWS 3/2003). Design working on controlled access highway agreement. Partial R/W funding ($2.5 M) available for acquisition through COOP Amd (DAN 06-1142 A2) w/ FCTA. Last PDT meeting held 8-12-04.

*Escalated at 3%

CONSTRUCTION PHASE

Procure Construction

(CCA Milestone)

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
241	06-45250_	1	FRE -168 -R5.3/R12.2		***SIERRA FWY LANDSCAPING 3***	Construction

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
MEASURE	Active	2000

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding
Measure , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion
PA&ED____% RW____% PS&E____% CON 90 %

Location Description
IN CITY OF CLOVIS ON FWY 168 FROM BULLARD AVE TO 0.6 KM E/OF SHEPHERD AVE (KP R8.5/19.6)

Work Description
HIGHWAY PLANTING

ROW Info
Parcels _____
Utilities 0

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $3,825
Total Con Est $3,825
R/W Est $0

Agreements

Type	Agency Name	Date
COP	FRESNO CO	062800

PM Suzie Holdridge **PH#** (559) 243-3432
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	10/31/2001 A					10/31/2001 A	10/31/2001 A	10/31/2001 A		10/31/2001 A	8/1/2006 T

Project Comments
In plant establishment.

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
242	06-3829U_	1	KER -41 - 0/ 5	3321A	***SUNFLOWER II***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120			

Funds Req Date: 10/5/2005 | CTC Vote Date: 11/17/2005

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Phase Completion
PA&ED 100 % RW____% PS&E 97 % CON____%

Location Description
"IN SAN LUIS OBISPO, KERN AND KING" COUNTIES AT VARIOUS LOCATIONS

Work Description
REALIGN HIGHWAY AND REPLACE BRIDGE

ROW Info
Parcels _____
Utilities 0

Project Documents
Env State ND Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $24,703
Total Con Est $24,703
R/W Est $0

Agreements

Type	Agency Name	Date

PM Jim Heinen **PH#** (559) 243-3467
DM Steven Milton **PH#** (559) 230-3102
EM Bobi Ritter **PH#** (559) 243-8178
CM Del Bains **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							10/1/2005	10/1/2005			
Approved											
Current	6/27/2002 A	6/5/2003 A	6/5/2000 A	8/1/2000 A	1/1/2005 A	5/25/2005 A	9/28/2005 A	9/30/2005 A	11/28/2005 A	1/1/2006 T **Past Due**	7/1/2009 T

Project Comments
11/28/05- Actual Advertising date. Open bids 01/18/06-JCH.
11/23/05- RW Cert upgraded to 2-JCH.
9/30/05- RTL achieved! Congratulations to the project team on successful completion of RW Cert and RTL! Many thanks to the folks in HQ OE for their efforts to deliver this milestone-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

243

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42810_	1	KER -99 - 20.8/ 21.7	3512	***WHITE LANE INTERCHANGE***	Construction

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
LOCAL	Active	2000

Prog Code	Prog FY	Const $$	RW $$
400.000			

Funds Req Date | CTC Vote Date

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN THE CITY OF BAKERSFIELD BETWEEN 0.5 KM SOUTH AND 1.0 KM NORTH OF WHITE LANE (KP 33.5/35.0)

Work Description
MODIFY INTERCHANGE

ROW Info
Parcels 1
Utilities 0

Project Documents

Env State	ND	Act	01/23/2002
Env Federal	EX	Act	01/23/2000
PID Appr	4/15/2000		
Project Rpt	3/13/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$881
District Est	$4,666
Total Con Est	$5,547
R/W Est	$112

Agreements

Type	Agency Name	Date
COP	CITY OF BKFD	

PM	Sharri Bender-Ehlert	**PH#**	(559) 243-3456
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	3/19/2003 A		7/1/2002 A	7/1/2002 A	3/18/2003 A	4/1/2003 A	3/1/2003 A	5/20/2003 A	5/27/2003 A	7/13/2003 A	7/20/2005 A

Project Comments
6/8/05 - Oversight project with the City of Bakersfield taking the lead.
8/15/05 - Project has been completed. CCA was 7/20/05.

244

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34353_	1	FRE -33 -R62.5/R69.5	1320	***MENDOTA REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120	2002	$7,049	$1,011

Funds Req Date: 6/28/2002 | CTC Vote Date: 6/28/2002

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO COUNTY IN MENDOTA AND FIREBAUGH FROM 0.1 KM SOUTH OF BASS AVENUE TO 0.4 NORTH OF MAIN CANAL BRIDGE

Work Description
WIDEN EXISTING HIGHWAY

ROW Info
Parcels 21
Utilities 3

Project Documents

Env State	CE	Act	12/21/2001
Env Federal	EX	Act	09/04/1997
PID Appr	4/1/1992		
Project Rpt	6/19/1997		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$717
District Est	$5,532
Total Con Est	$6,249
R/W Est	$840

Agreements

Type	Agency Name	Date
RR	SAN JOAQUIN VRR	062702

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Steven Milton	**PH#**	(559) 230-3102
EM	Unassigned	**PH#**	
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/1/1992	4/13/2000		9/1/2000	10/1/2001	3/4/2002	6/30/2002	6/30/2002	7/15/2002	9/1/2002	10/1/2003
Current	6/19/1997 A	4/13/2000 A		9/7/2000 A	10/1/2001 A	3/26/2002 A	6/24/2002 A	6/27/2002 A	7/29/2002 A	10/18/2002 A	10/19/2008 T

Project Comments
Pilot project for five year warranty, CCA date was changed to reflect the warranty period and is targeted for 10/19/08.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

245

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40410_	1	FRE -99 - 19.8/ 24.2	1642	***FRESNO PLANTING 2***	Construction

Location Description
IN FRESNO COUNTY IN FRESNO FROM CALIFORNIA AVENUE OVERCROSSING TO NORTH FRESNO UNDERCROSSING

Work Description
PLANTING AND IRRIGATION

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.210	2002	$1,329	$0

Funds Req Date 12/1/2000
CTC Vote Date 2/22/2001

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act 11/23/1999
Env Federal Act
PID Appr 12/23/1999
Project Rpt 12/23/1999

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,500
Total Con Est $1,500
R/W Est $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	011001

PM Jim Bane **PH#** (559) 243-3469
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 10 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/23/1999					12/1/2000	12/1/2000	2/1/2001	5/13/2001	7/1/2001	2/1/2003
Current	12/23/1999 A					12/1/2000 A	10/13/2000 A	3/2/2001 A	4/2/2001 A	6/5/2001 A	7/1/2007 T

Project Comments

246

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34242_	1	FRE -180 -R60.3/R64	0090E	***FRESNO 180 EAST FREEWAY***	Construction

Location Description
IN FRESNO COUNTY IN AND NEAR FRESNO FROM ROUTE 168 TO FOWLER AVENUE

Work Description
"4F ON NEW 8F R/W ALIGNMENT, CONSTRUCT FREEWAY"

ROW Info
Parcels 236
Utilities 7

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.611	2002	$56,663	$23,200

Funds Req Date 4/4/2002
CTC Vote Date 4/4/2002
Component Funding
RIP

Component	RIP	IIP	LOCAL	OTHER
CAPT	$79,863			
SUPT	$13,418			

Project Documents
Env State ER Act
Env Federal ES Act 12/13/1995
PID Appr 6/30/1991
Project Rpt 1/23/2001

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $21,884
District Est $34,806
Total Con Est $56,690
R/W Est $32,373

Agreements

Type	Agency Name	Date
COP		
COP		
COP	CITY OF FRESNO	
COP	FCTA	
COP	FMFCD 200K	

PM Neil Bretz **PH#** (559) 243-3465
DM Thanh Nguyen **PH#** (559) 243-3813
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											8/1/2005
Approved	1/1/1999	6/1/1999		4/30/2000	8/1/2001	11/5/2001	2/1/2002	2/25/2002	4/8/2002	7/1/2002	7/1/2005
Current	1/1/1999 A	6/1/1999 A		4/30/2000 A	10/5/2001 A	12/4/2001 A	2/15/2002 A	2/19/2002 A	4/22/2002 A	8/15/2002 A	11/7/2005 A

Project Comments
Project on schedule. Facility opened to traffic on 9-23-05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

247

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40290_	1	MAD - 145 - R0/R.9	5456	***SKAGGS BRIDGE***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.111	2002	$8,852	$56

Funds Req Date: 11/5/2001
CTC Vote Date: 2/28/2002

Component	Funding
	Scour

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO & MADERA COUNTIES ABOUT 9 KM NORTH OF KERMAN - FROM 0.1 KM NORTH OF BARSTOW AVE TO 0.2 KM SOUTH OF AVENUE 6 (KP FRE-R65.6/R66.4 & MAD-R0.0/R0.9

Work Description

REPLACE BRIDGE SCOUR

ROW Info

Parcels: 3
Utilities: 2

Project Documents

Env State: ND Act: 02/08/2001
Env Federal: EX Act: 02/08/2001
PID Appr: 10/15/1997
Project Rpt: 7/29/1999

***Escalated Cost Estimate**

Structure Est:
District Est:
Total Con Est:

Current Cost Estimate

Structure Est: $3,061
District Est: $2,653
Total Con Est: $5,714
R/W Est: $41

Agreements

Type	Agency Name	Date

PM Suzie Holdridge **PH#** (559) 243-3432
DM Shahin Mansour **PH#** (559) 230-3114
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											12/1/2005
Approved	2/1/2001	10/1/1999		11/1/1999	9/1/2001	11/1/2001	1/1/2002	1/1/2002	3/1/2002	7/1/2002	10/1/2003
Current	2/5/2001 A	10/1/1999 A		5/22/2000 A	9/1/2001 A	11/5/2001 A	12/6/2001 A	2/13/2002 A	3/25/2002 A	6/12/2002 A	12/1/2005 A

Project Comments

In plant establishment

248

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-27863_	1	TUL - 198 - R4.8/R8.8	0330Y	***VISALIA FREEWAY LANDSCAPING***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.411	2002	$2,468	$0

Funds Req Date: 10/23/2000
CTC Vote Date: 1/18/2001

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$2,468			
SUPT	$624			

Location Description

IN TULARE COUNTY IN AND NEAR VISILIA FROM 0.4 KM EAST OF PLAZA DRIVE TO ROUTE 198 AND 63 SEPARATION

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels:
Utilities: 0

Project Documents

Env State: ER Act:
Env Federal: ES Act: 10/10/1991
PID Appr:
Project Rpt: 2/2/1994

***Escalated Cost Estimate**

Structure Est:
District Est:
Total Con Est:

Current Cost Estimate

Structure Est: $0
District Est: $2,434
Total Con Est: $2,434
R/W Est: $0

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Lori Butler **PH#** (559) 230-3134
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON 75 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											3/1/2006
Approved	12/3/1999					11/1/2000	1/1/2001	1/1/2001	2/12/2001	5/1/2001	2/1/2005
Current	12/3/1999 A					11/20/2000 A	9/15/2000 A	1/17/2001 A	2/20/2001 A	5/1/2001 A	3/1/2006 T

Project Comments

Plant establishment should begin in December 2002. (10-8-02).

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

249

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40350_	1	TUL -198 -R8.8/R11.9	6527	***VISALIA PLANTING REHAB***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1999

Prog Code	Prog FY	Const $$	RW $$
201.210	2002	$1,881	$0

Funds Req Date 8/21/2001
CTC Vote Date 12/13/2001

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY IN AND NEAR VISALIA FROM MOONEY BOULEVARD OVERCROSSING TO 0.3 KM EAST OF LOVERS LANE UNDERCROSSING

Work Description
IRRIGATION AND PLANTING UPGRADE

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE Act 12/11/1998
Env Federal Act
PID Appr 10/29/1998
Project Rpt 9/25/2000

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,653
Total Con Est $1,653
R/W Est $0

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2000		12/1/2000			9/1/2001	9/1/2001	1/1/2002	1/1/2002	4/1/2002	11/1/2003
Current	9/25/2000 A		12/1/2000 A			8/23/2001 A	8/1/2001 A	12/3/2001 A	12/31/2001 A	3/5/2002 A	11/1/2006 T

Project Comments
The project is in plant establishment, target of completion is 11/1/06.

250

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47890_	1	FRE -180 - 31.3/	1900Y	***4 MILE SLOUGH PLANTING***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.120	2003	$125	$0

Funds Req Date 8/22/2002
CTC Vote Date 11/7/2002

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO COUNTY NEAR MENDOTA AT FOUR MILE SLOUGH BRIDGE

Work Description
MITIGATION PLANTING AND IRRIGATION

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE Act 04/30/2002
Env Federal EX Act 04/25/2002
PID Appr
Project Rpt 6/26/2002

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $125
Total Con Est $125
R/W Est $0

Agreements

Type	Agency Name	Date

PM Neil Bretz **PH#** (559) 243-3465
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON 60 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											7/1/2006
Current											7/1/2006 T

Project Comments
Mitigation planting for 06-34323 (4 Mile Slough Rehab)

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

251

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41970_	1	KER -99 - 21.1/ 21.3	3506	***WHITELANE SOUND WALL***	Construction

Location Description
FROM .43 KM SOUTH OF WHITE LANE OC TO .16 KM SOUTH OF WHITE LANE OC.

Work Description
CONSTRUCT SOUNDWALL

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List Yes
Program STIP | Status Programmed | Doc Yr 2002
Prog Code 075.600 | Prog FY 2003 | Const $$ $750 | RW $$ $0
Funds Req Date 3/27/2003 | CTC Vote Date 5/22/2003
Component Funding
Oversight , RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$750			
SUPT	$0			

Project Documents
Env State CE Act 01/22/2002
Env Federal EX Act 01/22/2002
PID Appr 4/15/2000
Project Rpt 3/13/2003

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $750
Total Con Est $750
R/W Est $0

Agreements

Type	Agency Name	Date
COP	CITY OF BKFLD	043003

PM Kevin Reisz **PH#** (559) 243-3460
DM David Sangha **PH#** (559) 244-2942
EM Juergen Vespermann **PH#** (559) 243-8157
CM Roger Henderson **PH#** (661) 395-2569

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 30 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	3/19/2003 A		1/22/2002 A	3/1/2002 A		4/1/2003 A	3/1/2003 A	5/20/2003 A	5/27/2003 A	7/13/2003 A	7/20/2005 A

Project Comments
6/8/05 - Oversight project with the City of Bakersfield taking the lead. Sound wall construction has been completed.
7/20/05 - CCA

252

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43150_	1	KER -99 - 49.1/ 57.6	3568	***MC FARLAND-DELANO LANDSCAPE REHAB***	Construction

Location Description
IN KERN AND TULARE COUNTIES NEAR MC FARLAND AND DELANO AT VARIOUS LOCATIONS

Work Description
PLANTING AND IRRIGATION

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes
Program SHOPP | Status Programmed | Doc Yr 2000
Prog Code 201.210 | Prog FY 2003 | Const $$ $1,524 | RW $$ $0
Funds Req Date 7/22/2002 | CTC Vote Date 11/7/2002
Component Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act 10/19/2000
Env Federal EX Act 08/22/2002
PID Appr 9/7/1999
Project Rpt 12/15/2000

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,857
Total Con Est $1,857
R/W Est $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	092002

PM Mehran Akhavan **PH#** (559) 243-3442
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 15 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/1/2000		11/1/2000			9/1/2002	9/1/2002	10/1/2002	1/1/2003	3/1/2003	9/1/2006
Current	12/15/2000 A		9/1/2001 A			9/9/2002 A	7/19/2002 A	10/1/2002 A	12/16/2002 A	3/28/2003 A	11/8/2005 A

Project Comments
In Plant Establishment

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

253

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-41960_	1	FRE -41 -R31.1/R31.7	1471	***FRIANT AUXILIARY LANE***	Construction

Location Description
IN FRESNO COUNTY IN FRESNO FROM 0.2 KM NORTH OF ALLUVIAL AVENUE UNDERCROSSING TO FRIANT ROAD UNDERCROSSING

Work Description
WIDEN EXISTING HIGHWAY

ROW Info
Parcels 4
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.310	2004	$7,859	$0

Funds Req Date 6/5/2003
CTC Vote Date 2/26/2004

Component	Funding
	TCRP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	11/12/2002
Env Federal	EX	Act	11/14/2002
PID Appr	7/14/2000		
Project Rpt	6/17/2003		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $1,970
District Est $5,889
Total Con Est $7,859
R/W Est $563

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Boris Ayaviri	PH#	(559) 243-2854
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	FMFCD	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 80 %

TCRP Info
Bill Ref# 95 Pgm Amnt $10,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2002	8/23/2002	8/13/2001	11/1/2002	3/1/2003	6/9/2003	8/1/2003	9/1/2003	11/1/2003	2/1/2004	1/1/2006
Current	1/15/2002 A	9/7/2001 A	8/13/2001 A	1/8/2002 A	3/1/2003 A	6/9/2003 A	8/1/2003 A	9/16/2003 A	4/5/2004 A	7/12/2004 A	12/1/2006 T

Project Comments
In Construction. The work will be completed in the summer of 2006. project is on schedule. 8/05-Current controlling item is bridge widening.

254

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42030_	1	FRE -99 - 10.7/ 15.9	1593	***FOWLER OVERLAY***	Construction

Location Description
IN FRESNO COUNTY IN AND NEAR FOWLER FROM 0.7 KM SOUTH OF MERCED STREET UNDERCROSSING TO 0.1 KM NORTH OF CENTRAL AVENUE OVERCROSSING

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.120	2004	$19,820	$0

Funds Req Date 6/26/2003
CTC Vote Date 1/22/2004

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	04/25/2001
Env Federal		Act	
PID Appr	8/27/1999		
Project Rpt	4/25/2001		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $22,345
Total Con Est $22,345
R/W Est $25

PM	Jim Bane	PH#	(559) 243-3469
DM	Ali Alqatami	PH#	(559) 243-3475
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	042803

Phase Completion
PA&ED 100 % RW 25 % PS&E 55 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	5/1/2001	11/1/2001	5/1/2001	5/1/2001	2/1/2003	6/1/2003	8/1/2003	9/1/2003	10/13/2003	4/1/2004	12/1/2004
Current	4/25/2001 A	12/31/2001 A			4/30/2003 A	6/30/2003 A	9/18/2003 A	10/11/2004 A	11/8/2004 A	1/13/2005 A	7/1/2007 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

255

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A440_	1	FRE -99 - 20.2/ 31.6	1643	***N. FRESNO REHAB III***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.120	2004	$1,985	$0

Funds Req Date	CTC Vote Date
3/24/2004	5/13/2004

Component	Funding			
	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO 1.1 KM NORTH OF HERNDON AVE

Work Description
REHABILITATE ROADWAY

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	02/09/2004
Env Federal	EX	Act	02/09/2004
PID Appr	3/22/2004		
Project Rpt	3/22/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$2,527
Total Con Est	$2,527
R/W Est	$0

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Jun Xu	**PH#**	(559) 243-3590
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	031004

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											11/1/2005
Approved	1/2/2004					3/10/2004		6/4/2004	12/27/2004	3/1/2005	11/1/2005
Current	1/2/2004 A					3/10/2004 A		6/4/2004 A	12/27/2004 A	3/1/2005 A	2/1/2006 T

Project Comments

256

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45550_	1	TUL -99 - 40.4/	6427	***GOSHEN PEDESTRIAN OVERCROSSING***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
204.735	2004	$1,981	$0

Funds Req Date	CTC Vote Date
10/24/2003	2/26/2004

Component	Funding			
	TCRP , TEA			
	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY IN GOSHEN AT 0.64 KM SOUTH OF GOSHEN OVERCROSSING

Work Description
CONSTRUCT PEDESTRIAN OVERCROSSING BR #46-0263

ROW Info
Parcels 6
Utilities 3

Project Documents

Env State	CE	Act	05/08/2001
Env Federal		Act	
PID Appr	10/15/2001		
Project Rpt	10/15/2001		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$1,800
District Est	$1,106
Total Con Est	$2,906
R/W Est	$364

PM	Phillip Sanchez	**PH#**	(559) 243-3466
DM	David Sangha	**PH#**	(559) 244-2942
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date
COP	TULARE CO	010703
COP	TULARE CO	112503
FWY	TULARE CO	112503
RR	UNION PACIFIC	031903

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 90 %

TCRP Info
Bill Ref# 140 Pgm Amnt $1,500

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											10/1/2005
Approved	10/15/2001	10/2/2001	1/23/2001	7/24/2001	12/1/2002	2/1/2003	3/1/2003	4/1/2003	5/13/2003	8/1/2003	8/1/2004
Current	10/15/2001 A	10/2/2001 A	1/23/2001 A	7/24/2001 A	12/1/2002 A	4/22/2003 A	6/12/2003 A	1/23/2004 A	4/5/2004 A	7/6/2004 A	9/23/2005 A

Project Comments
Open House 4/11/01. TCRP, CMAQ, Regional TEA, SHOPP TEA, and Safe Routes to School funding. TCRP funding suspension had delayed project schedule. Safe Routes to School to fund utility relocations. 11/25/03 Freeway Agreement, Maintenance Agreement, and Construction Coop. executed. Construction start 8/2/04. Construction complete 9/23/05. Ribbon Cutting ceremony 10/6/05. Final Estimate 12/105.

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

257

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-36140_	1	TUL -245 - 16/ 16.7	6595	***COTTONWOOD CREEK BRIDGE***	Construction

Location Description
IN TULARE COUNTY ABOUT 13 KM NORTH OF WOODLAKE AT COTTONWOOD CREEK BR #46-0080

Work Description
REPLACE BRIDGE (SCOUR)

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.111	2004	$2,349	$213

Funds Req Date 1/15/2004
CTC Vote Date 5/13/2004

Component	Funding
	Scour

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	ND	Act	06/20/2002
Env Federal	EX	Act	06/20/2002
PID Appr	10/12/1999		
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$549
District Est	$1,132
Total Con Est	$1,681
R/W Est	$1

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Emad Araim	PH#	(559) 243-3844
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2002	3/1/2002	9/1/2002	12/1/2002	11/1/2003	1/1/2004	3/1/2004	3/1/2004	5/1/2004	8/1/2004	10/1/2006
Current	6/20/2002 A	3/12/2002 A	9/1/2002 A		11/3/2003 A	2/27/2004 A	3/8/2004 A	5/13/2004 A	6/21/2004 A	8/20/2004 A	11/1/2005 A

Project Comments
6/8/05 - On Schedule. Construction is complete & Project is in plant establishment. CCA 11/1/05.

258

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43180_	1	FRE -41 -R22.5/R26.2	1411	***FRESNO 41 LANDSCAPE REHAB***	Construction

Location Description
IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS

Work Description
PLANTING AND IRRIGATION

ROW Info
Parcels _____
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.210	2005	$1,911	$0

Funds Req Date 10/25/2005
CTC Vote Date 11/3/2005

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	08/13/2002
Env Federal	EX	Act	08/13/2002
PID Appr	9/3/1999		
Project Rpt	10/30/2002		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$3,247
Total Con Est	$3,247
R/W Est	$0

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Agreements

Type	Agency Name	Date
RR	UNIONPAC BURLINGTO	082503

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/1/2002		12/1/2002			11/1/2003	11/1/2003	1/1/2004	2/12/2004	3/1/2004	1/1/2008
Current	10/1/2002 A					10/29/2003 A	10/27/2003 A	2/23/2004 A	11/28/2005 A	3/1/2006 T	5/1/2008 T

Project Comments
Delivered and up in HQ waiting to be voted by the CTC.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

259

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49740_	1	FRE -198 - 14.9/ 26.8	2105	***HARRIS RANCH SIGNALIZATION***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$3,889	$3

Funds Req Date	CTC Vote Date
12/3/2004	3/3/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRESNO COUNTY NEAR HARRIS RANCH ABOUT 22 KM EAST COALINGA AT ROUTE 5 AND 198 SEPARATION

Work Description
CONSTRUCT TWO LOOP ON RAMP

ROW Info
Parcels
Utilities 3

Project Documents

Env State	CE	Act	11/29/2004
Env Federal	EX	Act	11/29/2004
PID Appr	12/2/2004		
Project Rpt	12/2/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$3,889
Total Con Est	$3,889
R/W Est	$2

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Thanh Nguyen	**PH#**	(559) 243-3813
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date
COP	CHEVRON	032798
OTH	HARRIS RANCH	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	12/1/2004		5/1/2004	7/1/2004	10/1/2004	12/1/2004	2/1/2005	2/1/2005	3/15/2005	5/1/2005	7/1/2006
Current	12/2/2004 A		5/1/2004 A	7/1/2004 A	10/1/2004 A	12/3/2004 A	9/1/2004 A	12/22/2004 A	6/6/2005 A	11/29/2005 A	10/1/2006 T

Project Comments
10/10/03 Target PA&ED: 5/1/04. The report will be PR/PSR. Env clearance: CE 10/20/03.

260

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49730_	1	KER -5 - 65.2/ 69.6	3045	***MAIN DRAIN ROAD BARRIER***	Construction

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$1,972	$0

Funds Req Date	CTC Vote Date
1/3/2005	3/3/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY NEAR LOST HILLS FROM MERCED AVENUE OVERCROSSING TO MAIN DRAIN ROAD OVERCROSSING

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	11/13/2003
Env Federal	EX	Act	11/13/2003
PID Appr	3/30/2004		
Project Rpt	3/30/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,915
Total Con Est	$1,915
R/W Est	$0

PM	Frank Momen	**PH#**	(559) 243-3444
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/13/2004		4/15/2004	5/15/2004		1/1/2005	3/1/2005	3/1/2005	4/12/2005	6/30/2005	1/1/2006
Current	3/30/2004 A					1/4/2005 A	1/4/2005 A	11/28/2005 A	12/27/2005 T	3/1/2006 T	7/1/2007 T
									Past Due		

Project Comments
CE approved 11-13-03
PDT meeting 10-10-03.
Constructability Review - 1-15-04.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

261

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48790_	1	KER -58 - 82.7/ 90.7	3496	***GOLDEN HILLS MEDIAN BARRIER***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$4,022	$0

Funds Req Date: 9/30/2004
CTC Vote Date: 11/8/2004

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN KERN COUNTY NEAR TEHACHAPI FROM TEHACHAPI BRIDGE OVERHEAD TO 2.5 KM WEST OF TEHACHAPI CREEK BRIDGE AND FROM 1.6 KM WEST OF ROUTE 58 AND 202 SEPARATION TO

Work Description

CONCRETE BARRIER & ASPHALT CONCRETE

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	11/13/2003
Env Federal	EX	Act	11/13/2003
PID Appr	7/23/2003		
Project Rpt	1/6/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,775
Total Con Est	$4,775
R/W Est	$0

Agreements

Type	Agency Name	Date
RR	BNSF	090304

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Martin Nishikawa	**PH#**	(559) 230-3122
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion

PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2004		10/1/2004	11/1/2004		10/1/2004	12/1/2004	1/1/2005	4/1/2005	6/1/2005	7/1/2006
Current	1/6/2004 A					9/30/2004 A	8/5/2004 A	11/5/2004 A	12/20/2004 A	3/10/2005 A	7/1/2006 T

Project Comments

PID developed by Scott Shaver. PR developed by Nick Chan. PS&E developed by Martin Nishikawa. The project is in two segments.
Segment 1-PM 82.71/R87.07
Segment 2-PM R89.75/R90.72.
The project is due to cross median accident and also due to gap closure.

262

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45160_	1	KER -99 - 24.7/ 27.1	3510	***NORTH BAKERSFIELD LANDSCAPING***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.210	2005	$2,736	$0

Funds Req Date: 8/12/2004
CTC Vote Date: 8/18/2005

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN KERN COUNTY IN BAKERSFIELD FROM BAKERSFIELD YARD OVERHEAD TO 0.2 KM NORTH OF ROUTE 99 AND 204 SEPARATION

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	03/19/2003
Env Federal	EX	Act	03/19/2003
PID Appr	10/19/2001		
Project Rpt	4/14/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$2,736
Total Con Est	$2,736
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

Phase Completion

PA&ED 100 % RW 25 % PS&E 25 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/14/2003		3/1/2003		1/1/2004	8/1/2004	8/2/2004	10/1/2004	12/1/2004	2/1/2005	12/1/2008
Current	4/14/2003 A		3/1/2003 A		1/2/2004 A	8/1/2004 A	6/9/2004 A	10/8/2004 A	10/3/2005 A	2/1/2006 T	12/1/2009 T

Project Comments

CTC Vote 8-18-05 - HQ Advertsie 10-03-05 - Bid Opening 11-02-05 crf
Vote 8-18-05 crf
No RW to acquire crf
95% Constructability Review 5-24-04 crf
Request for Funds submitted to HQ 7-26-04 - CTC

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

263

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42230_	1	KER -178 -R6.3/R13.4	3745	***COMANCHE REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.120	2005	$6,409	$56

Funds Req Date	CTC Vote Date
2/14/2005	7/14/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM 0.2 KM WEST OF MORNING DRIVE TO 3.0 KM EAST OF COTTONWOOD CREEK (KP R10.1/21.6)

Work Description
WIDEN AND RESURFACE ROADWAY

ROW Info
Parcels ____
Utilities 1

Project Documents

Env State	CE	Act	02/01/2005
Env Federal	EX	Act	02/01/2005
PID Appr			
Project Rpt	8/27/1999		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$8,380
Total Con Est	$8,380
R/W Est	$8

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date
COP	CANCELLED	
COP	CITY OF BAKERSFIEL	

Phase Completion
PA&ED 100 % RW ____ % PS&E 90 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2002		2/1/2002	5/1/2002	2/1/2002	1/1/2004	3/1/2004	3/1/2004	5/1/2004	9/1/2004	7/1/2006
Current	5/6/2003 A		2/1/2003 A	3/1/2003 A		2/14/2005 A	6/3/2005 A	6/8/2005 A	8/1/2005 A	1/3/2006 T	9/1/2007 T
										Past Due	

Project Comments
Sent the PS&E to HQ on 2/14/05, City of Bakersfield signed the Coop on 2/23/05.
Project schedule moved out one year because of the formal consultation required to the USFWS due to the Kit Fox. Project is currently number 10 in the queue (2/3/03). Awaiting on right-of-way data regarding possible right-of-way takes on a cut slope. Current parcels shown above are not required. 2/23/05 dac
Contribution Agreement exectuted with City of Bakersfield for $580,000 for improvements exceeding State standards: toincrease structural section of shoulders

264

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44900_	1	MAD -41 - 20.9/ 35.3	5265	***YOSEMITE SPRINGS CAPM***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.121	2005	$10,143	$0

Funds Req Date	CTC Vote Date
12/28/2004	4/14/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN MADERA COUNTY IN AND NEAR COARSEGOLD FROM 0.9 KM NORTH OF YOSEMITE SPRINGS PARKWAY TO FRESNO RIVER BRIDGE

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels ____
Utilities 0

Project Documents

Env State	CE	Act	
Env Federal	EX	Act	
PID Appr	9/25/2000		
Project Rpt	9/25/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$7,976
Total Con Est	$7,976
R/W Est	$0

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 20 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2005			12/1/2005		7/1/2007	7/1/2007	10/1/2007	12/1/2007	3/1/2007	9/1/2008
Current	8/31/2004 A			1/1/2005 A		12/31/2004 A	1/6/2005 A	3/11/2005 A	5/2/2005 A	6/22/2005 A	8/1/2007 T

Project Comments
This project has 100 working days, then one year for warranty. 2/05 project was already delivered. Dist PSE to HQ on 12/31 and R/W cert on 1/6. Should be voted by the CTC in April of 05.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

265

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44800_	1	TUL -63 - 19.8/ 30.1	6230	***CUTLER OROSI OVERLAY***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.121	2005	$4,738	$0

Funds Req Date: 1/10/2005
CTC Vote Date: 3/3/2005

Component / Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN TULARE COUNTY IN AND NEAR OROSI AND CUTLER FROM 2.8 KM SOUTH OF NORTH JUNCTION ROUTE 201 TO THE FRESNO AND TULARE COUNTY LINE AT HILLS VALLEY ROAD

Work Description

RESURFACE ASPHALT CONCRETE

ROW Info

Parcels: _____
Utilities: 0

Project Documents

Env State	CE	Act	06/19/2000
Env Federal	EX	Act	06/19/2000
PID Appr	9/11/2000		
Project Rpt	9/11/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,164
Total Con Est	$4,164
R/W Est	$0

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date
RR	TULARE VALLEY RR	102904

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON 99 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	9/11/2000			9/1/2004		6/1/2005	9/1/2005	9/1/2005	10/13/2005	1/1/2006	7/1/2007
Current	9/11/2000 A			5/1/2004 A		1/12/2005 A	11/19/2004 A	3/1/2005 A	5/19/2005 A	6/8/2005 A	10/1/2006 T

Project Comments

6/8/05- Achieved RTL on 3/1/2005. Advertise date is 4/11/05 with a bid opening on 5/10/05. The contract has been awarded but it has not been approved. Approved on 6/8/05. Project is complete except for reflective tape that is needed for a sign. Contract to be accepted in December 2005 per CM.

266

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43170_	1	TUL -99 - 5.6/ 7.3	6322	***EARLIMART & TIPTON LANDSCAPE***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.210	2005	$1,800	$0

Funds Req Date: 10/25/2005
CTC Vote Date:

Component / Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN & NEAR EARLIMART FROM 0.9 KM S OF AVE 48 OC TO 1.2 KM N OF AVE 56 OC; NEAR TIPTON FROM .4KM N OF RTE 190 OC TO .2 KM S OF AVE 152 OC (KP 9.0/11.7; 30.1/31.1)

Work Description

REPLACE PLANTING AND IRRIGATION

ROW Info

Parcels: _____
Utilities: 0

Project Documents

Env State	CE	Act	10/15/2002
Env Federal		Act	
PID Appr	9/24/2001		
Project Rpt	5/22/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$2,370
Total Con Est	$2,370
R/W Est	$0

PM	Phillip Sanchez	PH#	(559) 243-3466
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	040204

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	5/22/2003					5/1/2004	6/1/2004	7/1/2004	8/1/2004	11/1/2004	7/1/2009
Current	5/22/2003 A				3/29/2004 A	5/3/2004 A	5/11/2005 A	5/11/2005 A	7/1/2006 T	10/1/2006 T	10/1/2010 T

Project Comments

Last Project Team Meeting 9/23/02. CE Environmental Document 10/15/02. Constructability Review 2/19/04. 200 WD Construction. 750 WD Plant Establishment. 950 WD total project. 12/12/05 PS&E is being returned to the District. No construction funding is available.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

267

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43160_	1	TUL -99 - 28.3/ 29.9	6386	***TULARE LANDSCAPE REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.210	2005	$1,533	$0

Funds Req Date: 9/9/2004
CTC Vote Date: 8/18/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY IN TULARE FROM 0.5 KM SOUTH OF BARDESLY ROAD OVERCROSSING TO 0.3 KM NORTH OF CROSS AVENUE OVERCROSSING

Work Description
PLANTING AND IRRIGATION

ROW Info
Parcels _____
Utilities 0

Project Documents
Env State: CE Act: 10/19/1999
Env Federal: _____ Act: _____
PID Appr: 9/3/1999
Project Rpt: 11/28/2001

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $2,085
Total Con Est $2,085
R/W Est $0

Agreements

Type	Agency Name	Date

PM Phillip Sanchez	**PH#** (559) 243-3466	
DM Lori Butler	**PH#** (559) 230-3134	
EM Gail Miller	**PH#** (559) 243-8222	
CM Kevin Reisz	**PH#** (559) 651-8310	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2001		10/1/2000			12/1/2002	12/1/2002	2/1/2003	5/13/2003	7/1/2003	8/1/2005
Current	11/28/2001 A		10/1/2001 A			10/21/2004 A	9/30/2004 A	1/10/2005 A	9/19/2005 A	7/1/2006 T	2/1/2010 T

Project Comments
City Council presentation 9/17/02. Constuctability Review 11/7/02. 200WD construction. 500 days PE. Previous RTL 1/31/03. 10/19/05 Bids Open @56% above Engineer's Estimate. Award has been recommended.

268

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43200_	1	TUL -99 - 51.9/	6476	***WARLOW REST AREA REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.250	2005	$2,215	$0

Funds Req Date: 4/18/2005
CTC Vote Date: 8/18/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY NEAR KINGSBURG AT DODGE AVENUE AT WARLOW SAFETY ROADSIDE REST AREA

Work Description
REHABILITATE REST AREA

ROW Info
Parcels _____
Utilities 0

Project Documents
Env State: CE Act: 09/14/1999
Env Federal: EX Act: 09/14/1999
PID Appr: _____
Project Rpt: 1/25/2002

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $3,321
Total Con Est $3,321
R/W Est $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	033005

PM Phillip Sanchez	**PH#** (559) 243-3466	
DM Lori Butler	**PH#** (559) 230-3134	
EM Gail Miller	**PH#** (559) 243-8222	
CM Kevin Reisz	**PH#** (559) 651-8310	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/1/2002	2/3/2003	11/1/2001		11/1/2003	3/1/2004	3/1/2004	7/1/2004	8/1/2004	12/1/2004	12/1/2006
Current	1/25/2002 A	6/17/2002 A			2/17/2005 A	5/13/2005 A	3/1/2005 A	6/27/2005 A	8/1/2006 T	11/1/2006 T	7/1/2008 T

Project Comments
Original facility constructed in 1967. Rest area will be closed for 7 to 8 months during construction. 190 Working Days Construction. 90 Working Days Planting. 280 Workings Days total. 8/4/05 Meeting with Dept. of Rehabilitation Business Enterprise Program. 10/12/05 Bids came in over Engineers Estimate. Low Bidder has request Relief of Bid. All Rest Areas must be ADA compliant, closed for construction, or closed down completely by the end of 2008. 12/29/05 District recommends rejection of all bids. 1/4/05 PS&E being returned to the District. Value Analysis Study has been requested.

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

269

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-35070_	1	FRE -99 -R.7/R7.4	1530	***KINGSBURG TO SELMA 6-LANE***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
710.870	2006	$35,465	$0

Funds Req Date: 8/30/2002
CTC Vote Date: 6/30/2003

Component / Funding: IIP , Soundwalls , TCRP

	RIP	IIP	LOCAL	OTHER
CAPT		$32,965		$2,500
SUPT		$4,934		$0

Location Description

IN FRESNO COUNTY IN AND NEAR KINGSBURG AND SELMA FROM ROUTE 99 AND 201 SEPARATION TO 1.5 KM NORTH OF FLORAL AVENUE UNDERCROSSING

Work Description

WIDEN AND REHABILITATE FREEWAY

ROW Info

Parcels: _____
Utilities: 2

Project Documents

Env State: ND Act: 05/17/2000
Env Federal: EX Act: 05/17/2000
PID Appr: 1/13/1999
Project Rpt: 5/17/2000

***Escalated Cost Estimate**

Structure Est: _____
District Est: _____
Total Con Est: _____

Current Cost Estimate

Structure Est: $0
District Est: $61,890
Total Con Est: $61,890
R/W Est: $77

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	092002

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Sanku Mohan	**PH#**	(559) 243-3581
EM	Bobi Ritter	**PH#**	(559) 243-8178
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

TCRP Info

Bill Ref# 90 Pgm Amnt $20,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	5/17/2000	10/1/2000	5/1/2000	11/1/2002	6/1/2002	8/1/2002	11/1/2002	12/1/2002	11/1/2003	7/1/2003	7/1/2006
Current	5/17/2000 A	9/29/2000 A	5/1/2000 A		7/17/2002 A	8/30/2002 A	10/31/2002 A	11/25/2002 A	8/1/2005 A	10/1/2005 T	10/1/2007 T

Past Due

Project Comments

TCRP AND 2002 IIP CANDIDATE PROJECT.

TCRP APPLICATION APPROVED 5/2/2001. ALLOCATION AMOUNT $3.86 MILLION OF $20 MILLION

270

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E260_	1	FRE -99 - 20.2/ 27.3	1638	***VENTURA CAPM***	Construction

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
SHOPP	Active	2006

Prog Code	Prog FY	Const $$	RW $$
201.122	2006	$2,498	$0

Funds Req Date: 11/8/2005
CTC Vote Date:

Component / Funding:

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRE CO IN FRE FROM VENTURA AVE OC TO BIOLA JUNCTION OVERHEAD AND FROM HERNDON CANAL BRIDGE TO SAN JOAQUIN RIVER BRIDGE (KP 32.5/44.0) (KP 45.7/50.7)

Work Description

OGAC OVERLAY - CAPM

ROW Info

Parcels: _____
Utilities: 0

Project Documents

Env State: _____ Act: _____
Env Federal: _____ Act: _____
PID Appr: _____
Project Rpt: _____

***Escalated Cost Estimate**

Structure Est: _____
District Est: _____
Total Con Est: _____

Current Cost Estimate

Structure Est: $0
District Est: $2,498
Total Con Est: $2,498
R/W Est: $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	092905

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Ali Alqatami	**PH#**	(559) 243-3475
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Phase Completion

PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2006	10/1/2006	7/1/2006	12/1/2006		5/1/2007	1/1/2007	7/1/2007	8/12/2007	11/1/2007	10/1/2008
Current	8/18/2005 A		9/1/2005 A	9/1/2005 A		3/1/2006 T	10/11/2005 A	12/15/2005 A	4/1/2006 T	6/1/2006 T	6/1/2007 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

271

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46280_	1	FRE -99 - 21.4/ 22.4	1648	***99/180 PLANT RESTORE***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.210	2006	$2,824	$0

Funds Req Date: 7/1/2005
CTC Vote Date:

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN FRE CO IN FRESNO ON RTE 99 FROM EL DORADO ST OC TO THE KERMAN BRANCH UP & ON RTE 180 FROM RTE 99/ 180 SEP TO THE NORTH FRESNO UC (KP 34.4/36.0)(R/90.9/R94.0)

Work Description
HIGHWAY PLANTING AND RESTORATION

ROW Info
Parcels:
Utilities: 0

Project Documents

Env State	CE	Act	07/25/2003
Env Federal	EX	Act	07/25/2003
PID Appr	9/21/2001		
Project Rpt	11/4/2003		

***Escalated Cost Estimate**
Structure Est:
District Est:
Total Con Est:

Current Cost Estimate
Structure Est: $0
District Est: $2,846
Total Con Est: $2,846
R/W Est: $0

PM	Jim Bane	PH#	(559) 243-3469
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Agreements

Type	Agency Name	Date
RR	BNSF & UNION PACIF	051905

Phase Completion
PA&ED 5 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan								9/1/2005			
Approved	10/1/2003		1/1/2004	1/1/2004		7/1/2005	7/1/2005	9/1/2005	10/13/2005	11/1/2005	11/1/2008
Current	10/31/2003 A					7/1/2005 A	5/20/2005 A	8/30/2005 A	7/1/2006 T	11/1/2005 T	11/1/2008 T

Past Due

Project Comments
PROJECT CAN BE ACCELERATED FOR 04/05FY DELIVERY.

272

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40840_	1	KER -14 - 16.2/ 26.6	8010	***NORTH MOJAVE 4-LANE***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$50,205	$7,638

Funds Req Date: 8/12/2005
CTC Vote Date: 9/29/2005
Component Funding: RIP , IIP

Component	RIP	IIP	LOCAL	OTHER
CAPT	$34,706	$23,137		
SUPT	$6,398	$4,265		

Location Description
IN KERN COUNTY IN AND NEAR MOJAVE AT VARIOUS LOCATIONS

Work Description
WIDEN HIGHWAY

ROW Info
Parcels: 184
Utilities: 3

Project Documents

Env State	ND	Act	01/03/2003
Env Federal	FI	Act	01/03/2003
PID Appr	2/2/1999		
Project Rpt	12/13/2002		

***Escalated Cost Estimate**
Structure Est:
District Est:
Total Con Est:

Current Cost Estimate
Structure Est: $4,535
District Est: $45,670
Total Con Est: $50,205
R/W Est: $7,719

PM	Frank Momen	PH#	(559) 243-3444
DM	Scott Shaver	PH#	(559) 230-3118
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Roger Henderson	PH#	(661) 395-2569

Agreements

Type	Agency Name	Date
CAH	COUNTY OFKERN	050105
COP	COUNTY OFKERN	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							7/5/2005	7/1/2005			
Approved	1/1/2004	4/1/2004	11/1/2002	10/1/2004	6/1/2006	8/1/2006	10/1/2006	10/1/2006	12/1/2006	3/1/2007	3/1/2010
Current	1/3/2003 A	1/29/2002 A	11/4/2001 A	4/1/2002 A	12/1/2003 A	5/16/2005 A	7/5/2005 A	8/22/2005 A	10/17/2005 A	3/1/2006 T	7/1/2008 T

Project Comments
Project is fully funded for Const, RW & support. JOINTLY FUNDED (Kern, Inyo, Mono) RTIP/ITIP PROJECT. The Scope of EA 09-25430(Cal City Interchange) is included in this project. Project is fast tracked, Risk schedule (RW prior to ED). Environmental has started studies and is on schedule to meet PA&ED of 10/02. 10/7/05 dac/JN: Controlled Access Highway Agreement (CAHA) was executed in May 2005. 10/7/05 dac/FM: Revised Relinquishment Agreement (DAN 06-1217) has been resubmitted to County of Kern (Pat Ebel) to process for approval and signature.

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
273	06-0E450_	1	KER -58 - 46/ 51.6	3464	***ROSEDALE REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004A

Prog Code	Prog FY	Const $$	RW $$
201.120	2006	$8,000	$0

Funds Req Date: | CTC Vote Date: 7/14/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM LONE OAK DRIVE TO FRUITVALE AVENUE

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels: ____
Utilities: 0

Project Documents
Env State: ____ Act: ____
Env Federal: ____ Act: ____
PID Appr: ____
Project Rpt: ____

***Escalated Cost Estimate**
Structure Est: ____
District Est: ____
Total Con Est: ____

Current Cost Estimate
Structure Est: $0
District Est: $8,000
Total Con Est: $8,000
R/W Est: $0

Agreements

Type	Agency Name	Date
RR	BNSF RR	060205

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM	Abdul El-Dahabi	**PH#**	(559) 243-3445
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan								7/12/2005			10/15/2005
Approved											
Current	5/1/2005 A					6/11/2005 A	6/3/2005 A	7/13/2005 A	7/16/2005 A	8/2/2005 A	10/25/2005 A

Project Comments
Ad. date 7/18/05; Bid open 7/28/05 and same day award; Received mix design on 8/16/05; Work started on 8/19/05; Work completed on 10/21/05; CCA on 10/24/05.

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
274	06-46360_	1	KER -58 - 67/ 77.3	3460	***CALIENTE REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.120	2006	$8,140	$0

Funds Req Date: 12/7/2005 | CTC Vote Date:

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY NEAR EDISON FROM 0.5 KM WEST OF CALIENTE CREEK BRIDGE TO 0.3 KM EAST OF CALIENTE ROAD (KP 107.8/124.3)

Work Description
"COLD PLANING, REPLACE PCC," "AC OVERLAY, CONCRETE MEDIAN BARRIER"

ROW Info
Parcels: ____
Utilities: 0

Project Documents
Env State: CE Act: 10/07/2003
Env Federal: EX Act: 10/07/2003
PID Appr: 3/21/2005
Project Rpt: 5/17/2002

***Escalated Cost Estimate**
Structure Est: ____
District Est: ____
Total Con Est: ____

Current Cost Estimate
Structure Est: $0
District Est: $12,351
Total Con Est: $12,351
R/W Est: $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW____% PS&E____% CON____%

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan								1/1/2006			
Approved	1/1/2005					11/1/2005	1/1/2006	1/1/2006	3/1/2006	6/1/2006	10/1/2007
Current	10/7/2003 A					9/9/2005 A	9/30/2004 A	10/27/2005 A	3/1/2006 T	6/1/2006 T	10/1/2007 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

275

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-24342_	1	KER -58 - 109.1/	0258B	***OLD 58 RELINQUISHMENT***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	1998A

Prog Code	Prog FY	Const $$	RW $$
025.500	2006	$4,897	$0

Funds Req Date	CTC Vote Date
7/12/2005	8/18/2005

Component	Funding
	IIP

	RIP	IIP	LOCAL	OTHER
CAPT		$4,897		
SUPT		$935		

Location Description
IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CHCHE CREEK BRIDGE TO 5.4 KM EAST OF AIRPORT ROAD

Work Description
PAVEMENT REHABILITATION

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	ND	Act	10/12/1999
Env Federal	FI	Act	09/26/1999
PID Appr	1/15/2002		
Project Rpt	1/15/2002		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,897
Total Con Est	$4,897
R/W Est	$0

Agreements

Type	Agency Name	Date
COP	KERN CO	

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 100 % RW 100 % PS&E 90 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2002		1/1/2002			5/1/2003		7/1/2003	9/1/2003	12/1/2003	12/1/2004
Current	1/15/2002 A		1/15/2002 A			5/5/2003 A	3/4/2003 A	7/11/2005 A	9/12/2005 A	12/1/2005 A	12/1/2006 T

Project Comments
Project will bring the existing Mojave 58 to a state of good repair for relinquishment.

276

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-36460_	1	KIN -41 - 28.4/ 33	4268A	***STRATFORD REHAB***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.120	2006	$4,394	$0

Funds Req Date	CTC Vote Date
9/27/2005	

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KINGS COUNTY NEAR STRATFORD FROM 0.1 KM NORTH OF NEVADA AVENUE TO LAUREL AVENUE (KP 45.7/53.1)

Work Description
AC OVERLAY AND WIDEN SHOULDERS

ROW Info
Parcels _____
Utilities 4

Project Documents

Env State	CE	Act	03/20/2001
Env Federal	EX	Act	03/20/2001
PID Appr	8/30/1999		
Project Rpt	3/20/2001		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$4,524
Total Con Est	$4,524
R/W Est	$3

Agreements

Type	Agency Name	Date

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

Phase Completion
PA&ED 100 % RW ____ % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							1/1/2006	1/1/2006			
Approved	10/1/2002		12/1/2002			10/1/2003	12/1/2003	12/1/2003	2/1/2004	5/1/2004	10/1/2005
Current	3/20/2001 A		2/1/2005 A			10/12/2005 A	12/22/2005 A	12/27/2005 A	2/1/2006 T	5/1/2006 T	10/1/2007 T

Project Comments
12/27/05- Early RTL achieved by the Project Team!!! Superb job by the whole team in bringing this milestone in during the Holidays! Congratulations to All!-JCH.
12/19/05-This project is Draft Contract Ready-JCH.
12/15/05- Relocation plan for electric light pole to be received this date from Cindy Lee-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

277

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-47900_	1	TUL -99 - 12.1/ 13.1	6345	PIXLEY HIGHWAY PLANTING	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
STIP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
025.700	2006	$515	$0

Funds Req Date: 1/10/2005
CTC Vote Date: 7/14/2005

Component	Funding
	IIP , TE

	RIP	IIP	LOCAL	OTHER
CAPT		$515		
SUPT		$230		

Location Description

IN TULARE COUNTY IN PIXLEY FROM 0.3 KM SOUTH OF AVENUE 96 OVERCROSSING TO 0.3 KM NORTH OF AVENUE 100 OVERCROSSING

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State: CE Act: 05/12/2003
Env Federal: EX Act: 05/12/2003
PID Appr: _____
Project Rpt: 12/30/2004

***Escalated Cost Estimate**

Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate

Structure Est $0
District Est $515
Total Con Est $515
R/W Est $0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	112904

PM Phillip Sanchez **PH#** (559) 243-3466
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion

PA&ED 100 % RW ____ % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/2003					11/1/2004	11/1/2004	1/1/2005	3/1/2005	5/1/2005	5/1/2009
Current	7/1/2003 A					1/11/2005 A	1/4/2005 A	3/30/2005 A	9/19/2005 A	12/2/2005 A	10/1/2009 T

Project Comments

Project Report approved 7/17/03. Tree planting and irrigation system. Pixley Redevelopment Project Area Committee is active with this project. Supplemental Project Report approved 12/30/04. 805 Working Days total including Plant Establishment. Contract Award 11/15/05.

278

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49020_	1	TUL -99 - 25.3/ 26.3	6368	***AIRPORT OVERCROSSING / K STREET OFF-RAMP***	Construction

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2004

Prog Code	Prog FY	Const $$	RW $$
201.110	2006	$4,774	$5,941

Funds Req Date: 11/2/2005
CTC Vote Date:

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN TULARE COUNTY IN AND NEAR TULARE FROM 0.3 KM SOUTH OF AVENUE 200 OVERCROSSING TO 0.4 KM NORTH OF AIRPORT OVERCROSSING

Work Description

REMOVE BRIDGE AND OFF RAMP

ROW Info

Parcels 4
Utilities 0

Project Documents

Env State: ND Act: _____
Env Federal: EX Act: _____
PID Appr: 11/4/2003
Project Rpt: 11/4/2003

***Escalated Cost Estimate**

Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate

Structure Est $0
District Est $4,981
Total Con Est $4,981
R/W Est $5,256

Agreements

Type	Agency Name	Date
COP	CITY OF TULARE	
COP	CITY OF TULARE	

PM Phillip Sanchez **PH#** (559) 243-3466
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 100 % RW 80 % PS&E 100 % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan							1/1/2006	3/1/2006			
Approved	10/1/2004	3/1/2004	3/1/2004	11/1/2004	10/1/2004	4/1/2005	7/1/2005	8/1/2005	9/12/2005	12/1/2005	8/1/2006
Current	9/30/2004 A	1/26/2004 A	3/1/2004 A	7/28/2004 A	9/28/2004 A	5/25/2005 A	11/1/2005 A	11/8/2005 A	1/9/2006 T	3/1/2006 T	12/1/2007 T
									Past Due		

Project Comments

Bridge Inspection Report 6/17/03. 7/10/03 Permanent bridge closure notification to the City. 8/5/03 City Council presentation. 8/20/03, 9/5/03, 9/26/03, 12/5/03, 8/19/04, 7/21/05 and 7/29/05 PDT Meetings. Open House Public Information Meeting held on 3/3/04 in Tulare. Project Charter approved 9/1/04. District Safety Review 10/7/04. 95% Constructability Review 2/23/05. 355 Working Days. Bids Open 2/15/06.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

279	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
	06-38821_	1	TUL -99 - 30.1/ 31	6405Y	***PROSPERITY REPLACEMENT PLANTING***	Construction

Location Description
IN TULARE AT PROSPERITY AVE (KP 48.4/49.8)

Work Description
LANDSCAPE MITIGATION

ROW Info
Parcels _____
Utilities 0

Program Information

XPM	Delivery Plan	APL List
Yes	Yes	Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600	2006	$155	$0

Funds Req Date 8/1/2004
CTC Vote Date

Component	RIP	IIP	LOCAL	OTHER
CAPT	$155			
SUPT	$75			

Project Documents

Env State	CE	Act	04/20/2000
Env Federal	EX	Act	10/30/2003
PID Appr			
Project Rpt	7/19/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$400
Total Con Est	$400
R/W Est	$0

PM	Phillip Sanchez	**PH#**	(559) 243-3466
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW____% PS&E 100 % CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2003					7/1/2004	8/1/2004	9/1/2004	10/13/2004	12/1/2004	12/1/2008
Current	10/31/2003 A					10/21/2004 A	8/11/2005 A	1/24/2005 A	7/1/2006 T	10/1/2006 T	4/1/2010 T

Project Comments

This is a "split-off" replacement planting project from the Prosperity Avenue Interchange project 06-388203. Project is required mitigation. 45 Working Days. 750 PE days. 10/12/05 Project did not get CTC Vote at Sept. Meeting because lack of available STIP funds. PS&E will be sent back to the District. Project needs to be re-programmed in 2006 STIP. Project was " placed on pending" at September 2005 CTC Meeting because of lack of STIP funds state wide.

*Escalated at 3%

CLOSE-OUT PHASE

Project Close Out

(End Project Milestone)

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

280

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-49980_	1	FRE -99 - 20.2/ 31.6		***N. FRESNO REHAB II***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: SHOPP | Status: Active | Doc Yr:

Prog Code: 201.120 | Prog FY: | Const $$: | RW $$:

Funds Req Date: | CTC Vote Date: 6/17/2003

Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO COUNTY IN FRESNO FROM VENTURA STREET OVERCROSSING TO FRESNO AND MATERA COUNTY LINE

Work Description

REHABILITATE EXISTING HIGHWAY

ROW Info

Parcels:
Utilities: 0

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

***Escalated Cost Estimate**

Structure Est:
District Est:
Total Con Est:

Current Cost Estimate

Structure Est: $0
District Est: $4,600
Total Con Est: $4,600
R/W Est: $0

Agreements

Type	Agency Name	Date

PM Jim Bane **PH#** (559) 243-3469
DM Unassigned **PH#**
EM Archive **PH#**
CM Bob James **PH#** (559) 445-6324

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved										8/14/2003	7/1/2004
Current										7/30/2003 A	7/19/2004 A

Project Comments

281

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34225_	1	FRE -168 -R1.9/R3.4	0059G	***SHIELDS/GETTYSBURG FREEWAY***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program: STIP | Status: Programmed | Doc Yr: 1996

Prog Code: 075.400 | Prog FY: | Const $$: | RW $$:

Funds Req Date: | CTC Vote Date: 3/5/1997

Component | Funding: 96 STIP , Measure

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN FRESNO COUNTY IN FRESNO FROM SHIELDS AVENUE OVERCROSSING TO 0.1 KM NORTH OF GETTYSBURG AVENUE UNDERCROSSING

Work Description

CONSTRUCT FREEWAY

ROW Info

Parcels: 200
Utilities: 11

Project Documents

Env State: CE Act:
Env Federal: ES Act: 08/09/1993
PID Appr:
Project Rpt:

***Escalated Cost Estimate**

Structure Est:
District Est:
Total Con Est:

Current Cost Estimate

Structure Est: $7,839
District Est: $12,404
Total Con Est: $20,243
R/W Est: $8,809

Agreements

Type	Agency Name	Date
COP	CO OF FRERELINQUIS	
COP	FCTA	
COP	FCTA	
COP	FCTA	
COP	FCTA	

PM James Espinosa **PH#** (559) 243-3537
DM John Fox **PH#** (760) 872-5207
EM Archive **PH#** (559) 243-8178
CM Unassigned **PH#**

Phase Completion

PA&ED____% RW 100 % PS&E____% CON 98 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved										12/3/1999	4/1/1999
Current										12/3/1999 A	4/1/1999 A

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

282

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34222_	1	FRE -168 -R5.4/R9.3	0059B	***SIERRA FREEWAY - SEGMENT 4***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: | APL List: Yes

Program	Status	Doc Yr
MEASURE	Active	1999

Prog Code: 400.000 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
Oversight , Measure

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN CLOVIS FROM 0.1 KM N OF BULLARD AVE TO 0.6 KM E OF TEMPERANCE AVE START FROM PA&ED (KP R8.7/R15.0)

Work Description
"4F AND 6F ON NEW 8F R/W ALIGNMENT, 6F ON NEW 8F R/W ALIGNMENT"

ROW Info
Parcels 157
Utilities 27

Project Documents

Env State	ER	Act	
Env Federal	ES	Act	12/31/1999
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$21,700
District Est	$33,800
Total Con Est	$55,500
R/W Est	$24,296

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Jack Walker	PH#	(559) 243-3861
EM	Archive	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	CLOVIS (RELINQ)	
COP	FCTA	
COP	FCTA	
COP	FCTA	
COP	FCTA (CONST)	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current	12/31/1999 A			7/1/1991 A	6/29/1999 A	5/14/2000 A	1/1/2000 A	4/12/1999 A	5/24/1999 A	7/1/1999 A	2/15/2002 A

Project Comments
FCTA PROJECT (450 Working Days)
BULLARD TO HERNDON TO OPEN JAN/FEB 2001
HERNDON TO TEMPERANCE OPEN September of 2001

283

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34270_	1	FRE -168 -R9.3/R12.2	0061	***SIERRA EXPRESSWAY-SEGMENT 5***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
MEASURE	Active	1999

Prog Code: 400.000 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
Measure , Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
NEAR CLOVIS FROM 0.6 KM E OF TEMPERANCE AVE TO 0.6 KM E OF SHEPHERD AVE (KP R15.0/R19.6)

Work Description
4E ON NEW 6F R/W ALIGNMENT

ROW Info
Parcels 40
Utilities 4

Project Documents

Env State	ER	Act	10/17/1997
Env Federal	ES	Act	03/30/1998
PID Appr	7/5/1988		
Project Rpt	10/14/1997		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$9,200
Total Con Est	$9,200
R/W Est	$8,056

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Jack Walker	PH#	(559) 243-3861
EM	Archive	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	FCTA	052588
COP	FCTA (CONST)	
COP	FCTA (R/W)	
COP	FRE CO (RELINQ)	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	3/30/1998			5/25/1998		4/26/1999	4/7/1999	4/26/1999	6/8/1999	7/1/1999	12/1/2001
Current	3/30/1998 A			5/25/1998 A		4/26/1999 A	4/7/1999 A	4/26/1999 A	6/8/1999 A	7/1/1999 A	2/15/2002 A

Project Comments
FCTA PROJECT
OPEN TO TRAFFIC

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

284

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-29441_	1	KER -178 - 27.2/ 30.7	0202L	***DEMOCRAT PASSING LANE***	CLOSEOUT

Location Description
IN KERN COUNTY ABOUT 21 KM EAST OF BAKERSFIELD FROM 1.0 KM EAST OF DEMOCRAT ROAD TO 1.6 KM WEST OF KERN RIVER BRIDGE

Work Description
CONSTRUCT EASTBOUND PASSING LANE

ROW Info
Parcels 2
Utilities 1

Program Information
XPM No | Delivery Plan | APL List No
Program: STIP | Status: Programmed | Doc Yr: 1996
Prog Code: 025.513 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date: 5/7/1998
Component | Funding: 96 STIP

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	ER	Act	08/31/1995
Env Federal	ES	Act	08/31/1995
PID Appr	3/19/1990		
Project Rpt	9/1/1994		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $2,991
Total Con Est $2,991
R/W Est $7

Agreements

PM	Frank Momen	PH#	(559) 243-3444	Type / Agency Name / Date
DM	Unassigned	PH#		
EM	Archive	PH#	(559) 243-8222	
CM	Roger Henderson	PH#	(661) 395-2569	

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments
1996 STIP

285

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-3215U_	1	KIN -41 - 4.2/ 11.5	4231	***SUNFLOWER I***	CLOSEOUT

Location Description
IN KINGS COUNTY NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS

Work Description
RAISE GRADE ON NEW ALIGNMENT

ROW Info
Parcels 22
Utilities 9

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes
Program: SHOPP | Status: Programmed | Doc Yr: 1998
Prog Code: 201.150 | Prog FY | Const $$ | RW $$
Funds Req Date: 8/7/2002 | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	ND	Act	06/26/2001
Env Federal	FI	Act	06/26/2001
PID Appr	9/2/1997		
Project Rpt	6/28/2001		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
R/W Est $3,703

Agreements

PM	Jim Heinen	PH#	(559) 243-3467	Type / Agency Name / Date
DM	Martin Nishikawa	PH#	(559) 230-3122	
EM	Archive	PH#	(559) 243-8178	
CM	Del Bains	PH#	(559) 651-8314	

Phase Completion
PA&ED 100 % RW 85 % PS&E 100 % CON 90 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/28/2001		2/1/2000	9/6/2000		8/7/2002	10/30/2002	11/1/2002	5/19/2003	7/17/2003	1/1/2006
Current	6/28/2001 A		2/1/2000 A	9/6/2000 A		8/7/2002 A	10/30/2002 A	11/1/2002 A	5/19/2003 A	7/17/2003 A	9/22/2004 A

Project Comments
9/22/04- Project accepted, Congratulations to the project team on a successful project!-JCH.
8/30/04- Paving complete. Signal on flash for another week until a pole can be relocated-JCH.
6/3/4- Paving to finish by end of June. Metal flashing fence put up for BNLL-JCH.
4/14/04-Will commence paving of new 41 alignment portion next week-JCH.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

286

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-45540_	1	TUL -0 -F5946		***CROSS VALLEY RAIL CORRIDOR***	CLOSEOUT

Location Description
"IN TULARE, KINGS & FRESNO COUNTIES" FROM VISALIA TO HURON (CROSS VALLEY RAIL CORR)

Work Description
UPGRADE TRACK

ROW Info
Parcels
Utilities 0

Program Information
XPM No | Delivery Plan | APL List No
Program STIP | Status Programmed | Doc Yr 2000
Prog Code 400.000 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding
TCRP , Rail , Oversight , RIP , Local

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State ND Act
Env Federal Act
PID Appr 9/28/2000
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $14,257
Total Con Est $14,257
R/W Est $0

Agreements

Type	Agency Name	Date

PM Glenn Blake PH# (559) 243-3456
DM Sanku Mohan PH# (559) 243-3581
EM Archive PH#
CM Del Bains PH# (559) 651-8314

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

TCRP Info
Bill Ref# 138 Pgm Amnt $4,000

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments
TCRP application was approved in March 01 CTC Meeting (Phase one only) The lead agency is the Cross Valley Rail Corridor Joint Powers Authority.

287

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-39930_	1	FRE -180 -T58/T61.4	2018	***VENTURA STREET***	CLOSEOUT

Location Description
IN FRESNO FROM RTE 99 TO CHESTNUT AVE (KP T93.3/98.8)

Work Description
AC OVERLAY

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan | APL List No
Program SHOPP | Status Programmed | Doc Yr 1998
Prog Code 201.120 | Prog FY 2000 | Const $$ $1,493 | RW $$ $0
Funds Req Date 9/27/1999 | CTC Vote Date 6/15/2000
Component | Funding
Funds Only

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State CE Act 05/05/1997
Env Federal EX Act 09/07/1999
PID Appr 8/1/1997
Project Rpt 1/14/1999

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,493
Total Con Est $1,493
R/W Est $0

Agreements

Type	Agency Name	Date
COP	CITY OF FRESNO	052300

PM Jim Bane PH# (559) 243-3469
DM Shahin Mansour PH# (559) 230-3114
EM Archive PH# (559) 243-8222
CM Todd George PH# (559) 445-6724

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 98 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/14/1999					7/1/1999	9/19/1999	5/23/2000	11/1/1999		
Current	1/14/1999 A					7/1/1999 A	9/19/1999 A	5/23/2000 A	11/1/1999 A		9/22/2000 A

Project Comments
PROJECT PROVIDES FUNDS ONLY. COOP, FUNDS VOTE, AND CTC RESOLUTION COMPLETE

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

288

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-24340_	1	KER -58 -R107.7/R118	0258	***MOJAVE BYPASS***	CLOSEOUT

Location Description
IN KERN COUNTY AT MOJAVE FROM 0.2 KM EAST OF CACHE CREEK BRIDGE TO 6.7 KM EAST OF AIRPORT ROAD

Work Description
CONSTRUCT 4 LANE FREEWAY

ROW Info
Parcels 422
Utilities 6

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1996

Prog Code	Prog FY	Const $$	RW $$
025.711	2000	$67,336	$9,606

Funds Req Date	CTC Vote Date
5/17/2000	6/15/2000

Component	Funding
	IIP

	RIP	IIP	LOCAL	OTHER
CAPT		$76,942		
SUPT		$8,027		

Project Documents

Env State	ER	Act	11/17/1998
Env Federal	ES	Act	08/26/1998
PID Appr	4/7/1992		
Project Rpt	5/22/1994		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$11,061
District Est	$60,833
Total Con Est	$71,894
R/W Est	$12,801

PM	Frank Momen	**PH#**	(559) 243-3444
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date
FWY	KERN COUNTY	TB
RR	UPRR C12/29/99	122999

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/26/1998	9/15/1997		9/1/1997	4/23/1999	12/16/1999	6/15/2000	6/15/2000	7/17/2000	11/1/2000	10/1/2004
Current	8/26/1998 A	8/26/1998 A		7/29/1998 A	4/23/1999 A	12/16/1999 A	6/15/2000 A	6/15/2000 A	7/17/2000 A	12/1/2000 A	4/26/2004 A

Project Comments
06-243404 awarded 11/17/2000 for $60,399,786.40 to E L YEAGER CONSTRUCTION.

289

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-44010_	1	FRE -99 - 14.5/ 31.5	1605	***FRESNO BEAUTIFICATION MODERNIZATION***	CLOSEOUT

Location Description
IN FRESNO COUNTY IN FRESNO FROM AMERICAN AVENUE OVERCROSSING TO SAN JOAQUIN RIVER BRIDGE

Work Description
ROADSIDE ENHANCEMENTS

ROW Info
Parcels
Utilities 0

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Code	Prog FY	Const $$	RW $$
201.245	2001	$4,725	$0

Funds Req Date	CTC Vote Date
2/22/2001	7/20/2000

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	09/29/1999
Env Federal		Act	
PID Appr	2/23/2000		
Project Rpt	2/23/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$1,720
District Est	$4,347
Total Con Est	$6,067
R/W Est	$0

PM	Jim Bane	**PH#**	(559) 243-3469
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Archive	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 95 % PS&E 100 % CON 95 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	2/23/2000		2/1/2000		7/1/2000	5/15/2000	9/1/2000	9/1/2000	9/18/2000	10/1/2000	11/30/2001
Current	2/23/2000 A		5/15/2000 A		7/1/2000 A	5/15/2000 A	7/13/2000 A	9/1/2000 A	12/11/2000 A	4/4/2001 A	2/13/2002 A

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

290

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34232_	1	FRE -180 -R55.4/R56.6	0089A	***FRESNO 180 WEST FREEWAY SEGMENT 1***	CLOSEOUT

Location Description
IN CITY OF FRESNO FROM HUGHES/WEST DIAGONAL TO 0.6 KM EAST OF RTE 99 (KP 89.1/91.1)

Work Description
CONSTRUCT FREEWAY

ROW Info
Parcels 53
Utilities 8

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.611	2001	$31,439	$6,064

Funds Req Date 5/14/2001
CTC Vote Date 6/12/2003

Component	Funding
	RIP

	RIP	IIP	LOCAL	OTHER
CAPT	$31,233		$270	$6,000
SUPT	$6,846		$0	$0

Project Documents

Env State	ND	Act	08/15/1996
Env Federal	FI	Act	08/29/1996
PID Appr	9/27/1989		
Project Rpt	8/11/1994		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $11,854
District Est $22,106
Total Con Est $33,960
R/W Est $3,914

PM	Bob Hull	PH#	(559) 243-3443
DM	Thanh Nguyen	PH#	(559) 243-3813
EM	Archive	PH#	(559) 243-8161
CM	Bob James	PH#	(559) 445-6324

Agreements

Type	Agency Name	Date
COP	CITY OF FRESNO	050101
COP	CITY OF FRESNO	
COP	FMFCD	060101
COP	FMFCD	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 95 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/1/1999	7/1/1999	7/1/1999	1/1/2000	10/1/2000	3/1/2001	6/1/2001	6/1/2001	6/1/2002	11/1/2001	7/1/2004
Current	7/1/1999 A	7/1/1999 A	7/1/1999 A	1/1/2000 A	1/10/2001 A	4/20/2001 A	6/20/2001 A	6/25/2001 A	7/30/2001 A	10/26/2001 A	5/10/2004 A

Project Comments
Ribboncutting = Oct 24, 2003, Open to Traffic = Jan 30, 2004
Existing highway relinquished by CTC Feb. 4, 2005
Relinquishment Agreement with City of Fresno = $699,700, executed 9-28-04
Final Construction Estimate = $30,868,138.86

291

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-34324_	1	FRE -180 - 31.4/ 36.6	1930	***GOLF COURSE REHAB***	CLOSEOUT

Location Description
IN FRESNO COUNTY NEAR MENDOTA FROM FOUR MILE SLOUGH BRIDGE TO YUBA AVENUE

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels 11
Utilities 2

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120	2002	$4,721	$0

Funds Req Date
CTC Vote Date 7/19/2001

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	08/27/1999
Env Federal		Act	
PID Appr	10/1/1992		
Project Rpt	12/3/1999		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $4,501
Total Con Est $4,501
R/W Est $197

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/20/1999			3/17/2000	5/10/2001	5/1/2001	6/5/2001	7/18/2001	8/20/2001	10/24/2001	7/1/2003
Current	8/20/1999 A			3/17/2000 A		5/10/2001 A	6/5/2001 A	7/18/2001 A	8/20/2001 A	10/24/2001 A	10/25/2002 A

Project Comments
Project Complete except for Enviromental mitigation.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

292

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-40390_	1	KER -58 -R52.4/R55.7	3474	***SOUTH BAKERSFIELD PLANTING***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1999

Prog Code	Prog FY	Const $$	RW $$
201.210	2002	$913	$0

Funds Req Date: 11/13/2001
CTC Vote Date: 2/28/2002

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM REAL ROAD TO 0.5 KM EAST OF COTTONWOOD ROAD UNDERCROSSING COTTONWOOD ROAD UNDERCROSSING

Work Description
IRRIGATION AND PLANTING UPGRADE

ROW Info
Parcels 1
Utilities 0

Project Documents
Env State: CE Act: 12/11/1998
Env Federal: Act:
PID Appr: 10/29/1998
Project Rpt: 10/31/2001

***Escalated Cost Estimate**
Structure Est:
District Est:
Total Con Est:

Current Cost Estimate
Structure Est: $0
District Est: $794
Total Con Est: $794
R/W Est: $1

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC RR	011402

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Lori Butler **PH#** (559) 230-3134
EM Archive **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2000		12/1/2000	7/1/2001		11/1/2001	11/1/2001	1/1/2002	5/1/2002	6/1/2002	6/1/2006
Current	10/31/2000 A		12/1/2000 A			11/26/2001 A	9/17/2001 A	1/22/2002 A	5/1/2002 A	6/6/2002 A	6/30/2004 A

Project Comments
Under plant establishment, proceeding on schedule.
Contract work is complete, CCA 6/30/04. Final Estimate on 10/6/04. District Exp. Done (DED) on8/3/05.

293

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46320_	1	KER -99 - 21.5/ 24.7	3514	***PLANTZ ROAD PLANTING***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000A

Prog Code	Prog FY	Const $$	RW $$
201.210	2002	$1,300	$0

Funds Req Date: 7/10/2001
CTC Vote Date: 10/4/2001

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM PLANZ ROAD OVERCROSSING TO 0.1 KM NORTH OF CALIFORNIA AVENUE OVERCROSSING

Work Description
HIGHWAY PLANTING RESTORATION

ROW Info
Parcels
Utilities 0

Project Documents
Env State: CE Act: 05/11/2001
Env Federal: Act:
PID Appr:
Project Rpt: 6/18/2001

***Escalated Cost Estimate**
Structure Est:
District Est:
Total Con Est:

Current Cost Estimate
Structure Est: $0
District Est: $1,280
Total Con Est: $1,280
R/W Est: $0

Agreements

Type	Agency Name	Date

PM Mehran Akhavan **PH#** (559) 243-3442
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 50 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											11/1/2005
Approved	6/18/2001			8/1/2002		7/20/2001	6/21/2001		10/29/2001	12/26/2001	7/1/2004
Current	6/18/2001 A		6/25/2001 A	8/1/2001 A		7/20/2001 A	6/18/2001 A	9/25/2001 A	10/29/2001 A	12/26/2001 A	8/26/2005 A

Project Comments
Project in plant establishment.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
294	06-40400_	1	KER -178 - 1.7/ 6.7	3722	***BAKERSFIELD LANDSCAPE***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1999

Prog Code	Prog FY	Const $$	RW $$
201.210	2002	$1,209	$0

Funds Req Date: 12/17/2001
CTC Vote Date: 2/28/2002

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN AND NEAR BAKERSFIELD FROM M STREET TO 0.4 KM WEST OF FAIR FAX ROAD

Work Description
IRRIGATION AND PLANTING UPGRADE

ROW Info
Parcels
Utilities 0

Project Documents

Env State	CE	Act	12/06/1999
Env Federal	EX	Act	12/11/1999
PID Appr	10/28/1998		
Project Rpt	1/31/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,385
Total Con Est	$1,385
R/W Est	$0

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	020502

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Lori Butler	PH#	(559) 230-3134
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Phase Completion
PA&ED 100 % RW ___ % PS&E 100 % CON 80 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											9/1/2005
Approved	1/31/2000		10/1/2000	10/1/2000		1/1/2002	1/2/2002	3/1/2002	5/1/2002	8/1/2002	8/1/2005
Current	1/31/2000 A		10/1/2000 A	12/1/2001 A		12/17/2001 A	11/7/2001 A	3/1/2002 A	5/3/2002 A	6/14/2002 A	9/2/2005 A

Project Comments
Proceeding on schedule. Under plant establishment, estimated completion date is 9/1/05. CCA on 9/2/05.

	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
295	06-40740_	1	TUL -0 -L5723	6012	***VISALIA MAINTENANCE STATION***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1999

Prog Code	Prog FY	Const $$	RW $$
201.352	2002	$4,833	$377

Funds Req Date: 2/7/2002
CTC Vote Date: 6/13/2002

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY AT THE VISALIA MAINTENANCE STATION

Work Description
MAINTENANCE STATION IMPROVEMENTS

ROW Info
Parcels 1
Utilities 0

Project Documents

Env State	ND	Act	03/29/2000
Env Federal	FI	Act	
PID Appr	12/31/1998		
Project Rpt	4/24/2000		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$3,047
District Est	$1,009
Total Con Est	$4,056
R/W Est	$343

Agreements

Type	Agency Name	Date

PM	Judy Aguilar	PH#	(559) 243-3457
DM	Shahin Mansour	PH#	(559) 230-3114
EM	Juergen Vespermann	PH#	(559) 243-8157
CM	Alberto Lopez	PH#	(559) 651-8310

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/24/2000	7/1/2000	9/1/2000	3/1/2001	12/1/2001	2/1/2002	3/1/2002	3/1/2002	6/1/2002	10/1/2002	2/1/2004
Current	4/24/2000 A	7/1/2000 A	11/1/2000 A	4/11/2000 A	12/12/2001 A	2/20/2002 A	1/16/2002 A	5/21/2002 A	7/1/2002 A	9/9/2002 A	5/13/2004 A

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

296

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43000_	1	KER -99 -R43.5/	3561	***FAMOSO DECK REHAB***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2000

Prog Code	Prog FY	Const $$	RW $$
201.110	2003	$2,854	$0

Funds Req Date	CTC Vote Date
8/8/2002	4/3/2003

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY NEAR MC FARLAND FROM 0.8 KM NORTH OF POSO CANAL BRIDGE TO ROUTE 46 AND 99 SEPARATION

Work Description
REPLACE BRIDGE DECK

ROW Info
Parcels ____
Utilities 0

Project Documents

Env State	CE	Act	08/19/1999
Env Federal	EX	Act	08/19/1999
PID Appr	8/20/1999		
Project Rpt	8/20/2000		

***Escalated Cost Estimate**
Structure Est ____
District Est ____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $2,261
Total Con Est $2,261
R/W Est $1

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	David Sangha	PH#	(559) 244-2942
EM	Archive	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Agreements

Type	Agency Name	Date
RR	UNION PACC&M,SVC	111402

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 35 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/20/1999	2/1/2001	3/1/2001	4/1/2001	7/1/2002	8/1/2002	12/1/2002	12/1/2002	1/12/2003	3/1/2003	7/1/2004
Current	8/20/1999 A	2/1/2001 A	2/1/2001 A	4/1/2001 A	7/1/2002 A	8/1/2002 A	11/22/2002 A	11/22/2002 A	5/5/2003 A	7/11/2003 A	2/16/2005 A

Project Comments

297

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33940_	1	TUL -63 - 0/ 5.8	6210	***VISALIA SOUTH OVERLAY***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120	2003	$8,204	$400

Funds Req Date	CTC Vote Date
12/26/2002	5/22/2003

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN TULARE COUNTY IN AND NEAR TULARE AND VISALIA FROM ROUTE 137 TO 0.4 KM SOUTH OF CALDWELL AVENUE

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels 17
Utilities 6

Project Documents

Env State	CE	Act	04/04/2000
Env Federal	EX	Act	03/21/2000
PID Appr	10/14/1997		
Project Rpt	4/4/2000		

***Escalated Cost Estimate**
Structure Est ____
District Est ____
Total Con Est

Current Cost Estimate
Structure Est $246
District Est $6,878
Total Con Est $7,124
R/W Est $338

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Archive	PH#	(559) 243-8222
CM	Alberto Lopez	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date
RR	SANJQNVLYRXR	012303

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	4/4/2000			9/1/2000		1/1/2003	3/1/2003	3/1/2003	5/1/2003	9/1/2003	5/1/2004
Current	4/4/2000 A		6/29/2000 A	9/25/2000 A		12/31/2002 A	4/30/2003 A	4/30/2003 A	6/16/2003 A	10/16/2003 A	2/1/2005 A

Project Comments
2/28/05 - Project was accepted on 2/1/05. Final Estimate 10/25/05. All claims are resolved

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

298

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33950_	1	TUL -63 - 8/ 9.2	6240	***DOWNTOWN VISALIA OVERLAY***	CLOSEOUT

Location Description
IN TULARE COUNTY IN VISALIA FROM MINERAL KING AVENUE TO HOUSTON AVENUE

Work Description
ASPHALT CONCRETE OVERLAY

ROW Info
Parcels
Utilities 5

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120	2003	$5,122	$631

Funds Req Date	CTC Vote Date
12/10/2002	5/22/2003

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	06/14/2002
Env Federal	EX	Act	06/14/2002
PID Appr	8/30/1999		
Project Rpt	8/30/1999		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $3,982
Total Con Est $3,982
R/W Est $23

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

PM	Elias Mahfoud	PH#	(559) 243-3470
DM	Emad Araim	PH#	(559) 243-3844
EM	Archive	PH#	(559) 243-8222
CM	Alberto Lopez	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/30/1999			10/1/2000		7/1/2002	10/1/2002	10/1/2002	12/1/2002	4/1/2003	7/1/2004
Current	8/30/1999 A			5/1/2002 A		12/16/2002 A	3/3/2003 A	4/30/2003 A	6/16/2003 A	10/15/2003 A	1/14/2005 A

Project Comments
2/8/05 - Construction was completed on 1/14/05. Contractor filed DSC claim. Claim is going to BOR. BOR rejected contractor's claims. Final Estimate Date 9/28/05.

299

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-38820_	1	TUL -99 - 30.1/ 31	6405	***PROSPERITY AVENUE INTERCHANGE***	CLOSEOUT

Location Description
IN TULARE COUNTY IN TULARE FROM 0.6 KM SOUTH OF PROSPERITY AVENUE OVERCROSSING TO 0.4 KM NORTH OF PROSPERITY AVENUE OVERCROSSING

Work Description
MODIFY INTERCHANGE

ROW Info
Parcels 4
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
STIP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
075.600	2003	$2,200	$934

Funds Req Date	CTC Vote Date
8/7/2002	5/22/2003

Component	Funding
	RIP

Component	RIP	IIP	LOCAL	OTHER
CAPT	$3,134			
SUPT	$1,365			

Project Documents

Env State	CE	Act	04/20/2000
Env Federal	EX	Act	04/20/2000
PID Appr	3/2/1998		
Project Rpt	7/19/2000		

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $2,141
Total Con Est $2,141
R/W Est $742

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

PM	Phillip Sanchez	PH#	(559) 243-3466
DM	Getachew Eshete	PH#	(559) 243-3890
EM	Archive	PH#	(559) 243-8157
CM	Alberto Lopez	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date
COP	CANCELLED	
COP	CITY OF TULARE -	

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	7/31/2000			11/1/2000		11/1/2001	11/1/2002	11/1/2002	1/1/2003	5/1/2003	7/1/2004
Current	7/19/2000 A			2/13/2001 A		8/13/2002 A	10/30/2002 A	11/1/2002 A	9/2/2003 A	10/17/2003 A	10/14/2004 A

Project Comments
Public Information Meeting 4/12/00. Last PDT Meeting 5/3/02. Landscape portion has been split off to EA06-388211. Support cost overruns were amended at vote. 100 Working Days. Contractor = Granite Const. Co. Construction start 4/26/04.
9/30/05 prs Proposed co-op agmt (DAN 06-1154) should be cancelled, as City accomplished the transfer of right of way to State without a co-op agmt.

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

300

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48600_	1	FRE -5 - 48.6/ 65.8	1241	***LITTLE PANOCHE CAPM***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.121	2004	$12,164	$0

Funds Req Date	CTC Vote Date
4/22/2003	1/22/2004

Component	Funding	RIP	IIP	LOCAL	OTHER
CAPT					
SUPT					

Location Description

IN FRESNO COUNTY ABOUT 11.2 KM WEST OF FIREBAUGH FROM 0.4 KM SOUTH OF PANOCHE ROAD OVERCROSSING TO NESS AVENUE OVERCROSSING

Work Description

ASPHALT CONCRETE OVERLAY

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	09/20/2002
Env Federal	EX	Act	09/20/2002
PID Appr	12/18/2002		
Project Rpt	12/18/2002		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$11,110
Total Con Est	$11,110
R/W Est	$6

Agreements

PM Jim Heinen	**PH#** (559) 243-3467	**Type**	**Agency Name**	**Date**
DM Jay Haghparast	**PH#** (559) 243-3863			
EM Gail Miller	**PH#** (559) 243-8222			
CM Bob James	**PH#** (559) 445-6324			

Phase Completion

PA&ED 100 % RW 95 % PS&E 100 % CON 8 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											4/1/2006
Approved	12/24/2002					5/20/2003	6/2/2003	8/1/2003	8/12/2003	9/15/2003	10/1/2004
Current	12/24/2002 A					5/20/2003 A	6/2/2003 A	7/25/2003 A	2/23/2004 A	4/26/2004 A	8/30/2005 A

Project Comments

8/30/05- CCA achieved! Congratulations to Mark Mengoni and the entire project team on the completion of a great project-JCH.
6/9/5- Began paving SB again this week. About 2 weeks paving left, then complete striping, drains, etc. 2 1/2 months time left in costruction and will use most of that-JCH.
1/24/05- NB side almost done, contractor working on punchlist. SB side, South of Shields still in progress as weather permits-JCH.

301

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-33661_	1	FRE -99 - 18/ 20.2	1615Y	***JENSEN RE-PLANT***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.310	2004	$121	$0

Funds Req Date	CTC Vote Date
4/9/2003	1/22/2004

Component	Funding	RIP	IIP	LOCAL	OTHER
CAPT					
SUPT					

Location Description

IN FRESNO COUNTY IN FRESNO FROM 1.0 KM SOUTH OF JENSEN AVENUE UNDERCROSSING TO 0.2 KM SOUTH OF VENTURA STREET OVERCROSSING

Work Description

PLANTING AND IRRIGATION

ROW Info

Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	01/24/2003
Env Federal	EX	Act	03/04/2003
PID Appr			
Project Rpt			

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

Agreements

PM Jim Bane	**PH#** (559) 243-3469	**Type**	**Agency Name**	**Date**
DM Lori Butler	**PH#** (559) 230-3134			
EM Archive	**PH#** (559) 243-8222			
CM Nabeelah Hanif	**PH#** (559) 445-6306			

Phase Completion

PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/24/2003					5/1/2003	4/9/2003	7/31/2003	8/1/2003	11/1/2003	1/1/2005
Current	1/24/2003 A					5/1/2003 A	4/9/2003 A	7/1/2003 A	2/9/2004 A	3/23/2004 A	8/19/2004 A

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

302

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46410_	1	KER -99 - 20.5/ 29.6	3552	***PACHECO CAPM***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.121	2004	$5,453	$0

Funds Req Date	CTC Vote Date
12/22/2003	4/8/2004

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM 0.1 KM SOUTH OF PACHECHO ROAD UNDERCROSSING TO 0.3 KM SOUTH OF ROUTE 65 NORTHBOUND EXIT RAMP

Work Description
REPLACE SLAB AND GRIND

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	01/21/2003
Env Federal	EX	Act	01/21/2003
PID Appr	10/8/2001		
Project Rpt	10/8/2001		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$5,143
Total Con Est	$5,143
R/W Est	$0

PM	Mehran Akhavan	**PH#**	(559) 243-3442
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date
RR	UNION PACIFIC	111303

Phase Completion
PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											9/1/2005
Approved	1/21/2003		1/21/2003	3/20/2003		1/1/2004	3/1/2004	3/1/2004	4/12/2004	6/15/2004	9/1/2005
Current	1/21/2003 A		1/21/2003 A	3/20/2003 A		1/2/2004 A	12/9/2003 A	2/13/2004 A	5/3/2004 A	7/6/2004 A	8/5/2005 A

Project Comments

303

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-43450_	1	KER -99 - 20.9/ 21.6	3513	***WHITE LANE AUXILIARY***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.310	2004	$2,435	$125

Funds Req Date	CTC Vote Date
8/13/2003	12/11/2003

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM WHITE LANE OVERCROSSING TO PLANZ ROAD OVERCROSSING

Work Description
INSTALL AUXILLARY LANE

ROW Info
Parcels 2
Utilities 1

Project Documents

Env State	CE	Act	10/19/2001
Env Federal	EX	Act	10/19/2001
PID Appr	11/20/2002		
Project Rpt	11/20/2002		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,906
Total Con Est	$1,906
R/W Est	$303

PM	Kevin Reisz	**PH#**	(559) 243-3460
DM	David Sangha	**PH#**	(559) 244-2942
EM	Archive	**PH#**	(559) 243-8157
CM	Roger Henderson	**PH#**	(661) 395-2569

Agreements

Type	Agency Name	Date
COP	CITY OF BKRSFLD	

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	11/22/2002		2/19/2003	3/19/2003		8/4/2003	10/29/2003	10/29/2003	12/16/2003	3/1/2004	3/1/2005
Current	11/22/2002 A		2/19/2003 A	3/19/2003 A		8/18/2003 A	12/1/2003 A	12/1/2003 A	1/20/2004 A	3/12/2004 A	4/11/2005 A

Project Comments
6/8/05 - Project has been completed. CCA was 4/11/2005.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

304

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-30370_	1	FRE -180 - 54.3/ 54.8	2014	***MARKS AVENUE INTERSECTION IMPROVEMENT***	CLOSEOUT

Location Description
IN FRESNO COUNTY IN FRESNO FROM 0.5 KM EAST OF MARKS AVENUE TO 0.5 KM WEST OF MARKS AVENUE

Work Description
WIDEN SHOULDERS AND SIGNAL LIGHTS

ROW Info
Parcels 10
Utilities 7

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$1,178	$569

Funds Req Date 4/30/2004
CTC Vote Date 8/19/2004

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	04/08/2002
Env Federal	EX	Act	
PID Appr	6/28/2002		
Project Rpt	6/28/2002		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,106
Total Con Est	$1,106
R/W Est	$232

Agreements

Type	Agency Name	Date

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Scott Shaver	**PH#**	(559) 230-3118
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											11/1/2005
Approved	1/7/2003		10/14/2002	10/14/2002		4/1/2004	7/1/2004	7/1/2004	8/1/2004	10/1/2004	7/1/2005
Current	1/7/2003 A		10/14/2002 A	10/14/2002 A		5/3/2004 A	8/17/2004 A	8/17/2004 A	10/4/2004 A	12/17/2004 A	10/19/2005 A

Project Comments
Contract awarded in December. Actual construction start delayed due to wait for signal equipment order and delivery. Project is on schedule. Project is complete. Contractor is looking for Route 180 sign to install prior to acceptance. CCA 10/19/05

305

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48800_	1	FRE -180 -R56.4/R60.1	0092	***DOWNTOWN 180 MEDIAN BARRIER***	CLOSEOUT

Location Description
IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION

Work Description
INSTALL MEDIAN BARRIER

ROW Info
Parcels
Utilities 0

Program Information
XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002A

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$1,426	$3

Funds Req Date 7/2/2004
CTC Vote Date 8/2/2004

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State	CE	Act	03/21/2003
Env Federal	EX	Act	03/21/2003
PID Appr	7/29/2003		
Project Rpt	6/11/2004		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,874
Total Con Est	$1,874
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Neil Bretz	**PH#**	(559) 243-3465
DM	Jun Xu	**PH#**	(559) 243-3590
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Phase Completion
PA&ED 100 % RW 100 % PS&E 100 % CON 95 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											9/1/2005
Approved	2/1/2004					7/1/2004	8/1/2004	9/1/2004	10/13/2004	1/1/2005	9/1/2005
Current	3/8/2004 A					7/1/2004 A	7/12/2004 A	7/26/2004 A	8/31/2004 A	10/19/2004 A	8/3/2005 A

Project Comments
Construction complete.

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

306

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46480_	1	KER -99 - 13.4/ 16.7	3521	***GREENFIELD BARRIER***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$1,500	$0

Funds Req Date	CTC Vote Date
12/21/2004	2/8/2005

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN KERN COUNTY NEAR BAKERSFIELD FROM ROUTE 223 AND 99 SEPARATION TO 2.0 KM NORTH OF HOUGHTON ROAD OVERCROSSING

Work Description
CONSTRUCT THRIE BEAM MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	11/08/2002
Env Federal	EX	Act	11/08/2002
PID Appr	6/11/2003		
Project Rpt	6/11/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,101
Total Con Est	$1,101
R/W Est	$0

Agreements

Type	Agency Name	Date

PM	Frank Momen	**PH#**	(559) 243-3444
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

Phase Completion
PA&ED 100 % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	6/11/2003		6/11/2003	6/11/2003		11/1/2005	1/1/2006	1/1/2006	3/1/2006	6/1/2006	7/1/2007
Current	6/11/2003 A		6/11/2003 A	6/11/2003 A		12/21/2004 A	12/23/2004 A	2/8/2005 A	2/8/2005 A	4/22/2005 A	7/11/2005 A

Project Comments

307

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-46190_	1	MAD -99 - 20.2/ 29.2	5421	***CHOWCHILLA MEDIAN BARRIER***	CLOSEOUT

Program Information

XPM: Yes | Delivery Plan: Yes | APL List: Yes

Program	Status	Doc Yr
SHOPP	Programmed	2002

Prog Code	Prog FY	Const $$	RW $$
201.010	2005	$1,785	$6

Funds Req Date	CTC Vote Date
8/30/2004	9/16/2004

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN MADERA COUNTY NEAR FIARMEAD AND CHOWCHILLA AT VARIOUS LOCATIONS

Work Description
CONSTRUCT MEDIAN BARRIER

ROW Info
Parcels _____
Utilities 0

Project Documents

Env State	CE	Act	10/20/2003
Env Federal	EX	Act	10/20/2003
PID Appr	9/4/2001		
Project Rpt	12/2/2003		

***Escalated Cost Estimate**

Structure Est	
District Est	
Total Con Est	

Current Cost Estimate

Structure Est	$0
District Est	$1,359
Total Con Est	$1,359
R/W Est	$2

Agreements

Type	Agency Name	Date

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Emad Araim	**PH#**	(559) 243-3844
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Nabeelah Hanif	**PH#**	(559) 445-6306

Phase Completion
PA&ED ____ % RW ____ % PS&E ____ % CON ____ %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	8/1/2003		10/1/2003	1/1/2004		9/1/2004	9/1/2004	11/1/2004	1/1/2005	3/1/2005	7/1/2006
Current	12/2/2003 A		12/1/2003 A	1/1/2004 A		9/1/2004 A	9/1/2004 A	9/1/2004 A	1/18/2005 A	3/1/2005 A	7/6/2005 A

Project Comments
[2-9-05 Bid Summary dated 2-9-05, low bid at $1,147,997 by Granite Const, 1.46% lower than engineer's estimate.sl] [1-21-05: Project Advertised on 1/18/05, pre-construction estimated to be sometime in March.SL]

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

308	Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
	06-33930_	1	TUL -198 - 21.5/ 26.7	6540	***LEMON COVE WIDENING***	CLOSEOUT

Program Information

XPM Yes | Delivery Plan Yes | APL List Yes

Program	Status	Doc Yr
SHOPP	Programmed	1998

Prog Code	Prog FY	Const $$	RW $$
201.120	2005	$3,422	$535

Funds Req Date	CTC Vote Date
8/3/2004	8/5/2004

Component	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

IN TULARE COUNTY NEAR LEMON COVE FROM 0.4 KM WEST OF ROAD 220 TO 0.4 KM EAST OF AVENUE 324

Work Description

ASPHALT CONCRETE OVERLAY

ROW Info

Parcels 23
Utilities 4

Project Documents

Env State CE Act 01/28/2003
Env Federal EX Act 01/28/2003
PID Appr 7/2/1993
Project Rpt

***Escalated Cost Estimate**

Structure Est
District Est
Total Con Est

Current Cost Estimate

Structure Est $0
District Est $3,060
Total Con Est $3,060
R/W Est $203

Agreements

Type	Agency Name	Date

PM Judy Aguilar **PH#** (559) 243-3457
DM Getachew Eshete **PH#** (559) 243-3890
EM Juergen Vespermann **PH#** (559) 243-8157
CM Kevin Reisz **PH#** (559) 651-8310

Phase Completion

PA&ED 100 % RW 100 % PS&E 100 % CON 100 %

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	1/1/2003		8/1/2000	2/9/2001		8/1/2003	1/1/2004	1/1/2004	3/1/2004	6/1/2004	7/1/2005
Current	1/28/2003 A		8/1/2000 A	2/9/2001 A		9/3/2003 A	3/4/2004 A	3/4/2004 A	12/27/2004 A	3/16/2005 A	10/18/2005 A

Project Comments

RW acquisition prior to ED. PCR approved by HQ 6/23/01. Last PDT meeting held 9/7/01. PCR District approved 12/7/01, delayed schedule for Kit Fox studies. 3/4/04 Received R/W Cert#3. 2/4/05 Received R/W Cert#2, Adv 12/27/04, Open bid 2/15/05. Pre constr. meeting 3/16/05. 9/30/05 New environmental determination & document is needed for the relinquishment.. DAN 06-1232.

*Escalated at 3%

INACTIVE STIP CANDIDATES

(State Transportation Improvement Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

309

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-42390_	K	KER -155 -R0/R1.5	3665	***GARCES HIGHWAY 4-LANE***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2002

Prog Code: 400.000 | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
Oversight

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
IN DELANO FROM RTE 99 TO BROWNING RD (KP 0.0/2.4)

Work Description
ROADWAY AND BRIDGE WIDENING

ROW Info
Parcels
Utilities 0

Project Documents
Env State | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est
District Est
Total Con Est

Current Cost Estimate
Structure Est $4,280
District Est $16,073
Total Con Est $20,353
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM John Ensch **PH#** (559) 243-3455
DM Martin Nishikawa **PH#** (559) 230-3122
EM Bryan Apper **PH#** (559) 243-8156
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

310

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0A500_	K	FRE -41 - 17.7/ 20.1	1295	***RTE 41 NEAR EASTON TREE PLANTING***	Candidate

Program Information

XPM: Yes | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Code | Prog FY | Const $$ | RW $$

Funds Req Date | CTC Vote Date

Component | Funding
TE

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description
"IN FRESNO CO, NEAR EASTON" (KP 28.48/32.34)

Work Description
TREE PLANTING

ROW Info
Parcels
Utilities 0

Project Documents
Env State CE | Act
Env Federal | Act
PID Appr
Project Rpt

***Escalated Cost Estimate**
Structure Est $0
District Est $998
Total Con Est $998

Current Cost Estimate
Structure Est $0
District Est $941
Total Con Est $941
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved	10/1/2006		10/1/2006	1/1/2007	1/1/2007	1/1/2008	1/1/2008	3/1/2008	4/12/2008	7/1/2008	7/1/2012
Current	10/1/2006 T		10/1/2006 T	1/1/2007 T	1/1/2007 T	1/1/2008 T	1/1/2008 T	3/1/2008 T	4/12/2008 T	7/1/2008 T	7/1/2012 T

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

311

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-48930_	K	TUL -137 - 17.5/ 27.4	6481	***TULARE-LINDSAY 4-LANE***	Candidate

Program Information

XPM: No | Delivery Plan: | APL List: No

Program	Status	Doc Yr
STIP	Inactive	2006

Prog Code	Prog FY	Const $$	RW $$
075.600			

Funds Req Date | CTC Vote Date

Component	Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Location Description

NEAR TULARE FROM SR 63 TO SR 65 (KP 28.2/44.1)

Work Description

2-LANE CONVENTIONAL HWY TO 4-LANE CONVENTIONAL HWY

ROW Info

Parcels
Utilities 0

Project Documents

Env State Act
Env Federal Act
PID Appr
Project Rpt

***Escalated Cost Estimate**

Structure Est
District Est
Total Con Est

Current Cost Estimate

Structure Est $0
District Est $15,000
Total Con Est $15,000
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

PM	Elias Mahfoud	**PH#**	(559) 243-3470
DM	Emad Araim	**PH#**	(559) 243-3844
EM	Juergen Vespermann	**PH#**	(559) 243-8157
CM	Kevin Reisz	**PH#**	(559) 651-8310

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

*Escalated at 3%

INACTIVE SHOPP CANDIDATES

(State Highway Operation and Protection Program)

Projects listed in this section are currently shelved for future programming and await approval/update of the Project Initiation Document

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

312

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E200_	K	KER -99 - 31.1/ 39.5		***KERN 99 NEAR BAKERSFIELD CAPM***	Candidate

Location Description
NEAR BAKERSFIELD FROM 2.0 KM SOUTH OF LERDO CANAL TO 0.6 KM NORTH OF MERCED AVE OVERCROSSING

Work Description
AC OVERLAY - CAPM

ROW Info
Parcels _____
Utilities 0

Program Information
XPM No | Delivery Plan | APL List No
Program: SHOPP | Status: Inactive | Doc Yr: 2006
Prog Code: 201.121 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $4,170
Total Con Est $4,170
R/W Est $0

Agreements
Type | Agency Name | Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

313

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E170_	K	KER -99 - 32.4/ 36.2		***7TH STANDARD TO LERDO CAPM***	Candidate

Location Description
NEAR BAKERSFIELD FROM 0.3 KM NORTH OF 7TH STANDARD ROAD OVERCROSSING TO 0.5 KM NORTH OF LERDO HIGHWAY OVERCROSSING

Work Description
AC OVERLAY - CAPM

ROW Info
Parcels _____
Utilities 0

Program Information
XPM No | Delivery Plan | APL List No
Program: SHOPP | Status: Inactive | Doc Yr: 2006
Prog Code: 201.121 | Prog FY | Const $$ | RW $$
Funds Req Date | CTC Vote Date
Component | Funding

	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**
Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate
Structure Est $0
District Est $1,269
Total Con Est $1,269
R/W Est $0

Agreements
Type | Agency Name | Date

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Phase Completion
PA&ED____% RW____% PS&E____% CON____%

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

*Escalated at 3%

Caltrans Central Region
Project Status Report

XPM Download 1/5/2006
PMCS Download 1/13/2006

314

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name	Project Phase
06-0E250_	K	KER -99 - 43.2/ 44.5		***KERN 99 SOUTH BAKERSFIELD CAPM***	Candidate

Location Description
NEAR BAKERSFIELD FROM 0.4 KM SOUTH OF FAMOSO OH TO POSO CREEK

Work Description
AC OVERLAY - CAPM

ROW Info
Parcels _____
Utilities 0

Program Information

XPM No | Delivery Plan | APL List No

Program	Status	Doc Yr
SHOPP	Inactive	2006

Prog Code	Prog FY	Const $$	RW $$
201.121			

Funds Req Date | CTC Vote Date

Component	Funding		
	RIP	IIP	LOCAL	OTHER
CAPT				
SUPT				

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

***Escalated Cost Estimate**

Structure Est _____
District Est _____
Total Con Est

Current Cost Estimate

Structure Est $0
District Est $361
Total Con Est $361
R/W Est $0

Agreements

Type	Agency Name	Date

Phase Completion

PA&ED____% RW____% PS&E____% CON____%

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

XPM Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
Delivery Plan											
Approved											
Current											

Project Comments

*Escalated at 3%

MINOR A PROJECTS

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

315

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47540_	1	FRE - 41 -R21.6/R31.2		FRESNO CO HIGHWAY PLANTING

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2002

Prog Code: 201.220
Funds Req Date: 12/10/2001
CTC Vote Date: 2/28/2002
CTC Vote Amnt: $160
Component: A
Funding:

Location Description

IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS

Work Description

HIGHWAY PLANTING AND IRRIGATION

Project Documents

Env State: CE Act: 10/19/2001
Env Federal: Act:
PID Appr:
Project Rpt: 11/28/2001

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $160
Total Con Est: $160
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Lori Butler **PH#** (559) 230-3134
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										3/27/2006
ACTUAL		11/28/2001			12/27/2001	12/10/2001	12/21/2001	3/11/2002	4/30/2002	

Project Comments

8/7/03 RE reports controller working Plan Establish started 7/17/03. jp
6/20/03 Project in Plant establishment period per L. Butler. JP

316

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A550_	1	FRE - 168 - 49/ 49.2		SHAVER LAKE ROAD RECONSTRUCTION

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.130
Funds Req Date:
CTC Vote Date: 1/15/2004
CTC Vote Amnt: $400
Component: A
Funding:

Location Description

ON ST RTE 168 (KP 78.9/79.2)

Work Description

"EMBANKMENT/ROADWAY RECONSTRUCTION," EROSION CONTROL

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $400
Total Con Est: $400
R/W Est: $2

Agreements

Type	Agency Name	Date	Amount

PM Bill Moses **PH#** (559) 445-6514
DM Bill Moses **PH#** (559) 445-6514
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET									5/21/2004	6/1/2006
ACTUAL								5/21/2004		

Project Comments

Emergency Project not on regular allocation plan. JP 5/17/04.

317

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-41030_	1	KER -43 - 33.5/ 34.6		POND ROAD & RTE 43 CONNECTION

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date: 12/14/2004
CTC Vote Date: 4/14/2005
CTC Vote Amnt: $310
Component: A
Funding:

Location Description
IN KERN COUNTY NEAR WASCO AT POND ROAD AND AT SCHUSTER ROAD

Work Description
MODIFY INTERSECTIONS

Project Documents
Env State: CE Act: 06/03/2004
Env Federal: EX Act: 06/03/2004
PID Appr:
Project Rpt: 7/21/2004

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $223
Total Con Est: $223
R/W Est: $34

PM: Abdul El-Dahabi PH#: (559) 243-3445
DM: Shahin Mansour PH#: (559) 230-3114
EM: Gail Miller PH#: (559) 243-8222
CM: Amrit Brar PH#: (661) 720-0967

Agreements

Type	Agency Name	Date	Amount
COP	CO OF KERN 06-1239	091305	$87,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	4/1/2003	7/29/2004	3/29/2004	10/15/2004	12/13/2004	1/1/2005	5/15/2005	6/15/2005	8/15/2005	1/31/2006
ACTUAL		7/21/2004			12/15/2004	12/3/2004	2/17/2005	4/25/2005	6/1/2005	

Project Comments

Draft PR circulated on 2/13/04; Circulated PR on 3/17/04; change in scope delaying PR approval; Met with Kern's COG on 4/12/04; open house on 5/4/04 to discuss alternatives and impact with the affected public;safety review on 6/3/04.Design exception signed on 6/28/04; circulating PR on 6/29/04; PR approved on 7/21/04. Ad Date 4/25/05; Bid Open 5/17/05; Appr 6/1/05; 75 Calendar days to begin work; preconst meeting 7/7/05; Work started 8/15/05; Work completed on 9/27/05, with

318

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49490_	1	KER -119 - 27.3/		GOSFORD ROAD AT KERN 119 SIGNAL AND LEFT TURN PHASING

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date: 3/18/2005
CTC Vote Date: 5/26/2005
CTC Vote Amnt: $318
Component: A
Funding:

Location Description
IN KERN COUNTY NEAR PUMPKIN CENTER AT GOSFORD ROAD

Work Description
INSTALL SIGNAL

Project Documents
Env State: CE Act: 06/08/2004
Env Federal: EX Act: 06/08/2004
PID Appr:
Project Rpt: 1/18/2005

Right of Way Info
Parcels: Utilities: 4

Current Cost Estimate
Structure Est: $0
District Est: $318
Total Con Est: $318
R/W Est: $0

PM: Frank Momen PH#: (559) 243-3444
DM: David Sangha PH#: (559) 244-2942
EM: Gail Miller PH#: (559) 243-8222
CM: Amrit Brar PH#: (661) 720-0967

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFKERN		$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2003	8/1/2004		11/1/2004	1/1/2005	2/1/2005	3/1/2005	5/1/2005	8/1/2005	7/1/2006
ACTUAL		1/18/2005			6/7/2005	4/19/2005	4/19/2005	7/5/2005	8/18/2005	

Project Comments

Project is on July 2005 CTC vote list. JP 61305
The project was moved from Claudia Espino to Dave Sangha in January 2004.

319

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A410_	1	KER -119 - 29.3/		119/STINE ROAD SIGNALS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date: 2/18/2005
CTC Vote Date: 4/14/2005
CTC Vote Amnt: $340
Component: A
Funding:

Location Description
IN KERN COUNTY NEAR PANAMA AT STINE ROAD

Work Description
INSTALL SIGNALS

Project Documents

Env State: CE Act: 06/01/2004
Env Federal: EX Act: 06/01/2004
PID Appr:
Project Rpt: 9/30/2004

Right of Way Info

Parcels: Utilities: 4

Current Cost Estimate

Structure Est: $0
District Est: $340
Total Con Est: $340
R/W Est: $3

Agreements

Type	Agency Name	Date	Amount

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Martin Nishikawa	PH#	(559) 230-3122
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	3/11/2004	10/3/2004		10/1/2004	1/1/2005	3/1/2005	4/1/2005	6/1/2005	8/1/2005	12/1/2005
ACTUAL		9/30/2004			12/3/2004	3/10/2005	3/17/2005	4/25/2005	6/9/2005	

Project Comments

8/22/05 PM Indicates Kern Co. now signing a Coop for this project. Project on schedule for construction. jp
3/05 The coop agreement with Kern County was cancelled due to the County lack of funds. On 2/15/05 the District 6 Director signed a memo to build the project on 100% State funds.

320

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-38880_	1	KER -178 -R4.5/R4.6	3728	MT. VERNON OFF RAMP WIDENING

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date: 9/1/2004
CTC Vote Date: 12/9/2005
CTC Vote Amnt: $749
Component: A
Funding:

Location Description
IN KERN COUNTY IN BAKERSFIELD AT MOUNT VERNON OC (BR #50-0333)

Work Description
WIDEN EASTBOUND OFF-RAMP

Project Documents

Env State: CE Act: 09/10/2003
Env Federal: EX Act: 09/10/2003
PID Appr:
Project Rpt: 7/14/2004

Right of Way Info

Parcels: 1 Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $749
Total Con Est: $749
R/W Est: $1

Agreements

Type	Agency Name	Date	Amount

PM	Jim Bane	PH#	(559) 243-3469
DM	Scott Shaver	PH#	(559) 230-3118
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	8/1/2002	1/2/2004			10/14/2004	6/1/2004	12/1/2004	2/1/2005	3/15/2005	11/30/2005
ACTUAL		7/14/2004	9/10/2003		10/14/2004	3/16/2004	12/14/2004	1/24/2005	3/7/2005	

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

321

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-45500_	1	KIN -43 - 19.1/ 19.6		GRANGEVILLE SIGNAL AND LEFT TURN PHASING

Location Description
IN KINGS COUNTY NEAR HANFORD AT GRANGEVILLE BOULEVARD

Work Description
INSTALL SIGNAL WITH LEFT TURN

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date: 3/18/2005
CTC Vote Date: 5/26/2005
CTC Vote Amnt: $680
Component: A
Funding:

Project Documents

Env State: CE Act 11/30/2004
Env Federal: EX Act 11/30/2004
PID Appr:
Project Rpt: 12/10/2004

Right of Way Info

Parcels: 4 Utilities: 3

Current Cost Estimate

Structure Est: $0
District Est: $680
Total Con Est: $680
R/W Est: $151

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Michael Lim **PH#** (559) 230-3138
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		12/15/2004	3/5/2004	1/3/2005	3/22/2005	5/5/2005	5/15/2005	6/1/2005	9/6/2005	7/1/2006
ACTUAL		12/10/2004	2/25/2005		3/21/2005	5/2/2005	5/5/2005	5/31/2005	9/13/2005	

Project Comments

Met with Kings County on 4/7/04 and discussed coop agreement; Safety review meeting on 5/27/04; Constructability review meeting on 6/3/04; Request for variance (LEC) meeting on 6/24/04; Variance Request to HQs on 7/20/04.Variance Request approved on 9/30/04, and Design exception approved on 9/30/04.A new R/W data sheet is needed, because more R/W is required. New R/W DS on 11/5/04. PS&E to Dist OEs on 2/3/05; to HQs OEs on 3/22/05.

322

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A270_	1	TUL -99 - 9.7/		TUL 99 & KINGS 198 DECK OVERLAY

Location Description
IN TULARE AND KINGS COUNTIES AT VARIOUS LOCATIONS

Work Description
REPAIR BRIDGE DECKS

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.110
Funds Req Date: 1/19/2005
CTC Vote Date: 4/14/2005
CTC Vote Amnt: $747
Component: A
Funding:

Project Documents

Env State: CE Act 07/06/2004
Env Federal: EX Act 07/06/2004
PID Appr:
Project Rpt: 9/3/2004

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $522
District Est: $225
Total Con Est: $747
R/W Est: $0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Khaled Daher **PH#** (559) 230-3130
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC RR	121304	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	4/1/2004	8/20/2004		11/22/2004	1/17/2005	12/17/2004	6/1/2005	7/15/2005	9/15/2005	12/29/2005
ACTUAL		9/3/2004			1/26/2005	12/17/2004	3/15/2005	5/9/2005	7/8/2005	

Project Comments

Environmental CE on 7/6/04.R/W data sheet request on 7/14/04. Received R/W data sheet on 7/28/04. PR approved on 9/3/04. Structures will submit Struct PS&E to Dist OEs on 11/22/04 in lieu of 9/1/04. Bid Open 6/8/05; Pre-Const meet ing7/22/05; started Const 8/1/05;

323

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-41680_	1	TUL -137 - 21.9/	6492	137 & 152 SIGNALS

Location Description
IN TULARE COUNTY NEAR TULARE AT ROAD 152

Work Description
INSTALL SIGNALS

Program Information

XPM Yes | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date: 4/14/2005
CTC Vote Amnt: $679
Component:
Funding: A

Project Documents

Env State CE Act 03/01/2004
Env Federal EX Act 03/01/2004
PID Appr
Project Rpt 4/6/2005

Right of Way Info

Parcels 1 Utilities 1

Current Cost Estimate

Structure Est	$0
District Est	$679
Total Con Est	$679
R/W Est	$18

PM Judy Aguilar **PH#** (559) 243-3457
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFTULARE		$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/1/2004	7/1/2004	6/21/2002	10/1/2004	11/1/2004	1/1/2005	1/1/2005	2/1/2005	3/1/2005	9/1/2006
ACTUAL		4/6/2005	6/21/2002		1/5/2005	2/28/2005	3/16/2005	5/16/2005	7/20/2005	

Project Comments

RTL is 3/16/05
6/24/03 dm REPORT DESIGN WORK IS DELAYED TO LATER FY, AWAITING INFORMATION FROM PLANNING. JP

324

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47300_	1	FRE -0 -L5708		PINE ST. MTCE STATION CREW BLDG

Location Description
FRESNO PINE STREET MAINTENANCE "STATION, FRESNO COUNTY"

Work Description
EXTEND EXISTING CREW/EQUIPMENT BLDG

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.352
Funds Req Date: 2/2/2005
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Project Documents

Env State CE Act 10/31/2001
Env Federal Act
PID Appr
Project Rpt 4/29/2004

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$320
Total Con Est	$320
R/W Est	$0

PM Suzie Holdridge **PH#** (559) 243-3432
DM Bill Moses **PH#** (559) 445-6514
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		4/1/2004		8/1/2004	10/1/2004	12/1/2003	2/15/2005			
ACTUAL		4/29/2004		8/16/2004		3/14/2005				

Project Comments

Project Report approved on 4/24/04.

325

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48130_	1 FRE	-0 -L5718		HUNTINGTON LAKE SAND STORAGE CONSTRUCTION

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.352
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

AT THE SATELITE MTCE STATION ON RTE 168 HUNTINGTON LAKE

Work Description

REPLACE SAND STORAGE

Project Documents

Env State: CE Act: 11/15/2002
Env Federal: Act:
PID Appr:
Project Rpt: 12/12/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $631
Total Con Est: $631
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Suzie Holdridge **PH#** (559) 243-3432
DM Marco Sanchez **PH#** (559) 444-2559
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		8/1/2005		10/1/2005	3/1/2006	10/1/2005	5/1/2006			
ACTUAL		12/12/2005				11/15/2005		1/1/2006		

Project Comments

Plans are expected from OSA in September of 2004.

326

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48410_	1 FRE	-0 - 0/		FRESNO CO. SIGN NUMBERING

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.310
Funds Req Date: 12/14/2004
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

"IN FRESNO CO ON ROUTES 5, 41, 99," 168 & 180 AT VARIOUS LOCATIONS AND IN MADERA CO ON ROUTES 41 & 99 AT VARIOUS LOCATIONS

Work Description

INTERCHANGE EXIT SIGNS ON FREEWAYS

Project Documents

Env State: CE Act: 09/05/2002
Env Federal: EX Act:
PID Appr:
Project Rpt: 1/6/2003

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $743
Total Con Est: $743
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Rodrick Lee **PH#** (559) 243-3573
DM Abdul Baker **PH#** (559) 243-8037
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		12/1/2002			1/1/2005	2/1/2003	3/1/2005	4/1/2005	5/1/2005	
ACTUAL		1/6/2003				12/30/2004				

Project Comments

327

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E640_	1	FRE -5 - 18.2/	1201	EMERGENCY FENCING REPLACEMENT ON HWY 5 IN FRE CO. NEAR PANOCHE RD OC

Location Description
FROM 0.23 MILES NORTH OF THE RTE 145/33/5 JCT TO 1 MILE SOUTH OF THE PANOCHE RD OC (KP 29.3)

Work Description
FIRE DAMAGE FENCING REPLACEMENT

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.130	8/11/2005

CTC Vote Date	CTC Vote Amnt
8/30/2005	$300

Component	Funding
	A

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$300
Total Con Est	$300
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Unassigned	PH#	
CM	Margaret Shaeffer	PH#	(559) 445-5907

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										12/23/2005
ACTUAL										

Project Comments

328

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A840_	1	FRE -5 - 44.9/	1209	TUMEY GULCH BRIDGES MITIGATE BRIDGE APPROACH

Location Description
ROADWAY RECONSTRUCTION ON I-5 (KP 72.2)

Work Description
ROADWAY RECONSTRUCTION

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.121	8/17/2005

CTC Vote Date	CTC Vote Amnt
	$0

Component	Funding
	A

Project Documents

Env State CE Act 03/23/2005
Env Federal _____ Act _____
PID Appr _____
Project Rpt 3/30/2005

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$583
Total Con Est	$583
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Victor Shaw	PH#	(559) 243-3564
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2004	3/1/2005		7/1/2005	9/1/2005	12/1/2005	1/1/2006	2/1/2006	4/1/2006	11/1/2006
ACTUAL		3/30/2005			8/22/2005	8/15/2005	9/22/2005			

Project Comments

8/22/05 PSE to HQ due in August, Funding document being signed. jp
Project shelved waiting on funds.

329

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49690_	1	FRE -41 - 1/ 3		HARLAN AVE PAVEMENT REHAB.

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.120	12/22/2004

CTC Vote Date	CTC Vote Amnt
3/3/2005	$694

Component	Funding
	A

Location Description
IN FRESNO COUNTY NEAR RIVERDALE LAGUNA AVENUE TO HARLAND AVENUE

Work Description
RESURFACE ASPHALT CONCRETE

Project Documents

Env State: CE Act: 05/13/2003
Env Federal: Act:
PID Appr:
Project Rpt: 12/9/2003

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$747
Total Con Est	$747
R/W Est	$0

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Getachew Eshete	PH#	(559) 243-3890
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	5/1/2003	12/9/2003		6/20/2005	6/20/2005	6/15/2005	7/6/2005	9/1/2005	11/1/2005	6/29/2006
ACTUAL		12/9/2003			11/17/2005	12/29/2004	7/6/2005	12/12/2005		

Project Comments

4/22/05 Bids to open 5/4/05.
7/30/04 Sept vote list. jp
PS&E Complete, Pending vote list. Resubmitted the Funds Request on 7/22/04. Target date of CTC vote is 9/15/04. Voted by CTC on 3/3/05.

330

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49480_	1	FRE -41 -M6.1/	4948	HWY 41 & ELKHORN SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	5/13/2005

CTC Vote Date	CTC Vote Amnt
7/14/2005	$171

Component	Funding
	A

Location Description
IN FRESNO COUNTY NEAR CARUTHERS AT ELKHORN AVENUE

Work Description
INSTALL TRAFFIC SIGNAL

Project Documents

Env State: CE Act: 04/26/2004
Env Federal: EX Act: 04/26/2004
PID Appr:
Project Rpt: 7/29/2004

Right of Way Info

Parcels: Utilities: 1

Current Cost Estimate

Structure Est	$0
District Est	$248
Total Con Est	$248
R/W Est	$17

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFFRESNO		$77,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	5/8/2003	6/1/2004		3/1/2005	5/1/2005	6/1/2005	7/1/2005	9/1/2005	11/1/2005	5/1/2006
ACTUAL		7/29/2004		4/10/2005	8/24/2005	4/27/2005	5/23/2005	9/19/2005		

Project Comments

8/22/05 Project AADD?
7/30/2004 PR circulating, 95% 7/22/04.
11/25/03 PM reports County of Fresno stated they were unsure if they had funding for this project. Project is not to be delivered until Coop funding is available.
8/7/2003 meeting with Fresno County to discuss coop funding scheduled for 8/7/2003. jp

331

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49400_	1	FRE - 43 - 7.1/ 7.5	4940	MOUNTAIN VIEW SIGNAL-FRESNO CO.

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	4/29/2005

CTC Vote Date	CTC Vote Amnt
7/14/2005	$378

Component	Funding
	A

Location Description
IN FRESNO COUNTY NEAR SELMA AT MOUNTAIN VIEW AVENUE

Work Description
INSTALL SIGNAL AND RESURFACE

Project Documents

Env State: CE Act: 12/23/2003
Env Federal: EX Act: 12/23/2003
PID Appr:
Project Rpt: 6/9/2004

Right of Way Info

Parcels: Utilities: 2

Current Cost Estimate

Structure Est	$0
District Est	$493
Total Con Est	$493
R/W Est	$21

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFFRESNO		$230,400

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	5/8/2003	6/1/2004		3/1/2005	5/1/2005	6/1/2005	7/1/2005	9/1/2005	11/1/2005	5/1/2006
ACTUAL		6/9/2004			5/11/2005	5/31/2005	6/7/2005	7/25/2005	10/31/2005	

Project Comments

11/25/03 PM reports County of Fresno may not have funding for this project for the 2005 Doc Year. Project is not to be PS&E ready until we have signed coop from the County of Fresno, and funds are available.JP

332

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A810_	0	FRE - 99 - 21.4/ 30.4		CITY OF FRESNO FIBER OPTICS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.315	5/13/2005

CTC Vote Date	CTC Vote Amnt
	$750

Component	Funding
Funds Only	A

Location Description
IN FRESNO CO BETWEEN EL DORADO ST AND GRANTLAND AVE UC (42-127) (KP 34.54/49.05)

Work Description
INSTALL FIBER OPTIC

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt: 8/10/2004

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$750
Total Con Est	$750
R/W Est	$0

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Diana Gomez	PH#	(559) 488-4163
EM	Unassigned	PH#	
CM	Nabeelah Hanif	PH#	(559) 445-6306

Agreements

Type	Agency Name	Date	Amount
COP	CITY OF FRESNO	120704	$630,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/23/2004				

Project Comments

8/22/05 Project is funds only coop. CT waiting for the City of Fresno to advertise and award the project. jp
Caltrans is entering into a contribution coop with the City of Fresno. The City will process the project through the Local Assistance program.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

333

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C240_	1	FRE -168 - 14.6/ 14.8	2401	SHEPHERD AND RTE 168 CURVE IMPROVEMENTS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date: 6/3/2005
CTC Vote Date: 7/14/2005
CTC Vote Amnt: $220
Component: Funding: A

Location Description

IN FRESNO COUNTY NEAR FRESNO FROM 0.3 KM WEST OF SHEPHERD AVENUE TO SHEPHERD AVENUE

Work Description

WIDEN SHOULDER INSTALL BEACONS

Project Documents

Env State: CE Act: 04/20/2005
Env Federal: Act:
PID Appr:
Project Rpt: 6/2/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $220
Total Con Est: $220
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Victor Shaw **PH#** (559) 243-3564
DM Jun Xu **PH#** (559) 243-3590
EM Gail Miller **PH#** (559) 243-8222
CM Todd George **PH#** (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		6/15/2005		5/27/2005	6/30/2005	6/6/2005	6/7/2005	8/1/2005	10/1/2005	7/1/2006
ACTUAL		6/2/2005		6/2/2005	7/8/2005	6/6/2005	6/6/2005	8/1/2005	9/14/2005	

Project Comments

THIS PROJECT IS AN AADD PROJECT. SCHEDULED FOR JULY 05 VOTE. Currently in construction.
Project in winter suspension, waiting for electrical equipment to arrive.

334

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-33370_	1	FRE -168 - 58.1/ 58.8	1830	TAMARACK CREEK BRIDGE RAIL

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.115
Funds Req Date: 8/1/2005
CTC Vote Date: 9/29/2005
CTC Vote Amnt: $693
Component: Funding: A

Location Description

IN FRESNO COUNTY NEAR SHAVER LAKE FROM 0.3 KM WEST OF TAMARACK CREEK BRIDGE TO 0.2 KM EAST OF TAMARACK CREEK BRIDGE

Work Description

REPLACE BRIDGE RAILING

Project Documents

Env State: CE Act: 06/20/2005
Env Federal: EX Act: 06/20/2005
PID Appr:
Project Rpt: 7/1/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $693
Total Con Est: $693
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Earle Jones **PH#** (559) 243-3471
DM Getachew Eshete **PH#** (559) 243-3890
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		7/1/2005		7/1/2005	8/2/2005	12/2/2004	10/2/2005	11/2/2005	12/11/2005	10/1/2006
ACTUAL		7/1/2005		7/1/2005	8/4/2005	7/15/2005	9/22/2005	10/31/2005	1/5/2006	

Project Comments

12/12/05-Bid came in 10% over estimate, but we recommended award
11/3/05- Actual Advertise date was 10/31/05
10/3/05- Will advertise on 10/31/05, Bid Opening will be on 12/06/05
10/3/05- RTL'd 9/22/05
8/03/05- PS&E to HQ

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

335

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-4664U_	1	FRE - 180 - 124.4/		CONSTRUCT SIDEHILL VIADUCT/GABION WALL HWY 180 NEAR TEN MILE CREEK

Location Description
IN FRESNO COUNTY ABOUT 12 KM NORTH OF WILSONIA AT VARIOUS LOCATIONS

Work Description
CONSTRUCT GABIONS AND RESURFACE

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.150	5/13/2005

CTC Vote Date	CTC Vote Amnt
7/21/2005	$560

Component	Funding
	A

Project Documents

Env State: CE Act: 01/13/2005
Env Federal: EX Act: 01/13/2005
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$560
Total Con Est	$560
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Suzie Holdridge	**PH#**	(559) 243-3432
DM	Abdul Baker	**PH#**	(559) 243-8037
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET				12/1/2004	1/1/2005	2/1/2005	2/22/2005	8/1/2005	9/1/2005	5/1/2006
ACTUAL				12/10/2004	8/11/2005	1/18/2005	2/22/2005	9/6/2005	11/14/2005	

Project Comments

12/28/04 this EA was formed by merging EA's 06-46640_ and 06-48700_.
2/22/2005 RTL - Project approved and is waiting on April CTC vote.
8/1/05 - Bids to open on 10/4/05.

336

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E860_	1	KER - 5 - 4.6/	3094	EMERGENCY DIRECTOR'S ORDER ON HWY 5 NEAR FORT TEJON

Location Description
IN KERN COUNTY NEAR FORT TEJON 4.6 MILES NORTH OF THE LA COUNTY LINE (KP 7.4)

Work Description
SLIDE REMOVAL

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.130	10/20/2005

CTC Vote Date	CTC Vote Amnt
10/24/2005	$200

Component	Funding
	A

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$200
Total Con Est	$200
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Bill Moses	**PH#**	(559) 445-6514
EM	Unassigned	**PH#**	
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

337

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-46440_	1	KER -5 - 11.9/	3602	GRAPEVINE WIM REHAB

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.321
Funds Req Date: 4/23/2002
CTC Vote Date: 6/13/2002
CTC Vote Amnt: $319
Component: Funding: A , WIM

Location Description

IN KERN COUNTY AT LEBEC AT THE GRAPEVINE TRUCK WEIGH AND INSPECTION STATIONS

Work Description

CONCRETE PAVEMENT AND COLD PLANE AC PAVEMENT

Project Documents

Env State: CE Act: 10/25/2001
Env Federal: Act:
PID Appr:
Project Rpt: 12/7/2001

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $430
Total Con Est: $430
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM	Jim Heinen	PH#	(559) 243-3467
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET							6/30/2005	8/1/2005		
ACTUAL		12/7/2001			9/17/2002	6/22/2005	3/22/2002	8/1/2005		

Project Comments

12/2/5- Project listed for Dec 14 CTC meeting, in section 2.5b(2) Projects Amended into the SHOPP by Department Action-JCH.
8/5/5- This AADD project is RTL as of this date. The District Director will sign the Authority to Advertise form after this project gets voted in September's CTC vote (Sept 28-29). After the director sign the Authority to Advertise, The project will be sent to HQ OE for finalization of the advertising process.
6/8/5- Project in District OE, planning for CTC vote in Sept-JCH.
4/19/05- No funding for this FY. District OE will review PS&E which should be received by the end of this week-JCH.

338

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A060_	1	KER -46 - 30.5/	3385	KERN 46 LOST HILLS ROAD AND WOODWARD STREET SIGNALS

Program Information

XPM: Yes | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date: 1/5/2006
CTC Vote Date:
CTC Vote Amnt: $0
Component: Funding: A

Location Description

NEAR LOST HILLS AT THE INTERSECTION OF SR 46 AND LOST HILLS RD / WOODWARD STR (KP 49.1)

Work Description

INSTALL SIGNALS

Project Documents

Env State: CE Act: 04/15/2004
Env Federal: EX Act: 04/15/2004
PID Appr:
Project Rpt: 8/18/2004

Right of Way Info

Parcels: 3 Utilities: 5

Current Cost Estimate

Structure Est: $0
District Est: $223
Total Con Est: $223
R/W Est: $83

Agreements

Type	Agency Name	Date	Amount
COP	CO OF KERN #1235		$300,000

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	David Sangha	PH#	(559) 244-2942
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/31/2004	8/1/2004	3/15/2005	7/15/2005	8/30/2005	12/15/2005	12/15/2005	2/15/2006	3/15/2006	11/15/2006
ACTUAL		8/18/2004	1/24/2005		11/2/2005	1/4/2006				

Project Comments

Up for CTC vote 3-15-06 - Currently RW Cert 3 on 1-04-06 crf
M225 12-1-04 A crf
M380 11/02/05 A crf
10-2005 Coop @ Co for review crf
Utilities relocated @ PG&E
expense crf

339

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C060_	1	KER -46 - 32.1/ 32.7	3387	ALOMA STREET SIGNALS

Location Description
IN KERN COUNTY NEAR LOST HILLS AT VARIOUS LOCATIONS

Work Description
INSTALL TRAFFIC SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	6/7/2005

CTC Vote Date	CTC Vote Amnt
8/18/2005	$468

Component	Funding
	A

Project Documents

Env State: CE Act: 03/28/2005
Env Federal: Act:
PID Appr:
Project Rpt: 5/3/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$468
Total Con Est	$468
R/W Est	$0

PM	Jim Heinen	PH#	(559) 243-3467
DM	Shahin Mansour	PH#	(559) 230-3114
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	8/19/2004	4/1/2005	4/1/2005	5/1/2005	7/1/2005	6/1/2005	8/1/2005	10/1/2005	12/1/2005	8/1/2006
ACTUAL		5/3/2005			6/28/2005	4/19/2005	7/20/2005	9/6/2005	11/3/2005	

Project Comments

11/15/05-Estimated CCA date 3/31/06,Estimated start date 1-2-06-JCH.
10/19/05- Awarded to Griffith Company-JCH.
10/11/05- Submitted concurrence with lowest bid proposal. Lowest bid was 26% over Engr estimate. Will utilize 50% of $200k G-12 to award project-JCH.
6/28/05- PSE submitted to HQ-JCH.
6/9/5- Funds req sent to HQ for Aug CTC vote, project in District OE-JCH.

340

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47630_	1	KER -58 - 44.8/ 45.2		RENFRO ROAD SIGNAL

Location Description
NEAR BAKERSFIELD AT RENFRO ROAD INTERSECTION (KP 72.09-72.89)

Work Description
INSTALL SIGNAL AND LEFT TURN CHANNELIZATION

Program Information

XPM: Yes
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	12/21/2005

CTC Vote Date	CTC Vote Amnt
	$0

Component	Funding
	A

Project Documents

Env State: CE Act: 08/14/2003
Env Federal: EX Act: 08/14/2003
PID Appr:
Project Rpt: 1/12/2004

Right of Way Info

Parcels: 12 Utilities: 8

Current Cost Estimate

Structure Est	$0
District Est	$765
Total Con Est	$765
R/W Est	$403

PM	Frank Momen	PH#	(559) 243-3444
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFKERN		$375,000
RR	BNSF	121505	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	12/1/2002	1/1/2004	7/1/2004	11/1/2005	1/1/2006	3/1/2006	3/1/2006	5/1/2006	7/1/2006	2/1/2007
ACTUAL		1/12/2004	3/10/2005							

Project Comments

Co-op Agreement with Kern County to share the cost. 2/1/04 - Target date for M224. 3/3/04 - Actual date for M224.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

341

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49260_	1	KER -58 - 53.2/ 77.2		EXIT NUMBER SIGNS HWY 58

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.170 | Funds Req Date: 12/29/2004

CTC Vote Date | CTC Vote Amnt: $0

Component | Funding: A

Location Description

"IN KERN, TULARE, & KINGS COUNTIES" "ON RTES 58, 178, & 198 AT VARIOUS" LOCATIONS

Work Description

INSTALL INTERCHANGE EXIT NUMBER SIGNS ON FREEWAYS

Project Documents

Env State: CE Act: 11/20/2002
Env Federal: Act:
PID Appr:
Project Rpt: 1/17/2003

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $745
Total Con Est: $745
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Claudia Espino **PH#** (559) 230-3110
DM Martin Nishikawa **PH#** (559) 230-3122
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					12/31/2004	12/30/2002				
ACTUAL		1/17/2003				8/5/2004				

Project Comments

342

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A630_	1	KER -58 - 105.5/		CACHE CREEK WEIGHT STATION IMPROVEMENTS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.321 | Funds Req Date:

CTC Vote Date | CTC Vote Amnt: $0

Component | Funding: A , WIM

Location Description

IN KERN COUNTY AT THE CACHE CREEK WEIGHT STATION AT HIGHWAY 58. (KP 169.750)

Work Description

IMPROVING WEIGHT STATION.

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $260
Total Con Est: $260
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Bill Moses **PH#** (559) 445-6514
DM Headquarters staff **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

343

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A760_	0	KER -58 - 138.7/		CONSTRUCT SEWER LINE FOR BORON SRRA ON HWY 58

Location Description
ON RTE 58 NEAR BORON AT THE BORON SRRA EB AND WB (KP 223.8)

Work Description
SEWER CONSTRUCTION

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.250 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding A

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$400
Total Con Est	$400
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Pending	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Unassigned	**PH#**	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

344

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49830_	0	KER -65 - .6/		SEVENTH STANDARD ROAD INTERSECTION WIDENING

Location Description
IN KERN COUNTY NEAR BAKERSFIELD ON RTE 65 AT SEVENTH STANDARD RD (KP 1.08)

Work Description
WIDEN & MODIFY INTERSECTION

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.310 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding
Funds Only | A , Oversight

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$413
Total Con Est	$413
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFKERN		$0

PM	Sharri Bender-Ehlert	**PH#**	(559) 243-3456
DM	Getachew Eshete	**PH#**	(559) 243-3890
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Kern County lead agency, Oversight by CT.
8/15/05 - Comments on the draft PR were sent to the County in 12/04, waiting to hear back from them.

345

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49250_	1	KER -99 - 2.7/ 57.5		EXIT NUMBER SIGNS ON RTE 99

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.170
Funds Req Date: 12/29/2004
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

IN KERN & TULARE COS ON ROUTE 99 AT VARIOUS LOCATIONS "(KP KER-4.3/92.1, TUL-0.0/86.2)"

Work Description

INSTALL INTERCHANGE EXIT NUMBER SIGNS ON FREEWAYS

Project Documents

Env State: CE Act: 11/20/2002
Env Federal: Act:
PID Appr:
Project Rpt: 12/20/2002

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $731
Total Con Est: $731
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Claudia Espino PH# (559) 230-3110
DM Martin Nishikawa PH# (559) 230-3122
EM Gail Miller PH# (559) 243-8222
CM Roger Henderson PH# (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					12/31/2004	12/23/2004	1/1/2005			
ACTUAL		12/20/2002				12/22/2004				

Project Comments

346

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A660_	1	KER -119 - 18.1/		ENOS LANE SIGNALS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

ON ROUTE 119 AT THE INTERSECTION OF ROUTE 43 AND ENOS LANE IN KERN COUNTY (KP 29.25)

Work Description

INSTALL SIGNALS

Project Documents

Env State: CE Act: 07/11/2005
Env Federal: EX Act: 07/11/2005
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 1

Current Cost Estimate

Structure Est: $0
District Est: $665
Total Con Est: $665
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount
COP	CO OF KERN #1290		$242,000

PM Mehran Akhavan PH# (559) 243-3442
DM Michael Lim PH# (559) 230-3138
EM Gail Miller PH# (559) 243-8222
CM Amrit Brar PH# (661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		7/1/2005		10/1/2005	12/1/2005	2/1/2006	2/1/2006	4/1/2006	6/1/2006	12/1/2006
ACTUAL						12/5/2005				

Project Comments

9-2005 Coop in process crf

Request for Funds process started crf

347

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48330_	1	KER -178 - 13.7/	3765	HWY 178 GUARDRAIL REPLACEMENT

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.015
Funds Req Date: 12/15/2005
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

ON ROUTE 178 IN KERN COUNTY IN BAKERSFIELD FROM SIDEHILL VIADUCT NO. 50-137 TO SIDEHILL VIADUCT NO. 50-140 (KP 22.1)

Work Description

REPLACE GUARDRAIL WITH CONCRETE BARRIER

Project Documents

Env State: CE Act: 11/30/2004
Env Federal: EX Act: 11/30/2004
PID Appr:
Project Rpt: 5/13/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $618
Total Con Est: $618
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Judy Aguilar **PH#** (559) 243-3457
DM Ali Alqatami **PH#** (559) 243-3475
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/1/2004	5/1/2005	7/1/2005	10/1/2005	1/1/2006	3/1/2006	3/1/2006	4/1/2006	7/1/2006	1/1/2007
ACTUAL		5/13/2005				10/12/2005				

Project Comments

2/24/05 Design will go back to the original scope and re-visit the cost estimate, might stay as a Minor project.
8/7/2003 PM reports project may be elevated to Major SHOPP because of construction costs. JP
9/20/02 NEEDS RETAINING WALL UNDER GUARD RAIL. jp 1/26/05 Project was elevated to Major SHOPP due to cost

348

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48040_	1	KIN -0 -L5712		LEMOORE MAINTENANCE ST. PAVING

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.352
Funds Req Date: 8/6/2004
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

IN KINGS CO IN LEMOORE AT THE LEMOORE MAINTENANCE STATION L5712 AT AVENUE 18 AND ROUTE 198 (KP 17.0)

Work Description

PAVE MAINTENANCE STATION

Project Documents

Env State: CE Act: 04/29/2003
Env Federal: Act:
PID Appr:
Project Rpt: 9/8/2003

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $732
Total Con Est: $732
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Jay Haghparast **PH#** (559) 243-3863
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	3/1/2003	9/15/2003		3/31/2004	2/1/2006	2/1/2006	6/20/2006	6/20/2006	8/21/2006	7/1/2007
ACTUAL		9/8/2003			6/30/2004	12/16/2005				

Project Comments

PS&E to OE 12/1/03 Project is AADD
9/12/03 Project will be PS&E ready and shelved to be advertised 8/15/04. JP

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

349

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name
06-47920_	1	KIN	-41	- 36.7/		JERSEY AVE & 41 L/T LANE

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

ON ROUTE 41 AT KP 59.05 IN KINGS COUNTY SOUTH OF SR 198 AT JERSEY AVENUE INTERSECTION (KP 59.05)

Work Description

"LEFT TURN LANE, LIGHTING"

Project Documents

Env State: CE Act 10/05/2005
Env Federal: EX Act 10/05/2005
PID Appr:
Project Rpt: 11/9/2005

Right of Way Info

Parcels: 3
Utilities: 1

Current Cost Estimate

Structure Est	$0
District Est	$984
Total Con Est	$984
R/W Est	$64

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Abdul Baker **PH#** (559) 243-8037
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount
COP	CANCELLED		$0
COP	DAN 06-1238		$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		8/31/2005	7/29/2004	10/15/2005	12/15/2005	2/15/2006	3/15/2006	5/15/2006	8/15/2006	12/1/2006
ACTUAL		11/9/2005	7/27/2004							

Project Comments

Biological Assessment to FHWA on 1/23/04; FHWA sent recommendation to U.S.F&W on 3/15/04; Met with Kings County on 4/7/04 to discuss coop agreement. Constructability Review on 5/26/04; Safety Review Meeting on 6/3/04;

350

Dist-EA	Phase	County	Route	Post Mile	PPNO	Project Name
06-0C810_	1	KIN	-41	-R41.2/R42.1	2058	HANFORD ARMONA ROAD RUMBLE STRIPS ON SB SR 41 IN KINGS CO.

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date: 12/15/2005
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

IN KINGS COUNTY FROM 0.4 KP NORTH OF BUSH STREET UC TO HANFORD-ARMONA ROAD (KP R66.2/R67.7)

Work Description

INSTALL RUMBLE STRIPS ON SB RTE 41

Project Documents

Env State: EX Act 04/07/2005
Env Federal: CE Act 04/07/2005
PID Appr:
Project Rpt: 6/8/2005

Right of Way Info

Parcels:
Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$376
Total Con Est	$376
R/W Est	$0

PM Suzie Holdridge **PH#** (559) 243-3432
DM Sanku Mohan **PH#** (559) 243-3581
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount
RR	SAN JOAQUIN V RR	041805	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/8/2005	6/1/2005		10/1/2005	12/1/2005	10/1/2005	2/1/2006	3/1/2006	5/1/2006	11/1/2006
ACTUAL		6/8/2005				9/28/2005				

Project Comments

2/4/2005 - Kick off meeting was held. jp
8/22/05 95% plans out next week.

351

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A080_	1	KIN - 43 - 10.1/ 10.6	4301	KANSAS AVE & HWY 43 SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	7/1/2005

CTC Vote Date	CTC Vote Amnt
9/29/2005	$737

Component	Funding
	A

Location Description

IN KINGS COUNTY ABOUT 11.2 KM NORTH OF CORCORAN FROM 0.3 KM NORTH OF KANSAS AVENUE TO 0.4 KM SOUTH OF KANSAS AVENUE

Work Description

INSTALL TRAFFIC SIGNALS

Project Documents

Env State: CE Act: 03/23/2004
Env Federal: EX Act: 03/23/2004
PID Appr:
Project Rpt: 6/28/2004

Right of Way Info

Parcels: Utilities: 2

Current Cost Estimate

Structure Est: $0
District Est: $720
Total Con Est: $720
R/W Est: $9

Agreements

Type	Agency Name	Date	Amount
COP	KINGS CO CANCELLED		$0

PM Minerva Rodriguez **PH#** (559) 243-3459
DM Martin Nishikawa **PH#** (559) 230-3122
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		6/1/2004		4/15/2005	6/1/2005	8/1/2005	8/1/2005	10/1/2005	12/1/2005	6/1/2006
ACTUAL		6/28/2004			7/1/2005	9/13/2005	9/14/2005	10/17/2005	12/20/2005	

Project Comments

8/22/05 Utility relocation plans expected within next two months.
6/8/05 - Project is in District OE

352

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-32700_	1	MAD - 41 - 6.8/ 6.9	2061	FRIANT-MADERA CANAL BRIDGE RAIL UPGRADE

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.112	9/7/2005

CTC Vote Date	CTC Vote Amnt
	$0

Component	Funding
	A

Location Description

IN MADERA COUNTY AT FRIANT-MADERA CANAL BRIDGE (KP 11.0/11.1)

Work Description

UPGRADE BRIDGE RAIL (RDP)

Project Documents

Env State: ND Act: 06/29/2005
Env Federal: Act:
PID Appr:
Project Rpt: 8/16/2005

Right of Way Info

Parcels: Utilities: 1

Current Cost Estimate

Structure Est: $0
District Est: $401
Total Con Est: $401
R/W Est: $9

Agreements

Type	Agency Name	Date	Amount

PM Severo Lopez **PH#** (559) 243-3458
DM Nicholas Chan **PH#** (559) 230-3126
EM Bobi Ritter **PH#** (559) 243-8178
CM Todd George **PH#** (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		8/1/2005		8/1/2005	10/1/2005	11/1/2005	1/1/2006	2/1/2006	4/1/2006	6/1/2006
ACTUAL		6/29/2005		7/1/2005	10/4/2005	7/19/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

353

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-30310_	1	MAD - 41 - 35.4/ 35.6	5288	41/49 SIGNALIZATION

Program Information

XPM Yes | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.010 | Funds Req Date 12/30/2004

CTC Vote Date 4/14/2005 | CTC Vote Amnt $747

Component | Funding
A

Location Description
IN MADERA COUNTY AT OAKHURST FROM FRESNO RIVER BRIDGE TO 0.2 KM NORTH OF ROUTE 41 AND 49 INTERSECTION

Work Description
SIGNALS AND LIGHTING

Project Documents

Env State CE Act 01/29/2004
Env Federal EX Act 01/29/2004
PID Appr
Project Rpt 12/29/2004

Right of Way Info

Parcels 6 Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,329
Total Con Est	$1,329
R/W Est	$219

Agreements

Type	Agency Name	Date	Amount

PM	Severo Lopez	**PH#**	(559) 243-3458
DM	Jay Haghparast	**PH#**	(559) 243-3863
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2000	2/1/2002	7/1/2004		1/15/2005	12/1/2004	2/1/2005	3/15/2005	2/1/2006	10/1/2007
ACTUAL		12/29/2004	11/15/1991		8/8/2005	12/1/2004	9/6/2005	10/24/2005		

Project Comments

[Project Re-Advertise target is 10/24/05, bid opening 11/15/05]

354

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49470_	1	TUL - 63 - 23.2/	6250	HWY 63 AND AVE. 413 SIGNALS

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.010 | Funds Req Date 6/14/2005

CTC Vote Date | CTC Vote Amnt $334

Component | Funding
A

Location Description
IN TULARE COUNTY IN OROSI AT AVENUE 413

Work Description
INSTALL TRAFFIC SIGNAL

Project Documents

Env State CE Act 09/02/2004
Env Federal EX Act 09/02/2004
PID Appr
Project Rpt 7/20/2005

Right of Way Info

Parcels 3 Utilities 4

Current Cost Estimate

Structure Est	$0
District Est	$334
Total Con Est	$334
R/W Est	$8

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFTULARE		$0

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Martin Nishikawa	**PH#**	(559) 230-3122
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2003	8/30/2004	7/1/2004	5/1/2005	7/1/2005	9/1/2005	9/1/2005	11/1/2005	4/1/2006	10/1/2007
ACTUAL		7/20/2005	9/7/2004	4/25/2005	7/8/2005	9/29/2005	10/5/2005	12/27/2005		

Project Comments

95% constructibility review is scheduled for 3/28/05
5/14/04 R/W lead is 18 months, Mike Rastegar will discuss it with Tony Mcdowell sometime next week. Design and Ben's unit are waiting on the support cost. Couldn't get the support cost before the schedule is set. (LH)

355

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48440_	1	TUL -99 - 17.8/		CMS INSTALLATION FRESNO-TULARE

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.315
Funds Req Date: 10/13/2005
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALL 3 CHANGEABLE MESSAGE SIGNS (CMS)

Project Documents
Env State: CE Act: 10/28/2002
Env Federal: EX Act: 10/28/2002
PID Appr:
Project Rpt: 9/20/2005

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $767
Total Con Est: $767
R/W Est: $0

PM Thanh Nguyen **PH#** (559) 243-3813
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	091205	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		12/16/2002		11/1/2005	12/20/2005	10/1/2005	1/1/2006			
ACTUAL		9/20/2005			11/22/2004	9/13/2005	12/29/2004			

Project Comments

356

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-3937U_	1	TUL -137 - 15/ 15.9		IN THE CITY OF TULARE E AND O ST. SIGNAL MOD.

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.310
Funds Req Date: 10/18/2005
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
"IN TULARE AT ""E"" STR AND AT ""O"" STR" (KP R24.1 & 25.7)

Work Description
"MODIFY SIGNALS @ ""O"" STR & INSTALL" "SIGNAL @ ""E"" STR"

Project Documents
Env State: CE Act: 05/10/2004
Env Federal: EX Act: 05/10/2004
PID Appr:
Project Rpt: 9/1/2004

Right of Way Info
Parcels: 4 Utilities: 5

Current Cost Estimate
Structure Est: $0
District Est: $805
Total Con Est: $805
R/W Est: $21

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date	Amount
COP	CITY OF TULARE	041905	$180,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	1/12/2004	9/1/2004	11/1/2004	9/1/2004	4/1/2005	1/15/2006	3/1/2006	4/1/2006	7/1/2006	2/25/2007
ACTUAL		9/1/2004	9/1/2004		4/15/2005	1/3/2006				

Project Comments

7/6/2004 Project Includes the following breakdown of funding State Share = $553,000 Local Share equals $174,000 for total Construction Capital of $727,000.6/10/2004 RISK SCHEDULE DUE TO R/W FUNDING (NOT ON FUNDING LIST).6/24/03 pm REPORTED SURVEYS RECEIVED FROM THE CITY OF TULARE AND WILL BEGIN WORK.PROJECT ON SCHEDULE TO DELIVER IN 2005. 9/20/02 MAY NEED TO RESCOPE PROJECT.MINOR A STANDBY 405701 AND 393701 COMBINED TO MAKE 3937U1 jp Design Exception for shoulder width and X-SLOPE approved on 4/29/04. Draft PR on 6/17/04; Construcability review on 6/30/04 & Safety review on 7/1/04. PR approved on 9/1/04.PS&E to Dist OEs on 1/7/05, Revised PS&E TO oeS ON 2/12/05. Revised plans to R/W on 3/28/05 (easement for guywire for Edison).

357

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A570_	1	TUL -137 -R15.4/		INSTALLATION OF DETECTION SYSTEM AT SR 137 & "J" ST.

Location Description
"IN TULARE COUNTY, IN TULARE AT THE" INTERSECTION OF ROUTE 137 AND SOUTH J STREET (KP 24.75)

Work Description
"UPGRADE TRAFFIC SIGNAL, STRIPING," CURB RAMPS & CONSTRUCT LT-TURN LANE

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.010	12/29/2005

CTC Vote Date	CTC Vote Amnt
	$0

Component	Funding
	A

Project Documents

Env State	CE	Act	03/03/2004
Env Federal	EX	Act	03/03/2004
PID Appr			
Project Rpt	1/11/2005		

Right of Way Info
Parcels 2 Utilities 1

Current Cost Estimate

Structure Est	$0
District Est	$766
Total Con Est	$766
R/W Est	$31

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	David Sangha	PH#	(559) 244-2942
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		9/1/2005	11/1/2004	9/1/2005	11/1/2005	1/15/2006	3/1/2006	4/1/2006	7/1/2006	2/25/2007
ACTUAL		1/11/2005	1/20/2005							

Project Comments

Met with city of Tul on 5/13/04; R/W data sheet request submitted on 5/17/04. Design exception might be needed due to substandard curb ramp.Railroad R/W is involved. Field meeting with RR, R/W, Design on7/13/05 to discuss concrete ramp for loadind and unloading;

358

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47640_	1	TUL -198 -R10.2/		COURT ST VISALIA SIGNALS

Location Description
IN TULARE COUNTY IN VISALIA AT ROUTE 198 WESTBOUND COURT STREET OFF RAMP

Work Description
RAMP WIDENING AND INSTALL SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code	Funds Req Date
201.310	5/12/2005

CTC Vote Date	CTC Vote Amnt
	$344

Component	Funding
	A

Project Documents

Env State	CE	Act	10/28/2002
Env Federal	EX	Act	10/28/2002
PID Appr			
Project Rpt	11/5/2003		

Right of Way Info
Parcels 3 Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$840
Total Con Est	$840
R/W Est	$0

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Jun Xu	PH#	(559) 243-3590
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

Agreements

Type	Agency Name	Date	Amount
COP	CITY OF VISALIA		$172,000
RR	SAN JOAQUIN VALRR	010404	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		2/1/2003		11/1/2003	12/1/2003	3/30/2005	6/30/2005	3/1/2006	6/1/2006	12/1/2006
ACTUAL		11/5/2003	11/5/2003		12/16/2003	3/17/2005				

Project Comments

7/7/04 The amount of $451,000 is the total construction costs. The City will contribute $172, 000, and State share is $279 000 from District Minor A Allocation. PS&E complete; Coop approved on 2/13/04; Pending vote list; Resubmitted funds request on 7/7/04, and CTC vote target date 9/15/04. Updated R/W Cert on Pending CTC vote

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

359

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49460_	1	FRE - 43 - 5.3/		CONEJO AVE SIGNALS FRESNO CO.

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
AT CONEJO AVENUE (KP 8.6)

Work Description
"INSTALL SIGNAL, LEFT-TURN"
"CHANNELIZATION, ADD FLASHING BEACON"

Project Documents

Env State: CE Act: 06/13/2005
Env Federal: EX Act: 06/13/2005
PID Appr:
Project Rpt: 7/1/2005

Right of Way Info

Parcels: 5 Utilities: 3

Current Cost Estimate

Structure Est: $0
District Est: $845
Total Con Est: $845
R/W Est: $431

PM Suzie Holdridge **PH#** (559) 243-3432
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Nabeelah Hanif **PH#** (559) 445-6306

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFFRESNO		$375,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	5/8/2003	7/1/2005	5/1/2005	8/1/2006	11/1/2006	11/1/2006	1/2/2007	3/1/2007	6/1/2007	6/1/2008
ACTUAL		7/1/2005	5/10/2005							

Project Comments

8/22/05 County received HES funding to assist with their portion of the construction funding. jp
Design working on project. County will not agree to participate 4/04.
12/15/2004 - Reg R/W moved from 9/1/2005 to 5/1/2005.
03/09/2005 - PID Constructability meeting held.
03/10/2005 - Met with Fresno County to discuss COOP. County wants to pursue HES Funds.

360

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C410_	1	FRE - 99 - 11.1/	1595	FRESNO 99 DECK/JOINT SEAL REPLACEMENT ON 7 BRIDGES

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.115
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
ON FRESNO 99 AT VARIOUS LOCATIONS (KP - VARIOUS)

Work Description
SEAL DECK/JOINT SEAL REPLACEMENT

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $500
Total Con Est: $500
R/W Est: $0

PM Severo Lopez **PH#** (559) 243-3458
DM Ali Alqatami **PH#** (559) 243-3475
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		3/1/2006								
ACTUAL										

Project Comments

361

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47330_	1	KER -0 -L5724		WASCO MTCE STATION PAVING

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.352
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
"IN WASCO AT 201 ""J"" ST MAINTENANCE" STATION (L5724) (KP 82.4)

Work Description
PAVE PARKING LOT AND FIX DRAINAGE

Project Documents
Env State: CE Act: 09/21/2001
Env Federal: Act:
PID Appr:
Project Rpt: 4/1/2003

Right of Way Info
Parcels: 1 Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $288
Total Con Est: $288
R/W Est: $50

Agreements

Type	Agency Name	Date	Amount

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM Scott Shaver **PH#** (559) 230-3118
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		4/1/2003	4/1/2003	9/1/2006	11/15/2006	1/1/2007	2/1/2006	2/15/2007	5/15/2007	10/30/2007
ACTUAL		4/1/2003	4/1/2003							

Project Comments

Project Report approved on 4/1/03. Need R/W funds for one parcel (one acre). Discussed the new schedule with Scott Shaver, Design Senior on 9/7/04, and Scott concurred with the revised target dates (PS&E to Dist OEs 10/11/04; PS&E to HQs OEs 12/6/04; 2/1/06)

362

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48030_	1	KER -0 -L5707		DELANO MAINTENANCE STATION CANOPY AND STORAGE BIN CONSTRUCTION

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.352
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
IN KERN CO AT THE DELANO MAINT STATION (L5707)

Work Description
ADD TWO STORAGE BINS AND CANOPY

Project Documents
Env State: CE Act: 09/13/2002
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $270
Total Con Est: $270
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Marco Sanchez **PH#** (559) 444-2559
DM Marco Sanchez **PH#** (559) 444-2559
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		9/24/2002		10/1/2006	11/15/2006	10/1/2006	1/10/2007	2/14/2007	4/15/2007	7/8/2007
ACTUAL										

Project Comments

363

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-41871_	1	KER -5 - 3/ 3.6		LEBEC BRAKE AREA CLEAN UP

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.240
Funds Req Date: 7/20/2004
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

IN KERN CO NEAR LEBEC FROM 0.1 KM N OF CRESSEY CATTLEPASS BR TO 0.7 KM S OF LEBEC ROAD OC (KP 4.8/5.8)

Work Description

ABANDONED BRAKE INSPECTION AREA CLEAN UP

Project Documents

Env State CE Act 04/21/2003
Env Federal EX Act 04/21/2003
PID Appr
Project Rpt 10/31/2003

Right of Way Info

Parcels
Utilities 0

Current Cost Estimate

Structure Est $0
District Est $511
Total Con Est $511
R/W Est $0

PM Abdul El-Dahabi **PH#** (559) 243-3445
DM David Sangha **PH#** (559) 244-2942
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		6/1/2003		6/15/2003	10/15/2003	10/15/2003	7/1/2006	8/1/2006	11/1/2006	5/1/2007
ACTUAL		10/31/2003				1/27/2005				

Project Comments

PS&E complete, pending vote list. Resubmitted the Funds Request on 7/22/04. Target CTC vote on 9/15/04. Pending for CTC vote.

364

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E810_	1	KER -46 - 50.5/		WASCO HWY 46 AT GRIFFITH AVE INSTALL SIGNALS

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

STATE ROUTE 46 AND GRIFFITH AVENUE INTERSECTION IN CITY OF WASCO (KP 80.8)

Work Description

INSTALL SIGNALS

Project Documents

Env State Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels
Utilities 0

Current Cost Estimate

Structure Est $0
District Est $1
Total Con Est $1
R/W Est $0

PM Earle Jones **PH#** (559) 243-3471
DM Scott Shaver **PH#** (559) 230-3118
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

12/15/05-The City of Wasco will be the lead for design and construction, with Caltrans oversight. This project has been around for while as a Safe Routes to School signal project by Wasco. It was about to be dropped by the City of Wasco because of the requirements by Caltrans until Traffic finally concluded we could share in the cost. I just received an updated construction estimate of $501,000, and will determine the amount of the SR2S participation and the resultiting local share.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

365

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49550_	1	KER -58 - 43.9/		HEATH ROAD AND HWY 58 SIGNALS

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
ON ROUTE 58 IN KERN COUNTY AT HEATH ROAD (KP 70.77)

Work Description
INSTALL SIGNALS

Project Documents

Env State CE Act 08/04/2004
Env Federal EX Act 08/04/2004
PID Appr
Project Rpt 12/20/2004

Right of Way Info

Parcels 1 Utilities 4

Current Cost Estimate

Structure Est	$0
District Est	$621
Total Con Est	$621
R/W Est	$62

PM Mehran Akhavan **PH#** (559) 243-3442
DM Gurbhay Brar **PH#** (559) 230-3106
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFKERN		$0
RR	BNSF	072505	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2003	12/1/2004	3/21/2005	6/30/2005	8/30/2005					
ACTUAL		12/20/2004	3/10/2005							

Project Comments

11-2005 Coop in review by County crf
NW corner - dedication by developer to Kern County crf
NE corner - to State by RW Acquisition crf
M224 10/15/04 A crf

366

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F020_	1	KER -58 - 46.5/		OLD FARM ROAD SIGNAL LIGHTS ON SR 58

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
STATE ROUTE 58 AND OLD FARM ROUND INTERSECTION (KP 74.97)

Work Description
INSTALL TRAFFIC SIGNALS

Project Documents

Env State Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

PM Frank Momen **PH#** (559) 243-3444
DM Khaled Daher **PH#** (559) 230-3130
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

367

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E600_	1	KER - 58 -R55.2/		COTTONWOOD RD SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
STATE ROUTE 58 EB OFF RAMP AND COTTONWOOD ROAD INTERSECTION IN KERN COUNTY (KP R88.39)

Work Description
INSTALL SIGNALS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 4

Current Cost Estimate
Structure Est $0
District Est $1
Total Con Est $1
R/W Est $13

Agreements

Type	Agency Name	Date	Amount

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	David Sangha	**PH#**	(559) 244-2942
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

12/13/05- Working with Kern County on Coop. PS&E at 80%-JCH.
7/19/05- Kickoff meeting scheduled for this date, David Sangha Design Senior-JCH.
7/28/05- PM Assigned.

368

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E400_	1	KER - 99 - 0/		REPLACE CULVERTS IN KERN COUNTY

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.110
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description
REPLACE VARIOUS SIZE CULVERTS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 4

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
R/W Est $20

Agreements

Type	Agency Name	Date	Amount

PM	Victor Shaw	**PH#**	(559) 243-3564
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

8/22/05 PDT held this date. jp

369

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E590_	1	KER -99 - 4/ 9.3		VALPREDO SHOULDER REGRADE

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.015
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

IN KERN COUNTY ON SR 99 FROM VALPREDO ROAD TO HERRING ROAD OVERCROSSING (OC 50-348)

Work Description

REGRADE THE NB OUTSIDE SHOULDER AND INSTALL CULVERT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 2

Current Cost Estimate

Structure Est	$0
District Est	$850
Total Con Est	$850
R/W Est	$3

Agreements

Type	Agency Name	Date	Amount

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

12/15/05- PS&E to be done by March 2006-JCH.
8/16/05- Phase 0 and 1 open for charging. PR to be completed in 3 months time-JCH.
7/15/05- Regrade NB Outside Shoulder and Install Pipe cross culverts. PM Assigned-JCH.

370

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E580_	1	KER -99 - 36.2/		LERDO HWY & SR 99 SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

IN KERN CO AT THE INTERSECTION OF LERDO HIGHWAY AND THE OFF RAMP FROM NORTHBOUND SR 99 (KP 36.28)

Work Description

INSTALL SIGNALS AND LEFT-TURN LANE

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 4

Current Cost Estimate

Structure Est	$0
District Est	$800
Total Con Est	$800
R/W Est	$44

Agreements

Type	Agency Name	Date	Amount

PM	Jim Heinen	**PH#**	(559) 243-3467
DM	Gurbhay Brar	**PH#**	(559) 230-3106
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

12/14/05- Received surveys. Coordinating with Kern County on Coop-JCH.
8/16/05- Phase 0 and 1 open for charging. PR to be completed in 3 months time-JCH.
7/15/05- Install signals and left turn lane at NB 99 offramp. PM Assigned-JCH.

371

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C400_	1	KER -99 - 57.1/	3580	JOINT SEAL REPLACEMENT ON THREE LOCATIONS ON HWY 99 IN KERN CO.

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code 201.115 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding A

Location Description

AT THE NORTH DELANO OH (BR 50-0214) SOUTH PORTERVILLE OH (BR 46-0002) "TUL 190 (KP 91.9, 26.5), SOUTH FORK" KINGS RIVER (BR# 45-0016L/R) KIN 41 R45.54 (KP 73.3)

Work Description

DECK/JOINT SEAL REPLACEMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$300
Total Con Est	$300
R/W Est	$0

PM Severo Lopez **PH#** (559) 243-3458
DM Martin Nishikawa **PH#** (559) 230-3122
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

372

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-40592_	1	KER -119 - 3/ 3.2		TAFT MIDWAY L/T & R/T

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code 201.310 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding A

Location Description

NEAR THE CITY OF TAFT AT RTE 119/MIDWAY RD INTERSECTION (KP 4.8/5.4)

Work Description

PROVIDE LEFT & RIGHT TURN CHANNELIZATION

Project Documents

Env State ND Act 05/24/2005
Env Federal EX Act 05/24/2005
PID Appr _____
Project Rpt 9/12/2005

Right of Way Info

Parcels 2 Utilities 5

Current Cost Estimate

Structure Est	$0
District Est	$752
Total Con Est	$752
R/W Est	$665

PM Jay Haghparast **PH#** (559) 243-3863
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	3/1/2003	9/1/2005	6/2/2005	9/1/2006	11/1/2006	11/1/2006	1/2/2007	5/1/2007	6/1/2007	1/1/2008
ACTUAL		5/24/2005	5/12/2003							

Project Comments

373

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48560_	1	KER -119 - 28/ 28.6		ASHE ROAD LEFT TURN LANES

Location Description
IN KERN CO NEAR PUMPKIN CENTER AT ASHE ROAD (KP 45.1/46.1)

Work Description
INSTALL LEFT-TURN LANES ON EB/WB ON SR 119

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: CE Act: 09/04/2003
Env Federal: EX Act: 09/04/2003
PID Appr:
Project Rpt: 12/23/2003

Right of Way Info

Parcels: 14 Utilities: 3

Current Cost Estimate

Structure Est	$0
District Est	$745
Total Con Est	$745
R/W Est	$243

Agreements

Type	Agency Name	Date	Amount

PM	Mehran Akhavan	PH#	(559) 243-3442
DM	David Sangha	PH#	(559) 244-2942
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2002	12/15/2003	8/1/2004		9/1/2004	7/1/2006	7/1/2006	9/1/2006	12/1/2006	12/1/2007
ACTUAL		12/23/2003	9/27/2004							

Project Comments

PS&E revisions with Design crf M224 1-13-2004 A crf M377 7/1/04 A crf
RW Appraisals, acquisition and Utilities begun 3/2005 crf
Street lights are on State Right of Way - no need for Maintenance Agrmt or Coop crf

374

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E510_	1	KER -166 - 19/ 20.1		PLEITO CREEK WINGWALL REPLACEMENT

Location Description
ON RTE 166 IN KERN COUNTY 9.0 KM EAST OF THE JUNCTION OF RTE 99 (KP 30.57/32.34)

Work Description
REMOVE/REPLACE WINGWALL & EXTEND GUARDRAIL

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.110
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$750
Total Con Est	$750
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Minerva Rodriguez	PH#	(559) 243-3459
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

375

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E500_	1	KER -166 - 23.6/		TECUYA CREEK CULVERT REPLACEMENT ON HWY 166

Location Description
ON RTE 166 IN KERN COUNTY 1.6 KM EAST OF THE JUNCTION OF RTE 99 (KP 37.97)

Work Description
REPLACE CULVERT

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.151
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$250
Total Con Est	$250
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Minerva Rodriguez	**PH#**	(559) 243-3459
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

376

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F010_	1	KER -178 - 1.6/		SIGNAL INSTALLATION AT RT 178 AND "L" ST., CITY OF BAKERSFIELD

Location Description
STATE ROUTE 178 AND L STREET INTERSECTION (KP 2.6)

Work Description
INSTALL TRAFFIC SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Victor Shaw	**PH#**	(559) 243-3564
DM	Khaled Daher	**PH#**	(559) 230-3130
EM	Unassigned	**PH#**	
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

377

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-42630_	1	KER -184 - 8.6/		MILLS AND BRECKENBRIDGE ROAD LEFT TURN CONSTRUCTION & SIGNALS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
"ON ROUTE 184, IN KERN CO, AT" INTERSECTION OF MILLS DR./ BRECKENRIDGE RD. (KP 13.8)

Work Description
CHANNELIZATION AND SIGNALIZATION

Project Documents

Env State: CE Act: 11/09/2004
Env Federal: EX Act: 11/09/2004
PID Appr:
Project Rpt: 12/22/2004

Right of Way Info

Parcels: 23 Utilities: 2

Current Cost Estimate

Structure Est: $0
District Est: $751
Total Con Est: $751
R/W Est: $1,012

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFKERN		$0

PM Frank Momen **PH#** (559) 243-3444
DM Martin Nishikawa **PH#** (559) 230-3122
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2003	11/1/2004								
ACTUAL		12/22/2004						12/1/2005		

Project Comments

The project was moved from Claudia Espino to Martin Nishikawa in January 2004.

378

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-41280_	0	KIN -43 - 20.8/ 21.2		FARGO AVE CHANNELIZATION

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
ON SR 43 AT FARGO AVE (KP 33.4/34.1)

Work Description
LEFT TURN CHANNELIZATION

Project Documents

Env State: CE Act: 04/26/2004
Env Federal: EX Act: 04/26/2004
PID Appr:
Project Rpt: 10/4/2004

Right of Way Info

Parcels: 6 Utilities: 3

Current Cost Estimate

Structure Est: $0
District Est: $745
Total Con Est: $745
R/W Est: $269

Agreements

Type	Agency Name	Date	Amount

PM Jim Bane **PH#** (559) 243-3469
DM Emad Araim **PH#** (559) 243-3844
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	6/5/2003	8/1/2005	10/1/2004							
ACTUAL		10/4/2004	10/4/2004							

Project Comments

4/29/03 Project requires 24month R/W time due to acquisition of Residential Property and other parcels. Project moved out to 2006 to allow R/W enough lead time to complete acquisition. jp
FY 2002.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

379

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F180_	1	KIN - 198 -R18.5/R18.9		INSTALL MEDIUM BARRIER ON SR 198 NEAR HANFORD

Location Description
IN KINGS COUNTY ON SR 198 FROM "DOUTY STREET, OC BR #45-37 TO THE" "10TH AVENUE UC, BR #45-39"

Work Description
INSTALL MEDIAN BARRIER

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$250
Total Con Est	$250
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM Jim Bane	**PH#** (559) 243-3469
DM Unassigned	**PH#**
EM Unassigned	**PH#**
CM Unassigned	**PH#**

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

380

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C030_	0	MAD - 41 - 4.5/ 5.3		HWY 41 VERNAL POOL RESTORATION

Location Description
IN MADERA CO NEAR MADERA FROM 2.1 KM NORTH OF AVENUE 12 TO 0.3 KM SOUTH OF AVENUE 14 (KP 7.2/8.5)

Work Description
ROADSIDE ENHANCEMENT-RESTORE VERNAL POOLS

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.240
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$500
Total Con Est	$500
R/W Est	$48

Agreements

Type	Agency Name	Date	Amount

PM Severo Lopez	**PH#** (559) 243-3458
DM Lori Butler	**PH#** (559) 230-3134
EM Gail Miller	**PH#** (559) 243-8222
CM Bob James	**PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		6/1/2005								
ACTUAL										

Project Comments

11/19/04--Environmental Manager is Gail Miller.

381

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-42790_	1	MAD - 41 - 7.7/ 8.4		STREAM AND CULVERT REHAB.

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.151
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
IN MADERA CO FROM 1.8 KM N OF AVE 12 TO 1.4 KM S OF THE JCT RTE 145 (KP 6.9/13.5)

Work Description
STREAM & CULVERT REHABILITATION

Project Documents
Env State: ND Act:
Env Federal: ES Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: 3 Utilities: 1

Current Cost Estimate
Structure Est: $0
District Est: $200
Total Con Est: $200
R/W Est: $89

Agreements

Type	Agency Name	Date	Amount

PM Severo Lopez PH# (559) 243-3458
DM Jun Xu PH# (559) 243-3590
EM Gail Miller PH# (559) 243-8222
CM Todd George PH# (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		11/2/2004	6/1/2005	6/1/2006	9/1/2006	11/1/2006	11/1/2006	1/1/2007	3/1/2007	10/1/2008
ACTUAL			8/9/2005							

Project Comments
[2-9-05 RW Requirements Form sent 1-20-05] [CE achieved on 11-2-04,Three culverts removed from the project to achieve CE]

382

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47720_	0	MAD - 41 - 9.3/		MADERA SIGNALS HWY 41 & 145

Program Information

XPM: Yes | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description
AT SR-145 (KP 14.9)

Work Description
LEFT TURN CHANNELIZATION AND LEFT TURN SIGNAL PHASING

Project Documents
Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: 4 Utilities: 2

Current Cost Estimate
Structure Est: $0
District Est: $750
Total Con Est: $750
R/W Est: $473

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFMADERA		$0

PM Severo Lopez PH# (559) 243-3458
DM Jun Xu PH# (559) 243-3590
EM Gail Miller PH# (559) 243-8222
CM Todd George PH# (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2004	12/1/2005	10/1/2005	12/1/2006	2/1/2007	3/1/2007	3/1/2007	6/1/2007	8/1/2007	6/1/2008
ACTUAL										

Project Comments
[8-23-05 This project is a Major][10-26-05 Spoke to Dave Sherman re ED may not be done until 01-01-06 - we have agreed to leave RW schedule alone for now.

383

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C530_	0	MAD - 99 - 0/		AVE 12 & ROAD 29 SIGNALS - SOUTHBOUND RAMPS

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

NEAR THE CITY OF MADERA RTE 99 SOUTHBOUND RAMPS AT AVE 12 (GOLDEN STATE BLVD/ROAD 29 AND AVE 12 INTERSECTION)

Work Description

TRAFFIC SIGNAL INSTALLATION

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 2

Current Cost Estimate

Structure Est: $0
District Est: $375
Total Con Est: $375
R/W Est: $40

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFMADERA		$0

PM: Severo Lopez PH#: (559) 243-3458
DM: Michael Lim PH#: (559) 230-3138
EM: Gail Miller PH#: (559) 243-8222
CM: Bob James PH#: (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/1/2005	10/1/2005	10/1/2005	10/1/2006	12/1/2006	2/1/2007	2/1/2007	4/1/2007	6/1/2007	11/1/2007
ACTUAL										

Project Comments

[2/9/05 possible RW needed parcels not determined]

384

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C190_	1	MAD - 99 - 7.2/ 7.7		COTTONWOOD TO AVE 12 REHAB

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.120
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description

"ON RTE 99, IN MAD CO FROM" COTTONWOOD CREEK BR #41-65 TO 0.3 KM NORTH OF AVE 12 OC BR #41-66 (KP 11.5/12.3)

Work Description

AC COLDPLANE AND REPLACE

Project Documents

Env State: CE Act: 08/03/2005
Env Federal: EX Act: 08/03/2005
PID Appr:
Project Rpt: 12/30/2005

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $400
Total Con Est: $400
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	041805	$0

PM: Severo Lopez PH#: (559) 243-3458
DM: Jun Xu PH#: (559) 243-3590
EM: Gail Miller PH#: (559) 243-8222
CM: Todd George PH#: (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2004	1/1/2006		2/1/2006	5/1/2006	7/1/2006	8/1/2006	10/1/2006	1/1/2007	6/1/2007
ACTUAL		12/30/2005				12/5/2005				

Project Comments

[2/9/05: CE on 2/3/05.SL] [PA&ED not complete, design exceptions for shoulder width at Cottonwood Br and Ave 12 OC have not been approved][In July 2005 project scope changed from CAPM to Rehab]||[10/12/05 - waiting for Maintenance to provide updated conceptual report classifying project as a Rehab]

385

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C520_	0	MAD - 99 - 7.4/		AVE 12 & ROAD 29 SIGNALS - NORTHBOUND RAMPS

Location Description
NEAR THE CITY OF MADERA ROUTE 99 NORTHBOUND RAMPS AT AVENUE 12 (KP 12.01)

Work Description
TRAFFIC SIGNAL INSTALLATION

Program Information
XPM No | APL List Yes
Program: MINOR | Status: Active | Doc Yr: 2007
Prog Code: 201.010 | Funds Req Date:
CTC Vote Date: | CTC Vote Amnt: $0
Component: | Funding: A

Project Documents
Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 2

Current Cost Estimate
Structure Est $0
District Est $345
Total Con Est $345
R/W Est $39

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFMADERA		$0

PM Severo Lopez **PH#** (559) 243-3458
DM Michael Lim **PH#** (559) 230-3138
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/1/2005	10/15/2005		1/1/2006	6/1/2006	6/1/2006	8/1/2006	9/12/2006	10/1/2006	11/1/2007
ACTUAL										

Project Comments
[11/18/04 - Right of way may be required] [02-09-05-Schedule not approved by design]

386

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C510_	1	MAD - 99 - 12.8/ 12.9		AVE 16 & 99 RAMP RECONSTRUCTION

Location Description
AT THE INTERSECTION OF AVE 16 _AND SR 99 SOUTHBOUND ON/OFF RAMP IN MADERA COUNTY (KP 20.5/20.8)

Work Description
RECONFIGURE EXISTING INTERSECTION

Program Information
XPM No | APL List Yes
Program: MINOR | Status: Active | Doc Yr: 2007
Prog Code: 201.310 | Funds Req Date:
CTC Vote Date: | CTC Vote Amnt: $0
Component: | Funding: A

Project Documents
Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 4

Current Cost Estimate
Structure Est $0
District Est $640
Total Con Est $640
R/W Est $82

Agreements

Type	Agency Name	Date	Amount

PM Severo Lopez **PH#** (559) 243-3458
DM Thanh Nguyen **PH#** (559) 243-3813
EM Gail Miller **PH#** (559) 243-8222
CM Todd George **PH#** (559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/1/2005	1/1/2006		7/1/2006	9/1/2006	11/1/2006	11/1/2006	1/1/2007	4/1/2007	11/1/2008
ACTUAL										

Project Comments
Env. Generalist - Randall Bonds: Right of Way not required.

387

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F150_	1	TUL -63 - 7.9/		UPGRADE TRAFFIC SIGNAL AT ST 63 ON NOBLE AVE., IN VISALIA

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
STATE RTE 63 (COURT STREET) AND NOBLE AVE INTERSECTION LOCATED IN THE CITY OF VISALIA IN TULARE COUNTY

Work Description
MODIFIED SIGNALS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$150
Total Con Est	$150
R/W Est	$0

PM Elias Mahfoud **PH#** (559) 243-3470
DM Abdul Baker **PH#** (559) 243-8037
EM Unassigned **PH#**
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

PDT Kickoff Meeting was held on 1/11/06. PM proposed to combine 0F150 and 0F160 into one project to reduce cost.

388

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F160_	1	TUL -63 -L9.1/		UPGRADE TRAFFIC SIGNAL AT SR 63 LOCUST AVE & NOBLE AVE., IN VISALIA

Program Information

XPM No | APL List Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: A

Location Description
STATE ROUTE 63 (COURT STREET) AND NOBLE AVE INTERSECTION LOCATED IN THE CITY OF VISALIA IN TULARE COUNTY

Work Description
MODIFIED SIGNALS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$150
Total Con Est	$150
R/W Est	$0

PM Elias Mahfoud **PH#** (559) 243-3470
DM Abdul Baker **PH#** (559) 243-8037
EM Unassigned **PH#**
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

PDT Kickoff Meeting was held on 1/11/06. PM proposed to combine 0F150 and 0F160 into one project to reduce cost.

389

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F170_	1	TUL -99 - 6.1/ 7.1		INSTALL MEDIUM BARRIER ON SR 99 NEAR TULARE

Location Description
IN TULARE COUNTY ON SR99 FROM AVE "48 OC, BR #46-165 TO AVE 58 OC," BR #46-167

Work Description
INSTALL MEDIAN BARRIER

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$560
Total Con Est	$560
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Victor Shaw	PH#	(559) 243-3564
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Unassigned	PH#	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

390

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C840_	1	TUL -99 - 52.6/ 52.7		KING RIVER BRIDGE DECK REHAB ON HWY 99 NEAR KINGSBURG

Location Description
IN TULARE COUNTY AT THE KINGS RIVER BRIDGE (BR 46-0036L)

Work Description
DECK SURFACE REHABILITATION

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.110
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 6

Current Cost Estimate

Structure Est	$0
District Est	$450
Total Con Est	$450
R/W Est	$10

Agreements

Type	Agency Name	Date	Amount

PM	Suzie Holdridge	PH#	(559) 243-3432
DM	Sanku Mohan	PH#	(559) 243-3581
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	2/9/2005	3/1/2006		5/1/2006	7/1/2006	5/1/2006	9/1/2006	11/1/2006	1/2/2007	
ACTUAL										

Project Comments

2/8/2005 - Kick off meeting was held.
8/24/05 - Structure designer has been assigned and scheduled to start design work in October.
2/1/2006 - Draft PS&E from Structures due.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

391

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-41470_	0	KER -178 - 72.8/ 73.1		WALKER PASS DRAINAGE

Program Information

XPM: No | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2008

Prog Code: 201.150 | Funds Req Date:

CTC Vote Date: | CTC Vote Amnt: $0

Component: | Funding: A

Location Description

NEAR WALKER PASS FROM 3.4 KM W TO 3.9 KM W OF CHIMNEY CREEK RD (KP 117.2/117.6)

Work Description

RAISE GRADE AND CONSTRUCT A WATER CUTOFF WALL

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$450
Total Con Est	$450
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Michael Lim	**PH#**	(559) 230-3138
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2003	4/1/2007	5/1/2007	7/1/2007	9/1/2007	12/1/2007	12/1/2007	2/1/2008	2/1/2008	9/1/2009
ACTUAL										

Project Comments

392

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C820_	1	TUL -63 - 22.5/ 22.5		HWY 63 & AVE 408 SIGNALS

Program Information

XPM: Yes | APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2008

Prog Code: 201.010 | Funds Req Date:

CTC Vote Date: | CTC Vote Amnt: $0

Component: | Funding: A , Local

Location Description

STATE ROUTE 63 AND AVENUE 408 INTERSECTION IN TULARE COUNTY

Work Description

INSTALL SIGNALS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels 4 Utilities 5

Current Cost Estimate

Structure Est	$0
District Est	$800
Total Con Est	$800
R/W Est	$742

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFTULARE		$0

PM	Judy Aguilar	**PH#**	(559) 243-3457
DM	Shahin Mansour	**PH#**	(559) 230-3114
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		9/30/2005	12/1/2005	2/1/2007	5/1/2007	7/1/2007	7/1/2007	8/15/2007	10/1/2007	7/1/2008
ACTUAL										

Project Comments

3/2/05 Project Meeting, Design will modify the alternatives. Tulare County is applying for SR2S, redevelopment tax increment and HES grant.
9/30/05 This project went back to a Minor. 3 party agreement between Tulare County, Redevelopment Agency and Caltrans.

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

393

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F000_	0	TUL -198 -R9.5/		WIDEN OFF-RAMPS TO WATSON AVE., ON HWY 198 IN VISALIA

Program Information

XPM: No
APL List: Yes

Program	Status	Doc Yr
MINOR	Active	2008

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: A
Funding:

Location Description

AT SR 198 EASTBOUND OFF RAMP TO WATSON/NOBLE AVENUE (KP R15.3)

Work Description

INSTALL SIGNALS AND WIDEN OFF RAMP

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$840
Total Con Est	$840
R/W Est	$0

PM Jim Bane **PH#** (559) 243-3469
DM Abdul Baker **PH#** (559) 243-8037
EM Unassigned **PH#**
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

MINOR B PROJECTS

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

394

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48100_	1	FRE -41 - 0/		SHAW AVE SIGN STRUCTURE

Location Description
IN THE CITY OF FRESNO O SHAW AVENUE AT FRESNO STREET

Work Description
FURNISH LIGHTWEIGHT SIGN STRUCTURE AND SIGN PANEL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2002

Prog Code 201.170 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$14
Total Con Est	$14
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM Diana Gomez **PH#** (559) 488-4163
DM Diana Gomez **PH#** (559) 488-4163
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

395

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-44470_	1	FRE -168 - .2/ 3		SHAW/CHESTNUE CURB RAMPS

Location Description
IN THE CITY OF FRESNO 168(SHAW AVE) FROM FRE 41 TO CHESTNUE AVE (KP 0.5/4.8)

Work Description
CONSTRUCT CURB RAMPS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2002

Prog Code 201.361 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$34
Total Con Est	$34
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

396

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-45430_	1	KER -43 - 2.1/		PANAMA LN FLASHING BEACON

Location Description
IN KER CO AT PANAMA LN AND FAMOSA (KP 3.4/ KP 10.5)

Work Description
INSTALL FLASHING BEACON

Program Information
XPM No | APL List No
Program: MINOR | Status: Active | Doc Yr: 2002
Prog Code: 201.010 | Funds Req Date:
CTC Vote Date: | CTC Vote Amnt: $0
Component: | Funding: B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $45
Total Con Est $45
R/W Est $0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Unassigned **PH#**
CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					11/1/2000					
ACTUAL										

Project Comments

397

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-45490_	1	TUL -245 -R2/		RTE 245/TULARE BOX CULVERT INSTALLATION

Location Description
NEAR TULARE ON RTE 245 (KP 3.2)

Work Description
INSTALL BOX CULVERT

Program Information
XPM No | APL List No
Program: MINOR | Status: Active | Doc Yr: 2002
Prog Code: 201.010 | Funds Req Date:
CTC Vote Date: | CTC Vote Amnt: $0
Component: | Funding: B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $110
Total Con Est $110
R/W Est $0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Terry Ogle **PH#** (559) 243-3445
EM Gail Miller **PH#** (559) 243-8222
CM Elias Mahfoud **PH#** (559) 243-3470

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

398

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49170_	1	FRE - 99 - 20.2/ 31.6		HWY 99 INLET MODIFICATIONS FRESNO

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2003

Prog Code	Funds Req Date
201.120	11/22/2002

CTC Vote Date	CTC Vote Amnt
11/26/2002	$500

Component	Funding
	B

Location Description
IN FRESNO ALONG THE IN-TOWN RTE 99 CORRIDOR (KP 32.5/50.9)

Work Description
EMERGENCY DRAIN INLET MODIFICATIONS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $1,500
Total Con Est $1,500
R/W Est $0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Unassigned **PH#**
CM Todd George **PH#** (559) 445-6724

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

399

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-45320_	1	FRE - 99 - 24.2/ 26.7		CENTRAL FRESNO LANDSCAPE

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2003

Prog Code	Funds Req Date
204.735	11/30/2001

CTC Vote Date	CTC Vote Amnt
	$0

Component	Funding
	B

Location Description
IN FRESNO COUNTY IN FRESNO FROM NORTH FRESNO UNDERCROSSING TO 0.1 KM NORTH OF ASHLAN AVENUE OVERCROSSING

Work Description
PLANTING AND IRRIGATION

Project Documents
Env State CE Act 03/15/2001
Env Federal _____ Act _____
PID Appr _____
Project Rpt 5/31/2001

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $162
Total Con Est $162
R/W Est $0

PM Jim Bane **PH#** (559) 243-3469
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date	Amount
COP	CFCOG		$0
RR	UNION PACIFIC	010302	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET							1/1/2002			2/17/2007
ACTUAL		5/31/2001			11/30/2001	11/25/2002	3/21/2003	4/21/2003		

Project Comments
TEA Project

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

400

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A020_	1	KER -5 - 36/ 45		I-5 SLAB REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2003

Prog Code: 201.120

Funds Req Date:

CTC Vote Date:

CTC Vote Amnt: $0

Component: Funding: B

Location Description

IN KERN CO ON RTE I-5 BETWEEN POST MILE 36.0-45.0 (KP 57.9/72.4)

Work Description

SLAB REPLACEMENT EMERGENCY FORCE ACCOUNT

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407

DM Frank Gonzalez **PH#** (559) 445-5407

EM Unassigned **PH#**

CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

401

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47910_	1	MAD -99 - 12.5/ 13.3		AVE 16/MADERA CO. PLANTING REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2003

Prog Code: 201.210

Funds Req Date:

CTC Vote Date:

CTC Vote Amnt: $0

Component: Funding: B

Location Description

IN AND NEAR MADERA FROM 0.4 KM S OF AVE 16 OC TO 0.9 KM N OF AVE 16 OC (KP 20.1/21.4)

Work Description

REPLACEMENT PLANTING

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$90
Total Con Est	$90
R/W Est	$0

PM Lori Butler **PH#** (559) 230-3134

DM Lori Butler **PH#** (559) 230-3134

EM Gail Miller **PH#** (559) 243-8222

CM Nabeelah Hanif **PH#** (559) 445-6306

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	082602	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						11/14/2002				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

402

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48240_	1	FRE - 33 - 51.5/ 52.5		MENDOTA DIGOUTS AND OVERLAY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN FRESNO CO NEAR MENDOTA FROM 3.5 KM N OF FLORAL AVE TO 1.45 KM S OF ADAMS AVE (KP 82.9/84.5)

Work Description

DIGOUTS AND OVERLAY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$115
Total Con Est	$115
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Bill Moses	**PH#**	(559) 445-6514
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Nabeelah Hanif	**PH#**	(559) 445-6306

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					5/1/2002					
ACTUAL						5/30/2002				

Project Comments

403

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A300_	1	FRE - 43 - 6.5/		REHAB CULVERT ON FRE 43 NEAR SELMA

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.150
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

CONSOLIDATED IRRIGATION DISTRICT CANAL IN SELMA AT ROUTE 43 (KP 10.46)

Work Description

CULVERT REHAB

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$70,000
Total Con Est	$70,000
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Unassigned	**PH#**	
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

404

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-46240_	1	KER -99 - 19.4/ 19.7		PANAMA LANE PLANTING

Location Description
IN KERN CO NEAR BAKERSFIELD ON RTE 99 FROM 0.3 KM S OF PANAMA LANE OC TO 0.3 KM N OF PANAMA LANE OC (KP 31.2/31.7)

Work Description
HWY PLANTING RESTORATION

Program Information
XPM No
APL List No
Program: MINOR
Status: Active
Doc Yr: 2004
Prog Code: 201.210
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $25
Total Con Est $25
R/W Est $0

PM Lori Butler **PH#** (559) 230-3134
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										3/7/2005
ACTUAL						11/27/2002				

Project Comments

405

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49910_	1	KIN -198 - 0/ 1		PAVEMENT REHAB ON RTE 198 IN KINGS CO.

Location Description
IN KINGS COUNTY ON ROUTE 198 (KP 0.0/1.6)

Work Description
REMOVE AND REPLACE PAVEMENT

Program Information
XPM No
APL List No
Program: MINOR
Status: Active
Doc Yr: 2004
Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $120
Total Con Est $120
R/W Est $0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

Agreements

Type	Agency Name	Date	Amount
RR	SAN JOAQUIN VALL	010405	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						1/18/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

406

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47290_	1	MAD - 41 - 38.9/		HWY 41 AND ROAD 222 LIGHTING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
AT THE INTERSECTIONOF 41/222 NEAR OAKHURST (KP 62.7)

Work Description
INSTALLATION OF HIGHWAY LIGHTING

Project Documents
Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $50
Total Con Est: $50
R/W Est: $0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFMADERA		$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

407

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47880_	1	MAD - 145 - 9.8/ 9.9		MADERA 'C' ST. SIGNALS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B , IIP

Location Description
IN MADERA COUNTY IN MADERA AT C AND D STREET

Work Description
UPGRADE SIGNALS

Project Documents
Env State: CE Act: 10/30/2002
Env Federal: EX Act: 10/30/2002
PID Appr:
Project Rpt: 12/23/2002

Right of Way Info
Parcels: Utilities: 4

Current Cost Estimate
Structure Est: $0
District Est: $193
Total Con Est: $193
R/W Est: $6

PM Jay Haghparast **PH#** (559) 243-3863
DM Jay Haghparast **PH#** (559) 243-3863
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount
COP	CITY OF MADERA		$108,500
RR	UNION PACIFIC	021003	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		9/30/2002		7/31/2003	12/31/2002	1/3/2003	8/20/2003	9/17/2003	11/17/2003	8/15/2004
ACTUAL		12/23/2002			7/31/2003	1/3/2003	9/10/2003	10/20/2003	12/17/2003	

Project Comments

5/27/03 Begin construction in 1/1/2004. The schedule has been modified to satisfy construction constraints set by the City of Madera. JP
Submit PS&E to District OE NCT 11/4/02

408

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A950_	1	TUL -99 - 21/ 25		EMERGEMCY DIRECTORS ORDER PANEL REPLACEMENT ON TUL 99

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
SO OF THE AVE 200 OC NEAR TULARE (KP 33.8/40.2)

Work Description
PANEL REPLACEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Unassigned	PH#	
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

409

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49920_	1	TUL -99 - 21.1/ 25		REPLACE PCC TULARE 99

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN TULARE CO NEAR TIPTON FROM 2.8 KM N OF AVE 152 OC TO ELK BAYOU BR #46-0060L (KP 34.1/40.2)

Work Description
REMOVE AND REPLACE PCC (SOUTHBOUND ONLY)

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Frank Gonzalez	PH#	(559) 445-5407
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/26/2003				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

410

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49930_	1	TUL -99 - 31.8/ 33.2		PAVEMENT REHAB ON TULARE 99

Location Description
IN TULARE CO NEAR TULARE FROM CARTMILL RD OC TO S TAGUS OC (KP 51.2/53.4)

Work Description
REMOVE AND REPLACE SB #2 LANE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2004

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/26/2003				

Project Comments

411

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49050_	1	FRE -5 - 5.2/		JAYNE AVE FLASHER

Location Description
AT JAYNE AVE (KP 8.44)

Work Description
INSTALL YELLOW FLASHER

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Nabeelah Hanif	**PH#**	(559) 445-6306

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

412

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48540_	1	FRE - 33 - 39.8/ 40.2		SR 33 AC OVERLAY

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Location Description
IN FRESNO COUNTY NEAR MENDOTA AT RTE 5/33 SEPARATION (KP 64.1/64.7)

Work Description
AC OVERLAY

Project Documents
Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $115
Total Con Est: $115
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Gail Miller	PH#	(559) 243-8222
CM	Nabeelah Hanif	PH#	(559) 445-6306

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET		7/1/2002			8/1/2002					
ACTUAL						10/18/2004				

Project Comments

413

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C050_	1	FRE - 41 - 6.1/		FLASHING BEACONS AT FRE 41 NEAR CONEJO

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Location Description
IN FRESNO CO NEAR CONEJO AT RTE 41/ ELKHORN AVE INTERSECTION

Work Description
INSTALL ADVANCE FLASHING BEACONS

Project Documents
Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $80
Total Con Est: $80
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Frank Gonzalez	PH#	(559) 445-5407
EM	Unassigned	PH#	
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/3/2004				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

414

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49840_	1	FRE - 41 -R17/		HWY 41 & LINCOLN WELL INSTALLATION

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.210
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN FRESNO COUNTY IN EASTON ON ROUTE 41 AT 0.1 KM SOUTH OF LINCOLN AVENUE OC (KP R27.43)

Work Description

INSTALL NEW WELL AS PART OF REQUIRED LANDSCAPE MITIGATION

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$117
Total Con Est	$117
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/12/2004				

Project Comments

415

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-45860_	1	FRE - 99 - 12.2/ 14.5		SOUTHERN GATEWAY PLANTING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 204.736
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN FRESNO COUNTY NEAR FOWLER FROM 0.2 KM SOUTH OF CLOVIS AVENUE UNDERCROSSING TO AMERICAN AVENUE OVERCROSSING

Work Description

HIGHWAY PLANTING AND IRRIGATION

Project Documents

Env State CE Act 05/02/2001
Env Federal _____ Act _____
PID Appr _____
Project Rpt 8/6/2001

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$586
Total Con Est	$586
R/W Est	$0

PM Jim Bane **PH#** (559) 243-3469
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date	Amount
COP	CFCOG	091002	$512,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET				7/1/2002	9/1/2002	5/1/2002	10/1/2002	11/1/2002	2/1/2003	7/15/2008
ACTUAL		8/6/2001			8/12/2004	8/4/2004	10/14/2004	11/22/2004	2/14/2005	

Project Comments

TEA Project with matching Minor B funding.
$586 Total cost (minus -) $74 Minor B (equal =) $512 Local Regional TEA

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

416

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C780_	1	FRE - 99 - 26.3/ 26.4		DRAINAGE CORRECTION ON HWY 99 AT ASHLAN

Location Description
IN FRESNO ON SOUTHBOUND RTE 99 AT ASHLAN AVE (KP 42.4/42.5)

Work Description
DRAINAGE CORRECTION

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

417

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49100_	1	FRE - 145 - 35.6/		CULVERT REHAB ON FRE 145 FID CANAL @ NEILSON AVE.

Location Description
FRESNO IRRIGATION DISTRICT CANAL AT NEILSON AVE (KP 57.37)

Work Description
CULVERT REHABILITATION

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.120
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$50
Total Con Est	$50
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										5/30/2006
ACTUAL						10/13/2004				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

418

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-39350_	1	FRE -180 - 56.2/		LANDSCAPE MITIGATION PROJECT FOR BROOKS HOUSE IN FRESNO

Location Description
IN THE CITY OF FRESNO AT THE BROOKS HOUSE LOCATED AT 224/244 N FULTON STREET-**HISTORIC HOME** (KP 90.4)

Work Description
LANDSCAPE PLANTING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.220
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$110

PM	Lori Butler	**PH#**	(559) 230-3134
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Unassigned	**PH#**	
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						11/4/2005				

Project Comments

419

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A900_	1	KER -155 -R6.6/		FLASHING BEACON INSTALLATION AT 155 AND FAMOSO IN PORTERVILLE

Location Description
IN KERN CO AT RTE 155/FAMOSO-PORTER VILLE ROAD INTERSECTION (KP R10.5)

Work Description
INSTALL FLASHING BEACONS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$80
Total Con Est	$80
R/W Est	$0

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										8/1/2005
ACTUAL						2/25/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

420

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48220_	1	MAD - 99 - 9.7/ 12.7		MADERA AVE. 16 PPC REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
NEAR MADERA FROM SOUTH MADERA OC TO AVE 16 OC (KP 15.6/20.4)

Work Description
PCC PANEL REPLACEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $115
Total Con Est $115
R/W Est $0

Agreements

Type	Agency Name	Date	Amount

PM Bill Moses **PH#** (559) 445-6514
DM Bill Moses **PH#** (559) 445-6514
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					5/1/2002					
ACTUAL						4/28/2004				

Project Comments

421

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A450_	1	MAD - 145 - 7.1/		INSTALL PROTECTED LEFT TURN PHASING ON AVE. 12 AND HWY 145

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
SR 145 AND AVENE 12 (POLE LINE ROAD) INTERSECTION (KP 11.36)

Work Description
LEFT TURN PHASING

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
R/W Est $0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										9/8/2005
ACTUAL						3/2/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

422

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47620_	1	TUL -43 -R20.6/		AVE 144/TULARE CO. FLASHING BEACONS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2005

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
AT AVENUE 144 (KP 33.1)

Work Description
INSTALL FLASHING BEACONS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$75
Total Con Est	$75
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFTULARE		$0
RR			$0

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						3/3/2005				

Project Comments

423

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F390_		- -		

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.015
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt:
Component:
Funding: B

Location Description

Work Description

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities _____

Current Cost Estimate

Structure Est	
District Est	
Total Con Est	
R/W Est	

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

424

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A780_	1	FRE - 0 - 0/		QUICK CHANGE SIGN POST SUPPORT INSTALLATION IN FRE/KIN/TUL/KER CO.

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

"IN FRESNO, MADERA, KINGS, TULARE" AND KERN COUNTIES AT VARIOUS LOCATIONS (KP VARIOUS)

Work Description

INSTALL QUICK CHANGES SIGN POST (SIGN POST SUPPORT SYSTEM)

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$117
Total Con Est	$117
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Frank Gonzalez	PH#	(559) 445-5407
EM	Unassigned	PH#	
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

425

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E770_	1	FRE - 5 - 5/ 6.5		EMERGENCY SLAB REPLACEMENT ON HWY 5 IN FRESNO CO NEAR JEFFREY AVE. OC

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

AT 2 LOCATIONS IN FRE CO FROM 4.7 MI N OF THE RTE 5/269 JCT TO 8.4 MI S OF THE RTE 5/198 JCT AND 5.5 MI_S OF THE RTE 5/33 JCT AT THE JEFFREY "AVE OC (KP 8.0/10.5, 39.3)"

Work Description

EMERGENCY SLAB REPLACEMENT

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Unassigned	PH#	
CM	Nabeelah Hanif	PH#	(559) 445-6306

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

426

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F090_	1	FRE -5 - 15.9/		DIRECTOR'S ORDER PROJECT

Location Description
IN FRESNO COUNTY NEAR COALINGA

Work Description
SLAB REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Unassigned **PH#** _____
CM Unassigned **PH#** _____

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

427

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F070_	1	FRE -5 - 43.3/		DIRECTOR'S ORDER PROJECT

Location Description
IN FRESNO COUNTY NEAR COALINGA AND FRESNO

Work Description
REPAIR AC PAVEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Unassigned **PH#** _____
CM Unassigned **PH#** _____

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

428

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A830_	1	FRE - 41 - 14.1/		MANNING AND HWY 41 LT PHASING

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN FRESNO COUNTY NEAR FRESNO AT MANNING AVENUE AND AT MOUNTAIN VIEW AVENUE (KP 22.7)

Work Description

INSTALL PROTECTIVE LEFT-TURN PHASING

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
R/W Est	$0

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						12/5/2005				

Project Comments

429

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E560_	1	FRE - 41 - 25.2/ 30.4		FIBER OPTICS SYSTEM ON HWY 41 IN FRESNO CO.

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.315
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

FRESNO COUNTY ON ROUTE 41 AT VARIOUS LOCATION (KP40.56/48.92)

Work Description

INSTALL FIBER OTIC SYSTEM INTERCONNECTS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$110
Total Con Est	$110
R/W Est	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Unassigned	**PH#**	

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						11/17/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

430

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49880_	1	FRE - 43 - .9/ 2.3		HWY 43 REPLACE PAVEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.120
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN FRESNO COUNTY ON ROUTE 43 (KP 1.4/3.8)

Work Description
REMOVE AND REPLACE NB LANE 75MM

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						11/14/2005				

Project Comments

431

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49860_	1	FRE - 43 - 8.8/ 9.3		PAVEMENT REHAB ON RTE 43 IN FRE CO

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN FRESNO COUNTY ON ROUTE 43 (KP 14.2/15.0)

Work Description
REMOVE AND REPLACE SB #2 LANE 105MM

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$75
Total Con Est	$75
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/26/2005				

Project Comments

432

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E540_	1	FRE - 99 - 16.5/		INSTALL TAU CRASH CUSHION AT HWY 99 AT S. CALWAY O.H.

Program Information

XPM: No | APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

NORTHBOUND STATE ROUTE 99 AT CALWA OVERHEAD IN FRESNO COUNTY (KP 26.6)

Work Description

REMOVE SAND FILLED CRASH CUSHIONS & INSTALL TAU 11 CRASH CUSHION C CARD

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $1
Total Con Est: $1
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount
RR	BNSF & UNION PACIF	092005	$0

PM: Unassigned PH#:
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Bob James PH#: (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						9/29/2005				

Project Comments

433

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C040_	1	FRE - 99 - 22.2/		MEDIAN BARRIER AT RTE 99 NEAR HWY 180

Program Information

XPM: No | APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

"IN THE CITY OF FRESNO, SB OFF-RAMP" FROM SR 99 TO EB SR 180S (KP 35.76).

Work Description

INSTALL MEDIAN BARRIER

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $60
Total Con Est: $60
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC RR	032205	$0

PM: Frank Gonzalez PH#: (559) 445-5407
DM: Frank Gonzalez PH#: (559) 445-5407
EM: Gail Miller PH#: (559) 243-8222
CM: Bob James PH#: (559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						4/8/2005				

Project Comments

434

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A210_	1	FRE - 99 - 23.3/		FRESNO DISTRICT OFFICE MCC UPGRADE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.315
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

"FRESNO DISTRICT OFFICE, MOBILE" COMMAND CENTER (KP 37.52)

Work Description

UPGRADE MCC COMMUNICATIONS SYSTEM

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$35
Total Con Est	$35
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Unassigned **PH#**
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

435

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-49410_	1	FRE - 99 - 24.2/ 24.5		CLINTON AVE AND 99 MAINTENANCE ACCESS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.230
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN FRESNO FROM N FRESNO UC TO 0.1 KM N OF CLINTON AVE OC AND FROM 0.2 KM S TO 0.2 KM N OF ASHLAN AVE OC "(KP 38.9/39.4, 42.5/43.0)"

Work Description

FREEWAY MAINTENANCE ACCESS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$60
Total Con Est	$60
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	013003	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						9/17/2003				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

436

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E090_	1	FRE -168 -R1.2/		METAL BEAM GUARD RAIL AT MCKINLEY AVE AND SR 168 IN FRESNO

Program Information

XPM: No | APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN FRESNO COUNTY IN FRESNO WB OFFRAMP TO MCKINLEY AVENUE

Work Description
INSTALL MBGR AND REPLACE CRASH CUSHION

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$90
Total Con Est	$90
R/W Est	$0

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						9/13/2005				

Project Comments

437

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C090_	1	FRE -168 - 36/		VISTA POINT UPGRADES NEAR MCGEE JUNCTION

Program Information

XPM: No | APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.240
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN FRESNO COUNTY AT THE MUNGER VISTA POINT (KP 58.0)

Work Description
ADA UPGRADE AT VISTA POINT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

PM Lori Butler **PH#** (559) 230-3134
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

438

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C100_	1	FRE -180 - 113.5/		ADA UPGRADES AT VISTA POINT ON FRE 180

Location Description
IN FRESNO COUNTY AT THE MCGEE AND JUNCTION VIEW VISTA POINTS. (KP 182.6/194.9)

Work Description
ADA UPGRADE AT VISTA POINT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.240
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

PM	Lori Butler	**PH#**	(559) 230-3134
DM	Lori Butler	**PH#**	(559) 230-3134
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

439

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C950_	1	FRE -198 - 4.3/		HANS GRIEVE CANYON BRIDGE SCOUR

Location Description
HANS GRIEVE CANYONE BRIDGE #42-0179 (KP 7.0)

Work Description
REPAIR BRIDGE SCOUR

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.111
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 3

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						12/16/2005				

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

440

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C170_	1	FRE -198 - 28.9/		CONSTRUCT TURNOUTS ON FRE 198

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.230
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

Work Description
CONSTRUCT MAINTENANCE TURNOUTS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Unassigned	**PH#**	
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

441

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E890_	1	FRE -201 - 1.2/ 1.3		DIRECTOR'S ORDER PROJECT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
AT THE FRESNO/TULARE COUNTY LINE NEAR KINGSBURG AT PM 1.25/1.34 (KP 2.0/2.2)

Work Description
CORRECT PAVEMENT SAG/DRAINAGE

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

442

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A220_	1	KER -5 - 8.2/		*"GRAPEVINE CLOSED CIRCUIT CAMERA INSTALLATION*

Location Description
"IN KERN CO ON NB RTE 5, GRAPEVINE" TRUCK ESCAPE RAMPS

Work Description
INSTALL CLOSED-CIRCUIT TELEVISION CAMERA

Program Information
XPM No
APL List No
Program: MINOR
Status: Active
Doc Yr: 2006
Prog Code: 020.030
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents
Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $110
Total Con Est: $110
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Joe Espinosa PH# (559) 488-4348
DM Joe Espinosa PH# (559) 488-4348
EM Gail Miller PH# (559) 243-8222
CM Roger Henderson PH# (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						11/17/2005				

Project Comments

443

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48290_	1	KER -5 - 8.3/ 10		LEBEC FENCE REPLACEMENT

Location Description
IN KER CO ON RTE 5 SB FROM GENERAL PETROLEUM UC TO THE GRAPEVINE UC (KP 13.3/16.1)

Work Description
REPLACE FENCE

Program Information
XPM No
APL List No
Program: MINOR
Status: Active
Doc Yr: 2006
Prog Code: 201.245
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents
Env State: CE Act: 03/19/2003
Env Federal: EX Act: 03/19/2003
PID Appr:
Project Rpt:

Right of Way Info
Parcels: Utilities: 0

Current Cost Estimate
Structure Est: $0
District Est: $112
Total Con Est: $112
R/W Est: $0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez PH# (559) 445-5407
DM Frank Gonzalez PH# (559) 445-5407
EM Gail Miller PH# (559) 243-8222
CM Roger Henderson PH# (661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					5/1/2002					
ACTUAL						8/26/2003				

Project Comments
8/7/2003 360 approved this date. JP

444

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E750_	1	KER -5 - 12.3/ 12.7		EDO PROJECT TO OVERLAY AC PAVEMENT AT CAL AQUEDUCT BRIDGE.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.110
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN KER CO FROM 12 MI N OF THE LA CO LINE TO 2.5 MI S OF THE RTE 5/99 SEPARATION AT THE CALIFORNIA AQUEDUCT BR #50-032L/R (KP 19.3/20.9)

Work Description

REMOVE/REPLACE AC ON BRIDGE DECK

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

445

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A600_	1	KER -5 - 13.4/		I-5 AND WHEELER RIDGE FLASHERS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description

IN KERN COUNTY ON INTERSTATE 5 AND WHEELER RIDGE / LAVA ROAD OFF RAMP. (KP21.542)

Work Description

INSTALL A RED FLASHER ON TOP OF EXISTING STOP SIGN.

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$10
Total Con Est	$10
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Frank Gonzalez	PH#	(559) 445-5407
EM	Unassigned	PH#	
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

446

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48260_	1	KER -58 - 57.4/ 59.4		OSWELL ST. REMOVED & REPLACE SHOULDER

Location Description
IN KER CO NEAR BAKERSFIELD FROM OSWELL ST UC BR TO RTE 58/178 SEP (KP 92.4/95.6)

Work Description
REMOVE AND REPLACE SHOULDER

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$115
Total Con Est	$115
R/W Est	$0

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Agreements

Type	Agency Name	Date	Amount
RR	UNIONPAC BURLINGTO	082003	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					5/1/2002					
ACTUAL						12/20/2004				

Project Comments

447

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-46980_	1	KER -99 - 22.4/		MING AVE SIGNAL CROSSINGS

Location Description
IN BAKERSFIELD ON MING AVENUE (KP 36.0)

Work Description
INSTALL TRAFFIC SIGNALS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: B
Funding:

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$154
Total Con Est	$154
R/W Est	$0

PM	Khaled Daher	PH#	(559) 230-3130
DM	Khaled Daher	PH#	(559) 230-3130
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

Agreements

Type	Agency Name	Date	Amount
COP	CITY OF BAKERSFLD		$103,000

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

448

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0A850_	1	KER -99 - 26.5/ 27.2		TRAFFIC COUNT STATION INSTALLATION ON RTE 99 IN KER/TUL/FRE CO.

Location Description
"ON SR 99 IN KERN, TULARE & FRESNO" COUNTIES AT VARIOUS LOCATIONS

Work Description
INSTALLATION OF TRAFFIC COUNT STATIONS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$104
Total Con Est	$104
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	081605	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						8/23/2005				

Project Comments

449

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-46760_	1	KER -166 - 3.5/ 8.5		BASIC SCHOOL RD/KERN CO. CULVERT REPLACEMENT

Location Description
FROM 2.4 KM W/OF BASIC SCHOOL RD TO 5.4 E/OF BASIC SCHOOD RD (KP 5.6/13.6)

Work Description
REPLACE CULVERT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.150
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$90
Total Con Est	$90
R/W Est	$1

PM Bill Moses **PH#** (559) 445-6514
DM Bill Moses **PH#** (559) 445-6514
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						4/28/2005				

Project Comments

450

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E520_	1	KER -178 - 35.4/		LINE CMP IN KERN CO AT SR 178

Location Description
ON RTE 178 IN KERN COUNTY 12.1 KM WEST OF JCT OF 155/178 SEPARATION (KP 56.96)

Work Description
CMP LINING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.151 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$17
Total Con Est	$17
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						10/31/2005				

Project Comments

451

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E850_	1	KIN -5 - 16.3/ 17		EDO PROJECT TO INSTALL TRAFF COUNT STATIONS IN KER, TUL AND FRESNO CO.

Location Description
IN KETTLEMAN CITY AT THE 5/41 JCT (KP 26.2/27.4)

Work Description
RUMP PAVEMENT REPAIR

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.121 | Funds Req Date

CTC Vote Date | CTC Vote Amnt $0

Component | Funding B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

452

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E880_	1	KIN - 41 - 16.4/		PAVEMENT REPAIR IN KINGS CO IN KETTLEMAN CITY NEAR I-5

Location Description
AT TWO LOCATIONS IN KETTLEMAN CITY AT THE I-5 & AT 0.86 MILES EAST OF THE 41/5 JCT (KP 27.4) (KP 26.0)

Work Description
PAVEMENT REPAIR

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Unassigned	PH#	

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

453

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F530_	1	MAD - 41 - 35.7/		OAKHURST HWY 41 RESTRIPING, INSTALL SIGNAL HEAD

Location Description
"ON ROUTE 41 IN MADERA COUNTY, IN" "THE COMMUNITY OF OAKHURST, AT ROAD" 426 (KP 57.5)

Work Description
"RESTRIPING, INSTALL SIGNAL HEAD," RELOCATE LOOP DETECTORS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.310
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B , Go California

Project Documents

Env State: CE Act: 12/29/2005
Env Federal: Act:
PID Appr:
Project Rpt: 1/9/2006

Right of Way Info

Parcels: Utilities: 5

Current Cost Estimate

Structure Est	$0
District Est	$99
Total Con Est	$99
R/W Est	$0

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Albert Lee	PH#	(559) 488-4111
EM	Gail Miller	PH#	(559) 243-8222
CM	Unassigned	PH#	

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL		1/9/2006								

Project Comments

454

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E470_	1	MAD - 99 - 11.6/		HWY 99 BRIDGE AT MADERA FAIR

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: Funding: B

Location Description
IN MADERA COUNTY IN MADERA AT FRESNO RIVER BRIDGE #41-52UNTY (KP 18.7)

Work Description
EXTEND CONCRETE BRIDGE RAIL AND INSTALL MBGR

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$30
Total Con Est	$30
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Project is a Mnor B, estimated cost $30,000. Project to repair concrete bridge rails.

455

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E840_	1	MAD - 99 - 12.4/ 23		EMERGENCY SLIDE REMOVAL ON HWY 99 NEAR AVE. 16 IN MADERA CO.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component: Funding: B

Location Description
IN MADERA COUNTY AT TWO LOCATIONS AT AVENUE 16 AND AT THE CALIFA OH (KP 20.4/37.0)

Work Description
SLIDE REMOVAL

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Unassigned	PH#	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

456

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F060_	1	MAD -145 - 10.2/ 10.6		DIRECTOR'S ORDER PROJECT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN MADERA 1.2 MILES EAST OF THE ROUTE 99/145 JCT

Work Description
REPAIR AC PAVEMENT

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

457

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-47210_	1	TUL -43 -R10.1/R19.9		DEER CREEK TO TULE RIVER GUARDRAIL UPGRADES

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.015
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Location Description
IN TUL CO ABT 12 KM S/OF CORCORAN AT VARIOUS LOCATIONS FROM DEER CREEK BR TO TULE RIVER BR (KP R16.3/R32.9)

Work Description
UPGRADE GUARDRAILS

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$32
Total Con Est	$32
R/W Est	$0

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Bill Moses	**PH#**	(559) 445-6514
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Alberto Lopez	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

458

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E030_	1	TUL -99 - 22.4/		INSTALLATION OF INFO KIOSKS AT RAINE AND CHRISTOFFERSEN HWY 99 TUL.

Location Description
IN TULARE COUNTY AT THE PHILLIP S. RAINE SAFETY ROADSIDE REST AREA (KP 36.05) & IN STAISLAUS CO AT THE ENOCH CHRISTOFFERSEN (SRRA) (KP 0.19)

Work Description
SAFETY ROADSIDE REST AREA INFORMATION KIOSK

Program Information
XPM No
APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.250
Funds Req Date
CTC Vote Date
CTC Vote Amnt $0
Component
Funding B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

PM Phillip Sanchez **PH#** (559) 243-3466
DM Lori Butler **PH#** (559) 230-3134
EM Gail Miller **PH#** (559) 243-8222
CM Alberto Lopez **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Project Team Meetings 2/22/05, 3/11/05, 3/17/05, 4/8/05, 4/15/05, 4/26/05, 5/6/05, 5/20/05, 5/26/05, 6/3/05, and 6/16/05. Project will be a two year pilot Encroachment Permit project in partnership with Great Valley Center and Partners Advanced Transit and Highways (PATH). Coach Connect is the preferred vendor. Occupancy Agreement between Caltrans and Great Valley Center needed. Great Valley Center and Coach Connect to do Vendor Agreement. Research funding will be used to purchase 5 kiosks. George Fernandez is D10 Project Manager.

459

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E930_	1	TUL -137 - 5.5/		DIRECTOR'S ORDER PROJECT

Location Description
IN TULARE COUNTY 11.1 MILES WEST OF THE ROUTE 137/99 JCT

Work Description
IRRIGATION PIPE REPLACEMENT

Program Information
XPM No
APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code 201.150
Funds Req Date
CTC Vote Date
CTC Vote Amnt $0
Component
Funding B

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
R/W Est	$0

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Unassigned **PH#** _____
CM Unassigned **PH#** _____

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

460

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0E610_	1	TUL -198 - 3/		INSTALL FLASHING BEACONS AT SR 198 AND ROAD 68 IN TULARE CO.

Location Description
SR 198 AND ROAD 68 INTERSECTION IN TULARE COUNTY (KP 4.82)

Work Description
INSTALL FLASHING BEACONS ON EXISTING CROSS TRAFFIC SIGNS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 2

Current Cost Estimate

Structure Est	$0
District Est	$30
Total Con Est	$30
R/W Est	$0

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Unassigned **PH#**

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	010906	$0

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL						1/9/2006				

Project Comments

461

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C180_	1	TUL -198 - 5.5/		CONSTRUCT TURNOUTS IN TUL. CO ON RTE 198

Location Description
IN TULARE COUNTY ON RTE 198 (KP 8.9)

Work Description
CONSTRUCT MAINTENANCE TURNOUTS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2006

Prog Code: 201.230
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
R/W Est	$0

PM Frank Gonzalez **PH#** (559) 445-5407
DM Frank Gonzalez **PH#** (559) 445-5407
EM Unassigned **PH#**
CM Kevin Reisz **PH#** (559) 651-8310

Agreements

Type	Agency Name	Date	Amount

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

462

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F200_	1	FRE -180 -R60.1/R60.3		INSTALLATION OF MEDIAN BARRIERS ON SR 180 IN FRESNO

Location Description
IN FRESNO COUNTY ON STATE ROUTE 180S/168 JCT TO MAPLE AVENUE UC BR #42-398

Work Description
INSTALL MEDIAN BARRIER

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code 201.010
Funds Req Date
CTC Vote Date
CTC Vote Amnt $0
Component
Funding B

Project Documents

Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info

Parcels ____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$105
Total Con Est	$105
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Unassigned	PH#	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

463

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-48710_	1	FRE -180 - 129.8/		FRESNO 180 RETAINING WALL

Location Description
IN FRESNO CO IN AND NEAR KINGS CANYON NATIONAL PARK AT SPOT LOCATION (KP 209.0)

Work Description
CONSTRUCT RETAINING WALLS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code 201.150
Funds Req Date
CTC Vote Date
CTC Vote Amnt $0
Component
Funding B

Project Documents

Env State ND Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info

Parcels ____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$110
Total Con Est	$110
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Abdul Baker	PH#	(559) 243-8037
DM	Abdul Baker	PH#	(559) 243-8037
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

464

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0F190_	1	KER - 43 - 10.6/		INSTALLATION OF SAFETY LIGHTING AND A FLASHER ON SR 43 AND KRATZMEYER

Location Description
STATE ROUTE 43 AND KRATZMEYER ROAD INTERSECTION IN KERN COUNTY (KP 17.01)

Work Description
INSTALL SAFETY LIGHTING AND FLASHER

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$50
Total Con Est	$50
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

465

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C710_	1	MAD - 41 - 6.1/ 6.1		CULVERT REPLACEMENT ON HWY 41 NEAR ROAD 15

Location Description
IN MADERA COUNTY AT ROUTE 41 (KP 13.4)

Work Description
REPLACE CULVERTS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.151
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

Caltrans Central Region
Minor Status Report

PMCS Download 1/13/2006

466

Dist-EA	Phase	County-Route-Post Mile	PPNO	Project Name
06-0C720_	1	MAD - 41 - 6.1/ 6.1		CULVERT REPLACEMENT ON HWY 41 IN MADERA CO NEAR AVE 12

Location Description
IN MADERA COUNTY AT ROUTE 41 "(KP 9.8, 12.7)"

Work Description
REPLACE CULVERTS

Program Information

XPM No
APL List No

Program	Status	Doc Yr
MINOR	Active	2007

Prog Code: 201.151
Funds Req Date:
CTC Vote Date:
CTC Vote Amnt: $0
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
R/W Est	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	Begin Project Report M040	PA & ED M200	Reg R/W M225	PS&E to Dist OE M377	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET										
ACTUAL										

Project Comments

MAINTENANCE PROJECTS

467

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47600	1	FRE - 99 - 7/ 10	

Location Description
0.79 KM NORTH OF FLORAL AVENUE UC BR TO 1.35 KM N/OF MANNING AVE (KP 11.3/16.1)

Work Description
REMOVE AND REPLACE TRAFFIC STRIPE AND PAVEMENT MARKERS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2002

Prog Code: 040.130
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$80
Total Con Est	$80
	$0

Agreements

		Type	Agency Name	Date	Amount
PM Unassigned	PH#				
DM Unassigned	PH#				
EM Unassigned	PH#				
CM Todd George	PH# (559) 445-6724				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							12/21/2001				

Project Comments

468

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47840	1	FRE - 0 -L5725	

Location Description
AT THE WEST AVE MAINTENANCE STATION (KP 37.5)

Work Description
REMOVE/REPLACE FUEL TANKS WITH ABOVE GROUND FUEL TANKS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2003

Prog Code: 201.330
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$70
Total Con Est	$70
	$0

Agreements

		Type	Agency Name	Date	Amount
PM Unassigned	PH#				
DM Unassigned	PH#				
EM Gail Miller	PH# (559) 243-8222				
CM Bob James	PH# (559) 445-6324				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

469

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47850	1	FRE - 5 - 53.9/	

Location Description
"IN FRESNO, KERN AND TULARE COUNTIES" AT VARIOUS LOCATIONS "(KP 86.9, 2.4, 83.4, 2.0, 36.3," "35.9, 7.6, 87.3)"

Work Description
REPAIR REST AREAS - ADA

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status: Active
Doc Yr: 2003
Prog Code: 201.362
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents
Env State CE Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info
Parcels
Utilities 0

Current Cost Estimate
Structure Est $0
District Est $294
Total Con Est $294
$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Del Bains	PH# (559) 651-8314				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

470

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47810	1	KER - 0 -L5703	

Location Description
AT THE BODFISH MAINTENANCE STATION (KP 66.9)

Work Description
REMOVE/REPLACE FUEL TANKS W/ABOVE GROUND FUEL TANKS

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status: Active
Doc Yr: 2003
Prog Code: 201.330
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents
Env State CE Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info
Parcels
Utilities 0

Current Cost Estimate
Structure Est $0
District Est $70
Total Con Est $70
$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Gail Miller	PH# (559) 243-8222				
CM	Amrit Brar	PH# (661) 720-0967				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

471

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-48510	1	KER - 5 - 1/ 54.1	***KERN CO REPAIR REST AREAS***

Location Description
IN KERN CO AT VARIOUS LOCATIONS (KP 1.6/87.1)

Work Description
REPAIR REST AREAS - ADA

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2003

Prog Code 020.070 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$82
Total Con Est	$82
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

472

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-48080	1	KER - 58 - 77/ 82.6	

Location Description
IN KERN COUNTY NEAR KEENE FROM 0.1 KM WEST OF CALIENTE AND BEALVILLE ROAD TO TEHACHAPI CREEK BRIDGE OVERHEAD

Work Description
CHIP SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2003

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State CE Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$600
Total Con Est	$600
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC RR	061803	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	7/1/2003										
ACTUAL						7/3/2003	6/11/2003	7/2/2003	7/28/2003	3/17/2004	

Project Comments

473

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47010	1	MAD - 41 - 35.3/ 37.9	

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2003

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS

Work Description

SLURRY SEAL

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$325
Total Con Est	$325
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	032304	$0

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Nabeelah Hanif	PH#	(559) 445-6306

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET								12/1/2001			
ACTUAL						3/25/2005	3/10/2005	3/23/2005	4/25/2005	6/21/2005	

Project Comments

474

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-45390	1	FRE - 43 - 5.3/	CONEJO BEACONS AND LIGHTING

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

AT CONEJO AND GALE AVENUE "(KP 8.6, 12.3, 7.5)"

Work Description

INSTALL FLASHING BEACONS AND LIGHTING

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$81
Total Con Est	$81
	$0

Agreements

Type	Agency Name	Date	Amount
COP	COUNTY OFFRESNO		$0

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Ali Alqatami	PH#	(559) 243-3475
EM	Gail Miller	PH#	(559) 243-8222
CM	Margaret Shaeffer	PH#	(559) 445-5907

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

475

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-48620	1	FRE - 198 -R15/R20	

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 040.130
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

FROM 0.1 KM WEST OF WARHAN CREEK BR TO 1.4 KM EAST OF KOLINGO CREEK BR (KP R24.1/32.2)

Work Description

REPLACE AND RAISE MBGR

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$225
Total Con Est	$225
	$0

Agreements

PM	Unassigned	PH#		Type	Agency Name	Date	Amount
DM	Unassigned	PH#					
EM	Unassigned	PH#					
CM	Margaret Shaeffer	PH#	(559) 445-5907				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

476

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43270	1	FRE - 269 - 4.6/	JAYNE AVE SAFETY LIGHTING

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 201.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

NEAR HURON AT JAYNE AVE (KP 7.5)

Work Description

INSTALL SAFETY LIGHTING

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$30
Total Con Est	$30
	$0

Agreements

PM	Frank Gonzalez	PH#	(559) 445-5407	Type	Agency Name	Date	Amount
DM	Frank Gonzalez	PH#	(559) 445-5407				
EM	Gail Miller	PH#	(559) 243-8222				
CM	Margaret Shaeffer	PH#	(559) 445-5907				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

MINOR B - 2001 FY SI = 270

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

477

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49290	1	KER - 5 - 10.2/ 15.8	

Location Description
IN KER CO ON RTE 5 FROM GRAPEVINE AVE UC TO 5/99 SEP & NEAR BKSFLD ON RTE 99 FROM 0.7 KM N OF 7TH STANDAR RD TO 0.2 KM S OF LERDO HWY OC "(KP 5-16.4/25.4, 99-49.9/58.6)"

Work Description
PCC SLAB REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	042604	$0

PM James Espinosa	**PH#** (559) 243-3537		
DM James Espinosa	**PH#** (559) 243-3537		
EM Gail Miller	**PH#** (559) 243-8222		
CM Roger Henderson	**PH#** (661) 395-2569		

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							4/15/2004				

Project Comments

478

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-40600	1	KER - 43 - 37.7/	POND/CECIL LIGHTING

Location Description
NEAR POND AT CECIL AVE (KP 60.7

Work Description
INSTALL LIGHTING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 201.310 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$60
Total Con Est	$60
	$0

Agreements

Type	Agency Name	Date	Amount

PM Bill Moses	**PH#** (559) 445-6514		
DM Bill Moses	**PH#** (559) 445-6514		
EM Gail Miller	**PH#** (559) 243-8222		
CM Amrit Brar	**PH#** (661) 720-0967		

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments
MINOR B - 2001 FY SI = 695

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

479

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49380	1	KER - 58 - 0/ 15.4	

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description
SLURRY SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount
RR	TULARE VALLEY RR	111004	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						12/14/2004	9/2/2004	11/20/2004	1/10/2005	3/4/2005	

Project Comments

480

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49640	1	KER - 99 - 0/	EUCALYPTUS TREE REMOVAL ON HWY 99

Location Description
IN KERN CO ON RTE 99 AND I-5 AT VARIOUS LOCATIONS

Work Description
REMOVE EUCALYPTUS TREES

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 020.050 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

481

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49300	1	KER - 99 - 20.5/ 36.4	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 010.020
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN KERN CO IN AND NEAR BAKERSFIELD FROM PACHECO RD UNDERCROSSING TO LERDO HIGHWAY (KP 33.0/58.6)

Work Description

JOINT SEALING

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	071805	$0

PM	James Espinosa	PH#	(559) 243-3537
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							8/15/2005				

Project Comments

482

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49190	1	KER - 99 - 23.1/	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code:
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description

REPLACE BRIDGE RAILING

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$500
Total Con Est	$500
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	072505	$0

PM	Unassigned	PH#	
DM	Martin Nishikawa	PH#	(559) 230-3122
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						9/6/2005	7/26/2005	10/24/2005	11/28/2005		

Project Comments

483

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47360	1	KER - 119 - 9.1/ 31.2	

Location Description
FROM 0.06 KM W/OF GOLF COURSE RD TO 0.13 KM E/OF TUPMAN RD AND FROM MICHELE ST TO THE BEGINNING OF RTE 119/99 SEP BR (KP GOLF COURSE RD 14.6/21.4)(KP MICHELE ST 49.9/50.3)

Work Description
MM DGAC OVERLAY AND DIGOUTS/REPLACE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 201.120 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$605
Total Con Est	$605
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

484

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47380	1	KER - 155 - 53.9/ 60.6	

Location Description
FROM 0.3KM W/OF CHARLOTT DR TO WOFFORD BLVD (KP 95.4/97.5)

Work Description
25MM DGAC OVERLAY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 201.120 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State CE Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$415
Total Con Est	$415
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							12/21/2001				

Project Comments

485

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49370	1	KER - 178 - 16.5/ 20	

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN KERN COUNTY EAST OF BAKERSFIELD FROM 1.2 M EAST OF EDISON POWERHOUSE RD TO RICHBAR CAMPGROUND (KP 26.5/32.2)

Work Description

REMOVE AND REPLACE ACOG

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $0
Total Con Est: $0
$0

Agreements

Type	Agency Name	Date	Amount

PM: Unassigned PH#:
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Roger Henderson PH#: (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							3/8/2004				

Project Comments

486

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49340	1	KER - 178 - 20/ 28.7	

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

"IN KERN, KINGS & FRESNO COUNTIES" AT VARIOUS LOCATIONS (KP KER-32.2/46.2; KIN-36.1/43.9; FRE-0.0/3.6)

Work Description

AR CHIP SEAL

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $0
Total Con Est: $0
$0

Agreements

Type	Agency Name	Date	Amount

PM: Unassigned PH#:
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Amrit Brar PH#: (661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							11/14/2005				

Project Comments

487

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A620	1	MAD - 0 -L5705	

Location Description
IN THE CITY OF COARSEGOLD AT THE COARSEGOLD MAINTENANCE STATION.

Work Description
WIRE THE BACK UP GENERATOR.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 050.200 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$15
Total Con Est	$15
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

488

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47730	0	MAD - 41 - 3.2/ 6.9	*AVENUE 12 AR ACOL*

Location Description
IN MADERA CO NEAR MADERA FROM AVE 12 TO 1.1 KM N/OF AVE 15 (KP 5.2/11.2)

Work Description
AR ACOL - TYPE O-30 MM

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$530
Total Con Est	$530
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Scott Shaver	PH#	(559) 230-3118
DM	Scott Shaver	PH#	(559) 230-3118
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							4/3/2002				

Project Comments

489

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49420	1	TUL - 63 - 21.5/ 24.3	TULARE CO RTE 201 CHIP SEAL

Location Description
IN TULARE CO FROM JCT RTE 201 TO AVE 422 (KP 34.70/R29.13)

Work Description
RUBBERIZED CHIP SEAL

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 201.121
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

490

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49280	1	TUL - 99 - 39.4/ 42	

Location Description
IN TULARE COUNTY IN GOSHEN FROM 0.5 KM N OF RTE 99/198 SEPARATION TO 0.8 KM S OF BETTY DR OC (KP 63.4/67.6)

Work Description
DIGOUTS/REMOVE AND REPLACE ACDG

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$255
Total Con Est	$255
	$0

Agreements

Type	Agency Name	Date	Amount

PM	James Espinosa	PH#	(559) 243-3537
DM	James Espinosa	PH#	(559) 243-3537
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							6/11/2003				

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

491

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49350	1	TUL - 198 - 36.6/ 44.1	

Location Description
IN TULARE COUNTY NEAR TRAVER AT VARIOUS LOCATIONS

Work Description
RESURFACE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,310
Total Con Est	$1,310
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						12/14/2004	7/6/2004	11/8/2004	1/10/2005	2/25/2005	

Project Comments

492

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-48480	1	TUL - 216 - 12/	ROAD 196/TUL CO. FLASHING BEACONS

Location Description
AT RD 196 (KP 19.3)

Work Description
INSTALL FLASHING BEACONS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2004

Prog Code 201.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$30
Total Con Est	$30
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Unassigned	**PH#**	
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET						12/1/2002					
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

493

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C900	1	FRE - 0 - 0/	

Location Description
IN FRESNO COUNTY IN FRESNO AT VARIOUS LOCATIONS

Work Description
MULCHING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 020.050 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$950
Total Con Est	$950
	$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						3/24/2005	2/14/2005	3/21/2005	4/18/2005	6/16/2005	

Project Comments

494

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C260	1	FRE - 33 - 16.2/ 16.5	COLDPLANE AND REPLACE PAVEMENT ON FRE 33 NEAR COALINGA

Location Description
IN FRESNO COUNTY IN COALINGA FROM BAKER STREET TO CAMBRIDGE AVENUE

Work Description
COLD PLANE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$200
Total Con Est	$200
	$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Nabeelah Hanif **PH#** (559) 445-6306

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/9/2005	12/2/2004	2/7/2005	3/7/2005	4/28/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

495

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C340	1	FRE - 33 - 22.2/ 28.9	PALMER AVE ON RTE 33 AND RTE 145 AR CHIP 12.5 MM

Location Description
IN FRESNO COUNTY NEAR COALINGA FROM 0.5 KM NORTH OF PALMER AVENUE TO ROUTE 5 AND 145 SEPARATION

Work Description
CHIP SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$300
Total Con Est	$300
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							10/27/2004				

Project Comments

496

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C300	1	FRE - 33 - 61.2/ 62.3	SLURRY SEAL IN FRE CO. ON RTS 33 AND 180

Location Description
IN FRESNO COUNTY NEAR MENDOTA AND KERMAN AT VARIOUS LOCATIONS

Work Description
SLURRY SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/16/2005	12/17/2004	2/7/2005	3/14/2005	5/5/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

497

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C550	1	FRE - 42 - 0/	

Location Description
IN FRESNO CO IN THE TOWN OF MENDOTA AT THE MENDOTA MAINTENANCE STATION (L5716)

Work Description
REMODEL RESTROOM FACILITIES

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 050.200
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$30
Total Con Est	$30
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

498

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-44200	1	FRE - 168 - 45.1/	SHAVER LAKE/HUNTINGTON LAKE MTCE STATIONS ROOF REMODEL

Location Description
IN FRESNO COUNTY AT SHAVER LAKE MAINTENANCE STATION

Work Description
REMODEL ROOFS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 050.200
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act: 11/05/2001
Env Federal: Act:
PID Appr:
Project Rpt: 2/20/2003

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$196
Total Con Est	$196
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Marco Sanchez	PH#	(559) 444-2559
DM	Marco Sanchez	PH#	(559) 444-2559
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET					11/21/2002	1/31/2003	12/16/2002	5/1/2003	6/2/2003	6/30/2003	8/22/2003
ACTUAL	2/20/2003				11/21/2002	1/21/2005	7/2/2004	4/5/2005	5/9/2005	6/23/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

499

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C320	1	FRE - 180 - 56.5/ 60.2	JOINT AND CRACK SEAL ON HWY 180S FROM JCT 99 TO CEDAR

Location Description

IN FRESNO COUNTY IN FRESNO FROM ROUTE 99 AND 180 SEPARATION TO ROUTE 180 AND 168 SEPARATION

Work Description

JOINT AND CRACK SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACBNSF	010405	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Nabeelah Hanif	**PH#**	(559) 445-6306

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						3/1/2005	1/4/2005	2/26/2005	3/28/2005	7/6/2005	

Project Comments

500

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C470	1	FRE - 180 - 112.1/ 121	RECESSED MARKETS IN FROM AND TUL 180 IN KING. CANYON NAT. FOREST

Location Description

IN FRE CO FRM JCT 180/145 TO TUL CO "LINE, IN TUL CO FRM FRE CO LINE TO" 1.3 M TO BNDRY GRANT GROVE TO 2.6 M W/O BEG TEN MILE CREEK BR (KP 180.4 "/194.7, 173.9/176.2,

Work Description

RECESSED MARKERS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.130 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$79
Total Con Est	$79
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

501

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C230	1	KER - 0 -L5703	

Location Description
BODFISH MAINTENANCE STATION

Work Description
EXTEND OFFICE/EQUIPMENT BUILDING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 201.353 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
	$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

502

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C890	1	KER - 5 - 10/ 11	

Location Description
4.5 MILES SOUTH OF THE ROUTE 5/99
SEPARATION AT KER-5-10.0/11.0 (KP 16.0/17.7)

Work Description
SLAB REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Unassigned **PH#**
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

503

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C850	1	KER - 5 - 64/ 73	

Location Description
FROM 1.4 MILES NORTH OF THE LERDO AVE OC TO THE RTE 46/I-5 AT 06-KIN-5-64/73 (KP 103.0/117.5)

Work Description
REPLACE FAILED PCC SLABS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Amrit Brar	PH# (661) 720-0967				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

504

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C350	1	KER - 14 - 35.8/ 40.2	PME CHIPS ON RTES KER 14, 155, AND 178

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description
SEAL COAT

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 010.010
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Gail Miller	PH# (559) 243-8222				
CM	Amrit Brar	PH# (661) 720-0967				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/16/2005	12/2/2004	2/7/2005	3/14/2005	5/9/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

505

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C460	1	KER - 33 - 0/ 7.1	RECESSED MARKERS IN KER 166/EE NEAR SANTIAGO CREEK

Location Description
"IN KERN, TULARE AND FRESNO COUNTIES" AT VARIOUS LOCATIONS

Work Description
RECESSED MARKERS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 040.130 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$105
Total Con Est	$105
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Alberto Lopez	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						12/8/2004	11/24/2004	11/24/2004	1/3/2005	2/14/2005	

Project Comments

506

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C370	1	KER - 43 - 25.1/ 38.8	AR CHIP PROJECTS FROM JCT 43/46 NEAR 19TH AVE.

Location Description
IN KERN AND KINGS COUNTIES AT VARIOUS LOCATIONS

Work Description
RESURFACE EXISTING HIGHWAY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,500
Total Con Est	$1,500
	$0

Agreements

Type	Agency Name	Date	Amount
RR	BNSF	011405	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							12/22/2005				

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

507

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C200	1	KER - 58 - 46.1/ 51.6	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KERN COUNTY IN AND NEAR BAKERSFIELD
FROM ALLEN ROAD TO CAMINO DEL RIO COURT

Work Description

ASPHALT CONCRETE OVERLAY

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est $0
District Est $660
Total Con Est $660
$0

Agreements

Type	Agency Name	Date	Amount
RR	BNSF RR	102004	$0

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Gail Miller **PH#** (559) 243-8222
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						12/14/2004	10/21/2004	11/10/2004	1/10/2005	2/28/2005	

Project Comments

508

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C790	1	KER - 58 - 52.3/	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 020.070 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KERN COUNTY IN THE CITY OF BAKERSFIELD
ADJACENT TO ROUTE 58 (KP 84.23)

Work Description

SEAL PARK-N-RIDE LOT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est $0
District Est $30
Total Con Est $30
$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#** _____
DM Unassigned **PH#** _____
EM Unassigned **PH#** _____
CM Roger Henderson **PH#** (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

509

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C280	1	KER - 58 - 59.6/ 66.2	REPLACE PCC SLABS ON KER 58 NEAR TOWER LINE RD.

Location Description
IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS

Work Description
REPLACE PORTLAND CEMENT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$900
Total Con Est	$900
	$0

Agreements

Type	Agency Name	Date	Amount
RR	BNSF & TULARE VAL	011405	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/23/2005	12/2/2004	1/31/2005	3/21/2005	5/31/2005	

Project Comments

510

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C430	1	KER - 58 -R139/R143.8	AR GGAC ON KER 58 NEAR BORAN REST STOP

Location Description
IN KERN COUNTY NEAR BORON AT VARIOUS LOCATIONS

Work Description
RUBBERIZED ASPHALT CONCRETE OVERLAY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						1/24/2005	12/8/2004	1/6/2005	2/22/2005	4/18/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

511

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49360	1	KER - 65 - 6.1/ 25.2	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description
IN KERN COUNTY NEAR BAKERSFIELD AT VARIOUS LOCATIONS

Work Description
CHIP SEAL AND DIGOUTS

Project Documents
Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						4/5/2005	4/4/2005	4/4/2005	5/2/2005	6/16/2005	

Project Comments

512

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C160	1	KER - 99 - 28.1/ 29.9	EMERGENCY DIRECTORS ORDER ON KERN 99 TO REPAIR GUARDRAIL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 201.150
Funds Req Date: 8/19/2004
CTC Vote Date: 8/19/2004
Prog FY:
Component:
Funding:

Location Description
1 MILE SOUTH OF THE ROUTE 65/99 JUNCTION_____ (KP 45.2/48.1)_____

Work Description
FIRE DAMAGE GUARDRAIL REPAIR

Project Documents
Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $350
Total Con Est $350
$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Unassigned	PH#	
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											11/8/2004
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

513

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C920	1	KER - 99 - 30/ 35	

Location Description
0.12 MILES NORTH OF THE ROUTE 99/65 SEPARATION AT KER-99-30.0/35.0 (KP 48.2/56.3)

Work Description
SLAB REPLACEMENT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Roger Henderson	PH#	(661) 395-2569			

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

514

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C380	1	KER - 99 - 48.7/ 57.1	ADD BOND WEARING COARS ON KER 99 NEAR DELANO

Location Description
IN KER CO 1.3 M N/O WHISLER RD OC "TO BEGIN NO DELANO OH, IN KER CO" FROM SHERWOOD AVE OC TO BEGIN N. DELANO OH. (KP 78.4/91.9) (KP 79.3/91.9)

Work Description
BOND WEARING COARSE WITH WARRANTY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code: 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Gail Miller	PH#	(559) 243-8222			
CM	Amrit Brar	PH#	(661) 720-0967			

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

515

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C390	1	KER - 204 - 3.7/ 5.1	KER 204 SLAB REPLACEMENT AND GRIND FROM 29TH TO "F" ST.

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM 20TH STREET TO F STREET

Work Description
SLAB REPLACEMENT AND GRIND

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$250
Total Con Est	$250
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						3/1/2005	12/17/2004	2/14/2005	3/28/2005	5/18/2005	

Project Comments

516

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C360	1	KER - 223 - 21.1/ 31.9	0GAC AT ARVIN GRADE CROSSING

Location Description
IN KERN COUNTY IN AND NEAR ARVIN FROM DERBY STREET TO ROUTE 58 JUNCTION

Work Description
RUBBERIZED ASPHALT CONCRETE OVERLAY

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$688
Total Con Est	$688
	$0

Agreements

Type	Agency Name	Date	Amount
RR	TULARE VALLEY RR	112904	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						1/24/2005	1/6/2005	1/10/2005	2/22/2005	4/11/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

517

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-44990	1	KIN - 0 -L5727	KETTLEMAN CITY SAND HOUSE CONSTRUCTION

Location Description
IN KINGS COUNTY IN KETTLEMAN CITY AT KETTLEMAN MAINTENANCE STATION

Work Description
CONSTRUCT NEW SAND HOUSE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 050.200 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State CE Act 08/28/2000
Env Federal ____ Act ____
PID Appr ____
Project Rpt 12/30/2003

Right of Way Info

Parcels ____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$220
Total Con Est	$220
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Marco Sanchez	**PH#**	(559) 444-2559
DM	Marco Sanchez	**PH#**	(559) 444-2559
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	10/1/2003				12/15/2004	2/1/2005	1/15/2005	3/15/2005	5/1/2005	7/15/2005	12/9/2005
ACTUAL	12/30/2003					3/2/2005	1/4/2005	4/1/2005	5/9/2005	6/23/2005	

Project Comments

518

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C330	1	KIN - 5 -L0/L10	AR0G AC AND OTHER WORK ON KIN 5

Location Description
IN KINGS COUNTY NEAR KETTLEMAN CITY FROM KERN COUNTY LINE TO 0.2 KM NORTH OF EQUIPMENT UNDERCROSSING

Work Description
RESURFACE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info

Parcels ____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/16/2005	1/3/2005	2/7/2005	3/14/2005	6/17/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

519

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C420	1	KIN - 43 - 0/ 1.5	PME CHIPS PROJECT IN TUL/KINGS ON RTES 43/137.

Location Description
IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS

Work Description
SEAL COAT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$826
Total Con Est	$826
	$0

Agreements

Type	Agency Name	Date	Amount
RR	BNSF & TULARE VAL	011405	$0

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Unassigned	**PH#**	
EM	Lance Brangham	**PH#**	(559) 243-8161
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						3/18/2005	10/27/2004	2/17/2005	4/18/2005	6/6/2005	

Project Comments

520

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C440	1	KIN - 269 - 0/ 1.3	AR OGAC ON KER 169, FRE 33 AND FRE 198

Location Description
IN KINGS AND FRESNO COUNTIES AT VARIOUS LOCATIONS

Work Description
RUBBERIZED ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$885
Total Con Est	$885
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						4/5/2005	3/30/2005	3/30/2005	5/2/2005	6/24/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

521

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-48020	1	MAD - 0 -L5702	BIG CEDAR SPRINGS SNOW REMOVAL PAVING

Location Description
IN MADERA CO ON RTE 41 AT THE BIG CEDAR SPRINGS MAINTENANCE STATION (L5702)

Work Description
PAVE MAINT STATION

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 020.035 | Funds Req Date 3/11/2005

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State CE Act 01/27/2003
Env Federal Act
PID Appr
Project Rpt 7/21/2003

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$196
Total Con Est	$196
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Jay Haghparast	PH#	(559) 243-3863
DM	Jay Haghparast	PH#	(559) 243-3863
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	8/1/2003				12/30/2005	2/22/2006	12/30/2005	4/21/2006	6/20/2006	8/21/2006	7/1/2007
ACTUAL	7/21/2003					5/3/2005	10/25/2004	6/29/2005			

Project Comments

7/14/04 project was shelved project but delivered. Project is on priority list #2 for the District in 04/05. Project may move out of Minor Funding.
PS&E to Dist OE 12/1/03 Project is AADD.

522

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A370	1	MAD - 41 - 17.9/	STATE ROUTE 41 AND ROAD 200 FLASHING BEACONS

Location Description
STATE RPITE 41 AMD ROAD 200 (O'NEAL S RD) INTERSECTION. (KP 28.66)

Work Description
INSTALL W7-A SIGNS W/FLASHING BEACON.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 201.010 | Funds Req Date 11/5/2003

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$25
Total Con Est	$25
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Joe Espinosa	PH#	(559) 488-4348
DM	Joe Espinosa	PH#	(559) 488-4348
EM	Unassigned	PH#	
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

523

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A390	1	MAD - 41 - 20/	FLASHING BEACONS AT 41 & YOSEMITE SPRINGS PARKWAY

Location Description

Work Description

INSTALL W-7A SIGN WITH YELLOW FLASH ING BEACON AND RESTRIPING.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 201.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$15
Total Con Est	$15
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Joe Espinosa	**PH#**	(559) 488-4348
DM	Joe Espinosa	**PH#**	(559) 488-4348
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Todd George	**PH#**	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							12/3/2004				

Project Comments

524

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C290	1	MAD - 99 - 23.7/ 26.8	AR ACOL TYPE 0 ON MAD 99 NEAR ASH SLOUGH BR.

Location Description

IN MADERA COUNTY IN AND NEAR CHOWCHILLA FROM AVENUE 24 OVERCROSSING TO ASH SLOUGH BRIDGE

Work Description

COLD PLANE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$500
Total Con Est	$500
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Margaret Shaeffer	**PH#**	(559) 445-5907

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							1/11/2005				

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

525

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-45080	1	TUL - 0 -L5717	PIERPOINT SPRINGS SAND STORAGE BUILDING CONSTRUCTION

Location Description
IN PIERPOINT SPRINGS MAINTENANCE STATION

Work Description
CONSTRUCT SAND STORAGE BUILDING

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 201.352 | Funds Req Date 12/24/2002

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State CE Act 08/28/2000
Env Federal Act
PID Appr
Project Rpt 8/23/2000

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$240
District Est	$0
Total Con Est	$240
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Abdul El-Dahabi	**PH#** (559) 243-3445
DM	Marco Sanchez	**PH#** (559) 444-2559
EM	Gail Miller	**PH#** (559) 243-8222
CM	Alberto Lopez	**PH#** (559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	8/23/2000				6/1/2002	12/26/2002	5/22/2002	2/18/2003			1/18/2005
ACTUAL	8/23/2000				4/3/2002	12/26/2002	5/22/2002	2/10/2003			

Project Comments

PS&E 100% complete, shelved project. Marco used different funding for this project (storm water funds). Project fully executed (Approved) on 7/7/04, and prejob scheduled for 8/2/04. CCA on 3/25/05.

526

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49110	1	TUL - 63 - 423.9/	TULARE 63/AVE 419 BEACONS

Location Description
AT AVENUE 419 (KP R38.53)

Work Description
FLASHING BEACONS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 201.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$15
Total Con Est	$15
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#** (559) 445-5407
DM	Frank Gonzalez	**PH#** (559) 445-5407
EM	Gail Miller	**PH#** (559) 243-8222
CM	Kevin Reisz	**PH#** (559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

527

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C450	1	TUL - 65 - 0/ 14.1	GGAC ON TUL 65 TO AVE 112

Location Description
IN TULARE COUNTY AT DECOR AND TERRA BELLA FROM TULARE COUNTY LINE TO AVENUE 12

Work Description
SLURRY SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$300
Total Con Est	$300
	$0

Agreements

Type	Agency Name	Date	Amount
RR	SAN JOAQUIN VAL RR	010705	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						1/24/2005	10/25/2004	1/3/2005	2/22/2005	4/21/2005	

Project Comments

528

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C310	1	TUL - 65 - 15/ 17	COLDPLANE AND REPLACE PAVEMENT IN TUL CO ON HWY 65 NEAR AVE. 112

Location Description
IN TULARE COUNTY NEAR PORTERVILLE FROM 1.0 KM SOUTH OF AVENUE 124 TO 0.2 KM SOUTH OF AVENUE 136

Work Description
COLD PLANE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$350
Total Con Est	$350
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/4/2005	12/17/2004	1/31/2005	3/7/2005	5/17/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

529

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A260	1	TUL - 99 -R43.6/	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 030.080 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

"IN KERN, TULARE AND FRESNO" COUNTIES AT VARIOUS LOCATIONS

Work Description

BRIDGE DECK TREATMENT

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$175
Total Con Est	$175
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/22/2005	2/14/2005	2/14/2005	3/21/2005	5/9/2005	6/30/2005

Project Comments

530

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C270	1	TUL - 99 - 52.6/ 53.4	COLDPLANE 25 MM AND REPLACE PAVEMENT ON TUL 99

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2005

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN TULARE COUNTY NEAR KINGSBURG FROM KINGS RIVER BRIDGE TO 0.7 KM SOUTH OF MENDOCINO AVENUE OVERCROSSING

Work Description

COLD PLANE ASPHALT CONCRETE

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$250
Total Con Est	$250
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	011405	$0

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Alberto Lopez	PH#	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						2/16/2005	10/27/2004	2/7/2005	3/14/2005	5/11/2005	

Project Comments

531

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E620		- -	

Location Description

Work Description

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities _____

Current Cost Estimate

Structure Est _____
District Est _____
Total Con Est _____

Agreements

		Type	Agency Name	Date	Amount
PM Unassigned	PH#				
DM Unassigned	PH#				
EM Unassigned	PH#				
CM Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

532

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F310	1	FRE - 168 - 31.3/	

Location Description

IN FRESNO COUNTY AT THE PARK AND RIDE ADJACENT TO ROUTE 168 (KP 50.37)

Work Description

RESEAL PARK AND RIDE AND VISTA POINT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 020.070 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est $0
District Est $20
Total Con Est $20
$0

Agreements

		Type	Agency Name	Date	Amount
PM Unassigned	PH#				
DM Unassigned	PH#				
EM Unassigned	PH#				
CM Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

533

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F300	1	FRE - 168 - 32.8/	

Location Description
IN FRESNO COUNTY AT THE PARK AND RIDE ADJACENT TO ROUTE 168 (KP 52.9 & 58.0)

Work Description
RESEAL PARK AND RIDE AND VISTA POINT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 020.070 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

534

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C660	1	KER - 5 - 10.1/ 15	

Location Description
IN KER CO FROM GRAPEVINE UC BRIDGE TO 0.5 MI S/O RTE 5/99 SEPARATION BRIDGE #50-240L (KP 16.3/R24.1 NB)

Work Description
GRIND NB PCC LANES

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 4

Current Cost Estimate

Structure Est	$0
District Est	$348
Total Con Est	$348
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Gail Miller	PH#	(559) 243-8222			
CM	Roger Henderson	PH#	(661) 395-2569			

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

535

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A240	1	KER - 5 - 13.5/ 71.6	KERN COUNTY BRIDGE DECK TREATMENT AT 11 LOCATIONS.

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description
CLEAN AND TREAT BRIDGE DECK

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 030.080
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act: 10/01/2004
Env Federal: Act:
PID Appr:
Project Rpt: 12/3/2004

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$134
District Est	$289
Total Con Est	$423
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Abdul El-Dahabi	PH#	(559) 243-3445
DM	Gurbhay Brar	PH#	(559) 230-3106
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information

	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET	12/15/2004				3/15/2005	5/15/2005	3/15/2005	7/15/2005	8/15/2005	10/15/2005	7/1/2006
ACTUAL	12/3/2004					3/30/2005	2/14/2005	3/28/2005	4/25/2005	6/20/2005	

Project Comments

536

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E800	1	KER - 5 - 47.3/ 47.7	

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS "(KP 76.1/76.7, 90.7/93.6)"

Work Description
DIGOUT PARTS OF NB & SB ON/OFF RAMPS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	PH#	(559) 445-6514
DM	Bill Moses	PH#	(559) 445-6514
EM	Unassigned	PH#	
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information

	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

537

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F320	1	KER - 5 - 47.3/ 47.7	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KERN COUNTY AT STOCKDALE RD OC AND AT 7TH STANDARD RD OC TO ROWLEE RD OC (KP 76.1/76.7) (KP 90.7/93.6)

Work Description

DIGOUTS ON THE NB AND SB OFF AND ON RAMPS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est $0
District Est $0
Total Con Est $0
$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

538

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C580	1	KER - 14 - 14.9/ 16	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description

RESURFACE EXISTING PAVEMENT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est $0
District Est $0
Total Con Est $0
$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Gail Miller	PH#	(559) 243-8222			
CM	Roger Henderson	PH#	(661) 395-2569			

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

539

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C630	1	KER - 43 - 1/ 6.1	

Location Description
IN KERN COUNTY AT VARIOUS LOCATIONS

Work Description
RESURFACE ASPHALT CONCRETE

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$1,485
Total Con Est	$1,485
	$0

Agreements

Type	Agency Name	Date	Amount
RR	SUNSET RAILROAD		$0

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Roger Henderson	PH#	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						8/11/2005	7/1/2005	8/8/2005	9/6/2005	11/16/2005	

Project Comments

540

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C610	1	KER - 99 - 10.6/ 20.5	

Location Description
IN KERN AND TULARE COUNTIES AT VARIOUS LOCATIONS

Work Description
REPLACE JOINT SEALS

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 010.020
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$642
Total Con Est	$642
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Amrit Brar	PH#	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						7/20/2005	4/26/2005	6/13/2005	8/15/2005	10/17/2005	

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

541

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F140	1	KER - 99 - 20.5/ 36.4	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN KERN COUNTY IN BAKERSFIELD FROM PACHECO ROAD UNDERCROSSING TO 0.2 KM SOUTH OF LERDO HWY OVERCROSSING (KP 33.0/58.6)

Work Description

JOINT SEAL

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 2

Current Cost Estimate

Structure Est	$0
District Est	$830
Total Con Est	$830
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#
DM	Unassigned	PH#
EM	Unassigned	PH#
CM	Unassigned	PH#

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

542

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E550	1	KER - 119 - 29/	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code:
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN KERN COUNTY 0.48 KM WEST OF STINE ROAD (KP 46.70)

Work Description

"REALIGN TWO 48"" CULVERTS"

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$150
Total Con Est	$150
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#
DM	Unassigned	PH#
EM	Unassigned	PH#
CM	Roger Henderson	PH# (661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

543

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E790	1	KER - 155 - 17.6/ 26.5	

Location Description

Work Description
SLURRY TYPE II

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Bill Moses	**PH#**	(559) 445-6514
EM	Unassigned	**PH#**	
CM	Amrit Brar	**PH#**	(661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

544

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C690	1	KER - 178 -R2.7/R4.6	

Location Description
IN KERN COUNTY IN BAKERSFIELD FROM ALTA VISTA DRIVE OVERCROSSING TO MOUNT VERNON AVENUE OVERCROSSING

Work Description
RESURFACE ASPHALT CONCRETE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$400
Total Con Est	$400
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Roger Henderson	**PH#**	(661) 395-2569

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						11/28/2005	5/5/2005	7/22/2005	12/27/2005		

Project Comments

545

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F370	1	KER - 178 - 77/ 88.2	

Location Description
IN KERN COUNTY NEAR INYO KERN ON RTE 178 FROM 18 KM WEST OF ROUTE 14 TO ROUTE 14 (KP 123.9/141.9)

Work Description
PAVEMENT MARKERS (RECESSED)

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 040.130 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

546

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C590	1	KER - 178 - 100.6/	

Location Description
IN KERN COUNTY IN RIDGECREST FROM INYO/KERN ROAD TO SAN BERNARDINO COUNTY LINE (KP 161.9/168.3)

Work Description
PBA OPEN GRADE A.C.

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$720
Total Con Est	$720
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Roger Henderson	PH#	(661) 395-2569			

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							8/12/2005				

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

547

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0A230	1	KIN - 41 - 16.7/	RTE 41 AND BERNARD AC SURFACE REPLACEMENT

Location Description
IN KINGS CO AT RTE 41 & BERNARD RD (KP 26.9)

Work Description
REMOVE & REPLACE BASE & AC SURFACE

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 201.620
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding: B

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$80
Total Con Est	$80
	$3

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Frank Gonzalez	**PH#**	(559) 445-5407
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							2/1/2005				

Project Comments

Emergency Directors Order.

548

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E780	1	KIN - 43 - 18.4/ 27.2	

Location Description
IN KINGS COUNTY FROM LACEY BLVD TO THE FRESNO COUNTY LINE (KP 29.61/43.9)

Work Description
AC OVERLAY & DIGOUTS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Bill Moses	**PH#**	(559) 445-6514
DM	Bill Moses	**PH#**	(559) 445-6514
EM	Unassigned	**PH#**	
CM	Del Bains	**PH#**	

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

549

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C670	1	KIN - 198 -R17.9/R28.3	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KINGS COUNTY IN AND NEAR HANFORD FROM ELEVENTH AVENUE UNDERCROSSING TO TULARE COUNTY LINE

Work Description

CHIP SEAL

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$683
Total Con Est	$683
	$0

Agreements

Type	Agency Name	Date	Amount
RR	TULARE VALLEY RR	051905	$0

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Del Bains	**PH#**	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						10/14/2005	5/19/2005	9/9/2005	11/14/2005		

Project Comments

550

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E830	1	MAD - 41 - 17.9/	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 020.070 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN MADERA COUNTY AT THE 41/NORTH FORK ROAD PARK-N-RIDE

Work Description

SLURRY PARK-N-RIDE

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1
Total Con Est	$1
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	**PH#**	
DM	Unassigned	**PH#**	
EM	Unassigned	**PH#**	
CM	Unassigned	**PH#**	

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

551

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C650	1	MAD - 99 - 19.6/ 22.2	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN MADERA COUNTY NEAR FAIRMEAD FROM 1.5 KM SOUTH OF AVENUE 21 TO 0.1 KM SOUTH OF 99 AND 152 CONNECTOR SEPARATION

Work Description

GRIND PORTLAND CEMENT CONCRETE

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$282
Total Con Est	$282
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						8/30/2005	8/9/2005	8/29/2005	9/26/2005	12/9/2005	

Project Comments

552

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C620	1	TUL - 65 - 18.7/ 21.9	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code 201.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN TUL CO NEAR PORTERVILLE ON RTE 65 FROM TUL RIVER BR#46-163 TO 0.2 KM N/O LINDA VISTA AVE & ON RTE 99 NB NEAR TUL FROM 0.7 KM N/O RTE 137 /99 (KP 30.1/35.2) (KP 48.3/54.7)

Work Description

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Kevin Reisz	PH#	(559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							5/5/2005				

Project Comments

553

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F510	1	TUL - 99 - 0/ 25	

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 075.611
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

IN TUL CO STARTING AT CO LINE RD TO 0.01 MI S/O ELK BAYOU BR #46-60R (NORTH) IN TUL CO STARTING AT CO LINE RD TO 0.24 MI S/O MIDPOINT SIGNAL CREEK BR #46-138 (SOUTH)

Work Description

PAVEMENT STRIPING & RAISED PAVEMENT MARKER PROJECTS

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$275
Total Con Est	$275
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

554

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E120	1	TUL - 198 - 9.3/ 10.1	COURT AND CONYER ST. PUMPING PLANT REPAIR ON HWY 198 NEAR VISALIA

Program Information

XPM: No
APL List: No

Program	Status	Doc Yr
MAINTENANCE	Active	2006

Prog Code: 201.110
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Location Description

AT THE CONYER ST (BR 46-0209W) AND COURT ST (BR 46-0206W) PUMPING "PLANTS, 6.2 MILES EAST OF THE ROUTE" 99/198 SEPARATION (KP 15.0/16.2)

Work Description

PUMPING PLANT REPAIR

Project Documents

Env State: Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est	$0
District Est	$120
Total Con Est	$120
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Kevin Reisz	PH# (559) 651-8310				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

555

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C640	1	TUL - 201 - 0/ 14	

Location Description
IN TULARE AND FRESNO COUNTIES AT VARIOUS LOCATIONS

Work Description
RUBBERIZED ASPHALT CONCRETE OVERLAY

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status: Active
Doc Yr: 2006
Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $0
Total Con Est $0
$0

Agreements

Type	Agency Name	Date	Amount
RR	SAN JOAQUIN VALLEY	051905	$0

PM Unassigned PH#
DM Unassigned PH#
EM Gail Miller PH# (559) 243-8222
CM Del Bains PH# (559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						8/19/2005	5/19/2005	7/20/2005	9/19/2005	11/28/2005	

Project Comments

556

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F480	1	FRE - 5 - 0/ 22	

Location Description
IN FRE CO AT THE KIN CO LINE TO 0.97 MI N OF TUOLUMNE AVE OC BR #42-237 AND TUL CO AT CO LINE OC BR #50-215 TO 0.4 MI S OF TUL AIRPORT OC BR #46-193 AVE 20

Work Description
FOG SEALING PROJECTS

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status: Active
Doc Yr: 2007
Prog Code: 010.020
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $1,000
Total Con Est $1,000
$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned PH#
DM Unassigned PH#
EM Unassigned PH#
CM Unassigned PH#

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

557

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F450	1	FRE - 33 - 69.2/ 70.8	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN FRESNO AND MADERA AT VARIOUS LOCATIONS FRE 33(KP 111.3/113.9) FRE 180(KP 43.9/68.3) MAD 41(KP 5.3/5.6)

Work Description

SLURRY SEAL

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$510
Total Con Est	$510
	$0

Agreements

PM Unassigned	PH#	Type	Agency Name	Date	Amount
DM Unassigned	PH#				
EM Unassigned	PH#				
CM Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

558

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F420	1	FRE - 145 - 35.2/ 41.2	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN FRESNO COUNTY AT VARIOUS LOCATIONS SR 145 (KP 56.6/66.4) SR 168 (KP 29.9/41.0) SR 180 (KP 106.2/115.2)

Work Description

AR GG O/L & DIGOUT PROJECTS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$0
Total Con Est	$0
	$0

Agreements

PM Unassigned	PH#	Type	Agency Name	Date	Amount
DM Unassigned	PH#				
EM Unassigned	PH#				
CM Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

559

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F500	1	KER - 14 -R17.9/R22	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KER CO FROM 11TH AVE TO 7TH AVE AND FROM 7TH AVE TO 1ST AVE/TULARE CO LINE (KP R28.8/T35.4) (KP 35.9/45.6)

Work Description

PCC SLAB REPLACEMENT & DIGOUT

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$620
Total Con Est	$620
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

560

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F490	1	KER - 99 - 20.5/ 36.4	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN KER CO 0.05 MI S/O PACHECO RD UC BR #50-241 L/R TO 0.12 MI S/O LERDO HIGHWAY OC BR #50-2 (KP 32.9/58.5)

Work Description

CRACK/JOINT SEAL PROJECT (PCC)

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$830
Total Con Est	$830
	$0

Agreements

			Type	Agency Name	Date	Amount
PM	Unassigned	PH#				
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

561

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F430	1	KIN - 33 - 12.5/ 17.1	

Location Description

"IN KINGS CO, 0.89 MI N OF UTICA AVE" TO 0.07 MI N OF CA AQUEDUCT BR## 45-88 & IN KER CO 0.02 MI W OF BASIC SCHOOL RD TO 3.51 MI E OFF SAN EMIGDIO CREEK BR #50-311

Work Description

DIGOUTS & ARGG O/L PROJECTS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$720
Total Con Est	$720
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

562

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F460	1	KIN - 41 - 19.8/ 28.4	

Location Description

IN KINGS AND TULARE COUNTIES AT VARIOUS LOCATIONS AND ROUTES

Work Description

PME CHIP SEAL PROJECTS

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$910
Total Con Est	$910
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

563

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F470	1	MAD - 99 - 7.4/ 9.6	

Location Description

IN MAD CO 0.23 MI N OF AVE 56 OC BR #46-167 TO 0.11 MI S OF AVE 76 UC BR #46-170 L/R; 0.2 MI FROM AVE 100 "OC BR #46-173, G ST TO 0.13 MI N OF" "AVE 152 OC BR #46-191, OLIVE AVE"

Work Description

BONDED WEARING COUSE PROJECT

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,480
Total Con Est	$1,480
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

564

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F440	1	TUL - 65 - 15/ 20	

Location Description

IN TULARE COUNTY 0.93 MI N/O AVE 112 TO 0.14 MI S/O AVE UC BR #46-221 (KP 24.1/32.1)

Work Description

SLURRY SEAL

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.020 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$140
Total Con Est	$140
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

565

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0F410	1	TUL - 65 - 28.3/ 29.8	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE	Active	2007

Prog Code 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN TULARE CO AT VARIOUS (9) LOCATIONS: KP (R45.5/R47.8)(L47.8) (45.5/47.8)(34.5/43.9)(50.9/51.8) (51.8/52.6)(12.8/22.4)

Work Description

"AR OG O/L, COLD PLANE & DIGOUT" PROJECTS

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$1,490
Total Con Est	$1,490
	$0

Agreements

PM	Unassigned	PH#	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Unassigned	PH#				
CM	Unassigned	PH#				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

566

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43690	1	FRE - 0 -L5719	

Program Information

XPM No | APL List No

Program	Status	Doc Yr
MAINTENANCE		

Prog Code 050.200 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

AT PINEHURST MAINTENANCE STATION

Work Description

REPLACE CEILING TILE

Project Documents

Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$4
Total Con Est	$4
	$0

Agreements

PM	Frank Gonzalez	PH# (559) 445-5407	Type	Agency Name	Date	Amount
DM	Unassigned	PH#				
EM	Gail Miller	PH# (559) 243-8222				
CM	Bob James	PH# (559) 445-6324				

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

567

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43730	1	FRE - 0 -L5725	

Location Description
AT WEST AVE MAINTENANCE STATION

Work Description
REPLACE ROLLUP DOORS

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status
Doc Yr
Prog Code: 050.200
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State _____ Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $40
Total Con Est $40
$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

568

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-3804U	1	FRE - 5 - 40.7/ 58.7	

Location Description
AT VARIOUS LOCATIONS

Work Description
REPLACE JOINT SEALS

Program Information
XPM No
APL List No
Program: MAINTENANCE
Status
Doc Yr
Prog Code: 030.080
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State CE Act _____
Env Federal _____ Act _____
PID Appr _____
Project Rpt _____

Right of Way Info
Parcels _____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $22
Total Con Est $22
$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Margaret Shaeffer **PH#** (559) 445-5907

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							12/11/1995				

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

569

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-39250	1	FRE - 41 -R23.5/	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code: 030.100 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN FRESNO AT TULARE ST OC AND IN TULARE AT PAIGE RD OC (KPR37.1)(KP44.5)

Work Description

JOINT SEALS AND LENGTHEN CULVERT

Project Documents

Env State CE Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est $0
District Est $62
Total Con Est $62
$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

570

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-49200	1	FRE - 99 - 7.4/	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code | Funds Req Date: 12/1/2005

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN FRESNO AND MADERA COUNTIES AT VARIOUS LOCATIONS

Work Description

RESURFACE BRIDGE DECKS

Project Documents

Env State CE Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info

Parcels Utilities 0

Current Cost Estimate

Structure Est $0
District Est $300
Total Con Est $300
$0

Agreements

Type	Agency Name	Date	Amount

PM Unassigned **PH#**
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Nabeelah Hanif **PH#** (559) 445-6306

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						8/10/2004	6/23/2004	7/19/2004	9/7/2004	10/19/2004	7/1/2005

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

571

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-41850	1	FRE - 99 - 16/	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

NEAR FRESNO AT CENTRAL AVE OFF-RAMP (KP 25.8)

Work Description

REPLACE OVERHEAD SIGN STRUCTURE

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

572

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-42800	1	FRE - 99 - 16/ 16.1	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

1.6 KM S/O THE FRESNO CITY LIMITS (KP 28.3/28.5)

Work Description

REPLACE OVERHEAD SIGN AND STRUCTURE

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$100
Total Con Est	$100
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Bob James	**PH#**	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

573

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43380	1	FRE - 99 - 16.1/	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code: 040.130 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

NEAR FRESNO 2.0 KM S OF CITY LIMITS

Work Description

REPLACE SIGN

Project Documents

Env State: CE Act: 05/18/1999

Env Federal: Act:

PID Appr:

Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0

District Est: $35

Total Con Est: $35

$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407

DM Unassigned **PH#**

EM Gail Miller **PH#** (559) 243-8222

CM Bob James **PH#** (559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						6/22/1999	5/3/1999				

Project Comments

574

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43680	1	KER - 0 -L5712	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code: 050.200 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

AT DELANO MAINTENANCE STATION

Work Description

"INSTALL SECURITY DOOR, LUB SYSTEM" AND PAINT

Project Documents

Env State: Act:

Env Federal: Act:

PID Appr:

Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0

District Est: $15

Total Con Est: $15

$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407

DM Unassigned **PH#**

EM Gail Miller **PH#** (559) 243-8222

CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

575

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-47770	1	KER - 5 - 82.3/ 87	

Location Description
IN KERN AND KINGS COUNTIES NEAR KETTLEMAN CITY AT VARIOUS LOCATIONS

Work Description
ASPHALT CONCRETE OVERLAY

Program Information
XPM No
APL List No
Program MAINTENANCE
Status
Doc Yr
Prog Code 010.010
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State ____ Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $1,355
Total Con Est $1,355
$0

Agreements

Type	Agency Name	Date	Amount

PM James Espinosa **PH#** (559) 243-3537
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Del Bains **PH#** (559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						3/19/2004	3/2/2004	3/16/2004	4/19/2004	5/26/2004	

Project Comments

576

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-42350	1	KER - 43 - 16.1/ 25.1	

Location Description
IN AND NEAR WASCO FROM SANTA FE WAY TO RTE 46 (KP 25.9/40.4)

Work Description
AC SURFACE

Program Information
XPM No
APL List No
Program MAINTENANCE
Status
Doc Yr
Prog Code 010.010
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State CE Act ____
Env Federal ____ Act ____
PID Appr ____
Project Rpt ____

Right of Way Info
Parcels ____ Utilities 0

Current Cost Estimate
Structure Est $0
District Est $125
Total Con Est $125
$0

Agreements

Type	Agency Name	Date	Amount

PM Frank Gonzalez **PH#** (559) 445-5407
DM Unassigned **PH#**
EM Gail Miller **PH#** (559) 243-8222
CM Amrit Brar **PH#** (661) 720-0967

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

577

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43640	1	KIN - 0 -L5721	

Location Description
AT LEMOORE AND KETTLEMAN CITY MAINTENANCE STATIONS

Work Description
CONSTRUCT EMULSION TANK

Program Information
XPM No
APL List No
Program MAINTENANCE
Status
Doc Yr
Prog Code 050.200
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State CE Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info
Parcels
Utilities 0

Current Cost Estimate
Structure Est $0
District Est $40
Total Con Est $40
$0

Agreements

Type	Agency Name	Date	Amount

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Del Bains	PH#	(559) 651-8314

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

578

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0E130	1	MAD - 0 -L5705	

Location Description
IN MADERA COUNTY AT THE COARSEGOLD MAINTENANCE STATION

Work Description
PURCHASING AN OFFICE MODULAR

Program Information
XPM No
APL List No
Program MAINTENANCE
Status
Doc Yr
Prog Code 050.200
Funds Req Date
CTC Vote Date
Prog FY
Component
Funding

Project Documents
Env State Act
Env Federal Act
PID Appr
Project Rpt

Right of Way Info
Parcels
Utilities 0

Current Cost Estimate
Structure Est $0
District Est $50
Total Con Est $50
$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Unassigned	PH#	
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

579

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-0C680	1	MAD - 145 - 8/ 9	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status: Active | Doc Yr

Prog Code: 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN FRESNO AND MADERA COUNTIES NEAR KERMAN FROM MCMULLIN GRADE TO CENTRAL AVENUE AND IN MADERA FROM AVENUE 13 TO OLIVE AVENUE

Work Description

COLD PLANE ASPHALT CONCRETE

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$690
Total Con Est	$690
	$0

Agreements

Type	Agency Name	Date	Amount

PM	Unassigned	PH#	
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Bob James	PH#	(559) 445-6324

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						8/5/2005	4/27/2005	7/28/2005	9/6/2005	11/23/2005	

Project Comments

580

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43860	1	MAD - 233 -L.1/L3.6	

Program Information

XPM No | APL List No

Program: MAINTENANCE | Status | Doc Yr

Prog Code: 010.010 | Funds Req Date

CTC Vote Date | Prog FY

Component | Funding

Location Description

IN AND NEAR CHOWCHILLA FROM 0.2 KM E OF RTE 152 TO FRONTAGE AVE (KP 0.2/5.8)

Work Description

AC OVERLAY AND CHIP SEAL SHOULDERS

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$155
Total Con Est	$155
	$0

Agreements

Type	Agency Name	Date	Amount
RR	UNION PACIFIC	122399	$0

PM	Frank Gonzalez	PH#	(559) 445-5407
DM	Unassigned	PH#	
EM	Gail Miller	PH#	(559) 243-8222
CM	Todd George	PH#	(559) 445-6724

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL						1/26/2000					

Project Comments

581

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-41570	1	TUL - 0 -L5723	

Location Description
AT VISALIA MAINTENANCE STATION

Work Description
REPAIR ROOF

Program Information

XPM: No
APL List: No
Program: MAINTENANCE
Status:
Doc Yr:
Prog Code: 010.010
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $12
Total Con Est: $12
$0

Agreements

Type	Agency Name	Date	Amount

PM: Frank Gonzalez PH#: (559) 445-5407
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Kevin Reisz PH#: (559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL							6/29/1998				

Project Comments

582

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-43650	1	TUL - 0 -L5717	

Location Description
AT PIERPOINT SPRINGS MAINTENANCE STATION

Work Description
INSTALL NEW ROOF

Program Information

XPM: No
APL List: No
Program: MAINTENANCE
Status:
Doc Yr:
Prog Code: 050.200
Funds Req Date:
CTC Vote Date:
Prog FY:
Component:
Funding:

Project Documents

Env State: CE Act:
Env Federal: Act:
PID Appr:
Project Rpt:

Right of Way Info

Parcels: Utilities: 0

Current Cost Estimate

Structure Est: $0
District Est: $8
Total Con Est: $8
$0

Agreements

Type	Agency Name	Date	Amount

PM: Frank Gonzalez PH#: (559) 445-5407
DM: Unassigned PH#:
EM: Gail Miller PH#: (559) 243-8222
CM: Kevin Reisz PH#: (559) 651-8310

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

Caltrans Central Region
Maintenance Status Report

PMCS Download 1/13/2006

583

Dist-EA	Phase	County-Route-Post Mile	Project Name
06-42460	1	TUL - 99 - 4.6/	

Program Information

XPM No

APL List No

Program MAINTENANCE

Status

Doc Yr

Prog Code

Funds Req Date

CTC Vote Date

Prog FY

Component

Funding

Location Description

NEAR EARLIMART IN VICINITY OF WHITE RIVER CANAL (KP 7.3)

Work Description

CONTRIBUTION AGREEMENT

Project Documents

Env State _____ Act _____

Env Federal _____ Act _____

PID Appr _____

Project Rpt _____

Right of Way Info

Parcels _____ Utilities 0

Current Cost Estimate

Structure Est	$0
District Est	$15
Total Con Est	$15
	$0

PM	Frank Gonzalez	**PH#**	(559) 445-5407
DM	Unassigned	**PH#**	
EM	Gail Miller	**PH#**	(559) 243-8222
CM	Kevin Reisz	**PH#**	(559) 651-8310

Agreements

Type	Agency Name	Date	Amount
COP	IRRIGATION DIST.		$0

PMCS Milestone Information	PA & ED M200	Bridge Site to Struc M221	Maps to Survey M224	Reg R/W M225	Struc PS&E to Dist M378	District PS&E to HQ M380	R/W Cert M410	RTL M460	HQ Advertise M480	Appr Const Cont M500	Contract Accept M600
TARGET											
ACTUAL											

Project Comments

PREPARATION OF CONTRIBUTION AGREEMENT WITH DELANO-EARLIMART IRRIGATION DISTRICT TO INSTALL SEVERAL STREAM MEASURING DEVICES.