DEPARTMENT OF TRANSPORTATION -Toll Bridge Program
333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax

Flex your power
Be energy efficient!

November 08, 2010

Contract No. 04-0120F4
04-SF-80-13.2 / 13.9
Self-Anchored Suspension Bridge
Letter No. 05.03.01-008463

Michael Flowers
Project Executive
American Bridge/Fluor, A JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

Submittal 1585, Rev. 6 - OBG - Miscellaneous (BK) – Bike Path Panel Details

The Department has completed review of Submittal ABF-SUB-001585R06, "OBG - Miscellaneous (BK) – Bike Path Panel Details," dated October 21, 2010. The submittal is "Approved as Noted," as shown on the attached drawings and as outlined by the following comments:

CATEGORY A:

1. **Sheet BK10**: Correct the labeling of the piece marks as noted.

2. **Sheets BK10B & BK10C**: Revise the 8mm double sided fillet weld to 12mm single sided fillet weld as noted. This change results from weld access issues at the fabricator, ZPMC.

3. **Sheets BK10E & BK10G**: Use Weld Details BKWD7S and BKWD7V per BK10D section G-G as noted.

CATEGORY B:

1. Sheet BK10F was reviewed based upon an advance copy of Sheet BKWD7. Provide the updated Sheet BKWD7 for review, including BKWD7AG and BKWD7AH.

If you have any questions, contact Gary Lai in the Working Drawing Campus.

Sincerely,

Gary Lai for

WILLIAM S. CASEY
Construction Manager (OBG)

For: PETER SIEGENTHALER
Resident Engineer

Attachment

file: 05.03.01, 55.1585