STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. REDIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 ☐

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **956 to 9960**	DATE: **10/30 to 11/3/06** M T W T F S S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weakly Statement of Working Days)**	

Monday:

- Reviewed outstanding CCO with SAS CCO staff.
- Reviewed J-job status with Richard Duncan.
- Attended SAS CE meeting. Discussed plan sheet changes to be incorporated in CCO's and agreed that there needs to be conformance between PB and TY Lin. It was agreed that all plan sheet alteration shall be clouded with numbered mark and revision block. TY Lin will need to be contacted and brought on board.
- Attended SAS all hands meeting.

Tuesday:

- YBI Coordination meeting. Contractor and Department representative present for E2T1, SAS, and SSD (now with YBITS foundation and column work) projects.
    1. E2T1 Contractors issues revolve around parking and access. These issues should be fairly easy to address.
    2. SAS Contractor believes they may need more area than the contract allows for W2 column cap form work and scaffolding layout from aproximatly. Spring to summer 2007.
    3. SSD projects scope and time frame are up in the air at the present time due to the addition of YBITS foundation and column work. They may have a more defined picture by November or December of this year.
    4. Next meeting scheduled for 11/28/06.
- Meeting with Brian Boal and Alex Schmitt to discuss procedures for design concurrence or direction in regard to CCO's. It was agreed that design consultants TY Lin and P.B. shall either grant concurrence for a proposed CCO plan sheet alteration or provide direction to the Department that has been concurred with by all parties with stake in alteration.
- Reviewed Subcontracting request spreadsheet prepared by R. Wong., still needs some work.

Wednesday:

- Reviewed status of all uncompleted CCO's with staff. Updated CCO summary in preparation of CCO review meeting with ABF.
- Locked keys in jeep and had to retrieve extra set from former construction office.
- Discussed subcontracting request with labor compliance officer Kevin Fong 510-622-5133 cell or 510-719-9466 office. He agreed to meet with Robert Wong and review documents.

Thursday:

- Attended mandatory safety meeting.
- Attended Schedule unveiling meeting.
- Chaired CCO status meeting with ABF in attendance. Reviewed status of all outstanding CCO identified to date.

SIGNATURE **(Darryl Schram)** TEC.D'06 NOV-10 #0000539	TITLE **Senior Construction Engineer, SAS**

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. REDIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 ☐

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **956 to 9960**	DATE: **10/30 to 11/3/06** M T W T F S S (Circle Day)
SHIFT HOUR: START; **08:00** STOP; **16:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER: **(NA – See Weakly Statement of Working Days)**

- Chaired CCO coordination meeting with TY Lin and PB in attendance. Alex Sanjnes (TY Lin) and Mark Grodzki (PB) have been anointed point personnel for final blessing of CCO changes affecting there respective plan sheets.

Friday:

- Reviewed J-job with R.
- Toured YBI with Andrew Dale, Richard Duncan, and Bezad H. pointing out features and work areas to Andrew.
- CCO 17 sent to Ken T. for concurrence and to HQ for I&A.
- CCO 11 sent to HQ for I&A.

SIGNATURE **(Darryl Schram)**	TITLE **Senior Construction Engineer, SAS**