STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT
CALTRANS · BAY AREA TOLL AUTHORITY · CALIFORNIA TRANSPORTATION COMMISSION

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **40 to 44**	DATE: **1/22 to 1/28/07** M T W T F S S (Circle Day)
SHIFT HOUR: START; **07:00** STOP; **15:30**	TEMPERATURE: MIN; **NA** MAX; **NA**
WEATHER: **(NA – See Weekly Statement of Working Days)**	

Monday:

- Prepared and filed my last week ARE Report.
- Prepared file binder for the new CCO No. 29 (overseas travel expenses).
- Met with Darryl Schram and covered the issues we are working on, including the Mission Control additional Fiber-cords needed.
- Met with Chris Master and got his approval on the Fiber-cords needed for the Mission Control. Ordered the materials needed through Thomas of ABC.

Tuesday:

- Prepared the reconciled Final CCO No. 22 package and sent it to ABF for signature (Through PMIV).
- Worked on analyzing the "Skyway" Extra Work Bills for Access Control Measures, in order to forecast/calculate ABF share of costs for Pier 7 Gate / Security (Ref. SAS CCO No. 12).
- Visited with Darryl Schram Bill Howe office to clarify the above EWB' s.
- Reviewed with Paul Chui the furniture quote for the warehouse and identified items subject to saving some cost.

Wednesday:

- Worked on creating a spreadsheet for the Access Control Measures cost accounting with ABF sharing.
- Met with Darryl Schram and covered the issues we are working on. Darryl gave me his input on the spreadsheet being created for the Access Control measures cost accounting.
- Met with AA Office Interiors representative and analyzed quote from him to do the 3 desk reconfigurations at the Drawing Campus.

Thursday:

- Safety Meeting at 8:00 am.
- Revised CCO' s log and prepared prints for the meeting with ABF.
- Attended CCO' s Meeting with ABF at 10 am.
- Received the Request for Change from ABF for RFI nos. 116 and 124. Discussed the $107K quote with Darryl Schram and Bill Shedd.
- Reviewed with Paul Chui the need of installing space partitions at the warehouse.

Friday:

- Checked on file reports for Materials on Hand and found that METS is setting up MOH-reports in PMIV.
- Attended an RFI meeting with CT team at 10:00 am. to agree on PMIV reports and development or to rely on the spreadsheet being developed by Scott Fabel.
- Attended an RFI meeting with CT team and TYLin at 1:30 pm. Received important final settlements between Ron Crockett of ABF and Rick Morrow for RFI Nos. 1-150.

SIGNATURE (George Boughosn)	TITLE **Office Engineer, SAS**

RECD 07-MAY-09 #001203

PB