Timothy Daszko/D04/Caltrans/CAGov
06/25/2007 09:36 AM

To Faleteine Bell/D04/Caltrans/CAGov@DOT
cc
bcc
Subject Fw: Report: 06/22/2007

----- Forwarded by Timothy Daszko/D04/Caltrans/CAGov on 06/25/2007 09:36 AM -----

Stanley Ku/D04/Caltrans/CAGov
06/25/2007 07:42 AM

To Timothy Daszko/D04/Caltrans/CAGov@DOT
cc
Subject Fw: Report: 06/22/2007

Please file this report as daily report. Thank you.
----- Forwarded by Stanley Ku/D04/Caltrans/CAGov on 06/25/2007 10:42 PM -----

Stanley Ku
06/25/2007 10:33 PM

To: Reba Torres/D04/Caltrans/CAGov@DOT
cc:
Subject: Fw: Report: 06/22/2007

Please file this report. Thank you.
----- Forwarded by Stanley Ku/D04/Caltrans/CAGov on 06/25/2007 10:32 PM -----

Stanley Ku
06/24/2007 10:22 PM

To: Jason Tom/D04/Caltrans/CAGov@DOT, Gary Pursell/D02/Caltrans/CAGov@DOT, Rick Morrow/D04/Caltrans/CAGov@DOT, Doug Coe/D04/Caltrans/CAGov@DOT, Peter Siegenthaler/HQ/Caltrans/CAGov@DOT, Keith Devonport/D04/Caltrans/CAGov@DOT
cc:
Subject: Report: 06/22/2007

- I worked on Changxing Island.
- In the daily meeting, Mr. Lu told us that ZPMC planed to start a PQR at 9:00 a.m. Although it was announced yesterday that the PQR would be performed this morning, the procedure was delivered to Nate right before the meeting. Nate was not happy about the late submittal and demanded the PQR would not start until he reviewed and approved the procedure. Mr. Lu felt that Nate was holding up the PQR. I had to explain the situation to Mr. Lu in Mandarin to have him understand Nate's situation and procedure for PQR should be submitted earlier to allow ABF time to review it. Although I can jump in when misunderstanding between ABF and ZPMC developed, I do think ABF should have a QA who can speak Mandarin to reduce the "misunderstanding" situation.
- Robert and I observed mechanical testing, which includes CVN, side bending, tensile strength, and weld infusion. Results are acceptable.
- I downloaded a pdf file from web base PMIV on Changxing Island. The file was about 10M and took about 45 minutes to download. The result was not encouraging. I will talk to document control to find a faster way for China Team to download shop drawings. Chris Master and I talked about a FTP site for us to download shop drawings.
- Ady Velasco worked on floor plan for the big office to accommodate both METS and construction in one big office.
- METS has to work this Saturday and Sunday for PQRs.

REC'D '07 JUN-25 #001517