STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Contract No. 04-0120F4
04-SF-80-13.4, 13.8
ACBRIM-080-(094)N

Report No. 657
Date 3/5/2008
M T (W) Th F S S **Circle Day**
Shift Hr Start 0700 **Stop** 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

E2\W2\Temp Tower

Location & Description of Operation

HOURS - ITEM NO.

WEATHER

EQUIPMENT AND/OR LABOR:

EQPT. NO.	No. Men	DESCRIPTION (of Equipment or Labor)	Regular Hours	OT					IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)

7:30am I received two extra work bill from C. Cheng for CCO's #34. The bill was revised per my request and is ready to pay. I am currently awaiting the go ahead from P. Sanchez

8:00am completed my Winter training pre assessment.

8:30 - 12:00 I visited the T1 site with Mark Vilcheck to check the alignment of the T1 pedastal bolts. In the survey data we received from KFM, the bolts were off the plan location by as much as an inch. From the measurements that Mark and I took, it did not appear that KFM's survey data was correct. We only were able to find a slight tilt of the bolts, but this did not show them to be off by more than an eighth of an inch.

The rest of the afternoon I read over documents (RFIs, SUBs) for the construction of E2

Aaron J. Prchlik — **Signature**

Aaron J. Prchlik — **Title** T.E.

REC'D *08 MAR-22 #003887