04-0120F4
SFOBB-SAS
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Report No.	436/646
Page	1
Date	2/22/2008
Cont. Hrs	None
Insp. Hrs	0630-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
	Falsework Review

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER Showers/45+ °F / REMARKS
			HOURS - ITEM NO.							
Traylor - Dutra										
	C	Big Crane								
L-270	R	D185Q Sullivan Air Comperessor								
7R24999	c	F-150 Pick up Truck								
30-196	c	Power Generator								
7-154	c	CAT - IT28B Loader								
D12-261	c	Manitowoc-4100W								
	1	Richard Hiebert (FOR.)	8							
	1	Ken White (OE)	8							
	1	Bill White (OE)	8							
	1	Morgan Malfatti (LBR.)	8							
	1	Jerome Lebrane (LBR.)	8		T-D					
	1	Adam Price (PLDR)	8							
	1	Doug Brewer (PLDR)	8							
Drill Tech										
UG63505	1	Ford F-800	4						4	
AC-40	1	VHP 750 Air Compressor	4						4	
DR-3	1	Drill Rig	4						4	
	1	Brad Middleton (PLD. Forman)	4						4	
	1	Gerardo Trehilio (OE)	4						4	
	1	Ulyssis Aguilera (OE)	4						4	

REMARKS
Got to the field around 7:15 AM
The Dutra crew is Installing Retaining Wall bracing and digging the B2 footing
big crane was used to haul the dirt and soil from B2
Drill-Rig ship back because it could not fit the space and don't have a long arm
Read plans
Two People From California Electric Company came to install grounding rod for the power generator

R-Rental, C- Contractor

Abdikarim T ali (TE Civil)
Title

Signature

REC'D '08 APR-19 #004226

Abdikarim Ali