04-0120F4
SFOBB-SAS
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

Report No.	456/666
Page	1
Date	3/13/2008
Cont. Hrs	None
Insp. Hrs	0630-1500

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS
	Falsework Review

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER Cloudy 55 °F REMARKS
Traylor - Dutra										
L-270	R	D185Q Sullivan Air Comperessor								
7R24999	c	F-150 Pick up Truck								
30-196	c	Power Generator								
7-154	c	CAT - IT28B Loader								
D12-261	c	Manitowoc-4100W								
	1	Richard Hiebert (FOR.)	8							
	1	Ken White (OE)	8							
	1	Bill White (OE)	8							
	1	Morgan Malfatti (LBR.)	8							
	1	Jerome Lebrane (LBR.)	8							
	1	Adam Price (PLDR)	8							
	1	Doug Brewer (PLDR)	8							
Drill Tech										
VHP-750	c	Air Compressor								
	1	Brad Middleton (foreman)								
	1	2 Laborer								

REMARKS
Got to the field around 6:45 AM
The Dutra crew is not doing much just clearing B1 foundation
Drill Tech grouted the last two battered piles in B2 foundation.
Pile number 10 was started first and used 12 sack of Quickrete cement
Pile Number 9 was started at 8:10 AM and 13 sacks of Quickrete Cement was used
There were no samples taken from the mix either from Caltrans nor the ISI of ABF
Read plans

R-Rental, C- Contractor

Title: Abdikarim T ali (CE Civil)
Signature

REC'D '08 APR-19 #004238

Abdikarim Ali