STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.: **488 to 492**	DATE: **4/14 to 4/20/08** S M T W T F S (Circle Day)
SHIFT HOUR: START; **07:00** STOP; **15:30**	TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER:

(NA – See Weekly Statement of Working Days)

Monday: 4/14/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Worked on spreadsheet identifying paid additional CTLLC detailing costs
- Reviewed revised labor wage rate schedule prepared by Steve
- Continued working on CCO 71 cost estimate
- Received cost backup for additional engineering in CCO 27 from Sam Choy. Sent Ron Matin a copy of backup information for his review and comments.

Tuesday: 4/15/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Prepared safety presentation materials
- Completed CCO 71 cost estimate
- Reviewed CCO 76 changes and determined CCO to have no cost

Wednesday: 4/16/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Summarized ABF's time to recalculate box girder section properties due to additional horizontal stiffeners per CCO 50
- Ron Matin reviewed ABF's backup for additional engineering. Ron said ABF's claimed hours is a little excessive but with the rate ABF is charging can be acceptable if ABF will provide us with a copy of their calculations.
- Reviewed ABF's RFCO 27 submittal
- Attended internal CCO meeting

Thursday: 4/17/08 0700 - 1530 = 8 hrs

- Attended Safety Awareness stand down meeting
- Reviewed PMIV and email correspondences
- Reviewed supplemental NOPC No. 2 and RFCO No. 27 costs submitted by ABF

Friday: 4/18/08 0700 - 1530 = 8 hrs

- Reviewed PMIV and email correspondences
- Reviewed CTLLC's additional detailing costs and ABF's additional engineering hours to recalculate OBG section properties submitted for CCO 50
- Reviewed CCO 43 and 72 transmittals from PB
- Reviewed changes to CCO 25S1 plan sheets for estimating cost changes

REC'D '08 APR-24 #04361

SIGNATURE **Jeff Ocampo**	TITLE **Consultant Engineer, SAS**