| STATE OF CALIFORNIA | Job Stamp | 7-day Const. Calendar | Day No. 586 |
|---|---|---|---|
| DEPARTMENT OF TRANSPORTATION | SFOBB SAS | Project Work Day No. | Day No. 796 |
| Form HC-10A (Rev. 6/80) | 04-0120F4 | Date | **7/21/2008** |

**Weather:** Cloudy and cool

| Inspectors Hours | Start | 0630 | Stop | 1700 |
|---|---|---|---|---|
| Shift Hours | Start | 0630 | Stop | 1500 |

**ASSISTANT STRUCTURE REP.**
JASON WILCOX

**CONTRACTOR – ABFJV**

EQUIPMENT AND/OR LABOR:

| Equip. # | NO. MEN | DESCRIPTION (Of Equipment or Labor) | REGULAR | OVERTIME | | | | | | | | IDLE OR DOWN | REMARKS Name | REMARKS Contractor |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | Traylor Dutra | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | |

**Description of Operation:**

Before and after the 8:00 am staff meeting I reviewed diaries for Thanh Le and Gina Rizzardo.

Gina Rizzardo is out in the field today observing the crew install the B6 beams used for the concrete fender panels. She informed me that they have to shave off some of the weld of the B1 beams to install the 4 beams that attach to the B1 beams. They received approval to do this by Mike Edde.

Thanh Le is in the office today and Damon Brown texted me saying that he would not make it in today.

The designers Klohn Crippen Berger are still putting the field operations on hold, as far as welding the connection plates to the piles are concerned. They are analyzing the PDA information. This is also holding up the friction collar placement and grouting of the annular spaces between the pile sleeves and the piles.

The Western Gull and its hatchling continue to inhabit the nest on the Southwest corner of the T1 footing and the fledgling is still walking around.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

REC'D '08 SEP-05 #006375

OVERTIME: Accrued 2 hours of overtime today documenting the contractors progress to date.

**Inspector:**

Jason Wilcox _____ Transportation Engineer (D)/Asst. Structure Rep.