STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	594/804
Page	1
Date	7/29/2008
Cont. Hrs	0600-1500
Insp. Hrs	0600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location of Operation	SAS - TEMPORARY TOWERS - # 8
Description of Operation	**Review Plans for TT "C" Foundations and T Tower & Truss "A and B" erection**
WEATHER	Fog - Clear / 55 - 65+/1 *F

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Respond to ABF SUB 702R07.

Weekly TT construction meeting. See meeting minutes for details.

Start assembling lift #2 of TT B1 - B2. 4" bolts being installed in the EBF splice, have pitched area of bolt being in the shear plane.

Continue to place filter fabric and BAB's at "C" foundation location.

2.5 hrs OT.

REC'D *08 SEP-06 #006464

Signature

TE - Civil

Title

Arashdeep Pannu