STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	652/862
Page	1
Date	9/25/2008
Cont. Hrs	2400-1500
Insp. Hrs	0600-1430

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Review Plans and Inspect TT "C" Foundations Construction and Temporary - Tower & Truss W-line "A and B" erection

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER AM - Clear / + 55*F PM - Clear / + 70*F REMARKS
	C	Liebherr LR 1300	8							ABF
006-18-4293	C	Ingresoll Compressor	8							ABF
481-93-6013	R	Genie Boomlift							8	ABF
544D-10	R	Gradall Forklift	2						6	ABF
549-20-4044	C	MQ power Genrator	2						6	ABF
58084	R	Terex RT-160							8	ABF
549-07-5007	R	MQ power Genrator	2						6	ABF
8R57264	C	F-150 pick up truck.	1							ABF
OE	1	Dale Thomas	8							ABF
IW, JN	1	David Lucero	6							ABF
OE. App.	1	Desheng Bian	8							ABF
Foreman	1	Ed Meyer	8							ABF
IW, JN	1	James Sturgeon	8							ABF
IW, JN	1	Jerry Kubala Jr.	8							ABF
IW, JN	1	Matt Chamberlin	6							ABF
IW, App.	1	Serina Lafleur	8							ABF
261-45-5018	R	644-J JohnDeere front end Loader	3							Traylor-Dutra
Foreman	1	Randall Lesile	8							Traylor-Dutra
PD	1	Gary Lewis	8							Traylor-Dutra

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

TT "A & B" - W-line , Splice W1 - W4.

House cleaning at site.

Install work floats at top of towers A3-A4 and B3-B4.

TT "C" - foundation.

9/ 24-25 /08 - Work starts at 2400 hrs and inspected by Seong-H S. Drill Tech quit around 1200hrs.

Drill C-105 to depth of 30ft at 1130hrs.

Refuel equipment, empty baker tank into tanker truck for haul-away, cut casings to elevation at C-103,102 & 101 and set up forms for concrete working slab at Pile-cap C-2.

Observed that contractor was cutting pile-casing with a torch and there was no protection for the pile re-steel. Advised some kind of protection for reinforcing steel and contractor complied. Inform Mark V., visit site for second inspection. OK.

REC'D '08 OCT-07 #007029

Signature

TE - Civil
Title

Arashdeep Pannu