STATE OF CALIFORNIA DEPARTMENT OF TRANSPORTATION Form HC-10A4 (Rev. 7/85)	04-0120F4 SFOBB-SAS 04-SF-80-13.2/13.9	Report No.	604/814
		Page	1
		Date	8/8/2008
		Cont. Hrs	600-1630
		Insp. Hrs	600-1700

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation

Temporary Towers Foundation C

WEATHER **Clear**

			HOURS - ITEM NO.						
EQUIPMENT AND/OR LABOR:			**REGULAR**	**OT**	**DT**	**RENTAL**		**Idle or Down**	
EQPT. NO.	# Personnel	**DESCRIPTION (Equipment or Labor)**							REMARKS
		TRAYLOR - DUTRA							
	1	Brain Osulivan (Project Engineer)	8	2					
		DUTRA							
Model 325 C	1	Cat. Excavator	8	2					
IT62G NM2092	1	Cat. Front End Loader	8	2					
	1	Doolittle Barge	8	2					
	1	Dutra Crane on the Doolittle Barge	8	2					
	1	Aggregate barge	8	2					
	1	Rex Avila (Project Manager)	8	2					
	1	Manual Garcia (Foreman)	8	2					
	1	John Pilacelli (Lab.)	8	2					
	1	Alex Peraz (Lab.)	8	2					
	1	John Krenecki (Deck Engineer)	8	2					
	1	Kyle Morce (Barge Operator)	8	2					
	1	Steve Morgan (Deck Hand)	8	2					
REMARKS									

- Started at 6:00AM at the field to monitor the work progress.
- Contractor is hauling the rip rap concrete to Dutra yard in richmond. First truck come to the site at 9:00 AM and left 9:30 AM. The truck witht the load will be weighed at the yard and the trcuk driver will bring the ticket with when he comes back to the site. Total of 4 trucks hauled the concrete rip rap materials today and will continue on Monday.
- Dutra is off loading the rock from the barge and spreading the crush rock on top of the armor rock near pile cap 1 and 2.
- Finished 5:00 PM for the day….

R-Rental, C- Contractor	***Title:***	***Abdikarim T Ali (TE Civil)***
	REC'D 08 OCT 08 #007110 ***Signature:***	Abdikarim Ali

2 1/2 hrs