STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	700/910
Page	1
Date	11/12/2008
Cont. Hrs	1600-0130
Insp. Hrs	1600-0130

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Pile Splice - Welding Tower "F" South Node

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER PM - Clear / +/-65*F PM - Fog / +/-50*F REMARKS
	1	Bethany Boat	10							C&W Diving
	1	DB Crane - 5	10							TD a JV
MORTY	1	Material Barge	10							TD a JV
	1	APE 600 Vobratory Hammer							10	TD a JV
	1	Delmag D100-13 Diesel Hammer							10	TD a JV
	1	Menck MHU500T Hydraulic Hammer							10	TD a JV
P-241	1	Genie Boom-Lift							10	TD a JV
P-242	1	Genie Boom-Lift							10	TD a JV
P-44	1	Caterpillar Forklift							10	TD a JV
# 005	1	Lincoln Welder	10							TD a JV
# 003	1	Lincoln Welder	10							TD a JV
# 002	1	Lincoln Welder	10							TD a JV
# 001	1	Lincoln Welder	10							TD a JV
	4	Red-D-Arc Extreme 360, welder pack	10							TD a JV
	2	Red-D-Arc DC600, welder pack	2						8	TD a JV
L-472	1	Cummings Power Generator	10							TD a JV
L-478	1	Cummings Power Generator	2						8	TD a JV
L-480	1	Multiquip Generator							10	TD a JV
L-270	1	D185Q Sullivan Air Compressor	1						9	TD a JV
L-625	1	Light Tower	8						2	TD a JV
L-627	1	Light Tower	8						2	TD a JV
L-626	1	Light Tower	8						2	TD a JV
L-628	1	Light Tower	8						2	TD a JV
L-624	1	Light Tower							10	TD a JV
OE - DB-5	1	Bud Germany	8	2						TD a JV
PLDR - Jrny.	1	Danny Vega	8	2						TD a JV
PLDR - Jrny.	1	Gary Lewis	8	2						TD a JV
PLDR - Jrny.	1	Jacob Lavish	8	2						TD a JV
PLDR - For.	1	Lee Tacker	8	2						TD a JV
OE - DB-5-Deck	1	Matt Morton	8	2						TD a JV
PLDR - Jrny.	1	Philip Baker	8	2						TD a JV

REC'D *08 NOV-18 #007667

ASR
Signature

TE - Civil
Title

Arashdeep Pannu

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	700/910
Page	2
Date	11/12/2008
Cont. Hrs	1600-0130
Insp. Hrs	1600-0130

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

Pile Splice - Welding Tower "F" South Node

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER PM - Clear / +/-65*F PM - Fog / +/-50*F REMARKS
			HOURS - ITEM NO.							
PLDR - Jrny.	1	Steven McGrew	8	2						TD a JV
CWI	1	Tom Pasqualone	8	1						SM - TD a JV
CWI	1	Ken Chalabi	8	1						SM - ABF a JV
OE-Deckhand	1	Dan Lopez	8	2						C&W Diving
OE-Captain	1	Dan Clark	8	2						C&W Diving

REMARKS

Met up with Jason, Gina and Mark. Conversation about work in progress.

Pile - 114

1630 hrs, Fill @ 70%.

1810 hrs, release pile from DB-5.

2220 hrs, VT cover. Pile steel temperature at 60, 80 & 95*F taken at three different locations.

2245 hrs, UT weld. Pile steel temperature 69*F. OK.

Pile - 107

1845 hrs, Pick up and install.

1915hrs, MT root. OK

2030 hrs, release pile from DB-5.

0003 hrs, VT cover. Pile steel temperature at 195 & 245*F taken at two different locations. UT to be performed after steel has reached ambient temperature, by the Day shift.

0115 hrs get on boat to Berth-7.

Crew also worked on Piles 106 & 107 weld weld-beads at backing plate.

Bill O'S (ABF) on-site from 1800-2000 hrs.

Sean H (TD) on-site from 1600-0130 hrs.

2 hrs OT.

Signature

TE - Civil
Title

Arashdeep Pannu