STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 635
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 845
Form HC-10A (Rev. 6/80)	04-0120F4	Date	**9/8/2008**

Weather: Partly cloudy and cool

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1630

ASSISTANT STRUCTURE REP.

JASON WILCOX

CONTRACTOR – ABFJV

HOURS - ITEM NO.

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	REGULAR	OVERTIME								IDLE OR DOWN	REMARKS Name	REMARKS Contractor
		Traylor Dutra												

Description of Operation:

I was not at work for the second half of Thursday the 4th and all of Friday the 5th, so I found out this morning that the contractor worked on Saturday the 6th removing some of the falsework piles on the North driving frame of Tower D. Abdikarim Ali observed this operation and will have the diary for that day.

There was an 8:00 am meeting this morning to discuss last weeks events and to go over this weeks schedule. After this Gina Rizzardo went out to the site to observe the operations at the Tower D driving frames. The contractor is installing the North face fender panels on the North driving frame for Tower D. Gina said they installed the bottom segment, namely 3NB, on the North side of the North frame and are hoping to finish the North fender panels by this Friday September 12. The push for this deadline is so they can bring the DB-5 in to perform its quadrennial inspection in preparation for loading the Tower F driving frames components from XKT at Mare Island.

In the afternoon I reviewed the Fender Panel Installation Plan and the Special Provisions sections involving pile driving and species of concern. From December 1 to March 31 the possibility of Herring spawing is most likely, and a biologist furnished by the State must come out to observe the work zones to make sure there are no spawning herring.

The tugboat Becky T, Captain Frank Wouters, and Deck Hand Matt Morton spent 2 hours touring the job site on the water covering T1, E2, and the moorings out in the bay. They circle the areas looking for nesting birds, or evidence of a nest as called for in the Special Provisions and compensated by CCO 13 of this contract.

REC'D '08 NOV-18 #007688

OVERTIME: Covering the contractors hours meant accruing 2 hours of overtime today.

Inspector:

Jason Wilcox _____ Transportation Engineer (D)/Asst. Structure Rep.

Traylor Dutra Joint Venture

Extra Work Order

SUB/VENDOR NAME: American Bridge/Fluor Joint Venture		PCO#	12
ADDRESS: 375 Burma Road		JOB #:	0705
Oakland, CA 94607	Phone: 510-808-4600	NAME:	SAS - Temp Towers
WORK ORDERED BY: John Callaghan	Fax: 510-808-4601	DATE:	Sept. 8, 2008

DESCRIPTION OF WORK PERFORMED:

Use of Workboat Becky T by Captain and Deckhand to inspect for nesting birds.

START TIME 0700

END TIME 0900

ABF Reference: CCO#13

TDJV LABOR

NAME/CRAFT	HOURS ST	HOURS OT	HOURS DT	WAGE RATES ST	WAGE RATES OT	WAGE RATES DT	EXTENDED AMOUNT
Direct Labor Cost							
Frank Wouters	2						
Matt Morton	2						
TOTAL HOURS							
TOTAL TDJV LABOR AMOUNT:							

TDJV EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OP RATE	OWN RATE	EXTENDED AMOUNT
Becky T	2				
TOTAL TDJV EQUIPMENT AMOUNT:					

RENTAL/OUTSIDE EQUIPMENT & OTHER COSTS

DESCRIPTION	QTY	U/M	RATE	EXTENDED AMOUNT
TOTAL RENTAL AMOUNT:				

MATERIALS AND OTHER CHARGES

DESCRIPTION	QTY	U/M	U/P	AMOUNT
TOTAL MATERIALS AMOUNT:				

EXTRA WORK ORDER COST SUMMARY

LABOR TOTAL:	
MARKUP :	
SUBTOTAL LABOR:	
MATERIALS/OTHER TOTAL:	
TDJV EQUIPMENT TOTAL:	
RENTAL EQUIPMENT/OTHER TOTAL:	
MATERIAL EQUIPMENT MARKUP :	
SUBTOTAL MATERIAL/EQUIPMENT:	
SUBTOTAL:	
OVERHEAD @	
TOTAL AMOUNT DUE:	

CALTRANS/CONTRACTOR REPRESENTATIVE:

SIGNATURE DATE

PRINTED NAME

CT

TRAYLOR/DUTRA REPRESENTATIVE:

SIGNATURE DATE

STEVE CARPENTER

PRINTED NAME