STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 728
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 938
Form HC-10A (Rev. 6/80)	04-0120F4	Date	**12/10/2008**

Inspectors Hours	Start	0630	Stop	1500
Shift Hours	Start	0630	Stop	1500

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. Regular	OT	Dayshift / Nighshift							IDLE OR DOWN	REMARKS Name	Contractor
		Big Digger barge	0											
		DB # 5 Marine barge	8											
		APE 600 Vibration hammer	0											
		Delmag 100 – Diesel hammer	0											
		Superintendant	8	4	D								Terry Murray	Traylor Dutra
		Pile driver Journeyman	8	4	D								Gilbert Moya	Traylor Dutra
		Pile driver Journeyman	8	4	D								Adams Price	Traylor Dutra
		Operator	8	4	D								Joe Boracci	Traylor Dutra
		Pile driver Journeyman	8	4	D								Ventura Ochoa	Traylor Dutra
		Operator	8	4	N								Theo Roth	Traylor Dutra
		Pile driver Journeyman	8	4	N								Phillip Baker	Traylor Dutra
		Pile driver Journeyman	8	4	D								Robert Utley	Traylor Dutra
		Pile driver Journeyman	8	4	D								Bradly Mc Malley	Traylor Dutra
		Pile driver Journeyman	8	4	N								Lee Tacker	Traylor Dutra
		Pile driver Journeyman	8	4	N								Danny Vagas	Traylor Dutra
		Pile driver Journeyman	8	4	N								Stephen Mc Grew	Traylor Dutra
		Pile driver Journeyman	0	0									Jake Lavash	Traylor Dutra
		Pile driver Journeyman	8	4	N								Gary Lewis	Traylor Dutra
		Operator	8	4	N								Bud Germany	Traylor Dutra
		Operator	8	4	N								Steve Gordon	Traylor Dutra
		Pile driver Journeyman	8	4	D								Travis Logsdon	Traylor Dutra
		Operator	8	4	N								Ernie Hamilton	Traylor Dutra
		Pile driver Apprentice	8	4	D								Richard Hiebert J.	Traylor Dutra
		Pile driver Journeyman	8	4	D								Todd Labarb	Traylor Dutra
		Pile driver Journeyman	8	4	D								Richard Hiebert	Traylor Dutra
		Pile driver Journeyman	8	4	D								Randell Lesley	Traylor Dutra

Weather: Partly Cloudy Hi 67 °F, Lo 46 °F.

121008 REC'D '09 FEB-16 #008776

Description of Operation:

1. Temporary Tower F – Pile driving and pile splicing (24hrs operation)

Activities:

1. Office work:
   - Review plans,special provisions, RFI and ABF submittals for TTF and TTG
   - ABF construction meeting at 1500.

2. Field work:
   - Night shift crew finished the shift at 0630 and day shift started the shift at 0630.
   - Tom Pasqualone / Kent Chalabi – from Smith Emery - were present for QC/QA inspection at night shift.
   - Micheal Johnson / Gary Erhsam – from Smith Emery – were present for QC/QA inspection at dayshift.
   - Micheal Johnson performed UT inspection at pile F131 from 0716 to 0727 (eleven minutes) and approved the splicing weld was good condition.

3. Conversation and discusion:

   Regarding CJP welds,plans call for 100% UT testing for splicing welding, Smith Emery's QC has taken **eleven minutes** to perform the UT test on 42" dia. pile with a thickness of 1.25"

4. Overtime reason:

Thanh V Le _____ Trans Engineer (D)/Asst. Struct. Rep

UT test process