0

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 786
Project Work Day No. 996
Date **02/06/2009**

Shift Hours Start 7:00 Stop 9 AM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Pile Driver	2										Tony Crieghton	ABF night
3	1	Pile Driver	2										George Mcneil	ABF night
4	1	Laborer	2										Jose Molina	ABF
5	1	Laborer	2										Rigiberto Campos	ABF
6	1	Pile Driver J/M	2										Audre Hudson	ABF
7	1	Pile Driver/Welder										Off	Henry Wheat	ABF
8	1	Elevator Operator	2										Howard Schroyer	ABF
9	1	Pile Driver Foreman	2										Nigel Lohse	ABF
10	1	Pile Driver	2										Aaron Gilpatrick	ABF
11	1	Pile Driver										Off	Andrew Adams	ABF
12	1	Pile Driver	2										Kurt Chaisson	ABF
13	1	Pile Driver	2										Jesse Johnasen	ABF
14	1	Crane Operator	2										Dale Thomas	ABF
15	1	Operator Apprentice/oiler	2										Ross Scott	ABF
16	1	Pile Driver	2										Abasi Delley	ABF
17	1	Pile Driver	2										Kenneth Reynolds	ABF
17	1	Pile Driver/Labor	2										Jamal Whitney	ABF
17	1	Pile Driver/Labor	2										Ed Mendoza	ABF
18	1	Labor	2										Joseph Ruiz	ABF
19	1	Operator Apprentice/oiler											Howard Green	ABF night
	1	Crane												ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF top
	1	Lincoln Vantage Welding M/C 768-50-4009										8		ABF
	1	Lincoln Vantage Welding M/C 768-30-4032										8		ABF, top
	1	Lincoln Vantage Welding M/C 768-30-4014												ABF, top
	1	MQ Power Generator 220												ABF Main power

RECD '09 FEB-16 #008840

	1	MQ Whisper Watt 7000 549-07-5006												ABF deck
	1	MQ Whisper Watt 7000 549-20-4007												ABF
	1	MQ Whisper Watt 7000 549-20-4044										8		ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 006-18-4293										8		ABF
	1	Ingersoll Rand Air Compressor 185R										8		ABF Deck
	1	Ingersoll Rand Air Compressor 006-18-4297										8		ABF
	1	Ingersoll Rand Flood Lights 536-40-6831												ABF power
	1	Genie 541-4000N Flood Lights 536-40-7044												ABF
	1	Genie 541-4000N Flood Lights 536-40-4839												ABF
	1	Genie 541-4000N Flood Lights 536-40-4843												ABF
	1	Genie 541-4000N Flood												ABF
	1	Genie 541-4000N Flood												ABF deck power
	1	Forklift Hertz Rental 544D-10												ABF
	1	Pickup												ABF
	1	Elevator												ABF

Weather: Rainy and wet in the morning, High 63F Low 45F.

Description of Operation:

ABF continues to work on installation of Rebars around trumpets.
ABF has completed installation of block outs for Hinge K west.
RSC had their own safety meeting and then left because of heavy rains at 7:30 AM.

The cooling of concrete pour of last week continues. The inlet and outlet temperature difference is still about 3 degrees F.

The chart shows that the concrete started cooling on last Monday morning. ABF will shut cooling operation on Saturday morning.

ABF was working in the area of Jacking Saddle. I told Nigel to see if the area is a confined space and if so, he needs to follow the Confined Space procedures. According to Nigel, this area is not considered as confined space.

RSC/ABF received a small load of rebars total 547 KG, shipping order no S02299.

By 9 AM the rains had started to pour. ABF decided to let the workers go home.

The weather actually started to improve later on. I checked at 2:30 PM. The ABF had locked main entry doors to the site.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.

Lalit Mathur, P.E. _____ Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 2-6-09

FOREMAN: TERRY CRONK JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUO

A JOINT VENT

WEATHER: RAIN

M T W TH (F) SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	COIL RODS	OBG SHEAR KEY & FORMSAVER	THERMAL CONTROL	BIKE PATH BOLTS	CONT. PT BLOCKOUT FORM SAVERS	PT BLOCKOUT	VERT. PT RODS	Pre
			COST CODE →								
			TOTAL HOURS ↓								
ADAMS, A. Absent	PDR	ST									
		OT									
CHAISSON, K.	PDR	ST			8						8
		OT									
HUDSON, A.L.	PDR	ST									8
		OT									
JOHANSEN, J.	PDR	ST									8
		OT									
GILPATRICK, A.	PDR	ST									8
		OT									
RENYOLDS, K.	PDR	ST									8
		OT									
WHEAT, HENRY Absent	PDR	ST									
		OT									
DELLEY, ABASI	PDRA	ST			8						
		OT									
		ST									
		OT									
		ST									
		OT									
		ST									
		OT									

All employees were given their morning rest period at the scheduled time because the work was performed in one area.

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS

FOREMAN'S DAILY TIME SHEET

DATE: 2-6-09

FOREMAN: TERRY CRONK

JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUC

A JOINT VEN

WEATHER: RAIN

M T W TH (F) SA S

NAME	CLASSIFICATION		WORK DESCRIPTION	W2 CRANE & EQ OPERS	TEMP ELEV OPERATOR	CLEAN UP	SAND BLAST	THERMAL CONTROL	Pre-Strip		
			COST CODE →	0311210	0118000						
			TOTAL HOURS ↓								
CAMPOS, R.C.	LBR	ST									
		OT							8		
MOLINA, J.J.	LBR	ST									
		OT				8					
RUIZ, JOE	LBRA	ST									
		OT							8		
		ST									
		OT									
THOMAS, DALE	OEPD1	ST		8							
		OT									
ROSS, SCOTT	OEA2	ST		8							
		OT									
		ST									
		OT									
SCHROYER, H.B.	OEMMH	ST			8						
		OT			0.5						
		ST									
		OT									
		ST									
		OT									
		ST									
		OT									

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS