STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 791
Project Work Day No. 1001
Date 02/11/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Ed Mendoza	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	6										Richard Yambao	ABF
	1	Pile Driver	6										Allen Briney	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Foreman	8										Leo Vega	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Laborer	8										Cesar Nolasco	Conco
	1	Laborer	8										Seul Medrano	Conco
	1	Mason	8										Paul Stenko	Conco
	1	foreman	8										Erin Jones	SCH D
	1	LIron worker	8										James Carricker	SCH D
	1	Ironworker	8										Randy Hill	SCH D
	1	Oiler	8										Kavin Alger	ABF
	1	Crane Operator	8										Joe Scott	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF
	3	Generator											25 – 100 KW	ABF

REC'D '09 MAR-10 #008998

Weather: Clear 50 F

Description of Operation:

E2 Footing

1. Filling bolt-holes with Euco rapid patch material.
2. Grinding West side face of the cross beam.
3. Class A finish, wet sagging and patching.
4. Capping tendon's anchor head and installing Grout hose on anchor head for grout pour.
5. I attended safety meeting and Team Concrete meeting at 8.00 am and 9.00 am respectively.
6. Miscellaneous work.
7. I worked 2.00 hours overtime.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep