STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	811/1021
Page	1
Date	3/3/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "F", Truss FS W6-W7 and Erect Truss FS E9-E10-E11 & FS E8-E9

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER AM - Showers / +/-45*F, PM - Showers / +50*F; TIDE AM - High / PM - High
	1	Ringer Barge - I (240' boom)	8							ABF a JV
	1	Ringer Barge - II (260' boom)	8							ABF a JV
478-40-5010	1	JIG 400S Manlift				8				Hertz Rental
	1	RedArc DX-450 Welder	8							ABF a JV
58084	1	RT-160 crane on American Barge	8							ABF a JV
006-18-4293	1	IR Compressor	8							ABF a JV
549-07-5006	1	MultiEquip Generator	8							ABF a JV
006-18-4217		IR Compressor	8							ABF a JV
	1	Forklift	8							ABF a JV
Westar-I, II, XII, KRS 180-8, 318, TEC 36, YC-1333	6	Material Barge	8							ABF a JV
Addsion/ Britany/ Stela	3	Crew Boat	8							C&W Diving
Solana	1	Tug Boat	8							Westar
Hero	1	Tug Boat	8							C&W Diving
WLDR - Frmn	1	Frank Brajkovich	8							ABF a JV (Welding)
IRNW - Jrny	1	Ariesto Grandos	8							ABF a JV (Welding)
WLDR - Jrny	1	Rich Bazewic	8							ABF a JV (Welding)
WLDR - Jrny	1	Salvador Sandoval	8							ABF a JV (Welding)
IRNW - Frmn	1	James Sturgeon	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Casey Lux	8							ABF a JV (Berth - 7)
IRNW-App.	1	Ethan Kent	8							ABF a JV (Berth - 7)
IRNW-App.	1	Jermey Dolan	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Matt Chamberlin	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Mike Maday	8							ABF a JV (Berth - 7)
IRNW-App.	1	Ryan Pulley	8							ABF a JV (Berth - 7)
IRNW - Frmn	1	Ed Meyer	8							ABF a JV (Erection)
IRNW - Jrny	1	David Lucero	8							ABF a JV (Erection)
IRNW - Jrny	1	Jacob Jamson	8							ABF a JV (Erection)
IRNW - Jrny	1	Jerry Kubala	8							ABF a JV (Erection)
IRNW - Jrny	1	Kevin Radcliff	8							ABF a JV (Erection)

REC'D '09 MAR-17 #009099

Signature

TE - Civil
Title
Arashdeep Pannu

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	811/1021
Page	2
Date	3/3/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "F", Truss FS W6-W7 and Erect Truss FS E9-E10-E11 & FS E8-E9

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER / TIDE / REMARKS
										AM - Showers / +/-45*F, PM - Showers / +50*F
										AM - High / PM - High
IRNW-App.	1	Mathew Cochran	8							ABF a JV (Erection)
IRNW - Jrny	1	Paulk Obra	8							ABF a JV (Erection)
IRNW - Jrny	1	Stanley Dalie	8							ABF a JV (Erection)
IRNW - Frmn	1	Calros Valverde	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Barry Rothman	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Declan Treanor	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Ernesto Fresquez	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Mike Maday	8							ABF a JV (Bolting/Erection)
IRNW - App		Steven Xkatu	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Weston Woodring	8							ABF a JV (Bolting/Erection)
IRNW - App.	1	Serina Lafleur	8							ABF a JV (Bolting/Berth - 7)
OE - Jrny	1	Rodney Anderson	8							ABF a JV / Gantry Crane
OE - Jrny	1	Deshing Bian	8							ABF a JV (Berth - 7)
OE - Jrny	1	Chris Rayne	8							ABF a JV / RB - I
OE - Jrny	1	Ernie Hamilton	8							ABF a JV / RB - I
OE - Jrny	1	Nick Shaffer	8							ABF a JV / RB - I
OE - Jrny	1	Ryan Oku	8							ABF a JV / RB - I/Skiff
OE - Jrny	1	Daniel Martinez	8							ABF a JV / RB - II
OE - Jrny	1	Jeff Scott	8							ABF a JV / RT-160
OE - Jrny	1	Kevin A	8							ABF a JV / RT-160/Skiff

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

(Berth - 7) W-line TT - "F", weld & install ladders/landing platforms and spud piles.

Set up on pre-assembled Trusses FS W8-W9-W10, FS W7B-W8 and FS W7-W7A. Install and Pre-tension bolts North Truss FS W6-W7.

Install walkways and install & pre-tension bolts transverse and transverse diagonal members from FS E6 - E11.

Set up access to TT-"F" foundation.

Weekly TT construction meeting. John C (ABF PM) got irate in the meeting and started making accusations that the measurements taken on the rounded off dog ears for PP E30 diagonal members were inaccurate. He also stressed that ABF does not need a QC out when craft were making modifications to steel for fit-up purpose. He also stressed that since the information was incorrect it should not be included in the punch list. Mark V left the meeting after John C continued to exhibit unprofessional behavior. Gilel calmed down tempers by asking ABF to issue an RFI.

Signature

TE - Civil
Title

Arashdeep Pannu