STATE OF CALIFORNIA	Job Stamp	7-day Const. Calendar	Day No. 765
DEPARTMENT OF TRANSPORTATION	SFOBB SAS	Project Work Day No.	Day No. 975
Form HC-10A (Rev. 6/80)	04-0120F4	Date	**1/16/2009**

Weather: Cool (AM), Mild and Clear (PM)

Inspectors Hours	Start	0630	Stop	1700
Shift Hours	Start	0630	Stop	1700

ASSISTANT STRUCTURE REP.

JASON WILCOX

CONTRACTOR – TRAYLOR DUTRA JV

HOURS - ITEM NO. 8

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) Traylor Dutra	REGULAR	OVERTIME	DOUBLE TIME	NIGHT PAY						IDLE OR DOWN	REMARKS Name	Contractor

Description of Operation:

Erect Temporary Towers: TTFN Pile Splicing with TTFS Grouting Booty Install

Field Operations:

TTFN

First thing this morning the crew of the DB-5 prepared to pick and place pile top F111. Pile F109 was ready to be driven yesterday, but they only had enough time to drive the three PDA piles, F101, F104, and F112. Early this morning they were hoping to have F109 and two other piles up in the air, one being completed and the other being 75% completed. If this is the way things go, they will be hoping to get two more piles up in the air Tuesday January 21st, (Monday is a holiday, MLK jr). This woud leave Wednesday to Vibrate the five piles down and Thursday to diesel drive the five piles down to tip elevation.

See Thanh Le's diary for the day for more details.

TTFS

Some workers are installing the grouting booties around the bottom of the battered pile sleeves. This is being done so that when the divers come out to tighten them, all the workers have to do is slide them down slowly with the diver under the water, and then the diver tightens the bottom straps.

REC'D '09 APR-21 #009289

Office Work:

*Organized submittals, transmittals, and RFI's for the Temporary Towers.
*Wrote and reviewed diaries
*Worked on Estimate #33 on Bid Item 8.
*Received plan sheets for the SAS girder cross sections so I can become familiar with them before going to China.

Conversations:

OVERTIME: Accrued 2 hours of overtime covering the Contractors hours

Inspector:

Jason Wilcox _____ Transportation Engineer (D)/Asst. Structure Rep.