STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	827/1037
Page	1
Date	3/19/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "D & F", Truss FS W5-W9 and Erect Truss FS E8-E11

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER / TIDE / REMARKS
										AM - Clear/+45*F PM - Clear/+50*F TIDE AM - High PM - High REMARKS
	1	Ringer Barge - I (240' boom)	8							ABF a JV
	1	Ringer Barge - II (260' boom)	8							ABF a JV
478-40-5010	1	JIG 400S Manlift				8				Hertz Rental
	1	RedArc DX-450 Welder	8							ABF a JV
58084	1	RT-160 crane on American Barge							8	ABF a JV
006-18-4293	1	IR Compressor	8							ABF a JV
549-07-5006	1	MultiEquip Generator	8							ABF a JV
006-18-4217		IR Compressor	8							ABF a JV
	1	Forklift	8							ABF a JV
Westar-I, II, XII, KRS 180-8, 318, TEC 36, 35, 27 YC-1333	9	Material Barge	8							ABF a JV
Britany/ Stela	3	Crew Boat	8							C&W Diving
Solana	1	Tug Boat	8							Westar
Hero	1	Tug Boat	8							C&W Diving
WLDR - Frmn	1	Frank Brajkovich	8							ABF a JV (Welding)
IRNW - Jrny	1	Ariesto Grandos	8							ABF a JV (Welding)
WLDR - Jrny	1	Rich Bazewic	8							ABF a JV (Welding)
WLDR - Jrny	1	Salvador Sandoval	8							ABF a JV (Welding)
IRNW - Frmn	1	James Sturgeon	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Barry Rothman	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Brian Benson	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Casey Lux	8							ABF a JV (Berth - 7)
IRNW-App.	1	Ethan Kent	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Matt Chamberlin	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Mike Maday	8							ABF a JV (Berth - 7)
IRNW - Jrny	1	Weston Woodring	8							ABF a JV (Berth - 7)
IRNW - Frmn	1	Ed Meyer	8							ABF a JV (Erection)
IRNW - Jrny	1	Jacob Jamson	8							ABF a JV (Erection)
IRNW - Jrny	1	Jerry Kubala	8							ABF a JV (Erection)
IRNW - Jrny	1	Kevin Radcliff	8							ABF a JV (Erection)

RECD '09 APR 21 #009035

Signature

TE - Civil
Title

Arashdeep Pannu

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	827/1037
Page	2
Date	3/19/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "D & F", Truss FS W5-W9 and Erect Truss FS E8-E11

EQUIPMENT AND/OR LABOR:

EQPT. NO.	# Personnel	DESCRIPTION (Equipment or Labor)	HOURS - ITEM NO. REGULAR	OT	DT	RENTAL			Idle or Down	WEATHER AM - Clear/+45*F PM - Clear/+50*F; TIDE AM - High PM - High; REMARKS
IRNW-App.	1	Mathew Cochran	8							ABF a JV (Erection)
IRNW - Jrny	1	Stanley Dalie	8							ABF a JV (Erection)
IRNW - Frmn	1	Calros Valverde	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Declan Treanor	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Gab Rios	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Josh Galvin	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Rene Hernandez	8							ABF a JV (Bolting/Erection)
IRNW - Jrny	1	Steve Beties	8							ABF a JV (Bolting/Erection)
IRNW - App	1	Steven Xkatu	8							ABF a JV (Bolting/Erection)
IRNW - App.	1	Serina Lafleur	8							ABF a JV (Bolting/Berth - 7)
OE - Jrny	1	Rodney Anderson	8							ABF a JV / Gantry Crane
OE - Jrny	1	Deshing Bian	8							ABF a JV (Berth - 7)
OE - Jrny	1	Chris Rayne	8							ABF a JV / RB - I
OE - Jrny	1	Ernie Hamilton	8							ABF a JV / RB - I
OE - Jrny	1	Michael Klien	8							ABF a JV / RB - II
OE - Jrny	1	Daniel Martinez	8							ABF a JV / RB - II
OE - Jrny	1	Nick Shaffer	8							ABF a JV / RB - II

REMARKS

Check PMIV for pending submittals and Lotus Notes for RFI's.

Finish work on Pay estimate #35.

Deliver Truss FS W4-W5.

(Berth - 7) W-line TT - "G", weld & install ladders/landing platforms and spud piles.

(Berth 7) Continue, install and Pre-tension bolts Trusses Truss FS W5-W6-W7.

TT-"F", Finish installation of insert # 4. Erect Lift #1 and Lift #2 on East bent. ABF surveys onsite.

Truss FS W5-W6 - Erect Diagonal members, start installing and pre-tension bolts.

Continue, install & pre-tension bolts transverse and transverse diagonal members from FS E6 - E11.

Observed a work-float with frailed ropes on the top side of the float. Informed the foreman and asked him to remove the float from service till it is repaired. (FS - E7)

Also observed that bolts in the North Truss 350x350x32 diagonal member at FS E9, PP E32 had been pre-tensioned to 1/2 a-turn. All bolts up to 4-1/2"require a 1/3 turn per RCSC. Informed the foreman about the Turn-of the-nut method RCSC requirements.

Also observed that a hand-hole had been flame cut into the inner face of truss gusset plate at PP E22 for the 350x350x40 diagonal member bolt

ABP
Signature

TE - Civil
Title
Arashdeep Pannu

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
Form HC-10A4 (Rev. 7/85)

04-0120F4
04-SF-80-13.2,13.9
SAS

Report No.	827/1037
Page	3
Date	3/19/2009
Cont. Hrs	0700-1530
Insp. Hrs	0700-1530

ASSISTANT STRUCTURE REP.'S DAILY REPORT

Location & Description of Operation	SAS - TEMPORARY TOWERS

ITEM # 8, E -line, Tower - "D & F", Truss FS W5-W9 and Erect Truss FS E8-E11

WEATHER	AM - Clear/+45*F PM - Clear/+50*F	TIDE	AM - High	PM - High

REMARKS

installation. Pre-cut, hand hole in the 350x350x40 diagonal member is in the inner face and the truss gusset plate has a hand hole on the outer face.

Weekly TT Design meeting.

Matt C. the IRNW who got injured last week is back at work. After talking to him, I learned that he was tied off and he thinks the clamp on his lanyard did not lock when he fell. He blacked out once he was in the air and did not regain his conscious till the cold bay water woke him up. Matt C. is on light duty and he has pain in the lower back.

TE - Civil
Signature Title

Arashdeep Pannu