STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No. 831
Project Work Day No. 1041
Date **03/24/2009**

Shift Hours Start 7:00 Stop 3:30 PM
Inspector Shift 7 AM to 3:30 PM

ASSISTANT RESIDENT ENGINEER'S

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. #38 Str. Concrete, Bridge	# 48 Bar Reinforcement Steel								IDLE OR DOWN	REMARKS Name	Contractor
1	1	Gen. Foreman											Terry Cronk	ABF E2
2	1	Laborer	8										Jose Molina	ABF
3	1	Laborer	8										Rigiberto Campos	ABF
4	1	Pile Driver J/M	8										Audre Hudson	ABF
5	1	Pile Driver/Welder	8										Henry Wheat	ABF
6	1	Elevator Operator	8										Howard Schroyer	ABF
7	1	Pile Driver Foreman	8										Nigel Lohse	ABF
8	1	Pile Driver											Aaron Gilpatrick	ABF fired today
9	1	Pile Driver	8										Andrew Adams	ABF
10	1	Pile Driver	8										Kurt Chaisson	ABF
11	1	Pile Driver	8										Jesse Johnasen	ABF
12	1	Crane Operator	8										Dale Thomas	ABF
13	1	Operator Apprentice/oiler	8										Ross Scott	ABF
14	1	Pile Driver	8										Abasi Delley	ABF
15	1	Labor										8	Joseph Ruiz	ABF off/sick
16	1	Pile Driver	8										George Mcneil	ABF
17	1	Pile Driver	8										Richie Yambo	ABF
18	1	Labor	8										Pedro Garod 253	ABF new labor
19	1	Labor	8										Danny Schwaltz 221	ABF new labor
20	1	Labor	8										Igndcic Garcia 251	ABF new labor
	1	Crane	8											ABF
	1	1st Man Lift S-125												Hertz Rental
	1	Lincoln Vantage Welding M/C 768-50-4005												ABF top
	1	MQ Power Generator 220	8											ABF Main power
	1	MQ Whisper Watt 7000 549-20-4007												ABF
	1	Ingersoll Rand Air compressor 20-2183										8		ABF central
	1	Ingersoll Rand Air Compressor 185R										8		ABF

REC'D 09 MAY-07 #009445

	1	Forklift Hertz Rental 544D-10	8										ABF
	1	Pickup	8										ABF
	1	Elevator	8										ABF

Weather: Sunny clear morning, cold morning, 45 F low 68 F high, windy in the morning.

Description of Operation:

ABF continues working on post pour works.

ABF is working on clean up at ground.

ABF fired Pile Driver Aron gilpatrick this morning.

ABF has hired 3 new laborers this morning. One labor was assigned cleaning the blackened concrete surface, another for clearing the blocked transverse duct and the 3rd for removing concrete from the face of embed plates on east face.

ABF completed removing most of the form work on south side and south near the Deviation Saddle and continues to remove formwork on east face.

ABF continues removing formwork near the North Deviation Saddle on the east face. ABF has removed all but 10 double channels and 2 W14 formwork support columns from east face.

ABF is removing the form support framing on the south & north sides using the crane.
ABF is using scaffolding east side to remove formwork.
The scaffolding is moved from place to place using the crane.

ABF is removing plywood form work from the various blockouts for Hinge K and Transverse Tendons.

ABF started cleaning up the blackened surface at the south deviaiton saddle.

ABF started to clean out the blocked transferse duct at the south face.

ABF started to clean up the concrete around the embed plates on the east face near E line.

Discussed about the Team concrete Meetings. According to him we do not need every body in the meeting any more.

Additional Work at or outside of the W2 Site:

- CC Myers continues to work on foundations near W3.
- CC Myers has erected few Towers for the South Side Detour. They continue to erect additional towers.
- ABF continues to erect truss from Temporary Tower C to Tower Temporary Tower D at T1.

Lalit Mathur, P.E. _____ Trans Engineer (D)/Asst. Struct. Rep

FOREMAN'S DAILY TIME SHEET

DATE: 3-24-09

FOREMAN: NIGEL LOHSE JOB NO.: 660110

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

American Bridge / FLUOR
A JOINT VENTURE

WEATHER: Clear

M (T) W TH F SA S

NAME	CLASSIFICATION		WORK DESCRIPTION →	W2	Strip wood forms	Strip steel forms					
			COST CODE →								
			TOTAL HOURS ↓								
LOHSE, NIGEL	PDR	ST		8							
		OT									
ADAMS, A.	PDR	ST				8					
		OT									
CHAISSON, K.	PDR	ST			8						
		OT									
~~GILPATRICK, ARON~~	PDR	ST									
		OT									
HUDSON, A.L.	PDR	ST			8						
		OT									
JOHANSEN, J.	PDR	ST			8						
		OT									
MCNEIL, G.A.	PDR	ST			8						
		OT									
WHEAT, HENRY	PDR	ST				8					
		OT									
DELLEY, ABASI	PDRA	ST			8						
		OT									
		ST									
		OT									
		ST									
		OT									

SUPERVISOR'S DAILY REPORT

Continue Stripping Wood & Steel forms

- Start Concrete Prep

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS
	Liebherr Crawler		

FOREMAN'S DAILY TIME SHEET

DATE: 3-24-09

First Work Period Times		Operations Cease	Second Work Period Times	
Start: 7:00	Finish: 12:00		Start: 12:40	Finish: 3:30

FOREMAN: TERRY CRONK JOB NO.: 660110

American Bridge / FLUOR
A JOINT VENTUR

WEATHER: Clear

M (T) W TH F SA S

WORK DESCRIPTION: Crane oper. | elec. oper. | strip wood forms | Concrete prep

NAME	CLASSIFICATION	COST CODE → / TOTAL HOURS ↓	0311210	0118000						
CAMPOS, R.C.	LBR	ST				8				
		OT								
MOLINA, J.J.	LBR	ST				8				
		OT								
~~RUIZ, JOE~~ Absent	LBRA	ST								
		OT								
		ST								
		OT								
THOMAS, DALE	OEPD1	ST	8							
		OT								
ROSS, SCOTT	OEA2	ST	8							
		OT								
		ST								
		OT								
SCHROYER, H.B.	OEMMH	ST		8						
		OT								
Garod, Pedro 253	LBR	ST					8			
		OT								
Schwartz, Danny 221	LBR	ST					8			
		OT								
Garcia, Jandix 251	LBR	ST					8			
		OT								

SUPERVISOR'S DAILY REPORT

BREAKS AND MEALS

Were employees afforded an opportunity for the morning rest period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the scheduled meal period?	(Y) / N	If No explain:
Were employees afforded an opportunity for the afternoon rest period?	(Y) / N	If No explain:

ACCIDENTS & INCIDENTS

EQUIPMENT REPORT

EQUIPMENT NO.	DESCRIPTION	HOURS	ISSUES/REPAIRS