STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTION

RESIDENT ENGINEER'S DAILY REPORT

ASST. RESIDENT ENGINEER'S DAILY REPORT

CEM-4501 (REV 11/92) CT# 7541-3506-1 (*Modified For Field Office Use*)

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-ESSSP

Self-Anchored Suspension Span

GR

☐ **RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45**

☒ **ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46**

REPORT NO.: 860/1060 **DATE:** 04/21/2009 **DAY:** Tuesday

NORMAL SHIFT: 0730 - 1600 **TEMPERATURE: High:** 83 °F **Low:** 47 °F

WEATHER: AM- mostly clear, warm PM- clear, warm

Continued review of Sub'l #1102, Temporary Works Erection Procedure, FS E11 to FS E12.
~0900 – ph. Conv'n w/ T.Le, onsite @ TTG N. Two plumb piles (#131 and #132) vibrated down with top sections stabbed yesterday, day shift. Splices welded during then night shift. Bottom section #129 also vibrated down, top stabbed, and weld complete. #129 splice currently being UT inspected. Welding of #130 splice in progress.
Completed review of Sub'l #1102, Temporary Works Erection Procedure, FS E11 to FS E12.
Assembled TT constr'n mtg agenda, etc.
~1300 – rec'd ph. Call from J.Callaghan (ABF). JC stated that Scott Tudor was still on vacation, that he himself was in Oregon, and that Bill O'Sullivan may not be available due to TDJ activity on water. JC requested that this afternoon's TT constr'n meeting be cancelled since ABF not able to attend.
~1315 – conv'n w/ T.Le, who informed me that TDJ intended on reserving the welding of the pile splice on #130 for the night shift to perform.
~1330 – called Bill O'Sullivan to check on his availability. BO not available due to TDJ work on the water and since he is working odd shift as a result. I sent e-mail confirming to the meeting invitees that this meeting was cancelled.
End shift 1600.

2330 – ph. conv'n w/ R.Matin, working night shift @ TT G north node pile splice welding. Pile #129 inspection complete. Pile #130 cooling; UT inspection planned to be performed before end of night shift, so that next day shift work to consist of lowering frame. TDJ probably not going to work night shift next week, but start up again for batter piles.

SIGNATURE: Mark Vilcheck TITLE: Assistant Structure Representative

CEM4501

REC'D '09 MAY-07 #009469