S.S.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 827
Project Work Day No. 1037
Date 03/19/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Cross beam form & pump tower	Over Time	Rebar Placing	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Iron Worker	3										John Simpson	Bigge
	1	Iron Worker	3										Boby Layba	Bigge
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Laborer	8										Suzanne Wright	Conco
	1	Laborer	8										Ruben reyna	Conco
	1	Mason	8										Matt garcia	Conco
	1	Oiler	8										Doug Greene	ABF
	1	Crane Operator	8										Joe Showman	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF
	3	Generator											25 – 100 KW	ABF

REC'D '09 MAY-14 #009604

Weather: Sunny 65 F

Description of Operation:

E2 Footing

1. Grout pour in boltholes at North part of cross beam.
2. Grinding East face of the crossbeam for class A finish.
3. Chipping excess concrete at South end of the crossbeam.
4. Hooking bigge Jacks to false work main beam under soffit deck.
5. Prep work to lower the false work soffit deck.
6. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep