S.S.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 838
Project Work Day No. 1048
Date 03/30/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts	Pipes for chiller and concrete				IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Laborer	8										Rafael Onate	Conco
	1	Mason	8										Jose Garza	Conco
	1	Laborer	8										Suzanne Wright	Conco
	1	Mason	8										Ruben Rayan	Conco
	1	Oiler	8										Doug Greene	ABF
	1	Crane Operator	8										Joe Showman	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Welding Machine										idle	Lincoln	ABF
	3	Generator											25 – 100 KW	ABF

REC'D *09 MAY-14 #009610

Weather: Sunny 60 F

Description of Operation:

E2 Footing

1. Grinding concrete at North West end of the crossbeam for class A finish.
2. Chipping excess concrete at North end of the crossbeam.
3. Removing false work column C - 4, C – 5 and C – 6 by torch - cutting them in half from above the intermediat cross brassing.
4. I attended staff meeting at 8.00 am.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep