S.S.

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 845
Project Work Day No. 1055
Date 04/06/2009

Shift Hours Start 6:30 Stop 3:00
Inspector Shift 6:30 AM to 3:00 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Cross beam false work	Over Time	Class A finish	Surveying	PT & H T R ducts					IDLE OR DOWN	REMARKS Name	Contractor
		E2 - FOOTING												
	1	Foreman	8										Terry Cronk	ABF
	1	Pile Driver	8										Allen Briney	ABF
	1	Pile Driver	8										Luke Paulk	ABF
	1	Pile Driver	8										Jamal Whitney	ABF
	1	Pile Driver	8										Carl Niesly	ABF
	1	Pile Driver	8										Harry Wheat	ABF
	1	Mason			8								Jose Garza	Conco
	1	Oiler	8										Doug Greene	ABF
	1	Crane Operator	4										Tom Gitterrez	ABF
	1	Laborer	8										Byron Contreras	ABF
	1	Compressor											ingersolrand	ABF
	1	D.B. Crane											Manitowoc	ABF
	1	Skiff										idle	Lobell	ABF
	1	Flexy float												ABF
	1	Baker tank												
	1	Barge											Westar 1	ABF
	2	Crane barge RT160											Mobile Crane	ABF
	1	Crane Operator	4										Brad Buffalow	ABF
	1	Crane Operator	4										Theo Rohr	ABF
	3	Generator											25 – 100 KW	ABF

REC'D '09 MAY-14 #009613

Weather: Sunny 65 F

Description of Operation:

E2 Footing

1. Class A finishing of concrete at North end of the crossbeam
2. Removing Cross bracing members at intermediate section of false work.
3. Removing last piece of false work column at North east of E2.
4. I attended staff meeting at 8.00 am.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep