JW

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Form HC-10A (Rev. 6/80)

Job Stamp
04-0120F4
SFOBB SAS

Const. Calendar Day No 867
Project Work Day No. 1077
Date 04/28/2009

Shift Hours Start 6:30 Stop 4:30
Inspector Shift 6:30 AM to 4:30 PM

ASSISTANT STRUCTURAL REPRESENTATIVE.

CONTRACTOR – ABFJV

EQUIPMENT AND/OR LABOR:

Equip. #	NO. MEN	DESCRIPTION (Of Equipment or Labor) 1	HOURS - ITEM NO. Regular	Over Time		Surveying						IDLE OR DOWN	REMARKS Name	Contractor
		Temp tower G North												
		Grout Barge												
		DB # 5 marine barge												
		APE 600 Vibration Hammer												
		Delmag 100 Diesel Hammer												
		Foreman	8	2									Terry Murray	Traylor Dutra
		Pile Driver	8	2									Gilbert Moya	Traylor Dutra
		Pile Driver	8	2									Adam Price	Traylor Dutra
		Pile Driver	8	2									Ventura Ochoa	Traylor Dutra
		Pile Driver	8	2									Robert Utley	Traylor Dutra
		Pile Driver	8	2									Lee Tacker	Traylor Dutra
		Pile Driver	8	2									Danny Vega	Traylor Dutra
		Pile Driver	8	2									Stephen Mcgrew	Traylor Dutra
		Pile Driver	8	2									Jake Lavash	Traylor Dutra
		Pile Driver	8	2									Gary Lewis	Traylor Dutra
		Pile Driver	8	2									Travis Logsdon	Traylor Dutra
		Pile Driver	8	2									Richard Heibert	Traylor Dutra
		Pile Driver											Todd Labar	Traylor Dutra
		Pile Driver	8	2									Richard Heibert J	Traylor Dutra
		Pile Driver											Daniel Adams	Traylor Dutra
		Pile Driver	8										Randall Lesley	Traylor Dutra
		Operator	8	2									Joe Boracci	Traylor Dutra
		Operator	8	2									Kurt Dillard	Traylor Dutra
		Operator											Steve Gordon	Traylor Dutra
		Operator											Bud Germany	Traylor Dutra

REC'D '09 MAY-14 #009616

Weather: Cloudy, 60 F

Description of Operation:

Footing G North

1. Pouring 1.5 to 2.0 feet grout plug in annulus of plumb piles for preventing leakage of later 12 feet permanent grout pour.
2. Drilling holes on lower section of South and North node's connection plates.
3. Bolting lower connection plates of bridge to the south and north node plates.
4. I worked 2.00 hours overtime covering the contractors operation.
5. Miscellaneous work.

Additional Work on/off site:

Inspector:

Masoud Modanlou _____ Trans Engineer (C)/Asst. Struct. Rep