STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

DC-CEM-4501-CUSTOM

THE SAN FRANCISCO-OAKLAND BAY BRIDGE SEISMIC SAFETY PROJECT

CALTRANS · BAY AREA TOLL AUTHORITY · CALIFORNIA TRANSPORTATION COMMISSION

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45 [ ]

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46 [X]

04-0120F4
04-SF-80-13.2/13.9
SAS

REPORT NO.:

SHIFT HOUR: **817 to 821**

START; **07:00** STOP; **15:30**

DATE: **03/09/09 To 03/13/09** M T W T F (Circle Day)

TEMPERATURE: MIN; **NA** MAX; **NA**

WEATHER:

(NA – See Weekly Statement of Working Days)

Monday: 03/09/09

- Completed and filed my ARE diaries of last week.
- Confirmed measurements of the Temporary Bridge with Jeff Ocampo.
- Covered with Darryl Schram and Scott Fabel the work in progress. Updated CCO log per Darryls notes.
- Called into Mike seal of FOCON and set-up a meeting with the AC-sub here onsite for tomorrow.
- Darryl and I did the layout of the AC work, which is to be done around the PIO.
- Received from Jing Chen (Design over-site District) concurrence on CCO 55 (Service Platform Electrical).

Tuesday: 03/10/09

- Final CCO' s 67 and 69 came back signed from ABF. They need approval and processing; prepared final CCO memos and got approvals.
- Prepared final CCO 67 and 69 packages and sent to DO for processing. ABF approved originals still with us.
- Received from Wenyi Long (Design over-site Bridge) concurrence on CCO 55 (Service Platform Electrical).
- Meeting with Darryl Schram, Mike Seal of FOCON and the AC-sub about the AC work, which is to be done around the PIO. Scope of work explained on-site and in detail. Contractor to submit his quote.
- Updated CCO log to include the recent CCO concurrences and approvals. Prepared prints for the meeting.
- Participated in the internal CCO meeting in the afternoon. Meeting was scheduled for today instead of Wed.

Wednesday: 03/11/09

- Updated CCO 104 Concurrence memo and circulate it for signature.
- Prepared CCO 32 package for Headquarter (I&A) because of the spec changes. This CCO is agreed upon with ABF and needs to be finalized.
- Prepared CCO 70 spec changes and e-mailed originals to PB for their "Engineer stamp".
- Received e-mail from Darryl Schram about "confined space training" requesting me to sign-up for it.

Thursday: 03/12/09

- Attended the safety meeting and the SAS all staff meeting today.
- Received signatures on CCO 32 package and sent to Headquarter for an (I&A).
- Final CCO 77S1 came back signed from ABF. It needs approval and processing; prepared final CCO memo and got approvals.
- Prepared final CCO 77S1 package and sent to DO for processing. ABF approved original still with us.
- Meeting about CCO 61 (Electrical Warning system) with Sandra Michelotti, Mike Travis and Sam Patel. Clarified and agreed on the RFIs and changes under the CCO.
- Forwarded to ABF for processing the approved extra work bills submitted by FOCON.
- Received fro PB the (2) originals of CCO 70 spec changes with their "Engineer stamp".

Friday: 03/13/09

- (Furlough day)

RECD: 09 JUN 25 #010222

SIGNATURE: G. Boughosn **(George Boughosn)**

TITLE: **Office Engineer, SAS**