STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

ENGINEER'S DAILY REPORT

AECOM/LAN Engineering Consultant

REPORT NO.	DATE	
120 {7-day}{ + 1210 Project Work Day}	January 06, 2010	M T W T F S S (DAY)
NORMAL WORK HOUR: START: 6:00AM STOP: 3:30PM	WEATHER: OVERCAST/SUNNY	

LOCATION :

Construction Field Office : 333 Burma Road, Oakland 94607
Working Drawing Campus Office : 375 Burma Road, Oakland 94607

04-SF-80-13.2/13.9
Contract No. 04-0120F4
{SAS Superstructure}

Caltrans Supervisor:
Gary Lai 01/13/2010
Senior Bridge Engineer

Office Work:

- **Shop Drawing Submittals – MEP Issues**
  - Working on reviewing the dehumidification penetrations in the shop drawings for the OBG East End (Westbound/Eastbound). There are some issues that TY Lin needs to review and respond too. Issues include elevations of penetrations, missing penetrations and locations conflicts with piping installation.
  - Dan Turner came by the office to discuss the penetration in the bottom plate and why there should be a penetration in the floor beam @ PP 123.5.
  - Awaiting the resubmitted submittal 112R06 to resolve the relocation of the mechanical sole plates on OBG Lift 6 for the piping on the side plate.
- **CCO / RFI – MEP Issues**
  - Reviewing the final CCO # 75 package before being issues to the contractor.
  - Reviewing CCO # 83 package and cover letter before being issued to contractor.
- **Contract submittal review:**
  - Reviewing the ABF submittal # 235 R03.
  - Updated the submittal list and PB status on list.

Any questions or comments you can reach me at (916) 919-7158. My E-Mail address is Mike.Travis@aecom.com or Michael_Travis@dot.ca.gov

END OF REPORT

0545-1630 @ Total 8 hours regular

REC'D H32 FEB-03 #011880

Attachments:

1. NONE

SIGNATURE

Name: Michael F. Travis

TITLE: Electrical Engineer –AECOM/ LAN Engineering