STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0042 - Paid
0043 - Paid
0058 - Paid
0059 - Paid
0061 - Paid
0063 - Paid
0064 - Paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 43

Date 10/21/09

S M T (W) T F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT CCO 106 Skyway Lowering

Location & Description of Operation The ringer crane to the south of EB Skyway remains in place and the ringer crane to the west of the Skyway is moved to the west near YBI so that it is north of the W-Line temp truss (item work). Then the ringer crane to the south of the EB Skyway is moved to the north of the WB Skyway. Then the barge with k-rail is moved from its mooring (to north) to the barge crane positioned north of the WB Skyway. At 10:00, the Barge is in position and ready to load k-rail to the WB Skyway. By 12:00, half the k-rail is placed and then the remainder is placed in the afternoon. The ringer crane is then moved to the west when k-rail placement is done. Note, crane only can place k-rail in the per plan location for some of the north stacks and a forklift moves the k-rail to the other locations. The forklift is operated by an ironworker.

HOURS - ITEM NO.: CCO 106-Counterweight

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	CCO 106-Counterweight	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
		Barge.	8		
	2	Ironworkers	6½		Gabriel Rios, Ryan Evanshirk
	4	Ironworkers	4½		Carlos Valverde, Joshua Galvan, Steve Batiste, Darryl Webb
	1	Ironworker Superintendent	4½		Dave Meche
	3	Operators	4½		Jeff Scott, Doug Green, Theo Rohr.
	1	Marine Superintendent	1		Mike Green
Ringer #1		Ringer Crane Barge	4½		
002307		Forklift	4½	3½	Cat TH560B
000008, 000010		2 Generators	2	6	MQ Power 25, Whisperwatt 7000
002054, 002072		2 Light Plants		8	Genie TML-4000N
ABF 4758		F250 Pickup Truck	4½		used by iw's
		F150 Superintendent Truck	4½		used by Dave Meche & iw's
		Tug Boats	1		Three Tug Boats - Hero, Eventide, Anchor

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: RE

12 JUN-1 PM 3:17 19893

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project

10050

CCO#: 8106

WORK ORDERED BY:

DATE: 10/21/2009 WEN

DESCRIPTION OF WORK PERFORMED:

Move Ringer # 1 to north side. W.B & barge # 25
grinde welds loose
Set 64 Krail

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Carlos Valverde	IWF	4½		
Gabriel Rios	IW	6½		
Josue Galvan	IW	4½		
Steve Batiste	IW	4½		
Darryl Webb	IW	4½		
Ryan Evanchik	IW App	6½		
Jeff Scott	OE	4½		
Doug Green	OE	4½		
Theodore Rhr	OE	4½		
Mike Green	M. Supt.	1		
David R Meche	IW. Supt.	4½		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Ringer # 1	4½		
Supt. truck	4½		
Yard truck # 4	4½		
Cat. TH 560 # ABFJV 2307	4½		
Tug boats (3)	1		
barge # 25 ~~[illegible]~~	unloaded		
Gen. # ~~[illegible]~~	2		
grinder	2		

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

Rob Brignano 10/21/09
SIGNATURE DATE

Rob Brignano
PRINTED NAME

PREPARED BY:

David R Meche 10/21/2009
SIGNATURE DATE

PRINTED NAME

PINK COPY - OWNER