STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0040 - Paid
0041 - Paid
0058 - Paid
0059 - Paid
0061 - Paid
0062 - Paid
0063 - Paid

JOB STAMP

04-0120F4

04-SF-80-13.2/13.9

SFOBB-SAS

Report No. 42

Date 10/20/09

S M (T) W T F S Circle Day

Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT CCO 106 Skyway Lowering

Location & Description of Operation Move ringer crane barge and barge with k-rail to the south of the EB Skyway. Move & locate timber on Skyway deck. Load k-rail onto skyway deck. Crane can place k-rail @ some final positions on the south, but forklift (operated by ironworkers) moves the rest of the k-rail to the per plan locations. 48 pieces of k-rail loaded onto the EB Skyway. Then some cribing timber is moved to the WB Skyway deck. Then cut tack welds at stems. → done by 12:00

HOURS - ITEM NO. CCO106-Counterweight

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)		IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
		Barge	8		
	6	Ironworkers	8		Carlos Valverde, Gabriel Rios, Joshua Galvin, Steve Batiste, Darryl Webb, Ryan Evanchick
	1	Ironworker ~~Foreman~~ Superintendent	8		Dave Meche
	3	Operators	8		Jeff Scott, Doug Green, Theo Rohr.
		Marine Superintendent	2½		Mike Green
Ringer #1		Ringer Crane Barge	8		
002307		Forklift	8		Cat TH560B
000008, 000010		2 Generators	2	6	MQ Power 25, Whisperwatt 7000
002054, 002072		2 Light Plants		8	Genie TML-4000N
ABF 4758		F250 Pickup Truck	8		used by iw's
002322		Kubota Cart	3½		RTV 900, Serial #92690, used by iw's
		Tug Boats	2½		Three Tugs used - Hero, Eventide, Anchor
		F-150 Superintendent Truck	8		for Dave Meche

Note that to the west of the Skyway, there is another Ringer crane, but it is used for non-CCO work on the temp trusses.

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano

TITLE: TE

'12 JUN -1 PM 3:18 19894

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY:

10049
CCO#: 8106
DATE: 10/20/2009

DESCRIPTION OF WORK PERFORMED:

Move Ringer #1 to Skyway, set out timbers & 48 [illegible] K rail EB
hauled timbers to W.B side
take barge off ringer to mooring

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
Carlos Valverde	IWF	8		
Gabriel Rios	IW	8		
Josue Galvan	IW	8		
Steve Batiste	IW	8		
Darryl Webb	IW	8		
Ryan Evanchik	IW ppp	8		
Jeff Scott	O.E	8		
Doug Green	O.E	8		
Theodore Rohr	O.E	8		
Mike Green	M. Supt.	2½		
David R Meche	T.W Supt.	8		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Ringer #1	8		
Supt. Truck	8		
Cat. TH 560 ABF JV# 2307	8		
Tug boats. (3) & crew	2½		
yard truck #4	8		
barge #25 material	ongoing		
Kubota # 002322	3½		
(2) Gen. ~~4444~~ 00008, ~~5006~~ 00016			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

[signature] 10/19/09
SIGNATURE DATE

Rob Brignano
PRINTED NAME

PREPARED BY:

[signature] 10/20/2009
SIGNATURE DATE

David R Meche
PRINTED NAME

PINK COPY - OWNER