STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT

CEM 4601 (REV 4/1999) CT# 7541-3504-6

CCO 106, EWB 0043 - Paid
0058 - Paid
0059 - Paid
0061 - Paid

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SFOBB-SAS

Report No. 44
Date 10/22/09
S M T W (T) F S Circle Day
Shift Hours Start 0700 Stop 1530

ASSISTANT RESIDENT ENGINEER'S DAILY REPORT CCO 106 Skyway Lowering

Location & Description of Operation To prepare for next week's lowering operation, the timber wedging the temp. tower shear keys against the skyway is removed. This also involves removing the welded steel angles that hold the timber in place.

HOURS - ITEM NO. CCO106-Prep for Lowering

WEATHER: Clear

EQUIPMENT AND / OR LABOR:

EQPT. NO.	NO. PERSONS	DESCRIPTION (Of Equipment or Labor)	HOURS - ITEM NO. CCO106-Prep for Lowering	IDLE OR DOWN	REMARKS (Reason for Idleness or other remarks)
	2	Ironworkers	4½		Gabriel Rios, Ryan Evanchick
	1	Ironworker Superintendent	4½		Dave Meche
000008, 000010		2 Generators	4½	3½	MQ Power 25, Whisperwatt 7000
002054, 002072		2 Light Plants		8	Genie TML-4000N
		Yard Truck F250	4½		
002242		Welding Machine		8	Miller

PRINT NAME: Bob Brignano

SIGNATURE: Bob Brignano 2021 JUN-25 PM12:05

TITLE: TE

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-0120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY:

10051
CCO#: 81.06 rev
DATE: 10/22/2009

DESCRIPTION OF WORK PERFORMED:

cut loose skin toppers on key way & take out wood

REFERENCE:

ABF LABOR

NAME/LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
David R Meche	Jw supt	4½		
Gabriel Rios	Jw	4½		
Ryan Evanchik	Jw app	4½		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT DESCRIPTION	OP HRS	STBY HRS	OT OP HRS
Yard Truck #	4½		
Gen. # 000010; 000008	4½		
Light plants 2059, 2072			
Welder			
touch cart			

MATERIALS & OTHER CHARGES

DESCRIPTION	QUANTITY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

Bob Brannan 10/22/09
SIGNATURE DATE

Bob Brannan
PRINTED NAME

PREPARED BY:

David R Meche 10/22/2009
SIGNATURE DATE

David R Meche
PRINTED NAME

PINK COPY - OWNER