STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

CEM-4501 (REV. 11/92) CT# 7541-3506-1

☐ RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 45

☒ ASST. RESIDENT ENGINEER'S DAILY REPORT - FILE CAT. 46

JOB STAMP

04-0120F4
04-SF-80-13.2/13.9
SF/0BB EAST SPANS SEISMIC SAFETY PROJECT (SELF ANCHORED SUSPENSION: TOWER AND SUPERSTRUCTURE).

REPORT NO. SFOBB-SAS-1289

DATE 16th March 2012 M T W T (F) S S (Circle Day

SHIFT HOUR: START 0700 STOP 2045

TEMPERATURE MIN MAX

WEATHER

(1) Review emails & PMW actions
(2) Agree & Sign-off on hours/equipment for Wrapping demonstration
(3) Discuss report into PWS #74 with K. Guest
(4) Discuss PWS #94 with A. Singh – Email from ABF confirming that no dispensation was needed as full thread engagement was achieved.
(5) Discuss Post PWS operations at tower with D. Wright & B. Bragnano.
(6) Inspect ~~Re~~ Wrapping demonstrations: Complete step #2 modified & Commence step #3, this step also modified as lubricant used on Pipe in lieu of Zinc Paste.
Note: ABF informed that they will be unable to perform wrapping with Pipe @ 35° due to height limitation – the ~~assembly~~ wrapping demo ~~will be~~ ~~for~~ Demo assemble is too long to be accommodated ~~thy~~ the Warehouse.
(7) Discuss shipping/transferring the Wrapping Wire from the Warehouse to Pier 7 with K. Bakker, B. Boal & D. Schram.

NOTE: PWS operations cancelled after 6-hours. Work also cancelled for tomorrow - Sat.

OT = 3 hours – Wrapping demo documentation.

SIGNATURE

TITLE Assistant Structure Representative/ ~~Leadworker~~

ADA Notice For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 263-2041 or TDD (916) 263-2044 or write Records and Forms Management, 1120 N Street, Sacramento, CA 95814.

CEM450

'12 JUL 9 AM 9:26 10435