STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

File: 46.

Page 1 of 1

04-0120F4
04-SF, ALA-80-
12.2/14.3, 0.0/2.7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Assistant Resident Engineer Report

Robert Kobal

Week of 2013-4-22- Supplemental

SAS Bridge Travelers/Skyway cleanup

Mon 2013-4-22
-

Tue 2013-4-23
-

Wed 2013-4-24
ABF modified the bikepath traveler balcony floor beams per RFI 3288 direction.
(CCO 96), extra work report attached.

R. Garcia	IWF	2 hrs
D. Plumb	IW	2 hrs
C. Bowles	IW	2hrs
D. Dunn	IWS	1 hr
C. Bausone	Eng	1 hr

Thur 2013-4-25
ABF assisted METS investigation of water in the skyway bikepath panels by removing screws from the panel joint cover plate. The METS team suspects some of these screws might have penetrated the panel and thus water might be coming through. They could not get the screw out to investigate using normal methods and it had to be extracted with power tools.
(CCO 217), extra work report attached.

M. Chamberlain	IWF	1hr
Truck		1hr
Generator		1hr

Friday 2013-4-26
-

Robert Kobal
Senior TE

'13 JUN-4 AM10:16 26693

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project
WORK ORDERED BY: CALTRANS (KORAL)

11841
CCO#: 217
DATE: 4/25/2013

DESCRIPTION OF WORK PERFORMED:
EXTRACT CAP SCREWS ON SKYWAY BIKEPATH AS PER CALTRANS DIRECTION. DRILLED 5/16"Ø HOLES THROUGH SEIZED SCREWS

REFERENCE: CCO 217

ABF LABOR

NAME / LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
CHAMBERLAIN, MATT	IW	1	1	
TOTAL HOURS:		1	1	

ABF EQUIPMENT

EQUIPMENT NUMBER	EQUIPMENT DESCRIPTION	REGULAR HRS	R/W DELAY	OT HRS
	FORD F-250 PICKUP TRUCK	1		1
	GENERATOR	1		1
	HAND DRILL	1		1

MATERIALS & OTHER CHARGES

DESCRIPTION	QTY	UNIT OF MEASURE

OWNER REPRESENTATIVE:
SIGNATURE 4/26/13 DATE
ROB KORAL
PRINTED NAME

PREPARED BY:
SIGNATURE 4/26/13 DATE
ANDRE MARKARIAN
PRINTED NAME

APPROVED BY:
SIGNATURE DATE
PRINTED NAME

American Bridge / FLUOR
A JOINT VENTURE

EXTRA WORK ORDER

OWNER: State of California, Department of Transportation
Contract No. 04-120F4
San Francisco-Oakland Bay Bridge - SAS Bridge Project

11941

CCO#: 96

WORK ORDERED BY: CALTRANS (ROB KOFAL)

DATE: 4-24-13

DESCRIPTION OF WORK PERFORMED: MODIFY FLOORBEAMS FOR BIKEPATH TRAVELER BALCONY PER RFI-3228
SPECIFICALLY: CUT KEEPER PLATES AND WELD THEM ONTO FLOORBEAM TUBES. THEN TAKE FINISHED PIECES TO PIER 7 PAINT BOOTH

REFERENCE:

ABF LABOR

NAME / LABOR CLASSIFICATION	RATE MOD. DESCRIPTION	HOURS ST	HOURS OT	HOURS DT
GARCIA, RICHARD	IWF	2		
PLUMB, DONNIE	IW	2		
BOWLES, CHRIS	IW	2		
DUNN, D.K.	IWS	1		
BAUSONE, CHRIS	PROJ. ENG	1		
TOTAL HOURS:				

ABF EQUIPMENT

EQUIPMENT NUMBER	EQUIPMENT DESCRIPTION	REGULAR HRS	R/W DELAY	OT HRS

MATERIALS & OTHER CHARGES

DESCRIPTION	QTY	UNIT OF MEASURE

OWNER REPRESENTATIVE:

SIGNATURE — DATE: 4/26/13

PRINTED NAME: ROBERT KOFAL

PREPARED BY:

SIGNATURE: C. Bausone — DATE: 4/26/13

PRINTED NAME: CHRIS BAUSONE

APPROVED BY:

SIGNATURE — DATE

PRINTED NAME