Daily Diary Report by Bid Item

Contract No.: 04-0120F4
Diary #: 082 **Const Calendar Day:** 417 **Date:** 26-Jul-2013 **Friday**
Inspector Name: Gagnier, Pamela **Title:** Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:30 PM **Break:** **Over Time:**
Federal ID:
Location:
Reviewer: Jefferson, Paul **Approved Date:** 20-May-14 **Status:** Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature **7 AM** **12 PM** **4PM**

Precipitation **Condition**

Working Day ☑ If no, explain:

Diary: Dispute ☐

E2 Shear Key Modifications

CCO 328 - Harris Salinas
E2W - installed remaining longitudinal #29 rebars east and west, total of 6 front & back. Installed spirals for vertical tendon A & B layer. Install extra strong pipe at bottom longitudinal top tendon both ends and middle east and west. Installed draped tendon duct to dowel out of construction joint east side. Modified B bars back vertica t-head. Started longitudinals west side 2nd row in from back and east side. Started installing #29 horzontal tie rebars.

CCO 329 - Conco
E2E - continue with bearing plates & block outs for vertical, draped and longitudinal tendons. Chipping concrete at DL2 due to conflict with bearing and spiral. Epoxy #25 horizontal dowels middle section of veritcal face. Drill west face for remaining dowels.
E2W - installing horizontal form ties through plate beam.

CCO 338- Certified Coatings
Blast &Prime 14 pcs Shear Key Plates

I worked 2 hours overtime to cover field activities.

CCO-328 **Bid Item:** **001** **0-BRS-ELS.328** **Pier E2 Bar Reinforcing Steel**
HARRIS SALINAS REBAR

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	HARRIS SALINAS REBAR							
Ironworker	JNM	VILLASENOR GUELLERMO	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	ZAVALA ALONZO	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	WALTER GODOY	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DOUG WALLACH	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	JUAN ROBLES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DANIAL MONTES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	JAIME MONTES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DANIAL GUDINO	8.00	2.00	1.00	11.00		☐
Ironworker	JNM	HECTOR LEON	8.00	2.00	1.00	11.00		☐
Ironworker	FOR	SIMON MARTINEZ	8.00	2.00	1.00	11.00		☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 082 **Date:** 26-Jul-2013 Friday

CCO-329 **Bid Item:** 001 **0-PCC-ELS.329** **Pier E2 Place Concrete**

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CONCO PUMPING							
Carpenter	APP	Jorge Gomez	8.00	0.00	0.00	8.00		☐
Carpenter	APP	J.D. Freeman	8.00	0.00	0.00	8.00		☐
Carpenter	JNM	Rafael Gomez	8.00	0.00	0.00	8.00		☐
Carpenter	APP	Ricky Valenzuela	8.00	0.00	0.00	8.00		☐
Carpenter	APP	Sal Aldana	8.00	0.00	0.00	8.00		☐
Carpenter	APP	Roberto Garcia	8.00	0.00	0.00	8.00		☐
Carpenter	JNM	DON MCDOWELL	8.00	0.00	0.00	8.00		☐
Carpenter	APP	DAN MCDOWELL	8.00	0.00	0.00	8.00		☐
Carpenter	FOR	Jim Medina	8.00	0.00	0.00	8.00		☐
Carpenter	JNM	JESSE ESQUIVEL	8.00	0.00	0.00	8.00		☐
Unskilled Laborer		Israel Cazares	8.00	0.00	0.00	8.00		☐
Semi-Skilled Laborer	JNM	PAT FINLEY	8.00	0.00	0.00	8.00		☐
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00		☐
Semi-Skilled Laborer	JNM	JUAN ZERMENO	8.00	0.00	0.00	8.00		☐
Semi-Skilled Laborer	JNM	JUAN PAREDES	8.00	0.00	0.00	8.00		☐
Carpenter	APP	Glenn Kirkham	8.00	0.00	0.00	8.00		☐

CCO-338 **Bid Item:** 001 **0-BIS-ELS.338**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	JUSTIN VALDEZ	8.00	0.00	0.00	8.00		☐
Painter	JNM	RUBEN SOTO	8.00	0.00	0.00	8.00		☐

Attachment

E2E Vertical PT Block Outs

#25 Horizontal Dowels

E2W Reinforcement Installation