Daily Diary Report by Bid Item

Contract No.: 04-0120F4
Diary #: 085 **Const Calendar Day:** 421 **Date:** 30-Jul-2013 **Tuesday**
Inspector Name: Gagnier, Pamela **Title:** Transportation Engineer
Inspection Type: Continuous
Shift Hours: 07:00 AM 05:30 PM **Break:** **Over Time:**
Federal ID:
Location:
Reviewer: Jefferson, Paul **Approved Date:** 20-May-14 **Status:** Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature **7 AM** **12 PM** **4PM**

Precipitation **Condition**

Working Day ☑ If no, explain:

Diary: Dispute ☐

E2 Shear Key Modifications

CCO 328 - HARRIS SALINAS
E2E - Continue with plate beam bottom mat and back #29. All 2*23 hairpins installed and 3*2 bottom "E" rebars north, south sides east and west. Also installed 7*2*2 U W/T rebars at corners plus 5*2*2 U rebars at each corner. Installing #19 U rebars at anchorages at each corner plus added filler rebars to fill unreinforced areas. Installing transverse duct south side.

CCO 329 - CONCO
E2W - Setting forms. Installed electrical embeds. Placing southside platebeam & corner forms included with vertical drip line.
E2E - Epoxy approximately 18 rebars at corners eastside.

CCO 327 - ABF
Installed 2 side plates and placed tie plates at E2E saddle. Also removing falsework crossbeams so saddle can be lifted though falsework.

CCO 338- Certitified Coatings
Blast &Prime 16 pcs plates for the Shear key at E2.

I worked 1 hour overtime covering field activities.

CCO-328 **Bid Item:** **001** **0-BRS-ELS.328** **Pier E2 Bar Reinforcing Steel**
HARRIS SALINAS REBAR

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	HARRIS SALINAS REBAR							
Ironworker	JNM	VILLASENOR GUELLERMO	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	ZAVALA ALONZO	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	WALTER GODOY	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DOUG WALLACH	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	JUAN ROBLES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DANIAL MONTES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	JAIME MONTES	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	DANIAL GUDINO	8.00	2.00	0.00	10.00		☐
Ironworker	JNM	HECTOR LEON	8.00	2.00	0.00	10.00		☐
Ironworker	FOR	SIMON MARTINEZ	8.00	2.00	0.00	10.00		☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 085 **Date:** 30-Jul-2013 Tuesday

CCO-329 **Bid Item:** 001 **0-PCC-ELS.329** **Pier E2 Place Concrete**

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Semi-Skilled Laborer	JNM	PAT FINLEY	8.00	2.50	0.00	10.50		☐
Carpenter	JNM	J.D. FREEMAN	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	RALPH GOMEZ	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	RICKY VALENZUELA	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	SAL ALDANA	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	ROBERT GARCIA	8.00	2.00	0.00	10.00		☐
Carpenter	APP	Glenn Kirkham	0.00	0.00	0.00	0.00		☐
Carpenter	APP	DAN MCDOWELL	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	JORGE GOMEZ	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	DON MCDOWELL	8.00	2.00	0.00	10.00		☐
Unskilled Laborer		Israel Cazares	8.00	2.50	0.00	10.50		☐
Semi-Skilled Laborer	JNM	RAY BEDOLLA	8.00	2.00	0.00	10.00		☐
Carpenter	APP	Rafael Onate	8.00	2.50	0.00	10.50		☐
Semi-Skilled Laborer	JNM	JUAN ZERMENO	8.00	2.00	0.00	10.00		☐
Semi-Skilled Laborer	JNM	JUAN PAREDES	8.00	2.00	0.00	10.00		☐
Carpenter	FOR	Jim Medina	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	RICKY VERA	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	Tom Messner	8.00	2.00	0.00	10.00		☐
Semi-Skilled Laborer	JNM	JOSE DELGADILLO	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	PHIL REITZ	8.00	2.00	0.00	10.00		☐
Carpenter	JNM	JESSE ESQUIVEL	8.00	2.00	0.00	10.00		☐

CCO-338 **Bid Item:** 001 **0-BIS-ELS.338**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JOEL COSTA	8.00	2.00	0.00	10.00		☐
Painter	JNM	RUBEN SOTO	8.00	2.00	0.00	10.00		☐

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Gagnier, Pamela **Diary #:** 085 **Date:** 30-Jul-2013 Tuesday

E2E - Tie Plates

E2E - Side Plate

E2E - Draped/Transverse Spirals & Bearings

E2E - Draped/Transverse Spirals & Bearings