2012

Annual Average Daily Truck Traffic on the California State Highway System

Compiled by
Traffic Data Branch

State of California
The Transportation Agency
Department of Transportation

Prepared in cooperation with the
U.S. Department of Transportation
Federal Highway Administration

PREFACE

The annual average daily truck traffic is shown for selected locations on the State Highway System. Truck traffic is classified by number of axles. The two-axle class includes 11/2-ton trucks with dual rear tires and excludes pickups and vans with only four tires. Total vehicle AADT for the same year is taken from the Traffic Volumes on California State Highways booklet also published by the California Department of Transportation.

Annual average daily truck traffic is the total truck traffic volume divided by 365 days. Truck counting is done throughout the state in a program of continuous truck count sampling. The sampling includes a partial day, 24-hour, 7-day and continuous vehicle classification counts. The partial day and 24-hour counts are usually made on high volume, urban highways. The 7-day counts are made on low volume, rural highways. The counts are usually taken only once in the year. About one-sixth of the locations are counted annually. The resulting counts are adjusted to an estimate of annual average daily truck traffic by compensating for seasonal influence, weekly variation, and other variables that may be present. Annual average daily truck traffic is necessary for presenting a statewide picture of truck flow, evaluating truck trends, planning and designing highways and for other purposes.

The column entitled "Year Ver/Est" indicates the year the truck percents were either verified (V) or estimated (E). It represents the year the truck percentages were verified (counted continuously or quarterly) or estimated. Selected points on a route will be counted and the ones in between will be estimated. At some locations, truck volumes are static and no new counts are made until there is a change in traffic on the route. All truck AADT's listed are for 2012.
.

California State Highways are listed in legislative route number order. The legislative route number is the same as the signed route number in most cases.

Each count location is identified by the post mile value corresponding to that point on the highway. The post mile values increase from the beginning of a route within a county to the next county line. The post mile values start over again at each county line. Post mile values increase usually from south to north or west to east depending on the general direction the route follows within the state.

The post mile at a given location will remain the same year after year except in a few cases when the route was relocated/redesignated. When a section of road is relocated, new post miles (usually noted by an alphabetical prefix such as "R" or "M") are established for it. If relocation results in a change in length, "post mile equations" are introduced so that post miles on the remainder of the route within the county will remain unchanged. Post mile equations are not shown on this listing.

A leg is given for each count location and is denoted by an A, B or O. For traffic volumes purposes, a highway intersection or interchange has two legs. According to ascending post miles (route direction) and a post mile reference at the center of the intersection or interchange, B = back leg, A = ahead leg, and O = traffic volume is equal for the back and ahead legs.

Truck AADT's are shown as two-way traffic. Equivalent axle loading (EAL) are calculated to represent two-way travel.

Data compiled by:

Division of Traffic Operations, Office of Performance
Traffic Data Branch
(916) 654-6939

Price: $15.00

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	12	ORA	R.129	A	DANA POINT, JCT. RTE. 5	37000	2301	6.22	781	1089	308	123	33.93	47.32	13.39	5.36	215	03E
001	12	ORA	R.78	A	DANA POINT, DOHENY PARK ROAD	38500	1875	4.87	636	887	251	101	33.93	47.32	13.39	5.36	176	03E
001	12	ORA	9.418	B	LAGUNA BEACH, JCT. RTE. 133 NORTH	38000	661	1.74	258	304	61	38	39.08	45.98	9.2	5.75	59	03E
001	12	ORA	9.418	A	LAGUNA BEACH, JCT. RTE. 133 NORTH	38000	661	1.74	258	304	61	38	39.08	45.98	9.2	5.75	59	03E
001	12	ORA	19.797	B	NEWPORT BEACH, JCT. RTE. 55, NEWPORT BOULEVARD	48700	555	1.14	427	77	26	26	76.92	13.85	4.62	4.62	35	00E
001	12	ORA	19.797	A	NEWPORT BEACH, JCT. RTE. 55, NEWPORT BOULEVARD	48700	390	.8	268	61	12	49	68.75	15.63	3.13	12.5	34	00E
001	12	ORA	21.549	B	SANTA ANA RIVER BRIDGE	38000	266	.7	183	42	8	33	68.75	15.63	3.13	12.5	23	00E
001	12	ORA	23.739	B	HUNTINGTON BEACH, JCT. RTE. 39 NORTH, BEACH BOULEVARD	37500	300	.8	206	47	9	38	68.75	15.63	3.13	12.5	26	00E
001	07	LA	0	A	LOS ANGELES/ORANGE COUNTY LINE	41000	549	1.34	474	37	11	28	86.27	6.67	2.01	5.05	31	07V
001	07	LA	1.973	B	LONG BEACH, JCT. RTE. 22, SEVENTH STREET	26000	697	2.68	493	111	29	64	70.75	15.98	4.09	9.18	54	05V
001	07	LA	1.973	A	LONG BEACH, JCT. RTE. 22, SEVENTH STREET	34000	1064	3.13	635	123	41	265	59.69	11.54	3.82	24.95	131	05V
001	07	LA	3.557	B	LONG BEACH, LAKEWOOD BOULEVARD	33000	693	2.1	414	80	26	173	59.69	11.54	3.82	24.95	85	07E
001	07	LA	3.557	A	LONG BEACH, LAKEWOOD BOULEVARD	40500	693	1.71	613	49	9	23	88.47	7.01	1.25	3.27	35	07V
001	07	LA	7.288	B	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY	40500	2438	6.02	1458	457	55	467	59.81	18.75	2.27	19.17	262	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	07	LA	7.288	A	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY	39000	7418	19.02	1665	1426	159	4168	22.44	19.23	2.14	56.19	1651	04V
001	07	LA	8.266	B	LONG BEACH, JCT. RTE. 103, TERMINAL ISLAND FREEWAY	34000	7456	21.93	1271	1798	247	4140	17.05	24.11	3.31	55.53	1675	07V
001	07	LA	8.266	A	LONG BEACH, JCT. RTE. 103, TERMINAL ISLAND FREEWAY	30000	7401	24.67	1158	2462	255	3527	15.64	33.27	3.44	47.65	1521	05V
001	07	LA	11.61	B	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY	41500	2038	4.91	1092	351	70	525	53.58	17.24	3.42	25.76	262	05V
001	07	LA	11.61	A	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY	55000	2970	5.4	1784	552	105	529	60.08	18.57	3.53	17.82	311	05V
001	07	LA	13.1	A	LOS ANGELES, JCT. RTE. 213, WESTERN AVENUE	61000	2891	4.74	1827	413	85	566	63.19	14.29	2.93	19.59	310	05V
001	07	LA	16.005	B	TORRANCE, JCT. RTE. 107, HAWTHORNE BOULEVARD	39000	1427	3.66	1051	229	71	76	73.63	16.03	4.98	5.36	95	05V
001	07	LA	16.005	A	TORRANCE, JCT. RTE. 107, HAWTHORNE BOULEVARD	42500	1415	3.33	1078	189	91	57	76.2	13.39	6.41	4	88	05V
001	07	LA	21.919	B	MANHATTAN BEACH, ARTESIA BOULEVARD	47000	1565	3.33	1193	210	100	63	76.2	13.39	6.41	4	98	05E
001	07	LA	21.919	A	MANHATTAN BEACH, ARTESIA BOULEVARD	46000	1532	3.33	1167	205	98	61	76.2	13.39	6.41	4	95	05E
001	07	LA	25.924	B	LOS ANGELES, JCT. RTE. 105, GLENN ANDERSON FREEWAY	62000	1910	3.08	1308	178	79	345	68.5	9.32	4.13	18.05	193	05V
001	07	LA	27.363	A	LOS ANGELES, LOS ANGELES INTERNATIONAL AIRPORT, VIA LINCOLN BOULEVARD	37000	799	2.16	672	56	24	47	84.09	7.03	2.99	5.89	48	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	07	LA	29.084	A	LOS ANGELES, MANCHESTER AVENUE	56000	1210	2.16	1017	85	36	71	84.09	7.03	2.99	5.89	73	05E
001	07	LA	31.29	B	LOS ANGELES, JCT. RTE. 90, MARINA FREEWAY	52000	1123	2.16	944	79	34	66	84.09	7.03	2.99	5.89	68	05V
001	07	LA	31.29	A	LOS ANGELES, JCT. RTE. 90, MARINA FREEWAY	65000	1632	2.51	1323	103	52	154	81.05	6.33	3.18	9.44	117	05V
001	07	LA	R34.576	B	SANTA MONICA, JCT. RTE. 10, SANTA MONICA FREEWAY	43500	1331	3.06	1009	153	39	129	75.81	11.52	2.96	9.71	100	05V
001	07	LA	35.17	O	SANTA MONICA, MCCLURE TUNNEL	59000	3204	5.43	2286	382	54	482	71.35	11.92	1.69	15.04	289	05V
001	07	LA	40.769	B	JCT. RTE. 27, TOPANGA CANYON BOULEVARD	53000	1426	2.69	1123	170	33	101	78.76	11.89	2.3	7.05	95	05V
001	07	LA	40.769	A	JCT. RTE. 27, TOPANGA CANYON BOULEVARD	43500	1322	3.04	1090	141	21	70	82.48	10.64	1.58	5.3	78	05V
001	07	LA	59.901	B	MALIBU, JCT. RTE. 23, DECKER CANYON ROAD	12300	668	5.43	530	63	8	67	79.35	9.38	1.2	10.07	49	05V
001	07	LA	59.901	A	MALIBU, JCT. RTE. 23, DECKER CANYON ROAD	11700	635	5.43	504	60	8	64	79.35	9.38	1.2	10.07	46	05E
001	07	VEN	9.866	O	CALLEGUAS CREEK	9600	626	6.52	386	129	73	37	61.73	20.55	11.74	5.98	49	05V
001	07	VEN	R15.053	B	OXNARD, PLEASANT VALLEY ROAD/RICE AVENUE	12100	791	6.54	463	145	48	134	58.58	18.38	6.11	16.93	83	05V
001	07	VEN	17.626	B	OXNARD, SAVIERS ROAD	17700	614	3.47	446	51	21	96	72.63	8.33	3.41	15.63	57	06V
001	07	VEN	18.154	B	OXNARD, JCT. RTE. 34, FIFTH STREET	31000	964	3.11	725	96	34	109	75.21	9.92	3.54	11.33	77	06V
001	07	VEN	18.154	A	OXNARD, JCT. RTE. 34, FIFTH STREET	33500	1085	3.24	809	116	29	131	74.58	10.66	2.68	12.08	88	06V
001	07	VEN	20.14	B	OXNARD, JCT. RTE. 232, VINEYARD AVENUE	41000	1279	3.12	954	136	34	155	74.58	10.66	2.68	12.08	104	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	07	VEN	20.14	A	OXNARD, JCT. RTE. 232, VINEYARD AVENUE	30500	894	2.93	667	95	24	108	74.58	10.66	2.68	12.08	73	06E
001	07	VEN	21.075	B	OXNARD, JCT. RTE. 101, VENTURA FREEWAY	30500	836	2.74	623	89	22	101	74.58	10.66	2.68	12.08	68	06E
001	07	VEN	21.25	A	OXNARD, JCT. RTE. 101, VENTURA FREEWAY	4300	383	8.91	221	39	36	87	57.75	10.12	9.29	22.84	47	07V
001	07	VEN	27.675	A	SEACLIFF COLONY, JCT. RTE. 101, VENTURA FREEWAY	610	57	9.41	30	6	8	13	52.77	10.59	14.48	22.16	7	07E
001	07	VEN	28.48	B	LAS CRUCES, JCT. RTE. 101; MOBIL OIL PIER	610	87	14.2	44	6	26	11	50.3	7	30.4	12.3	10	03E
001	05	SB	R0	A	LAS CRUCES, JCT. RTE. 101; MOBIL OIL PIER	6600	477	7.22	273	51	25	128	57.16	10.7	5.23	26.91	62	12E
001	05	SB	19.251	B	LOMPOC, SOUTH JCT. RTE. 246	7000	560	8	318	62	29	151	56.78	11	5.22	27	73	12E
001	05	SB	19.251	A	LOMPOC, SOUTH JCT. RTE. 246	12700	902	7.1	527	110	47	218	58.4	12.2	5.2	24.2	111	10E
001	05	SB	20.565	B	LOMPOC, NORTH JCT. RTE. 246	13000	910	7	592	118	27	173	65	13	3	19	95	12E
001	05	SB	20.565	A	LOMPOC, NORTH JCT. RTE. 246	12200	610	5	390	79	18	122	64	13	3	20	66	12E
001	05	SB	22.519	B	LOMPOC, SANTA YNEZ RIVER BRIDGE	24300	1458	6	802	190	29	437	55	13	2	30	201	12E
001	05	SB	R23.296	A	LOMPOC/CASMALIA ROAD	18300	183	1	128	24	20	11	70	13	11	6	13	12E
001	05	SB	M29.891	B	VANDENBERG AIR FORCE BASE	14600	730	5	438	73	44	175	60	10	6	24	89	12E
001	05	SB	M29.891	A	VANDENBERG AIR FORCE BASE	15800	790	5	466	79	47	198	59	10	6	25	99	12E
001	05	SB	M36.189	B	JCT. RTE. 135, VANDENBURG, NORTH	13900	695	5	354	97	42	202	51	14	6	29	97	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	SB	R34.777	B	ORCUTT, JCT. RTE. 135 NORTH	15800	790	5	300	150	55	284	38	19	7	36	130	10E
001	05	SB	R34.777	A	ORCUTT, JCT. RTE. 135 NORTH	2200	374	17	161	64	22	127	43	17	6	34	59	12E
001	05	SB	41.81	A	CASMALIA ROAD	2140	223	10.42	122	24	13	64	54.54	10.75	5.94	28.78	30	12V
001	05	SB	49.199	B	GUADALUPE, JCT. RTE. 166 EAST	2270	250	11	158	25	18	50	63	10	7	20	28	12E
001	05	SB	49.199	A	GUADALUPE, JCT. RTE. 166 EAST	5520	331	6	205	83	7	36	62	25	2	11	28	12E
001	05	SLO	10.9	B	HALCYON ROAD	4280	284	6.63	184	29	27	43	64.95	10.28	9.58	15.19	28	12E
001	05	SLO	10.9	A	HALCYON ROAD	8750	580	6.63	377	60	56	88	64.95	10.28	9.58	15.19	57	12E
001	05	SLO	16.73	B	SOUTH JCT. RTE. 101	5930	693	11.68	293	243	74	83	42.26	35.09	10.62	12.03	72	12E
001	05	SLO	16.77	A	SAN LUIS OBISPO, NORTH JCT. RTE. 101	27900	837	3	562	171	23	81	67.2	20.4	2.7	9.7	67	12E
001	05	SLO	17.874	B	HIGHLAND DRIVE	24000	720	3	482	145	23	70	67	20.1	3.2	9.7	58	12E
001	05	SLO	17.874	A	HIGHLAND DRIVE	25600	1024	4	676	82	61	205	66	8	6	20	111	12E
001	05	SLO	27.883	B	BAYWOOD PARK ROAD	16100	805	5	553	70	49	133	68.7	8.7	6.1	16.5	79	12E
001	05	SLO	27.883	A	BAYWOOD PARK ROAD	22500	1125	5	748	129	59	189	66.5	11.5	5.2	16.8	112	12E
001	05	SLO	30.135	B	JCT. RTE. 41 NORTHEAST	22700	908	4	545	136	54	173	60	15	6	19	99	12E
001	05	SLO	30.135	A	JCT. RTE. 41 NORTHEAST	18600	1166	6.27	616	366	122	62	52.84	31.37	10.5	5.3	95	12E
001	05	SLO	45.99	B	JCT. RTE. 46	7360	442	6	243	133	44	22	55	30	10	5	35	12E
001	05	SLO	45.99	A	JCT. RTE. 46	8340	523	6.27	276	164	55	28	52.84	31.37	10.5	5.3	42	12V
001	05	SLO	56.39	B	HEARST CASTLE STATE PARK	5060	186	3.68	140	21	21	4	75.29	11.19	11.28	2.24	11	12E
001	05	MON	18.91	O	KIRK CREEK	2000	4	.2	3	1	0	1	66.7	16.6	0	16.7	1	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	MON	46.595	O	BIG SUR RIVER BRIDGE	3800	38	1	32	2	2	2	85	5	5	5	2	03E
001	05	MON	62.972	O	BIG SUR, GARRAPATA CREEK BRIDGE	4900	20	.4	15	3	1	2	75	12.5	4.2	8.3	2	03E
001	05	MON	72.921	B	CARMEL VALLEY ROAD, CARMEL, SOUTH	14200	369	2.6	280	40	13	37	75.9	10.8	3.4	9.9	28	03E
001	05	MON	72.921	A	CARMEL VALLEY ROAD, CARMEL, SOUTH	33900	1322	3.9	924	286	59	53	69.9	21.6	4.5	4	86	03E
001	05	MON	75.135	B	JCT. RTE. 68, CARMEL-PACIFIC GROVE	44900	1437	3.2	977	290	112	57	68	20.2	7.8	4	97	03E
001	05	MON	75.135	A	JCT. RTE. 68, CARMEL-PACIFIC GROVE	54000	1350	2.5	836	328	120	66	61.9	24.3	8.9	4.9	100	03E
001	05	MON	R78.119	B	MONTEREY, JCT. RTE. 68 EAST	80000	2560	3.2	1664	589	177	131	65	23	6.9	5.1	184	03E
001	05	MON	R78.119	A	MONTEREY, JCT. RTE. 68 EAST	60000	2280	3.8	1423	401	84	372	62.4	17.6	3.7	16.3	227	03E
001	05	MON	R79.357	B	SEASIDE, JCT. RTE. 218	71000	2769	3.9	1695	487	100	487	61.2	17.6	3.6	17.6	287	03E
001	05	MON	R79.357	A	SEASIDE, JCT. RTE. 218	70000	2940	4.2	1646	512	109	673	56	17.4	3.7	22.9	353	03E
001	05	MON	R80.679	A	ORD VILLAGE INTERCHANGE	82000	3526	4.3	1915	677	88	846	54.3	19.2	2.5	24	434	03E
001	05	MON	R89.185	O	SALINAS RIVER BRIDGE, CASTROVILLE, SOUTH	45000	2880	6.4	1172	334	86	1287	40.7	11.6	3	44.7	528	03E
001	05	MON	R90.979	B	CASTROVILLE, JCT. RTE. 156 WEST	45000	3600	8	1228	522	180	1670	34.1	14.5	5	46.4	694	03E
001	05	MON	R90.979	A	CASTROVILLE, JCT. RTE. 156 WEST	17000	1377	8.1	618	183	59	516	44.9	13.3	4.3	37.5	225	03E
001	05	MON	T92.213	A	CASTROVILLE, JCT. RTE. 183	30000	2880	9.6	1397	346	84	1054	48.5	12	2.9	36.6	457	03E
001	05	MON	T101.04	B	SALINAS/PAJARO ROADS	33500	3283	9.8	1546	414	98	1225	47.1	12.6	3	37.3	529	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	05	MON	T101.04	A	SALINAS/PAJARO ROADS	34000	3434	10.1	1628	402	106	1298	47.4	11.7	3.1	37.8	557	03E
001	05	SCR	R.716	B	JCT. RTE. 129	34700	3019	8.7	1362	377	88	1193	45.1	12.5	2.9	39.5	507	03E
001	05	SCR	R.716	A	JCT. RTE. 129	39000	2730	7	1553	328	44	805	56.9	12	1.6	29.5	369	03E
001	05	SCR	R2.683	B	JCT. RTE. 152	30000	2340	7.8	1404	241	75	620	60	10.3	3.2	26.5	296	03E
001	05	SCR	R2.683	A	JCT. RTE. 152	53000	2491	4.7	1659	316	47	468	66.6	12.7	1.9	18.8	256	03E
001	05	SCR	14.864	A	SOQUEL AVENUE	95000	3230	3.4	2122	478	90	539	65.7	14.8	2.8	16.7	317	03E
001	05	SCR	16.821	B	SANTA CRUZ, JCT. RTE. 17 NORTH	84000	1932	2.3	1285	232	44	371	66.5	12	2.3	19.2	201	03E
001	05	SCR	16.821	A	SANTA CRUZ, JCT. RTE. 17 NORTH	59000	2714	4.6	1590	339	68	716	58.6	12.5	2.5	26.4	344	03E
001	05	SCR	20.611	A	SANTA CRUZ, NORTH CITY LIMITS	12000	864	7.2	411	163	5	284	47.6	18.9	.6	32.9	128	03E
001	05	SCR	30.44	B	LANDING/SWANTON ROADS	7200	259	3.6	122	12	6	119	47	4.8	2.3	45.9	47	98E
001	04	SM	18.189	B	JCT. RTE. 84 EAST	5500	278	5.06	139	8	2	129	50.15	2.74	.61	46.5	50	04V
001	04	SM	18.189	A	JCT. RTE. 84 EAST	5500	424	7.7	204	59	8	153	48.03	13.98	1.97	36.02	67	04V
001	04	SM	26.432	B	MIRAMONTES POINT ROAD	7400	371	5.01	227	28	6	110	61.22	7.48	1.59	29.71	49	04V
001	04	SM	29.036	B	HALF MOON BAY, JCT. RTE. 92 EAST	27500	726	2.64	457	56	10	202	62.98	7.71	1.41	27.89	92	04V
001	04	SM	29.036	A	HALF MOON BAY, JCT. RTE. 92 EAST	26000	827	3.18	456	151	54	166	55.13	18.3	6.53	20.05	95	04V
001	04	SM	35.334	B	VALLEMAR/ETHELDORE STREETS	13400	1018	7.6	685	128	61	145	67.26	12.53	6	14.21	95	04V
001	04	SM	40.959	A	PACIFICA, LINDA MAR BOULEVARD	27500	743	2.7	451	155	29	108	60.72	20.86	3.94	14.48	72	07V
001	04	SM	R43.464	B	PACIFICA, SHARP PARK ROAD INTERCHANGE	43000	864	2.01	545	111	72	136	63.05	12.9	8.29	15.76	87	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	04	SM	R46.722	B	DALY CITY, JCT. RTE. 35	39000	772	1.98	484	164	21	103	62.71	21.28	2.69	13.33	71	04V
001	04	SM	R46.722	A	DALY CITY, JCT. RTE. 35	62000	1048	1.69	591	101	10	346	56.4	9.63	.91	33.06	151	07V
001	04	SM	R47.802	B	SOUTH JCT. RTE. 280	69000	428	.62	330	50	5	43	77.19	11.62	1.1	10.09	32	04V
001	04	SM	R48.359	A	NORTH JCT. RTE. 280	92000	1260	1.37	855	193	38	175	67.82	15.29	2.99	13.9	114	08V
001	04	SF	1.897	A	SAN FRANCISCO, JCT. RTE. 35	66000	1056	1.6	720	55	38	243	68.15	5.2	3.64	23.01	120	04V
001	04	SF	4.05	B	SAN FRANCISCO, LINCOLN WAY	66000	1030	1.56	706	107	10	207	68.5	10.37	.99	20.14	107	04V
001	04	SF	7.077	B	MANZANITA, JCT. RTE. 101	59000	1298	2.2	1012	138	29	119	78	10.6	2.2	9.2	93	01E
001	04	MRN	0	A	MANZANITA, JCT. RTE. 101	32000	730	2.28	562	96	15	57	76.94	13.15	2.12	7.78	50	04V
001	04	MRN	.65	B	TAMALPAIS JUNCTION, ALMONTE BOULEVARD	32000	477	1.49	297	57	21	102	62.18	11.97	4.41	21.43	54	04V
001	04	MRN	3.35	A	SOUTH JCT. PANORAMIC HIGHWAY	3650	30	.82	28	2	0	0	93.1	6.9	0	0	1	04V
001	04	MRN	17.2	B	BOLINAS ROAD	2250	34	1.52	21	7	2	4	63.16	21.05	5.26	10.53	3	04V
001	04	MRN	26.509	A	SIR FRANCIS DRAKE BOULEVARD, SOUTH	2950	129	4.37	98	21	0	10	76.06	16.2	0	7.75	9	01V
001	04	MRN	45.36	A	TOMALES/PETALUMA ROADS	1250	26	2.1	14	4	0	8	53.7	16.7	0	29.6	4	01E
001	04	SON	.19	B	VALLEY FORD ROAD	1050	36	3.43	34	2	0	0	94.44	5.56	0	0	1	01V
001	04	SON	5.38	A	BODEGA HIGHWAY	6300	393	6.24	348	23	6	17	88.55	5.73	1.53	4.2	21	01V
001	04	SON	20.1	B	JCT. RTE. 116 EAST	2100	58	2.76	46	3	0	9	79.31	5.17	0	15.52	5	01V
001	04	SON	20.1	A	JCT. RTE. 116 EAST	2600	151	5.8	83	42	5	21	54.9	28	3.1	14	15	01E
001	04	SON	R33.038	A	FORT ROSS, FORT ROSS ROAD	1600	99	6.2	42	28	0	29	42.8	28.3	0	28.9	14	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
001	04	SON	48.112	B	STEWARTS POINT/SKAGGS SPRINGS ROAD	1500	154	10.25	94	33	0	28	60.98	21.14	0	17.89	16	01V
001	04	SON	48.112	A	STEWARTS POINT/SKAGGS SPRINGS ROAD	1550	154	9.93	97	32	0	25	63.19	20.83	0	15.97	15	01V
001	01	MEN	5.09	B	FISH ROCK ROAD	2550	115	4.5	73	24	0	18	63.19	20.83	0	15.97	11	01E
001	01	MEN	5.09	A	FISH ROCK ROAD	1950	98	5	50	25	6	18	50.53	25.26	6.32	17.89	11	01E
001	01	MEN	40.273	B	JCT. RTE. 128 EAST	1100	124	11.3	50	29	10	34	40.28	23.61	8.33	27.78	18	01E
001	01	MEN	40.273	A	JCT. RTE. 128 EAST	3200	220	6.88	80	50	20	70	36.36	22.73	9.09	31.82	34	05E
001	01	MEN	59.803	B	JCT. RTE. 20 EAST	19600	880	4.49	636	106	32	106	72.29	12.05	3.61	12.05	73	05E
001	01	MEN	59.803	A	JCT. RTE. 20 EAST	21000	622	2.96	377	123	35	88	60.56	19.72	5.63	14.08	60	05E
001	01	MEN	90.874	B	JCT. RTE. 211 NORTH	800	121	15.17	36	18	13	54	29.63	14.81	11.11	44.44	23	05E
001	01	MEN	105.578	B	LEGGETT, JCT. RTE. 101	630	95	15	28	14	11	42	29.63	14.81	11.11	44.44	18	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
002	07	LA	3.645	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY	51000	1209	2.37	1073	51	13	71	88.77	4.25	1.09	5.89	69	06V
002	07	LA	10.896	A	LOS ANGELES, HIGHLAND AVENUE	39000	991	2.54	816	69	18	88	82.32	6.98	1.83	8.87	68	06E
002	07	LA	12.74	B	LOS ANGELES, JCT. RTE. 101, HOLLYWOOD FREEWAY	56000	1422	2.54	1171	99	26	126	82.32	6.98	1.83	8.87	97	06V
002	07	LA	12.75	A	LOS ANGELES, JCT. RTE. 101, HOLLYWOOD FREEWAY	26500	1094	4.13	832	82	16	165	76.09	7.45	1.42	15.04	96	06V
002	07	LA	15.143	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	57000	1585	2.78	1033	124	29	399	65.19	7.81	1.81	25.18	189	12E
002	07	LA	15.143	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	155000	3395	2.19	2445	331	58	561	72.02	9.75	1.72	16.51	318	12E
002	07	LA	16.008	A	LOS ANGELES, SAN FERNANDO ROAD INTERCHANGE	148000	3241	2.19	2334	316	56	535	72.02	9.75	1.72	16.51	304	12E
002	07	LA	R18.814	B	LOS ANGELES, JCT. RTE. 134, VENTURA FREEWAY INTERCHANGE	151000	3307	2.19	2382	322	57	546	72.02	9.75	1.72	16.51	310	12E
002	07	LA	R18.814	A	LOS ANGELES, JCT. RTE. 134, VENTURA FREEWAY INTERCHANGE	121000	1355	1.12	729	201	88	337	53.79	14.86	6.49	24.86	173	12E
002	07	LA	R22.939	B	LA CANADA-FLINTRIDGE, JCT. RTE. 210, FOOTHILL FREEWAY INTERCHANGE	109000	1221	1.12	657	181	79	304	53.79	14.86	6.49	24.86	156	12V
002	07	LA	R23.438	B	LA CANADA-FLINTRIDGE, FOOTHILL BOULEVARD	12700	142	1.12	76	21	9	35	53.79	14.86	6.49	24.86	18	12E
002	07	LA	24.463	A	FLINTRIDGE, EAST JCT. RTE. 210, VIA ANGELES CREST HIGHWAY	15400	353	2.29	308	29	8	8	87.2	8.14	2.28	2.38	17	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
002	07	LA	33.8	B	ANGELES FOREST HIGHWAY	3100	47	1.53	19	12	6	11	39.51	25.14	12.89	22.46	6	06V
002	07	LA	33.8	A	ANGELES FOREST HIGHWAY	750	42	5.55	16	16	3	7	38.83	37.43	7.68	16.06	5	06V
002	07	LA	38.37	B	MOUNT WILSON ROAD	750	42	5.55	16	16	3	7	38.83	37.43	7.68	16.06	5	06E
002	07	LA	38.37	A	MOUNT WILSON ROAD	370	19	5.24	9	6	2	3	45.26	31.83	8.72	14.19	2	06E
002	07	LA	64.085	B	ISLIP SADDLE, JCT. RTE. 39 SOUTH (CLOSED)	220	11	4.92	6	3	1	1	51.69	26.22	9.76	12.33	1	06E
002	07	LA	64.085	A	ISLIP SADDLE, JCT. RTE. 39 SOUTH (CLOSED)	220	11	4.92	6	3	1	1	51.69	26.22	9.76	12.33	1	06E
002	07	LA	77.39	B	BLUE RIDGE ROAD	220	10	4.61	6	2	1	1	58.13	20.62	10.79	10.46	1	06E
002	07	LA	77.39	A	BLUE RIDGE ROAD	390	17	4.29	11	3	2	1	64.56	15.01	11.83	8.6	1	06E
002	08	SBD	6.358	B	JCT. RTE. 138	6500	259	3.98	184	24	33	17	70.99	9.41	12.87	6.73	19	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
003	02	TRI	L0	A	JCT. RTE. 36	400	17	4.25	6	3	0	8	35.29	17.65	0	47.06	3	12E
003	02	TRI	6.22	B	MORGAN HILL ROAD	1300	54	4.15	19	9	1	25	35.19	16.67	1.85	46.3	10	12E
003	02	TRI	6.22	A	MORGAN HILL ROAD	2200	237	10.79	108	49	3	77	45.7	20.53	1.32	32.45	35	12E
003	02	TRI	7.2	O	HAYFORK	2200	237	10.79	108	49	3	77	45.7	20.53	1.32	32.45	35	12E
003	02	TRI	L30.89	B	WEAVERVILLE, NORTH JCT. RTE. 299	1400	151	10.79	69	31	2	49	45.7	20.53	1.32	32.45	22	12V
003	02	TRI	30.86	A	WEAVERVILLE, NORTH JCT. RTE. 299	3750	155	4.13	52	30	5	68	33.59	19.53	3.13	43.75	29	12E
003	02	TRI	31.94	B	COUNTY DUMP ROAD	3100	128	4.13	43	25	4	56	33.59	19.53	3.13	43.75	24	12V
003	02	TRI	31.94	A	COUNTY DUMP ROAD	2100	96	4.57	28	26	4	38	29.17	27.08	4.17	39.58	17	12E
003	02	TRI	37.9	B	RUSH CREEK ROAD	1050	48	4.57	14	13	2	19	29.17	27.08	4.17	39.58	9	12V
003	02	TRI	37.9	A	RUSH CREEK ROAD	1000	80	7.96	35	27	4	14	43.59	33.33	5.13	17.95	9	12E
003	02	TRI	59.64	O	TRINITY CENTER STATE HIGHWAY MAINTENANCE STATION	500	39	7.8	17	13	2	7	43.59	33.33	5.13	17.95	5	12V
003	02	TRI	R79.501	B	U. S. FOREST SERVICE ROAD	130	8	6.15	2	4	0	2	25	50	0	25	1	12V
003	02	TRI	T85.068	O	TRINITY/SISKIYOU COUNTY LINE	190	10	5.26	2	5	0	3	20	50	0	30	2	11V
003	02	SIS	.408	O	TRINITY/SISKIYOU COUNTY LINE	190	10	5.26	2	5	0	3	20	50	0	30	2	11V
003	02	SIS	6.955	A	GAZELLE ROAD	350	31	8.92	11	8	0	11	36.36	27.27	0	36.36	5	11E
003	02	SIS	8.8	B	CALLAHAN	350	31	8.92	11	8	0	11	36.36	27.27	0	36.36	5	11E
003	02	SIS	8.8	A	CALLAHAN	370	33	8.92	12	9	0	12	36.36	27.27	0	36.36	5	11V
003	02	SIS	21	B	ETNA, MAIN STREET	1350	76	5.63	27	16	1	31	35.92	21.56	1.67	40.85	13	10E
003	02	SIS	R21	A	ETNA, MAIN STREET	1300	84	6.46	28	16	1	40	32.79	18.56	1.6	47.06	16	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
003	02	SIS	21.472	A	COLLIER WAY	2250	95	4.22	28	15	1	51	29.67	15.56	1.52	53.26	20	10E
003	02	SIS	32.2	B	FORT JONES, SCOTT RIVER ROAD	2750	122	4.42	33	20	2	67	26.96	16.43	1.78	54.83	26	10E
003	02	SIS	32.2	A	FORT JONES, SCOTT RIVER ROAD	4150	192	4.62	47	33	4	108	24.24	17.3	2.05	56.41	43	10E
003	02	SIS	38.258	B	MOFFETT CREEK ROAD	2700	125	4.63	26	24	3	72	20.8	19.2	2.4	57.6	28	11E
003	02	SIS	44.67	O	FOREST MOUNTAIN RANCH	2900	125	4.31	26	24	3	72	20.8	19.2	2.4	57.6	28	11V
003	02	SIS	R47.264	B	YREKA, MOONLIT OAKS AVENUE	13600	730	5.37	219	144	71	296	29.98	19.73	9.7	40.59	133	10E
003	02	SIS	L47.264	A	YREKA, MOONLIT OAKS AVENUE	9500	551	5.8	167	154	43	187	30.29	27.93	7.85	33.93	91	10E
003	02	SIS	L48.164	A	YREKA, OBERLIN ROAD	9400	451	4.8	152	124	29	146	33.64	27.53	6.52	32.32	71	08E
003	02	SIS	L49.207	A	YREKA, CENTER STREET	9200	360	3.91	104	94	23	140	28.8	26	6.4	38.8	64	10E
003	02	SIS	L49.871	B	YREKA, JCT. RTE. 263 NORTH	4550	186	4.09	67	36	11	72	36.05	19.31	6.01	38.63	32	10E
003	02	SIS	L49.871	A	YREKA, JCT. RTE. 263 NORTH	4250	185	4.35	65	34	12	74	35.06	18.39	6.32	40.23	33	10E
003	02	SIS	R47.38	A	YREKA, JCT. RTE. 5	3400	140	4.12	28	16	2	94	20	11.43	1.43	67.14	35	11V
003	02	SIS	R48.955	A	YREKA, AGER ROAD	2200	111	5.06	31	19	2	59	27.86	16.94	1.76	53.44	23	10E
003	02	SIS	R49.454	A	YREKA, PHILIPE LANE	1900	57	3	19	9	1	28	33.33	15.79	1.75	49.12	11	11E
003	02	SIS	53.22	B	MONTAGUE, GRENADA ROAD	1900	57	3	19	9	1	28	33.33	15.79	1.75	49.12	11	11V
003	02	SIS	53.22	A	MONTAGUE, GRENADA ROAD	3250	168	5.17	44	21	4	99	26.19	12.5	2.38	58.93	38	11V
003	02	SIS	54.187	B	MONTAGUE, EAST CITY LIMITS	1050	34	3.27	9	5	1	19	26.55	14	2.97	56.48	7	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
004	04	CC	0	A	HERCULES, JCT. RTE. 80	36500	2274	6.23	825	196	88	1165	36.29	8.61	3.87	51.22	462	00V
004	04	CC	12.667	B	JCT. RTE. 680	85000	4097	4.82	2051	438	177	1431	50.07	10.69	4.31	34.93	632	02V
004	04	CC	12.667	A	JCT. RTE. 680	79000	4021	5.09	2210	495	132	1183	54.96	12.31	3.29	29.43	550	02V
004	04	CC	R14.668	B	CONCORD, JCT. RTE. 242	77000	5205	6.76	1957	836	141	2271	37.6	16.06	2.71	43.63	950	00V
004	04	CC	R14.668	A	CONCORD, JCT. RTE. 242	90000	5634	6.26	2258	653	151	2572	40.08	11.59	2.68	45.65	1049	00V
004	04	CC	R18.83	B	PORT CHICAGO HIGHWAY EAST	145000	7497	5.17	3427	1173	654	2244	45.71	15.65	8.72	29.93	1098	03V
004	04	CC	R18.83	A	PORT CHICAGO HIGHWAY EAST	129000	7121	5.52	2736	990	263	3133	38.42	13.9	3.69	43.99	1306	00V
004	04	CC	R20.102	A	BAILEY ROAD	128000	5888	4.6	2440	680	237	2531	41.44	11.55	4.02	42.99	1056	00V
004	04	CC	R44.367	B	BYRON HIGHWAY	21600	3329	15.41	666	156	71	2435	20.02	4.7	2.12	73.16	888	00V
004	04	CC	R44.367	A	BYRON HIGHWAY	18700	2710	14.49	709	135	111	1755	26.16	4.97	4.1	64.76	659	00V
004	04	CC	46.46	A	DISCOVERY BAY BOULEVARD	8100	1119	13.82	384	132	78	525	34.34	11.81	6.96	46.89	218	00V
004	10	SJ	0	A	CONTRA COSTA/SAN JOAQUIN COUNTY LINE	8100	915	11.3	165	176	30	544	18	19.2	3.3	59.5	214	96V
004	10	SJ	5.96	B	TRACY BOULEVARD	6700	764	11.4	130	154	24	456	17	20.1	3.2	59.7	180	96E
004	10	SJ	5.96	A	TRACY BOULEVARD	7000	805	11.5	129	168	24	484	16	20.9	3	60.1	190	96V
004	10	SJ	10.49	B	INLAND DRIVE	5800	568	9.8	62	135	29	342	10.9	23.8	5.1	60.2	137	96V
004	10	SJ	10.49	A	INLAND DRIVE	7700	939	12.2	75	171	38	654	8	18.2	4.1	69.7	250	96V
004	10	SJ	11.68	B	MAYBECK ROAD	7700	893	11.6	115	183	34	561	12.9	20.5	3.8	62.8	219	96E
004	10	SJ	11.68	A	MAYBECK ROAD	7700	839	10.9	149	190	29	472	17.7	22.7	3.4	56.2	190	96V
004	10	SJ	T14.045	B	ROBERTS ISLAND ROAD	8100	1068	13.19	188	218	26	637	17.6	20.4	2.4	59.6	250	96V
004	10	SJ	T14.045	A	ROBERTS ISLAND ROAD	10500	1302	12.4	258	275	30	740	19.8	21.1	2.3	56.8	294	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
004	10	SJ	15.09	B	FRESNO AVENUE	9600	1094	11.4	165	279	36	614	15.1	25.5	3.3	56.1	249	96V
004	10	SJ	15.09	A	FRESNO AVENUE	13400	1876	14	242	461	66	1107	12.9	24.6	3.5	59	442	96E
004	10	SJ	15.912	B	STOCKTON, SOUTH JCT. RTE. 5	24900	4109	16.5	436	970	148	2556	10.6	23.6	3.6	62.2	1008	96V
004	10	SJ	T15.318	A	STOCKTON, SOUTH JCT. RTE. 5	14700	1646	11.2	150	451	87	958	9.1	27.4	5.3	58.2	390	96V
004	10	SJ	R16.059	B	STOCKTON, NORTH JCT RTE 5	15800	790	5	167	122	22	479	21.2	15.4	2.8	60.6	186	88E
004	10	SJ	R16.059	A	STOCKTON, NORTH JCT RTE 5	79000	7584	9.6	2488	1077	432	3587	32.8	14.2	5.7	47.3	1487	88E
004	10	SJ	R17.052	B	STANISLAUS STREET	79000	7584	9.6	2488	1077	432	3587	32.8	14.2	5.7	47.3	1487	88V
004	10	SJ	R19.44	B	SOUTH JCT. RTE. 99	84000	10752	12.8	1570	4107	462	4613	14.6	38.2	4.3	42.9	2092	96V
004	10	SJ	19.75	A	SOUTH JCT. RTE. 99	6800	388	5.7	89	74	39	186	23	19	10	48	80	01V
004	10	SJ	33.1	B	FARMINGTON	4250	272	6.41	65	52	22	133	24	19	8	49	56	01V
004	10	SJ	33.1	A	FARMINGTON	4600	290	6.3	69	65	23	133	23.8	22.4	8	45.8	58	01E
004	10	STA	R8.885	O	STANISLAUS/CALAVERAS COUNTY LINE	5200	233	4.49	68	44	21	100	29	19	9	43	44	01V
004	10	CAL	R0	O	STANISLAUS/CALAVERAS COUNTY LINE	5200	233	4.49	68	44	21	100	29	19	9	43	44	01V
004	10	CAL	26.22	B	VALLECITO	5800	377	6.5	92	116	48	121	24.5	30.8	12.7	32	63	01V
004	10	CAL	26.22	A	VALLECITO	7600	501	6.59	115	145	65	175	23	29	13	35	87	01V
004	10	CAL	29.62	B	BIG TREES/TOMBELL ROADS	8000	400	5	116	118	57	109	29.1	29.5	14.25	27.15	61	01E
004	10	CAL	29.62	A	BIG TREES/TOMBELL ROADS	7400	370	5	122	100	44	104	33	27	12	28	56	01V
004	10	CAL	R42.62	B	MORAN ROAD EAST JUNCTION	6600	264	4	50	98	34	82	19	37	13	31	44	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
004	10	CAL	44.497	B	BIG TREES STATE PARK	3550	249	7	45	102	10	92	18	41	4	37	44	01V
004	10	CAL	44.497	A	BIG TREES STATE PARK	2800	197	7.02	26	83	10	79	13	42	5	40	37	01V
004	10	CAL	49.57	B	MEKO DRIVE	1500	127	8.48	13	57	5	52	10	45	4	41	24	01E
004	10	CAL	R65.865	O	CALAVERAS/ALPINE COUNTY LINE	1300	26	2	9	8	3	7	33	32	10	25	4	01V
004	10	ALP	R0	O	CALAVERAS/ALPINE COUNTY LINE	1300	26	2	9	8	3	7	33	32	10	25	4	01V
004	10	ALP	31.677	B	BULLION, JCT. RTE. 89	560	23	4.1	8	5	1	9	34.6	23.6	4.6	37.2	4	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	11	SD	R.878	A	SOUTH JCT. RTE. 805	35500	1349	3.8	710	173	13	453	52.6	12.8	1	33.6	199	83V
005	11	SD	4.632	B	JCT. RTE. 75 WEST	111000	4662	4.2	2993	564	140	965	64.2	12.1	3	20.7	510	78V
005	11	SD	4.632	A	JCT. RTE. 75 WEST	143000	5291	3.7	2974	857	254	1206	56.2	16.2	4.8	22.8	636	83V
005	11	SD	R11.129	B	8TH STREET	169000	8450	5	4284	1352	448	2366	50.7	16	5.3	28	1156	85V
005	11	SD	R12.647	B	JCT. RTE. 15 NORTH	190000	9500	5	4817	1520	504	2660	50.7	16	5.3	28	1300	85E
005	11	SD	R12.647	A	JCT. RTE. 15 NORTH	154000	6314	4.1	3555	909	290	1560	56.3	14.4	4.6	24.7	789	85V
005	11	SD	R14.077	B	SAN DIEGO, JCT. RTE. 75 SOUTH	158000	6478	4.1	3647	933	298	1600	56.3	14.4	4.6	24.7	809	85E
005	11	SD	R14.077	A	SAN DIEGO, JCT. RTE. 75 SOUTH	160000	6400	4	3910	768	250	1472	61.1	12	3.9	23	752	78E
005	11	SD	R15.036	B	SAN DIEGO, JCT. RTE. 94	163000	6194	3.8	3785	743	242	1425	61.1	12	3.9	23	728	78V
005	11	SD	R15.036	A	SAN DIEGO, JCT. RTE. 94	209000	8360	4	5827	920	242	1371	69.7	11	2.9	16.4	797	87V
005	11	SD	R16.069	B	SAN DIEGO, JCT. RTE. 163	209000	7733	3.7	5119	773	286	1554	66.2	10	3.7	20.1	828	78E
005	11	SD	R16.069	A	SAN DIEGO, JCT. RTE. 163	202000	8282	4.1	5201	737	232	2112	62.8	8.9	2.8	25.5	1013	85V
005	11	SD	R20.056	B	JCT. RTE. 8/CAMINO DEL RIO	196000	8036	4.1	5047	715	225	2049	62.8	8.9	2.8	25.5	982	85V
005	11	SD	R20.056	A	JCT. RTE. 8/CAMINO DEL RIO	198000	6732	3.4	4443	673	289	1326	66	10	4.3	19.7	717	84V
005	11	SD	R23.476	B	SAN DIEGO, BALBOA AVENUE	158000	7110	4.5	4693	711	306	1401	66	10	4.3	19.7	758	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	11	SD	R23.476	A	SAN DIEGO, BALBOA AVENUE	142000	5680	4	3357	636	182	1505	59.1	11.2	3.2	26.5	722	78V
005	11	SD	R25.947	A	JCT. RTE. 52 EAST	180000	7380	4.1	4177	775	317	2111	56.6	10.5	4.3	28.6	992	87V
005	11	SD	R30.682	A	SAN DIEGO, NORTH JCT. RTE. 805	150000	5700	3.8	2508	428	182	2582	44	7.5	3.2	45.3	1045	00E
005	11	SD	R41.509	B	ENCINITAS BOULEVARD	205000	13264	6.47	7871	1242	542	3609	59.34	9.36	4.09	27.21	1715	12V
005	11	SD	R42.712	B	LEUCADIA BOULEVARD	206000	9002	4.37	3793	639	251	4319	42.13	7.1	2.79	47.98	1718	12V
005	11	SD	R51.201	B	JCT. RTE. 78 EAST	195000	9380	4.81	3677	732	366	4606	39.2	7.8	3.9	49.1	1839	07V
005	11	SD	R51.201	A	JCT. RTE. 78 EAST	191000	9168	4.8	3594	715	358	4501	39.2	7.8	3.9	49.1	1797	07E
005	11	SD	R53.43	A	MISSION AVENUE	172000	10286	5.98	4032	802	401	5050	39.2	7.8	3.9	49.1	2016	07E
005	11	SD	R71.377	B	BASILONE ROAD	130000	9399	7.23	3684	733	367	4615	39.2	7.8	3.9	49.1	1843	07E
005	12	ORA	0	A	SAN DIEGO/ORANGE COUNTY LINE	138000	9964	7.22	4384	748	319	4514	44	7.51	3.2	45.3	1826	00E
005	12	ORA	6.78	B	JCT RTE 1	241300	10255	4.25	4487	748	321	4700	43.75	7.29	3.13	45.83	1895	00E
005	12	ORA	9.604	B	SAN JUAN CAPISTRANO, JCT. RTE. 74	259000	11059	4.27	4838	806	346	5068	43.75	7.29	3.13	45.83	2043	00E
005	12	ORA	9.604	A	SAN JUAN CAPISTRANO, JCT. RTE. 74	279000	11104	3.98	4858	809	348	5089	43.75	7.29	3.13	45.83	2051	00E
005	12	ORA	13.776	A	CROWN VALLEY PARKWAY INTERCHANGE	303000	10605	3.5	4640	773	332	4860	43.75	7.29	3.13	45.83	1959	00E
005	12	ORA	21.304	B	JCT. RTE. 405, SANTA ANA FREEWAY	279000	9402	3.37	4113	685	294	4309	43.75	7.29	3.13	45.83	1737	00E
005	12	ORA	23.12	B	IRVINE, JCT. RTE. 133	219000	12045	5.5	5330	1178	524	5012	44.25	9.78	4.35	41.61	2101	08E
005	12	ORA	23.12	A	IRVINE, JCT. RTE. 133	243000	13365	5.5	5914	1307	581	5561	44.25	9.78	4.35	41.61	2331	08V
005	12	ORA	30.263	B	TUSTIN, JCT. RTE. 55, COSTA MESA FREEWAY	279000	15345	5.5	6790	1501	668	6385	44.25	9.78	4.35	41.61	2677	08E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	12	ORA	30.263	A	TUSTIN, JCT. RTE. 55, COSTA MESA FREEWAY	330000	18150	5.5	8031	1775	790	7552	44.25	9.78	4.35	41.61	3166	08E
005	12	ORA	34	B	SANTA ANA, JCT. RTES. 22 AND 57, GARDEN GROVE/ORANGE FREEWAYS	362000	19910	5.5	8810	1947	866	8285	44.25	9.78	4.35	41.61	3473	08E
005	12	ORA	34	A	SANTA ANA, JCT. RTES. 22 AND 57, GARDEN GROVE/ORANGE FREEWAYS	280000	19600	7	10408	2509	1215	5468	53.1	12.8	6.2	27.9	2660	83E
005	12	ORA	34.942	A	ORANGE, CHAPMAN AVENUE	253000	17710	7	9705	2285	1151	4569	54.8	12.9	6.5	25.8	2295	83E
005	12	ORA	36.258	B	KATELLA AVENUE	241000	22895	9.5	14424	1900	1099	5472	63	8.3	4.8	23.9	2729	82V
005	12	ORA	36.258	A	KATELLA AVENUE	264000	25344	9.6	15688	2104	1521	6032	61.9	8.3	6	23.8	3047	82E
005	12	ORA	38.915	B	LINCOLN AVENUE	266000	25270	9.5	15592	2072	1516	6090	61.7	8.2	6	24.1	3060	82E
005	12	ORA	38.915	A	LINCOLN AVENUE	266000	25536	9.6	15909	2171	1532	5924	62.3	8.5	6	23.2	3026	82E
005	12	ORA	42.1	B	FULLERTON, JCT. RTE. 91, RIVERSIDE/ARTESIA FREEWAYS	243800	15116	6.2	8011	1738	423	4943	53	11.5	2.8	32.7	2208	91E
005	12	ORA	42.1	A	FULLERTON, JCT. RTE. 91, RIVERSIDE/ARTESIA FREEWAYS	243800	22795	9.35	10438	1712	1119	9526	45.79	7.51	4.91	41.79	3974	03E
005	12	ORA	43.43	O	JCT. RTE. 39; BEACH BOULEVARD	168000	15708	9.35	7193	1180	771	6564	45.79	7.51	4.91	41.79	2738	03E
005	07	LA	0	A	ORANGE/LOS ANGELES COUNTY LINE	176000	14256	8.1	6927	1062	696	5571	48.59	7.45	4.88	39.08	2364	11E
005	07	LA	6.848	B	SANTA FE SPRINGS, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY	190000	13775	7.25	6693	1026	672	5383	48.59	7.45	4.88	39.08	2285	11E
005	07	LA	6.848	A	SANTA FE SPRINGS, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY	228000	15230	6.68	6978	1831	550	5871	45.82	12.02	3.61	38.55	2519	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	07	LA	10.876	A	COMMERCE, GARFIELD AVENUE INTERCHANGE	216000	17647	8.17	8066	1475	895	7211	45.71	8.36	5.07	40.86	3037	11E
005	07	LA	13.784	B	COMMERCE, JCT. RTE. 710, LONG BEACH FREEWAY	230000	18124	7.88	8284	1515	919	7405	45.71	8.36	5.07	40.86	3119	11E
005	07	LA	13.784	A	COMMERCE, JCT. RTE. 710, LONG BEACH FREEWAY	252000	16128	6.4	6792	1839	463	7035	42.11	11.4	2.87	43.62	2902	12E
005	07	LA	16.474	B	LOS ANGELES, JCT. RTE. 60, POMONA FREEWAY	260000	16302	6.27	6865	1858	468	7111	42.11	11.4	2.87	43.62	2933	12V
005	07	LA	16.474	A	LOS ANGELES, JCT. RTE. 60, POMONA FREEWAY	231000	15477	6.7	5705	1639	447	7686	36.86	10.59	2.89	49.66	3068	12E
005	07	LA	18.452	B	LOS ANGELES, JCT. RTE. 10, SAN BERNARDINO FREEWAY	226000	15323	6.78	4845	1499	446	8535	31.62	9.78	2.91	55.7	3318	12E
005	07	LA	18.452	A	LOS ANGELES, JCT. RTE. 10, SAN BERNARDINO FREEWAY	232000	14570	6.28	3842	1307	425	8996	26.37	8.97	2.92	61.74	3421	12E
005	07	LA	20.444	B	LOS ANGELES, JCT. RTE. 110, PASADENA FREEWAY	220000	14410	6.55	3800	1293	421	8897	26.37	8.97	2.92	61.74	3383	12E
005	07	LA	20.444	A	LOS ANGELES, JCT. RTE. 110, PASADENA FREEWAY	288000	14429	5.01	3805	1294	421	8908	26.37	8.97	2.92	61.74	3387	12E
005	07	LA	22.548	B	LOS ANGELES, JCT. RTE. 2, GLENDALE FREEWAY	283000	14433	5.1	3806	1295	421	8911	26.37	8.97	2.92	61.74	3389	12E
005	07	LA	22.548	A	LOS ANGELES, JCT. RTE. 2, GLENDALE FREEWAY	238000	15851	6.66	4180	1422	463	9786	26.37	8.97	2.92	61.74	3721	11E
005	07	LA	25.781	B	LOS ANGELES, COLORADO BOULEVARD EXTENSION INTERCHANGE	251000	15939	6.35	4203	1430	465	9841	26.37	8.97	2.92	61.74	3742	11E
005	07	LA	27.08	B	LOS ANGELES, JCT. RTE. 134, VENTURA FREEWAY	260000	16016	6.16	4223	1437	468	9888	26.37	8.97	2.92	61.74	3760	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	07	LA	27.08	A	LOS ANGELES, JCT. RTE. 134, VENTURA FREEWAY	230000	16031	6.97	4391	1762	765	9114	27.39	10.99	4.77	56.85	3573	11E
005	07	LA	36.358	B	LOS ANGELES, JCT. RTE. 170, HOLLYWOOD FREEWAY	176000	14678	8.34	3982	1497	666	8531	27.13	10.2	4.54	58.12	3318	11E
005	07	LA	36.358	A	LOS ANGELES, JCT. RTE. 170, HOLLYWOOD FREEWAY	280000	20832	7.44	5600	1960	898	12372	26.88	9.41	4.31	59.39	4777	11E
005	07	LA	39.361	B	LOS ANGELES, JCT. RTE. 118, RONALD REAGAN FREEWAY	267000	20746	7.77	5525	1790	846	12585	26.63	8.63	4.08	60.66	4824	11E
005	07	LA	41.597	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY	135000	11057	8.19	2999	877	295	6886	27.12	7.93	2.67	62.28	2605	11E
005	07	LA	41.597	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY	275000	16858	6.13	5568	1531	566	9193	33.03	9.08	3.36	54.53	3591	11E
005	07	LA	R44.014	A	LOS ANGELES, JCT. RTE. 210, FOOTHILL FREEWAY	278000	21851	7.86	6420	1982	758	12691	29.38	9.07	3.47	58.08	4897	11E
005	07	LA	R45.584	A	JCT. RTE. 14, ANTELOPE VALLEY FREEWAY	197000	19148	9.72	4207	592	239	14110	21.97	3.09	1.25	73.69	5105	12E
005	07	LA	R53.565	B	SANTA CLARITA, SOUTH JCT. RTE. 126, MAGIC MOUNTAIN PARKWAY INTERCHANGE	149000	18774	12.6	4125	580	235	13835	21.97	3.09	1.25	73.69	5005	12E
005	07	LA	R55.48	B	SANTA CLARITA, NORTH JCT. RTE. 126, HENRY MAYO DRIVE INTERCHANGE	125000	18413	14.73	4045	569	230	13569	21.97	3.09	1.25	73.69	4909	12E
005	07	LA	R55.48	A	SANTA CLARITA, NORTH JCT. RTE. 126, HENRY MAYO DRIVE INTERCHANGE	108000	17528	16.23	3851	542	219	12916	21.97	3.09	1.25	73.69	4673	12V
005	07	LA	R81.487	B	SOUTH JCT. RTE. 138, ROUTE 138 FREEWAY INTERCHANGE	68000	16966	24.95	4089	507	239	12131	24.1	2.99	1.41	71.5	4410	11E
005	07	LA	R82.103	A	NORTH JCT. RTE. 138, ROUTE 138 FREEWAY INTERCHANGE	70000	16296	23.28	3841	605	337	11515	23.57	3.71	2.07	70.66	4212	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	07	LA	R88.605	O	LOS ANGELES/KERN COUNTY LINE	67000	15892	23.72	3723	618	356	11193	23.43	3.89	2.24	70.43	4101	11E
005	06	KER	R0	O	LOS ANGELES/KERN COUNTY LINE	67000	15892	23.72	3723	618	356	11193	23.43	3.89	2.24	70.43	4101	11E
005	06	KER	R15.858	B	JCT. RTE. 99 NORTH	140000	35322	25.23	6863	1515	985	25955	19.43	4.29	2.79	73.48	9479	12V
005	06	KER	R15.858	A	JCT. RTE. 99 NORTH	59000	14266	24.18	3106	618	409	10133	21.77	4.33	2.87	71.03	3722	08E
005	06	KER	19.612	A	JCT. RTE. 166	29500	8328	28.23	1813	361	239	5915	21.77	4.33	2.87	71.03	2172	12E
005	06	KER	38.793	B	JCT. RTE. 119	30500	8561	28.07	1864	371	246	6081	21.77	4.33	2.87	71.03	2233	12E
005	06	KER	38.793	A	JCT. RTE. 119	30500	8561	28.07	1864	371	246	6081	21.77	4.33	2.87	71.03	2233	12E
005	06	KER	41.193	B	JCT. RTE. 43	30500	8561	28.07	1864	371	246	6081	21.77	4.33	2.87	71.03	2233	12E
005	06	KER	41.193	A	JCT. RTE. 43	31000	7642	24.65	1348	184	92	6018	17.64	2.41	1.2	78.75	2154	12V
005	06	KER	52.145	B	JCT. RTE. 58	32500	7641	23.51	1348	184	92	6017	17.64	2.41	1.2	78.75	2153	12V
005	06	KER	52.145	A	JCT. RTE. 58	34000	9500	27.94	1710	285	190	7315	18	3	2	77	2638	12E
005	06	KER	73.017	B	JCT. RTE. 46	35500	11172	31.47	1564	670	335	8602	14	6	3	77	3133	05E
005	06	KER	73.017	A	JCT. RTE. 46	32500	10361	31.88	1451	622	311	7978	14	6	3	77	2906	05E
005	06	KIN	16.595	B	JCT. RTE. 41	33000	10065	30.5	1510	604	302	7649	15	6	3	76	2792	04E
005	06	KIN	16.595	A	JCT. RTE. 41	32500	9750	30	1463	585	293	7410	15	6	3	76	2705	04E
005	06	FRE	14.873	B	JCT. RTE. 198	31500	9746	30.94	1657	341	244	7504	17	3.5	2.5	77	2714	05E
005	06	FRE	14.873	A	JCT. RTE. 198	33500	9899	29.55	1782	297	198	7622	18	3	2	77	2748	05E
005	06	FRE	17.964	B	JCT. RTE. 33 SOUTH, JCT. RTE. 145 NORTH	33500	9899	29.55	1683	297	198	7721	17	3	2	78	2779	05E
005	06	FRE	17.964	A	JCT. RTE. 33 SOUTH, JCT. RTE. 145 NORTH	33500	9903	29.56	1584	347	248	7724	16	3.5	2.5	78	2789	05E
005	10	MER	6.28	B	JCT. RTE. 165 NORTH	29000	8271	28.52	1610	285	175	6201	19.47	3.44	2.11	74.97	2248	04E
005	10	MER	6.28	A	JCT. RTE. 165 NORTH	29000	8271	28.52	1610	285	175	6201	19.47	3.44	2.11	74.97	2248	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	10	MER	17.578	A	JCT. RTE. 152	28000	7711	27.54	1073	173	93	6372	13.91	2.24	1.21	82.64	2265	12V
005	10	MER	21.839	A	JCT. RTE. 33	30000	9051	30.17	1575	187	98	7191	17.4	2.07	1.08	79.45	2568	12V
005	10	MER	23.6	A	NORTH OF ROUTE 33 @ SANTA NELLA TRUCK SCALES	32500	9051	27.85	1575	187	98	7191	17.4	2.07	1.08	79.45	2568	12V
005	10	MER	32.391	A	JCT. RTE. 140 EAST	37000	9176	24.8	1510	192	107	7366	16.46	2.09	1.17	80.28	2628	04E
005	10	SJ	.68	B	JCT. RTE. 580 WEST	36500	9052	24.8	1494	190	109	7260	16.5	2.1	1.2	80.2	2590	04E
005	10	SJ	.68	A	JCT. RTE. 580 WEST	36500	9052	24.8	1494	190	109	7260	16.5	2.1	1.2	80.2	2590	04E
005	10	SJ	3.444	A	JCT. RTE. 132	21500	5332	24.8	880	112	64	4276	16.5	2.1	1.2	80.2	1526	04E
005	10	SJ	6.467	A	JCT. RTE. 33 SOUTH	21100	6803	32.24	887	220	106	5590	13.04	3.23	1.56	82.17	1995	12V
005	10	SJ	R11.801	B	OLD ROUTE 50; 11TH STREET	21000	6920	32.95	1363	180	90	5287	19.7	2.6	1.3	76.4	1902	04E
005	10	SJ	R12.623	A	JCT. RTE. 205 WEST	142000	37488	26.4	3974	2324	1200	29990	10.6	6.2	3.2	80	*****	96E
005	10	SJ	R14.834	A	JCT. RTE. 120 EAST	104000	26936	25.9	2936	1697	808	21495	10.9	6.3	3	79.8	7793	96E
005	10	SJ	R20.951	B	FRENCH CAMP OVERCROSSING	98000	24990	25.5	2774	1599	725	19892	11.1	6.4	2.9	79.6	7214	96E
005	10	SJ	R20.951	A	FRENCH CAMP OVERCROSSING	102000	25500	25	2907	1658	714	20222	11.4	6.5	2.8	79.3	7336	96E
005	10	SJ	25.365	B	STOCKTON, JCT. RTE. 4	132000	32340	24.5	3784	2134	873	25549	11.7	6.6	2.7	79	9272	96E
005	10	SJ	25.365	A	STOCKTON, JCT. RTE. 4	139000	33360	24	4003	2202	834	26321	12	6.6	2.5	78.9	9546	96E
005	10	SJ	26.185	A	STOCKTON, JCT. RTE. 4	137000	32195	23.5	3960	2157	773	25305	12.3	6.7	2.4	78.6	9181	96E
005	10	SJ	29.99	A	STOCKTON, MARCH LANE	113000	25990	23	3275	1767	598	20350	12.6	6.8	2.3	78.3	7386	96E
005	10	SJ	32.664	A	STOCKTON, HAMMER LANE	82000	18532	22.6	2372	1279	408	14473	12.8	6.9	2.2	78.1	5254	96E
005	10	SJ	39.573	B	JCT. RTE. 12	79000	12948	16.39	3009	473	212	9254	23.24	3.65	1.64	71.47	3373	04E
005	10	SJ	39.573	A	JCT. RTE. 12	54000	11043	20.45	2831	399	179	7633	25.64	3.61	1.62	69.12	2795	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	10	SJ	44.712	B	PELTIER ROAD	51000	10384	20.36	2394	351	152	7488	23.05	3.38	1.46	72.11	2722	12V
005	10	SJ	47.602	A	WALNUT GROVE ROAD	51000	11679	22.9	2894	419	194	8172	24.78	3.59	1.66	69.97	2988	06V
005	03	SAC	.018	A	SAN JOAQUIN/SACRAMENTO COUNTY LINE	54000	13144	24.34	3055	480	216	9394	23.24	3.65	1.64	71.47	3424	04E
005	03	SAC	16.147	A	SACRAMENTO, POCKET/MEADOWVIEW ROADS	101000	13342	13.21	3101	487	219	9536	23.24	3.65	1.64	71.47	3475	04E
005	03	SAC	22.565	B	SACRAMENTO, JCT. RTE. 50	142000	13632	9.6	3326	804	327	9174	24.4	5.9	2.4	67.3	3403	87E
005	03	SAC	23.799	A	SACRAMENTO, I STREET	186000	17856	9.6	4160	1071	482	12142	23.3	6	2.7	68	4504	87E
005	03	SAC	26.722	B	SACRAMENTO, JCT. RTE. 80	131000	12576	9.6	3069	742	302	8464	24.4	5.9	2.4	67.3	3140	86V
005	03	SAC	26.722	A	SACRAMENTO, JCT. RTE. 80	152000	12282	8.08	3338	640	346	7958	27.18	5.21	2.82	64.79	2972	07E
005	03	SAC	29.907	B	SACRAMENTO, JCT. RTE. 99 NORTH	107000	12359	11.55	3359	644	349	8007	27.18	5.21	2.82	64.79	2991	07E
005	03	SAC	29.907	A	SACRAMENTO, JCT. RTE. 99 NORTH	74000	8399	11.35	2227	424	233	5516	26.52	5.05	2.77	65.67	2054	08V
005	03	SAC	32.734	A	SACRAMENTO, AIRPORT BOULEVARD INTERCHANGE	49000	7776	15.87	2005	409	233	5128	25.78	5.26	3	65.95	1911	09V
005	03	YOL	R6.51	B	WOODLAND, EAST MAIN STREET	43000	8935	20.78	2389	468	248	5829	26.74	5.24	2.78	65.24	2174	07E
005	03	YOL	R6.51	A	WOODLAND, EAST MAIN STREET	31000	6442	20.78	1723	338	179	4203	26.74	5.24	2.78	65.24	1568	07E
005	03	YOL	R7.086	A	WOODLAND, JCT. RTE. 113	33000	7673	23.25	683	859	552	5580	8.9	11.2	7.19	72.72	2109	08E
005	03	YOL	R22.61	B	JCT. RTE. 505 SOUTH	21100	5834	27.65	514	611	454	4255	8.81	10.47	7.78	72.93	1609	12E
005	03	YOL	R22.61	A	JCT. RTE. 505 SOUTH	29000	8300	28.62	1785	532	363	5620	21.51	6.41	4.37	67.71	2104	07V
005	03	COL	R17.975	B	WILLIAMS, E STREET	29000	7421	25.59	1191	468	336	5425	16.05	6.31	4.53	73.11	2006	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	03	COL	R18.722	B	JCT. RTE. 20	28000	8142	29.08	1366	512	379	5883	16.78	6.29	4.66	72.26	2180	06E
005	03	COL	R18.722	A	JCT. RTE. 20	24700	7059	28.58	1643	150	70	5197	23.27	2.12	.99	73.62	1875	07E
005	03	GLE	R9.872	B	WILLOWS, JCT. RTE. 162	23600	5329	22.58	1299	115	51	3864	24.38	2.16	.96	72.51	1397	12V
005	03	GLE	R9.872	A	WILLOWS, JCT. RTE. 162	23800	6802	28.58	1583	145	67	5007	23.27	2.13	.99	73.61	1806	07V
005	03	GLE	R25.529	B	JCT. RTE. 32 EAST	23400	6688	28.58	1556	142	66	4924	23.27	2.12	.99	73.62	1776	07E
005	03	GLE	R25.529	A	JCT. RTE. 32 EAST	23400	5927	25.33	372	292	152	5112	6.27	4.92	2.57	86.25	1826	06E
005	03	GLE	R28.821	O	GLENN/TEHAMA COUNTY LINE	23400	4982	21.29	327	171	85	4400	6.56	3.43	1.7	88.31	1558	12E
005	02	TEH	R0	O	GLENN/TEHAMA COUNTY LINE	23400	4982	21.29	327	171	85	4400	6.56	3.43	1.7	88.31	1558	12E
005	02	TEH	R5.769	A	LIBERAL AVENUE	24100	5131	21.29	337	176	87	4531	6.56	3.43	1.7	88.31	1604	12E
005	02	TEH	R7.486	A	SOUTH AVENUE	24500	5216	21.29	342	179	89	4606	6.56	3.43	1.7	88.31	1631	12E
005	02	TEH	R8.975	A	CORNING ROAD	26000	5535	21.29	363	190	94	4888	6.56	3.43	1.7	88.31	1730	12V
005	02	TEH	R10.969	A	FINNELL AVENUE	26000	5535	21.29	363	190	94	4888	6.56	3.43	1.7	88.31	1730	12E
005	02	TEH	R13.965	A	GYLE ROAD	24800	5280	21.29	346	181	90	4663	6.56	3.43	1.7	88.31	1651	12E
005	02	TEH	R19.781	A	FLORES AVENUE	25500	5567	21.83	370	205	106	4886	6.64	3.68	1.91	87.76	1733	10E
005	02	TEH	R24.871	A	RED BLUFF, SOUTH MAIN STREET	27500	6122	22.26	496	218	158	5249	8.11	3.56	2.58	85.74	1872	10E
005	02	TEH	R24.942	A	RED BLUFF, DIAMOND AVENUE INTERCHANGE	30500	6201	20.33	515	183	159	5344	8.3	2.95	2.57	86.18	1902	10E
005	02	TEH	R26.525	A	RED BLUFF, JCT. RTE. 36	36500	6939	19.01	577	203	154	6005	8.32	2.92	2.22	86.54	2133	10E
005	02	TEH	R28.377	A	NORTH RED BLUFF	37000	6889	18.62	590	207	125	5967	8.56	3	1.82	86.62	2117	10E
005	02	TEH	31.043	A	WILCOX ROAD	36500	6888	18.87	591	207	114	5976	8.58	3	1.66	86.76	2118	10E
005	02	TEH	32.236	A	JELLYS FERRY ROAD	35000	6836	19.53	592	180	96	5968	8.66	2.63	1.41	87.3	2110	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	TEH	36.371	A	HOOKER CREEK ROAD	34500	6586	19.09	577	166	75	5768	8.76	2.52	1.14	87.58	2036	10E
005	02	TEH	38.716	B	SUNSET HILLS DRIVE	34500	7504	21.75	1490	298	145	5571	19.86	3.97	1.93	74.24	2023	11E
005	02	TEH	41.525	X	BOWMAN ROAD	35000	7056	20.16	1480	369	194	5014	20.97	5.23	2.75	71.06	1844	11V
005	02	TEH	42.115	O	TEHAMA/SHASTA COUNTY LINE	40000	6732	16.83	613	176	76	5866	9.11	2.62	1.13	87.14	2073	10E
005	02	SHA	0	O	TEHAMA/SHASTA COUNTY LINE	40000	6732	16.83	613	176	76	5866	9.11	2.62	1.13	87.14	2073	10E
005	02	SHA	.909	A	FOURTH STREET	43000	6833	15.89	590	258	231	5753	8.64	3.78	3.38	84.2	2063	10E
005	02	SHA	1.907	A	NORTH COTTONWOOD	48000	6874	14.32	581	388	208	5698	8.45	5.64	3.02	82.89	2052	10E
005	02	SHA	R3.83	A	JCT. RTE. 273 NORTH	38000	6224	16.38	527	351	188	5158	8.46	5.64	3.02	82.88	1858	10E
005	02	SHA	R4.289	A	ANDERSON, DESCHUTES ROAD	48000	6067	12.64	487	342	184	5055	8.02	5.63	3.03	83.32	1820	10E
005	02	SHA	R5.294	A	ANDERSON, BALLS FERRY ROAD	39000	4824	12.37	406	339	137	3943	8.42	7.02	2.83	81.73	1426	10E
005	02	SHA	R5.64	A	ANDERSON, NORTH STREET	47000	5861	12.47	567	405	148	4741	9.68	6.91	2.52	80.89	1715	10E
005	02	SHA	R6.743	A	RIVERSIDE AVENUE	47500	6028	12.69	478	433	149	4967	7.93	7.19	2.48	82.4	1792	10E
005	02	SHA	R9.772	A	KNIGHTON ROAD	49500	6296	12.72	499	453	157	5188	7.92	7.19	2.49	82.4	1872	10E
005	02	SHA	R12.152	A	CHURN CREEK ROAD	52000	6536	12.57	563	393	144	5435	8.62	6.01	2.21	83.16	1952	11E
005	02	SHA	R15.448	A	REDDING, JCT. RTE. 44	54000	7101	13.15	761	622	296	5422	10.72	8.76	4.17	76.35	1998	10E
005	02	SHA	R17.322	A	REDDING, JCT. RTE. 299	41500	6951	16.75	591	362	135	5863	8.5	5.21	1.94	84.35	2097	10E
005	02	SHA	R18.068	A	REDDING, TWINVIEW BOULEVARD	33500	6161	18.39	521	473	217	4949	8.46	7.68	3.53	80.33	1801	10E
005	02	SHA	R18.481	A	REDDING, JCT. RTE. 273	40000	5084	12.71	373	214	68	4429	7.34	4.21	1.34	87.12	1571	12V
005	02	SHA	R19.402	A	REDDING, OASIS ROAD	33000	4194	12.71	308	177	56	3654	7.34	4.21	1.34	87.12	1296	12E
005	02	SHA	R20.995	A	PINE GROVE	28500	5318	18.66	388	437	248	4245	7.29	8.21	4.67	79.83	1555	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SHA	R22.144	A	JCT. RTE. 151 WEST	20700	5063	24.46	417	164	94	4390	8.23	3.23	1.85	86.7	1558	10E
005	02	SHA	R24.082	A	MOUNTAIN GATE	19100	5868	30.72	1130	156	61	4521	19.26	2.66	1.04	77.04	1623	12V
005	02	SHA	R26.035	A	FAWNDALE	18400	4865	26.44	404	203	91	4167	8.3	4.18	1.87	85.65	1484	10E
005	02	SHA	R27.632	A	BRIDGE BAY	17800	4802	26.98	384	192	96	4130	8	4	2	86	1470	10E
005	02	SHA	R29.315	A	TURNTABLE BAY ROAD	17800	4826	27.11	386	193	97	4150	8	4	2	86	1477	10E
005	02	SHA	R32.159	A	O' BRIEN	17000	4809	28.29	385	192	96	4136	8	4	2	86	1472	10E
005	02	SHA	R36.825	A	GILMAN ROAD	16600	4827	29.08	386	193	97	4151	8	4	2	86	1478	10E
005	02	SHA	R41.053	A	ANTLER	15800	4701	29.75	376	188	94	4043	8	4	2	86	1439	10E
005	02	SHA	R42.316	A	LAKEHEAD	15600	4711	30.2	377	188	94	4051	8	4	2	86	1442	10E
005	02	SHA	52.9	A	GIBSON	15300	4676	30.56	351	187	94	4045	7.5	4	2	86.5	1439	10E
005	02	SHA	57.41	A	SIMS ROAD	15300	4648	30.38	360	186	93	4009	7.75	4	2	86.25	1426	10E
005	02	SHA	59.35	A	FLUME CREEK	15300	4648	30.38	360	186	93	4009	7.75	4	2	86.25	1426	10E
005	02	SHA	60.508	A	CONANT ROAD	15300	4648	30.38	360	186	93	4009	7.75	4	2	86.25	1426	09E
005	02	SHA	61.745	A	SWEETBRIER AVENUE	15400	4679	30.38	360	187	94	4036	7.7	4	2	86.25	1436	10E
005	02	SHA	63.583	A	CASTELLA	15600	4691	30.07	375	188	94	4034	8	4	2	86	1436	10E
005	02	SHA	65.413	A	SODA CREEK ROAD	15700	4674	29.77	374	187	93	4020	8	4	2	86	1431	10E
005	02	SHA	66.842	A	CASTLE CRAGS DRIVE	16100	4664	28.97	382	187	93	4002	8.2	4	2	85.8	1425	10E
005	02	SHA	67.019	O	SHASTA/SISKIYOU COUNTY LINE	16100	4664	28.97	382	187	93	4002	8.2	4	2	85.8	1425	10E
005	02	SIS	0	O	SHASTA/SISKIYOU COUNTY LINE	16100	4664	28.97	382	187	93	4002	8.2	4	2	85.8	1425	10E
005	02	SIS	.685	A	SOUTH DUNSMUIR	15500	4676	30.17	388	187	94	4007	8.3	4	2	85.7	1427	10E
005	02	SIS	2.514	A	CENTRAL DUNSMUIR	16900	4767	28.21	419	191	95	4061	8.8	4	2	85.2	1447	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SIS	3.841	A	DUNSMUIR, DUNSMUIR AVENUE	17400	4754	27.32	415	189	95	4055	8.73	3.98	1.99	85.3	1445	10E
005	02	SIS	5.899	A	MOTT AVENUE	17700	4712	26.62	415	188	94	4015	8.8	4	2	85.2	1431	10E
005	02	SIS	R8.475	A	JCT. RTE. 89 EAST	17900	4706	26.29	376	188	94	4047	8	4	2	86	1440	10E
005	02	SIS	R10.485	A	MOUNT SHASTA, LAKE STREET	18700	4776	25.54	384	174	58	4161	8.03	3.64	1.21	87.13	1474	10V
005	02	SIS	R12.062	A	NORTH MOUNT SHASTA	22000	4849	22.04	388	194	97	4170	8	4	2	86	1484	10E
005	02	SIS	R13.184	A	ABRAMS LAKE ROAD	20800	4732	22.75	379	189	95	4070	8	4	2	86	1449	10E
005	02	SIS	R15.339	A	DEETZ ROAD	20600	4670	22.67	374	187	93	4016	8	4	2	86	1429	10E
005	02	SIS	R17.441	A	SOUTH WEED	20500	4799	23.41	432	192	96	4079	9	4	2	85	1454	10E
005	02	SIS	R19.07	A	JCT. RTE. 97 NORTH	14000	3942	28.16	315	158	79	3390	8	4	2	86	1207	10E
005	02	SIS	R19.856	A	JCT. RTE. 265	14800	3836	25.92	307	192	115	3222	8	5	3	84	1157	10E
005	02	SIS	R22.999	A	EDGEWOOD	13900	3731	26.84	298	187	112	3134	8	5	3	84	1125	10E
005	02	SIS	R25.345	A	WEED AIRPORT NB OFF	14100	3760	26.67	301	188	113	3158	8	5	3	84	1134	10E
005	02	SIS	R31.178	A	LOUIE ROAD	14100	3737	26.5	299	187	112	3139	8	5	3	84	1127	10E
005	02	SIS	R38.207	A	GRENADA	16000	3918	24.49	313	176	127	3301	8	4.5	3.25	84.25	1185	10E
005	02	SIS	R42.508	A	KILLGORE HILLS ROAD	16500	3977	24.1	318	179	129	3351	8	4.5	3.25	84.25	1203	10E
005	02	SIS	R45.62	A	SOUTH YREKA	16500	4135	25.06	339	186	134	3475	8.2	4.5	3.25	84.05	1248	10E
005	02	SIS	R47.563	A	YREKA, MINER STREET	15900	4082	25.67	335	184	133	3431	8.2	4.5	3.25	84.05	1232	10E
005	02	SIS	R48.239	A	YREKA, JCT. RTE. 3	15200	3944	25.95	316	177	126	3325	8	4.5	3.2	84.3	1193	10E
005	02	SIS	R58.326	A	JCT. RTE. 96 WEST	15800	4196	26.56	336	189	134	3537	8	4.5	3.2	84.3	1269	10E
005	02	SIS	R61.553	A	HENLEY WAY	15700	4285	27.29	343	184	133	3625	8	4.3	3.1	84.6	1299	10E
005	02	SIS	R62.921	A	DITCH CREEK ROAD	15800	4312	27.29	216	172	86	3838	5	4	2	89	1360	10E
005	02	SIS	R65.517	A	BAILEY HILL ROAD RT	16000	3883	24.27	184	100	55	3544	4.74	2.58	1.42	91.27	1246	12V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
005	02	SIS	R68.328	A	HILT ROAD	15900	3883	24.42	184	100	55	3544	4.74	2.58	1.42	91.27	1246	12V
005	02	SIS	R69.293	B	OREGON STATE LINE	15900	3883	24.42	184	100	55	3544	4.74	2.58	1.42	91.27	1246	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
006	09	INY	0	A	JCT. RTE. 395	3480	418	12	54	17	0	347	12.9	4	0	83.1	123	96V
006	09	INY	R3.952	A	SILVER CANYON ROAD	1890	435	23	83	64	54	235	18.99	14.65	12.36	54	98	08V
006	09	MNO	25.715	B	BENTON STATION, JCT. RTE. 120 WEST	1890	435	23	100	22	4	309	23	5	1	71	113	92E
006	09	MNO	25.715	A	BENTON STATION, JCT. RTE. 120 WEST	960	230	24	55	16	2	156	24	7	1	68	58	92E
006	09	MNO	32.29	B	NEVADA STATE LINE	870	200	23	54	12	4	130	27	6	2	65	48	90E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
007	11	IMP	1.188	B	CALEXICO, JCT RTE 98	7900	1868	23.65	297	326	45	1200	15.9	17.45	2.41	64.24	461	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
008	11	SD	T.407	A	SAN DIEGO, SUNSET CLIFFS BOULEVARD	11900	119	1	98	9	3	9	82.3	7.4	2.9	7.4	8	78E
008	11	SD	L2.379	B	JCT RTE 5 LT LANES	100000	1200	1.2	1018	85	8	89	84.8	7.1	.7	7.4	75	78V
008	11	SD	L2.379	A	JCT RTE 5 LT LANES	128000	3584	2.8	2398	516	154	516	66.9	14.4	4.3	14.4	332	83V
008	11	SD	2.41	B	SAN DIEGO, JCT. RTE. 163	198000	5346	2.7	4138	577	134	497	77.4	10.8	2.5	9.3	389	83E
008	11	SD	2.41	A	SAN DIEGO, JCT. RTE. 163	204000	5712	2.8	4461	571	137	543	78.1	10	2.4	9.5	416	83E
008	11	SD	4.378	B	SAN DIEGO, JCT. RTE. 805	193000	6176	3.2	4638	611	210	716	75.1	9.9	3.4	11.6	496	83E
008	11	SD	5.638	B	JCT. RTE. 15	235000	7050	3	4124	895	296	1734	58.5	12.7	4.2	24.6	868	83V
008	11	SD	5.638	A	JCT. RTE. 15	207000	7245	3.5	4637	833	326	1449	64	11.5	4.5	20	787	84E
008	11	SD	10.57	B	FLETCHER PARKWAY	179000	6623	3.7	3961	841	232	1590	59.8	12.7	3.5	24	799	84V
008	11	SD	10.57	A	FLETCHER PARKWAY	164000	7216	4.4	4077	1111	368	1660	56.5	15.4	5.1	23	872	78V
008	11	SD	15.8	B	EL CAJON, JCT. RTE. 67 NORTH	147000	6909	4.7	3724	905	318	1962	53.9	13.1	4.6	28.4	937	78V
008	11	SD	15.8	A	EL CAJON, JCT. RTE. 67 NORTH	115000	3335	2.9	1848	377	117	994	55.4	11.3	3.5	29.8	459	78V
008	11	SD	R18.727	B	GREENFIELD DRIVE	91000	8245	9.06	6477	399	285	1083	78.56	4.84	3.46	13.14	679	12E
008	11	SD	R18.727	A	GREENFIELD DRIVE	78000	5382	6.9	2836	420	129	1997	52.7	7.8	2.4	37.1	846	86V
008	11	SD	R37.831	B	JCT. RTE. 79 NORTH, JAPATUL VALLEY ROAD	24600	2952	12	1160	174	89	1529	39.3	5.9	3	51.8	597	86E
008	11	SD	R37.831	A	JCT. RTE. 79 NORTH, JAPATUL VALLEY ROAD	19300	2625	13.6	853	205	76	1491	32.5	7.8	2.9	56.8	574	00E
008	11	SD	R51.98	B	CAMERON ROAD	15100	2011	13.32	813	102	42	1054	40.43	5.07	2.09	52.41	408	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
008	11	SD	R65.904	B	JCT. RTE. 94 SOUTH	14000	1945	13.89	696	89	45	1115	35.78	4.59	2.29	57.34	424	05V
008	11	SD	R65.904	A	JCT. RTE. 94 SOUTH	13200	1869	14.16	669	86	43	1072	35.78	4.59	2.29	57.34	407	05V
008	11	IMP	R10.01	B	JCT. RTE. 98	13100	1821	13.9	652	84	42	1043	35.8	4.6	2.3	57.3	397	05E
008	11	IMP	R10.01	A	JCT. RTE. 98	11700	1626	13.9	582	75	37	932	35.8	4.6	2.3	57.3	354	05E
008	11	IMP	R23.48	A	DUNAWAY ROAD	12300	1633	13.28	480	79	33	1041	29.38	4.83	2.02	63.77	388	12E
008	11	IMP	R29.933	B	DREW ROAD	12300	1998	16.24	592	93	37	1277	29.63	4.63	1.85	63.89	475	05E
008	11	IMP	R37.972	B	JCT. RTE. 86	31000	3317	10.7	1068	182	73	1994	32.2	5.5	2.2	60.1	753	05E
008	11	IMP	R37.972	A	JCT. RTE. 86	33000	3356	10.17	1082	183	73	2017	32.24	5.46	2.19	60.11	761	05E
008	11	IMP	R40.944	B	JCT. RTE. 111	31500	2640	8.38	605	144	52	1839	22.91	5.45	1.97	69.67	677	12E
008	11	IMP	R40.944	A	JCT. RTE. 111	18000	4140	23	1060	273	108	2699	25.6	6.6	2.6	65.2	1009	00E
008	11	IMP	R53.497	B	JCT. RTE. 115 NORTH	10600	3180	30	814	210	83	2073	25.6	6.6	2.6	65.2	775	00E
008	11	IMP	R53.497	A	JCT. RTE. 115 NORTH	11300	2995	26.5	767	198	78	1953	25.6	6.6	2.6	65.2	730	00E
008	11	IMP	R65.752	B	EAST JCT. RTE. 98 WEST	11300	2995	26.5	767	198	78	1953	25.6	6.6	2.6	65.2	730	00E
008	11	IMP	R65.752	A	EAST JCT. RTE. 98 WEST	13200	3168	24	811	209	82	2066	25.6	6.6	2.6	65.2	772	00E
008	11	IMP	R96.544	X	4TH AVENUE	12800	2045	15.98	801	155	106	983	39.17	7.58	5.18	48.07	397	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
009	05	SCR	.046	A	SANTA CRUZ, JCT. RTE. 1	23000	1426	6.2	873	240	36	278	61.2	16.8	2.5	19.5	154	95V
009	05	SCR	.63	B	SANTA CRUZ, NORTH CITY LIMITS	5000	110	2.2	104	6	0	0	94.7	5.3	0	0	4	98E
009	05	SCR	6.46	B	FELTON, GRAHAM HILL ROAD	12000	684	5.7	351	78	1	254	51.3	11.4	.2	37.1	107	98E
009	05	SCR	6.46	A	FELTON, GRAHAM HILL ROAD	20800	874	4.2	629	167	19	59	72	19.1	2.2	6.7	61	98E
009	05	SCR	13.037	B	BOULDER CREEK, SOUTH JCT. RTE. 236	11900	536	4.5	506	26	2	2	94.4	4.9	.3	.4	21	95V
009	05	SCR	13.037	A	BOULDER CREEK, SOUTH JCT. RTE. 236	15300	566	3.7	548	16	0	2	96.8	2.8	0	.4	21	95V
009	05	SCR	27.094	B	JCT. RTE. 35	2400	48	2	42	6	0	0	86.6	13.4	0	0	2	01E
009	04	SCL	0	A	JCT. RTE. 35	2750	16	.58	10	6	0	0	65.38	34.62	0	0	1	01V
009	04	SCL	R7.4	B	SARATOGA, JCT. RTE. 85 NORTH	14100	364	2.58	318	46	0	0	87.38	12.62	0	0	15	01V
009	04	SCL	7.4	A	SARATOGA, JCT. RTE. 85 NORTH	12600	437	3.47	335	73	13	17	76.55	16.63	3.01	3.81	26	01V
009	04	SCL	11.448	B	LOS GATOS, JCT. RTE. 17	34000	1102	3.24	780	203	35	84	70.81	18.43	3.17	7.59	80	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010S	07	LA	19.714	O	BUSWAY; EAST LA CITY LIMITS	9200	963	10.47	789	93	81	1	81.88	9.61	8.4	.12	48	09V
010	07	LA	R2.155	A	SANTA MONICA, JCT. RTE. 1, LINCOLN BOULEVARD INTERCHANGE	145000	3654	2.52	2796	377	160	320	76.52	10.33	4.38	8.77	266	10E
010	07	LA	R5.454	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	236000	4602	1.95	3521	475	202	404	76.52	10.33	4.38	8.77	336	10E
010	07	LA	R5.454	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	245000	8281	3.38	5376	1066	306	1534	64.92	12.87	3.7	18.52	860	10E
010	07	LA	R8.965	B	LOS ANGELES, JCT. RTE. 187, VENICE BOULEVARD INTERCHANGE	254000	8585	3.38	5573	1105	318	1590	64.92	12.87	3.7	18.52	892	10E
010	07	LA	R8.965	A	LOS ANGELES, JCT. RTE. 187, VENICE BOULEVARD INTERCHANGE	266000	8991	3.38	5837	1157	333	1665	64.92	12.87	3.7	18.52	934	10E
010	07	LA	R11.698	O	LOS ANGELES, 10TH AVENUE	296000	10005	3.38	6495	1288	370	1853	64.92	12.87	3.7	18.52	1039	10E
010	07	LA	14.836	B	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	322000	10884	3.38	7066	1401	403	2016	64.92	12.87	3.7	18.52	1131	10E
010	07	LA	14.836	A	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	246000	13899	5.65	7535	2075	617	3672	54.21	14.93	4.44	26.42	1812	10E
010	07	LA	16.025	A	SAN PEDRO STREET	250000	14125	5.65	7657	2109	627	3732	54.21	14.93	4.44	26.42	1842	10E
010	07	LA	S0	A	LOS ANGELES, JCT. RTE. 101, SANTA ANA FREEWAY INTERCHANGE	91000	2230	2.45	1248	234	54	694	55.98	10.48	2.42	31.12	313	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	07	LA	S.655	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	91000	2230	2.45	1248	234	54	694	55.98	10.48	2.42	31.12	313	10E
010	07	LA	18.394	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	207000	7224	3.49	3046	920	350	2908	42.16	12.74	4.85	40.25	1246	10E
010	07	LA	19.668	O	EAST LOS ANGELES CITY LIMITS	229000	7397	3.23	3119	942	359	2977	42.16	12.74	4.85	40.25	1276	10E
010	07	LA	21.382	B	MONTEREY PARK, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	218000	7499	3.44	3162	955	364	3018	42.16	12.74	4.85	40.25	1293	10E
010	07	LA	21.382	A	MONTEREY PARK, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	200000	10160	5.08	4810	1147	382	3821	47.34	11.29	3.76	37.61	1648	10E
010	07	LA	24.32	O	ALMANSOR AVE	205000	10414	5.08	4930	1176	392	3917	47.34	11.29	3.76	37.61	1690	10E
010	07	LA	24.831	A	MONTEREY PARK, NEW AVENUE INTERCHANGE	213000	10820	5.08	5122	1222	407	4069	47.34	11.29	3.76	37.61	1755	10E
010	07	LA	26.857	B	EL MONTE, JCT. RTE. 164, ROSEMEAD BOULEVARD	206000	10465	5.08	4954	1181	393	3936	47.34	11.29	3.76	37.61	1698	10E
010	07	LA	26.857	A	EL MONTE, JCT. RTE. 164, ROSEMEAD BOULEVARD	193000	9804	5.08	4641	1107	369	3687	47.34	11.29	3.76	37.61	1591	10E
010	07	LA	31.151	B	BALDWIN PARK, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	217000	11024	5.08	5219	1245	415	4146	47.34	11.29	3.76	37.61	1789	10E
010	07	LA	31.151	A	BALDWIN PARK, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	230000	14835	6.45	5401	1162	702	7570	36.41	7.83	4.73	51.03	3011	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	07	LA	36.5	B	WEST COVINA, AZUSA AVENUE INTERCHANGE	216000	15422	7.14	5615	1208	729	7870	36.41	7.83	4.73	51.03	3130	10E
010	07	LA	42.443	B	POMONA, JCT. RTES. 57/71, ORANGE/CHINO VALLEY FREEWAYS INTERCHANGE	195000	15288	7.84	5566	1197	723	7801	36.41	7.83	4.73	51.03	3103	10E
010	07	LA	42.443	A	POMONA, JCT. RTES. 57/71, ORANGE/CHINO VALLEY FREEWAYS INTERCHANGE	237000	15950	6.73	4372	1649	745	9184	27.41	10.34	4.67	57.58	3583	10E
010	07	LA	47.737	B	POMONA, INDIAN HILL BOULEVARD INTERCHANGE	233000	15378	6.6	4215	1590	718	8855	27.41	10.34	4.67	57.58	3454	10V
010	07	LA	48.265	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	234000	15327	6.55	4201	1585	716	8825	27.41	10.34	4.67	57.58	3443	10E
010	08	SBD	0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	234000	15327	6.55	4201	1585	716	8825	27.41	10.34	4.67	57.58	3443	10E
010	08	SBD	1.229	B	MONTCLAIR, CENTRAL AVENUE	246000	16334	6.64	4752	1553	590	9439	29.09	9.51	3.61	57.79	3652	05E
010	08	SBD	1.229	A	MONTCLAIR, CENTRAL AVENUE	246000	16334	6.64	4752	1553	590	9439	29.09	9.51	3.61	57.79	3652	05E
010	08	SBD	3.468	B	UPLAND, JCT. RTE. 83	248000	16591	6.69	4826	1578	599	9588	29.09	9.51	3.61	57.79	3710	05E
010	08	SBD	3.468	A	UPLAND, JCT. RTE. 83	239000	15989	6.69	4651	1521	577	9240	29.09	9.51	3.61	57.79	3575	05E
010	08	SBD	9.936	B	ONTARIO, JCT. RTE. 15	245300	16411	6.69	4774	1561	592	9484	29.09	9.51	3.61	57.79	3670	05E
010	08	SBD	9.936	A	ONTARIO, JCT. RTE. 15	245300	25094	10.23	6389	2557	730	15418	25.46	10.19	2.91	61.44	5885	06E
010	08	SBD	11.132	B	ETIWANDA AVENUE	245300	25094	10.23	6389	2557	730	15418	25.46	10.19	2.91	61.44	5885	06E
010	08	SBD	11.132	A	ETIWANDA AVENUE	210000	21483	10.23	5470	2189	625	13199	25.46	10.19	2.91	61.44	5038	06V
010	08	SBD	13.169	B	FONTANA, CHERRY AVENUE	210000	21609	10.29	5761	2195	637	13015	26.66	10.16	2.95	60.23	4987	08V
010	08	SBD	R18.492	B	BLOOMINGTON, CEDAR AVENUE	198000	20255	10.23	4904	2117	595	12637	24.21	10.45	2.94	62.39	4814	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	08	SBD	R18.492	A	BLOOMINGTON, CEDAR AVENUE	192000	19546	10.18	4887	1955	586	12119	25	10	3	62	4618	06E
010	08	SBD	20.965	B	PEPPER AVENUE	193000	19493	10.1	4776	1852	585	12281	24.5	9.5	3	63	4660	06E
010	08	SBD	20.965	A	PEPPER AVENUE	194000	19400	10	4753	1746	576	12319	24.5	9	2.97	63.5	4662	06E
010	08	SBD	R23.248	B	COLTON, MOUNT VERNON AVENUE	200000	19780	9.89	4846	1780	593	12560	24.5	9	3	63.5	4754	06E
010	08	SBD	R24.24	B	COLTON, JCT. RTE. 215	196000	21756	11.1	8050	2828	805	10073	37	13	3.7	46.3	4135	84E
010	08	SBD	R24.24	A	COLTON, JCT. RTE. 215	226000	24860	11	10168	3008	870	10814	40.9	12.1	3.5	43.5	4491	84V
010	08	SBD	27.296	B	MOUNTAIN VIEW AVENUE	194000	25608	13.2	10474	3099	896	11139	40.9	12.1	3.5	43.5	4626	84E
010	08	SBD	27.296	A	MOUNTAIN VIEW AVENUE	190000	23370	12.3	9605	2337	771	10657	41.1	10	3.3	45.6	4341	84E
010	08	SBD	29.313	B	ALABAMA STREET OC	185300	22236	12	8961	2023	1156	10095	40.3	9.1	5.2	45.4	4152	89E
010	08	SBD	29.313	A	ALABAMA STREET OC	172500	20700	12	8342	1884	1076	9398	40.3	9.1	5.2	45.4	3866	89E
010	08	SBD	30.899	B	REDLANDS, JCT. RTE. 38 NORTH	172500	17940	10.4	7732	1704	897	7607	43.1	9.5	5	42.4	3184	85V
010	08	SBD	30.899	A	REDLANDS, JCT. RTE. 38 NORTH	145000	17400	12	7012	1583	905	7900	40.3	9.1	5.2	45.4	3250	86E
010	08	SBD	35.5	B	YUCAIPA BOULEVARD	136000	17680	13	6559	1644	530	8946	37.1	9.3	3	50.6	3545	86E
010	08	SBD	35.5	A	YUCAIPA BOULEVARD	110000	17600	16	5984	1056	352	10208	34	6	2	58	3880	86V
010	08	RIV	R3.048	A	CHERRY VALLEY BOULEVARD	91000	11921	13.1	3612	656	262	7391	30.3	5.5	2.2	62	2775	91V
010	08	RIV	6.67	B	JCT. RTE. 60 WEST	88000	11880	13.5	3362	677	618	7223	28.3	5.7	5.2	60.8	2763	85V
010	08	RIV	6.67	A	JCT. RTE. 60 WEST	122000	16470	13.5	6604	955	692	8219	40.1	5.8	4.2	49.9	3256	85E
010	08	RIV	7.574	A	BEAUMONT, JCT. RTE. 79 SOUTH	124000	17980	14.5	6329	1295	809	9547	35.2	7.2	4.5	53.1	3753	85E
010	08	RIV	11.333	B	BANNING, SUNSET AVENUE	125000	17875	14.3	5577	1466	822	10010	31.2	8.2	4.6	56	3904	85V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
010	08	RIV	R14.76	B	EAST RAMSEY STREET	108000	17280	16	3283	1365	864	11768	19	7.9	5	68.1	4427	86E
010	08	RIV	R14.76	A	EAST RAMSEY STREET	111000	20313	18.3	2844	1625	1219	14625	14	8	6	72	5474	86V
010	08	RIV	R25.201	B	JCT. RTE. 111	91000	17290	19	2766	1383	1037	12103	16	8	6	70	4552	86E
010	08	RIV	R25.201	A	JCT. RTE. 111	79000	17301	21.9	4844	1038	692	10727	28	6	4	62	4068	86E
010	08	RIV	29.691	B	JCT. RTE. 62 NORTH	79000	17301	21.9	5017	900	450	10934	29	5.2	2.6	63.2	4097	84E
010	08	RIV	29.691	A	JCT. RTE. 62 NORTH	77000	20174	26.2	5306	767	545	13557	26.3	3.8	2.7	67.2	5014	84E
010	08	RIV	33.129	B	INDIAN AVENUE	77000	19250	25	3831	770	558	14091	19.9	4	2.9	73.2	5148	84E
010	08	RIV	33.129	A	INDIAN AVENUE	79000	18644	23.6	2908	746	466	14524	15.6	4	2.5	77.9	5250	84E
010	08	RIV	R52.342	B	JEFFERSON STREE/INDIO BOULEVARD	81000	26325	32.5	4080	711	527	21007	15.5	2.7	2	79.8	7533	83V
010	08	RIV	R52.342	A	JEFFERSON STREE/INDIO BOULEVARD	66000	22308	33.8	3413	848	535	17512	15.3	3.8	2.4	78.5	6318	83V
010	08	RIV	R57.831	B	INDIO, JCT. RTE. 86 SOUTH	51000	15922	31.22	2159	357	201	13206	13.56	2.24	1.26	82.94	4694	04E
010	08	RIV	R57.831	A	INDIO, JCT. RTE. 86 SOUTH	24000	8309	34.62	1080	166	100	6963	13	2	1.2	83.8	2470	04E
010	08	RIV	R58.89	A	DILLON ROAD	22000	8716	39.62	1140	169	96	7311	13.08	1.94	1.1	83.88	2592	04V
010	08	RIV	R105.087	B	JCT. RTE. 177 NORTH	22500	8876	39.45	1161	172	98	7445	13.08	1.94	1.1	83.88	2639	04E
010	08	RIV	R105.087	A	JCT. RTE. 177 NORTH	21000	9116	43.41	1179	177	100	7659	12.93	1.94	1.1	84.02	2715	04E
010	08	RIV	R149.15	B	JCT. RTE. 78 SOUTH	22000	8294	37.7	1000	168	126	7000	12.06	2.03	1.52	84.4	2484	12E
010	08	RIV	R149.15	A	JCT. RTE. 78 SOUTH	23800	8687	36.5	1148	193	106	7239	13.22	2.22	1.22	83.33	2571	12E
010	08	RIV	R154.167	B	JCT. RTE. 95 NORTH	24000	8503	35.43	1124	189	104	7086	13.22	2.22	1.22	83.33	2517	04E
010	08	RIV	R154.167	A	JCT. RTE. 95 NORTH	25000	9038	36.15	1226	202	114	7496	13.56	2.24	1.26	82.94	2664	04E
010	08	RIV	R156.492	B	ARIZONA STATE LINE	24500	8840	36.08	1199	198	111	7332	13.56	2.24	1.26	82.94	2606	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
012	04	SON	9.23	A	SEBASTOPOL, JCT. RTE. 116	24700	1000	4.05	833	102	23	42	83.25	10.24	2.28	4.24	56	99V
012	04	SON	9.54	B	SEBASTOPOL EAST CITY LIMITS	23200	972	4.19	704	122	19	127	72.45	12.51	1.94	13.09	82	99V
012	04	SON	R14.45	A	SANTA ROSA, STONY POINT ROAD	66000	1987	3.01	1007	353	138	489	50.69	17.79	6.92	24.6	257	02V
012	04	SON	R16.039	B	SANTA ROSA, JCT. RTE. 101	77000	2618	3.4	1471	539	141	466	56.2	20.6	5.4	17.8	283	96V
012	04	SON	R16.039	A	SANTA ROSA, JCT. RTE. 101	75000	1808	2.41	1035	269	80	424	57.25	14.89	4.42	23.45	219	05V
012	04	SON	T17.53	B	SANTA ROSA, FARMERS LANE	63000	1512	2.4	981	286	32	213	64.9	18.9	2.1	14.1	139	96V
012	04	SON	20.1	A	SANTA ROSA, CALISTOGA ROAD	28000	1288	4.6	648	216	49	375	50.3	16.8	3.8	29.1	179	96V
012	04	SON	27.03	B	KENWOOD, WARM SPRINGS ROAD	15500	636	4.1	416	91	19	110	65.4	14.3	3	17.3	64	96V
012	04	SON	30.65	A	ARNOLD DRIVE	14500	589	4.06	331	109	43	106	56.28	18.44	7.31	17.97	65	02V
012	04	SON	37.505	B	SONOMA, FIRST STREET WEST	14300	508	3.55	330	61	32	85	64.92	12.03	6.27	16.78	51	02V
012	04	SON	41.36	B	JCT. RTE. 121	5600	190	3.39	90	17	14	69	47.58	8.81	7.49	36.12	31	02V
012	04	NAP	0	A	JCT. RTE. 29, NAPA, SOUTH	23900	1900	7.95	589	173	115	1023	31.01	9.11	6.06	53.82	406	02V
012	04	NAP	.24	A	KELLY ROAD	33500	2580	7.7	942	225	75	1338	36.51	8.72	2.92	51.86	526	02V
012	04	SOL	R2.794	B	JCT. RTE. 80	31500	2268	7.2	697	207	115	1250	30.71	9.13	5.05	55.11	492	02V
012	04	SOL	L1.801	A	JCT. RTE. 80	30000	1527	5.09	389	127	31	981	25.47	8.32	2	64.22	368	99V
012	04	SOL	7.16	B	SCANDIA ROAD/LAWLER RANCH	19300	1864	9.66	512	249	97	1006	27.48	13.34	5.23	53.96	402	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
012	04	SOL	8.89	B	SCALLY ROAD	13600	2388	17.56	498	398	124	1369	20.84	16.66	5.19	57.32	545	02V
012	04	SOL	19.169	B	JCT. RTE. 113 NORTH	10100	1114	11.03	108	64	55	887	9.66	5.78	4.93	79.63	324	05V
012	04	SOL	19.169	A	JCT. RTE. 113 NORTH	13300	1269	9.54	204	39	23	1004	16.07	3.05	1.79	79.09	360	05V
012	04	SOL	26.276	B	JCT. RTE. 84 NORTH	17700	1582	8.94	310	120	40	1113	19.57	7.6	2.5	70.33	412	05V
012	04	SOL	26.276	A	JCT. RTE. 84 NORTH	19400	1957	10.09	376	89	40	1451	19.23	4.57	2.06	74.14	528	05V
012	03	SAC	0	A	SOLANO/SACRAMENTO COUNTY LINE	21000	2856	13.6	411	617	97	1731	14.4	21.6	3.4	60.6	683	95E
012	03	SAC	.571	A	JCT. RTE. 160	17100	2480	14.5	357	508	84	1530	14.4	20.5	3.4	61.7	599	95V
012	03	SAC	6.2	O	SACRAMENTO/SAN JOAQUIN COUNTY LINE	15000	2115	14.1	231	427	80	1377	10.9	20.2	3.8	65.1	534	96V
012	10	SJ	0	O	SACRAMENTO/SAN JOAQUIN COUNTY LINE	15000	2115	14.1	231	427	80	1377	10.9	20.2	3.8	65.1	534	96V
012	10	SJ	10.167	B	JCT. RTE. 5	16400	2280	13.9	244	353	71	1612	10.7	15.5	3.1	70.7	608	96V
012	10	SJ	10.167	A	JCT. RTE. 5	15000	2295	15.3	381	367	71	1476	16.6	16	3.1	64.3	567	96E
012	10	SJ	15.155	B	LOWER SACRAMENTO ROAD	12200	1086	8.9	206	195	46	639	19	18	4.2	58.8	252	96V
012	10	SJ	15.155	A	LOWER SACRAMENTO ROAD	23500	2092	8.9	425	527	117	1023	20.3	25.2	5.6	48.9	433	96E
012	10	SJ	16.44	B	SOUTH HAM LANE	35000	3150	9	680	1021	189	1260	21.6	32.4	6	40	580	96V
012	10	SJ	16.931	A	LODI, SOUTH HUTCHINS STREET	26500	2491	9.4	663	665	147	1016	26.6	26.7	5.9	40.8	457	96E
012	10	SJ	17.95	B	LODI, CHEROKEE LANE	23500	2303	9.8	730	481	111	981	31.7	20.9	4.8	42.6	425	96E
012	10	SJ	18.07	B	LODI, JCT. RTE. 99	19300	1969	10.2	723	299	73	874	36.7	15.2	3.7	44.4	365	95E
012	10	SJ	18.08	A	LODI, JCT. RTE. 99	10300	618	6	155	221	31	211	25.1	35.8	5	34.1	103	96V
012	10	SJ	20.9	B	VICTOR BRUELLA ROAD	8800	502	5.7	105	197	29	171	21	39.2	5.8	34	85	96V
012	10	SJ	20.9	A	VICTOR BRUELLA ROAD	7600	388	5.1	105	125	21	137	27	32.3	5.5	35.2	66	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
012	10	SJ	L23.286	B	LOCKEFORD, JCT. RTE. 88	6000	408	6.8	84	68	13	243	20.7	16.6	3.2	59.5	95	96V
012	10	SJ	23.168	A	LOCKEFORD, JCT. RTE. 88	6400	461	7.2	115	121	18	207	24.9	26.3	3.9	44.9	89	96V
012	10	CAL	9.927	B	VALLEY SPRINGS, JCT. RTE. 26 SOUTH	5800	366	6.31	101	117	14	134	27.5	32.1	3.8	36.6	63	96V
012	10	CAL	9.927	A	VALLEY SPRINGS, JCT. RTE. 26 SOUTH	8000	488	6.1	151	191	20	126	31	39.1	4	25.9	69	96V
012	10	CAL	13.872	B	TOYON, JCT. RTE. 26 NORTH	7700	462	6	138	175	18	131	29.8	37.9	4	28.3	69	96V
012	10	CAL	18.201	B	SAN ANDREAS, JCT. RTE. 49	7600	509	6.7	201	166	15	128	39.4	32.6	2.9	25.1	69	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
013	04	ALA	4.262	A	OAKLAND, JCT. RTE. 580	50000	575	1.15	513	41	9	12	89.25	7.11	1.56	2.08	27	00V
013	04	ALA	7.397	B	OAKLAND, PARK BOULEVARD	57000	918	1.61	767	111	34	6	83.53	12.1	3.71	.65	44	12V
013	04	ALA	7.397	A	OAKLAND, PARK BOULEVARD	58000	708	1.22	585	68	30	25	82.6	9.62	4.24	3.54	40	12V
013	04	ALA	R9.621	B	OAKLAND, JCT. RTE. 24	72000	1001	1.39	758	105	54	84	75.77	10.47	5.38	8.37	73	12V
013	04	ALA	R9.621	A	OAKLAND, JCT. RTE. 24	18600	164	.88	135	23	4	2	82.52	14.08	2.43	.97	8	03V
013	04	ALA	13.178	B	JCT. RTE. 123	23200	501	2.16	386	67	15	33	77.05	13.43	2.99	6.53	33	00V
013	04	ALA	13.178	A	JCT. RTE. 123	31000	595	1.92	410	97	21	68	68.92	16.22	3.47	11.39	50	02V
013	04	ALA	13.931	B	BERKELEY, JCT. RTE. 80	32400	1377	4.25	828	176	49	325	60.1	12.76	3.55	23.6	165	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
014	07	LA	R24.788	A	SB OFF TO SB RTE 5 & JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	157000	8729	5.56	5194	578	318	2640	59.5	6.62	3.64	30.24	1193	11E
014	07	LA	R54.543	B	ANGELES FOREST HIGHWAY INTERCHANGE	93000	4557	4.9	2402	359	213	1583	52.72	7.88	4.67	34.73	695	11V
014	07	LA	R59.803	B	PALMDALE, SOUTH JCT. RTE. 138, PALMDALE BOULEVARD	79000	4140	5.24	1897	322	184	1737	45.81	7.78	4.45	41.96	722	11E
014	07	LA	R59.803	A	PALMDALE, SOUTH JCT. RTE. 138, PALMDALE BOULEVARD	85000	3239	3.81	1260	248	137	1593	38.9	7.67	4.24	49.18	637	11E
014	07	LA	R74.003	B	NORTH JCT. RTE. 138; AVENUE D INTERCHANGE	35000	2030	5.8	681	197	92	1060	33.56	9.71	4.51	52.22	421	12V
014	07	LA	R74.003	A	NORTH JCT. RTE. 138; AVENUE D INTERCHANGE	33000	1713	5.19	575	166	77	895	33.56	9.71	4.51	52.22	355	12E
014	06	KER	R0	A	AVENUE A INTERCHANGE, LOS ANGELES/KERN COUNTY LINE	29500	1711	5.8	574	166	77	893	33.56	9.71	4.51	52.22	355	12E
014	06	KER	L17.384	B	JCT. RTE. 58	16900	3042	18	548	183	61	2251	18	6	2	74	822	04E
014	06	KER	16.07	A	JCT. RTE. 58	16900	1690	10	372	68	51	1200	22	4	3	71	441	04E
014	06	KER	21.29	A	RANDSBURG CUT-OFF ROAD,CALIFORNIA CITY/BAKERSFIELD ROAD	5950	1074	18.05	236	172	107	558	22	16	10	52	232	08E
014	06	KER	57.767	B	FREEMAN JUNCTION, JCT. RTE. 178 WEST	4500	855	19	103	47	21	684	12	5.5	2.5	80	247	08E
014	06	KER	57.767	A	FREEMAN JUNCTION, JCT. RTE. 178 WEST	5050	952	18.85	140	70	49	692	14.75	7.37	5.19	72.69	257	08E
014	06	KER	64.559	B	HOMESTEAD NORTH JUNCTION, JCT. RTE. 395	2750	472	17.16	195	70	54	153	41.31	14.83	11.44	32.42	74	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	11	SD	2.226	B	JCT. RTE. 94	116000	5916	5.1	3029	1006	296	1585	51.2	17	5	26.8	789	85V
015	11	SD	R3.367	B	JCT. RTE. 805	110000	5610	5.1	2872	954	281	1503	51.2	17	5	26.8	748	85E
015	11	SD	R3.367	A	JCT. RTE. 805	159000	3498	2.2	2526	357	108	507	72.2	10.2	3.1	14.5	312	85V
015	11	SD	R6.132	B	JCT. RTE. 8	162000	3564	2.2	2573	367	110	513	72.2	10.3	3.1	14.4	317	85E
015	11	SD	R6.132	A	JCT. RTE. 8	197000	9811	4.98	6126	701	231	2752	62.44	7.15	2.35	28.05	1262	07V
015	11	SD	R9.995	X	CLAIREMONT MESA BOULEVARD INTERCHANGE	148000	6852	4.63	3700	586	205	2361	54	8.55	2.99	34.46	1028	12E
015	11	SD	M12.124	A	JCT. RTE. 163	293000	10929	3.73	6715	787	302	3126	61.44	7.2	2.76	28.6	1430	07E
015	11	SD	M14.285	B	SAN DIEGO, MIRAMAR/ POMERADO ROADS	290000	10904	3.76	6699	785	301	3119	61.44	7.2	2.76	28.6	1427	07E
015	11	SD	M14.285	A	SAN DIEGO, MIRAMAR/ POMERADO ROADS	273000	10647	3.9	6239	1118	415	2875	58.6	10.5	3.9	27	1374	85V
015	11	SD	M18.176	B	SAN DIEGO, POWAY ROAD	238000	16898	7.1	8246	1909	946	5796	48.8	11.3	5.6	34.3	2603	96E
015	11	SD	M18.176	A	SAN DIEGO, POWAY ROAD	209000	14839	7.1	7241	1677	831	5090	48.8	11.3	5.6	34.3	2286	96E
015	11	SD	M27.65	A	ESCONDIDO, SOUTH JUNCTION OF CENTRE CITY PARKWAY	190000	13490	7.1	6583	1524	755	4627	48.8	11.3	5.6	34.3	2078	96E
015	11	SD	R30.627	B	VALLEY PARKWAY	189000	13419	7.1	6548	1516	751	4603	48.8	11.3	5.6	34.3	2067	96E
015	11	SD	R31.517	B	JCT. RTE. 78	203000	14413	7.1	7034	1629	807	4944	48.8	11.3	5.6	34.3	2220	96E
015	11	SD	R31.517	A	JCT. RTE. 78	128000	12928	10.1	5714	1112	672	5430	44.2	8.6	5.2	42	2274	80V
015	11	SD	R36.636	A	DEER SPRINGS ROAD	118000	15576	13.2	5498	1262	654	8162	35.3	8.1	4.2	52.4	3221	86V
015	11	SD	R46.491	B	JCT. RTE. 76	108000	11048	10.23	3515	878	377	6277	31.82	7.95	3.41	56.82	2425	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	11	SD	R46.491	A	JCT. RTE. 76	115000	9361	8.14	3041	714	317	5289	32.49	7.63	3.39	56.5	2043	00E
015	08	RIV	R0	A	SAN DIEGO/RIVERSIDE COUNTY LINE	132000	8910	6.75	3327	634	270	4679	37.34	7.12	3.03	52.51	1829	04V
015	08	RIV	3.436	B	SOUTH JCT. RTE. 79	133000	8978	6.75	3352	639	272	4714	37.34	7.12	3.03	52.51	1842	04E
015	08	RIV	3.436	A	SOUTH JCT. RTE. 79	151000	10646	7.05	3975	758	323	5590	37.34	7.12	3.03	52.51	2185	04E
015	08	RIV	6.623	B	NORTH JCT RTE. 79	161000	10578	6.57	3950	753	321	5555	37.34	7.12	3.03	52.51	2171	04E
015	08	RIV	8.737	B	JCT. RTE. 215 NORTH	180000	9990	5.55	3730	711	303	5246	37.34	7.12	3.03	52.51	2050	04E
015	08	RIV	8.737	A	JCT. RTE. 215 NORTH	106000	9540	9	4300	766	388	4086	45.07	8.03	4.07	42.83	1688	06E
015	08	RIV	15.071	B	BAXTER ROAD	121000	10527	8.7	4737	853	421	4516	45	8.1	4	42.9	1864	06E
015	08	RIV	20.948	B	MAIN STREET	119000	10948	9.2	4927	887	438	4697	45	8.1	4	42.9	1939	06E
015	08	RIV	22.277	B	JCT. RTE. 74	116000	9535	8.22	4805	642	306	3783	50.39	6.73	3.21	39.67	1577	08V
015	08	RIV	22.277	A	JCT. RTE. 74	110000	11550	10.5	5198	936	470	4947	45	8.1	4.07	42.83	2044	06E
015	08	RIV	41.501	B	JCT. RTE. 91	182000	10210	5.61	3555	1279	825	4551	34.82	12.53	8.08	44.57	1933	00E
015	08	RIV	44.66	O	FOURTH ST, NORCO	149000	17075	11.46	5934	2180	1332	7629	34.75	12.77	7.8	44.68	3236	00E
015	08	RIV	51.474	A	JCT. RTE. 60	215000	17630	8.2	6126	2251	1375	7877	34.75	12.77	7.8	44.68	3341	00E
015	08	SBD	2.389	A	JCT. RTE. 10	198000	20493	10.35	6183	1246	508	12556	30.17	6.08	2.48	61.27	4738	06E
015	08	SBD	5.306	B	JCT. RTE. 66	187000	18794	10.05	5670	1143	466	11515	30.17	6.08	2.48	61.27	4345	06E
015	08	SBD	5.306	A	JCT. RTE. 66	164000	17089	10.42	5156	1039	424	10470	30.17	6.08	2.48	61.27	3951	06V
015	08	SBD	16.374	B	JCT. RTE. 215	122000	13969	11.45	4388	847	323	8412	31.41	6.06	2.31	60.22	3181	08V
015	08	SBD	R13.779	A	JCT. RTE. 215	152000	20961	13.79	6079	1174	503	13205	29	5.6	2.4	63	4950	04E
015	08	SBD	31.813	B	JCT. RTE. 395 NORTH	124000	16777	13.53	3891	1134	409	11343	23.19	6.76	2.44	67.61	4214	00E
015	08	SBD	31.813	A	JCT. RTE. 395 NORTH	101000	15786	15.63	3662	1073	379	10671	23.2	6.8	2.4	67.6	3964	00E
015	08	SBD	40.509	B	JCT. RTE. 18 SOUTH	87000	15721	18.07	3635	1064	376	10645	23.12	6.77	2.39	67.71	3953	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
015	08	SBD	40.509	A	JCT. RTE. 18 SOUTH	87000	14851	17.07	3442	1007	361	10042	23.18	6.78	2.43	67.62	3731	00E
015	08	SBD	43.488	A	VICTORVILLE, JCT. RTE. 18 SOUTHEAST	60000	14196	23.66	3288	960	348	9599	23.16	6.76	2.45	67.62	3566	00E
015	08	SBD	68.77	B	BARSTOW, LENWOOD ROAD	55000	13745	24.99	3194	935	331	9286	23.24	6.8	2.41	67.56	3450	00E
015	08	SBD	68.77	A	BARSTOW, LENWOOD ROAD	58000	13868	23.91	3223	943	334	9369	23.24	6.8	2.41	67.56	3481	01E
015	08	SBD	74.418	B	BARSTOW, JCT. RTE. 40 EAST	65000	12786	19.67	2965	864	309	8647	23.19	6.76	2.42	67.63	3212	01E
015	08	SBD	74.418	A	BARSTOW, JCT. RTE. 40 EAST	45500	7599	16.7	1967	210	100	5320	25.89	2.77	1.32	70.01	1938	05E
015	08	SBD	76.883	B	JCT. RTE. 58 WEST	45500	7735	17	2003	214	102	5415	25.89	2.77	1.32	70.01	1973	05E
015	08	SBD	76.883	A	JCT. RTE. 58 WEST	45500	7457	16.39	1521	174	83	5679	20.4	2.33	1.11	76.15	2041	08V
015	08	SBD	R87.26	O	YERMO INSPECTION STATION	40000	7920	19.8	2050	219	105	5545	25.89	2.77	1.32	70.01	2020	05E
015	08	SBD	R136.574	B	BAKER, JCT. RTE. 127	33000	6600	20	1284	321	182	4813	19.45	4.86	2.76	72.93	1762	01E
015	08	SBD	R136.574	A	BAKER, JCT. RTE. 127	32000	6733	21.04	1310	327	186	4910	19.45	4.86	2.76	72.93	1797	01E
015	08	SBD	176.459	B	NIPTON ROAD	38500	6915	17.96	1770	227	90	4827	25.6	3.28	1.3	69.81	1761	01E
015	08	SBD	186.238	B	NEVADA STATE LINE	39500	7094	17.96	1816	233	92	4952	25.6	3.28	1.3	69.81	1807	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
016	03	COL	0	A	JCT. RTE. 20	570	81	14.17	24	10	10	38	29.41	11.76	11.76	47.06	16	00E
016	03	YOL	7.146	A	RUMSEY, MANZANITA AVENUE	1100	80	7.27	18	20	16	26	22.5	25	20	32.5	14	07E
016	03	YOL	31.867	B	JCT. RTE. 505	13600	1548	11.38	493	158	109	789	31.85	10.19	7.01	50.96	320	00E
016	03	YOL	32.226	A	JCT. RTE. 505	7500	750	10	214	87	47	402	28.57	11.61	6.25	53.57	161	00E
016	03	YOL	40.57	B	WEST MAIN STREET	11000	959	8.72	320	128	102	409	33.33	13.33	10.67	42.67	179	00E
016	03	YOL	R40.57	A	WEST MAIN STREET	7300	780	10.69	269	112	62	337	34.53	14.39	7.91	43.17	145	00E
016	03	YOL	R43.42	B	JCT. RTES. 5/50	4000	512	12.8	139	64	32	277	27.08	12.5	6.25	54.17	111	00E
016	03	SAC	T1.658	A	JCT. RTES. 5/50	55000	4950	9	1544	1386	594	1426	31.2	28	12	28.8	761	96E
016	03	SAC	3.015	B	SACRAMENTO, FLORIN-PERKINS ROAD	11500	1035	9	323	291	123	298	31.2	28.1	11.9	28.8	159	96E
016	03	SAC	R11.474	B	SACRAMENTO, SUNRISE BOULEVARD	8900	801	9	250	224	95	231	31.2	28	11.9	28.9	123	96E
016	03	SAC	R16.805	A	LATROBE ROAD	16500	743	4.5	344	112	90	197	46.3	15.1	12.1	26.5	104	96E
016	10	AMA	9.093	B	JCT. RTE. 124 SOUTH	8400	648	7.71	203	140	31	273	31.4	21.6	4.8	42.2	119	97E
016	10	AMA	9.373	B	CENTRAL HOUSE, JCT. RTE. 49	8500	646	7.6	203	140	30	273	31.4	21.7	4.7	42.2	119	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
017	05	SCR	0	A	SANTA CRUZ, JCT. RTE. 1	63000	1720	2.73	948	208	43	521	55.1	12.1	2.5	30.3	238	03E
017	04	SCL	.108	B	JCT. RTE. 35 NORTHWEST	50000	1540	3.08	748	127	43	622	48.54	8.27	2.81	40.38	259	04V
017	04	SCL	.108	A	JCT. RTE. 35 NORTHWEST	50000	1510	3.02	734	123	45	609	48.59	8.12	2.98	40.31	254	04V
017	04	SCL	4.06	B	BEAR CREEK ROAD	54000	1831	3.39	707	170	40	913	38.63	9.29	2.19	49.89	361	01V
017	04	SCL	7.073	A	LOS GATOS, JCT. RTE. 9 WEST	80000	4424	5.53	2423	742	121	1137	54.77	16.78	2.74	25.7	563	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
018	08	SBD	T6.179	A	SAN BERNARDINO, JCT. RTE. 30	28000	2968	10.6	1997	33	181	757	67.3	1.1	6.1	25.5	361	84E
018	08	SBD	T7.548	A	SAN BERNARDINO, 40TH STREET	16500	1386	8.4	1113	14	83	176	80.3	1	6	12.7	113	84E
018	08	SBD	T8.264	A	SAN BERNARDINO, SIERRA WAY	16000	1632	10.2	1322	16	95	199	81	1	5.8	12.2	130	84E
018	08	SBD	9.15	A	WATERMAN CANYON ROAD	16000	1632	10.2	1335	16	95	186	81.8	1	5.8	11.4	126	84E
018	08	SBD	R17.732	B	JCT. RTE. 138 NORTH	16000	2096	13.1	1715	21	122	239	81.8	1	5.8	11.4	162	84V
018	08	SBD	R17.732	A	JCT. RTE. 138 NORTH	8000	1824	22.8	1598	13	80	133	87.6	.7	4.4	7.3	115	84E
018	08	SBD	20.612	A	JCT. RTE. 189 NORTH	9000	1638	18.2	1435	11	72	120	87.6	.7	4.4	7.3	103	84E
018	08	SBD	24.712	B	JCT. RTE. 173 NORTH	10500	1817	17.3	1615	7	65	129	88.9	.4	3.6	7.1	111	84E
018	08	SBD	24.712	A	JCT. RTE. 173 NORTH	8000	1048	13.1	918	9	61	60	87.6	.9	5.8	5.7	63	84E
018	08	SBD	25.81	A	KUFFEL CANYON ROAD	7000	903	12.9	814	16	24	49	90.1	1.8	2.7	5.4	50	84E
018	08	SBD	31.651	B	WEST JCT. RTE. 330	7000	889	12.7	801	15	24	49	90.1	1.7	2.7	5.5	50	84E
018	08	SBD	31.651	A	WEST JCT. RTE. 330	7000	672	9.6	586	6	14	66	87.2	.9	2.1	9.8	46	84E
018	08	SBD	31.903	A	JCT. RTE. 330 SOUTH	10000	720	7.2	570	40	8	102	79.2	5.6	1.1	14.1	60	89V
018	08	SBD	34.52	B	GREEN VALLEY LAKE ROAD	7300	825	11.3	730	7	14	73	88.5	.9	1.7	8.9	53	84E
018	08	SBD	44.319	B	JCT. RTE. 38 NORTHEAST	6000	660	11	543	15	13	90	82.2	2.3	1.9	13.6	53	88E
018	08	SBD	44.319	A	JCT. RTE. 38 NORTHEAST	4700	588	12.5	456	48	0	84	77.5	8.2	0	14.3	49	88V
018	08	SBD	53.917	B	JCT. RTE. 38 EAST	15600	1716	11	1304	69	51	292	76	4	3	17	160	88E
018	08	SBD	54.537	A	JCT. RTE. 38 WEST	4800	614	12.8	411	54	0	149	67	8.8	0	24.2	71	92V
018	08	SBD	58.44	B	BALDWIN LAKE ROAD	2200	174	7.9	138	16	0	21	79.2	9	0	11.8	14	91E
018	08	SBD	58.44	A	BALDWIN LAKE ROAD	2400	302	12.6	190	42	0	70	62.9	13.9	0	23.2	35	88V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
018	08	SBD	73.783	B	LUCERNE VALLEY, JCT. RTE. 247	5000	895	17.9	192	31	45	627	21.4	3.5	5	70.1	233	87E
018	08	SBD	73.783	A	LUCERNE VALLEY, JCT. RTE. 247	8000	1504	18.8	550	29	12	913	36.6	1.9	.8	60.7	339	91E
018	08	SBD	84.325	B	BEAR VALLEY CUTOFF	9500	1853	19.5	667	37	19	1130	36	2	1	61	419	90E
018	08	SBD	84.325	A	BEAR VALLEY CUTOFF	4900	730	14.9	358	28	15	329	49	3.9	2	45.1	131	87E
018	08	SBD	94.39	B	APPLE VALLEY ROAD	30000	3510	11.7	2569	70	53	818	73.2	2	1.5	23.3	386	93V
018	08	SBD	94.39	A	APPLE VALLEY ROAD	44000	5236	11.9	4115	141	31	948	78.6	2.7	.6	18.1	489	93V
018	08	SBD	96.571	B	VICTORVILLE, NORTH JCT RTE 15, BARSTOW FREEWAYJCT. RTE. 15	26500	1988	7.5	1378	111	34	465	69.3	5.6	1.7	23.4	224	92V
018	08	SBD	R96.577	A	VICTORVILLE, NORTH JCT RTE 15, BARSTOW FREEWAYJCT. RTE. 15	40000	3520	8.8	2158	137	320	905	61.3	3.9	9.1	25.7	447	92V
018	08	SBD	100.956	B	JCT. RTE. 395	19100	1490	7.8	755	106	0	629	50.7	7.1	0	42.2	253	93V
018	08	SBD	100.956	A	JCT. RTE. 395	8400	620	7.38	215	82	68	255	34.67	13.25	10.94	41.14	113	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
019	07	LA	6.052	B	BELLFLOWER, JCT. RTE. 91, ARTESIA FREEWAY	48000	1070	2.23	775	115	30	150	72.41	10.75	2.8	14.04	94	06V
019	07	LA	6.052	A	BELLFLOWER, JCT. RTE. 91, ARTESIA FREEWAY	29500	776	2.63	550	96	20	111	70.85	12.31	2.53	14.31	69	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
020	01	MEN	R0	A	JCT. RTE. 1, FORT BRAGG, SOUTH	8400	843	10.04	292	152	3	396	34.58	17.98	.41	47.03	161	05E
020	01	MEN	17.285	A	CHAMBERLAIN CREEK	2300	371	16.15	88	88	71	124	23.81	23.81	19.05	33.33	64	05E
020	01	MEN	R33.159	B	NORTH JCT. RTE. 101	6100	659	10.8	232	140	67	220	35.19	21.3	10.19	33.33	107	03E
020	01	LAK	8.319	B	JCT. RTE. 29 SOUTH	8500	737	8.67	259	108	69	302	35.09	14.62	9.36	40.94	133	05E
020	01	LAK	8.319	A	JCT. RTE. 29 SOUTH	8200	818	9.98	265	122	88	343	32.43	14.86	10.81	41.89	152	05E
020	01	LAK	12.199	B	LUCERNE CUTOFF	8200	816	9.95	265	121	88	342	32.43	14.86	10.81	41.89	151	05E
020	01	LAK	12.199	A	LUCERNE CUTOFF	11700	962	8.22	312	143	104	403	32.43	14.86	10.81	41.89	178	05E
020	01	LAK	18.53	B	LUCERNE, EAST; BELL RAY AVENUE	8800	905	10.28	293	134	98	379	32.43	14.86	10.81	41.89	168	05E
020	01	LAK	31.62	B	JCT. RTE. 53 SOUTH	7800	963	12.35	414	118	77	354	42.94	12.27	7.98	36.81	159	06E
020	01	LAK	31.62	A	JCT. RTE. 53 SOUTH	6600	815	12.35	350	100	65	300	42.94	12.27	7.98	36.81	135	06E
020	03	COL	3.451	B	JCT. RTE. 16 SOUTH	5000	728	14.55	313	89	58	268	42.94	12.27	7.98	36.81	120	06E
020	03	COL	3.451	A	JCT. RTE. 16 SOUTH	4600	488	10.61	81	44	32	331	16.58	9.08	6.46	67.89	126	07E
020	03	COL	R22.12	B	WILLIAMS, JCT. RTE. 5	5900	626	10.61	104	57	40	425	16.58	9.08	6.46	67.89	161	07E
020	03	COL	R22.12	A	WILLIAMS, JCT. RTE. 5	3700	703	19	296	47	29	331	42.1	6.7	4.1	47.1	133	86E
020	03	COL	31.091	B	COLUSA, JCT. RTE. 45 NORTH	15000	1200	8	505	83	49	563	42.1	6.9	4.1	46.9	227	83E
020	03	COL	31.091	A	COLUSA, JCT. RTE. 45 NORTH	20400	1428	7	600	99	56	674	42	6.9	3.9	47.2	271	83E
020	03	COL	32.29	A	COLUSA, FREMONT STREET	11000	770	7	323	54	30	363	42	7	3.9	47.1	146	86E
020	03	SUT	9.176	B	ACACIA AVENUE	7700	646	8.39	257	101	39	250	39.77	15.56	6.02	38.64	110	07E
020	03	SUT	9.176	A	ACACIA AVENUE	8700	496	5.7	138	81	29	248	27.82	16.33	5.85	50	102	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
020	03	SUT	R15.598	B	JCT. RTE. 99	34500	2070	6	940	315	52	764	45.4	15.2	2.5	36.9	333	86E
020	03	SUT	15.573	A	JCT. RTE. 99	37500	1763	4.7	860	261	39	603	48.8	14.8	2.2	34.2	268	86E
020	03	SUT	17.057	O	SUTTER/YUBA COUNTY LINE	38500	1848	4.8	869	274	63	643	47	14.8	3.4	34.8	287	86V
020	03	YUB	0	O	SUTTER/YUBA COUNTY LINE	38500	1848	4.8	869	274	63	643	47	14.8	3.4	34.8	287	86V
020	03	YUB	.989	B	MARYSVILLE, SOUTH JCT. RTE. 70	32000	2240	7	1145	284	105	706	51.1	12.7	4.7	31.5	325	86E
020	03	YUB	1.472	A	NORTH JCT. RTE. 70	19100	1767	9.25	514	308	206	740	29.07	17.44	11.63	41.86	332	00E
020	03	YUB	R1.98	B	MARYSVILLE, BUCHANAN STREET	19100	1899	9.94	552	331	221	795	29.07	17.44	11.63	41.86	357	00E
020	03	YUB	R7.018	A	HALLWOOD BOULEVARD	11300	924	8.18	231	259	166	268	25	28.03	17.97	29	149	12V
020	03	NEV	R12.24	A	GRASS VALLEY, JCT. RTE. 49	43500	3045	7	1523	305	305	914	50	10	10	30	442	86E
020	03	NEV	R12.92	O	JCT. RTE. 174	34500	2243	6.5	1077	224	269	673	48	10	12	30	330	85E
020	03	NEV	R14.797	A	BRUNSWICK ROAD	32500	1950	6	975	195	195	585	50	10	10	30	283	83E
020	03	NEV	R17.398	B	NEVADA CITY, EAST JCT. RTE. 49	17000	901	5.3	472	137	12	280	52.4	15.2	1.3	31.1	127	86V
020	03	NEV	R17.398	A	NEVADA CITY, EAST JCT. RTE. 49	6100	642	10.52	290	113	63	176	45.1	17.65	9.8	27.45	91	00E
020	03	NEV	31.834	B	WASHINGTON ROAD	4000	618	15.45	279	109	61	170	45.1	17.65	9.8	27.45	87	00E
020	03	NEV	45.661	B	JCT RTE 80	2600	276	10.63	97	49	32	97	35.29	17.65	11.76	35.29	46	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
022	07	LA	0	A	LONG BEACH, JCT. RTE. 1, PACIFIC COAST HIGHWAY	58000	1259	2.17	969	106	13	171	77	8.4	1.01	13.59	105	06V
022	12	ORA	R.65	B	JCT. RTE. 405	143000	3718	2.6	2863	312	38	505	77	8.4	1.01	13.59	309	06E
022	12	ORA	R.66	A	JCT. RTE. 405	143000	12441	8.7	8447	1642	722	1630	67.9	13.2	5.8	13.1	1115	81E
022	12	ORA	R3.587	B	GARDEN GROVE, JCT. RTE. 39	158000	7742	4.9	5296	1006	441	999	68.4	13	5.7	12.9	687	82E
022	12	ORA	R3.587	A	GARDEN GROVE, JCT. RTE. 39	187000	9163	4.9	6295	1136	504	1228	68.7	12.4	5.5	13.4	823	82E
022	12	ORA	R7.829	B	GARDEN GROVE, HARBOR BOULEVARD	215500	10344	4.8	7086	1303	610	1345	68.5	12.6	5.9	13	922	82E
022	12	ORA	R7.829	A	GARDEN GROVE, HARBOR BOULEVARD	223000	10481	4.7	7106	1331	608	1436	67.8	12.7	5.8	13.7	956	82E
022	12	ORA	R10.478	B	SANTA ANA, JCT. RTES. 5 AND 57; SANTA ANA/ ORANGE FREEWAYS	240000	10800	4.5	7312	1436	551	1501	67.7	13.3	5.1	13.9	987	82E
022	12	ORA	R10.478	A	SANTA ANA, JCT. RTES. 5 AND 57; SANTA ANA/ ORANGE FREEWAYS	145500	6548	4.5	3909	1041	504	1094	59.7	15.9	7.7	16.7	684	82E
022	12	ORA	R13.164	B	JCT. RTE. 55, COSTA MESA FREEWAY	118000	4012	3.4	2335	610	253	814	58.2	15.2	6.3	20.3	456	82V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
023	07	LA	0	A	JCT. RTE. 1, PACIFIC COAST HIGHWAY	510	8	1.6	8	0	0	0	100	0	0	0	0	06E
023	07	VEN	R2.258	B	THOUSAND OAKS, TRIUNFO CANYON ROAD	14700	491	3.34	350	62	13	66	71.35	12.54	2.66	13.45	43	06V
023	07	VEN	R2.258	A	THOUSAND OAKS, TRIUNFO CANYON ROAD	23100	596	2.58	392	74	31	99	65.81	12.4	5.22	16.58	59	06E
023	07	VEN	R3.32	B	THOUSAND OAKS, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	37000	673	1.82	406	82	52	133	60.26	12.25	7.78	19.71	75	06V
023	07	VEN	R3.339	A	THOUSAND OAKS, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	106000	3774	3.56	2980	466	172	155	78.96	12.36	4.56	4.12	226	12V
023	07	VEN	R11.432	B	MOORPARK, JCT. RTE. 118, RONALD REAGAN FREEWAY INTERCHANGE; CONTINUE VIA NEW LOS ANGELES AVENUE	66000	3656	5.54	2887	452	167	151	78.96	12.36	4.56	4.12	219	12E
023	07	VEN	T12.26	B	MOORPARK, JCT. RTE. 118, NEW LOS ANGELES AVE	30500	4615	15.13	1392	487	314	2422	30.16	10.55	6.81	52.48	975	06V
023	07	VEN	R12.9	A	MOORPARK, JCT. RTE. 118, NEW LOS ANGELES AVE	11300	1742	15.42	403	308	150	881	23.11	17.7	8.62	50.57	368	06V
023	07	VEN	14.607	B	SPRING ROAD	4000	392	9.8	55	97	36	203	14.15	24.83	9.28	51.74	86	09V
023	07	VEN	14.607	A	SPRING ROAD	10300	496	4.82	87	114	61	234	17.63	23.03	12.24	47.1	103	09V
023	07	VEN	16.8	A	GRIMES CANYON ROAD	6300	1263	20.05	281	92	47	843	22.24	7.26	3.72	66.78	316	06V
023	07	VEN	24.165	B	FILLMORE, JCT. RTE. 126, VENTURA STREET	9100	1245	13.68	341	58	40	805	27.42	4.65	3.24	64.69	301	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
024	04	ALA	R1.847	A	OAKLAND, JCT. RTES. 580 AND 980	145000	3596	2.48	2211	596	128	660	61.49	16.58	3.57	18.35	379	00V
024	04	ALA	R5.117	B	OAKLAND, JCT. RTE. 13	140000	3906	2.79	2278	546	137	945	58.33	13.97	3.51	24.2	476	00V
024	04	ALA	R5.117	A	OAKLAND, JCT. RTE. 13	147000	2955	2.01	1858	299	90	707	62.89	10.13	3.05	23.93	350	03V
024	04	ALA	R5.887	O	OAKLAND, CALDECOTT TUNNEL	153000	3458	2.26	2364	368	130	597	68.35	10.64	3.76	17.25	342	02V
024	04	CC	R2.319	A	CAMINO PABLO	164000	3756	2.29	2305	444	108	899	61.36	11.83	2.87	23.94	448	12V
024	04	CC	R7.656	B	LAFAYETTE, PLEASANT HILL ROAD	182000	4550	2.5	2612	610	205	1124	57.4	13.4	4.5	24.7	565	97E
024	04	CC	R7.656	A	LAFAYETTE, PLEASANT HILL ROAD	183000	6405	3.5	3472	737	224	1973	54.2	11.5	3.5	30.8	903	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
025	05	MON	0	A	JCT. RTE. 198	100	25	25	13	6	0	6	52.9	22.8	0	24.3	3	98E
025	05	SBT	7.3	A	BITTER WATER/KING CITY ROAD	500	45	9.08	34	2	2	6	76.6	4.6	4.7	14.1	4	03E
025	05	SBT	21.47	B	JCT. RTE. 146 WEST	450	39	8.77	30	1	2	6	77.4	3.2	4.9	14.5	4	03E
025	05	SBT	21.47	A	JCT. RTE. 146 WEST	500	1	.1	1	0	0	0	100	0	0	0	0	03E
025	05	SBT	39.533	B	PAICINES, PANOCHE ROAD	730	82	11.3	49	11	2	21	59.2	13.2	2.6	25	10	03E
025	04	SCL	2.528	B	GILROY, JCT RTE 101	22000	1432	6.51	758	186	97	391	52.93	13	6.77	27.3	193	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
026	10	SJ	1.11	B	JCT. RTE. 99	9300	828	8.9	129	225	31	443	15.6	27.2	3.7	53.5	183	96E
026	10	SJ	1.11	A	JCT. RTE. 99	15500	1721	11.1	299	267	71	1084	17.4	15.5	4.1	63	419	96E
026	10	SJ	1.897	B	CARDINAL AVENUE	13500	1350	10	235	209	55	851	17.4	15.5	4.1	63	329	96V
026	10	SJ	1.897	A	CARDINAL AVENUE	11700	866	7.4	216	172	30	448	24.9	19.9	3.5	51.7	182	96E
026	10	SJ	6.85	B	JACKTONE ROAD	6900	428	6.2	119	108	14	187	27.8	25.3	3.2	43.7	81	96V
026	10	SJ	6.85	A	JACKTONE ROAD	6600	455	6.9	110	117	15	213	24.2	25.7	3.2	46.9	90	96V
026	10	SJ	11.08	B	LINDEN, FLOOD ROAD/FRONT STREET	5400	378	7	91	82	8	197	24.2	21.7	2	52.1	80	96V
026	10	SJ	11.08	A	LINDEN, FLOOD ROAD/FRONT STREET	5200	224	4.3	21	41	9	153	9.3	18.2	4.1	68.4	59	97V
026	10	SJ	15.06	B	ESCALON/BELLOTA ROAD	5100	413	8.1	105	112	13	183	25.4	27.2	3.1	44.3	79	96V
026	10	SJ	15.06	A	ESCALON/BELLOTA ROAD	4400	295	6.7	54	71	11	159	18.4	23.9	3.8	53.9	65	96V
026	10	CAL	R4.379	B	JENNY LIND ROAD	4000	272	6.8	37	50	9	176	13.7	18.4	3.2	64.7	68	96V
026	10	CAL	R4.379	A	JENNY LIND ROAD	5300	334	6.3	39	80	12	203	11.6	24	3.7	60.7	81	96V
026	10	CAL	8.53	B	LA CONTENTA COUNTRY CLUB ENTRANCE	8600	464	5.4	51	97	14	302	11	20.9	3	65.1	117	96E
026	10	CAL	8.53	A	LA CONTENTA COUNTRY CLUB ENTRANCE	11500	518	4.5	53	92	12	361	10.3	17.7	2.3	69.7	137	96V
026	10	CAL	10.302	B	VALLEY SPRINGS, JCT. RTE. 12	10400	447	4.3	51	80	12	304	11.3	18	2.7	68	116	96E
026	10	CAL	10.435	A	VALLEY SPRINGS, JCT. RTE. 12	1800	90	5	48	27	3	13	52.8	29.9	3.2	14.1	9	96V
026	10	CAL	18.069	B	MOKELUMNE HILL, JCT. RTE. 49	1900	84	4.43	37	21	3	23	43.5	25.5	3.5	27.5	12	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
026	10	CAL	18.069	A	MOKELUMNE HILL, JCT. RTE. 49	2150	99	4.59	26	22	3	47	26.6	22.5	3.5	47.4	20	96V
026	10	CAL	26.797	B	RIDGE ROAD	1200	74	6.19	18	20	3	32	24.8	27.6	4.3	43.3	14	96V
026	10	CAL	26.797	A	RIDGE ROAD	1350	69	5.1	12	31	3	23	17.6	44.8	3.8	33.8	12	96V
026	10	CAL	32.65	B	GLENCO, ASSOCIATED OFFICE ROAD	1450	75	5.2	11	31	3	30	14.9	40.7	4	40.4	14	96E
026	10	CAL	32.65	A	GLENCO, ASSOCIATED OFFICE ROAD	640	33	5.2	4	12	1	16	12.2	36.5	3.6	47.7	7	96V
026	10	CAL	34.77	B	WINTON ROAD	1600	67	4.2	6	21	3	37	8.7	31.6	4	55.7	15	96V
026	10	CAL	34.77	A	WINTON ROAD	1750	67	3.8	6	20	3	38	8.8	30.2	4	57	16	96V
026	10	AMA	4.644	B	JCT. RTE. 88	2400	146	6.1	13	50	6	77	8.7	34.5	3.9	52.9	33	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
027	07	LA	0	A	JCT. RTE. 1, PACIFIC COAST HIGHWAY	14600	244	1.67	193	37	7	7	79.19	15.19	2.75	2.87	14	06V
027	07	LA	12.276	B	LOS ANGELES, VENTURA BOULEVARD	30000	666	2.22	519	115	21	11	78	17.27	3.11	1.62	36	06V
027	07	LA	12.43	B	LOS ANGELES, JCT. RTE. 101, VENTURA FREEWAY	60000	2052	3.42	1521	295	77	159	74.1	14.4	3.73	7.77	147	06E
027	07	LA	12.43	A	LOS ANGELES, JCT. RTE. 101, VENTURA FREEWAY	48000	1550	3.23	1088	179	67	216	70.2	11.53	4.35	13.92	139	06V
027	07	LA	20.062	B	LOS ANGELES, JCT. RTE. 118, RONALD REAGAN FREEWAY	41000	1984	4.84	1238	189	86	471	62.41	9.51	4.32	23.76	236	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
028	03	PLA	.085	A	TAHOE CITY, JCT. RTE. 89	12400	448	3.61	279	80	51	38	62.21	17.94	11.45	8.4	38	07E
028	03	PLA	4.25	A	LARDIN WAY	7800	328	4.21	177	67	54	30	53.96	20.43	16.46	9.15	31	12V
028	03	PLA	9.34	B	KINGS BEACH, JCT. RTE. 267 NORTH	14500	523	3.61	325	94	60	44	62.21	17.94	11.45	8.4	44	07E
028	03	PLA	9.34	A	KINGS BEACH, JCT. RTE. 267 NORTH	17600	635	3.61	395	114	73	53	62.21	17.94	11.45	8.4	53	07E
028	03	PLA	11	B	CAL-NEVA DRIVE	12500	451	3.61	281	81	52	38	62.21	17.94	11.45	8.4	38	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
029	04	SOL	0	A	VALLEJO, JCT. RTE. 80	6900	261	3.78	149	25	16	71	57.1	9.68	6.13	27.1	34	02V
029	04	SOL	2.066	B	VALLEJO, MAINE STREET	12600	470	3.73	346	45	19	60	73.53	9.56	4.04	12.87	40	02V
029	04	SOL	2.066	A	VALLEJO, MAINE STREET	12700	485	3.82	361	46	22	57	74.33	9.45	4.46	11.76	40	02V
029	04	SOL	2.82	B	VALLEJO, TENNESSEE STREET	18500	509	2.75	394	66	21	27	77.44	12.96	4.21	5.39	32	02V
029	04	SOL	2.82	A	VALLEJO, TENNESSEE STREET	14400	537	3.73	426	56	12	43	79.35	10.41	2.28	7.97	37	02V
029	04	SOL	4.732	B	LEWIS BROWN DR/JCT RTE 37	21600	724	3.35	473	99	36	116	65.28	13.71	5.03	15.97	71	02V
029	04	SOL	4.732	A	LEWIS BROWN DR/JCT RTE 37	27500	2184	7.94	793	237	60	1094	36.31	10.86	2.75	50.08	436	99V
029	04	SOL	5.955	B	SOLANO/NAPA COUNTY LINE	30000	2076	6.92	927	262	55	831	44.67	12.63	2.67	40.02	351	02V
029	04	NAP	4.706	B	JCT. RTE. 12 EAST	41000	2850	6.95	1101	299	88	1363	38.62	10.48	3.08	47.82	549	02V
029	04	NAP	4.706	A	JCT. RTE. 12 EAST	60000	3768	6.28	1707	488	81	1491	45.31	12.96	2.16	39.56	631	02V
029	04	NAP	R6.196	A	JCT. RTE. 221 NORTH	43000	3221	7.49	1396	480	77	1268	43.34	14.9	2.4	39.37	542	02V
029	04	NAP	R8.657	A	JCT. RTE. 121 SOUTH	46000	2760	6	1051	535	184	990	38.08	19.38	6.67	35.87	455	99V
029	04	NAP	10.305	A	NAPA, JCT. RTE. 121 NORTH	52000	2527	4.86	1126	439	109	852	44.56	17.38	4.32	33.73	390	99V
029	04	NAP	11.548	A	FIRST STREET	61000	2056	3.37	856	353	79	768	41.63	17.19	3.83	37.35	339	99V
029	04	NAP	24.595	B	RUTHERFORD, JCT. RTE. 128 EAST	22600	1403	6.21	674	175	52	503	48.01	12.46	3.7	35.82	221	08V
029	04	NAP	24.595	A	RUTHERFORD, JCT. RTE. 128 EAST	20200	1456	7.21	707	206	45	499	48.53	14.14	3.08	34.25	222	08V
029	04	NAP	28.75	A	ST. HELENA, ADAMS STREET	14800	995	6.72	665	91	18	221	66.81	9.16	1.85	22.18	111	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
029	04	NAP	36.893	B	CALISTOGA, JCT. RTE. 128 NORTHWEST	12400	753	6.07	492	75	16	170	65.35	9.93	2.14	22.57	85	02V
029	04	NAP	36.893	A	CALISTOGA, JCT. RTE. 128 NORTHWEST	8500	271	3.19	167	23	1	80	61.49	8.66	.3	29.55	36	99V
029	04	NAP	37.902	B	CALISTOGA, SILVERADO TRAIL	4050	166	4.11	127	14	2	24	76.24	8.29	1.1	14.36	14	08V
029	04	NAP	37.902	A	CALISTOGA, SILVERADO TRAIL	4050	367	9.07	171	120	9	67	46.62	32.58	2.51	18.3	41	08V
029	01	LAK	5.811	B	MIDDLETOWN, JCT. RTE. 175	11400	359	3.15	247	10	56	46	68.8	2.79	15.6	12.81	34	12V
029	01	LAK	5.811	A	MIDDLETOWN, JCT. RTE. 175	11500	362	3.15	249	10	56	47	68.78	2.76	15.47	12.98	34	12E
029	01	LAK	20.31	B	JCT. RTE. 53 NORTH	11100	726	6.54	452	47	116	111	62.26	6.47	15.98	15.29	75	12E
029	01	LAK	20.31	A	JCT. RTE. 53 NORTH	11100	726	6.54	452	47	116	111	62.26	6.47	15.98	15.29	75	12E
029	01	LAK	31.05	B	JCT. RTE. 175	9300	608	6.54	378	40	97	93	62.17	6.58	15.95	15.3	63	12E
029	01	LAK	31.05	A	JCT. RTE. 175	9800	641	6.54	399	42	102	98	62.25	6.55	15.91	15.29	67	12E
029	01	LAK	R40.14	B	JCT. RTE. 175	12700	831	6.54	517	54	133	127	62.21	6.5	16	15.28	86	12V
029	01	LAK	R40.14	A	JCT. RTE. 175	14800	968	6.54	602	63	155	148	62.19	6.51	16.01	15.29	101	12E
029	01	LAK	52.539	B	JCT. RTE. 20, UPPER LAKE	6100	558	9.15	344	28	97	89	61.65	5.02	17.38	15.95	60	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
032	03	GLE	L0	A	JCT. RTE. 5	5600	687	12.26	211	95	63	317	30.77	13.85	9.23	46.15	135	00E
032	03	GLE	9.626	B	JCT. RTE. 45 SOUTH	8900	772	8.67	238	107	71	356	30.77	13.85	9.23	46.15	151	00E
032	03	GLE	9.626	A	JCT. RTE. 45 SOUTH	11100	861	7.76	311	114	104	332	36.14	13.25	12.05	38.55	151	00E
032	03	BUT	7.79	B	WEST SACRAMENTO AVENUE	19200	843	4.39	337	225	112	169	40	26.67	13.33	20	107	00E
032	03	BUT	7.79	A	WEST SACRAMENTO AVENUE	21500	1178	5.48	393	295	196	295	33.33	25	16.67	25	171	00E
032	03	BUT	10.187	B	CHICO, JCT. RTE. 99	33800	1548	4.58	516	387	258	387	33.33	25	16.67	25	225	00E
032	03	BUT	10.187	A	CHICO, JCT. RTE. 99	38000	2660	7	1764	237	77	583	66.3	8.9	2.9	21.9	296	83E
032	03	BUT	11.27	A	CHICO, EL MONTE AVENUE	13600	480	3.53	293	67	27	93	61.11	13.89	5.56	19.44	52	83E
032	02	TEH	0	A	BUTTE/TEHAMA COUNTY LINE	1000	95	9.5	11	20	3	61	11.58	21.05	3.16	64.21	24	10V
032	02	TEH	R24.876	B	JCT. RTE. 36	1000	70	7	11	15	3	41	15.71	21.43	4.29	58.57	16	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	07	VEN	0	A	VENTURA, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	41000	1013	2.47	801	130	28	53	79.08	12.88	2.77	5.26	62	12E
033	07	VEN	R4.046	O	VENTURA, VENTURA AVENUE	26500	890	3.36	704	115	25	47	79.08	12.88	2.77	5.26	55	12V
033	07	VEN	11.2	B	WEST JCT. RTE. 150, BALDWIN ROAD; ROUTE BREAK AHEAD	21500	834	3.88	328	299	125	83	39.3	35.8	14.99	9.91	86	12E
033	07	VEN	11.21	A	WEST JCT. RTE. 150, BALDWIN ROAD; ROUTE BREAK AHEAD	11200	360	3.21	199	89	19	52	55.26	24.8	5.39	14.55	36	12E
033	07	VEN	11.961	A	EL ROBLAR DRIVE	3750	110	2.93	45	23	3	40	40.99	20.62	2.41	35.99	18	12E
033	07	VEN	13.35	O	LOS PADRES NATIONAL FOREST BOUNDARY	1450	65	4.47	19	14	4	29	28.67	21.82	5.43	44.07	13	12E
033	07	VEN	30.219	O	SESPE GORGE MAINTENANCE STATION	390	34	8.65	5	4	1	24	14.51	12.59	2.61	70.3	9	12E
033	07	VEN	57.508	B	VENTURA/SANTA BARBARA COUNTY LINE	330	83	25.12	38	17	13	15	45.61	20.43	15.47	18.49	10	12E
033	05	SLO	2.775	B	JCT. RTE. 166 WEST	830	166	20	42	20	17	88	25	12	10	53	36	12E
033	05	SLO	2.802	A	JCT. RTE. 166 WEST	2850	616	21.6	141	77	65	332	22.88	12.57	10.58	53.97	136	12E
033	06	KER	R11.555	B	MARICOPA, JCT. RTE. 166 EAST	3600	1069	29.69	292	65	48	664	27.32	6.08	4.49	62.11	252	12V
033	06	KER	R11.555	A	MARICOPA, JCT. RTE. 166 EAST	4100	825	20.12	373	71	40	341	45.21	8.61	4.85	41.33	143	12E
033	06	KER	17.889	B	TAFT, JCT. RTE. 119 EAST	5800	754	13	251	72	48	383	33.33	9.52	6.35	50.79	155	06E
033	06	KER	17.889	A	TAFT, JCT. RTE. 119 EAST	2500	627	25.08	338	71	52	166	53.91	11.32	8.29	26.48	83	12E
033	06	KER	19.129	B	LINCOLN/10TH STREETS	11700	1122	9.59	792	106	40	185	70.59	9.41	3.53	16.47	107	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	06	KER	19.129	A	LINCOLN/10TH STREETS	7400	710	9.59	501	67	25	117	70.59	9.41	3.53	16.47	68	06E
033	06	KER	23.41	B	MIDWAY ROAD	4200	1000	23.81	300	150	50	500	30	15	5	50	204	12E
033	06	KER	23.41	A	MIDWAY ROAD	4400	934	21.23	274	145	45	470	29.34	15.52	4.82	50.32	192	12V
033	06	KER	33.454	B	JCT. RTE. 58 WEST	4400	935	21.25	550	110	41	234	58.82	11.76	4.41	25	116	06E
033	06	KER	33.454	A	JCT. RTE. 58 WEST	3600	660	18.33	360	84	24	192	54.55	12.73	3.64	29.09	90	06E
033	06	KER	34.285	A	JCT. RTE. 58 EAST	1800	566	31.43	309	72	21	165	54.55	12.73	3.64	29.09	77	06E
033	06	KIN	7.8	B	REEF CITY, JCT. RTE. 41	1800	144	8	101	4	3	36	70	3	2	25	17	04E
033	06	KIN	7.8	A	REEF CITY, JCT. RTE. 41	2600	455	17.49	110	34	23	288	24.2	7.45	5.05	63.3	110	08V
033	06	FRE	8.02	B	ALPINE/LOST HILLS ROADS	2500	175	7	100	11	2	63	57	6	1	36	27	04E
033	06	FRE	8.02	A	ALPINE/LOST HILLS ROADS	2150	172	8	77	14	3	77	45	8	2	45	31	04E
033	06	FRE	14.75	B	MERCED AVENUE	8000	735	9.19	356	129	72	178	48.44	17.55	9.8	24.22	96	11V
033	06	FRE	15.707	B	COALINGA, JCT. RTE. 198 WEST	4950	743	15	609	22	30	82	82	3	4	11	56	04E
033	06	FRE	15.707	A	COALINGA, JCT. RTE. 198 WEST	9000	990	11	455	79	40	416	46	8	4	42	173	04E
033	06	FRE	16.78	A	COALINGA, PHELPS AVENUE	6600	660	10	370	40	7	244	56	6	1	37	102	04E
033	06	FRE	R18.588	B	GALE AVENUE	4650	465	10	260	19	9	177	56	4	2	38	73	04E
033	06	FRE	24.316	B	JCT. RTE. 198 EAST	3950	712	18.03	221	98	29	364	31.04	13.76	4.07	51.12	147	11V
033	06	FRE	24.316	A	JCT. RTE. 198 EAST	2250	468	20.8	127	37	21	283	27.14	7.91	4.49	60.47	109	11V
033	06	FRE	R29	B	JCT. RTE. 145 NORTHEAST, SOUTH JCT. RTE. 5	2100	399	19	191	28	16	163	47.98	7.09	4.05	40.89	68	08E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
033	06	FRE	R39.853	A	NORTH JCT. RTE. 5	1200	348	29	97	31	3	216	28	9	1	62	81	04E
033	06	FRE	62.247	B	MENDOTA, JCT. RTE. 180 EAST	5600	1624	29	438	162	16	1007	27	10	1	62	380	04E
033	06	FRE	62.247	A	MENDOTA, JCT. RTE. 180 EAST	11800	1663	14.09	352	337	213	761	21.17	20.26	12.81	45.76	337	10E
033	06	FRE	70.557	B	FIREBAUGH, 8TH STREET	9700	1843	19	1106	74	37	627	60	4	2	34	267	01V
033	06	FRE	70.557	A	FIREBAUGH, 8TH STREET	8000	1520	19	806	152	76	486	53	10	5	32	221	04E
033	06	FRE	R79.905	B	BRANNON AVENUE	2300	391	17	184	16	16	176	47	4	4	45	71	04E
033	06	FRE	R79.905	A	BRANNON AVENUE	1700	527	31	242	21	21	242	46	4	4	46	97	04E
033	10	MER	R5.635	B	EAST JCT. RTE. 152	5200	728	14	199	43	12	473	27.4	5.9	1.7	65	176	83E
033	10	MER	R13.238	A	WEST JCT. RTE 152	8400	2554	30.4	470	59	130	1895	18.4	2.3	5.1	74.2	695	88V
033	10	MER	R16.643	B	JCT. RTE. 5	12500	3550	28.4	437	334	57	2723	12.3	9.4	1.6	76.7	994	97V
033	10	MER	16.643	A	JCT. RTE. 5	13500	3119	23.1	290	274	44	2511	9.3	8.8	1.4	80.5	908	97V
033	10	MER	26.464	B	NORTH JCT. RTE. 140 EAST	7500	1478	19.7	263	103	43	1069	17.8	7	2.9	72.3	394	97E
033	10	MER	27.111	A	NORTH JCT. RTE. 140 EAST	7600	1064	14	181	85	53	745	17	8	5	70	279	98V
033	10	STA	6.838	A	CROWS LANDING, CROWS LANDING/FINK ROADS	3050	290	9.5	134	63	11	82	46.2	21.7	3.9	28.2	40	79V
033	10	SJ	.818	B	VERNALIS, JCT. RTE. 132	1250	259	20.69	130	52	10	67	50	20.2	3.8	26	34	79E
033	10	SJ	.818	A	VERNALIS, JCT. RTE. 132	2400	396	16.51	198	78	17	103	50.1	19.8	4.2	25.9	52	79E
033	10	SJ	4.826	B	JCT. RTE. 5	2350	385	16.4	193	76	16	100	50.1	19.8	4.2	25.9	51	79E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
034	07	VEN	4.295	A	OXNARD, JCT. RTE. 1, OXNARD BOULEVARD	13400	730	5.45	471	80	33	147	64.48	10.9	4.47	20.15	79	06V
034	07	VEN	5.285	B	OXNARD, ROSE AVENUE	14900	2095	14.06	995	442	136	522	47.5	21.1	6.48	24.92	276	06V
034	07	VEN	6.27	A	OXNARD, RICE AVENUE	11700	936	8	438	167	85	246	46.8	17.85	9.06	26.29	128	06V
034	07	VEN	R13.603	B	CAMARILLO, JCT. RTE. 101, VENTURA FREEWAY	18200	2806	15.42	583	832	703	688	20.79	29.66	25.04	24.51	438	06V
034	07	VEN	13.603	A	CAMARILLO, JCT. RTE. 101, VENTURA FREEWAY	18200	3642	20.01	869	942	799	1032	23.86	25.86	21.94	28.34	591	06V
034	07	VEN	17.663	B	SOMIS, JCT. RTE. 118, LOS ANGELES AVENUE	12500	1773	14.18	607	203	186	777	34.24	11.45	10.48	43.83	335	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
035	04	SCL	R.053	A	JCT. RTE. 17	750	59	7.81	55	3	0	1	92.68	4.88	0	2.44	3	02V
035	04	SCL	14.1	B	JCT. RTE. 9	1050	17	1.59	10	4	2	0	60.87	26.09	13.04	0	1	02V
035	04	SCL	14.1	A	JCT. RTE. 9	1050	18	1.7	13	0	0	5	71.4	0	0	28.6	2	96V
035	04	SM	10.518	B	WOODSIDE, JCT. RTE. 84	1950	89	4.56	48	34	3	5	54.08	37.76	3.06	5.1	7	05V
035	04	SM	23.037	B	JCT. RTE. 92	2200	29	1.31	26	0	2	2	88.89	0	5.56	5.56	2	99V
035	04	SM	L21.72	A	JCT. RTE. 92	3050	266	8.73	154	30	2	80	57.89	11.15	.93	30.03	36	05V
035	04	SM	L23.037	B	JCT. RTE. 280	3050	40	1.3	34	2	0	4	85.42	4.17	0	10.42	3	05V
035	04	SM	R23.037	A	JCT. RTE. 280	14200	138	.97	102	14	3	20	73.68	9.87	1.97	14.47	12	02V
035	04	SM	R28.687	B	DALY CITY, JCT. RTE. 1	30500	336	1.1	247	40	20	29	73.44	11.98	5.99	8.59	25	02V
035	04	SM	R28.687	A	DALY CITY, JCT. RTE. 1	31000	322	1.04	260	22	23	16	80.78	6.96	7.24	5.01	20	02V
035	04	SM	30.834	B	JOHN DALY BOULEVARD	28500	314	1.1	226	45	8	35	71.97	14.33	2.55	11.15	25	08V
035	04	SM	30.834	A	JOHN DALY BOULEVARD	23000	235	1.02	159	38	4	34	67.61	16.19	1.62	14.57	21	08V
035	04	SF	3.164	B	SAN FRANCISCO, JCT. RTE. 1	24200	252	1.04	205	21	5	21	81.52	8.33	1.81	8.33	17	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	01	HUM	0	A	ALTON, JCT. RTE. 101	4200	767	18.25	294	221	42	210	38.36	28.77	5.48	27.4	109	06E
036	01	HUM	2.811	B	HYDESVILLE, ROHNERVILLE ROAD	3900	448	11.49	281	59	44	64	62.72	13.17	9.82	14.29	44	12E
036	01	HUM	2.811	A	HYDESVILLE, ROHNERVILLE ROAD	3900	448	11.49	281	59	44	64	62.72	13.17	9.82	14.29	44	12E
036	01	HUM	7.54	O	CARLOTTA, EAST	1900	218	11.47	137	29	21	31	62.84	13.3	9.63	14.22	21	12E
036	02	TRI	27.23	B	JCT. RTE. 3 NORTH	600	19	3.17	5	5	0	9	26.32	26.32	0	47.37	4	12V
036	02	TRI	R41.139	B	TRINITY/SHASTA COUNTY LINE	330	10	3.03	2	3	0	5	20.00	30.00	0	50.00	2	12E
036	02	SHA	0	A	TRINITY/SHASTA COUNTY LINE	330	10	3.03	2	3	0	5	20.00	30.00	0	50.00	2	12E
036	02	SHA	8.87	B	PLATINA ROAD	440	15	3.41	4	3	0	8	26.67	20	0	53.33	3	12V
036	02	SHA	8.87	A	PLATINA ROAD	390	12	3.08	2	2	0	8	16.67	16.67	0	66.67	3	12V
036	02	SHA	11.928	B	SHASTA/TEHAMA COUNTY LINE	390	12	3.08	2	2	0	8	16.67	16.67	0	66.67	3	12E
036	02	TEH	23.2	B	BOWMAN ROAD	530	16	3.08	3	3	0	11	16.67	16.67	0	66.67	4	12E
036	02	TEH	23.2	A	BOWMAN ROAD	470	14	3.06	5	1	1	7	33.65	10.58	3.85	51.92	3	12E
036	02	TEH	39.72	B	BAKER ROAD	3400	104	3.06	35	11	4	54	33.65	10.58	3.85	51.92	21	12V
036	02	TEH	39.72	A	BAKER ROAD	3350	103	3.06	35	11	4	53	33.65	10.58	3.85	51.92	21	12E
036	02	TEH	L39.734	A	NORTH MAIN STREET	7100	179	2.52	55	34	25	65	30.73	18.99	13.97	36.31	31	12V
036	02	TEH	L40.87	A	RED BLUFF, CRITTENDEN STREET	8700	246	2.83	103	23	59	61	41.9	9.3	23.9	24.9	35	09E
036	02	TEH	L41.29	B	RED BLUFF, OAK STREET	11622	256	2.2	138	51	28	39	53.9	19.8	11.1	15.2	27	09E
036	02	TEH	L41.29	A	RED BLUFF, OAK STREET	19200	307	1.6	162	63	34	48	52.7	20.4	11.2	15.7	33	09E
036	02	TEH	41.847	B	RED BLUFF, JCT. RTE. 5	19200	326	1.7	176	64	36	49	54.1	19.7	11.1	15.1	34	09E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	02	TEH	41.847	A	RED BLUFF, JCT. RTE. 5	19100	1299	6.8	355	131	68	746	27.3	10.1	5.2	57.4	292	09E
036	02	TEH	42.79	A	RED BLUFF, CHESTNUT AVENUE	15400	1247	8.1	340	120	66	721	27.3	9.6	5.3	57.8	281	09E
036	02	TEH	43.28	B	HOY ROAD	15400	1463	9.5	398	142	78	846	27.2	9.7	5.3	57.8	330	09E
036	02	TEH	43.28	A	HOY ROAD	11000	839	7.63	228	81	44	485	27.2	9.7	5.3	57.8	189	09E
036	02	TEH	44.004	A	JCT. RTE. 99 SOUTH	1900	121	6.37	27	22	3	69	22.31	18.18	2.48	57.02	27	12V
036	02	TEH	55.26	A	MANTON ROAD	1200	82	6.82	16	12	4	50	19.36	14.3	5.03	61.31	20	10E
036	02	TEH	58.18	A	PAYNES CREEK	1100	75	6.82	14	12	4	45	18.67	16	5.33	60	18	10V
036	02	TEH	83.142	B	MINERAL, JCT. RTE. 172 SOUTHEAST	1000	104	10.4	32	14	6	52	30.77	13.46	5.77	50	21	10V
036	02	TEH	87.681	O	JCT. RTE. 89 NORTH	1100	83	7.55	23	11	4	45	28.06	13.07	5	53.87	18	10E
036	02	TEH	91.253	B	MORGAN SPRINGS, JCT. RTE. 172 SOUTHWEST	700	68	9.71	18	9	3	38	26.71	12.87	4.61	55.81	15	10E
036	02	TEH	99.935	B	JCT. RTE. 32 SOUTHWEST	730	71	9.73	18	9	3	41	25.35	12.68	4.23	57.75	16	10V
036	02	TEH	104.002	B	TEHAMA/PLUMAS COUNTY LINE	1800	180	10	45	27	6	102	25	14.8	3.57	56.63	40	10E
036	02	PLU	6.287	B	JCT. RTE. 89	1800	196	10.89	49	29	7	111	25	14.8	3.57	56.63	44	10V
036	02	PLU	6.287	A	JCT. RTE. 89	3350	362	10.81	81	62	11	208	22.38	17.13	3.04	57.46	82	10V
036	02	PLU	8.08	O	FARRAR DRIVE	3600	300	8.33	58	47	10	186	19.2	15.53	3.21	62.06	72	10E
036	02	PLU	8.84	O	FEATHER RIVER BRIDGE	5900	268	4.54	47	39	9	172	17.62	14.72	3.29	64.36	66	10E
036	02	PLU	9.18	O	CHESTER, MELISSA AVENUE	5100	237	4.65	38	33	8	158	16.03	13.92	3.38	66.67	60	10V
036	02	PLU	R13.93	A	BIG SPRINGS ROAD	1900	142	7.47	23	20	5	94	16.2	14.08	3.52	66.2	36	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
036	02	PLU	18.421	O	PLUMAS/LASSEN COUNTY LINE	2300	142	6.17	23	20	5	94	16.2	14.08	3.52	66.2	36	10E
036	02	LAS	0	O	PLUMAS/LASSEN COUNTY LINE	2300	142	6.17	23	20	5	94	16.2	14.08	3.52	66.2	36	10E
036	02	LAS	.76	B	JCT. RTE. 147 SOUTH	1900	142	7.47	23	20	5	94	16.2	14.08	3.52	66.2	36	10E
036	02	LAS	3.706	B	WESTWOOD, COUNTY ROAD A 21	2300	172	7.48	55	20	8	89	31.98	11.63	4.65	51.74	36	10V
036	02	LAS	3.706	A	WESTWOOD, COUNTY ROAD A 21	2400	180	7.5	57	21	8	94	31.67	11.67	4.44	52.22	38	10E
036	02	LAS	R19.196	B	JCT. RTE. 44 NORTHWEST	2400	191	7.96	77	25	8	81	40.31	13.09	4.19	42.41	34	10V
036	02	LAS	R19.196	A	JCT. RTE. 44 NORTHWEST	3750	499	13.31	99	47	24	329	19.84	9.42	4.81	65.93	125	10V
036	02	LAS	22.06	A	EAGLE LAKE ROAD	5400	417	7.72	58	35	13	311	13.94	8.31	3.18	74.57	114	10V
036	02	LAS	25.05	A	SUSANVILLE, PACIFIC STREET	11700	457	3.91	55	36	17	350	11.96	7.84	3.71	76.49	128	10E
036	02	LAS	25.356	A	SUSANVILLE, JCT. RTE. 139 NORTH	14200	585	4.12	59	42	24	460	10.03	7.19	4.18	78.6	168	10E
036	02	LAS	25.94	B	RIVERSIDE DRIVE	14200	642	4.52	59	44	27	512	9.16	6.87	4.27	79.69	187	10E
036	02	LAS	R26.22	A	SUSANVILLE, JOHNSTONVILLE ROAD	9500	712	7.49	61	48	32	571	8.57	6.74	4.49	80.2	208	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
037	04	MRN	R11.2	A	NOVATO, JCT. RTE. 101	37000	1362	3.68	491	134	51	686	36.05	9.83	3.78	50.34	274	05V
037	04	MRN	14.473	B	PETALUMA CREEK	37000	1373	3.71	639	108	44	582	46.55	7.9	3.19	42.37	240	02V
037	04	SON	3.9	B	JCT. RTE. 121 NORTH	44500	2016	4.53	408	110	60	1438	20.23	5.45	3	71.31	529	05V
037	04	SON	3.9	A	JCT. RTE. 121 NORTH	33000	2132	6.46	390	93	48	1601	18.3	4.35	2.24	75.11	582	05V
037	04	SOL	R7.213	B	WALNUT AVENUE	33000	4142	12.55	1476	332	147	2187	35.64	8.02	3.54	52.8	858	02V
037	04	SOL	R11.73	B	JCT. RTE. 80	95000	5567	5.86	1064	373	126	4003	19.12	6.7	2.27	71.91	1471	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
038	08	SBD	0	A	REDLANDS, JCT. RTE. 10	21500	1935	9	1258	329	77	271	65	17	4	14	179	86V
038	08	SBD	R9.72	A	SAN BERNARDINO NATIONAL FOREST BOUNDARY	5500	495	9	342	45	0	109	69	9	0	22	54	92E
038	08	SBD	14.99	B	VALLEY OF THE FALLS DRIVE	5500	699	12.7	480	64	0	155	68.7	9.1	0	22.2	76	92V
038	08	SBD	14.99	A	VALLEY OF THE FALLS DRIVE	3500	455	13	314	41	0	100	69	9	0	22	49	92V
038	08	SBD	48.16	A	BIG BEAR CITY, BIG BEAR BOULEVARD	11000	1430	13	1130	72	0	229	79	5	0	16	125	92E
038	08	SBD	49.52	B	JCT. RTE. 18	13500	2295	17	1811	101	7	376	78.9	4.4	.3	16.4	203	92V
038	08	SBD	49.53	A	JCT. RTE. 18	3700	370	10	241	40	0	90	65.1	10.7	0	24.2	43	92V
038	08	SBD	59.396	B	BIG BEAR DAM, JCT. RTE. 18	1400	171	12.2	133	27	0	12	77.7	15.5	0	6.8	11	92V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
039	12	ORA	0	A	HUNTINGTON BEACH, JCT. RTE. 1	28500	616	2.16	464	71	18	62	75.36	11.59	2.9	10.14	47	00E
039	12	ORA	3.12	B	HUNTINGTON BEACH, MAIN STREET/ELLIS AVENUE	61600	832	1.35	548	113	57	113	65.91	13.64	6.82	13.64	77	00E
039	12	ORA	3.12	A	HUNTINGTON BEACH, MAIN STREET/ELLIS AVENUE	64600	698	1.08	460	95	48	95	65.91	13.64	6.82	13.64	65	00E
039	12	ORA	5.8	B	HUNTINGTON BEACH, JCT. RTE. 405, SAN DIEGO FREEWAY	79000	1398	1.77	927	138	83	249	66.34	9.9	5.94	17.82	143	00E
039	12	ORA	5.8	A	HUNTINGTON BEACH, JCT. RTE. 405, SAN DIEGO FREEWAY	83000	1419	1.71	941	140	84	253	66.34	9.9	5.94	17.82	145	00E
039	12	ORA	8.478	B	WESTMINSTER, JCT. RTE. 22, GARDEN GROVE FREEWAY	73000	1781	2.44	1192	231	83	274	66.95	12.99	4.68	15.38	170	00E
039	12	ORA	8.478	A	WESTMINSTER, JCT. RTE. 22, GARDEN GROVE FREEWAY	73000	1840	2.52	1185	260	103	292	64.39	14.12	5.61	15.88	181	00E
039	12	ORA	12.685	B	ANAHEIM, LINCOLN AVENUE	66000	1637	2.48	1053	231	92	260	64.35	14.14	5.62	15.89	161	98E
039	12	ORA	12.685	A	ANAHEIM, LINCOLN AVENUE	66000	1967	2.98	1265	212	96	394	64.3	10.78	4.9	20.02	214	00E
039	12	ORA	14.378	B	BUENA PARK, JCT. RTE. 91, ARTESIA FREEWAY	66000	1604	2.43	938	246	105	314	58.49	15.36	6.56	19.59	179	00E
039	12	ORA	14.378	A	BUENA PARK, JCT. RTE. 91, ARTESIA FREEWAY	57000	1151	2.02	674	176	73	228	58.56	15.32	6.31	19.82	129	98E
039	12	ORA	19.168	B	LA HABRA, JCT. RTE. 90 EAST	48000	2496	5.2	1705	185	60	547	68.3	7.4	2.4	21.9	274	89V
039	12	ORA	19.168	A	LA HABRA, JCT. RTE. 90 EAST	48000	1728	3.6	1420	131	54	123	82.2	7.6	3.1	7.1	112	89V
039	12	ORA	20.719	B	LA HABRA, JCT. RTE. 72	31000	1023	3.3	754	94	33	142	73.7	9.2	3.2	13.9	89	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
039	12	ORA	22.6	B	HARBOR BOULEVARD	31000	930	3	640	128	53	109	68.8	13.8	5.7	11.7	80	89V
039	07	LA	17.813	A	SAN GABRIEL RIVER BRIDGE	1950	90	4.62	64	17	4	5	71.22	18.88	4.84	5.06	6	06V
039	07	LA	25.71	B	EAST FORK ROAD	1600	74	4.62	53	14	4	4	71.22	18.88	4.84	5.06	5	06E
039	07	LA	38.15	B	CRYSTAL LAKE ROAD	150	7	4.67	5	1	0	1	71.43	14.29	0	14.29	0	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
040	08	SBD	0	A	BARSTOW, JCT. RTE. 15	18000	7560	42	828	110	57	6565	10.95	1.46	.76	86.84	2312	06E
040	08	SBD	R7.181	B	A STREET	16000	5882	36.76	644	86	45	5108	10.95	1.46	.76	86.84	1799	06E
040	08	SBD	R7.181	A	A STREET	14000	5880	42	644	86	45	5106	10.95	1.46	.76	86.84	1799	06E
040	08	SBD	R12.191	B	AIRPORT ROAD	14000	5880	42	644	86	45	5106	10.95	1.46	.76	86.84	1799	06E
040	08	SBD	R18.446	A	WEST NEWBERRY ROAD	11800	5607	47.52	569	76	44	4919	10.14	1.35	.78	87.73	1730	08V
040	08	SBD	R132.739	A	JCT. RTE. 95 NORTH	13600	5780	42.5	633	84	44	5019	10.95	1.46	.76	86.84	1768	06E
040	08	SBD	R139.117	A	PARK ROAD	11200	4984	44.5	546	73	38	4328	10.95	1.46	.76	86.84	1525	06E
040	08	SBD	R143.764	B	JCT. RTE. 95 SOUTH	13900	6394	46	700	77	49	5563	10.95	1.2	.76	87	1958	06E
040	08	SBD	R143.764	A	JCT. RTE. 95 SOUTH	11200	6026	53.8	660	84	49	5233	10.95	1.4	.82	86.84	1843	06E
040	08	SBD	R154.643	B	ARIZONA STATE LINE	11700	6295	53.8	689	88	52	5467	10.95	1.4	.82	86.84	1926	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
041	05	SLO	0	A	MORRO BAY, JCT. RTE. 1	6070	255	4.2	180	23	23	30	70.4	9	9	11.6	22	10E
041	05	SLO	15.894	B	ATASCADERO, JCT. RTE. 101	10100	404	4	256	40	44	64	63.3	9.9	10.9	15.9	41	10E
041	05	SLO	15.894	A	ATASCADERO, JCT. RTE. 101	11000	396	3.6	236	66	28	66	59.5	16.7	7.1	16.7	41	10E
041	05	SLO	27.975	B	JCT. RTE. 229 SOUTH (TO CRESTON)	1900	67	3.5	42	0	0	25	63.2	0	0	36.8	10	10E
041	05	SLO	27.975	A	JCT. RTE. 229 SOUTH (TO CRESTON)	2200	103	4.7	63	0	0	40	61.5	0	0	38.5	16	10E
041	05	SLO	41.159	B	MC MILLAN CANYON ROAD	865	227	26.3	197	9	0	21	86.8	4.1	0	9.1	15	10E
041	05	SLO	41.159	A	MC MILLAN CANYON ROAD	1620	201	12.4	156	22	0	22	77.8	11.1	0	11.1	15	10E
041	05	SLO	R42.172	B	JCT. RTE. 46	765	95	12.4	73	12	0	11	76.5	12.4	0	11.1	7	10E
041	05	SLO	43.85	A	JCT. RTE. 46	7600	775	10.2	283	27	103	362	36.5	3.5	13.3	46.7	152	10E
041	06	KIN	8.098	B	REEF CITY, JCT. RTE. 33	6500	967	14.88	315	78	70	504	32.57	8.07	7.24	52.12	202	11V
041	06	KIN	8.098	A	REEF CITY, JCT. RTE. 33	6400	952	14.88	293	98	83	478	30.78	10.29	8.72	50.21	196	11V
041	06	KIN	16.275	B	JCT. RTE. 5	6400	952	14.88	293	98	83	478	30.78	10.29	8.72	50.21	196	11V
041	06	KIN	20.08	B	QUAIL AVENUE	6500	1128	17.35	297	224	153	454	26.33	19.86	13.56	40.25	210	11V
041	06	KIN	R37.792	B	JACKSON AVENUE	7800	1528	19.59	493	156	81	798	32.26	10.21	5.3	52.23	319	11V
041	06	KIN	R39.962	B	JCT RTE 198	7800	1482	19	771	74	44	593	52	5	3	40	245	11E
041	06	KIN	R39.962	A	JCT RTE 198	16100	3059	19	948	245	245	1621	31	8	8	53	651	11E
041	06	KIN	R42.148	A	BELLI CORNER, HANFORD-ARMONA ROAD	19000	3610	19	1697	325	325	1264	47	9	9	35	573	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
041	06	KIN	R48.283	B	EXCELSIOR AVE; KINGS/FRESNO COUNTY LINE	17000	2890	17	1127	231	173	1358	39	8	6	47	555	11E
041	06	FRE	R0	A	EXCELSIOR AVE; KINGS/FRESNO COUNTY LINE	16300	2747	16.85	1478	120	94	1053	53.8	4.37	3.42	38.33	440	12V
041	06	FRE	R23.736	B	FRESNO, DIVISADERO STREET	92500	3700	4	2590	444	148	518	70	12	4	14	332	04E
041	06	FRE	R24.527	A	FRESNO, JCT. RTE. 180S	141000	5640	4	3948	677	169	846	70	12	3	15	517	04E
041	06	FRE	R25.266	A	FRESNO, MC KINLEY AVENUE	140000	5600	4	3584	504	168	1344	64	9	3	24	660	04E
041	06	FRE	R30.447	B	FRESNO, HERNDON AVENUE	94000	4700	5	2350	940	470	940	50	20	10	20	562	04E
041	06	FRE	R30.447	A	FRESNO, HERNDON AVENUE	62000	3100	5	1984	279	93	744	64	9	3	24	365	04E
041	06	FRE	R31.683	A	FRESNO, FRIANT ROAD	42000	2062	4.91	1275	207	132	447	61.85	10.03	6.4	21.67	237	12V
041	06	MAD	9.25	B	JCT. RTE. 145 WEST	13500	990	7.33	700	103	66	121	70.68	10.41	6.67	12.23	85	12V
041	06	MAD	9.25	A	JCT. RTE. 145 WEST	14500	1169	8.06	843	124	86	115	72.09	10.62	7.36	9.85	93	12V
041	06	MAD	17.91	B	COUNTY ROAD 200	17000	955	5.62	658	109	79	109	68.93	11.4	8.26	11.4	82	11E
041	06	MAD	38.889	B	YOSEMITE FORKS, BASS LAKE ROAD	10300	852	8.27	448	209	107	88	52.58	24.53	12.56	10.33	81	10V
041	06	MAD	38.889	A	YOSEMITE FORKS, BASS LAKE ROAD	6200	513	8.27	364	103	21	26	71	20	4	5	34	10E
041	06	MPA	4.918	B	FISH CAMP, ENTRANCE TO YOSEMITE NATIONAL PARK	1650	116	7	89	12	7	8	77	10	6	7	8	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
043	06	KER	.111	A	JCT. RTE. 119	6600	1361	20.62	802	166	94	299	58.93	12.2	6.91	21.97	160	12V
043	06	KER	1.9	B	JCT. RTE. 5	6600	1361	20.62	802	166	94	299	58.93	12.2	6.91	21.97	160	12V
043	06	KER	1.9	A	JCT. RTE. 5	8400	1840	21.9	991	241	139	469	53.86	13.1	7.55	25.49	239	12V
043	06	KER	8.112	B	JCT. RTE. 58 EAST	5700	1097	19.25	340	183	83	491	30.99	16.68	7.57	44.76	210	12V
043	06	KER	8.112	A	JCT. RTE. 58 EAST	5500	1400	25.45	679	188	81	452	48.51	13.43	5.75	32.31	209	12V
043	06	KER	9.162	A	JCT. RTE. 58 WEST	5400	1340	24.81	650	181	77	432	48.51	13.51	5.75	32.24	200	12V
043	06	KER	15.89	B	CENTRAL VALLEY HIGHWAY	4000	640	16	378	26	32	205	59	4	5	32	91	04E
043	06	KER	15.89	A	CENTRAL VALLEY HIGHWAY	9600	960	10	557	48	67	288	58	5	7	30	133	04E
043	06	KER	R21.289	B	WASCO AVENUE	10700	963	9	636	87	39	202	66	9	4	21	106	04E
043	06	KER	R21.289	A	WASCO AVENUE	10400	1144	11	709	103	57	275	62	9	5	24	138	04E
043	06	KER	R25.125	B	JCT. RTE. 46	5900	708	12	404	78	64	163	57	11	9	23	87	03E
043	06	KER	25.187	A	JCT. RTE. 46	3550	474	13.35	150	54	26	244	31.65	11.39	5.49	51.48	98	12V
043	06	TUL	7.76	B	AVENUE 56	2750	605	22	309	18	12	266	51	3	2	44	106	11E
043	06	TUL	22.133	B	CORCORAN, RAILROAD DRIVE	3650	826	22.63	156	154	54	462	18.89	18.64	6.54	55.93	187	11V
043	06	KIN	1.456	B	JCT. RTE. 137	5400	1080	20	432	97	43	508	40	9	4	47	206	11E
043	06	KIN	1.456	A	JCT. RTE. 137	3950	790	20	316	71	32	371	40	9	4	47	150	11E
043	06	KIN	10.359	B	KANSAS AVENUE	7400	1480	20	592	163	74	651	40	11	5	44	271	11E
043	06	KIN	10.359	A	KANSAS AVENUE	5200	1040	20	416	94	42	489	40	9	4	47	198	11E
043	06	KIN	18.238	B	JCT. RTE. 198	8300	1836	22.12	808	207	80	741	44.01	11.27	4.36	40.36	315	11V
043	06	KIN	18.429	B	LACEY BOULEVARD	15200	2736	18	1176	356	137	1067	43	13	5	39	462	11E
043	06	KIN	22.272	A	10TH AVENUE	9800	1839	18.77	1203	112	68	456	65.42	6.09	3.7	24.8	220	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
043	06	FRE	8.34	B	NEBRASKA AVENUE	12200	2440	20	708	220	98	1415	29	9	4	58	548	01E
043	06	FRE	8.34	A	NEBRASKA AVENUE	13200	1848	14	517	222	92	1016	28	12	5	55	403	01E
043	06	FRE	9.308	B	JCT. RTE. 99; SELMA, WEST	18500	2590	14	751	311	104	1425	29	12	4	55	562	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
044	02	SHA	L.54	A	END INDEP ALIGN RT AND LT LNS	39500	419	1.06	177	71	19	152	42.23	16.89	4.59	36.29	68	12E
044	02	SHA	L.852	A	REDDING, BUTTE STREET	52000	608	1.17	267	104	31	205	43.93	17.18	5.13	33.76	94	12E
044	02	SHA	L1.808	B	REDDING, JCT. RTE. 5	52000	608	1.17	269	103	33	203	44.29	16.89	5.48	33.33	94	12E
044	02	SHA	R0	A	REDDING, JCT. RTE. 5	46000	777	1.69	365	159	24	230	46.95	20.43	3.05	29.57	110	12E
044	02	SHA	R.134	A	HILLTOP DRIVE	33000	558	1.69	262	114	17	165	46.95	20.43	3.05	29.57	79	12E
044	02	SHA	R1.239	A	REDDING, VICTOR AVENUE	32000	557	1.74	262	114	17	165	46.95	20.43	3.05	29.57	79	12V
044	02	SHA	R2.131	A	SHASTA VIEW DRIVE	21000	355	1.69	167	73	11	105	46.95	20.43	3.05	29.57	50	12E
044	02	SHA	R3.627	A	AIRPORT ROAD	15800	262	1.66	128	51	7	76	48.85	19.47	2.67	29.01	36	12V
044	02	SHA	R10.77	B	MILLVILLE PLAINS	5700	226	3.96	86	39	15	86	38.02	17.25	6.71	38.02	38	12V
044	02	SHA	R10.77	A	MILLVILLE PLAINS	4200	166	3.96	63	29	11	63	38.02	17.25	6.71	38.02	28	12E
044	02	SHA	R19.01	B	DERSCH ROAD	3700	147	3.96	56	25	10	56	38.02	17.25	6.71	38.02	25	12E
044	02	SHA	R19.01	A	DERSCH ROAD	4200	295	7.02	56	59	14	166	18.98	20	4.75	56.27	67	12V
044	02	SHA	R27.83	A	SHINGLETOWN	3350	248	7.41	85	53	11	99	34.26	21.3	4.63	39.81	44	10E
044	02	SHA	42.818	B	VIOLA	1150	93	8.08	28	12	5	48	29.9	13.4	5.15	51.55	19	10V
044	02	SHA	42.818	A	VIOLA	1150	88	7.67	19	15	4	50	21.74	17.39	4.35	56.52	20	10E
044	02	SHA	R49.353	A	LASSEN VOLCANIC NATIONAL PARK	1150	86	7.5	14	17	4	51	16.67	20	4.44	58.89	20	10E
044	02	SHA	62.685	B	JCT. RTE. 89 NORTHWEST	1150	83	7.25	10	18	3	52	11.49	21.84	3.45	63.22	20	10V
044	02	SHA	62.685	A	JCT. RTE. 89 NORTHWEST	1550	303	19.53	27	27	12	236	9.04	9.04	3.92	78.01	87	10V
044	02	SHA	71.389	O	SHASTA/LASSEN COUNTY LINE	1800	274	15.22	37	17	10	210	13.5	6.2	3.65	76.64	77	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
044	02	LAS	0	O	SHASTA/LASSEN COUNTY LINE	1800	274	15.22	37	17	10	210	13.5	6.2	3.65	76.64	77	10E
044	02	LAS	19.29	B	COUNTY ROAD A 21	1550	257	16.61	35	16	9	197	13.5	6.2	3.65	76.64	72	10V
044	02	LAS	19.29	A	COUNTY ROAD A 21	1550	228	14.71	23	14	7	184	10.09	6.14	3.07	80.7	67	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
045	03	YOL	0	A	KNIGHTS LANDING, JCT. RTE. 113	860	145	16.86	23	29	19	74	15.86	20	13.1	51.03	32	07E
045	03	COL	12.867	B	GRIMES-ARBUCKLE ROAD	1300	247	19	25	30	19	173	10	12.11	7.89	70	66	07E
045	03	COL	12.867	A	GRIMES-ARBUCKLE ROAD	1000	190	19	19	23	15	133	10	12.11	7.89	70	51	07E
045	03	COL	19.84	B	JCT. RTE. 20	710	86	12.11	48	9	7	22	55.31	10.88	8.26	25.56	11	07E
045	03	COL	19.85	A	JCT. RTE. 20	6100	739	12.11	409	80	61	189	55.31	10.88	8.26	25.56	96	07E
045	03	COL	20.08	A	COLUSA, LURLINE AVENUE	7600	1243	16.36	996	81	53	113	80.13	6.52	4.26	9.09	89	12V
045	03	COL	32.06	B	COUNTY ROAD P29	2100	188	8.95	33	25	7	123	17.55	13.3	3.72	65.43	47	07E
045	03	GLE	3.059	B	JCT. RTE. 162 EAST	2300	354	15.39	156	42	26	130	44.07	11.86	7.34	36.72	58	07E
045	03	GLE	3.059	A	JCT. RTE. 162 EAST	1550	124	8	34	18	5	67	27.21	14.71	3.68	54.41	27	07E
045	03	GLE	7.527	B	JCT. RTE. 162 WEST	1550	133	8.59	35	24	5	69	26.03	17.81	4.11	52.05	28	07E
045	03	GLE	7.527	A	JCT. RTE. 162 WEST	2450	136	5.56	40	23	8	65	29.5	17.27	5.76	47.48	27	07E
045	03	GLE	22.68	B	HAMILTON CITY, WEST FIRST STREET	2250	125	5.56	37	22	7	59	29.5	17.27	5.76	47.48	25	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
046	05	SLO	R.146	A	JCT. RTE. 1, PACIFIC COAST HIGHWAY	3720	149	4	100	22	10	16	67	15	7	11	13	12E
046	05	SLO	R21.969	B	SOUTH JCT. RTE. 101	5800	464	8	297	56	46	65	64	12	10	14	45	12E
046	05	SLO	29.761	A	SOUTH JCT. RTE. 101	28500	2565	9	898	81	51	1535	35	3.16	2	59.84	576	12E
046	05	SLO	32.145	A	PASO ROBLES AIRPORT ROAD	21100	3813	18.07	1133	120	61	2499	29.71	3.16	1.59	65.54	922	12E
046	05	SLO	55.106	A	JCT. RTE. 41 NORTHEAST	7350	1328	18.07	395	42	21	870	29.71	3.16	1.59	65.54	321	12E
046	06	KER	20.543	B	BLACKWELLS CORNER, JCT. RTE. 33	6800	1534	22.56	477	89	75	893	31.1	5.8	4.89	58.21	344	12V
046	06	KER	20.543	A	BLACKWELLS CORNER, JCT. RTE. 33	6800	1728	25.41	593	90	73	972	34.32	5.21	4.22	56.25	375	12V
046	06	KER	32.533	B	JCT. RTE. 5	10000	2391	23.91	744	158	103	1385	31.12	6.61	4.31	57.93	534	12V
046	06	KER	32.533	A	JCT. RTE. 5	6300	1838	29.17	143	148	101	1446	7.78	8.05	5.5	78.67	532	12V
046	06	KER	50.904	B	WASCO, JCT. RTE. 43 SOUTH	8900	2670	30	614	160	107	1789	23	6	4	67	669	12E
046	06	KER	51.215	A	WASCO, JCT. RTE. 43 NORTH	9700	2910	30	669	175	116	1950	23	6	4	67	729	12E
046	06	KER	57.785	B	FAMOSO, JCT. RTE. 99	7200	2192	30.44	499	135	94	1464	22.76	6.16	4.29	66.79	549	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
047	07	LA	R0	A	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY	51000	5166	10.13	1555	1607	129	1875	30.1	31.1	2.49	36.3	868	12E
047	07	LA	.722	A	LOS ANGELES, HARBOR BOULEVARD	49500	5014	10.13	1509	1559	125	1820	30.1	31.1	2.49	36.3	843	12V
047	07	LA	3.497	A	LONG BEACH, OCEAN BOULEVARD; ROUTE CONTINUES VIA TERMINAL ISLAND FREEWAY	13800	2594	18.8	457	617	49	1471	17.6	23.8	1.9	56.7	587	91V
047	07	LA	3.88	B	LONG BEACH, HEIM LIFT BRIDGE	16900	9721	57.52	407	4129	70	5114	4.19	42.48	.72	52.61	2169	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	06	MAD	0	A	OAKHURST, JCT. RTE. 41	13300	1064	8	702	213	0	149	66	20	0	14	96	04E
049	06	MAD	8.235	B	COUNTY ROAD 601	4300	344	8	224	69	3	48	65	20	1	14	31	04E
049	06	MAD	8.235	A	COUNTY ROAD 601	3900	234	6	147	47	2	37	63	20	1	16	23	04E
049	06	MAD	9.275	O	MADERA/MARIPOSA COUNTY LINE	3900	172	4.4	165	1	4	2	96	.6	2.3	1.1	7	86E
049	10	MPA	.332	O	MADERA/MARIPOSA COUNTY LINE	3900	172	4.4	165	1	4	2	96	.6	2.3	1.1	7	86E
049	10	MPA	18.5	B	MARIPOSA, JCT. RTE. 140	7800	101	1.3	79	12	0	10	78.1	12.3	0	9.6	7	86E
049	10	MPA	18.51	A	MARIPOSA, JCT. RTE. 140	6100	183	3	145	25	0	13	79.1	13.9	0	7	12	85E
049	10	MPA	44.67	B	COULTERVILLE, JCT. RTE. 132 WEST	580	28	4.9	22	4	0	2	78	14.7	0	7.3	2	85E
049	10	MPA	44.67	A	COULTERVILLE, JCT. RTE. 132 WEST	670	48	7.2	33	12	0	3	69.4	24.1	0	6.5	3	85E
049	10	TUO	R6.468	B	JCT. RTE. 120	820	63	7.7	32	26	0	5	51	41.1	0	7.9	5	85E
049	10	TUO	R8.779	A	JCT. RTE. 120	1550	158	10.2	59	53	5	41	37.4	33.8	2.9	25.9	22	95V
049	10	TUO	R11.587	B	SOUTH JCT. RTE. 108; MONTEZUMA ROAD	2400	199	8.31	38	62	6	93	19.1	31.3	2.9	46.7	40	95V
049	10	TUO	R11.587	A	SOUTH JCT. RTE. 108; MONTEZUMA ROAD	12100	726	6	109	145	58	414	15	20	8	57	169	01V
049	10	TUO	16.48	B	SONORA, EAST JCT. RTE. 108	23500	2350	10	125	531	103	1591	5.3	22.6	4.4	67.7	617	97V
049	10	TUO	17.965	B	SONORA, JCT. RTE. 108U; WASHINGTON STREET	11500	759	6.6	231	187	36	304	30.5	24.7	4.7	40.1	135	95E
049	10	TUO	17.965	A	SONORA, JCT. RTE. 108U; WASHINGTON STREET	18300	1281	7	402	277	60	542	31.4	21.6	4.7	42.3	235	95E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	10	TUO	20.4	A	COLUMBIA WYE	5050	303	6	27	58	97	121	9	19	32	40	62	01V
049	10	TUO	23.709	B	RAWHIDE ROAD	5500	275	5	39	88	33	116	14	32	12	42	54	01V
049	10	TUO	23.709	A	RAWHIDE ROAD	4550	273	6	41	90	38	104	15	33	14	38	51	01V
049	10	CAL	R0	A	TUOLUMNE/CALAVERAS COUNTY LINE	5600	224	4	52	43	29	101	23	19	13	45	45	01V
049	10	CAL	7.21	B	ANGELS CAMP, SOUTH JCT. RTE. 4	9300	651	7	65	189	91	306	10	29	14	47	139	01V
049	10	CAL	7.21	A	ANGELS CAMP, SOUTH JCT. RTE. 4	13100	1179	9	118	342	224	495	10	29	19	42	239	01V
049	10	CAL	8.667	B	NORTH JCT. RTE. 4	9600	422	4.4	113	163	19	127	26.8	38.6	4.6	30	66	01E
049	10	CAL	8.667	A	NORTH JCT. RTE. 4	8200	328	4	62	89	26	151	19	27	8	46	66	01V
049	10	CAL	18.794	B	MOUNTAIN RANCH ROAD	7200	360	5	54	97	54	155	15	27	15	43	72	01V
049	10	CAL	18.794	A	MOUNTAIN RANCH ROAD	10500	525	5	68	163	79	215	13	31	15	41	103	01V
049	10	CAL	20.496	B	JCT. RTE. 12 WEST	8000	488	6.1	73	142	54	220	15	29	11	45	99	01V
049	10	CAL	R20.496	A	JCT. RTE. 12 WEST	4500	306	6.8	88	108	15	95	28.7	35.3	4.9	31.1	48	96V
049	10	CAL	27.614	B	MOKELUMNE HILL, JCT. RTE. 26	4750	342	7.19	90	104	14	134	26.3	30.3	4.2	39.2	61	96V
049	10	CAL	27.614	A	MOKELUMNE HILL, JCT. RTE. 26	6100	415	6.8	72	122	20	202	17.3	29.3	4.8	48.6	86	96V
049	10	AMA	4.029	B	JACKSON, SOUTH JCT. RTE. 88	18500	1702	9.2	620	369	77	637	36.4	21.7	4.5	37.4	287	96V
049	10	AMA	4.029	A	JACKSON, SOUTH JCT. RTE. 88	20900	1484	7.1	364	325	59	736	24.5	21.9	4	49.6	305	96V
049	10	AMA	5.934	B	MARTELL, NORTH JCT. RTE. 88 WEST	17400	1253	7.2	411	318	51	472	32.8	25.4	4.1	37.7	214	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	10	AMA	5.934	A	MARTELL, NORTH JCT. RTE. 88 WEST	11600	650	5.6	189	176	45	240	29.1	27.1	6.9	36.9	112	96E
049	10	AMA	6.98	A	SUTER CREEK, JCT. RTE. 104 WEST	16300	929	5.7	278	248	59	345	29.9	26.7	6.3	37.1	160	96V
049	10	AMA	14.723	B	CENTRAL HOUSE, JCT. RTE. 16 WEST	10700	877	8.2	263	325	13	275	30	37.1	1.5	31.4	136	96V
049	10	AMA	14.723	A	CENTRAL HOUSE, JCT. RTE. 16 WEST	11100	888	8	204	320	70	294	23	36	7.9	33.1	148	96V
049	10	AMA	22.116	O	AMADOR/EL DORADO COUNTY LINE	2200	208	9.44	152	18	7	32	72.86	8.63	3.14	15.29	19	07E
049	03	ED	0	O	AMADOR/EL DORADO COUNTY LINE	2200	208	9.44	152	18	7	32	72.86	8.63	3.14	15.29	19	07E
049	03	ED	9.641	A	EL DORADO, PLEASANT VALLEY ROAD	13500	1274	9.44	928	110	40	195	72.86	8.63	3.14	15.29	116	07E
049	03	ED	14.856	B	PLACERVILLE, JCT. RTE. 50	10600	985	9.29	718	85	31	151	72.86	8.63	3.14	15.29	90	07E
049	03	ED	14.891	A	PLACERVILLE, JCT. RTE. 50	6800	408	6	224	82	24	78	54.9	20.1	6	19	46	83E
049	03	ED	15.685	B	JCT. RTE. 193 NORTH	5100	286	5.6	212	21	1	51	74.2	7.5	.4	17.9	27	84V
049	03	ED	15.685	A	JCT. RTE. 193 NORTH	4700	169	3.6	141	12	2	13	83.6	7.1	1.4	7.9	11	84V
049	03	ED	22.865	B	COLOMA, JCT. RTE. 153 WEST	2250	68	3	34	5	1	28	50	7.4	1.9	40.7	11	88E
049	03	ED	22.865	A	COLOMA, JCT. RTE. 153 WEST	5400	378	7	191	40	10	137	50.5	10.6	2.7	36.2	59	83E
049	03	ED	34.466	B	COOL, JCT. RTE. 193 EAST	3500	497	14.2	170	136	10	180	34.2	27.4	2.1	36.3	82	89V
049	03	ED	34.466	A	COOL, JCT. RTE. 193 EAST	8600	628	7.3	242	177	14	194	38.6	28.2	2.3	30.9	94	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
049	03	PLA	3.208	B	AUBURN, JCT. RTE. 80	14500	1173	8.09	763	138	45	226	65.05	11.79	3.87	19.29	124	04E
049	03	PLA	3.208	A	AUBURN, JCT. RTE. 80	31000	939	3.03	611	111	36	181	65.05	11.79	3.87	19.29	99	04E
049	03	PLA	5.21	B	LUTHER ROAD	33000	871	2.64	567	103	34	168	65.05	11.79	3.87	19.29	92	04E
049	03	PLA	5.21	A	LUTHER ROAD	48000	1214	2.53	790	143	47	234	65.05	11.79	3.87	19.29	128	04E
049	03	PLA	7.427	A	DRY CREEK ROAD	28000	1212	4.33	788	143	47	234	65.05	11.79	3.87	19.29	128	04V
049	03	PLA	R8.973	A	LORENSEN RD	28500	1305	4.58	1022	82	27	174	78.3	6.29	2.07	13.34	107	12E
049	03	NEV	9.22	B	ALTA SIERRA DRIVE	21500	1150	5.35	724	139	50	238	62.93	12.07	4.31	20.69	128	02E
049	03	NEV	R14.475	B	NEVADA CITY, JCT. RTE. 20	31000	1163	3.75	715	143	48	257	61.48	12.3	4.1	22.13	134	00E
049	03	NEV	15.062	A	NEVADA CITY, JCT. RTE. 20	11100	290	2.61	110	90	60	30	37.93	31.03	20.69	10.34	31	06E
049	03	YUB	3.59	A	MARYSVILLE ROAD	1000	70	6.95	46	10	3	12	65.75	13.7	4.11	16.44	7	86E
049	03	SIE	47.44	B	SATTLEY, JCT. RTE. 89	330	31	9.5	8	7	1	16	24.44	22.22	3.33	50	7	06E
049	03	SIE	47.45	A	SATTLEY, JCT. RTE. 89	950	90	9.47	22	20	3	45	24.44	22.22	3.33	50	19	06E
049	03	SIE	47.86	A	SIERRAVILLE, LEMON CANYON ROAD	1400	174	12.43	74	22	10	68	42.53	12.64	5.75	39.08	30	09E
049	02	PLU	0	A	SIERRA/PLUMAS COUNTY LINE	880	56	6.36	16	8	1	31	28.57	14.29	1.79	55.36	12	10E
049	02	PLU	3.92	A	DYSON LANE	1100	58	5.27	16	9	2	31	27.59	15.52	3.45	53.45	12	10E
049	02	PLU	7.5	B	JCT. RTE. 70	1100	58	5.27	16	9	2	31	27.59	15.52	3.45	53.45	12	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
050	03	YOL	0	A	JCT. RTE. 80 EAST	86000	5349	6.22	2177	458	224	2490	40.7	8.56	4.18	46.56	1010	11E
050	03	YOL	2.498	B	JCT. RTE. 84	114000	6418	5.63	2722	605	268	2823	42.41	9.43	4.18	43.98	1164	04E
050	03	SAC	L.35	B	SACRAMENTO, JCT. RTE. 5	176000	7093	4.03	3008	669	296	3120	42.41	9.43	4.18	43.98	1287	04E
050	03	SAC	L.35	A	SACRAMENTO, JCT. RTE. 5	227000	6038	2.66	2623	612	277	2526	43.44	10.14	4.58	41.84	1060	04E
050	03	SAC	L1.37	A	SACRAMENTO, JCT. RTE. 160 15TH/16TH STREETS	246000	5707	2.32	2479	579	261	2388	43.44	10.14	4.58	41.84	1002	04E
050	03	SAC	R0	A	JCT. RTES. 51/99	205000	7606	3.71	3849	1191	550	2016	50.6	15.66	7.23	26.51	1021	04E
050	03	SAC	R2.628	B	SACRAMENTO, 65TH STREET	192000	7968	4.15	4032	1248	576	2112	50.6	15.66	7.23	26.51	1069	04E
050	03	SAC	R2.628	A	SACRAMENTO, 65TH STREET	197000	7979	4.05	4037	1250	577	2115	50.6	15.66	7.23	26.51	1071	04E
050	03	SAC	R3.674	A	JCT. RTE. 16	176000	7709	4.38	4022	1194	529	1964	52.17	15.49	6.86	25.48	1006	04V
050	03	SAC	12.496	B	SUNRISE BOULEVARD	141000	7811	5.54	3709	1378	604	2120	47.49	17.64	7.73	27.14	1077	02E
050	03	SAC	12.496	A	SUNRISE BOULEVARD	116000	7424	6.4	2970	891	297	3267	40	12	4	44	1357	83E
050	03	SAC	15.759	A	NIMBUS ROAD	110000	6930	6.3	2869	839	208	3015	41.4	12.1	3	43.5	1248	83E
050	03	SAC	17.008	B	FOLSOM BOULEVARD/NATOMA	109000	6540	6	2747	850	196	2747	42	13	3	42	1151	83E
050	03	SAC	17.008	A	FOLSOM BOULEVARD/NATOMA	87000	4350	5	1492	566	157	2136	34.3	13	3.6	49.1	864	85V
050	03	SAC	21.502	A	SCOTT ROAD	90000	5760	6.4	2460	789	138	2373	42.7	13.7	2.4	41.2	998	83E
050	03	ED	R10.295	B	EAST SHINGLE SPRINGS	49000	2940	6	1255	403	71	1211	42.7	13.7	2.4	41.2	509	83E
050	03	ED	R10.295	A	EAST SHINGLE SPRINGS	48500	2910	6	1277	364	67	1202	43.9	12.5	2.3	41.3	503	83E
050	03	ED	15.829	B	PLACERVILLE, FAIRGROUNDS	53000	3180	6	1396	398	73	1313	43.9	12.5	2.3	41.3	549	83E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
050	03	ED	17.667	B	PLACERVILLE, JCT. RTE. 49	45000	2700	6	1185	338	62	1115	43.9	12.5	2.3	41.3	466	83E
050	03	ED	17.667	A	PLACERVILLE, JCT. RTE. 49	40000	2400	6	967	324	50	1058	40.3	13.5	2.1	44.1	436	83E
050	03	ED	20.296	B	PLACERVILLE, POINT VIEW DRIVE	24000	1488	6.2	595	179	45	670	40	12	3	45	275	83E
050	03	ED	R25.949	B	EAST CAMINO ROAD	18100	1267	7	494	152	38	583	39	12	3	46	238	83E
050	03	ED	R31.299	A	SLY PARK ROAD	9500	618	6.5	235	73	19	290	38.1	11.8	3.1	47	118	83E
050	03	ED	39.772	B	ICEHOUSE ROAD	12700	800	6.3	294	105	17	384	36.8	13.1	2.1	48	155	83V
050	03	ED	39.772	A	ICEHOUSE ROAD	13100	537	4.1	294	25	19	200	54.7	4.6	3.5	37.2	84	83V
050	03	ED	70.621	B	JCT. RTE. 89 SOUTH	10100	638	6.32	321	134	60	123	50.31	21	9.4	19.28	75	12E
050	03	ED	70.621	A	JCT. RTE. 89 SOUTH	12200	409	3.35	158	109	27	115	38.63	26.65	6.6	28.12	59	12E
050	03	ED	75.448	B	SOUTH LAKE TAHOE, JCT. RTE. 89 NORTH	19000	760	4	447	70	15	228	58.8	9.2	2	30	103	83E
050	03	ED	75.448	A	SOUTH LAKE TAHOE, JCT. RTE. 89 NORTH	33000	1320	4	1032	129	20	139	78.2	9.8	1.5	10.5	99	84V
050	03	ED	80.44	B	NEVADA STATE LINE	25500	791	3.1	660	38	8	85	83.4	4.8	1	10.8	57	83V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
051	03	SAC	0	A	SACRAMENTO, JCT. RTES. 50/99	156000	8440	5.41	4382	791	454	2814	51.92	9.37	5.38	33.34	1264	04E
051	03	SAC	3.357	B	SACRAMENTO, EXPOSITION BOULEVARD	162000	5249	3.24	1650	899	517	2183	31.44	17.12	9.85	41.59	970	12E
051	03	SAC	3.688	B	SACRAMENTO, JCT. RTE. 160 WEST	119000	2749	2.31	842	471	286	1150	30.62	17.14	10.4	41.85	512	11V
051	03	SAC	3.688	A	SACRAMENTO, JCT. RTE. 160 WEST	152000	7098	4.67	3685	665	382	2366	51.92	9.37	5.38	33.34	1063	04E
051	03	SAC	6.788	A	SACRAMENTO, FULTON AVENUE	131000	7467	5.7	4406	747	149	2165	59	10	2	29	992	83E
051	03	SAC	8.86	B	JCT. RTE. 80 WEST	121000	6897	5.7	4083	676	159	1979	59.2	9.8	2.3	28.7	911	81V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
052	11	SD	.324	A	JCT. RTE. 5	79000	2607	3.3	1775	378	63	391	68.1	14.5	2.4	15	241	87E
052	11	SD	2.292	B	SAN DIEGO, GENESEE AVENUE	77000	2541	3.3	1730	368	61	381	68.1	14.5	2.4	15	235	87E
052	11	SD	3.761	B	JCT. RTE. 805	85000	2635	3.1	1831	469	82	253	69.5	17.8	3.1	9.6	207	96E
052	11	SD	8.713	A	SANTO ROAD	88000	2288	2.6	1794	288	41	165	78.4	12.6	1.8	7.2	152	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
053	01	LAK	0	A	LOWER LAKE, JCT. RTE. 29	17800	890	5	445	98	9	338	50	11	1	38	143	93E
053	01	LAK	7.445	B	JCT. RTE. 20	8100	510	6.3	249	58	5	198	48.8	11.4	.9	38.9	83	95E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
054	11	SD	1.88	A	JCT. RTE. 805	126000	3276	2.6	2568	413	59	236	78.4	12.6	1.8	7.2	218	96E
054	11	SD	2.968	B	REO DRIVE	126000	2394	1.9	1877	302	43	172	78.4	12.6	1.8	7.2	159	96E
054	11	SD	T10.993	A	JCT. RTE. 94	35500	1385	3.9	1006	198	14	168	72.6	14.3	1	12.1	113	87V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
055	12	ORA	0	A	TUSTIN, FINLEY AVENUE	48000	768	1.6	606	108	22	33	78.9	14	2.8	4.3	46	81E
055	12	ORA	.267	A	JCT. RTE. 1	55000	1980	3.6	1402	305	55	218	70.8	15.4	2.8	11	160	81E
055	12	ORA	R5.99	B	JCT. RTE. 405, SAN DIEGO FREEWAY	154000	5390	3.5	3762	895	146	588	69.8	16.6	2.7	10.9	438	79E
055	12	ORA	R5.99	A	JCT. RTE. 405, SAN DIEGO FREEWAY	161000	3381	2.1	1782	453	237	909	52.7	13.4	7	26.9	452	84V
055	12	ORA	R6.99	A	SANTA ANA, MAC ARTHUR BOULEVARD	274000	15892	5.8	9678	2288	906	3019	60.9	14.4	5.7	19	1724	84V
055	12	ORA	10.45	B	TUSTIN, JCT. RTE. 5, SANTA ANA FREEWAY	260000	17160	6.6	10090	1665	927	4479	58.8	9.7	5.4	26.1	2188	84V
055	12	ORA	10.45	A	TUSTIN, JCT. RTE. 5, SANTA ANA FREEWAY	238000	18326	7.7	10171	2016	1338	4801	55.5	11	7.3	26.2	2394	83E
055	12	ORA	12.967	B	JCT. RTE. 22 WEST, GARDEN GROVE FREEWAY	249000	18675	7.5	10327	1980	1401	4968	55.3	10.6	7.5	26.6	2464	83E
055	12	ORA	12.967	A	JCT. RTE. 22 WEST, GARDEN GROVE FREEWAY	262000	15458	5.9	9244	1608	680	3926	59.8	10.4	4.4	25.4	1926	84E
055	12	ORA	13.7	A	CHAPMAN AVENUE	231000	13629	5.9	8150	1417	600	3462	59.8	10.4	4.4	25.4	1698	84E
055	12	ORA	R17.876	B	JCT RTE 91	215000	12685	5.9	7586	1319	558	3222	59.8	10.4	4.4	25.4	1580	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
057	12	ORA	10.83	A	ORANGE, JCT. RTES. 5 AND 22, SANTA ANA/GARDEN GROVE FREEWAYS	236000	14490	6.14	4895	1181	365	8051	33.78	8.15	2.52	55.56	3111	08E
057	12	ORA	15.6	B	ANAHEIM, JCT. RTE. 91, RIVERSIDE FREEWAY	250000	15350	6.14	5185	1251	387	8528	33.78	8.15	2.52	55.56	3296	08E
057	12	ORA	15.6	A	ANAHEIM, JCT. RTE. 91, RIVERSIDE FREEWAY	278000	17069	6.14	5766	1391	430	9484	33.78	8.15	2.52	55.56	3665	08E
057	12	ORA	19.858	B	BREA, JCT. RTE. 90	244000	14982	6.14	5061	1221	378	8324	33.78	8.15	2.52	55.56	3217	08E
057	12	ORA	19.858	A	BREA, JCT. RTE. 90	237000	14552	6.14	4916	1186	367	8085	33.78	8.15	2.52	55.56	3124	08E
057	07	LA	R0	A	ORANGE/LOS ANGELES COUNTY LINE	205000	15170	7.4	4917	1405	475	8374	32.41	9.26	3.13	55.2	3260	11E
057	07	LA	R4.518	B	DIAMOND BAR, NORTH JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	198000	14652	7.4	4749	1357	459	8088	32.41	9.26	3.13	55.2	3149	11E
057	07	LA	R4.518	A	DIAMOND BAR, NORTH JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	129000	6785	5.26	2361	889	299	3236	34.8	13.1	4.4	47.69	1325	12E
057	07	LA	R0	A	ORANGE/LOS ANGELES COUNTY LINE	205000	15170	7.4	4917	1405	475	8374	32.41	9.26	3.13	55.2	3260	11E
057	07	LA	R4.518	B	DIAMOND BAR, NORTH JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	198000	14652	7.4	4749	1357	459	8088	32.41	9.26	3.13	55.2	3149	11E
057	07	LA	R4.518	A	DIAMOND BAR, NORTH JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	129000	6785	5.26	2361	889	299	3236	34.8	13.1	4.4	47.69	1325	12E
057	07	LA	R7.719	B	POMONA, JCT. RTES. 10/71, SAN BERNARDINO/CHINO VALLEY FREEWAYS INTERCHANGE	154000	8100	5.26	2819	1061	356	3863	34.8	13.1	4.4	47.69	1581	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
057	07	LA	R7.719	A	POMONA, JCT. RTES. 10/71, SAN BERNARDINO/CHINO VALLEY FREEWAYS INTERCHANGE	167000	14496	8.68	4868	1151	725	7752	33.58	7.94	5	53.48	3057	12E
057	07	LA	R10.272	B	SAN DIMAS, COVINA AVENUE INTERCHANGE	168000	14582	8.68	4897	1158	729	7798	33.58	7.94	5	53.48	3075	12E
057	07	LA	R11.791	B	GLENDORA, JCT. RTE. 210, FOOTHILL FREEWAY INTERCHANGE	148000	12846	8.68	4314	1020	642	6870	33.58	7.94	5	53.48	2709	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
058	05	SLO	0	A	JCT. RTE. 101	4200	260	6.2	149	28	20	63	57.3	10.7	7.8	24.2	32	10E
058	05	SLO	6.889	B	JCT. RTE. 229 NORTHEAST	730	39	5.4	19	14	0	6	48.8	36.6	0	14.6	4	10E
058	05	SLO	6.889	A	JCT. RTE. 229 NORTHEAST	590	83	14	42	0	13	28	50.6	0	16.1	33.3	13	10E
058	05	SLO	24.544	A	CAMMATTI CREEK	335	58	17.3	28	0	10	20	48.1	0	17.3	34.6	9	10E
058	05	SLO	45.2	A	SODA LAKE ROAD	165	35	21.3	27	0	0	8	78.1	0	0	21.9	4	10E
058	06	KER	15.41	B	JCT. RTE. 33	350	75	21.33	32	7	4	33	42.19	9.38	4.69	43.75	14	11V
058	06	KER	15.42	A	JCT. RTE. 33	2550	850	33.33	497	84	32	237	58.47	9.88	3.76	27.88	112	12V
058	06	KER	23.748	A	LOKERN ROAD	5700	1710	30	1000	154	68	487	58.5	9	4	28.5	227	12V
058	06	KER	39.96	B	JCT. RTE. 43	7300	1668	22.85	840	200	91	537	50.36	11.99	5.46	32.19	246	12V
058	06	KER	39.97	A	JCT. RTE. 43	7700	1687	21.91	974	193	88	432	57.74	11.44	5.22	25.61	214	12V
058	06	KER	51.807	B	BAKERSFIELD, REAL ROAD	49500	10890	22	6970	762	436	2723	64	7	4	25	1318	12E
058	06	KER	R52.36	A	BAKERSFIELD, SOUTH JCT. RTE. 99	79000	17380	22	4866	3302	1390	7821	28	19	8	45	3377	03E
058	06	KER	R55.404	A	COTTONWOOD ROAD	76000	19000	25	5700	2090	1900	9310	30	11	10	49	3883	03E
058	06	KER	R59.44	A	JCT. RTE. 184	27500	5940	21.6	1281	329	246	4084	21.57	5.54	4.14	68.75	1520	12V
058	06	KER	75.63	B	JCT RTE 223	20100	4422	22	1021	230	90	3082	23.08	5.19	2.04	69.69	1133	12E
058	06	KER	75.63	A	JCT RTE 223	19700	4334	22	1228	247	87	2773	28.33	5.69	2	63.98	1035	12E
058	06	KER	R90.717	B	JCT. RTE. 202 SOUTHWEST	19700	6182	31.38	1751	352	123	3955	28.33	5.69	1.99	63.98	1476	07E
058	06	KER	R90.717	A	JCT. RTE. 202 SOUTHWEST	20700	6496	31.38	1840	370	129	4156	28.33	5.69	1.99	63.98	1551	07E
058	06	KER	R107.465	B	RANDSBURG CUT-OFF ROAD	19400	6542	33.72	354	531	447	5211	5.41	8.11	6.83	79.66	1925	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
058	06	KER	M111.13	B	JCT RTE 14	14050	4918	35	738	98	49	4033	15	2	1	82	1433	03E
058	06	KER	R127.636	A	CALIFORNIA CITY BOULEVARD	17000	6290	37	944	126	63	5158	15	2	1	82	1833	03E
058	08	SBD	5.4	B	JCT. RTE. 395	12500	6120	48.96	918	122	61	5018	15	2	1	82	1784	03E
058	08	SBD	5.4	A	JCT. RTE. 395	10000	3872	38.72	536	67	39	3229	13.85	1.74	1.01	83.39	1145	06V
058	08	SBD	R34.812	B	JCT. RTE. 15	12000	4704	39.2	656	82	48	3918	13.95	1.74	1.01	83.29	1389	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
059	06	MAD	0	A	JCT. RTE. 152	5900	708	12	276	42	21	368	39	6	3	52	144	03E
059	10	MER	L14.78	B	MERCED, JCT. RTE. 99; JCT. RTE. 140	14000	1736	12.4	694	90	43	908	40	5.2	2.5	52.3	352	85V
059	10	MER	14.78	A	MERCED, JCT. RTE. 99; JCT. RTE. 140	23000	1150	5	230	334	219	368	20	29	19	32	198	98V
059	10	MER	16.1	A	MERCED, WEST OLIVE AVENUE/SANTA FE DRIVE	8700	566	6.5	76	165	11	314	13.4	29.1	2	55.5	128	97V
059	10	MER	R28.808	B	TURLOCK ROAD	1500	184	12.28	21	35	7	122	11.2	18.8	3.6	66.4	47	97V
059	10	MER	R28.808	A	TURLOCK ROAD	1500	162	10.8	20	27	5	110	12.6	16.4	2.9	68.1	42	97V
059	10	MER	33.709	B	LA GRANGE ROAD	3900	508	13.02	20	94	22	372	3.9	18.5	4.4	73.2	141	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
060	07	LA	0	A	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY, EAST LOS ANGELES INTERCHANGE	171000	8105	4.74	3485	939	519	3161	43	11.59	6.4	39	1375	12E
060	07	LA	R.545	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY, EAST LOS ANGELES INTERCHANGE	189000	8959	4.74	3852	1038	573	3494	43	11.59	6.4	39	1520	12E
060	07	LA	R2.22	O	EAST OF INDIANA ST; ROWAN AVE	205000	9041	4.41	3888	1048	579	3526	43	11.59	6.4	39	1534	12V
060	07	LA	R3.27	B	JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	210000	9135	4.35	3928	1059	585	3563	43	11.59	6.4	39	1550	12E
060	07	LA	R3.27	A	JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	243000	16621	6.84	5794	2531	725	7571	34.86	15.23	4.36	45.55	3154	11E
060	07	LA	9.509	B	SOUTH EL MONTE, JCT. RTE. 164, ROSEMEAD BOULEVARD INTERCHANGE	228000	16804	7.37	5858	2559	733	7654	34.86	15.23	4.36	45.55	3189	12E
060	07	LA	9.509	A	SOUTH EL MONTE, JCT. RTE. 164, ROSEMEAD BOULEVARD INTERCHANGE	236000	16968	7.19	5915	2584	740	7729	34.86	15.23	4.36	45.55	3220	12E
060	07	LA	11.007	B	SOUTH EL MONTE, PECK ROAD/DURFEE AVENUE INTERCHANGE	240000	17256	7.19	6015	2628	752	7860	34.86	15.23	4.36	45.55	3275	12V
060	07	LA	11.711	B	INDUSTRY, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	236000	17417	7.38	6072	2653	759	7933	34.86	15.23	4.36	45.55	3305	12E
060	07	LA	11.711	A	INDUSTRY, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	254000	24003	9.45	7578	3344	917	12162	31.57	13.93	3.82	50.67	4904	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
060	07	LA	20.428	A	ROWLAND HEIGHTS, NOGALES STREET	230000	24495	10.65	7733	3412	936	12412	31.57	13.93	3.82	50.67	5004	12V
060	07	LA	R23.56	B	DIAMOND BAR, JCT. RTE. 57 SOUTH, ORANGE FREEWAY INTERCHANGE	226000	25719	11.38	8119	3583	982	13032	31.57	13.93	3.82	50.67	5254	12E
060	07	LA	R23.56	A	DIAMOND BAR, JCT. RTE. 57 SOUTH, ORANGE FREEWAY INTERCHANGE	348000	25404	7.3	5353	3198	790	16063	21.07	12.59	3.11	63.23	6139	12E
060	07	LA	R25.464	A	DIAMOND BAR, JCT. RTE. 57 NORTH, ORANGE FREEWAY INTERCHANGE	224000	22086	9.86	4654	2781	687	13965	21.07	12.59	3.11	63.23	5338	12E
060	07	LA	R29.392	B	POMONA, JCT. RTE. 71, CHINO VALLEY FREEWAY INTERCHANGE	213000	22067	10.36	4650	2778	686	13953	21.07	12.59	3.11	63.23	5333	12E
060	07	LA	R29.392	A	POMONA, JCT. RTE. 71, CHINO VALLEY FREEWAY INTERCHANGE	216000	26093	12.08	6941	2521	785	15844	26.6	9.66	3.01	60.72	6056	12E
060	08	SBD	R0	A	LOS ANGELES/SAN BERNARDINO COUNTY LINE	217000	26214	12.08	6973	2532	789	15917	26.6	9.66	3.01	60.72	6084	12E
060	08	SBD	R2.366	B	CENTRAL AVENUE	220000	26928	12.24	6770	2687	846	16625	25.14	9.98	3.14	61.74	6344	04E
060	08	SBD	R2.366	A	CENTRAL AVENUE	221000	27050	12.24	6800	2700	849	16701	25.14	9.98	3.14	61.74	6373	04E
060	08	SBD	R4.58	B	ONTARIO, JCT. RTE. 83	218000	26683	12.24	6708	2663	838	16474	25.14	9.98	3.14	61.74	6286	04E
060	08	SBD	R4.58	A	ONTARIO, JCT. RTE. 83	222000	27173	12.24	6831	2712	853	16777	25.14	9.98	3.14	61.74	6402	04E
060	08	SBD	R5.855	A	GROVE AVENUE	215000	25671	11.94	7550	2541	778	14802	29.41	9.9	3.03	57.66	5719	08V
060	08	RIV	R.491	B	JCT. RTE. 15	155000	22165	14.3	5417	2250	749	13749	24.44	10.15	3.38	62.03	5250	00E
060	08	RIV	R.491	A	JCT. RTE. 15	155000	24335	15.7	10342	1922	657	11413	42.5	7.9	2.7	46.9	4573	92V
060	08	RIV	R1.56	A	VAN BUREN BOULEVARD	138000	16698	12.1	9284	1720	768	4926	55.6	10.3	4.6	29.5	2296	84E
060	08	RIV	R3.03	B	MISSION BOULEVARD	151000	19630	13	10855	1904	962	5909	55.3	9.7	4.9	30.1	2735	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
060	08	RIV	7.533	B	VALLEY WAY	136000	17680	13	9706	1733	919	5322	54.9	9.8	5.2	30.1	2470	84E
060	08	RIV	7.533	A	VALLEY WAY	145000	17400	12	10440	1688	887	4385	60	9.7	5.1	25.2	2164	84E
060	08	RIV	11.068	B	RIVERSIDE, CRESTMORE AVENUE	150000	16500	11	9884	2426	842	3350	59.9	14.7	5.1	20.3	1849	84E
060	08	RIV	R12.212	A	EAST JCT. RTE. 215	130000	13650	10.5	5870	819	410	6552	43	6	3	48	2602	96V
060	08	RIV	22.101	B	GILMAN SPRINGS ROAD	53000	8480	16	2120	339	339	5682	25	4	4	67	2116	91E
060	08	RIV	30.495	B	JCT. RTE. 10	44500	7254	16.3	1777	297	261	4918	24.5	4.1	3.6	67.8	1825	91V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
061	04	ALA	14.8	A	SAN LEANDRO, JCT. RTE. 112 EAST	22300	1182	5.3	506	449	71	156	42.8	38	6	13.2	123	03V
061	04	ALA	16.07	B	OAKLAND, AIRPORT/HEGENBERGER ROADS	21000	861	4.1	500	157	74	130	58.03	18.27	8.64	15.06	88	02V
061	04	ALA	16.07	A	OAKLAND, AIRPORT/HEGENBERGER ROADS	21200	808	3.81	490	146	67	105	60.63	18.1	8.24	13.03	77	02V
061	04	ALA	18.52	A	ALAMEDA, ISLAND DRIVE	39500	991	2.51	484	143	111	253	48.8	14.41	11.24	25.55	134	03V
061	04	ALA	21.967	B	JCT. RTE. 260 NORTH	15900	213	1.34	171	29	11	3	80.25	13.45	5.04	1.26	11	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
062	08	RIV	0	A	JCT. RTE. 10	17500	2415	13.8	1031	121	92	1171	42.7	5	3.8	48.5	465	89V
062	08	SBD	0	A	RIVERSIDE/SAN BERNARDINO COUNTY LINE	20500	3075	15	1808	185	120	962	58.8	6	3.9	31.3	430	84V
062	08	SBD	12.404	A	YUCCA VALLEY, JCT. RTE. 247 NORTH	26500	1564	5.9	985	44	44	491	63	2.8	2.8	31.4	214	84E
062	08	SBD	34.223	B	29 PALMS/UTAH TRAIL	4800	442	9.2	293	8	8	133	66.4	1.9	1.7	30	58	89V
062	08	RIV	84.965	B	JCT. RTE. 177 SOUTH	800	210	26.3	102	6	12	90	48.8	2.7	5.5	43	37	84E
062	08	RIV	84.965	A	JCT. RTE. 177 SOUTH	1400	98	7	34	1	11	52	34.8	.9	11.6	52.7	21	92E
062	08	SBD	125.761	B	JCT. RTE. 95	1400	91	6.5	32	1	10	48	35.6	1	10.6	52.8	19	92V
062	08	SBD	125.761	A	JCT. RTE. 95	2300	488	21.2	125	12	7	344	25.6	2.5	1.4	70.5	125	92V
062	08	SBD	142.66	B	ARIZONA STATE LINE	5700	1197	21	311	36	12	838	26	3	1	70	305	92E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
063	06	TUL	0	A	TULARE, JCT. RTE. 137	16500	825	5	586	58	17	165	71	7	2	20	85	04E
063	06	TUL	L7.97	B	VISALIA, NOBLE AVENUE/MINERAL KING BOULEVARD. WEST JCT. RTE. 198	24500	1225	5	956	110	37	123	78	9	3	10	91	04E
063	06	TUL	7.98	A	VISALIA, EAST JCT. RTE. 198	50000	4500	9	3285	585	225	405	73	13	5	9	342	04E
063	06	TUL	R8.775	A	VISALIA, JCT. RTE. 216 ON COURT STREET/WEST THIRD AVENUE NEAR LINCOLN OVAL	16600	1494	9	1091	194	75	134	73	13	5	9	113	04E
063	06	TUL	12.13	B	AVENUE 328	10500	1260	12	932	88	38	202	74	7	3	16	116	03E
063	06	TUL	12.13	A	AVENUE 328	9000	1213	13.48	691	61	36	425	57	5	3	35	182	02V
063	06	TUL	15.11	A	AVENUE 352; OIL WELL ROAD	7000	573	8.19	168	209	55	141	29.32	36.47	9.6	24.61	82	11V
063	06	TUL	R19.187	B	JCT. RTE. 201 EAST	6400	337	5.26	253	17	10	57	75	5	3	17	32	04E
063	06	TUL	R19.187	A	JCT. RTE. 201 EAST	8000	640	8	493	64	38	45	77	10	6	7	44	03E
063	06	TUL	R25.55	A	AVENUE 432	1800	176	9.75	83	20	16	56	47.44	11.54	8.97	32.05	26	08V
063	06	TUL	R30.084	B	TULARE/FRESNO COUNTY LINE	1650	231	14	125	14	9	83	54	6	4	36	36	11E
063	06	FRE	0	A	TULARE/FRESNO COUNTY LINE	2100	300	14.29	131	47	32	90	43.67	15.67	10.67	30	45	11V
063	06	FRE	8.362	B	JCT. RTE. 180	600	60	10	40	9	5	6	66.18	14.71	8.82	10.29	5	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
065	06	KER	R0	A	JCT. RTE. 99	15000	2931	19.54	1574	170	98	1089	53.7	5.8	3.34	37.15	461	12V
065	06	KER	23.186	B	JCT. RTE. 155	6300	1495	23.73	565	91	66	773	37.79	6.09	4.41	51.71	305	12V
065	06	KER	23.186	A	JCT. RTE. 155	8100	2025	25	790	101	81	1053	39	5	4	52	412	11E
065	06	TUL	R6.983	B	AVENUE 56	8300	2158	26	777	108	65	1208	36	5	3	56	463	04E
065	06	TUL	R6.983	A	AVENUE 56	11000	2768	25.16	1052	138	83	1495	38	5	3	54	577	02V
065	06	TUL	R14.073	A	AVENUE 112	10800	1433	13.27	520	161	101	651	36.29	11.24	7.05	45.43	272	11V
065	06	TUL	18.163	B	JCT. RTE. 190	15300	1434	9.37	519	161	101	651	36.22	11.24	7.05	45.43	272	11E
065	06	TUL	18.163	A	JCT. RTE. 190	26500	2200	8.3	1216	154	73	758	55.26	6.99	3.3	34.45	329	12E
065	06	TUL	21.83	B	LINDA VISTA AVENUE	21300	1768	8.3	977	124	58	609	55.26	6.99	3.3	34.45	264	12E
065	06	TUL	21.83	A	LINDA VISTA AVENUE	20800	1726	8.3	954	121	57	595	55.26	6.99	3.3	34.45	258	12E
065	06	TUL	23.333	B	AVENUE 184	20800	1726	8.3	1020	103	47	556	59.1	5.97	2.72	32.21	244	12V
065	06	TUL	31.546	B	JCT. RTE. 137 WEST	14100	1269	9	701	89	42	437	55.26	6.99	3.3	34.45	190	12E
065	06	TUL	31.546	A	JCT. RTE. 137 WEST	5300	623	11.75	313	53	34	223	50.24	8.51	5.46	35.79	98	12V
065	03	PLA	R4.863	A	ROSEVILLE, JCT. RTE. 80	109000	16459	15.1	2452	2749	2271	8987	14.9	16.7	13.8	54.6	3773	97E
065	03	YUB	R6.884	A	FORTY MILE ROAD	16200	4646	28.68	1997	974	487	1188	42.99	20.97	10.48	25.56	641	02E
065	03	YUB	R9.177	B	JCT. RTE. 70	16400	3457	21.08	1486	725	362	884	42.99	20.97	10.48	25.56	477	02E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
066	07	LA	0	A	LA VERNE, BASELINE ROAD	21300	579	2.72	302	135	93	48	52.2	23.36	16.09	8.35	53	04E
066	07	LA	R.189	A	LA VERNE, JCT. RTE. 210, FOOTHILL FREEWAY	26500	721	2.72	376	168	116	60	52.2	23.36	16.09	8.35	66	04E
066	07	LA	2.54	B	POMONA, GAREY AVENUE	22600	615	2.72	321	144	99	51	52.2	23.36	16.09	8.35	57	04V
066	08	SBD	21.37	B	FOURTH STREET	21500	645	3	515	72	19	39	79.9	11.1	2.9	6.1	41	88E
066	08	SBD	21.37	A	FOURTH STREET	19800	396	2	317	44	11	24	80	11.1	2.9	6	25	88E
066	08	SBD	23.054	B	SAN BERNARDINO, JCT. RTE. 215	17800	356	2	285	39	10	22	80.1	10.9	2.9	6.1	23	88E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
067	11	SD	R0	A	EL CAJON, JCT. RTE. 8	44000	3432	7.8	2052	477	137	765	59.8	13.9	4	22.3	400	86E
067	11	SD	R.306	A	EL CAJON, BROADWAY	91000	6097	6.7	3646	847	244	1360	59.8	13.9	4	22.3	711	86V
067	11	SD	R1.118	A	BRADLEY AVENUE	84000	5628	6.7	3366	782	225	1255	59.8	13.9	4	22.3	656	86E
067	11	SD	R2.672	A	WOODSIDE AVENUE	70000	5110	7.3	3086	644	107	1272	60.4	12.6	2.1	24.9	622	86V
067	11	SD	R4.832	B	WINTER GARDEN BOULEVARD	57000	1482	2.6	895	187	31	369	60.4	12.6	2.1	24.9	180	86E
067	11	SD	R4.832	A	WINTER GARDEN BOULEVARD	35000	1470	4.2	888	184	32	366	60.4	12.5	2.2	24.9	179	86E
067	11	SD	15.2	B	POWAY ROAD	18000	1656	9.2	1076	129	28	422	65	7.8	1.7	25.5	199	96E
067	11	SD	15.2	A	POWAY ROAD	23700	1285	5.42	845	63	162	216	65.73	4.9	12.59	16.78	134	05V
067	11	SD	24.377	B	RAMONA, JCT. RTE. 78	27500	1595	5.8	743	158	24	670	46.6	9.9	1.5	42	275	85E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
068	05	MON	0	A	PACIFIC GROVE, ASILOMAR BEACH STATE PARK	3600	126	3.5	105	18	0	3	83.7	14	0	2.3	6	03E
068	05	MON	L4.264	B	JCT. RTE. 1, CARMEL-PACIFIC GROVE	25400	813	3.2	661	66	22	64	81.3	8.1	2.7	7.9	55	03E
068	05	MON	R3.948	A	JCT. RTE. 1, CARMEL-PACIFIC GROVE	21800	545	2.5	384	69	23	69	70.5	12.7	4.2	12.6	47	03E
068	05	MON	6.812	B	JCT. RTE. 218 NORTHWEST	21700	521	2.4	395	58	1	67	75.9	11.1	.1	12.9	42	03E
068	05	MON	6.812	A	JCT. RTE. 218 NORTHWEST	22200	622	2.8	440	90	12	81	70.7	14.4	1.9	13	53	03E
068	05	MON	R17.19	A	RESERVATION ROAD	29000	1334	4.6	855	212	55	212	64.1	15.9	4.1	15.9	131	03E
068	05	MON	22.023	B	SALINAS, JCT. RTE. 101	19800	1228	6.2	752	172	54	251	61.2	14	4.4	20.4	137	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
070	03	SUT	R.051	A	JCT. RTE. 99	14900	1404	9.42	490	176	92	646	34.92	12.57	6.52	46	270	04E
070	03	YUB	R8.293	B	JCT. RTE. 65 SOUTH	20900	4529	21.67	1618	630	322	1958	35.73	13.92	7.12	43.23	837	05E
070	03	YUB	R8.293	A	JCT. RTE. 65 SOUTH	37500	4774	12.73	1706	665	340	2064	35.73	13.92	7.12	43.23	883	05E
070	03	YUB	13.6	O	YUBA RIVER BRIDGE	59000	4632	7.85	1617	582	302	2131	34.92	12.57	6.52	46	890	04E
070	03	YUB	14.7	B	MARYSVILLE, JCT. RTE. 20	32000	2560	8	1029	492	384	655	40.2	19.2	15	25.6	364	97E
070	03	YUB	14.71	A	MARYSVILLE, JCT. RTE. 20	14300	1923	13.45	893	287	131	611	46.43	14.95	6.83	31.79	288	07E
070	03	YUB	25.822	O	YUBA/BUTTE COUNTY LINE	13200	1668	12.64	766	221	119	562	45.95	13.25	7.12	33.68	259	11V
070	03	BUT	0	O	YUBA/BUTTE COUNTY LINE	13200	1668	12.64	766	221	119	562	45.95	13.25	7.12	33.68	259	11V
070	03	BUT	13.901	B	OROVILLE, JCT. RTE. 162	13100	1940	14.81	739	246	127	828	38.08	12.69	6.54	42.69	353	07E
070	03	BUT	13.901	A	OROVILLE, JCT. RTE. 162	19200	2844	14.81	1083	361	186	1214	38.08	12.69	6.54	42.69	517	07E
070	03	BUT	48.076	O	BUTTE/PLUMAS COUNTY LINE	1200	120	10	43	12	4	61	35.66	10.08	3.1	51.16	24	11V
070	02	PLU	0	O	BUTTE/PLUMAS COUNTY LINE	1200	120	10	43	12	4	61	35.66	10.08	3.1	51.16	24	11V
070	02	PLU	33.026	B	JCT. RTE. 89 NORTH	1200	108	8.96	14	13	4	77	13.39	11.61	3.57	71.43	29	10V
070	02	PLU	33.026	A	JCT. RTE. 89 NORTH	2800	208	7.43	28	43	6	131	13.46	20.67	2.88	62.98	51	10V
070	02	PLU	41.97	B	COUNTY HOSPITAL ROAD	3800	236	6.2	27	66	14	128	11.56	27.89	6.12	54.42	53	10E
070	02	PLU	41.97	A	COUNTY HOSPITAL ROAD	5900	257	4.35	30	72	16	140	11.56	27.89	6.12	54.42	58	10E
070	02	PLU	43.086	B	LAWRENCE STREET, BEGIN COUPLET	4750	107	2.26	16	30	6	55	14.5	28.5	6	51	23	10E
070	02	PLU	43.7	A	QUINCY, END COUPLET ON MAIN STREET AT LAWRENCE STREET	8100	241	2.98	43	67	14	116	18	28	6	48	50	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
070	02	PLU	43.785	A	QUINCY JUNCTION ROAD	8700	208	2.39	42	54	12	100	20	26	6	48	43	10E
070	02	PLU	46.77	B	LA PORTE ROAD	3500	190	5.43	32	65	7	86	17.03	34.07	3.7	45.2	38	10E
070	02	PLU	46.77	A	LA PORTE ROAD	3200	185	5.78	38	28	11	107	20.6	15.36	5.99	58.05	42	10E
070	02	PLU	R66.628	B	JCT. RTE. 89 SOUTH	2800	180	6.43	42	29	7	102	23.33	16.11	3.89	56.67	40	10V
070	02	PLU	R66.628	A	JCT. RTE. 89 SOUTH	3300	177	5.36	28	23	10	116	15.82	12.99	5.65	65.54	45	10V
070	02	PLU	75.332	B	PORTOLA, WEST CITY LIMITS	5000	220	4.4	45	34	13	128	20.6	15.36	5.99	58.05	51	10E
070	02	PLU	75.96	B	GULLING STREET	6500	203	3.13	42	31	12	118	20.6	15.36	5.99	58.05	47	10E
070	02	PLU	R76.6	B	PORTOLA, MEADOW WAY	4100	211	5.15	50	29	11	121	23.58	13.97	5.25	57.2	48	10E
070	02	PLU	R76.6	A	PORTOLA, MEADOW WAY	3700	186	5.03	42	26	3	115	22.41	14.22	1.72	61.64	44	10E
070	02	PLU	R80.315	A	BECKWOURTH, CALPINE ROAD	3000	146	4.88	32	22	2	90	22.11	14.74	1.58	61.58	34	10E
070	02	PLU	81.65	O	BECKWOURTH STATE HIGHWAY MAINTENANCE STATION	3000	124	4.13	36	19	5	64	29.03	15.32	4.03	51.61	26	12V
070	02	PLU	92.065	A	JCT. RTE. 49 SOUTH	3900	178	4.57	23	16	7	131	13.15	9.16	3.98	73.71	49	10E
070	02	PLU	94.28	B	JCT. RTE. 284 NORTH	3900	178	4.57	39	27	3	110	22.12	14.9	1.44	61.54	42	10E
070	02	PLU	95.964	O	PLUMAS/LASSEN COUNTY LINE	3950	201	5.09	28	25	3	145	14.12	12.21	1.53	72.14	54	10E
070	02	LAS	0	O	PLUMAS/LASSEN COUNTY LINE	3950	201	5.09	28	25	3	145	14.12	12.21	1.53	72.14	54	10E
070	02	LAS	0	A	PLUMAS/LASSEN COUNTY LINE	3950	201	5.09	28	25	3	145	14.12	12.21	1.53	72.14	54	10E
070	02	LAS	3.889	B	JCT. RTE. 395	3950	201	5.09	29	18	10	144	14.43	8.96	4.98	71.64	54	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
071	07	LA	R.335	A	POMONA, JCT. RTES. 10/57, SAN BERNARDINO/ORANGE FREEWAYS INTERCHANGE	75000	5348	7.13	2547	370	235	2196	47.62	6.91	4.4	41.07	915	05V
071	07	LA	R4.31	B	POMONA, JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	75000	5048	6.73	1935	534	368	2211	38.33	10.58	7.29	43.8	934	05V
071	07	LA	R4.697	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	98000	6233	6.36	3663	461	194	1915	58.76	7.39	3.12	30.73	860	12E
071	08	SBD	R0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	98000	6233	6.36	3663	461	194	1915	58.76	7.39	3.12	30.73	860	12E
071	08	SBD	R7.983	B	JCT. RTE. 83 NORTH	62000	4166	6.72	2427	245	131	1362	58.26	5.88	3.15	32.7	597	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
072	12	ORA	11.421	A	LA HABRA, JCT. RTE. 39	35000	865	2.47	707	65	17	75	81.7	7.57	2.01	8.72	59	06E
072	07	LA	6.662	B	WHITTIER, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY	41500	1428	3.44	1007	185	62	174	70.54	12.97	4.34	12.15	121	06V
072	07	LA	6.662	A	WHITTIER, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY	33500	1152	3.44	813	149	50	140	70.54	12.97	4.34	12.15	98	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
073	12	ORA	10	A	JCT RTE 5	35000	333	.95	252	49	7	25	75.68	14.6	2.2	7.44	23	98E
073	12	ORA	16.25	A	EL TORO ROAD	67000	697	1.04	570	63	21	43	81.84	9	2.98	6.17	44	98E
073	12	ORA	R27.811	B	JCT RTE 405, SAN DIEGO FREEWAY	212000	4982	2.35	3363	673	299	648	67.5	13.5	6	13	447	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
074	12	ORA	0	A	SAN JUAN CAPISTRANO, JCT. RTE. 5	44900	14054	31.3	6718	1026	197	6113	47.8	7.3	1.4	43.5	2467	82E
074	12	ORA	5.242	B	CONROCK ENTRANCE	30000	3510	11.7	993	330	200	1987	28.3	9.4	5.7	56.6	780	83V
074	12	ORA	5.242	A	CONROCK ENTRANCE	30000	960	3.2	684	104	99	73	71.3	10.8	10.3	7.6	73	83E
074	12	ORA	16.599	O	ORANGE/RIVERSIDE COUNTY LINE	10400	764	7.35	501	63	25	175	65.57	8.2	3.28	22.95	87	01E
074	08	RIV	0	O	ORANGE/RIVERSIDE COUNTY LINE	10400	764	7.35	501	63	25	175	65.57	8.2	3.28	22.95	87	01E
074	08	RIV	11.825	B	ELSINORE, GRAND AVENUE	10500	772	7.35	506	63	25	177	65.57	8.2	3.28	22.95	88	01E
074	08	RIV	11.825	A	ELSINORE, GRAND AVENUE	19000	1501	7.9	1133	111	42	215	75.5	7.4	2.8	14.3	130	88V
074	08	RIV	17.239	A	ELSINORE, JCT. RTE. 15	31500	2835	9	1987	309	113	425	70.1	10.9	4	15	261	88E
074	08	RIV	27.53	B	JCT. RTE. 215	21000	2520	12	1714	227	126	454	68	9	5	18	256	88E
074	08	RIV	27.54	A	JCT. RTE. 215	25000	2500	10	1375	200	100	825	55	8	4	33	366	86V
074	08	RIV	34.332	B	JCT. RTE. 79 SOUTH	29000	3422	11.8	2081	178	120	1044	60.8	5.2	3.5	30.5	467	86E
074	08	RIV	34.332	A	JCT. RTE. 79 SOUTH	33000	3894	11.8	2570	202	136	985	66	5.2	3.5	25.3	468	86E
074	08	RIV	39.487	B	LYON AVENUE	28000	3360	12	2362	316	0	682	70.3	9.4	0	20.3	347	86E
074	08	RIV	41.338	B	JCT. RTE. 79 NORTH	29000	3480	12	2774	355	0	351	79.7	10.2	0	10.1	251	79E
074	08	RIV	41.338	A	JCT. RTE. 79 NORTH	27000	3240	12	2534	282	188	237	78.2	8.7	5.8	7.3	224	79E
074	08	RIV	44.74	A	MOUNTAIN STREET	15500	1101	7.1	816	89	13	183	74.1	8.1	1.2	16.6	102	91V
074	08	RIV	48.288	B	SAN BERNARDINO NL FOREST	4800	336	7	255	27	7	47	76	8	2	14	29	90E
074	08	RIV	59.25	A	JCT. RTE. 243 NORTH	3300	231	7	180	16	7	28	78	7	3	12	18	90E
074	08	RIV	71.745	B	JCT. RTE. 371 WEST	2600	182	7	146	13	5	18	80	7	3	10	13	90E
074	08	RIV	71.745	A	JCT. RTE. 371 WEST	3400	238	7	195	17	7	19	82	7	3	8	16	90E
074	08	RIV	R92.34	B	PALM DESERT, JCT. RTE. 111	19000	1368	7.2	1141	119	40	68	83.4	8.7	2.9	5	80	91V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
075	11	SD	9	A	SAN DIEGO, JCT. RTE. 5	64000	1920	3	1478	234	44	163	77	12.2	2.3	8.5	136	85V
075	11	SD	18.47	B	CORONADO, POMONA AVENUE	21600	410	1.9	294	44	11	60	71.8	10.7	2.8	14.7	37	86E
075	11	SD	19.586	B	JCT. RTE. 282 AT 4TH STREET ON ORANGE AVE	27000	648	2.4	520	78	20	29	80.3	12.1	3.1	4.5	38	84V
075	11	SD	19.586	A	JCT. RTE. 282 AT 4TH STREET ON ORANGE AVE	22300	758	3.4	490	130	35	103	64.6	17.2	4.6	13.6	70	86E
075	11	SD	R22.261	B	JCT. RTE. 5	73000	2044	2.8	1320	352	94	278	64.6	17.2	4.6	13.6	188	86V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
076	11	SD	R0	A	JCT. RTE. 5	47500	2090	4.4	1505	245	71	270	72	11.7	3.4	12.9	179	85V
076	11	SD	R1.156	A	OCEANSIDE, CANYON DRIVE	48000	2592	5.4	1884	213	44	451	72.7	8.2	1.7	17.4	248	86V
076	11	SD	R3.389	B	OCEANSIDE, EL CAMINO REAL	52000	2600	5	1685	242	57	616	64.8	9.3	2.2	23.7	302	86V
076	11	SD	R9.49	B	VISTA WAY	30000	2220	7.4	1319	155	56	690	59.4	7	2.5	31.1	307	96E
076	11	SD	R9.49	A	VISTA WAY	31500	2331	7.4	1385	163	58	725	59.4	7	2.5	31.1	322	96E
076	11	SD	R17.303	B	JCT. RTE. 15	25000	3125	12.5	1609	244	41	1231	51.5	7.8	1.3	39.4	509	96E
076	11	SD	R17.303	A	JCT. RTE. 15	12500	1750	14	1358	107	44	242	77.6	6.1	2.5	13.8	147	87E
076	11	SD	32.87	B	VALLEY CENTER ROAD	7200	1447	20.1	1246	26	23	152	86.1	1.8	1.6	10.5	102	87E
076	11	SD	32.87	A	VALLEY CENTER ROAD	4050	838	20.7	768	4	3	64	91.6	.5	.3	7.6	50	87E
076	11	SD	52.319	B	JCT. RTE. 79	1500	153	10.2	103	24	7	19	67.1	15.8	4.4	12.7	13	87V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
077	04	ALA	.098	A	OAKLAND, JCT. RTE. 880	20000	506	2.53	285	95	16	110	56.38	18.74	3.23	21.65	59	03V
077	04	ALA	.365	A	OAKLAND, EAST 12TH STREET	14300	253	1.77	177	39	2	35	69.88	15.53	.62	13.98	22	03V
077	04	ALA	.452	B	OAKLAND, EAST 14TH STREET	14300	310	2.17	195	75	5	35	62.78	24.3	1.77	11.14	27	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
078	11	SD	.004	A	OCEANSIDE, JCT. RTE. 5	74000	3456	4.67	1622	350	269	1216	46.92	10.12	7.77	35.19	548	07E
078	11	SD	1.498	A	OCEANSIDE, EL CAMINO REAL	134000	6526	4.87	3062	660	507	2296	46.92	10.12	7.77	35.19	1035	07E
078	11	SD	5.944	B	VISTA, MELROSE DRIVE	130000	6721	5.17	3153	680	522	2365	46.92	10.12	7.77	35.19	1066	07E
078	11	SD	5.944	A	VISTA, MELROSE DRIVE	125000	5963	4.77	2798	603	463	2098	46.92	10.12	7.77	35.19	945	07E
078	11	SD	10.606	X	SAN MARCOS,RANCHO SANTA FE	108000	4498	4.16	2730	412	181	1175	60.69	9.16	4.02	26.12	1064	10V
078	11	SD	R16.539	B	ESCONDIDO, JCT. RTE. 15	164000	7462	4.55	3501	755	580	2626	46.92	10.12	7.77	35.19	1183	07V
078	11	SD	R17.268	B	ESCONDIDO, CENTRE CITY PARKWAY	83000	4399	5.3	2397	414	238	1350	54.5	9.4	5.4	30.7	623	97E
078	11	SD	N17.68	B	ESCONDIDO, BROADWAY/LINCOLN PARKWAY	55000	550	1	294	131	84	41	53.4	23.8	15.3	7.5	49	86E
078	11	SD	T19.094	B	ESCONDIDO ASH STREET	17600	1056	6	737	130	25	164	69.8	12.3	2.4	15.5	98	96E
078	11	SD	T19.094	A	ESCONDIDO ASH STREET	21800	1308	6	913	161	30	204	69.8	12.3	2.3	15.6	122	96E
078	11	SD	18.94	A	ESCONDIDO, GRAND AVENUE	19200	1171	6.1	817	144	28	182	69.8	12.3	2.4	15.5	109	96E
078	11	SD	R27.315	A	BANDY CANYON ROAD	8700	818	9.4	410	130	50	228	50.1	15.9	6.1	27.9	112	81E
078	11	SD	35.519	B	JCT. RTE. 67 SOUTHWEST	10300	227	2.2	90	51	10	76	39.8	22.3	4.2	33.7	36	87E
078	11	SD	35.519	A	JCT. RTE. 67 SOUTHWEST	23300	1282	5.5	886	146	56	194	69.1	11.4	4.4	15.1	120	87V
078	11	SD	51.108	B	WEST JCT. RTE. 79	5500	330	6	234	38	28	30	70.9	11.6	8.5	9	26	93V
078	11	SD	51.108	A	WEST JCT. RTE. 79	4100	295	7.2	230	36	16	13	78	12.2	5.4	4.4	18	88V
078	11	SD	58.133	B	EAST JCT. RTE. 79	4850	805	16.6	632	101	36	36	78.5	12.5	4.5	4.5	49	88E
078	11	SD	58.133	A	EAST JCT. RTE. 79	3750	911	24.3	736	109	32	34	80.8	12	3.5	3.7	52	88E
078	11	IMP	15.499	B	E JCT RTE 78/111	2600	598	23	346	34	13	205	57.86	5.69	2.17	34.28	88	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
078	11	IMP	18.651	A	WEST JCT. RTE. 115	3400	1064	31.3	250	65	4	745	23.5	6.1	.4	70	272	85V
078	11	IMP	21.023	A	EAST JCT. RTE. 115	1600	206	12.9	31	21	15	139	15	10	7.5	67.5	53	93E
078	08	RIV	9.352	B	28TH AVENUE/NEIGHBORS BOULEVARD	1800	216	12	33	21	17	145	15.1	9.8	7.8	67.3	56	93E
078	08	RIV	9.352	A	28TH AVENUE/NEIGHBORS BOULEVARD	2000	150	7.5	23	15	11	101	15.3	9.7	7.6	67.4	39	93E
078	08	RIV	16.169	B	JCT. RTE. 10	2900	177	6.1	27	18	13	119	15	10	7.5	67.5	46	93E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
079	11	SD	L.044	A	JCT. RTE. 8	4850	364	7.5	272	47	3	43	74.7	12.8	.8	11.7	29	86V
079	11	SD	14.44	B	SUNRISE HIGHWAY	1500	150	10	142	8	0	0	94.7	5.3	0	0	6	86E
079	11	SD	14.44	A	SUNRISE HIGHWAY	1700	156	9.2	148	8	0	0	94.8	5.2	0	0	6	72E
079	11	SD	20.22	B	JCT. RTE. 78	2650	87	3.3	83	4	0	0	95.1	4.9	0	0	3	72E
079	11	SD	20.23	A	JCT. RTE. 78	3250	364	11.2	253	56	25	30	69.6	15.4	6.8	8.2	28	88V
079	11	SD	27.37	B	JCT. RTE. 76 WEST	2650	244	9.2	153	34	9	48	62.8	13.9	3.5	19.8	26	87V
079	11	SD	27.37	A	JCT. RTE. 76 WEST	2400	283	11.8	180	40	18	45	63.6	14.1	6.4	15.9	28	87V
079	11	SD	31.7	A	SAN FELIPE ROAD	1750	289	16.5	168	7	12	101	58.2	2.4	4.3	35.1	43	72V
079	08	RIV	2.27	B	JCT. RTE. 371 EAST	3000	498	16.6	395	17	26	60	79.3	3.4	5.3	12	40	77E
079	08	RIV	2.27	A	JCT. RTE. 371 EAST	8100	810	10	558	58	62	131	68.9	7.2	7.7	16.2	79	77E
079	08	RIV	R19.16	B	JCT. RTE. 74	8000	680	8.5	424	80	13	163	62.4	11.8	1.9	23.9	80	91V
079	08	RIV	25.65	A	JCT. RTE. 74	17000	1615	9.5	1063	202	257	94	65.8	12.5	15.9	5.8	126	87E
079	08	RIV	40.449	B	BEAUMONT, JCT. RTE. 10	27000	2808	10.4	1429	270	90	1019	50.9	9.6	3.2	36.3	440	91V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	04	SF	3.951	A	SAN FRANCISCO, JCT. RTE. 101	163000	4727	2.9	2156	572	175	1825	45.6	12.1	3.7	38.6	783	94V
080	04	ALA	1.989	B	SAN FRANCISCO-OAKLAND BAY BRIDGE TOLL PLAZA	241000	6218	2.58	3409	444	261	2104	54.83	7.14	4.19	33.83	924	00V
080	04	ALA	1.989	A	SAN FRANCISCO-OAKLAND BAY BRIDGE TOLL PLAZA	241000	6049	2.51	2701	426	192	2730	44.66	7.04	3.17	45.13	1104	03V
080	04	ALA	2.802	B	OAKLAND, JCT. RTE. 580 EAST	144000	2549	1.77	1167	177	99	1105	45.8	6.94	3.9	43.36	453	00V
080	04	ALA	3.786	A	EMERYVILLE, POWELL STREET	270000	12933	4.79	4913	1136	479	6404	37.99	8.78	3.7	49.52	2556	03V
080	04	ALA	4.582	B	BERKELEY, JCT. RTE. 13 EAST	270000	12987	4.81	4548	1295	518	6627	35.02	9.97	3.99	51.03	2641	00V
080	04	ALA	4.582	A	BERKELEY, JCT. RTE. 13 EAST	263000	12545	4.77	4817	1100	501	6127	38.4	8.77	3.99	48.84	2457	03V
080	04	CC	2.04	B	RICHMOND, JCT. RTE. 123 SOUTH	169000	5408	3.2	1909	579	211	2709	35.3	10.7	3.9	50.1	1086	01E
080	04	CC	2.04	A	RICHMOND, JCT. RTE. 123 SOUTH	195000	6240	3.2	2153	605	225	3257	34.5	9.7	3.6	52.2	1288	01E
080	04	CC	2.961	B	RICHMOND, SAN PABLO AVENUE	192000	6221	3.24	2166	488	286	3281	34.82	7.84	4.6	52.74	1295	00V
080	04	CC	2.961	A	RICHMOND, SAN PABLO AVENUE	198000	7029	3.55	2372	491	246	3921	33.74	6.98	3.5	55.79	1517	00V
080	04	CC	5.983	B	RICHMOND, HILLTOP DRIVE	188000	7520	4	2797	760	203	3760	37.2	10.1	2.7	50	1495	01E
080	04	CC	7.597	O	PINOLE, APPIAN WAY	190000	8303	4.37	2545	629	245	4885	30.65	7.57	2.95	58.84	1868	00V
080	04	CC	7.597	B	PINOLE, APPIAN WAY	181000	7566	4.18	2413	492	266	4396	31.89	6.5	3.51	58.1	1685	03V
080	04	CC	10.059	B	HERCULES, JCT. RTE. 4 EAST	170000	7820	4.6	2649	586	284	4301	33.88	7.49	3.63	55	1672	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	04	CC	10.059	A	HERCULES, JCT. RTE. 4 EAST	118000	6313	5.35	1766	485	138	3924	27.98	7.69	2.18	62.15	1480	00V
080	04	CC	14.139	B	CARQUINEZ BRIDGE	109000	5450	5	1531	441	174	3303	28.1	8.1	3.2	60.6	1259	01E
080	04	SOL	1.144	B	VALLEJO, JCT. RTE. 29 NORTHWEST	109000	5221	4.79	1567	413	255	2986	30.02	7.91	4.88	57.2	1160	03V
080	04	SOL	1.144	A	VALLEJO, JCT. RTE. 29 NORTHWEST	102000	5100	5	1494	413	122	3070	29.3	8.1	2.4	60.2	1167	01E
080	04	SOL	2.22	B	VALLEJO, JCT. RTE. 780 SOUTHEAST	111000	5173	4.66	1354	313	217	3290	26.18	6.05	4.19	63.59	1243	03V
080	04	SOL	5.634	B	VALLEJO, JCT. RTE. 37 WEST	131000	6773	5.17	1785	482	293	4214	26.35	7.11	4.32	62.22	1604	03V
080	04	SOL	5.634	A	VALLEJO, JCT. RTE. 37 WEST	119000	6033	5.07	1906	373	216	3538	31.59	6.19	3.58	58.64	1353	02V
080	04	SOL	R11.976	B	JCT. RTE. 12 WEST	120000	6720	5.6	2218	551	222	3730	33	8.2	3.3	55.5	1448	01E
080	04	SOL	R11.976	A	JCT. RTE. 12 WEST	151000	7852	5.2	2269	605	243	4735	28.9	7.7	3.1	60.3	1804	01E
080	04	SOL	12.839	B	JCT. RTE. 680 SOUTH	151000	9906	6.56	2493	656	763	5994	25.17	6.62	7.7	60.51	2328	00V
080	04	SOL	12.839	A	JCT. RTE. 680 SOUTH	187000	10734	5.74	2777	669	1028	6261	25.87	6.23	9.58	58.33	2470	00V
080	04	SOL	15.815	B	FAIRFIELD, EAST JCT. RTE. 12	202000	9312	4.61	2755	601	444	5513	29.59	6.45	4.77	59.2	2119	03V
080	04	SOL	15.815	A	FAIRFIELD, EAST JCT. RTE. 12	180000	10440	5.8	3153	699	345	6243	30.2	6.7	3.3	59.8	2379	01E
080	04	SOL	20.925	B	FAIRFIELD, NORTH TEXAS STREET	166000	6092	3.67	1772	387	224	3709	29.09	6.36	3.68	60.88	1410	03V
080	04	SOL	20.925	A	FAIRFIELD, NORTH TEXAS STREET	170000	8925	5.25	2615	696	321	5293	29.3	7.8	3.6	59.3	2029	01E
080	04	SOL	R28.36	B	JCT. RTE. 505 NORTH	141000	9024	6.4	2382	911	307	5423	26.4	10.1	3.4	60.1	2083	01E
080	04	SOL	R28.36	A	JCT. RTE. 505 NORTH	115000	7073	6.15	2218	557	185	4112	31.36	7.88	2.62	58.14	1575	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	04	SOL	38.21	B	JCT. RTE. 113 SOUTH	108000	7258	6.72	2111	503	525	4119	29.09	6.93	7.23	56.75	1618	00V
080	04	SOL	38.21	A	JCT. RTE. 113 SOUTH	113000	7594	6.72	2392	813	273	4116	31.5	10.7	3.6	54.2	1619	01E
080	04	SOL	42.67	B	JCT. RTE. 113 NORTH	114000	7638	6.7	2215	741	313	4369	29	9.7	4.1	57.2	1699	01E
080	03	YOL	.237	B	RICHARDS BOULEVARD	119000	10436	8.77	2976	790	359	6311	28.52	7.57	3.44	60.47	2407	00E
080	03	YOL	R9.905	B	WEST SACRAMENTO, JCT. RTE. 50	148000	10908	7.37	3111	826	375	6596	28.52	7.57	3.44	60.47	2516	00E
080	03	YOL	R9.905	A	WEST SACRAMENTO, JCT. RTE. 50	83000	8292	9.99	3100	910	580	3701	37.39	10.98	7	44.63	1554	06E
080	03	YOL	R11.228	A	JCT. RTE. 84 EAST	90000	8991	9.99	3362	987	629	4013	37.39	10.98	7	44.63	1685	06E
080	03	SAC	M2.554	B	SACRAMENTO, JCT. RTE. 5	88000	8386	9.53	3136	921	587	3743	37.39	10.98	7	44.63	1572	06V
080	03	SAC	M2.554	A	SACRAMENTO, JCT. RTE. 5	144000	8251	5.73	2673	1073	413	4092	32.4	13	5	49.6	1665	06E
080	03	SAC	R10.989	B	JCT. RTE. 51	116000	7424	6.4	2257	891	267	4009	30.4	12	3.6	54	1583	06E
080	03	SAC	R10.989	A	JCT. RTE. 51	211000	8208	3.89	2454	591	254	4908	29.9	7.2	3.1	59.8	1871	06E
080	03	SAC	14.454	A	GREENBACK LANE	177000	8868	5.01	2838	577	260	5194	32	6.51	2.93	58.57	1983	06V
080	03	SAC	16.685	A	ANTELOPE ROAD	180000	10872	6.04	3811	615	286	6160	35.05	5.66	2.63	56.66	2357	08V
080	03	PLA	.268	B	ROSEVILLE, RIVERSIDE DRIVE	180000	9324	5.18	3071	631	271	5350	32.94	6.77	2.91	57.38	2051	04E
080	03	PLA	.268	A	ROSEVILLE, RIVERSIDE DRIVE	170000	8959	5.27	2765	666	409	5119	30.86	7.43	4.57	57.14	1984	03E
080	03	PLA	3.07	A	ROSEVILLE, ATLANTIC STREET	165000	9504	5.76	2675	697	278	5853	28.15	7.33	2.93	61.58	2218	00E
080	03	PLA	4.16	B	JCT. RTE. 65	155000	9579	6.18	2696	702	281	5899	28.15	7.33	2.93	61.58	2235	00E
080	03	PLA	4.16	A	JCT. RTE. 65	113000	6283	5.56	1659	311	166	4147	26.4	4.95	2.64	66.01	1542	00E
080	03	PLA	14.301	B	JCT. RTE. 193 WEST	75000	5685	7.58	1501	281	150	3753	26.4	4.95	2.64	66.01	1395	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
080	03	PLA	17.541	B	AUBURN, JCT. RTE. 49	76000	5366	7.06	1750	200	82	3334	32.61	3.73	1.53	62.14	1242	04E
080	03	PLA	17.541	A	AUBURN, JCT. RTE. 49	60000	5130	8.55	1673	191	78	3188	32.61	3.73	1.53	62.14	1187	04E
080	03	PLA	R19.465	B	AUBURN RAVINE ROAD	56000	5438	9.71	1773	203	83	3379	32.61	3.73	1.53	62.14	1259	04E
080	03	PLA	R19.465	A	AUBURN RAVINE ROAD	51000	5513	10.81	1798	206	84	3426	32.61	3.73	1.53	62.14	1276	04E
080	03	PLA	R23.429	A	CLIPPER GAP	36000	5198	14.44	1252	191	67	3687	24.09	3.68	1.29	70.94	1343	12V
080	03	PLA	33.131	B	COLFAX, JCT. RTE. 174 NORTH	29500	4711	15.97	1306	177	67	3160	27.73	3.76	1.43	67.08	1162	00E
080	03	PLA	33.131	A	COLFAX, JCT. RTE. 174 NORTH	25000	4738	18.95	1314	178	68	3178	27.73	3.76	1.43	67.08	1169	00E
080	03	NEV	R59.54	B	Jct. Rte. 20 West	23500	5053	21.5	1401	190	72	3390	27.73	3.76	1.43	67.08	1247	00E
080	03	NEV	R59.54	A	Jct. Rte. 20 West	25500	4802	18.83	1231	202	71	3298	25.64	4.21	1.47	68.68	1210	00E
080	03	NEV	14.164	B	TRUCKEE, JCT. RTE. 89 SOUTH	28500	5107	17.92	1330	190	71	3516	26.05	3.72	1.4	68.84	1287	00E
080	03	NEV	14.164	A	TRUCKEE, JCT. RTE. 89 SOUTH	35000	6185	17.67	1560	201	82	4342	25.22	3.25	1.33	70.2	1583	04E
080	03	NEV	16.285	A	JCT. RTE. 89 NORTH, JCT. RTE. 267 SOUTH	28000	5197	18.56	1311	169	69	3648	25.22	3.25	1.33	70.2	1330	04E
080	03	NEV	20.225	B	UNION HILLS BR OH	27000	4139	15.33	675	153	61	3250	16.31	3.7	1.47	78.52	1168	12E
080	03	SIE	1.593	B	NEVADA STATE LINE	27000	5011	18.56	1264	163	67	3518	25.22	3.25	1.33	70.2	1283	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
082	04	SCL	9.904	B	SAN JOSE, JCT. RTE. 880	26000	957	3.68	463	138	110	246	48.38	14.38	11.52	25.71	130	03V
082	04	SCL	9.904	A	SAN JOSE, JCT. RTE. 880	27500	877	3.19	624	158	49	46	71.1	17.97	5.63	5.3	59	03V
082	04	SCL	10.343	O	SAN JOSE/SANTA CLARA CITY LIMITS	23800	952	4	636	164	20	132	66.8	17.2	2.1	13.9	86	01E
082	04	SCL	R11.141	B	SANTA CLARA, BENTON ROAD	18100	1162	6.42	775	124	18	245	66.71	10.67	1.56	21.05	126	00V
082	04	SCL	17.035	B	MATHILDA AVENUE	33000	795	2.41	654	64	7	70	82.3	8	.85	8.85	54	00V
082	04	SCL	18.841	B	MOUNTAIN VIEW, JCT. RTE. 85	56000	1495	2.67	1208	145	60	83	80.79	9.67	4.02	5.52	93	00V
082	04	SCL	18.841	A	MOUNTAIN VIEW, JCT. RTE. 85	49000	1088	2.22	847	105	38	98	77.86	9.61	3.51	9.02	79	00V
082	04	SCL	19.134	A	MOUNTAIN VIEW, JCT. RTE. 237 EAST	45000	1157	2.57	901	201	9	46	77.88	17.34	.8	3.98	67	00V
082	04	SCL	25.45	A	PALO ALTO, EMBARCADERO ROAD	37500	1181	3.15	977	123	21	61	82.72	10.42	1.74	5.13	70	00V
082	04	SCL	26.37	B	SANTA CLARA/SAN MATEO COUNTY LINE	30000	1368	4.56	1012	273	12	71	74	19.94	.9	5.16	87	00V
082	04	SM	3.435	B	JCT. RTE. 84	47500	1563	3.29	1113	191	48	211	71.22	12.22	3.1	13.47	136	03V
082	04	SM	3.435	A	JCT. RTE. 84	37000	847	2.29	608	115	64	59	71.8	13.63	7.6	6.97	62	03V
082	04	SM	5.15	B	REDWOOD CITY/SAN CARLOS CITY LIMITS	26500	713	2.69	562	79	22	50	78.81	11.07	3.1	7.02	47	00V
082	04	SM	10.554	B	SAN MATEO, JCT. RTE. 92	40500	535	1.32	417	75	8	35	77.87	14.02	1.52	6.59	35	03V
082	04	SM	10.554	A	SAN MATEO, JCT. RTE. 92	50000	690	1.38	561	77	14	38	81.31	11.19	2.05	5.46	42	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
082	04	SM	16.844	A	MILLBRAE, CENTER STREET	20700	600	2.9	434	77	22	68	72.26	12.85	3.61	11.29	49	03V
082	04	SM	17.99	A	SAN BRUNO, TAYLOR/SAN MATEO AVENUE	28500	445	1.56	284	113	22	26	63.78	25.41	4.86	5.95	33	00V
082	04	SM	18.6	A	SAN BRUNO, SAN BRUNO AVENUE	35500	696	1.96	545	85	18	48	78.24	12.19	2.62	6.95	46	03V
082	04	SM	18.963	B	SAN BRUNO, JCT. RTE. 380	35500	518	1.46	369	74	12	64	71.23	14.21	2.25	12.31	44	03V
082	04	SM	21.91	B	SOUTH SAN FRANCISCO, HICKEY BOULEVARD	25000	495	1.98	348	52	14	81	70.3	10.51	2.83	16.36	47	03V
082	04	SF	R.208	B	SAN FRANCISCO, JCT. RTE. 280	22700	161	.71	121	26	2	12	74.88	16.43	.97	7.73	11	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
083	08	SBD	R0	A	JCT. RTE. 71	23000	3100	13.48	1109	428	130	1433	35.79	13.82	4.18	46.21	592	11E
083	08	SBD	6.413	B	RIVERSIDE DRIVE	23500	2992	12.73	1068	454	124	1345	35.71	15.19	4.13	44.96	561	11V
083	08	SBD	6.413	A	RIVERSIDE DRIVE	29500	3755	12.73	1341	549	158	1707	35.71	14.61	4.22	45.45	710	11E
083	08	SBD	7.179	B	ONTARIO, JCT. RTE. 60	40000	3624	9.06	1294	529	153	1647	35.71	14.61	4.22	45.45	685	04E
083	08	SBD	7.179	A	ONTARIO, JCT. RTE. 60	30000	1950	6.5	1020	127	39	764	52.3	6.5	2	39.2	317	84E
083	08	SBD	8.879	B	ONTARIO, MISSION BOULEVARD	25000	1450	5.8	680	90	23	657	46.9	6.2	1.6	45.3	262	84E
083	08	SBD	8.879	A	ONTARIO, MISSION BOULEVARD	25000	1850	7.4	890	118	83	759	48.1	6.4	4.5	41	316	84E
083	08	SBD	11.113	B	UPLAND, JCT. RTE. 10, SAN BERNARDINO FREEWAY	34500	2174	6.3	1035	230	172	737	47.6	10.6	7.9	33.9	337	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
084	04	SM	0	A	SAN GREGORIO, JCT. RTE. 1	1350	59	4.36	51	7	2	0	86.11	11.11	2.78	0	3	00V
084	04	SM	14.95	B	WOODSIDE, JCT. RTE. 35	3900	98	2.5	70	17	5	6	71.3	17.4	5.2	6.1	7	01E
084	04	SM	14.95	A	WOODSIDE, JCT. RTE. 35	5200	123	2.36	51	50	5	17	41.6	40.8	4	13.6	13	00V
084	04	SM	21.537	B	WOODSIDE, JCT. RTE. 280	15800	458	2.9	362	49	32	15	79	10.7	7	3.3	27	01E
084	04	SM	24.704	B	REDWOOD CITY, JCT. RTE. 82	38500	1117	2.9	811	153	36	117	72.6	13.7	3.2	10.5	88	01E
084	04	SM	25.721	B	MENLO PARK, JCT. RTE. 101	44000	1294	2.94	823	142	57	272	63.63	10.95	4.38	21.05	144	00V
084	04	SM	R25.81	A	MENLO PARK, JCT. RTE. 101	29000	841	2.9	587	95	40	119	69.8	11.3	4.7	14.2	76	01E
084	04	SM	R27.659	B	JCT. RTE. 114	29000	986	3.4	523	94	46	323	53.07	9.49	4.65	32.8	145	00V
084	04	SM	R28.194	B	JCT. RTE. 109	54000	2435	4.51	1121	225	74	1015	46.02	9.23	3.05	41.69	421	00V
084	04	ALA	R4.884	A	NEWARK BOULEVARD	68000	1904	2.8	998	219	74	613	52.4	11.5	3.9	32.2	277	01E
084	04	ALA	R6.01	B	SOUTH JCT. RTE. 880	68000	3060	4.5	1637	312	64	1047	53.5	10.2	2.1	34.2	457	94V
084	04	ALA	6.923	A	NORTH JCT RTE 880	29500	1033	3.5	810	86	17	121	78.4	8.3	1.6	11.7	81	94V
084	04	ALA	10.82	B	FREMONT, JCT. RTE. 238	21500	495	2.3	408	17	5	65	82.4	3.5	1	13.1	39	94V
084	04	ALA	10.83	A	FREMONT, JCT. RTE. 238	14100	338	2.4	163	20	2	153	48.2	6	.5	45.3	61	94V
084	04	ALA	17.987	B	JCT. RTE. 680	6700	154	2.3	35	16	3	100	22.8	10.2	1.8	65.2	38	01E
084	04	ALA	R17.987	A	JCT. RTE. 680	27500	440	1.6	385	36	18	2	87.4	8.1	4	.5	20	94V
084	04	SOL	.134	A	WEST JCT. RTE. 12	2850	259	9.1	60	39	8	153	23	15.1	2.9	59	60	95V
084	04	SOL	.91	B	AIRPORT ROAD	3300	314	9.5	17	44	9	244	5.5	13.9	2.8	77.8	90	95V
084	04	SOL	.91	A	AIRPORT ROAD	1150	85	7.4	7	14	2	61	8.6	16.4	2.8	72.2	23	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
084	04	SOL	2.485	B	CACHE SLOUGH FERRY	600	33	5.5	5	7	1	20	14.7	20.6	2.9	61.8	8	95V
084	04	SOL	7.246	B	JCT. RTE. 220 EAST	150	9	6.0	2	1	0	6	22.22	11.11	0	66.67	2	95V
084	04	SOL	7.246	A	JCT. RTE. 220 EAST	230	15	6.52	3	2	0	10	20.00	13.33	0	66.67	4	95V
084	04	SOL	13.67	O	SOLANO/YOLO COUNTY LINE	440	25	5.68	6	3	0	16	24.00	12.0	0	64.0	6	95V
084	03	YOL	9.53	A	CLARKSBURG ROAD	1300	82	6.31	31	9	4	38	37.8	10.98	4.88	46.34	16	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
085	04	SCL	0	A	SAN JOSE, JCT. RTE. 101	42500	548	1.29	524	8	14	3	95.54	1.41	2.58	.47	22	01V
085	04	SCL	5.22	B	JCT. RTE. 87	134000	710	.53	669	13	20	8	94.25	1.77	2.8	1.18	30	01V
085	04	SCL	5.22	A	JCT. RTE. 87	118000	555	.47	509	21	25	0	91.72	3.73	4.55	0	23	01V
085	04	SCL	R10.498	B	JCT. RTE. 17	111000	278	.25	263	9	6	0	94.66	3.09	2.25	0	11	01V
085	04	SCL	R10.498	A	JCT. RTE. 17	106000	583	.55	533	30	12	8	91.47	5.15	2.09	1.29	26	01V
085	04	SCL	R17.699	A	CUPERTINO, STEVENS CREEK BOULEVARD	124000	707	.57	580	41	35	51	82.06	5.79	4.94	7.2	47	01V
085	04	SCL	R18.448	A	SUNNYVALE, JCT. RTE. 280	114000	3477	3.05	1329	237	58	1853	38.21	6.81	1.68	53.3	716	01V
085	04	SCL	R21.749	B	MOUNTAIN VIEW, JCT. RTE. 82	119000	2689	2.26	1370	364	40	915	50.95	13.54	1.48	34.03	403	01V
085	04	SCL	R22.163	B	JCT. RTE. 237	111000	3064	2.76	1379	538	75	1071	45.01	17.56	2.46	34.97	478	04V
085	04	SCL	R22.163	A	JCT. RTE. 237	90000	1719	1.91	1047	190	37	445	60.9	11.04	2.15	25.91	213	01V
085	04	SCL	R22.629	A	MOUNTAIN VIEW, EVELYN AVENUE	89000	1700	1.91	1027	98	43	531	60.41	5.79	2.54	31.26	234	01V
085	04	SCL	R23.867	B	MOUNTAIN VIEW, JCT. RTE. 101	82000	1640	2	553	126	33	928	33.7	7.7	2	56.6	356	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
086	11	IMP	R0	A	JCT. RTE. 111	5500	358	6.5	260	24	15	59	72.7	6.7	4.1	16.5	34	78V
086	11	IMP	6.006	B	JCT. RTE. 8	21600	1296	6	894	97	43	262	69	7.5	3.3	20.2	137	78E
086	11	IMP	6.006	A	JCT. RTE. 8	29000	1827	6.3	1213	148	40	426	66.4	8.1	2.2	23.3	209	78V
086	11	IMP	L8.525	B	ADAMS/IMPERIAL AVENUES	18000	1188	6.6	719	91	70	308	60.5	7.7	5.9	25.9	150	79V
086	11	IMP	7.308	A	ADAMS/IMPERIAL AVENUES	30500	1922	6.3	928	213	35	746	48.3	11.1	1.8	38.8	315	78V
086	11	IMP	15.32	B	KEYSTONE ROAD	13000	870	6.69	511	49	20	290	58.74	5.63	2.3	33.33	125	12E
086	11	IMP	R27.211	B	WESTMORLAND, B STREET	10300	2926	28.41	439	244	585	1658	15	8.33	20	56.67	696	03E
086	11	IMP	27.51	B	WESTMORLAND, CENTER STREET	9700	2733	28.18	529	61	72	2072	19.35	2.22	2.62	75.81	750	03E
086	11	IMP	28.006	A	MARTIN ROAD	8700	2736	31.45	570	183	111	1872	20.83	6.69	4.06	68.42	699	12V
086	11	IMP	43.559	B	NORTH JCT. RTE. 78	10000	2318	23.18	449	51	61	1757	19.35	2.22	2.62	75.81	636	03E
086	11	IMP	43.559	A	NORTH JCT. RTE. 78	9500	3420	36	519	228	800	1871	15.19	6.68	23.4	54.7	802	03E
086	11	IMP	67.824	B	IMPERIAL/RIVERSIDE COUNTY LINE	12200	3610	29.59	1411	248	147	1804	39.09	6.87	4.07	49.97	716	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
087	04	SCL	0	A	SAN JOSE, JCT. RTE 85	86000	275	.32	255	6	12	2	92.65	2.21	4.41	.74	12	01V
087	04	SCL	2.826	B	CURTNER AVENUE	123000	2091	1.7	1445	358	65	224	69.1	17.1	3.1	10.7	170	95V
087	04	SCL	3.563	A	ALMADEN EXPRESSWAY	141000	3610	2.56	1747	384	198	1281	48.38	10.65	5.48	35.49	568	01V
087	04	SCL	5.156	B	SAN JOSE, JCT. RTE. 280	160000	3824	2.39	2088	533	200	1003	54.6	13.94	5.24	26.22	498	01V
087	04	SCL	5.156	A	SAN JOSE, JCT. RTE. 280	96000	3552	3.7	2550	462	121	419	71.8	13	3.4	11.8	294	95V
087	04	SCL	9.22	B	JCT. RTE. 101	68000	2040	3	1183	292	143	422	58	14.3	7	20.7	235	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
088	10	SJ	19.174	B	CLEMENTS, JCT. RTE. 12 EAST	13000	962	7.4	149	190	30	593	15.5	19.8	3.1	61.6	232	96E
088	10	SJ	19.174	A	CLEMENTS, JCT. RTE. 12 EAST	13900	1251	9	156	240	49	806	12.5	19.2	3.9	64.4	313	96V
088	10	AMA	5.527	B	JCT. RTE. 124 NORTH	7700	663	8.61	103	138	21	401	15.5	20.8	3.2	60.5	158	96V
088	10	AMA	5.527	A	JCT. RTE. 124 NORTH	6600	488	7.39	72	122	19	275	14.8	25	3.8	56.4	111	96V
088	10	AMA	7.389	A	WEST JCT. RTE. 104	11200	258	2.3	32	78	16	132	12.3	30.3	6.3	51.1	56	97V
088	10	AMA	14.25	B	JCT. RTE. 49	13000	768	5.91	235	254	22	257	30.64	33.03	2.89	33.43	123	96V
088	10	AMA	14.292	A	JCT. RTE. 49	8500	468	5.5	125	158	29	156	26.8	33.8	6.1	33.3	77	96V
088	10	AMA	22.69	B	PINE GROVE, RIDGE ROAD	11500	805	7	182	263	35	324	22.6	32.7	4.4	40.3	147	96V
088	10	AMA	22.69	A	PINE GROVE, RIDGE ROAD	17200	998	5.8	198	249	35	517	19.8	24.9	3.5	51.8	213	96V
088	10	AMA	R26.791	B	JCT RTE 26, RED CORRAL RD	8600	645	7.5	141	126	14	365	21.8	19.5	2.1	56.6	145	96V
088	10	AMA	R26.791	A	JCT RTE 26, RED CORRAL RD	6800	510	7.5	119	101	9	281	23.4	19.8	1.8	55	112	96V
088	10	ALP	13.4	B	PICKETTS, WEST JCT. RTE. 89	2450	194	7.9	38	51	8	97	19.8	26.5	3.9	49.8	41	96V
088	10	ALP	13.4	A	PICKETTS, WEST JCT. RTE. 89	3250	250	7.7	55	50	7	133	22	20	2.8	53.2	53	96E
088	10	ALP	25.283	B	NEVADA STATE LINE	3750	278	7.4	67	38	4	169	24.2	13.5	1.6	60.7	65	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	09	MNO	0	A	SLINKARD JUNCTION, JCT. RTE. 395	440	31	7	21	5	2	3	66.6	16.66	8	8.74	3	08V
089	09	MNO	7.596	O	MONO/ALPINE COUNTY LINE	275	13	4.8	4	4	1	4	32.1	29.6	4.7	33.6	2	96V
089	10	ALP	0	O	MONO/ALPINE COUNTY LINE	275	13	4.8	4	4	1	4	32.1	29.6	4.7	33.6	2	96V
089	10	ALP	9.957	B	BULLION, JCT. RTE. 4 WEST	530	29	5.38	12	7	1	8	41.5	25.8	4.5	28.2	4	96V
089	10	ALP	9.957	A	BULLION, JCT. RTE. 4 WEST	870	47	5.41	18	18	2	9	38.9	37.8	3.4	19.9	6	96V
089	10	ALP	21.366	B	PICKETTS, JCT. RTE. 88	2350	313	13.33	43	52	43	174	13.89	16.67	13.89	55.56	73	06E
089	10	ALP	21.376	A	PICKETTS, JCT. RTE. 88	2450	327	13.33	45	55	45	182	13.89	16.67	13.89	55.56	76	06E
089	03	ED	0	A	ALPINE/EL DORADO COUNTY LINE; LUTHER PASS (ELEV. 7740)	2450	327	13.33	45	55	45	182	13.89	16.67	13.89	55.56	76	06E
089	03	ED	8.55	B	JCT. RTE. 50	4250	261	6.14	97	58	39	68	37.04	22.22	14.81	25.93	38	06E
089	03	ED	8.56	A	JCT. RTE. 50	16900	272	1.61	203	34	20	16	74.48	12.41	7.24	5.86	19	06E
089	03	ED	11.686	B	FALLEN LEAF LAKE ROAD	4100	78	1.9	39	21	14	4	50	26.92	17.95	5.13	7	12V
089	03	ED	11.686	A	FALLEN LEAF LAKE ROAD	3800	155	4.09	125	15	10	5	80.52	9.74	6.49	3.25	9	05E
089	03	ED	19.54	A	BLISS MEMORIAL STATE PARK ROAD	4200	172	4.09	138	17	11	6	80.52	9.74	6.49	3.25	10	06E
089	03	PLA	5.812	B	WARD CREEK BRIDGE	6600	264	4	94	86	65	20	35.44	32.57	24.57	7.42	28	05E
089	03	PLA	T8.569	B	TAHOE CITY, JCT. RTE. 28 EAST	11700	736	6.29	521	108	45	63	70.73	14.63	6.1	8.54	57	06E
089	03	PLA	T8.569	A	TAHOE CITY, JCT. RTE. 28 EAST	11400	842	7.39	596	123	51	72	70.73	14.63	6.1	8.54	65	06E
089	03	PLA	13.72	A	SQUAW VALLEY ROAD	10000	739	7.39	523	108	45	63	70.73	14.63	6.1	8.54	57	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	03	NEV	5.04	B	HOBART MILLS ROAD	1800	228	12.68	53	75	39	61	23.08	32.69	17.31	26.92	36	06E
089	03	SIE	15.055	B	SIERRAVILLE, JCT. RTE. 49 NORTH	1850	235	12.68	54	77	41	63	23.08	32.69	17.31	26.92	37	06E
089	03	SIE	15.055	A	SIERRAVILLE, JCT. RTE. 49 NORTH	1200	160	13.33	36	62	36	27	22.22	38.89	22.22	16.67	22	06E
089	03	SIE	19.958	B	JCT. RTE. 49 WEST	1200	160	13.33	36	62	36	27	22.22	38.89	22.22	16.67	22	06E
089	03	SIE	19.958	A	JCT. RTE. 49 WEST	980	89	9.09	35	23	2	29	39	26	2	33	14	04E
089	02	PLU	0	A	SIERRA/PLUMAS COUNTY LINE	680	51	7.5	26	6	2	17	50.98	11.76	3.92	33.33	8	10V
089	02	PLU	7.08	A	GOLD LAKE ROAD	1450	40	2.76	19	4	1	16	47.48	10	2.5	39.98	7	10V
089	02	PLU	8.71	B	BLAIRSDEN, JCT. RTE. 70	2000	100	5	19	19	6	56	19	19	6	56	23	10V
089	02	PLU	8.72	A	BLAIRSDEN, JCT. RTE. 70	2050	192	9.37	64	38	9	81	33.33	19.79	4.69	42.19	35	10V
089	02	PLU	14.84	A	ARLINGTON ROAD	2100	274	13.05	42	96	11	125	15.33	35.04	4.01	45.62	55	10V
089	02	PLU	20.22	B	GREENVILLE, GRAND STREET	2900	271	9.34	42	97	3	129	15.5	35.79	1.11	47.6	55	10V
089	02	PLU	20.47	B	GREENVILLE, BECKWOURTH ROAD	2900	269	9.28	42	96	3	128	15.5	35.79	1.11	47.6	55	10E
089	02	PLU	20.47	A	GREENVILLE, BECKWOURTH ROAD	1500	197	13.13	19	92	2	84	9.64	46.7	1.02	42.64	38	10V
089	02	PLU	29.589	B	JCT. RTE. 147 NORTH	2100	199	9.48	37	54	6	102	18.59	27.14	3.02	51.26	42	10V
089	02	PLU	29.589	A	JCT. RTE. 147 NORTH	1150	152	13.22	15	60	2	75	9.87	39.47	1.32	49.34	32	10V
089	02	PLU	36.655	B	ALMANOR	1150	150	13.05	15	46	3	87	9.73	30.7	1.8	57.77	35	10E
089	02	PLU	R42.185	B	JCT. RTE. 36	1700	219	12.88	21	48	5	145	9.59	21.92	2.28	66.21	56	10V
089	02	TEH	R.01	A	JCT. RTE. 36	290	3	1.03	2	1	0	0	66.67	33.33	0	0	0	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
089	02	TEH	4.403	B	JCT. RTE. 44, LASSEN NATIONAL PARK	290	3	.94	2	1	0	0	51.63	48.37	0	0	0	10E
089	02	SHA	0	A	JCT. RTE. 44, LASSEN NATIONAL PARK	1450	295	20.34	22	25	11	237	7.46	8.47	3.73	80.34	86	10V
089	02	SHA	21.719	B	FOUR CORNERS, JCT. RTE. 299	1750	283	16.17	28	30	13	212	9.89	10.6	4.59	74.91	79	11V
089	02	SHA	21.719	A	FOUR CORNERS, JCT. RTE. 299	1950	477	24.46	60	107	12	298	12.58	22.43	2.52	62.47	117	11V
089	02	SHA	30	O	LAKE BRITTON ROAD	1500	296	19.7	26	59	9	203	8.63	20.01	2.94	68.43	78	10E
089	02	SHA	43.345	B	SHASTA/SISKIYOU COUNTY LINE	1200	224	18.67	9	36	6	173	4.02	16.07	2.68	77.23	64	11V
089	02	SIS	14.34	A	MILITARY PASS ROAD	1250	229	18.32	16	38	8	167	6.99	16.59	3.49	72.93	63	11V
089	02	SIS	24.75	B	BROADWAY/SOUTHERN AVENUE	1600	436	27.25	36	114	15	271	8.26	26.15	3.44	62.16	107	11V
089	02	SIS	R34.622	B	JCT. RTE. 5	3100	471	15.19	38	118	14	301	8.07	25.05	2.97	63.91	118	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
090	07	LA	.921	A	LOS ANGELES, JCT. RTE. 1, LINCOLN BOULEVARD	33000	1099	3.33	682	117	36	265	62.05	10.61	3.27	24.07	131	06E
090	07	LA	1.746	A	LOS ANGELES, CULVER BOULEVARD	67000	2533	3.78	1572	269	83	610	62.05	10.61	3.27	24.07	302	06V
090	07	LA	2.65	B	CULVER CITY, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	81000	3062	3.78	1900	325	100	737	62.05	10.61	3.27	24.07	365	06E
090	07	LA	2.65	A	CULVER CITY, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	33000	802	2.43	629	60	5	108	78.44	7.48	.61	13.47	66	06V
090	07	LA	T3.278	B	CULVER CITY, SLAUSON AVENUE	33000	802	2.43	629	60	5	108	78.44	7.48	.61	13.47	66	06V
090	12	ORA	.5	A	LA HABRA, JCT. RTE. 39	45500	2958	6.5	1476	263	94	1124	49.91	8.9	3.19	38.01	477	89V
090	12	ORA	2.497	B	LA HABRA, HARBOR BOULEVARD	46500	3581	7.7	1583	329	93	1576	44.2	9.2	2.6	44	643	89V
090	12	ORA	2.497	A	LA HABRA, HARBOR BOULEVARD	45000	2745	6.1	1512	310	102	821	55.1	11.3	3.7	29.9	380	89V
090	12	ORA	4.391	B	BREA, BREA BOULEVARD	45000	2880	6.4	1616	334	98	832	56.1	11.6	3.4	28.9	389	89V
090	12	ORA	4.391	A	BREA, BREA BOULEVARD	63000	4221	6.7	2554	426	160	1081	60.5	10.1	3.8	25.6	525	89V
090	12	ORA	R5.453	B	BREA, JCT. RTE. 57, ORANGE FREEWAY	67000	4087	6.1	2068	531	135	1353	50.6	13	3.3	33.1	608	89V
090	12	ORA	7.271	B	BREA, JCT. RTE. 142 NORTHEAST	58500	4212	7.2	2645	396	84	1087	62.8	9.4	2	25.8	516	89V
090	12	ORA	7.271	A	BREA, JCT. RTE. 142 NORTHEAST	48000	2352	4.9	1538	400	66	348	65.4	17	2.8	14.8	220	89V
090	12	ORA	12.828	B	ANAHEIM, JCT. RTE. 91	62500	3125	5	2309	316	69	431	73.9	10.1	2.2	13.8	269	89V
090	12	ORA	12.828	B	ANAHEIM, JCT. RTE. 91	62500	3125	5	2309	316	69	431	73.9	10.1	2.2	13.8	269	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
091	07	LA	6.354	B	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	62000	3398	5.48	1866	347	91	1094	54.9	10.21	2.69	32.2	488	12E
091	07	LA	R6.344	A	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	191000	13599	7.12	7466	1388	366	4379	54.9	10.21	2.69	32.2	1954	12E
091	07	LA	R7.426	A	CARSON, AVALON BOULEVARD INTERCHANGE	194000	13813	7.12	7583	1410	372	4448	54.9	10.21	2.69	32.2	1984	12V
091	07	LA	R11.681	B	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	213000	15166	7.12	8326	1548	408	4883	54.9	10.21	2.69	32.2	2178	12E
091	07	LA	R11.681	A	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	264000	20407	7.73	8100	2614	1161	8532	39.69	12.81	5.69	41.81	3638	12E
091	07	LA	R13.094	A	LONG BEACH, CHERRY AVENUE INTERCHANGE	268000	20716	7.73	8222	2654	1179	8661	39.69	12.81	5.69	41.81	3693	12V
091	07	LA	R14.618	B	BELLFLOWER, JCT. RTE. 19, LAKEWOOD BOULEVARD INTERCHANGE	262000	20253	7.73	8038	2594	1152	8468	39.69	12.81	5.69	41.81	3611	12E
091	07	LA	R14.618	A	BELLFLOWER, JCT. RTE. 19, LAKEWOOD BOULEVARD INTERCHANGE	251000	19402	7.73	7701	2485	1104	8112	39.69	12.81	5.69	41.81	3459	12E
091	07	LA	R16.941	B	CERRITOS, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	260000	20098	7.73	7977	2575	1144	8403	39.69	12.81	5.69	41.81	3583	12E
091	07	LA	R16.941	A	CERRITOS, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	272000	15368	5.65	7000	2036	844	5488	45.55	13.25	5.49	35.71	2450	12E
091	07	LA	R20.741	B	LOS ANGELES/ORANGE COUNTY LINE	235000	14782	6.29	6977	1829	810	5168	47.2	12.37	5.48	34.96	2314	12E
091	12	ORA	R2.615	B	BUENA PARK, JCT. RTE. 39/BEACH BOULEVARD	264000	21331	8.08	8669	1728	858	10077	40.64	8.1	4.02	47.24	4065	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
091	12	ORA	R2.615	A	BUENA PARK, JCT. RTE. 39/BEACH BOULEVARD	263000	21250	8.08	8636	1721	854	10039	40.64	8.1	4.02	47.24	4050	07E
091	12	ORA	R3.638	A	FULLERTON, JCT. RTE. 5, SANTA ANA FREEWAY	396000	26928	6.8	14891	2854	1777	7405	55.3	10.6	6.6	27.5	3600	82E
091	12	ORA	3.258	B	FULLERTON, HARBOR BOULEVARD	273000	19383	7.1	8994	1900	1880	6610	46.4	9.8	9.7	34.1	3046	82E
091	12	ORA	3.258	A	FULLERTON, HARBOR BOULEVARD	264500	17986	6.8	8453	1835	1547	6151	47	10.2	8.6	34.2	2814	82E
091	12	ORA	5.258	B	ANAHEIM, STATE COLLEGE BOULEVARD	257000	23644	9.2	11184	3357	1750	7353	47.3	14.2	7.4	31.1	3494	82E
091	12	ORA	5.258	A	ANAHEIM, STATE COLLEGE BOULEVARD	252000	21924	8.7	10304	2938	1315	7366	47	13.4	6	33.6	3366	82E
091	12	ORA	6.119	A	ANAHEIM, JCT. RTE. 57, ORANGE FREEWAY	223000	19401	8.7	6674	2949	1552	8226	34.4	15.2	8	42.4	3571	84E
091	12	ORA	R9.187	B	JCT. RTE. 55 SOUTH	231000	15015	6.5	8724	1276	586	4429	58.1	8.5	3.9	29.5	2037	91E
091	12	ORA	R9.187	A	JCT. RTE. 55 SOUTH	321000	14445	4.5	7800	809	289	5547	54	5.6	2	38.4	2304	91E
091	12	ORA	R11.54	B	PERALTA, JCT. RTE. 90 WEST	303000	15150	5	7575	833	303	6439	50	5.5	2	42.5	2608	91E
091	12	ORA	R11.54	A	PERALTA, JCT. RTE. 90 WEST	255000	12113	4.75	5375	826	338	5573	44.37	6.82	2.79	46.01	2236	08E
091	08	RIV	R2.087	B	JCT. RTE. 71 NORTH	253000	15104	5.97	6323	1171	586	7025	41.86	7.75	3.88	46.51	2839	00E
091	08	RIV	R2.087	A	JCT. RTE. 71 NORTH	256000	16666	6.51	7143	1190	595	7738	42.86	7.14	3.57	46.43	3117	00E
091	08	RIV	6.343	B	CORONA, MAIN STREET	247000	16080	6.51	6892	1148	574	7466	42.86	7.14	3.57	46.43	3007	00E
091	08	RIV	6.343	A	CORONA, MAIN STREET	233000	14120	6.06	6052	1008	504	6556	42.86	7.14	3.57	46.43	2640	00E
091	08	RIV	9.18	B	MC KINLEY STREET	219000	14804	6.76	6345	1057	529	6873	42.86	7.14	3.57	46.43	2768	00E
091	08	RIV	9.18	A	MC KINLEY STREET	209000	16072	7.69	6888	1148	574	7462	42.86	7.14	3.57	46.43	3005	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
091	08	RIV	11.991	B	RIVERSIDE, LA SIERRA AVENUE	193000	16366	8.48	7014	1169	584	7599	42.86	7.14	3.57	46.43	3061	00E
091	08	RIV	14.079	B	RIVERSIDE, VAN BUREN STREET	186000	9300	5	6417	558	372	1953	69	6	4	21	1004	81E
091	08	RIV	14.079	A	RIVERSIDE, VAN BUREN STREET	173000	8650	5	5969	519	346	1817	69	6	4	21	934	81V
091	08	RIV	19.999	B	RIVERSIDE, 14TH STREET	165000	8250	5	5693	495	330	1733	69	6	4	21	891	81E
091	08	RIV	22.068	B	RIVERSIDE, JCT. RTE. 60, JCT. RTE. 215 NORTH, RIVERSIDE/ESCONDIDO FREEWAY INTERCHANGE	149000	7450	5	5141	447	298	1565	69	6	4	21	805	81E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
092	04	SM	0	A	HALF MOON BAY, JCT. RTE. 1	15500	572	3.69	240	61	33	238	41.98	10.69	5.74	41.59	101	03V
092	04	SM	5.191	B	JCT. RTE. 35 SOUTH	24000	886	3.69	372	95	51	368	41.98	10.69	5.74	41.59	156	03E
092	04	SM	5.191	A	JCT. RTE. 35 SOUTH	26000	1404	5.4	633	178	6	587	45.1	12.7	.4	41.8	242	94V
092	04	SM	R11.208	B	JCT. RTE. 82	79000	1817	2.3	1127	243	24	423	62	13.4	1.3	23.3	211	94V
092	04	SM	R12.143	B	SAN MATEO, JCT. RTE. 101	102000	2713	2.66	1674	506	89	443	61.72	18.66	3.28	16.34	271	12V
092	04	SM	R12.143	A	SAN MATEO, JCT. RTE. 101	139000	6255	4.5	3228	594	188	2246	51.6	9.5	3	35.9	970	94V
092	04	SM	R14.443	B	SAN MATEO/HAYWARD BRIDGE	91000	5915	6.5	2928	521	30	2437	49.5	8.8	.5	41.2	996	94V
092	04	ALA	6.392	B	HAYWARD, JCT. RTE. 880	111000	7770	7	3489	831	350	3100	44.9	10.7	4.5	39.9	1320	94V
092	04	ALA	6.392	A	HAYWARD, JCT. RTE. 880	57000	1197	2.1	810	171	44	171	67.7	14.3	3.7	14.3	110	94V
092	04	ALA	8.219	B	HAYWARD, JCT. RTES. 185/238	36000	526	1.46	373	59	17	77	70.89	11.3	3.25	14.55	48	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
094	11	SD	1.416	A	BEGIN RTE AT JCT RTE 5 and EB ON FRM "G" ST / 17TH	111000	3996	3.6	2781	284	68	863	69.6	7.1	1.7	21.6	431	86V
094	11	SD	3.172	B	SAN DIEGO, JCT. RTE. 15	148000	3996	2.7	3317	340	92	248	83	8.5	2.3	6.2	246	81V
094	11	SD	3.172	A	SAN DIEGO, JCT. RTE. 15	142000	5964	4.2	4831	423	173	537	81	7.1	2.9	9	419	80E
094	11	SD	4.086	A	SAN DIEGO, JCT. RTE. 805	175000	6825	3.9	4962	662	164	1037	72.7	9.7	2.4	15.2	616	86E
094	11	SD	7.758	B	COLLEGE AVENUE	145000	5655	3.9	4111	549	136	860	72.7	9.7	2.4	15.2	511	86V
094	11	SD	R13.333	B	AVOCADO BOULEVARD	56000	2800	5	1590	381	78	750	56.8	13.6	2.8	26.8	361	96E
094	11	SD	14.86	B	JCT. RTE. 54 NORTH	61000	2806	4.6	1338	331	59	1078	47.7	11.8	2.1	38.4	458	96E
094	11	SD	14.86	A	JCT. RTE. 54 NORTH	16700	1002	6	703	93	42	163	70.2	9.3	4.2	16.3	96	96E
094	11	SD	19.4	B	LYONS VALLEY ROAD	16100	966	6	678	90	41	157	70.2	9.3	4.2	16.3	92	96E
094	11	SD	19.4	A	LYONS VALLEY ROAD	10800	756	7	499	78	14	165	66	10.3	1.9	21.8	84	96E
094	11	SD	38.97	B	JCT. RTE. 188 SOUTH	5400	448	8.3	189	29	20	210	42.1	6.5	4.5	46.9	85	96E
094	11	SD	52.15	B	BUCKMAN SPRINGS ROAD	1700	141	8.3	59	9	6	66	42.1	6.5	4.5	46.9	27	96E
094	11	SD	52.15	A	BUCKMAN SPRINGS ROAD	1700	267	15.7	144	32	0	91	53.9	11.9	0	34.2	39	96E
094	11	SD	65.375	B	JCT. RTE. 8	1200	188	15.7	101	22	0	64	53.9	11.9	0	34.2	28	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
095	08	RIV	L.157	A	JCT. RTE. 10	4800	576	12	272	78	20	207	47.2	13.5	3.4	35.9	91	93E
095	08	RIV	0	A	HOBSON WAY	3000	360	12	170	49	13	128	47.3	13.6	3.6	35.5	57	93V
095	08	RIV	10.54	B	PALO VERDE DAM ROAD	1650	297	18	140	40	11	105	47.3	13.6	3.6	35.5	46	93V
095	08	SBD	9.684	B	JCT. RTE. 62	1450	197	13.6	41	0	0	156	21	0	0	79	55	92V
095	08	SBD	9.684	A	JCT. RTE. 62	2300	579	25.19	117	6	9	448	20.23	.95	1.51	77.32	161	98V
095	08	SBD	37.3	A	HAVASU LAKE ROAD	4900	908	18.53	191	27	9	681	21	3	1	75	245	98E
095	08	SBD	R57.207	A	EAST JCT. RTE. 40	5500	868	15.79	189	30	0	650	21.75	3.41	0	74.84	234	94V
095	08	SBD	R57.244	A	WEST JCT. RTE. 40	2500	310	12.38	61	6	2	241	19.6	1.9	.6	77.9	86	94V
095	08	SBD	80.453	B	NEVADA STATE LINE	2750	330	12	66	7	3	254	20	2	1	77	91	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
096	01	HUM	0	A	WILLOW CREEK, JCT. RTE. 299	2750	57	2.07	19	10	5	24	33.33	16.67	8.33	41.67	11	06E
096	01	HUM	23.086	B	WEITCHPEC, JCT. RTE. 169	700	64	9.09	21	11	5	27	33.33	16.67	8.33	41.67	12	06E
096	01	HUM	23.086	A	WEITCHPEC, JCT. RTE. 169	470	59	12.5	20	10	5	25	33.33	16.67	8.33	41.67	11	06E
096	02	SIS	23.268	A	SWILLUP CREEK BRIDGE	190	7	3.68	3	0	0	4	42.86	0	0	57.14	1	11V
096	02	SIS	38.758	A	BENJAMIN CREEK ROAD	400	10	2.50	4	0	0	6	40.00	0	0	60.00	2	10E
096	02	SIS	41.021	O	INDIAN CREEK BRIDGE	1150	20	1.74	8	0	1	11	40.00	0	5.0	55.0	4	10E
096	02	SIS	41.25	O	HAPPY CAMP, SECOND STREET	1950	51	2.62	28	11	0	12	54.9	21.57	0	23.53	6	10E
096	02	SIS	41.67	B	DAVIS ROAD	1500	47	3.13	25	10	0	12	53.19	21.28	0	25.53	6	10E
096	02	SIS	41.67	A	DAVIS ROAD	700	42	6	22	9	0	11	52.38	21.43	0	26.19	5	11V
096	02	SIS	R52.509	B	THOMPSON CREEK BRIDGE	600	28	4.72	10	6	2	10	35.75	22	6.25	36	5	10E
096	02	SIS	60.757	O	SIEAD MAINTENANCE STATION	600	31	5.17	10	8	1	12	32.26	25.81	3.23	38.71	5	12V
096	02	SIS	71.33	A	SCOTT BAR ROAD	500	18	3.6	9	1	0	8	50	5.56	0	44.44	3	11V
096	02	SIS	103.418	B	JCT. RTE. 263 SOUTH	800	58	7.25	14	20	1	23	24.14	34.48	1.72	39.66	10	11V
096	02	SIS	103.418	A	JCT. RTE. 263 SOUTH	450	20	4.44	2	6	0	12	10	30	0	60	5	11V
096	02	SIS	105.823	B	JCT. RTE. 5	450	20	4.44	2	6	0	12	10	30	0	60	5	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
097	02	SIS	L0	A	WEED, JCT. RTE. 5	10400	1072	10.31	59	50	16	947	5.52	4.65	1.5	88.33	336	10E
097	02	SIS	.05	A	JCT. RTE. 265	6800	1043	15.34	48	51	14	929	4.64	4.88	1.38	89.1	329	10E
097	02	SIS	4.43	B	WEED, BIG SPRINGS ROAD	5600	1140	20.36	62	46	19	1013	5.44	4.04	1.67	88.86	359	11V
097	02	SIS	4.43	A	WEED, BIG SPRINGS ROAD	3300	1140	34.55	62	46	19	1013	5.44	4.04	1.67	88.86	359	11V
097	02	SIS	20.19	B	GRASS LAKE STATE HIGHWAY MAINTENANCE STATION	3100	1288	41.54	211	42	14	1020	16.42	3.27	1.12	79.19	365	12E
097	02	SIS	45.248	B	SAMS NECK ROAD	2800	1163	41.54	191	38	13	921	16.42	3.27	1.12	79.19	330	12V
097	02	SIS	49.827	O	DORRIS QUARANTINE STATION	3250	1350	41.54	222	44	15	1069	16.42	3.27	1.12	79.19	383	12E
097	02	SIS	50.89	B	DORRIS, FIRST/MAIN STREETS	4300	1786	41.54	293	58	20	1414	16.42	3.27	1.12	79.19	506	12E
097	02	SIS	53.809	B	JCT. RTE. 161 EAST	3800	1579	41.54	259	52	18	1250	16.42	3.27	1.12	79.19	448	12E
097	02	SIS	53.809	A	JCT. RTE. 161 EAST	3600	915	25.41	27	88	35	766	2.94	9.59	3.78	83.68	278	10E
097	02	SIS	54.089	B	OREGON STATE LINE	3600	915	25.41	27	88	35	766	2.94	9.59	3.78	83.69	278	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
098	11	IMP	R.304	A	WEST JCT. RTE. 8	1400	98	7	28	12	10	48	28.6	12.4	10.4	48.6	20	94E
098	11	IMP	22.197	B	DREW ROAD (SUNSET BOULEVARD)	1750	187	10.7	45	7	8	126	24.1	4	4.5	67.4	47	80E
098	11	IMP	22.197	A	DREW ROAD (SUNSET BOULEVARD)	1750	214	12.2	59	10	10	135	27.5	4.9	4.5	63.1	51	80E
098	11	IMP	31.92	B	CALEXICO, CESAR CHAVEZ BOULEVARD	20200	1030	5.1	581	69	27	353	56.4	6.7	2.6	34.3	152	81V
098	11	IMP	32.314	B	JCT. RTE. 111	18000	1170	6.5	501	131	46	493	42.8	11.2	3.9	42.1	206	78V
098	11	IMP	32.314	A	JCT. RTE. 111	24100	916	3.8	559	127	38	191	61	13.9	4.2	20.9	103	78V
098	11	IMP	34.46	B	BOWKER ROAD	9700	1077	11.1	672	127	5	272	62.4	11.8	.5	25.3	130	81E
098	11	IMP	34.46	A	BOWKER ROAD	5400	1487	27.54	249	183	91	964	16.76	12.29	6.15	64.8	372	04E
098	11	IMP	35.197	B	CALEXICO, COLE ROAD	5400	771	14.28	162	116	22	471	21.01	15.05	2.85	61.09	182	12E
098	11	IMP	39.654	B	JCT RTE 7	10200	1092	10.71	281	204	31	576	25.73	18.68	2.84	52.75	232	12E
098	11	IMP	39.654	A	JCT RTE 7	2200	325	14.77	112	22	10	181	34.46	6.77	3.08	55.69	70	12E
098	11	IMP	R56.884	B	EAST JCT. RTE. 8	1600	424	26.49	268	17	26	112	63.27	4.08	6.12	26.53	53	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	KER	L.748	A	JCT. RTE. 5	40500	13640	33.68	5745	567	502	6825	42.12	4.16	3.68	50.04	2682	11E
099	06	KER	2.732	A	METTLER, JCT. RTE. 166 WEST	40000	10000	25	1600	400	300	7700	16	4	3	77	2793	05E
099	06	KER	13.411	B	JCT. RTE. 223 EAST	42000	10500	25	1680	525	315	7980	16	5	3	76	2907	05E
099	06	KER	17.5	B	JCT. RTE. 119 WEST	50000	12115	24.23	3133	594	250	8139	25.86	4.9	2.06	67.18	3009	05V
099	06	KER	22.604	B	BAKERSFIELD, MING AVENUE INTERCHANGE	117000	10553	9.02	2600	447	175	7331	24.64	4.24	1.66	69.47	2687	11V
099	06	KER	25.654	B	JCT. RTE. 58 WEST, JCT. RTE. 178 EAST	139000	29190	21	7298	1460	876	19557	25	5	3	67	7266	05E
099	06	KER	25.654	A	JCT. RTE. 58 WEST, JCT. RTE. 178 EAST	109000	26967	24.74	6885	4477	2654	12952	25.53	16.6	9.84	48.03	5511	11E
099	06	KER	R29.878	B	JCT. RTE. 65	80000	24000	30	3840	960	720	18480	16	4	3	77	6704	04E
099	06	KER	R29.878	A	JCT. RTE. 65	65000	19500	30	3120	780	585	15015	16	4	3	77	5447	04E
099	06	KER	44.307	B	JCT. RTE. 46	55000	15400	28	2618	1386	924	10472	17	9	6	68	3968	03V
099	06	KER	44.307	A	JCT. RTE. 46	51000	13770	27	2203	551	413	10603	16	4	3	77	3847	04E
099	06	KER	55.521	B	DELANO, JCT. RTE. 155	51000	14280	28	2713	1856	428	9282	19	13	3	65	3531	04E
099	06	KER	55.521	A	DELANO, JCT. RTE. 155	47500	13300	28	2527	665	399	9709	19	5	3	73	3558	04E
099	06	TUL	6.148	B	AVENUE 48	44500	9309	20.92	1915	429	248	6717	20.57	4.61	2.66	72.16	2460	12V
099	06	TUL	9.712	A	AVENUE 76	39000	9309	23.87	1972	653	396	6287	21.18	7.02	4.25	67.54	2356	12E
099	06	TUL	18.429	B	TIPTON, JCT. RTE. 190 EAST	42000	9311	22.17	1989	415	283	6624	21.36	4.46	3.04	71.14	2435	12E
099	06	TUL	18.429	A	TIPTON, JCT. RTE. 190 EAST	42500	9614	22.62	2036	675	409	6493	21.18	7.02	4.25	67.54	2434	12E
099	06	TUL	23.489	B	AVENUE 184	45000	9617	21.37	2037	675	409	6495	21.18	7.02	4.25	67.54	2434	12V
099	06	TUL	25.433	B	AVENUE 200	46000	9614	20.9	2036	675	409	6493	21.18	7.02	4.25	67.54	2434	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	TUL	25.433	A	AVENUE 200	45500	9614	21.13	2036	675	409	6493	21.18	7.02	4.25	67.54	2434	12E
099	06	TUL	29.568	B	TULARE, JCT. RTE. 137	52500	10500	20	2186	725	452	7137	20.82	6.9	4.3	67.97	2672	12E
099	06	TUL	29.568	A	TULARE, JCT. RTE. 137	54500	10355	19	2840	621	409	6483	27.43	6	3.95	62.61	2453	12E
099	06	TUL	R38.75	B	JCT. RTE. 198 EAST	55000	9499	17.27	1249	524	352	7372	13.15	5.52	3.71	77.61	2687	12V
099	06	TUL	R38.75	A	JCT. RTE. 198 EAST	54500	12072	22.15	3203	698	465	7706	26.53	5.78	3.85	63.83	2903	12V
099	06	TUL	R53.822	B	MENDOCINO AVENUE	55000	12315	22.39	3246	549	374	8145	26.36	4.46	3.04	66.14	3029	11E
099	06	TUL	R53.822	A	MENDOCINO AVENUE	53000	11867	22.39	3128	529	361	7849	26.36	4.46	3.04	66.14	2919	11E
099	06	FRE	R.951	A	KINGSBURG, JCT. RTE. 201 EAST	56000	12538	22.39	3305	559	381	8293	26.36	4.46	3.04	66.14	3084	11E
099	06	FRE	6.431	B	JCT. RTE. 43 SOUTH	66000	10296	15.6	3192	650	362	6091	31	6.31	3.52	59.16	2326	12E
099	06	FRE	6.431	A	JCT. RTE. 43 SOUTH	77000	10295	13.37	3191	650	362	6091	31	6.31	3.52	59.16	2326	12E
099	06	FRE	11.098	B	FOWLER, MERCED STREET	88000	12170	13.83	2662	907	492	8109	21.87	7.45	4.04	66.63	3047	11E
099	06	FRE	15.491	A	CHESTNUT AVENUE	80000	17600	22	3759	785	535	12521	21.36	4.46	3.04	71.14	4602	07E
099	06	FRE	19.29	B	FRESNO, NORTH JCT. RTE. 41	103000	16552	16.07	3536	738	503	11775	21.36	4.46	3.04	71.14	4328	07E
099	06	FRE	19.29	A	FRESNO, NORTH JCT. RTE. 41	62000	14260	23	2995	1283	570	9412	21	9	4	66	3554	04E
099	06	FRE	20.19	B	FRESNO, VENTURA STREET	62000	14260	23	2852	1283	713	9412	20	9	5	66	3570	04E
099	06	FRE	20.19	A	FRESNO, VENTURA STREET	79000	15800	20	3160	1422	790	10428	20	9	5	66	3955	04E
099	06	FRE	21.012	B	FRESNO, STANISLAUS STREET	82000	17220	21	3444	1550	861	11365	20	9	5	66	4311	04E
099	06	FRE	21.012	A	FRESNO, STANISLAUS STREET	94000	15482	16.47	4383	988	384	9729	28.31	6.38	2.48	62.84	3657	07E
099	06	FRE	24.416	B	FRESNO, CLINTON AVENUE	109000	14617	13.41	3989	836	324	9467	27.29	5.72	2.22	64.77	3530	12E
099	06	FRE	24.416	A	FRESNO, CLINTON AVENUE	95000	12740	13.41	3251	719	273	8496	25.52	5.64	2.14	66.69	3151	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	06	FRE	30.988	B	HERNDON AVENUE	63000	12254	19.45	3111	707	457	7977	25.39	5.77	3.73	65.1	2993	11E
099	06	FRE	31.609	O	FRESNO/MADERA COUNTY LINE	64000	13440	21	3805	857	333	8446	28.31	6.38	2.48	62.84	3175	11E
099	06	MAD	0	O	FRESNO/MADERA COUNTY LINE	64000	13440	21	3805	857	333	8446	28.31	6.38	2.48	62.84	3175	11E
099	06	MAD	9.49	B	GATEWAY DRIVE	65000	13650	21	3864	871	339	8578	28.31	6.38	2.48	62.84	3225	11E
099	06	MAD	9.49	A	GATEWAY DRIVE	62000	13020	21	3686	831	323	8182	28.31	6.38	2.48	62.84	3076	11E
099	06	MAD	10.268	B	MADERA, JCT. RTE. 145	62000	13020	21	3686	831	323	8182	28.31	6.38	2.48	62.84	3076	11E
099	06	MAD	10.268	A	MADERA, JCT. RTE. 145	65000	13221	20.34	2644	1190	661	8726	20	9	5	66	3310	11E
099	06	MAD	12.752	A	MADERA, AVENUE 16	61000	12407	20.34	2357	620	496	8933	19	5	4	72	3294	11E
099	06	MAD	22.727	B	CALIFA, JCT. RTE. 152 WEST	50000	10410	20.82	1891	594	382	7542	18.17	5.71	3.67	72.45	2779	12V
099	06	MAD	22.727	A	CALIFA, JCT. RTE. 152 WEST	37000	7400	20	1406	370	296	5328	19	5	4	72	1965	11E
099	06	MAD	26.576	B	JCT. RTE. 233 WEST	38000	7980	21	1596	399	319	5666	20	5	4	71	2094	11E
099	06	MAD	26.576	A	JCT. RTE. 233 WEST	37000	7770	21	1476	389	311	5594	19	5	4	72	2063	11E
099	06	MAD	28.167	B	MINTURN ROAD	37000	7770	21	1554	389	389	5439	20	5	5	70	2024	11E
099	06	MAD	28.167	A	MINTURN ROAD	38000	7980	21	1596	399	399	5586	20	5	5	70	2078	11E
099	10	MER	13.861	B	MERCED, JCT. RTE. 140 EAST	44000	12012	27.3	1850	529	553	9081	15.4	4.4	4.6	75.6	3328	91V
099	10	MER	13.861	A	MERCED, JCT. RTE. 140 EAST	42500	8755	20.6	1436	473	228	6619	16.4	5.4	2.6	75.6	2411	91V
099	10	MER	15.799	A	MERCED, JCT. RTE. 140 WEST; JCT. RTE. 59 NORTH	54000	10800	20	2160	864	432	7344	20	8	4	68	2752	89E
099	10	MER	23.462	A	ATWATER, WEST ATWATER BOULEVARD	51000	12546	24.6	2559	778	740	8469	20.4	6.2	5.9	67.5	3192	89V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	10	STA	R6.75	A	TAYLOR ROAD	80000	13040	16.3	3363	686	296	8695	25.79	5.26	2.27	66.68	3224	07V
099	10	STA	8.693	O	FAITH HOME ROAD (KEYES WIM)	101500	12718	12.53	2888	618	252	8960	22.71	4.86	1.98	70.45	3286	12V
099	10	STA	R13.263	B	MODESTO, HATCH ROAD/9TH STREET	97000	12144	12.52	3217	647	295	7986	26.49	5.33	2.43	65.76	2971	04E
099	10	STA	R13.263	A	MODESTO, HATCH ROAD/9TH STREET	103000	12412	12.05	3288	662	302	8162	26.49	5.33	2.43	65.76	3036	04E
099	10	STA	R16.121	A	MODESTO, JCT. RTE. 132	122000	16470	13.5	4365	1235	412	10458	26.5	7.5	2.5	63.5	3935	03E
099	10	STA	M18.52	A	MODESTO, CARPENTER ROAD	128000	17280	13.5	4579	1296	432	10973	26.5	7.5	2.5	63.5	4129	03E
099	10	STA	R22.558	B	SALIDA, JCT. RTE. 219 EAST	110000	14850	13.5	3935	1114	371	9430	26.5	7.5	2.5	63.5	3548	03E
099	10	STA	R22.558	A	SALIDA, JCT. RTE. 219 EAST	111000	14985	13.5	3971	1124	375	9515	26.5	7.5	2.5	63.5	3580	03E
099	10	SJ	1.708	A	MILGEO AVENUE	125000	16875	13.5	4472	1266	422	10716	26.5	7.5	2.5	63.5	4032	03E
099	10	SJ	6.654	B	MANTECA, NORTH JCT. RTE. 120	83000	11205	13.5	2969	840	280	7115	26.5	7.5	2.5	63.5	2677	03E
099	10	SJ	6.654	A	MANTECA, NORTH JCT. RTE. 120	66000	9775	14.81	2590	1202	400	5583	26.5	12.3	4.09	57.11	2186	04E
099	10	SJ	11.468	A	TURNER STATION/FRENCH CAMP ROAD	69000	11109	16.1	3699	1532	545	5332	33.3	13.79	4.91	48	2190	07V
099	10	SJ	16.698	B	STOCKTON, MARIPOSA ROAD	73000	9789	13.41	2594	1204	400	5590	26.5	12.3	4.09	57.11	2189	04E
099	10	SJ	16.698	A	STOCKTON, MARIPOSA ROAD	87000	11484	13.2	3445	919	459	6661	30	8	4	58	2571	03E
099	10	SJ	17.216	A	JCT. RTE. 4 EAST	94000	12408	13.2	3722	993	496	7197	30	8	4	58	2778	03E
099	10	SJ	18.022	A	JCT. RTE. 26 WEST	96000	12672	13.2	3802	1014	507	7350	30	8	4	58	2837	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	10	SJ	19.29	A	JCT. RTE. 26 EAST	105000	13965	13.3	4190	1117	559	8100	30	8	4	58	3126	03E
099	10	SJ	20.336	A	JCT. RTE. 88 NORTHEAST	91000	12103	13.3	3631	968	484	7020	30	8	4	58	2709	03E
099	10	SJ	21.674	B	WILSON WAY	86000	11438	13.3	3431	915	458	6634	30	8	4	58	2560	03E
099	10	SJ	21.674	A	WILSON WAY	96000	12768	13.3	3830	1021	511	7405	30	8	4	58	2858	03E
099	10	SJ	29.499	B	LODI, JCT. RTE. 12 WEST	58000	7714	13.3	2314	617	309	4474	30	8	4	58	1727	03E
099	10	SJ	29.499	A	LODI, JCT. RTE. 12 WEST	65000	8710	13.4	3026	540	281	4863	34.74	6.2	3.23	55.83	1875	03E
099	10	SJ	30.974	A	LODI, JCT. RTE. 12 EAST	65000	8710	13.4	3026	540	281	4863	34.74	6.2	3.23	55.83	1875	03E
099	10	SJ	35.597	A	JAHANT ROAD	60000	8040	13.4	2793	498	260	4489	34.74	6.2	3.23	55.83	1730	03E
099	03	SAC	.123	A	SAN JOAQUIN/SACRAMENTO COUNTY LINE	60000	9036	15.06	3473	522	232	4808	38.44	5.78	2.57	53.21	1862	04E
099	03	SAC	3.525	A	JCT. RTE. 104 EAST	64000	9197	14.37	3535	532	236	4894	38.44	5.78	2.57	53.21	1896	04V
099	03	SAC	6.008	A	ARNO ROAD	67000	9005	13.44	2434	509	219	5842	27.03	5.65	2.43	64.88	2180	11E
099	03	SAC	12.761	B	ELK GROVE BOULEVARD	66000	10164	15.4	3300	672	312	5880	32.47	6.61	3.07	57.85	2252	02E
099	03	SAC	12.761	A	ELK GROVE BOULEVARD	103000	10908	10.59	3542	721	335	6310	32.47	6.61	3.07	57.85	2416	02E
099	03	SAC	17.242	B	SACRAMENTO, STOCKTON BOULEVARD	153000	9823	6.42	3032	659	330	5801	30.87	6.71	3.36	59.06	2217	00E
099	03	SAC	17.242	A	SACRAMENTO, STOCKTON BOULEVARD	126000	10030	7.96	3112	669	334	5915	31.03	6.67	3.33	58.97	2260	00E
099	03	SAC	17.656	A	SACRAMENTO, MACK ROAD	162000	9704	5.99	2980	656	328	5741	30.71	6.76	3.38	59.16	2194	00E
099	03	SAC	19.612	A	FLORIN ROAD	179000	11599	6.48	3554	782	391	6871	30.64	6.74	3.37	59.24	2624	00E
099	03	SAC	21.944	B	SACRAMENTO, FRUITRIDGE ROAD	172000	9804	5.7	3027	653	326	5797	30.88	6.66	3.33	59.13	2214	00E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	03	SAC	21.944	A	SACRAMENTO, FRUITRIDGE ROAD	191000	10085	5.28	3128	678	334	5945	31.02	6.72	3.31	58.95	2272	00E
099	03	SAC	R24.351	B	JCT. RTES. 50/51/5	211000	9516	4.51	2925	638	313	5641	30.74	6.7	3.29	59.28	2153	00E
099	03	SAC	R32.124	A	JCT. RTES. 50/51/5	50000	4655	9.31	2127	325	157	2045	45.7	6.98	3.38	43.93	833	07V
099	03	SAC	35.37	B	ELVERTA ROAD	40000	4472	11.18	2169	258	124	1921	48.51	5.77	2.77	42.95	781	12V
099	03	SUT	R8.07	B	JCT. RTE. 70 NORTH	30000	2610	8.7	718	441	368	1083	27.5	16.9	14.1	41.5	493	97V
099	03	SUT	R8.07	A	JCT. RTE. 70 NORTH	15100	1296	8.58	225	113	56	902	17.39	8.7	4.35	69.57	338	02E
099	03	SUT	11.975	B	GARDEN HIGHWAY	15100	909	6.02	142	73	34	660	15.67	8.04	3.71	72.58	244	05E
099	03	SUT	R19.688	B	TUDOR, GARDEN HIGHWAY	15800	858	5.43	136	75	34	613	15.89	8.69	4.02	71.4	228	05E
099	03	SUT	20.991	B	JCT. RTE. 113	13700	1288	9.4	399	183	135	571	31	14.2	10.5	44.3	248	97E
099	03	SUT	20.991	A	JCT. RTE. 113	16500	1683	10.2	614	269	226	574	36.5	16	13.4	34.1	277	97E
099	03	SUT	25.62	B	OSWALD ROAD	16500	1683	10.2	614	269	226	574	36.5	16	13.4	34.1	277	97E
099	03	SUT	25.62	A	OSWALD ROAD	17800	1816	10.2	663	289	245	619	36.5	15.9	13.5	34.1	299	97E
099	03	SUT	30.633	B	YUBA CITY, JCT. RTE. 20	29500	2714	9.2	991	432	366	925	36.5	15.9	13.5	34.1	447	97E
099	03	SUT	T30.629	A	YUBA CITY, JCT. RTE. 20	19800	1822	9.2	665	290	246	621	36.5	15.9	13.5	34.1	300	97E
099	03	SUT	T35.96	B	ENCINAL ROAD/LIVE OAK BOULEVARD	18700	1720	9.2	628	273	230	588	36.5	15.9	13.4	34.2	284	97E
099	03	SUT	T35.96	A	ENCINAL ROAD/LIVE OAK BOULEVARD	18200	1674	9.2	611	266	226	571	36.5	15.9	13.5	34.1	276	97E
099	03	BUT	0	A	SUTTER/BUTTE COUNTY LINE	14600	1056	7.23	162	144	88	662	15.36	13.59	8.35	62.7	260	05E
099	03	BUT	2.79	A	LIVE OAK GRIDLEY ROAD	18100	1629	9	376	243	155	855	23.1	14.9	9.5	52.5	353	96E
099	03	BUT	4.38	B	GRIDLEY, SPRUCE STREET	22200	1998	9	462	298	190	1049	23.1	14.9	9.5	52.5	433	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
099	03	BUT	4.38	A	GRIDLEY, SPRUCE STREET	14500	1305	9	301	194	124	685	23.1	14.9	9.5	52.5	283	96E
099	03	BUT	11.159	B	JCT. RTE. 162 WEST	10300	1030	10	227	137	104	562	22	13.3	10.1	54.6	230	96E
099	03	BUT	11.159	A	JCT. RTE. 162 WEST	10400	1040	10	229	139	105	567	22	13.4	10.1	54.5	232	96E
099	03	BUT	13.161	B	JCT. RTE. 162 EAST	12500	1250	10	275	166	126	683	22	13.3	10.1	54.6	279	96E
099	03	BUT	13.161	A	JCT. RTE. 162 EAST	9100	910	10	200	122	92	496	22	13.4	10.1	54.5	203	96E
099	03	BUT	R30.603	B	CHICO, SKYWAY OVERCROSSING	32500	3380	10.4	1437	439	226	1278	42.52	12.99	6.69	37.8	565	06E
099	03	BUT	R30.603	A	CHICO, SKYWAY OVERCROSSING	49500	3277	6.62	2177	193	73	834	66.43	5.88	2.22	25.45	392	07E
099	03	BUT	R32.445	A	CHICO, JCT. RTE. 32 EAST	73000	4833	6.62	3211	284	107	1230	66.43	5.88	2.22	25.45	579	07E
099	03	BUT	R34.245	B	CHICO, COHASSET HIGHWAY	58000	3277	5.65	2119	182	68	908	64.67	5.55	2.07	27.7	414	12V
099	03	BUT	R34.245	A	CHICO, COHASSET HIGHWAY	41500	2747	6.62	1825	162	61	699	66.43	5.88	2.22	25.45	329	07E
099	03	BUT	40.22	A	KEEFER ROAD	11600	985	8.49	143	74	21	747	14.54	7.54	2.12	75.8	273	07E
099	02	TEH	0	A	BUTTE/TEHAMA COUNTY LINE	11200	935	8.35	108	83	42	702	11.55	8.88	4.49	75.08	260	12V
099	02	TEH	4.491	A	SOUTH AVENUE	6400	876	13.69	117	59	23	677	13.36	6.74	2.63	77.28	246	12V
099	02	TEH	5.42	A	VINA ROAD	6600	804	12.18	102	47	18	637	12.69	5.85	2.24	79.23	230	12E
099	02	TEH	11.181	O	SHERMAN STREET	6600	1076	16.3	265	142	29	640	24.63	13.2	2.7	59.48	247	12V
099	02	TEH	19.517	B	KAUFMAN AVENUE	8300	963	11.6	137	65	24	738	14.22	6.72	2.46	76.6	269	12E
099	02	TEH	19.517	A	KAUFMAN AVENUE	8500	1016	11.95	95	62	16	843	9.35	6.1	1.57	82.97	302	12E
099	02	TEH	24.943	B	JCT. RTE. 36	8500	1016	11.95	95	62	16	843	9.35	6.1	1.57	82.97	302	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	LA	S0	A	LOS ANGELES, JCT. RTE. 5, SANTA ANA FREEWAY, EAST LOS ANGELES INTERCHANGE	132000	5320	4.03	3023	593	149	1555	56.83	11.14	2.81	29.22	719	12E
101	07	LA	S1.329	B	LOS ANGELES, JCT. RTE. 10, SAN BERNARDINO FREEWAY INTERCHANGE	118000	4755	4.03	2702	530	134	1389	56.83	11.14	2.81	29.22	642	12E
101	07	LA	0	A	LOS ANGELES, JCT. RTE. 10, SAN BERNARDINO FREEWAY INTERCHANGE	207000	7224	3.49	4490	658	292	1784	62.15	9.11	4.04	24.7	876	12E
101	07	LA	.387	A	LOS ANGELES, VIGNES STREET INTERCHANGE	205000	7155	3.49	4447	652	289	1767	62.15	9.11	4.04	24.7	868	12E
101	07	LA	1.569	B	LOS ANGELES, JCT. RTE. 110, HARBOR/PASADENA FREEWAYS, FOUR LEVEL INTERCHANGE	215000	7504	3.49	4664	684	303	1853	62.15	9.11	4.04	24.7	910	12E
101	07	LA	1.569	A	LOS ANGELES, JCT. RTE. 110, HARBOR/PASADENA FREEWAYS, FOUR LEVEL INTERCHANGE	264000	8738	3.31	5162	916	459	2202	59.07	10.48	5.25	25.2	1092	12V
101	07	LA	2.857	B	LOS ANGELES, JCT. RTE. 2 NORTHEAST, ALVARADO STREET INTERCHANGE	257000	8507	3.31	4969	906	441	2191	58.41	10.65	5.18	25.76	1078	12E
101	07	LA	2.857	A	LOS ANGELES, JCT. RTE. 2 NORTHEAST, ALVARADO STREET INTERCHANGE	261000	10544	4.04	6090	1141	539	2775	57.76	10.82	5.11	26.32	1355	12E
101	07	LA	5.554	B	LOS ANGELES, JCT. RTE. 2 WEST, SANTA MONICA BOULEVARD INTERCHANGE	214000	8646	4.04	4937	950	435	2324	57.1	10.99	5.03	26.88	1126	12E
101	07	LA	5.554	A	LOS ANGELES, JCT. RTE. 2 WEST, SANTA MONICA BOULEVARD INTERCHANGE	188000	7595	4.04	4287	848	377	2084	56.44	11.16	4.96	27.44	1002	12E
101	07	LA	7.84	B	LOS ANGELES, HIGHLAND AVENUE INTERCHANGE	223000	9009	4.04	5025	1021	441	2523	55.78	11.33	4.89	28	1205	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	LA	7.84	A	LOS ANGELES, HIGHLAND AVENUE INTERCHANGE	268000	10827	4.04	5969	1245	521	3092	55.13	11.5	4.81	28.56	1467	12E
101	07	LA	11.747	B	LOS ANGELES, JCT. RTES. 134/170, VENTURA/ HOLLYWOOD FREEWAYS INTERCHANGE	222000	8969	4.04	4826	1063	418	2662	53.81	11.85	4.66	29.68	1247	12E
101	07	LA	11.747	A	LOS ANGELES, JCT. RTES. 134/170, VENTURA/ HOLLYWOOD FREEWAYS INTERCHANGE	278000	10703	3.85	6272	872	390	3170	58.6	8.15	3.64	29.62	1451	12V
101	07	LA	17.17	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	300000	11220	3.74	6575	914	408	3323	58.6	8.15	3.64	29.62	1521	12E
101	07	LA	17.17	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	316000	17222	5.45	10722	1509	742	4250	62.26	8.76	4.31	24.68	2089	12E
101	07	LA	19.99	O	ENCINO AVENUE PEDESTRIAN OVERCROSSING	299000	16296	5.45	10146	1428	702	4022	62.26	8.76	4.31	24.68	1977	12E
101	07	LA	25.337	B	LOS ANGELES, JCT. RTE. 27, TOPANGA CANYON BOULEVARD INTERCHANGE	224000	12208	5.45	7601	1069	526	3013	62.26	8.76	4.31	24.68	1481	12E
101	07	LA	25.337	A	LOS ANGELES, JCT. RTE. 27, TOPANGA CANYON BOULEVARD INTERCHANGE	201000	10955	5.45	6821	960	472	2704	62.26	8.76	4.31	24.68	1329	12E
101	07	VEN	.701	B	THOUSAND OAKS, JCT. RTE. 23 SOUTH, WESTLAKE BOULEVARD INTERCHANGE	174000	7273	4.18	3053	372	197	3650	41.98	5.12	2.71	50.19	1429	12E
101	07	VEN	.701	A	THOUSAND OAKS, JCT. RTE. 23 SOUTH, WESTLAKE BOULEVARD INTERCHANGE	175000	7123	4.07	2990	365	193	3575	41.98	5.12	2.71	50.19	1400	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	VEN	3.107	B	THOUSAND OAKS, JCT. RTE. 23 NORTH, MOORPARK FREEWAY INTERCHANGE	188000	6975	3.71	2928	357	189	3501	41.98	5.12	2.71	50.19	1371	12E
101	07	VEN	3.107	A	THOUSAND OAKS, JCT. RTE. 23 NORTH, MOORPARK FREEWAY INTERCHANGE	175000	6265	3.58	2630	321	170	3144	41.98	5.12	2.71	50.19	1231	12E
101	07	VEN	7.885	A	THOUSAND OAKS, WENDY DRIVE INTERCHANGE	126000	6187	4.91	2597	317	168	3105	41.98	5.12	2.71	50.19	1216	12V
101	07	VEN	12.298	B	CAMARILLO, PLEASANT VALLEY ROAD INTERCHANGE	126000	6187	4.91	2597	317	168	3105	41.98	5.12	2.71	50.19	1216	12V
101	07	VEN	13.848	B	CAMARILLO, JCT. RTE. 34, LEWIS ROAD INTERCHANGE	130000	6383	4.91	2680	327	173	3204	41.98	5.12	2.71	50.19	1255	12E
101	07	VEN	13.848	A	CAMARILLO, JCT. RTE. 34, LEWIS ROAD INTERCHANGE	139000	7395	5.32	3558	750	373	2715	48.11	10.14	5.05	36.71	1185	12E
101	07	VEN	22.006	B	OXNARD, JCT. RTE. 232, VINEYARD AVENUE	132000	6257	4.74	2836	609	297	2514	45.33	9.74	4.75	40.18	1066	12E
101	07	VEN	22.729	A	OXNARD, JCT. RTE. 1 SOUTH, PACIFIC COAST HIGHWAY	143000	5391	3.77	2246	497	235	2414	41.66	9.22	4.36	44.77	992	12E
101	07	VEN	R24.645	A	VENTURA, VICTORIA AVENUE INTERCHANGE	116000	4524	3.9	1654	385	172	2313	36.57	8.5	3.81	51.12	917	12V
101	07	VEN	26.39	B	VENTURA, JCT. RTE. 126, SANTA PAULA FREEWAY INTERCHANGE	87000	4298	4.94	1572	365	164	2197	36.57	8.5	3.81	51.12	871	12E
101	07	VEN	26.39	A	VENTURA, JCT. RTE. 126, SANTA PAULA FREEWAY INTERCHANGE	117000	6494	5.55	2622	581	341	2950	40.38	8.95	5.25	45.42	1213	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	07	VEN	30.906	B	VENTURA, JCT. RTE. 33, OJAI FREEWAY INTERCHANGE	93000	5943	6.39	2243	502	363	2835	37.74	8.45	6.11	47.7	1156	12E
101	07	VEN	30.906	A	VENTURA, JCT. RTE. 33, OJAI FREEWAY INTERCHANGE	70000	5397	7.71	1866	423	386	2723	34.57	7.84	7.15	50.45	1100	12E
101	07	VEN	R43.622	B	VENTURA/SANTA BARBARA COUNTY LINE	65000	5324	8.19	2030	385	310	2600	38.12	7.23	5.82	48.83	1049	12E
101	05	SB	R.634	B	JCT. RTE. 150 EAST	61000	5490	9	2251	445	329	2465	41	8.1	6	44.9	1019	12E
101	05	SB	R.634	A	JCT. RTE. 150 EAST	64000	5120	8	2099	415	307	2299	41	8.1	6	44.9	950	12E
101	05	SB	2.64	B	CARPINTERIA, CASITAS PASS ROAD	65800	5922	9	2428	480	355	2659	41	8.1	6	44.9	1099	12E
101	05	SB	2.64	A	CARPINTERIA, CASITAS PASS ROAD	60000	5400	9	2214	437	324	2425	41	8.1	6	44.9	1002	12E
101	05	SB	9.003	B	MONTECITO, SHEFFIELD DRIVE	65000	5850	9	2399	474	351	2627	41	8.1	6	44.9	1085	12E
101	05	SB	9.003	A	MONTECITO, SHEFFIELD DRIVE	68100	6129	9	2513	496	368	2752	41	8.1	6	44.9	1137	12E
101	05	SB	11.407	B	SANTA BARBARA, JCT. RTE. 225 WEST	66500	3990	6	2035	324	123	1508	51	8.13	3.08	37.79	639	12E
101	05	SB	11.407	A	SANTA BARBARA, JCT. RTE. 225 WEST	76700	3835	5	1956	312	118	1449	51	8.13	3.08	37.79	614	12E
101	05	SB	12.754	A	SANTA BARBARA, JCT. RTE. 144	85700	4285	5	2185	348	132	1619	51	8.13	3.08	37.79	686	12E
101	05	SB	16.552	B	SANTA BARBARA, JCT. RTE. 225 SOUTHEAST	136000	5005	3.68	2625	451	157	1773	52.44	9.01	3.13	35.42	768	12V
101	05	SB	16.552	A	SANTA BARBARA, JCT. RTE. 225 SOUTHEAST	130000	4810	3.7	2566	391	148	1705	53.35	8.13	3.08	35.44	736	12V
101	05	SB	18.364	B	JCT. RTE. 154	127000	5080	4	1473	711	203	2692	29	14	4	53	1076	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SB	18.364	A	JCT. RTE. 154	119000	4760	4	1380	666	238	2475	29	14	5	52	998	12E
101	05	SB	21.414	B	JCT. RTE. 217 SOUTH	112000	4480	4	1299	627	224	2330	29	14	5	52	940	12E
101	05	SB	21.414	A	JCT. RTE. 217 SOUTH	79200	3960	5	1346	357	158	2098	34	9.01	4	52.99	827	12E
101	05	SB	23.711	A	LOS CARNEROS ROAD	63000	5670	9	1928	454	397	2892	34	8	7	51	1165	12E
101	05	SB	24.762	A	STORKE ROAD	34700	3123	9	906	250	156	1811	29	8	5	58	702	12E
101	05	SB	26.907	A	HOLLISTER AVENUE	31000	3410	11	1398	341	171	1500	41	10	5	44	623	12E
101	05	SB	R48.847	B	LAS CRUCES, JCT. RTE. 1 NORTHWEST	29500	3283	11.13	1348	226	111	1598	41.06	6.88	3.38	48.67	636	12V
101	05	SB	R48.847	A	LAS CRUCES, JCT. RTE. 1 NORTHWEST	22400	2493	11.13	1024	172	84	1213	41.06	6.88	3.38	48.67	482	12E
101	05	SB	R57.117	B	BUELLTON, JCT. RTE. 246	22200	3108	14	870	249	124	1865	28	8	4	60	715	12E
101	05	SB	R57.117	A	BUELLTON, JCT. RTE. 246	20300	2842	14	796	199	142	1705	28	7	5	60	655	12E
101	05	SB	62.671	B	ZACA, JCT. RTE. 154 EAST	22900	3206	14	930	221	192	1863	29	6.88	6	58.12	724	12E
101	05	SB	62.671	A	ZACA, JCT. RTE. 154 EAST	27900	3348	12	1038	234	201	1875	31	7	6	56	734	12E
101	05	SB	70.921	B	LOS ALAMOS, JCT. RTE. 135 NORTHWEST	27900	3348	12	1071	230	201	1845	32	6.88	6	55.12	725	12E
101	05	SB	70.921	A	LOS ALAMOS, JCT. RTE. 135 NORTHWEST	26400	3432	13	1133	236	172	1892	33	6.88	5	55.12	739	12E
101	05	SB	80.21	O	LAS FLORES BRIDGE	28000	3360	12	1109	235	168	1848	33	7	5	55	723	12E
101	05	SB	86.588	B	BETTERAVIA ROAD	43000	4300	10	1161	602	172	2365	27	14	4	55	937	12E
101	05	SB	86.588	A	BETTERAVIA ROAD	54100	4328	8	1212	606	173	2337	28	14	4	54	930	12E
101	05	SB	90.749	B	JCT. RTE. 135 SOUTH	54300	4344	8	1216	608	174	2346	28	14	4	54	933	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SLO	.813	B	JCT. RTE. 166 EAST	61300	4904	8	1422	687	196	2599	29	14	4	53	1038	12E
101	05	SLO	.813	A	JCT. RTE. 166 EAST	50100	4008	8	1162	561	160	2124	29	14	4	53	849	12E
101	05	SLO	13.173	B	ARROYO GRANDE, JCT. RTE. 227 NORTH, GRAND AVENUE	47400	4266	9	1280	597	171	2218	30	14	4	52	890	12E
101	05	SLO	13.173	A	ARROYO GRANDE, JCT. RTE. 227 NORTH, GRAND AVENUE	50600	4554	9	1321	638	182	2414	29	14	4	53	965	12E
101	05	SLO	17.756	B	PISMO BEACH, JCT. RTE. 1 SOUTH	61100	5499	9	1595	770	275	2859	29	14	5	52	1153	12E
101	05	SLO	17.756	A	PISMO BEACH, JCT. RTE. 1 SOUTH	64400	6311	9.8	1830	884	252	3345	29	14	4	53	1336	12E
101	05	SLO	R24.296	B	SANTA FE	68100	6129	9	2084	552	245	3248	34	9	4	53	1280	12E
101	05	SLO	R24.296	A	SANTA FE	63300	5697	9	1937	513	285	2962	34	9	5	52	1179	12E
101	05	SLO	28.088	B	SAN LUIS OBISPO, JCT. RTE. 227, MARCH STREET	67100	6039	9	2053	544	242	3201	34	9	4	53	1262	12E
101	05	SLO	28.088	A	SAN LUIS OBISPO, JCT. RTE. 227, MARCH STREET	62300	5607	9	1906	505	280	2916	34	9	5	52	1160	12E
101	05	SLO	29.067	A	SAN LUIS OBISPO, JCT. RTE. 1 NORTH	54800	5370	9.8	1289	752	215	3115	24	14	4	58	1221	12E
101	05	SLO	30.36	O	SAN LUIS OBISPO, NORTH CITY LIMITS	43800	3942	9	1143	473	118	2208	29	12	3	56	863	12E
101	05	SLO	37.863	B	JCT. RTE. 58 EAST, SANTA MARGARITA	43800	3504	8	1086	221	105	2092	31	6.3	3	59.7	796	12E
101	05	SLO	37.863	A	JCT. RTE. 58 EAST, SANTA MARGARITA	41400	3726	9	1081	298	112	2236	29	8	3	60	853	12E
101	05	SLO	45.572	B	ATASCADERO, JCT. RTE. 41	51800	4662	9	1212	513	233	2704	26	11	5	58	1057	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SLO	45.572	A	ATASCADERO, JCT. RTE. 41	56900	4552	8	2655	226	97	1575	58.33	4.96	2.12	34.59	671	12E
101	05	SLO	54.116	B	JCT. RTE. 46 WEST	49500	4440	8.97	2886	222	89	1243	65	5	2	28	563	12E
101	05	SLO	54.116	A	JCT. RTE. 46 WEST	60500	4840	8	1452	484	242	2662	30	10	5	55	1049	12E
101	05	SLO	57.92	B	PASO ROBLES, JCT. RTE. 46 EAST	33300	3663	11	1136	183	110	2234	31	5	3	61	843	12E
101	05	SLO	57.92	A	PASO ROBLES, JCT. RTE. 46 EAST	21600	3672	17	881	184	184	2424	24	5	5	66	911	12E
101	05	MON	R9.667	B	JOLON ROAD	17600	3274	18.6	887	131	151	2105	27.1	4	4.6	64.3	792	03V
101	05	MON	R9.667	A	JOLON ROAD	15500	2961	19.1	755	136	190	1880	25.5	4.6	6.4	63.5	715	03V
101	05	MON	R32.015	B	SAN LUCAS, JCT. RTE. 198	15400	2757	17.9	662	149	190	1756	24	5.4	6.9	63.7	671	03E
101	05	MON	R32.015	A	SAN LUCAS, JCT. RTE. 198	16700	3173	19	879	152	200	1942	27.7	4.8	6.3	61.2	744	03E
101	05	MON	R41.954	B	JOLON ROAD, NORTH JCT.	27800	3225	11.6	787	174	184	2080	24.4	5.4	5.7	64.5	788	03E
101	05	MON	R41.954	A	JOLON ROAD, NORTH JCT.	27800	1654	5.95	596	71	40	947	36.03	4.31	2.43	57.23	360	11E
101	05	MON	61.583	B	JCT. RTE. 146 EAST	36700	4298	11.71	1040	434	181	2643	24.2	10.1	4.2	61.5	1015	10E
101	05	MON	61.583	A	JCT. RTE. 146 EAST	36400	5496	15.1	1533	599	203	3160	27.9	10.9	3.7	57.5	1229	03E
101	05	MON	66.398	B	SOLEDAD PRISON	37700	5655	15	1985	486	328	2856	35.1	8.6	5.8	50.5	1148	03E
101	05	MON	72.605	B	NORTH GONZALES	39000	6942	17.8	1958	659	535	3790	28.2	9.5	7.7	54.6	1515	03E
101	05	MON	85.624	A	SALINAS, AIRPORT BOULEVARD	48000	8832	18.4	5776	397	300	2358	65.4	4.5	3.4	26.7	1096	05E
101	05	MON	101.316	B	MONTEREY/SAN BENITO COUNTY LINE	58000	9529	16.43	5909	398	266	2956	62.01	4.18	2.79	31.02	1302	07E
101	05	SBT	2.998	B	JCT. RTE. 156 EAST	60000	9858	16.43	6113	412	275	3058	62.01	4.18	2.79	31.02	1347	07E
101	05	SBT	2.998	A	JCT. RTE. 156 EAST	48000	10579	22.04	6759	441	343	3036	63.89	4.17	3.24	28.7	1375	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	05	SBT	R4.898	A	JCT. RTE. 129 WEST	48500	8070	16.64	5276	363	274	2155	65.38	4.5	3.4	26.7	1002	04E
101	04	SCL	3.16	B	JCT. RTE. 25 EAST	53000	8819	16.64	5766	397	300	2355	65.38	4.5	3.4	26.7	1095	04E
101	04	SCL	3.16	A	JCT. RTE. 25 EAST	76000	6612	8.7	1935	574	193	3910	29.27	8.68	2.92	59.13	1498	01V
101	04	SCL	R6.08	A	GILROY, JCT. RTE. 152 EAST	95000	7600	8	2399	591	222	4389	31.57	7.77	2.92	57.75	1685	01E
101	04	SCL	R17.82	A	MORGAN HILL, COCHRAN ROAD	135000	10193	7.55	3962	768	286	5177	38.87	7.53	2.81	50.79	2037	01V
101	04	SCL	R26.78	B	SAN JOSE, JCT. RTE. 85, BERNAL ROAD INTERCHANGE	132000	11246	8.52	4043	1067	382	5753	35.95	9.49	3.4	51.16	2281	01V
101	04	SCL	R28.609	B	SAN JOSE, JCT. RTE. 82 NORTH	124000	12760	10.29	4601	1031	519	6607	36.06	8.08	4.07	51.78	2612	01V
101	04	SCL	R28.609	A	SAN JOSE, JCT. RTE. 82 NORTH	154000	12181	7.91	5171	1037	452	5523	42.45	8.51	3.71	45.34	2248	01V
101	04	SCL	34.87	A	SAN JOSE, JCT. RTE. 280 WEST, JCT. RTE. 680 NORTH	195000	11700	6	5830	1572	317	3980	49.83	13.44	2.71	34.02	1768	01E
101	04	SCL	R35.759	B	SAN JOSE, JCT. RTE. 130 EAST	195000	9731	4.99	5049	1053	258	3371	51.89	10.82	2.65	34.64	1475	01V
101	04	SCL	R35.759	A	SAN JOSE, JCT. RTE. 130 EAST	158000	10475	6.63	5135	1320	299	3722	49.02	12.6	2.85	35.53	1629	01V
101	04	SCL	37.726	A	SAN JOSE, OAKLAND ROAD	178000	9665	5.43	4529	1016	395	3725	46.86	10.51	4.09	38.54	1595	01V
101	04	SCL	38.3	A	SAN JOSE, JCT. RTE. 880	133000	6650	5	3585	849	246	1970	53.91	12.76	3.7	29.63	919	01E
101	04	SCL	43.85	B	SUNNYVALE, LAWRENCE EXPRESSWAY	164000	6937	4.23	3924	756	378	1879	56.57	10.9	5.45	27.08	911	01V
101	04	SCL	46.134	B	SUNNYVALE, JCT. RTE. 237	140000	5404	3.86	3144	553	190	1517	58.17	10.24	3.52	28.07	712	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	SCL	46.134	A	SUNNYVALE, JCT. RTE. 237	160000	6096	3.81	3196	785	197	1918	52.42	12.88	3.23	31.47	875	01V
101	04	SCL	48.103	B	MOUNTAIN VIEW, JCT. RTE. 85 SOUTH	159000	7282	4.58	2880	614	207	3581	39.55	8.43	2.84	49.17	1423	01V
101	04	SCL	48.103	A	MOUNTAIN VIEW, JCT. RTE. 85 SOUTH	205000	9225	4.5	5056	1397	325	2447	54.81	15.14	3.52	26.53	1197	01E
101	04	SM	1.869	B	JCT. RTE. 114	192000	8122	4.23	4943	660	370	2148	60.86	8.13	4.56	26.45	1029	01V
101	04	SM	5.385	B	REDWOOD CITY, JCT. RTE. 84	201000	9045	4.5	5237	925	288	2594	57.9	10.23	3.18	28.68	1206	01E
101	04	SM	5.385	A	REDWOOD CITY, JCT. RTE. 84	201000	9045	4.5	5429	1357	279	1979	60.02	15	3.09	21.88	1039	01E
101	04	SM	6.623	A	REDWOOD CITY, WHIPPLE AVENUE	210000	10269	4.89	6288	1218	486	2278	61.23	11.86	4.73	22.18	1189	01V
101	04	SM	11.895	B	SAN MATEO, JCT. RTE. 92	223000	7203	3.23	4234	703	277	1989	58.78	9.76	3.84	27.62	940	04V
101	04	SM	11.895	A	SAN MATEO, JCT. RTE. 92	252000	8795	3.49	5051	966	179	2600	57.43	10.98	2.03	29.56	1189	04V
101	04	SM	13.461	B	SAN MATEO, THIRD AVENUE	251000	9563	3.81	5888	837	469	2370	61.57	8.75	4.9	24.78	1170	01V
101	04	SM	13.461	A	SAN MATEO, THIRD AVENUE	248000	10962	4.42	6488	1023	586	2863	59.19	9.33	5.35	26.12	1395	01V
101	04	SM	17.947	B	MILLBRAE, MILLBRAE AVENUE	239000	10516	4.4	6357	814	416	2929	60.45	7.74	3.96	27.85	1369	01V
101	04	SF	.774	A	SAN FRANCISCO, THIRD STREET	218000	10072	4.62	5307	1657	263	2845	52.69	16.45	2.61	28.25	1358	01V
101	04	SF	1.976	B	SAN FRANCISCO, JCT. RTE. 280	226000	8588	3.8	4387	1408	222	2570	51.08	16.4	2.59	29.92	1202	04V
101	04	SF	1.976	A	SAN FRANCISCO, JCT. RTE. 280	222000	5461	2.46	2967	618	144	1731	54.33	11.32	2.64	31.7	779	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	SF	4.241	B	SAN FRANCISCO, JCT. RTE. 80	210000	3234	1.54	1855	359	96	924	57.36	11.1	2.97	28.57	431	01V
101	04	SF	R4.241	A	SAN FRANCISCO, JCT. RTE. 80	272000	4624	1.7	2996	601	180	846	64.8	13	3.9	18.3	478	01E
101	04	SF	6.712	B	SAN FRANCISCO, LOMBARD STREET	43500	948	2.18	706	109	13	119	74.52	11.55	1.36	12.57	78	04E
101	04	SF	9.4	B	SAN FRANCISCO, JCT. RTE. 1	80000	904	1.13	708	54	22	120	78.29	5.99	2.46	13.26	74	04E
101	04	MRN	0	A	GOLDEN GATE BRIDGE	110000	1463	1.33	1074	106	30	253	73.43	7.25	2.05	17.27	139	04V
101	04	MRN	.318	A	SAUSALITO ROAD	107000	1766	1.65	1328	111	62	264	75.22	6.28	3.53	14.96	157	01V
101	04	MRN	4.134	B	JCT. RTE. 1 WEST	135000	2795	2.07	2121	298	53	323	75.88	10.65	1.91	11.55	221	01V
101	04	MRN	4.134	A	JCT. RTE. 1 WEST	133000	3631	2.73	2645	395	84	507	72.84	10.88	2.32	13.96	316	01V
101	04	MRN	5.694	B	JCT. RTE. 131 EAST	132000	2442	1.85	1890	251	51	250	77.4	10.27	2.1	10.23	183	01V
101	04	MRN	8.6	B	LARKSPUR, SIR FRANCIS DRAKE BOULEVARD	170000	4080	2.4	2800	564	140	577	68.62	13.82	3.42	14.14	370	01V
101	04	MRN	8.6	A	LARKSPUR, SIR FRANCIS DRAKE BOULEVARD	145000	4031	2.78	2808	558	138	526	69.67	13.85	3.42	13.06	351	01V
101	04	MRN	9.96	A	JCT. RTE. 580	189000	6445	3.41	3734	664	244	1803	57.94	10.3	3.78	27.98	850	01V
101	04	MRN	13.713	B	MANUEL FREITAS PARKWAY	182000	8008	4.4	4292	1057	232	2426	53.6	13.2	2.9	30.3	1119	01E
101	04	MRN	19.085	B	NOVATO, JCT. RTE. 37 EAST	162000	6626	4.09	3715	881	221	1809	56.06	13.3	3.33	27.3	868	01V
101	04	MRN	19.085	A	NOVATO, JCT. RTE. 37 EAST	132000	5834	4.42	3145	580	326	1783	53.91	9.94	5.58	30.57	826	01V
101	04	SON	2.925	B	SOUTH PETALUMA	84000	3956	4.71	1614	470	199	1672	40.81	11.88	5.04	42.27	706	01V
101	04	SON	2.925	A	SOUTH PETALUMA	80000	5096	6.37	1894	483	153	2565	37.17	9.48	3.01	50.34	1018	01V
101	04	SON	3.664	A	PETALUMA, SOUTH JCT. RTE. 116 EAST	92000	4600	5	1849	545	146	2060	40.2	11.84	3.17	44.78	847	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	04	SON	7.651	B	PETALUMA, OLD REDWOOD HIGHWAY	91000	5196	5.71	1860	691	171	2473	35.8	13.3	3.3	47.6	1007	01E
101	04	SON	7.651	A	PETALUMA, OLD REDWOOD HIGHWAY	96000	5386	5.61	2091	705	161	2430	38.83	13.09	2.98	45.11	1000	01V
101	04	SON	12.682	B	COTATI, NORTH JCT. RTE. 116	86000	5771	6.71	2379	603	350	2438	41.23	10.45	6.07	42.25	1031	01V
101	04	SON	12.682	A	COTATI, NORTH JCT. RTE. 116	93000	5310	5.71	2123	614	279	2293	39.99	11.56	5.25	43.19	963	01V
101	04	SON	19.646	B	SANTA ROSA, JCT. RTE. 12	135000	6885	5.1	2969	951	466	2499	43.12	13.81	6.77	36.3	1122	01V
101	04	SON	19.646	A	SANTA ROSA, JCT. RTE. 12	119000	7140	6	3791	992	271	2085	53.1	13.9	3.8	29.2	983	01E
101	04	SON	20.74	B	SANTA ROSA, COLLEGE AVENUE	131000	6812	5.2	3474	640	286	2411	51	9.4	4.2	35.4	1054	01E
101	04	SON	20.74	A	SANTA ROSA, COLLEGE AVENUE	123000	6396	5.2	2745	897	263	2490	42.92	14.03	4.11	38.93	1076	01E
101	04	SON	27.618	A	SHILOH ROAD	63000	3736	5.93	1728	339	85	1585	46.24	9.07	2.27	42.42	651	01V
101	04	SON	34.551	B	SOUTH HEALDSBURG	46500	3381	7.27	1319	392	52	1619	39.01	11.59	1.53	47.88	648	01V
101	04	SON	R38.558	B	LYTTON SPRINGS ROAD	28000	2377	8.49	580	354	23	1420	24.38	14.91	.96	59.75	546	01V
101	04	SON	R41.43	B	SOUTH GEYSERVILLE	25500	2002	7.85	762	232	43	965	38.08	11.59	2.15	48.18	387	01V
101	04	SON	R43.373	A	JCT. RTE. 128 EAST	21700	1877	8.65	551	192	150	984	29.37	10.23	8	52.4	398	01V
101	04	SON	R53.545	B	JCT. RTE. 128 WEST	14300	1620	11.33	572	181	124	743	35.29	11.18	7.65	45.88	311	06E
101	04	SON	R54.201	A	JCT. RTE. 128 WEST	13300	1507	11.33	532	168	115	691	35.29	11.18	7.65	45.88	289	06E
101	01	MEN	10.89	B	HOPLAND, JCT. RTE. 175 EAST	14800	1677	11.33	592	187	128	769	35.29	11.18	7.65	45.88	322	06E
101	01	MEN	10.89	A	HOPLAND, JCT. RTE. 175 EAST	14800	1677	11.33	592	187	128	769	35.29	11.18	7.65	45.88	322	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	MEN	R21.59	A	JCT. RTE. 253 WEST	17800	2271	12.76	1496	174	106	494	65.89	7.66	4.67	21.77	254	11V
101	01	MEN	R23.45	A	UKIAH JCT 222 EAST	22000	2455	11.16	1207	278	144	825	49.16	11.34	5.88	33.61	374	07E
101	01	MEN	30.833	B	JCT. RTE. 20 EAST	25500	2787	10.93	1418	249	124	995	50.89	8.93	4.46	35.71	434	05E
101	01	MEN	30.833	A	JCT. RTE. 20 EAST	19800	1903	9.61	751	273	166	712	39.49	14.36	8.72	37.44	321	06E
101	01	MEN	46.363	B	WILLITS, JCT. RTE. 20 WEST	20300	2050	10.1	810	294	179	768	39.49	14.36	8.72	37.44	347	06E
101	01	MEN	46.363	A	WILLITS, JCT. RTE. 20 WEST	23200	1281	5.52	281	198	135	667	21.95	15.45	10.57	52.03	278	05E
101	01	MEN	59.308	B	JCT RTE 162 EAST	6800	1020	15	359	117	78	466	35.24	11.43	7.62	45.71	196	06E
101	01	MEN	59.308	A	JCT RTE 162 EAST	6600	1274	19.31	284	228	148	614	22.32	17.86	11.61	48.21	265	05E
101	01	MEN	69.49	B	LAYTONVILLE, BRANSCOMB ROAD	6700	921	13.75	272	73	42	534	29.55	7.95	4.55	57.95	207	06E
101	01	MEN	69.49	A	LAYTONVILLE, BRANSCOMB ROAD	6000	910	15.17	200	100	70	540	21.98	10.99	7.69	59.34	213	06E
101	01	MEN	T91.245	A	LEGGETT, JCT. RTE. 1	5900	895	15.17	197	98	69	531	21.98	10.99	7.69	59.34	209	06E
101	01	MEN	R103.818	A	JCT. RTE. 271	4400	747	16.98	167	133	76	371	22.36	17.76	10.18	49.7	157	05E
101	01	HUM	R11.125	B	GARBERVILLE, SPROWEL CREEK ROAD	5600	920	16.43	206	163	94	457	22.36	17.76	10.18	49.7	194	05E
101	01	HUM	R11.125	A	GARBERVILLE, SPROWEL CREEK ROAD	3700	806	21.78	180	143	82	401	22.36	17.76	10.18	49.7	170	05E
101	01	HUM	R17.907	B	JCT. RTE. 254 NORTHEAST	6400	926	14.47	269	128	25	505	29	13.8	2.7	54.5	199	05E
101	01	HUM	R17.907	A	JCT. RTE. 254 NORTHEAST	5600	934	16.67	280	131	28	495	30	14	3	53	197	05E
101	01	HUM	27.936	B	JCT. RTE. 254	4900	869	17.74	252	122	34	461	29	14	3.9	53.1	184	05E
101	01	HUM	27.936	A	JCT. RTE. 254	5300	911	17.19	249	129	46	487	27.3	14.2	5	53.5	195	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	HUM	35.108	A	JCT. RTE. 254 SOUTH	5300	1168	22.03	314	168	57	628	26.9	14.4	4.9	53.8	251	05E
101	01	HUM	35.698	A	SOUTH FORK ROAD	5400	1026	19	274	148	52	552	26.7	14.4	5.1	53.8	221	05E
101	01	HUM	R50.585	A	SOUTH SCOTIA ROAD	7500	1235	16.46	341	198	47	650	27.6	16	3.8	52.6	261	05E
101	01	HUM	57.69	B	JCT. RTE. 36 EAST	12700	1205	9.49	342	212	45	606	28.4	17.6	3.7	50.3	247	05E
101	01	HUM	57.69	A	JCT. RTE. 36 EAST	17600	1749	9.94	519	315	80	834	29.7	18	4.6	47.7	347	05E
101	01	HUM	64.29	B	JCT. RTE. 211, SINGELY ROAD	18200	1729	9.5	539	303	86	801	31.2	17.5	5	46.3	336	05E
101	01	HUM	64.29	A	JCT. RTE. 211, SINGELY ROAD	20400	1446	7.09	807	148	34	457	55.84	10.23	2.35	31.58	205	11V
101	01	HUM	65.947	A	LOLETA DRIVE	20700	1776	8.58	918	206	43	609	51.67	11.59	2.43	34.31	268	07E
101	01	HUM	81.14	O	EUREKA N CTY LIM	34000	1666	4.9	861	193	40	572	51.67	11.59	2.43	34.31	251	07E
101	01	HUM	85.83	B	ARCATA, JCT. RTE. 255 SOUTH	37000	1691	4.57	874	196	41	580	51.67	11.59	2.43	34.31	255	07E
101	01	HUM	85.83	A	ARCATA, JCT. RTE. 255 SOUTH	37000	2494	6.74	1361	436	76	621	54.59	17.47	3.06	24.89	313	05E
101	01	HUM	88.272	B	ARCATA, JCT. RTE. 299 EAST	42500	2495	5.87	1362	436	76	621	54.59	17.47	3.06	24.89	313	05E
101	01	HUM	88.272	A	ARCATA, JCT. RTE. 299 EAST	32500	1931	5.94	1251	40	70	570	64.77	2.07	3.63	29.53	254	05E
101	01	HUM	R90.134	B	JCT. RTE. 200 EAST	33500	2087	6.23	1352	43	76	616	64.77	2.07	3.63	29.53	275	05E
101	01	HUM	R90.134	A	JCT. RTE. 200 EAST	18700	1010	5.4	472	169	78	292	46.7	16.7	7.7	28.9	144	05E
101	01	HUM	R97.02	B	CRANNELL ROAD	10700	1951	18.23	1460	165	73	253	74.81	8.48	3.74	12.97	164	06V
101	01	HUM	R97.02	A	CRANNELL ROAD	10600	2234	21.08	1631	268	93	241	73.03	11.99	4.17	10.8	179	07E
101	01	HUM	122.25	B	BALD HILLS ROAD	3700	533	14.41	212	29	137	155	39.77	5.44	25.7	29.08	84	12E
101	01	HUM	122.25	A	BALD HILLS ROAD	3700	533	14.41	212	29	137	155	39.77	5.44	25.7	29.08	84	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
101	01	DN	R4.638	B	KLAMATH, JCT. RTE. 169 SOUTHEAST	3450	504	14.61	227	15	114	148	45.04	2.98	22.62	29.37	77	12E
101	01	DN	R4.638	A	KLAMATH, JCT. RTE. 169 SOUTHEAST	3800	556	14.63	251	17	125	163	45.14	3.06	22.48	29.32	85	12E
101	01	DN	24.41	B	SANDMINE ROAD	4300	533	12.4	215	86	17	215	40.32	16.13	3.23	40.32	92	05E
101	01	DN	24.41	A	SANDMINE ROAD	6300	558	8.86	225	90	18	225	40.32	16.13	3.23	40.32	96	05E
101	01	DN	27.01	B	CRESCENT CITY, NORTHCREST DRIVE	29500	1475	5	779	232	15	450	52.8	15.7	1	30.5	206	95E
101	01	DN	27.01	A	CRESCENT CITY, NORTHCREST DRIVE	15900	1526	9.6	835	253	15	423	54.7	16.6	1	27.7	201	95E
101	01	DN	R30.81	B	JCT. RTE. 199 NORTHEAST	10900	739	6.78	275	141	77	246	37.17	19.05	10.45	33.33	119	99V
101	01	DN	R30.81	A	JCT. RTE. 199 NORTHEAST	6000	367	6.11	131	88	45	102	35.81	24.04	12.28	27.88	54	99V
101	01	DN	36.31	B	JCT. RTE. 197 SOUTHEAST	6900	614	8.9	378	106	2	128	61.5	17.2	.4	20.9	67	92E
101	01	DN	39.82	B	FRED HAIGHT DRIVE	6500	389	5.99	140	70	46	133	36.01	18	11.71	34.27	64	99V
101	01	DN	46.492	B	OREGON STATE LINE	7000	679	9.7	440	97	2	140	64.8	14.3	.3	20.6	73	92E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
103	07	LA	0	A	NB OFF TO HENRY FORD BLVD AND LOS ANGELES, JCT. RTE. 47, TERMINAL ISLAND FREEWAY (BEGIN ROUTE 103)	16900	9721	57.52	407	4129	70	5114	4.19	42.48	.72	52.61	2169	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
104	03	SAC	0	A	JCT. RTE. 99	10500	840	8	427	171	80	163	50.8	20.3	9.5	19.4	99	96E
104	10	AMA	R5.766	B	IONE, JCT. RTE. 124 NORTH	7400	556	7.51	84	161	23	288	15.1	29	4.1	51.8	120	96V
104	10	AMA	R5.766	A	IONE, JCT. RTE. 124 NORTH	9300	576	6.19	152	141	24	259	26.4	24.5	4.1	45	111	96V
104	10	AMA	R5.96	A	IONE, JCT. RTE. 124 SOUTH	7000	448	6.4	109	124	21	194	24.3	27.7	4.6	43.4	85	96V
104	10	AMA	R8.201	B	JCT. RTE. 88	7100	297	4.19	75	129	15	78	25.3	43.4	4.9	26.4	44	96V
104	10	AMA	8.386	A	JCT. RTE. 88	6400	392	6.12	105	166	16	104	26.9	42.4	4.2	26.5	57	96V
104	10	AMA	10.072	B	SUTTER CREEK, JCT. RTE. 49	5100	459	9	85	110	12	252	18.6	23.9	2.7	54.8	102	96V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
105	07	LA	R2.106	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	144000	4954	3.44	3015	569	202	1167	60.87	11.49	4.08	23.55	590	04V
105	07	LA	R2.106	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	211000	12006	5.69	7336	1382	540	2748	61.1	11.51	4.5	22.89	1411	04E
105	07	LA	R5.234	O	HAWTHORNE, VAN NESS AVENUE	245000	11270	4.6	6886	1297	507	2579	61.1	11.51	4.5	22.88	1325	04V
105	07	LA	R7.386	B	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	227000	11441	5.04	6990	1317	515	2619	61.1	11.51	4.5	22.89	1345	04E
105	07	LA	R7.386	A	LOS ANGELES, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	235000	12643	5.38	6000	1608	623	4411	47.46	12.72	4.93	34.89	1971	04E
105	07	LA	R13.471	B	LYNWOOD, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	230000	14628	6.36	6942	1861	721	5104	47.46	12.72	4.93	34.89	2281	04E
105	07	LA	R13.471	A	LYNWOOD, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	202000	17917	8.87	6176	1570	681	9491	34.47	8.76	3.8	52.97	3735	04E
105	07	LA	R16.389	O	DOWNEY, ARDIS AVENUE	208000	17451	8.39	6015	1529	663	9244	34.47	8.76	3.8	52.97	3638	04V
105	07	LA	R17.823	B	NORWALK, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	204000	18054	8.85	6223	1582	686	9563	34.47	8.76	3.8	52.97	3763	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
107	07	LA	0	A	TORRANCE, JCT. RTE. 1, PACIFIC COAST HIGHWAY	43500	835	1.92	698	82	32	23	83.55	9.85	3.89	2.71	45	06V
107	07	LA	4.696	B	TORRANCE, ARTESIA BOULEVARD	70000	1862	2.66	1636	134	42	50	87.85	7.21	2.24	2.7	93	06E
107	07	LA	4.696	A	TORRANCE, ARTESIA BOULEVARD	52000	1128	2.17	991	81	25	30	87.85	7.21	2.24	2.7	56	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
108	10	STA	R22.438	A	JCT. RTE. 132	9300	297	3.19	225	40	7	26	75.7	13.3	2.4	8.6	22	92E
108	10	STA	L22.836	A	MODESTO, K STREET AT NEEDHAM AVENUE	15600	530	3.4	401	70	13	46	75.7	13.3	2.4	8.6	38	92E
108	10	STA	24.81	B	MODESTO, BRIGGSMORE AVENUE	30000	1020	3.4	772	136	24	88	75.7	13.3	2.4	8.6	73	92E
108	10	STA	27.618	B	JCT. RTE. 219 WEST	19200	806	4.2	610	107	19	69	75.7	13.3	2.4	8.6	58	92V
108	10	STA	27.618	A	JCT. RTE. 219 WEST	21000	1470	7	176	265	206	823	12	18	14	56	345	01V
108	10	STA	38.236	B	OAKDALE, EAST JCT. RTE. 120	20200	1010	5	141	182	91	596	14	18	9	59	241	01E
108	10	TUO	L0	A	OAKDALE, EAST JCT. RTE. 120	15200	1064	7	181	202	117	564	17	19	11	53	237	98V
108	10	TUO	L2.808	B	SONORA, JCT. RTE. 49	15200	1231	8.1	380	228	30	593	30.9	18.5	2.4	48.2	243	95V
108	10	TUO	R0	A	SONORA, JCT. RTE. 49	17400	1305	7.5	406	269	37	594	31.1	20.6	2.8	45.5	249	95E
108	10	TUO	7.511	B	SOULSBYVILLE ROAD	10500	210	2	38	67	27	78	18	32	13	37	38	01E
108	10	TUO	7.511	A	SOULSBYVILLE ROAD	7900	237	3	38	90	24	85	16	38	10	36	42	01E
108	10	TUO	15.17	A	CHIEF FULLER ROAD	4450	178	4	36	59	16	68	20	33	9	38	33	01V
108	10	TUO	30.164	B	MC COY SADDLE	4750	143	3	34	40	20	49	24	28	14	34	25	01E
108	10	TUO	36.55	B	COW CREEK ROAD	1850	56	3	12	16	7	21	22	28	13	37	10	01V
108	09	MNO	15.149	B	SONORA JUNCTION, JCT. RTE. 395	670	15	2.3	11	2	0	2	71.4	14.3	0	14.3	1	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
109	04	SM	1.87	B	MENLO PARK, JCT. RTE. 84	21500	555	2.58	438	47	13	56	78.98	8.46	2.4	10.16	41	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
110	07	LA	R.931	B	LOS ANGELES, JCT. RTE. 47, VINCENT THOMAS BRIDGE INTERCHANGE	51000	1107	2.17	882	76	51	98	79.68	6.84	4.65	8.84	79	12E
110	07	LA	R.931	A	LOS ANGELES, JCT. RTE. 47, VINCENT THOMAS BRIDGE INTERCHANGE	70000	2128	3.04	735	353	70	969	34.55	16.61	3.3	45.54	403	12E
110	07	LA	4.061	B	LOS ANGELES, JCT. RTE. 1, PACIFIC COAST HIGHWAY INTERCHANGE	104000	6562	6.31	2267	1090	217	2988	34.55	16.61	3.3	45.54	1242	12E
110	07	LA	4.061	A	LOS ANGELES, JCT. RTE. 1, PACIFIC COAST HIGHWAY INTERCHANGE	141000	7981	5.66	2757	1326	263	3635	34.55	16.61	3.3	45.54	1511	12E
110	07	LA	6.144	O	228TH STREET	174000	8874	5.1	3066	1474	293	4041	34.55	16.61	3.3	45.54	1680	12V
110	07	LA	8.775	B	CARSON, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	213000	9755	4.58	3370	1620	322	4442	34.55	16.61	3.3	45.54	1847	12E
110	07	LA	9.87	B	LOS ANGELES, JCT. RTE. 91, GARDENA FREEWAY INTERCHANGE	260000	19578	7.53	6627	1911	705	10335	33.85	9.76	3.6	52.79	4077	12E
110	07	LA	9.87	A	LOS ANGELES, JCT. RTE. 91, GARDENA FREEWAY INTERCHANGE	228000	14866	6.52	7666	1919	617	4663	51.57	12.91	4.15	31.37	2144	12E
110	07	LA	11.891	A	LOS ANGELES, ROSECRANS AVENUE INTERCHANGE	243000	14337	5.9	7394	1851	595	4498	51.57	12.91	4.15	31.37	2068	12E
110	07	LA	13.82	B	LOS ANGELES, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	249000	14168	5.69	7306	1829	588	4445	51.57	12.91	4.15	31.37	2044	12E
110	07	LA	13.82	A	LOS ANGELES, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	290000	13021	4.49	7224	1526	518	3754	55.48	11.72	3.98	28.83	1765	12E
110	07	LA	16.981	B	LOS ANGELES, FLORENCE AVENUE INTERCHANGE	311000	12689	4.08	7040	1487	505	3658	55.48	11.72	3.98	28.83	1719	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
110	07	LA	21.444	B	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY INTERCHANGE	267000	12068	4.52	6695	1414	480	3479	55.48	11.72	3.98	28.83	1635	12E
110	07	LA	21.444	A	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY INTERCHANGE	263000	7022	2.67	4531	909	204	1377	64.53	12.95	2.91	19.61	747	12E
110	07	LA	22.556	O	LOS ANGELES, SEVENTH STREET	265000	6387	2.41	4122	827	186	1252	64.53	12.95	2.91	19.61	680	12E
110	07	LA	23.727	B	LOS ANGELES, JCT. RTE. 101, SANTA ANA/HOLLYWOOD FREEWAYS, FOUR LEVEL INTERCHANGE	268000	5950	2.22	3840	771	173	1167	64.53	12.95	2.91	19.61	633	12E
110	07	LA	23.727	A	LOS ANGELES, JCT. RTE. 101, SANTA ANA/HOLLYWOOD FREEWAYS, FOUR LEVEL INTERCHANGE	156000	1763	1.13	1534	183	10	37	87	10.36	.55	2.09	85	12E
110	07	LA	24.755	B	LOS ANGELES, STADIUM WAY OVERCROSSING	165000	1848	1.12	1608	191	10	39	87	10.36	.55	2.09	89	12E
110	07	LA	25.751	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	182000	1674	.92	1456	173	9	35	87	10.36	.55	2.09	80	12E
110	07	LA	25.751	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	123000	935	.76	916	19	0	0	97.98	2.02	0	0	34	12E
110	07	LA	31.912	B	PASADENA, GLENARM STREET	42000	319	.76	313	6	0	0	97.98	2.02	0	0	12	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
111	11	IMP	R0	A	CALEXICO, SOUTH CITY LIMITS, AT MEXICAN BOUNDARY	25500	918	3.6	511	162	18	226	55.7	17.7	2	24.6	113	78V
111	11	IMP	1.183	B	JCT. RTE. 98	29500	1416	4.8	956	130	47	283	67.5	9.2	3.3	20	150	78V
111	11	IMP	R1.183	A	JCT. RTE. 98	31500	2520	8	1391	262	38	829	55.2	10.4	1.5	32.9	364	78V
111	11	IMP	R4.741	B	JCT. RTE. 86 WEST	35000	2800	8	1546	291	42	921	55.2	10.4	1.5	32.9	405	78E
111	11	IMP	R4.741	A	JCT. RTE. 86 WEST	30500	2135	7	1125	320	102	587	52.7	15	4.8	27.5	286	81E
111	11	IMP	R7.714	B	JCT. RTE. 8	30000	2100	7	1107	315	101	578	52.7	15	4.8	27.5	282	81V
111	11	IMP	R7.714	A	JCT. RTE. 8	19300	2393	12.4	1122	230	36	1005	46.9	9.6	1.5	42	412	78V
111	11	IMP	R12.874	A	WORTHINGTON ROAD	10500	1951	18.58	330	134	60	1427	16.91	6.87	3.08	73.14	525	12E
111	11	IMP	R17.385	A	KEYSTONE ROAD	10100	1908	18.89	580	163	67	1098	30.4	8.54	3.51	57.55	424	12E
111	11	IMP	23.787	A	DEL RIO RD. RT. Y	5700	2492	43.72	2241	48	20	183	89.93	1.93	.8	7.34	149	12E
111	11	IMP	26.67	B	RUTHERFORD ROAD	5000	750	15	361	41	10	339	48.1	5.4	1.3	45.2	135	85E
111	11	IMP	26.67	A	RUTHERFORD ROAD	5700	1203	21.1	426	63	28	687	35.4	5.2	2.3	57.1	262	78V
111	11	IMP	32.513	B	JCT. RTE. 115 EAST	5600	1182	21.1	418	61	27	675	35.4	5.2	2.3	57.1	257	78E
111	11	IMP	32.513	A	JCT. RTE. 115 EAST	4900	789	16.1	331	41	21	396	41.9	5.2	2.7	50.2	155	85V
111	11	IMP	39.82	B	NILAND AVENUE	4050	745	18.4	312	39	20	374	41.9	5.2	2.7	50.2	146	85E
111	11	IMP	39.82	A	NILAND AVENUE	3100	555	17.9	233	29	15	279	41.9	5.2	2.7	50.2	109	85E
111	11	IMP	65.394	B	IMPERIAL/RIVERSIDE COUNTY LINE	1700	413	24.29	111	107	68	127	26.88	25.91	16.46	30.75	68	12E
111	08	RIV	18.428	B	MECCA, JCT. RTE. 195 WEST	4400	867	19.7	363	45	23	435	41.9	5.2	2.7	50.2	170	85E
111	08	RIV	18.428	A	MECCA, JCT. RTE. 195 WEST	7700	1348	17.5	519	67	55	706	38.5	5	4.1	52.4	276	85V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
111	08	RIV	T50.8	O	TAMARISK ROAD	18000	1998	11.1	1650	174	38	136	82.6	8.7	1.9	6.8	126	92V
111	08	RIV	T51.588	B	VISTA CHINO	19300	2162	11.2	1786	188	41	147	82.6	8.7	1.9	6.8	137	91V
111	08	RIV	T51.588	A	VISTA CHINO	29000	2233	7.7	2030	145	18	40	90.9	6.5	.8	1.8	101	91V
111	08	RIV	R63.378	B	JCT. RTE. 10	13200	713	5.4	515	51	19	128	72.3	7.2	2.6	17.9	70	90V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
112	04	ALA	R0	A	SAN LEANDRO, JCT. RTE. 61	29000	2973	10.25	1025	1027	100	822	34.47	34.54	3.36	27.64	429	00V
112	04	ALA	.602	A	JCT. RTE. 880	40000	1960	4.9	1347	286	31	296	68.7	14.6	1.6	15.1	180	97E
112	04	ALA	1.782	B	SAN LEANDRO, JCT. RTE. 185	22900	550	2.4	414	56	19	61	75.2	10.2	3.5	11.1	43	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
113	04	SOL	0	A	JCT. RTE. 12	3800	272	7.15	34	16	5	217	12.54	5.79	1.93	79.74	78	04V
113	04	SOL	19.96	B	DIXON, NORTH ADAMS STREET	10600	648	6.11	212	104	47	285	32.72	16.05	7.25	43.98	122	04V
113	04	SOL	21.24	B	DIXON, WEST JCT. RTE. 80	17800	2654	14.91	939	255	153	1305	35.38	9.6	5.78	49.17	529	06E
113	04	SOL	R21.772	A	EAST JCT. RTE. 80 NB	41400	2352	5.68	762	208	83	1299	32.4	8.86	3.52	55.22	506	06E
113	03	YOL	R1.082	B	DAVIS, RUSSELL BOULEVARD	37000	1991	5.38	645	177	70	1099	32.4	8.9	3.5	55.2	428	06E
113	03	YOL	R1.082	A	DAVIS, RUSSELL BOULEVARD	31500	1843	5.85	630	172	115	926	34.2	9.33	6.22	50.26	374	06E
113	03	YOL	R4.105	A	COUNTY ROAD 29	23900	1845	7.72	631	172	115	927	34.2	9.33	6.22	50.26	375	06V
113	03	YOL	R9.228	A	GIBSON ROAD	15600	1950	12.5	566	215	37	1133	29	11	1.9	58.1	436	06E
113	03	YOL	R10.218	B	WOODLAND, MAIN STREET	15600	1560	10	452	172	30	906	29	11	1.9	58.1	349	06E
113	03	YOL	R10.218	A	WOODLAND, MAIN STREET	6600	660	10	192	72	13	383	29.1	10.9	2	58	147	06E
113	03	YOL	12.33	A	COUNTY ROAD P18C	3400	248	7.3	118	23	11	96	47.78	9.26	4.44	38.52	41	05E
113	03	YOL	21.9	B	KNIGHTS LANDING, JCT. RTE. 45 NORTH	8800	616	7	203	214	59	140	32.9	34.8	9.6	22.7	84	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
114	04	SM	5	A	MENLO PARK, JCT. RTE. 101	40500	2390	5.9	1680	251	76	383	70.28	10.52	3.18	16.02	225	94V
114	04	SM	5.926	B	JCT. RTE. 84	40500	1677	4.14	744	100	56	776	44.35	5.99	3.36	46.29	311	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
115	11	IMP	R3.201	A	JCT. RTE. 8	880	328	37.3	82	23	11	212	24.9	7	3.5	64.6	80	78V
115	11	IMP	L9.54	A	WALNUT AVENUE/5TH STREET	6000	606	10.1	150	44	19	393	24.8	7.2	3.1	64.9	148	78E
115	11	IMP	21.17	B	JCT. RTE. 78	1800	576	32	143	41	20	373	24.8	7.1	3.4	64.7	140	78E
115	11	IMP	21.18	A	JCT. RTE. 78	1150	942	81.9	226	93	23	600	24	9.9	2.4	63.7	227	78E
115	11	IMP	35.235	B	CALIPATRIA, JCT. RTE. 111	3750	1129	30.1	271	113	28	717	24	10	2.5	63.5	271	78V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
116	04	SON	0	A	JCT. RTE. 1, JENNER, SOUTH	2150	95	4.44	59	18	2	16	62.3	18.85	1.64	17.21	10	99V
116	04	SON	11.164	B	GUERNEWOOD PARK, HULBERT CREEK BRIDGE	8300	204	2.46	148	20	5	31	72.78	9.79	2.45	14.98	18	99V
116	04	SON	14.05	B	SANTA NELLA WINERY/ODD FELLOWS ROAD	3000	106	3.54	70	21	0	15	65.88	20	0	14.12	10	99V
116	04	SON	14.05	A	SANTA NELLA WINERY/ODD FELLOWS ROAD	2600	99	3.81	70	17	0	12	70.71	17.17	0	12.12	8	99V
116	04	SON	21.8	B	GUERNEVILLE ROAD	11600	465	4.01	266	68	8	124	57.26	14.52	1.64	26.58	60	99V
116	04	SON	26.51	B	SEBASTOPOL, MAIN STREET	21300	895	4.2	657	125	27	86	73.4	14	3	9.6	68	96V
116	04	SON	R26.733	B	SEBASTOPOL, JCT. RTE. 12 EAST, SEBASTOPOL/BODEGA AVENUE	26600	638	2.4	520	60	3	55	81.5	9.4	.5	8.6	43	96V
116	04	SON	R26.733	A	SEBASTOPOL, JCT. RTE. 12 EAST, SEBASTOPOL/BODEGA AVENUE	24400	830	3.4	566	156	11	97	68.2	18.8	1.3	11.7	69	96V
116	04	SON	27.3	A	SEBASTOPOL, PETALUMA AVENUE	24000	912	3.8	754	98	15	46	82.7	10.7	1.6	5	53	96V
116	04	SON	33.61	A	STONY POINT ROAD EAST	13700	859	6.27	474	174	28	183	55.15	20.21	3.31	21.34	100	02V
116	04	SON	35.03	B	PETALUMA, JCT. RTE. 101	20400	2401	11.77	1000	290	140	971	41.63	12.09	5.83	40.46	417	99V
116	04	SON	35.04	A	PETALUMA, JCT. RTE. 101	37000	2464	6.66	1199	284	111	870	48.68	11.51	4.49	35.32	385	02V
116	04	SON	36.36	B	FRATES ROAD/CADER LANE	24200	2551	10.54	800	242	144	1366	31.35	9.49	5.63	53.53	543	99V
116	04	SON	41.81	A	ADOBE ROAD	16700	1202	7.2	499	213	105	385	41.51	17.71	8.77	32.01	185	99V
116	04	SON	44.2	B	WATMAUGH ROAD	15900	1248	7.85	494	340	74	339	39.61	27.28	5.9	27.14	176	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
116	04	SON	44.2	A	WATMAUGH ROAD	14100	1022	7.25	439	152	119	312	42.92	14.87	11.65	30.56	154	02V
116	04	SON	46.755	B	JCT. RTE. 121	15500	842	5.43	388	126	96	232	46.06	14.96	11.42	27.56	119	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
118	07	VEN	.516	A	VENTURA, JCT. RTE. 126, SANTA PAULA FREEWAY	36000	3751	10.42	1331	568	247	1605	35.48	15.13	6.59	42.8	689	07V
118	07	VEN	2.2	B	JCT. RTE. 232, VINEYARD AVENUE	35500	4189	11.8	1367	548	261	2012	32.64	13.08	6.24	48.04	831	07V
118	07	VEN	2.2	A	JCT. RTE. 232, VINEYARD AVENUE	24700	2887	11.69	889	552	270	1176	30.8	19.11	9.34	40.75	527	07V
118	07	VEN	10.92	B	JCT. RTE. 34, SOMIS ROAD	11900	3059	25.71	784	503	238	1534	25.64	16.43	7.77	50.16	638	08E
118	07	VEN	10.92	A	JCT. RTE. 34, SOMIS ROAD	18400	2092	11.37	428	287	129	1246	20.48	13.74	6.19	59.58	490	08E
118	07	VEN	14.686	A	GRIMES CANYON ROAD	20200	2297	11.37	470	315	142	1369	20.48	13.73	6.19	59.59	539	08V
118	07	VEN	17.494	B	MOORPARK, WEST JCT. RTE. 23, MOORPARK AVENUE	29000	3785	13.05	1210	543	212	1820	31.97	14.34	5.61	48.08	751	07V
118	07	VEN	R17.905	B	MOORPARK, EAST JCT. RTE. 23, AT SPRING ROAD	33000	4307	13.05	1377	618	242	2071	31.97	14.34	5.61	48.08	855	07E
118	07	VEN	T18.21	A	MOORPARK, JCT. RTE. 23, MOORPARK FREEWAY	76000	3557	4.68	1407	575	265	1310	39.55	16.16	7.45	36.84	593	12E
118	07	VEN	R27.811	O	TAPO STREET	113000	3955	3.5	1564	639	295	1457	39.55	16.16	7.45	36.84	660	12E
118	07	LA	R1.799	B	LOS ANGELES, JCT. RTE. 27, TOPANGA CANYON BOULEVARD INTERCHANGE	115000	4738	4.12	1949	781	326	1682	41.13	16.49	6.88	35.5	768	12E
118	07	LA	R1.799	A	LOS ANGELES, JCT. RTE. 27, TOPANGA CANYON BOULEVARD INTERCHANGE	126000	5519	4.38	2333	923	357	1907	42.27	16.72	6.47	34.55	877	12E
118	07	LA	R9.805	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	226000	6283	2.78	2709	1061	387	2126	43.12	16.89	6.16	33.83	983	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
118	07	LA	R9.805	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	214000	11492	5.37	4365	2163	1039	3925	37.98	18.82	9.04	34.15	1859	12E
118	07	LA	R11.447	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	150000	2670	1.78	1676	317	162	515	62.76	11.88	6.07	19.29	289	12E
118	07	LA	R14.08	B	LOS ANGELES, JCT. RTE. 210, FOOTHILL FREEWAY INTERCHANGE	106000	2576	2.43	1617	306	156	497	62.76	11.88	6.07	19.29	279	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
119	06	KER	0	A	TAFT, JCT. RTE. 33	4500	648	14.39	339	81	34	193	52.32	12.53	5.31	29.84	91	11V
119	06	KER	2.14	B	HARRISON STREET	4750	826	17.38	433	97	41	255	52.47	11.74	4.95	30.84	118	11V
119	06	KER	2.14	A	HARRISON STREET	7000	955	13.64	487	136	67	264	51.01	14.27	7.04	27.68	130	11V
119	06	KER	18.173	B	JCT. RTE. 43 NORTH	12700	1355	10.67	843	124	57	331	62.21	9.15	4.21	24.43	163	12E
119	06	KER	18.173	A	JCT. RTE. 43 NORTH	7500	1300	17.33	774	97	50	379	59.56	7.48	3.84	29.12	174	12E
119	06	KER	19.773	B	JCT. RTE. 5	7500	1300	17.33	774	97	50	379	59.56	7.48	3.84	29.12	174	12E
119	06	KER	19.773	A	JCT. RTE. 5	7800	1368	17.54	775	138	76	379	56.65	10.09	5.56	27.7	182	12E
119	06	KER	31.283	B	JCT. RTE. 99	11200	1511	13.49	900	113	58	440	59.56	7.48	3.84	29.12	202	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
120	10	SJ	R.493	A	MOSSDALE, JCT. RTE. 5	78000	14352	18.4	2225	1091	502	10534	15.5	7.6	3.5	73.4	3886	89V
120	10	SJ	T6.87	B	SOUTH JCT. RTE. 99	72000	4320	6	691	734	518	2376	16	17	12	55	988	01V
120	10	SJ	6.197	A	MANTECA, NORTH JCT. RTE. 99	14100	2073	14.7	346	386	54	1287	16.7	18.6	2.6	62.1	500	97E
120	10	STA	3.16	B	VALLEY HOME ROAD	12200	976	8	137	146	78	615	14	15	8	63	242	01V
120	10	STA	3.16	A	VALLEY HOME ROAD	24300	3810	15.68	457	610	76	2667	12	16	2	70	1003	01V
120	10	STA	5.116	B	OAKDALE, WEST JCT. RTE. 108	18000	2340	13	257	281	234	1568	11	12	10	67	610	01E
120	10	STA	5.116	A	OAKDALE, WEST JCT. RTE. 108	25700	1799	7	270	234	126	1169	15	13	7	65	453	01V
120	10	STA	T18.168	O	STANISLAUS/TUOLUME COUNTY LINE	11700	1377	11.77	946	51	22	358	68.73	3.67	1.57	26.02	165	06V
120	10	TUO	R0	O	STANISLAUS/TUOLUME COUNTY LINE	11700	1377	11.77	946	51	22	358	68.73	3.67	1.57	26.02	165	06V
120	10	TUO	12.077	B	EAST JCT. RTE. 108	15600	1521	9.75	1049	58	27	387	68.98	3.8	1.75	25.47	180	07V
120	10	TUO	12.077	A	EAST JCT. RTE. 108	2700	226	8.37	36	37	7	146	16	16.4	2.9	64.7	56	95V
120	10	TUO	15.516	A	CHINESE CAMP, NORTH JCT. RTE. 49	3750	255	6.79	108	31	4	112	42.4	12.2	1.6	43.8	46	93E
120	10	TUO	R23.897	A	SOUTH JCT. RTE. 49	3900	195	5	39	66	20	70	20	34	10	36	35	01E
120	09	MNO	R0	A	TUOLUMNE/MONO COUNTY LINE	2560	74	2.9	60	0	14	0	81.08	0	18.92	0	4	07V
120	09	MNO	R12	O	LEE VINING RANGER STATION	1300	46	3.54	33	1	10	2	71.74	2.17	21.74	4.35	3	07V
120	09	MNO	13.37	A	JCT. RTE. 395	490	66	13.46	2	5	2	57	3	8	3	86	20	03V
120	09	MNO	58.99	B	JCT. RTE. 6	420	22	5.29	13	1	6	1	61.11	5.56	27.78	5.56	2	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
121	04	SON	0	A	JCT. RTE. 37	16000	1152	7.2	714	189	67	182	61.99	16.38	5.81	15.82	115	02V
121	04	SON	6.692	B	JCT. RTE. 116 WEST	17700	811	4.58	317	93	45	357	39.03	11.43	5.52	44.02	149	02V
121	04	SON	6.692	A	JCT. RTE. 116 WEST	18800	1190	6.33	518	156	115	401	43.57	13.09	9.63	33.71	188	99V
121	04	SON	R7.438	B	JCT. RTE. 12 NORTH	18200	1431	7.86	667	213	114	436	46.62	14.89	8	30.49	210	02V
121	04	SON	7.442	A	JCT. RTE. 12 NORTH	18200	1431	7.86	616	233	98	485	43.06	16.25	6.83	33.86	225	02V
121	04	NAP	R5.891	B	JCT. RTE. 221 SOUTH	22700	599	2.64	376	129	11	83	62.72	21.57	1.86	13.85	55	02V
121	04	NAP	6.01	A	JCT. RTE. 221 SOUTH	29000	1140	3.93	707	187	66	180	61.99	16.38	5.81	15.82	114	02V
121	04	NAP	9.403	B	NAPA, TRANCAS STREET	11400	450	3.95	243	108	58	41	53.9	24.09	12.82	9.19	41	99V
121	04	NAP	10.55	B	ATLAS PEAK ROAD	8900	546	6.13	338	108	16	84	61.85	19.83	2.86	15.46	53	99V
121	04	NAP	10.68	B	VICHY AVENUE	4600	161	3.49	101	47	6	7	63.02	29.17	3.65	4.17	11	99V
121	04	NAP	22.083	B	JCT. RTE. 128	2000	58	2.9	44	8	0	6	76.1	13.4	0	10.5	4	96V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
123	04	ALA	0	A	OAKLAND, JCT. RTE. 580	25500	421	1.65	306	55	11	49	72.73	13.07	2.65	11.55	34	03V
123	04	ALA	1.906	B	BERKELEY, JCT. RTE. 13	20800	607	2.92	463	87	9	48	76.26	14.32	1.55	7.87	42	03V
123	04	ALA	1.906	A	BERKELEY, JCT. RTE. 13	22000	460	2.09	361	57	8	34	78.41	12.39	1.77	7.43	31	03V
123	04	CC	2.1	B	CUTTING BOULEVARD	29500	445	1.51	283	102	5	56	63.56	22.89	1.06	12.5	39	03V
123	04	CC	2.198	B	RICHMOND, JCT. RTE. 80	20300	489	2.41	367	63	12	47	75.11	12.82	2.41	9.65	37	02V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
124	10	AMA	0	A	JCT. RTE. 88, IONE SOUTH	5000	420	8.4	89	66	13	252	21.3	15.6	3	60.1	98	96V
124	10	AMA	2.291	B	IONE, WEST JCT RTE 104	6000	528	8.8	106	104	22	296	20	19.7	4.2	56.1	119	96V
124	10	AMA	R2.291	A	IONE, WEST JCT RTE 104	4500	225	5	64	77	11	73	28.4	34	5	32.6	36	96V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
125	11	SD	12.967	A	EAST JCT. RTE. 94	159000	6996	4.4	4121	993	273	1609	58.9	14.2	3.9	23	831	96E
125	11	SD	R15.409	B	JCT. RTE. 8	146000	6424	4.4	3784	912	251	1478	58.9	14.2	3.9	23	763	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
126	07	VEN	0	A	EB ON FROM MAIN ST and VENTURA, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	46000	2456	5.34	581	376	214	1285	23.65	15.3	8.71	52.34	530	12E
126	07	VEN	5.031	B	VENTURA, JCT. RTE. 118, WELLS ROAD INTERCHANGE	36000	2549	7.08	637	372	190	1350	24.99	14.59	7.44	52.98	550	12E
126	07	VEN	R5.031	A	VENTURA, JCT. RTE. 118, WELLS ROAD INTERCHANGE	49500	2643	5.34	696	367	163	1417	26.33	13.87	6.18	53.62	571	12E
126	07	VEN	R10.629	O	LAURIE LANE PED OC; E/O PECK RD	40000	2736	6.84	757	360	134	1485	27.67	13.16	4.91	54.26	592	12V
126	07	VEN	R12.042	B	SANTA PAULA, JCT. RTE. 150, 10TH STREET INTERCHANGE	36500	2683	7.35	697	328	122	1537	25.97	12.22	4.54	57.28	603	12E
126	07	VEN	R12.042	A	SANTA PAULA, JCT. RTE. 150, 10TH STREET INTERCHANGE	29500	2487	8.43	603	281	104	1500	24.26	11.28	4.17	60.3	580	12E
126	07	VEN	21.137	B	FILLMORE, JCT. RTE. 23, A STREET	27000	2292	8.49	517	237	87	1451	22.55	10.34	3.79	63.31	553	12E
126	07	VEN	21.137	A	FILLMORE, JCT. RTE. 23, A STREET	26500	2189	8.26	456	206	75	1452	20.84	9.4	3.42	66.33	547	12E
126	07	VEN	R30.8	O	PIRU	22000	2158	9.81	413	183	66	1497	19.13	8.47	3.05	69.35	557	12E
126	07	LA	R0	A	VENTURA/LOS ANGELES COUNTY LINE	22600	2113	9.35	404	179	64	1465	19.13	8.47	3.05	69.35	545	12E
126	07	LA	R5.801	B	SANTA CLARITA, NORTH JCT. RTE. 5, GOLDEN STATE FREEWAY	36500	4351	11.92	736	640	342	2633	16.91	14.71	7.87	60.51	1043	12E
126	07	LA	R5.85	A	SANTA CLARITA, SOUTH JCT. RTE. 5, GOLDEN STATE FREEWAY	25000	953	3.81	390	242	119	203	40.88	25.35	12.48	21.29	123	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
127	08	SBD	L0	A	JCT. RTE. 15	6700	683	10.2	206	18	5	454	30.1	2.7	.7	66.5	166	93E
127	08	SBD	29.708	A	SARATOGA SPRINGS ROAD	730	75	10.3	23	2	1	50	30.1	2.8	.7	66.4	18	93E
127	09	INY	0	A	SAN BERNARDINO/INYO COUNTY LINE	730	101	13.79	10	10	5	76	10	10	5	75	28	07V
127	09	INY	14.749	B	SHOSHONE, SOUTH JCT. RTE. 178 EAST	840	97	11.58	20	11	9	57	20.91	10.91	9.09	59.09	23	08E
127	09	INY	41.99	B	SOUTH OF STATELINE ROAD	260	91	35	21	38	14	18	23.08	41.76	15.38	19.78	12	12V
127	09	INY	42.149	B	JCT. RTE. 190 WEST	1130	242	21.43	16	13	13	200	6.7	5.3	5.3	82.7	73	07V
127	09	INY	42.149	A	JCT. RTE. 190 WEST	580	80	13.71	10	2	1	66	13	3	1	83	23	07V
127	09	INY	49.42	B	NEVADA STATE LINE	560	168	30	10	7	10	141	6	4	6	84	51	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
128	01	MEN	0	A	JCT. RTE. 1	1600	285	17.81	130	100	30	25	45.61	35	10.53	8.77	27	06E
128	01	MEN	11.67	A	FLYNN CREEK ROAD	1900	285	15	130	100	30	25	45.7	35	10.53	8.77	27	06E
128	01	MEN	29.576	B	JCT. RTE. 253 EAST	4200	249	5.94	114	87	26	22	45.61	35	10.53	8.77	23	06E
128	01	MEN	29.576	A	JCT. RTE. 253 EAST	2100	260	12.39	119	91	27	23	45.61	35	10.53	8.77	24	06E
128	04	SON	L4.86	A	CLOVERDALE, NORTH JCT. RTE. 101	2250	192	8.53	95	38	0	59	49.48	19.79	0	30.73	27	99V
128	04	SON	11.49	B	ALEXANDER VALLEY ROAD	2550	123	4.84	62	28	1	32	50	22.83	1.09	26.09	16	99V
128	04	SON	11.49	A	ALEXANDER VALLEY ROAD	4050	237	5.86	121	46	15	55	50.98	19.61	6.27	23.14	30	99V
128	04	NAP	2.66	B	TUBBS LANE	2750	212	7.7	132	16	3	60	62.2	7.7	1.6	28.5	27	93E
128	04	NAP	4.55	B	CALISTOGA RTE. 29	9100	341	3.75	163	69	24	85	47.91	20.16	7.07	24.87	45	99V
128	04	NAP	4.56	A	CALISTOGA RTE. 29	2500	129	5.14	58	15	10	46	44.91	11.98	7.78	35.33	21	02V
128	04	NAP	15.79	A	LOWER CHILES VALLEY ROAD	920	259	28.2	150	43	11	54	58	16.6	4.4	21	29	93E
128	04	NAP	23.896	B	JCT. RTE. 121 SOUTH	2550	245	9.6	144	55	3	44	58.7	22.3	1.1	17.9	26	93V
128	04	NAP	23.896	A	JCT. RTE. 121 SOUTH	1050	95	9	46	22	4	23	48	22.9	4.7	24.4	12	93V
128	03	YOL	4.59	A	COUNTY ROAD 86	2100	162	7.7	92	20	12	38	56.6	12.6	7.5	23.3	20	89E
128	03	YOL	8.77	B	WINTERS, RAILROAD STREET	9000	315	3.5	124	61	3	126	39.3	19.5	1.1	40.1	54	89V
128	03	YOL	9.835	B	JCT. RTE. 505	11200	849	7.58	118	307	265	159	13.9	36.16	31.21	18.73	126	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
129	05	SCR	L0	A	JCT. RTE. 1	19500	1131	5.8	524	126	27	455	46.3	11.1	2.4	40.2	191	03E
129	05	SCR	.54	B	WATSONVILLE, BLACKBURN STREET	20200	2384	11.8	1264	129	107	884	53	5.4	4.5	37.1	377	03E
129	05	SCR	.54	A	WATSONVILLE, BLACKBURN STREET	11500	1760	15.3	796	114	81	769	45.2	6.5	4.6	43.7	316	03E
129	05	SCR	7.2	B	ROGGE LANE	9000	1836	20.4	674	119	40	1002	36.7	6.5	2.2	54.6	386	03E
129	05	SBT	R2.644	B	JCT. RTE. 101	9500	2641	27.8	813	222	172	1434	30.8	8.4	6.5	54.3	569	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
130	04	SCL	3.66	B	MOUNT HAMILTON ROAD	6100	113	1.85	76	35	2	0	67.26	30.97	1.77	0	6	04V
130	04	SCL	3.66	A	MOUNT HAMILTON ROAD	2100	62	2.95	44	16	2	0	70.77	26.15	3.08	0	3	04V
130	04	SCL	6.06	B	CLAYTON ROAD	750	34	4.5	28	6	0	0	82.4	17.6	0	0	2	98E
130	04	SCL	22.503	B	MOUNT HAMILTON	190	29	15	26	3	0	0	88.2	11.8	0	0	1	98E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
131	04	MRN	0	A	JCT. RTE. 101	26000	658	2.53	496	123	20	19	75.31	18.71	3.04	2.93	38	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
132	10	SJ	0	A	JCT. RTE. 580	13200	2376	18	307	383	102	1585	12.9	16.1	4.3	66.7	608	93E
132	10	SJ	3.24	B	JCT. RTE. 5	13000	2340	18	302	377	101	1561	12.9	16.1	4.3	66.7	599	93E
132	10	SJ	3.24	A	JCT. RTE. 5	14100	2594	18.4	371	488	96	1639	14.3	18.8	3.7	63.2	637	93E
132	10	SJ	R5.86	A	VERNALIS, JCT. RTE. 33	10700	1701	15.9	379	281	19	1022	22.3	16.5	1.1	60.1	395	93E
132	10	STA	14.732	B	MODESTO, JCT. RTE. 99	13000	1560	12	156	187	109	1108	10	12	7	71	421	01E
132	10	STA	14.732	A	MODESTO, JCT. RTE. 99	10400	1227	11.8	323	188	20	697	26.3	15.3	1.6	56.8	272	93E
132	10	STA	17.14	A	EL VISTA AVENUE	19200	1882	9.8	664	327	41	849	35.3	17.4	2.2	45.1	352	85V
132	10	STA	28	B	HICKMAN ROAD/F STREET	5900	714	12.1	299	81	59	275	41.9	11.4	8.2	38.5	121	89V
132	10	STA	28	A	HICKMAN ROAD/F STREET	5000	470	9.4	210	82	33	145	44.6	17.5	7.1	30.8	70	93E
132	10	STA	35.98	A	ROBERTS FERRY ROAD	2350	155	6.6	74	36	9	36	47.5	23.2	6.1	23.2	20	93E
132	10	MPA	18.746	B	COULTERVILLE, JCT. RTE. 49	830	33	4	16	10	2	5	49.6	29.7	4.8	15.9	3	93E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
133	12	ORA	0	A	LAGUNA BEACH, JCT. RTE. 1, PACIFIC COAST HIGHWAY	21500	733	3.41	514	128	32	59	70.14	17.43	4.43	8	55	98E
133	12	ORA	3.416	B	LAGUNA BEACH, EL TORO ROAD	37500	428	1.14	271	104	21	31	63.41	24.39	4.88	7.32	33	00E
133	12	ORA	3.416	A	LAGUNA BEACH, EL TORO ROAD	18500	455	2.46	270	117	23	45	59.41	25.74	4.95	9.9	39	00E
133	12	ORA	8.376	B	JCT. RTE. 405, SAN DIEGO FREEWAY	34000	1278	3.76	872	240	78	88	68.26	18.76	6.1	6.88	94	00E
133	12	ORA	8.376	A	JCT. RTE. 405, SAN DIEGO FREEWAY	34000	1540	4.53	909	305	80	246	59	19.83	5.17	16	157	00E
133	12	ORA	11.897	B	IRVINE BOULEVARD	46000	1467	3.19	803	321	193	150	54.74	21.9	13.14	10.22	138	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
134	07	LA	0	A	LOS ANGELES, JCT. RTES. 101/170, VENTURA/HOLLYWOOD FREEWAYS INTERCHANGE	187000	9930	5.31	6503	991	446	1989	65.49	9.98	4.49	20.03	1071	12E
134	07	LA	1.359	O	FORMAN AVENUE	212000	10028	4.73	6567	1001	451	2009	65.49	9.98	4.5	20.03	1081	12V
134	07	LA	R5.47	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	187000	9537	5.1	6246	952	429	1910	65.49	9.98	4.5	20.03	1028	12E
134	07	LA	R5.47	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	219000	9417	4.3	5103	826	405	3083	54.19	8.77	4.3	32.74	1378	12E
134	07	LA	R8.963	B	GLENDALE, JCT. RTE. 2, GLENDALE FREEWAY INTERCHANGE	223000	9589	4.3	5196	841	413	3139	54.19	8.77	4.31	32.74	1403	12E
134	07	LA	R8.963	A	GLENDALE, JCT. RTE. 2, GLENDALE FREEWAY INTERCHANGE	202000	5353	2.65	2333	855	277	1888	43.59	15.98	5.17	35.27	852	11E
134	07	LA	R12.36	B	PASADENA, SAN RAFAEL AVENUE INTERCHANGE	212000	5130	2.42	2236	820	265	1809	43.59	15.98	5.17	35.27	817	11V
134	07	LA	R13.341	B	PASADENA, JCT. RTES. 210/710, FOOTHILL/LONG BEACH FREEWAYS INTERCHANGE	206000	5191	2.52	2263	830	268	1831	43.59	15.98	5.17	35.27	827	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
135	05	SB	0	A	LOS ALAMOS, JCT. RTE. 101	3520	457	12.98	211	53	34	160	46.07	11.55	7.37	35.01	72	12E
135	05	SB	9.095	B	CABRILLO HIGHWAY, JUNCTION OLD ROUTE 1	1720	352	20.48	139	58	87	68	39.41	16.45	24.8	19.34	46	12V
135	05	SB	M11.722	B	SOUTH JCT. RTE. 1	2980	610	20.48	240	100	151	118	39.41	16.45	24.8	19.34	81	12E
135	05	SB	R9.1	A	ORCUTT, NORTH JCT. RTE. 1	14700	2940	20	1147	470	706	617	39	16	24	21	400	12E
135	05	SB	15.772	B	SANTA MARIA, JCT. RTE. 166, MAIN STREET	23000	1150	5	690	150	69	242	60	13	6	21	132	12E
135	05	SB	15.772	A	SANTA MARIA, JCT. RTE. 166, MAIN STREET	24800	1240	5	732	161	74	273	59	13	6	22	145	12E
135	05	SB	17.806	B	SANTA MARIA, JCT. RTE. 101	17900	895	5	528	125	54	188	59	14	6	21	103	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
136	09	INY	0	A	JCT. RTE. 395	540	13	2.4	6	6	0	2	43.8	43.7	0	12.5	1	97V
136	09	INY	17.73	B	JCT. RTE. 190	450	11	2.55	5	2	2	1	44	22	22	12	1	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
137	06	KIN	0	A	JCT. RTE. 43	2600	249	9.58	102	54	19	74	40.96	21.69	7.63	29.72	37	08V
137	06	TUL	7.2	B	ROAD 228	3150	388	12.32	116	132	67	73	29.9	34.02	17.27	18.81	51	11V
137	06	TUL	7.2	A	ROAD 228	2000	164	8.2	79	25	18	42	48.17	15.24	10.98	25.61	22	11V
137	06	TUL	14.26	B	TULARE, SOUTH WEST STREET	5000	335	6.7	154	69	24	88	45.94	20.45	7.28	26.33	46	11E
137	06	TUL	14.26	A	TULARE, SOUTH WEST STREET	5700	382	6.7	190	20	9	163	49.74	5.24	2.36	42.67	66	11V
137	06	TUL	R15.78	B	TULARE, M STREET	5600	560	10	375	56	11	118	67	10	2	21	61	03E
137	06	TUL	16.628	B	TULARE, JCT. RTE. 99	23500	2820	12	1636	141	56	987	58	5	2	35	419	01E
137	06	TUL	17.511	B	TULARE, JCT. RTE. 63 NORTH	15600	1872	12	1030	131	19	693	55	7	1	37	290	01E
137	06	TUL	17.511	A	TULARE, JCT. RTE. 63 NORTH	14000	2940	21	1999	147	88	706	68	5	3	24	340	04E
137	06	TUL	27.396	B	JCT. RTE. 65	10600	1590	15	1081	80	48	382	68	5	3	24	184	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
138	07	LA	0	A	JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	3200	658	20.57	45	36	15	562	6.78	5.42	2.35	85.45	201	03E
138	07	LA	36.874	B	JCT. RTE. 14 NORTH, ANTELOPE VALLEY FREEWAY	3800	536	14.1	37	33	13	454	6.84	6.15	2.39	84.62	163	02V
138	07	LA	43.418	A	PALMDALE, JCT. RTE. 14 SOUTH, ANTELOPE VALLEY FREEWAY	31000	1671	5.39	902	319	107	343	53.96	19.11	6.39	20.54	195	03V
138	07	LA	51.41	B	PALMDALE, PEARLBLOSSOM HIGHWAY/AVENUE T	14500	1030	7.1	206	166	80	578	20.01	16.15	7.74	56.1	234	03V
138	07	LA	51.41	A	PALMDALE, PEARLBLOSSOM HIGHWAY/AVENUE T	18100	1691	9.34	785	414	165	326	46.45	24.5	9.76	19.29	202	02V
138	07	LA	69.3	B	JCT. RTE. 18, PALMDALE ROAD	14000	1343	9.59	478	179	129	557	35.61	13.31	9.57	41.51	244	02E
138	07	LA	69.3	A	JCT. RTE. 18, PALMDALE ROAD	9200	876	9.52	318	117	75	366	36.3	13.36	8.56	41.78	159	02V
138	07	LA	74.973	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	8600	819	9.52	297	109	70	342	36.3	13.36	8.56	41.78	149	02E
138	08	SBD	0	O	LOS ANGELES/SAN BERNARDINO COUNTY LINE	8600	819	9.52	297	109	70	342	36.3	13.36	8.56	41.78	149	02E
138	08	SBD	6.662	B	JCT. RTE. 2 WEST	17500	2415	13.8	1106	80	48	1181	45.8	3.3	2	48.9	461	93E
138	08	SBD	R15.203	B	JCT. RTE. 15	17000	1802	10.6	1042	68	36	656	57.8	3.8	2	36.4	274	92V
138	08	SBD	R15.203	A	JCT. RTE. 15	4100	529	12.9	466	52	11	0	88.1	9.9	2	0	23	88E
138	08	SBD	R23.959	A	JCT. RTE. 173 EAST	1500	191	12.7	160	19	8	4	83.7	10.2	4.1	2	10	88E
138	08	SBD	R37.848	B	JCT. RTE. 18	6800	374	5.5	354	7	7	6	94.6	2	1.9	1.5	16	88E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
139	02	LAS	0	A	SUSANVILLE, JCT. RTE. 36	6700	88	1.31	17	38	7	26	19.02	43.48	8.15	29.35	14	10E
139	02	LAS	1.42	B	LASSEN COLLEGE	4100	65	1.58	15	20	6	25	22.73	30.3	9.09	37.88	12	10E
139	02	LAS	2.34	B	SUSANVILLE DUMP	790	50	6.33	9	7	3	31	18	14	6	61.99	12	10V
139	02	LAS	2.34	A	SUSANVILLE DUMP	520	42	8.08	9	8	4	21	21.43	19.05	9.52	50	9	10V
139	02	LAS	61.46	B	COUNTY ROAD A-2	390	35	8.97	6	3	1	25	17.14	8.57	2.86	71.43	9	11V
139	02	LAS	61.46	A	COUNTY ROAD A-2	430	29	6.73	12	3	2	13	40.96	9.96	5.9	43.18	5	10E
139	02	MOD	.23	B	ADIN, SOUTH JCT RTE 299	450	35	7.78	11	4	3	17	31.43	11.43	8.57	48.57	7	11V
139	02	MOD	17.35	A	LOOKOUT/HACKMORE ROADS	1150	344	29.91	17	49	10	268	4.94	14.24	2.91	77.91	99	11V
139	02	MOD	44.505	B	NEWELL	1900	340	17.91	38	43	19	240	11.17	12.66	5.71	70.47	91	10E
139	02	SIS	0	A	MODOC/SISKIYOU COUNTY LINE	2150	385	17.89	43	49	22	271	11.17	12.66	5.71	70.47	103	10E
139	02	SIS	1.04	O	TULELAKE, EAST/WEST ROADS	2600	472	18.14	50	47	18	357	10.54	9.89	3.87	75.7	132	10E
139	02	SIS	5.043	B	OREGON STATE LINE, JCT. RTE. 161 WEST	2400	439	18.29	45	54	28	311	10.36	12.35	6.37	70.92	118	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
140	10	MER	0	A	JCT. RTE. 5	850	105	12.4	23	19	7	57	21.9	17.7	6.2	54.2	23	97E
140	10	MER	4.194	B	GUSTINE, WEST JCT. RTE. 33	1400	175	12.5	38	30	11	96	21.9	17.1	6	55	39	97E
140	10	MER	4.353	A	GUSTINE, WEST JCT. RTE. 33	4950	693	14	118	55	35	485	17	8	5	70	182	98V
140	10	MER	6.06	A	GUSTINE, EAST JCT. RTE. 33	3600	428	11.9	104	62	24	238	24.2	14.6	5.6	55.6	95	97E
140	10	MER	16.22	B	JCT. RTE. 165	4100	431	10.5	118	83	17	213	27.4	19.2	4	49.4	88	97E
140	10	MER	16.22	A	JCT. RTE. 165	3000	348	11.6	48	68	10	223	13.8	19.4	2.8	64	86	97V
140	10	MER	35.78	B	MERCED, JCT. RTES. 99/59	14200	568	4	85	131	108	244	15	23	19	43	115	98V
140	10	MER	35.79	A	MERCED, JCT. RTES. 99/59	14700	882	6	194	247	168	273	22	28	19	31	148	98V
140	10	MER	37.4	B	MERCED, SANTA FE AVENUE	10400	374	3.6	98	168	29	80	26.1	44.9	7.7	21.3	51	97V
140	10	MER	43.7	A	PLANADA ROAD	6500	715	11	45	212	26	432	6.3	29.7	3.6	60.4	174	97V
140	10	MPA	9.5	B	HORNITOS ROAD	4250	200	4.7	30	61	8	101	15	30.6	4	50.4	43	97V
140	10	MPA	21.224	B	MARIPOSA, SOUTH JCT. RTE. 49	4350	121	2.78	40	42	7	31	33.3	35	5.7	26	17	97V
140	10	MPA	21.224	A	MARIPOSA, SOUTH JCT. RTE. 49	9600	229	2.39	68	97	13	52	29.6	42.3	5.5	22.6	31	97V
140	10	MPA	22.001	B	MARIPOSA, JCT RTE 49 NORTH	8500	331	3.89	86	108	21	116	26.1	32.7	6.3	34.9	56	97V
140	10	MPA	22.001	A	MARIPOSA, JCT RTE 49 NORTH	5400	243	4.5	59	108	19	57	24.4	44.4	7.7	23.5	34	97V
140	10	MPA	34.07	B	BRICEBURG STATION	1250	139	11.1	20	35	2	81	14.6	25.3	1.7	58.4	32	97V
140	10	MPA	51.803	B	YOSEMITE NATIONAL PARK	1400	71	5.1	12	36	2	21	17.5	50	3.3	29.2	11	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
142	12	ORA	R.753	A	JCT. RTE. 90, IMPERIAL HIGHWAY	14800	1376	9.3	832	186	149	209	60.5	13.5	10.8	15.2	140	79E
142	12	ORA	6.35	B	ORANGE/SAN BERNARDINO COUNTY LINE	14000	112	.8	96	16	0	0	85.9	14.1	0	0	5	79E
142	08	SBD	5.782	B	JCT. RTE. 71	37000	3330	9	2764	233	63	270	83	7	1.9	8.1	221	77V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
144	05	SB	1.953	B	SANTA BARBARA, JCT. RTE. 192	3300	33	1	30	1	0	1	91.5	4.3	0	4.2	1	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
145	06	FRE	0	A	JCT. RTES. 5 AND 33	2650	663	25	259	20	13	371	39	3	2	56	141	04E
145	06	FRE	13.212	B	JCT. RTE. 269	3350	955	28.51	300	118	76	461	31.41	12.36	7.96	48.27	192	10E
145	06	FRE	35.149	A	KERMAN, JCT. RTE. 180	9400	1410	15	832	56	28	494	59	4	2	35	209	04E
145	06	MAD	9.077	B	MADERA, JCT. RTE. 99	13200	927	7.02	530	71	54	272	57.13	7.67	5.83	29.37	127	12E
145	06	MAD	11.02	B	MADERA, TOZER STREET	12500	875	7	683	105	53	35	78	12	6	4	53	01E
145	06	MAD	11.02	A	MADERA, TOZER STREET	8200	656	8	485	66	26	79	74	10	4	12	54	01E
145	06	MAD	25.459	B	JCT. RTE. 41	5300	484	9.13	211	148	63	62	43.6	30.58	13.02	12.81	52	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
146	05	MON	3.48	B	METZ ROAD	2700	405	15	142	134	0	129	35.1	33.1	0	31.8	62	03E
146	05	MON	3.48	A	METZ ROAD	270	10	3.64	10	0	0	0	100	0	0	0	0	03E
146	05	SBT	15.152	B	JCT. RTE. 25	250	6	2.5	4	2	0	0	66.7	33.3	0	0	0	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
147	02	PLU	0	A	CANYON DAM, JCT. RTE. 89	820	50	6.1	16	12	2	20	32	24	4	40	9	10V
147	02	PLU	7.37	B	BIG SPRINGS ROAD	1200	50	4.17	11	9	2	28	22	18	4	56	11	10V
147	02	PLU	9.891	B	PLUMAS/LASSEN COUNTY LINE	1400	140	10	38	32	4	66	27	23	3	47	28	10E
147	02	LAS	1.14	A	COUNTY ROAD A-21	820	50	6.1	11	9	2	28	22	18	4	56	11	10V
147	02	LAS	1.79	B	JCT. RTE. 36	820	50	6.1	11	9	2	28	22	18	4	56	11	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
150	05	SB	R0	A	CARPINTERIA, JCT. RTE. 101	5020	295	5.88	224	31	21	19	75.93	10.51	7.12	6.44	20	12V
150	05	SB	2.197	O	SANTA BARBARA/VENTURA COUNTY LINE	2750	55	2	31	12	6	6	56.9	22.41	10.34	10.34	5	02V
150	07	VEN	0	O	SANTA BARBARA/VENTURA COUNTY LINE	2750	55	2	31	12	6	6	56.9	22.41	10.34	10.34	5	02V
150	07	VEN	R14.406	B	JCT. RTE. 33 SOUTH, VENTURA AVENUE	10200	197	1.93	102	53	34	8	51.76	27.14	17.09	4.02	16	02V
150	07	VEN	R14.406	A	JCT. RTE. 33 SOUTH, VENTURA AVENUE	19400	363	1.87	139	59	22	143	38.18	16.31	6.14	39.37	63	03E
150	07	VEN	16.577	B	OJAI, JCT. RTE. 33 NORTH, MARICOPA HIGHWAY	18800	412	2.19	157	67	25	162	38.18	16.31	6.14	39.37	71	03V
150	07	VEN	16.577	A	OJAI, JCT. RTE. 33 NORTH, MARICOPA HIGHWAY	22500	716	3.18	332	192	156	36	46.34	26.83	21.74	5.09	65	03V
150	07	VEN	18.86	O	OJAI EAST CITY LIMITS	6500	94	1.44	50	19	6	20	52.75	19.9	6.16	21.19	11	03V
150	07	VEN	31.95	O	SANTA PAULA, NORTH CITY LIMIT	3600	137	3.81	52	26	23	36	38.1	18.62	16.7	26.58	20	03V
150	07	VEN	34.398	B	SANTA PAULA, JCT. RTE. 126, SANTA PAULA FREEWAY	15300	442	2.89	179	107	63	93	40.55	24.1	14.29	21.06	57	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
151	02	SHA	0	A	SHASTA DAM	240	15	6.23	13	2	1	0	86.21	10.34	3.45	0	1	12E
151	02	SHA	3.781	A	LAKE BOULEVARD	1550	72	4.65	49	5	2	16	68.06	6.94	2.78	22.22	8	12V
151	02	SHA	4.45	A	TOYON	2250	105	4.65	71	7	3	23	68.06	6.94	2.78	22.22	12	12E
151	02	SHA	5.62	B	BEGIN COUPLET AT ASHBY ROAD	4600	149	3.24	44	29	26	50	29.2	19.58	17.52	33.71	25	12E
151	02	SHA	5.993	A	ON SHASTA DAM BOULEVARD; DIVIDED HIGHWAY FACILITY	8700	282	3.24	71	83	16	112	25.18	29.43	5.67	39.72	51	12V
151	02	SHA	R6.924	B	JCT. RTE. 5, PROJECT CITY	12400	402	3.24	101	118	23	160	25.18	29.43	5.67	39.72	73	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
152	05	SCR	T.31	A	WATSONVILLE, JCT. RTE. 1	27200	952	3.5	764	144	2	43	80.2	15.1	.2	4.5	55	03E
152	05	SCR	.714	A	BECK AVENUE	16200	551	3.4	468	63	5	15	84.9	11.4	.9	2.8	28	03E
152	05	SCR	R1.995	B	HOLOHAN/COLLEGE ROADS	16200	761	4.7	677	50	7	27	88.9	6.6	.9	3.6	39	03E
152	04	SCL	5.03	B	WATSONVILLE RD	5800	249	4.3	209	16	6	18	83.9	6.6	2.3	7.2	16	98E
152	04	SCL	9.43	B	MONTEREY STREET	17000	529	3.11	348	64	30	86	65.87	12.11	5.69	16.33	52	01V
152	04	SCL	M10.277	B	GILROY, JCT. RTE. 101	37000	2560	6.92	1572	269	161	558	61.39	10.51	6.3	21.8	296	01V
152	04	SCL	R9.914	A	GILROY, JCT. RTE. 101	24000	2234	9.31	597	179	54	1405	26.71	8	2.4	62.89	530	01V
152	04	SCL	12.81	B	FERGUSON ROAD	18000	1944	10.8	264	130	43	1507	13.6	6.7	2.2	77.5	547	98E
152	04	SCL	12.81	A	FERGUSON ROAD	22000	3014	13.7	452	190	87	2285	15	6.3	2.9	75.8	834	98E
152	04	SCL	R21.977	B	JCT. RTE. 156 SOUTH	20000	2406	12.03	355	57	37	1955	14.76	2.37	1.53	81.26	698	98V
152	04	SCL	R21.977	A	JCT. RTE. 156 SOUTH	31500	5361	17.02	848	142	101	4269	15.81	2.65	1.89	79.63	1530	98V
152	04	SCL	R26.77	O	PACHECO CREEK BRIDGE	31000	4929	15.9	749	276	163	3741	15.2	5.6	3.3	75.9	1366	96V
152	10	MER	13.848	A	JCT. RTE. 5	27000	4590	17	968	431	234	2956	21.1	9.4	5.1	64.4	1128	97E
152	10	MER	21.272	B	LOS BANOS, JCT. RTE. 165	28000	2789	9.96	892	166	73	1659	31.97	5.95	2.6	59.48	630	03V
152	10	MER	21.272	A	LOS BANOS, JCT. RTE. 165	33500	3022	9.02	1157	121	57	1686	38.3	4	1.9	55.8	642	07V
152	10	MER	23.915	B	LOS BANOS, SANTA FE ROAD	18800	2094	11.14	749	90	48	1207	35.75	4.3	2.29	57.66	458	12E
152	10	MER	R32.366	B	DOS PALOS WYE, EAST JCT. RTE. 33	18800	2933	15.6	666	311	59	1898	22.7	10.6	2	64.7	715	95E
152	10	MER	R32.366	A	DOS PALOS WYE, EAST JCT. RTE. 33	16400	2132	13	192	192	149	1599	9	9	7	75	598	98V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
152	06	MAD	R0	A	MERCED/MADERA COUNTY LINE	16000	3360	21	672	302	202	2184	20	9	6	65	834	04E
152	06	MAD	10.799	B	JCT. RTE. 233 NORTHWEST	16500	3960	24	792	356	238	2574	20	9	6	65	983	04E
152	06	MAD	10.799	A	JCT. RTE. 233 NORTHWEST	15500	3720	24	1079	186	112	2344	29	5	3	63	880	04E
152	06	MAD	15.634	B	CALIFA, JCT. RTE. 99	17000	4080	24	1183	204	122	2570	29	5	3	63	965	04E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
153	03	ED	0	A	JCT. RTE. 49	2400	85	3.54	49	18	12	6	57.14	21.43	14.29	7.14	7	06E
153	03	ED	.55	B	MARSHALL'S MONUMENT	110	4	3.64	2	1	1	0	50.00	25.00	25.00	0	0	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
154	05	SB	R8.11	B	JCT. RTE. 246 WEST	9600	768	8	492	115	31	131	64	15	4	17	78	12E
154	05	SB	R8.11	A	JCT. RTE. 246 WEST	11100	666	6	480	107	27	53	72	16	4	8	49	12E
154	05	SB	23.38	B	STAGECOACH ROAD	12700	635	5	521	51	25	38	82	8	4	6	40	12E
154	05	SB	R31.551	B	JCT. RTE. 192 EAST	13500	540	4	432	54	16	38	80	10	3	7	36	12E
154	05	SB	R31.551	A	JCT. RTE. 192 EAST	13600	544	4	452	49	16	27	83	9	3	5	32	12E
154	05	SB	32.285	B	JCT. RTE. 101	13600	1027	7.55	425	273	215	114	41.36	26.58	20.96	11.09	111	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
155	06	KER	0	A	DELANO ON ELLINGTON STREET AT 9th AVENUE AND THE OFF/ON RAMPS FOR SOUTHBOUND ROUTE 99	4650	413	8.88	196	109	56	52	47.46	26.39	13.56	12.59	43	12V
155	06	KER	R0	A	DELANO, JCT. RTE. 99	15500	1085	7	857	33	11	184	79	3	1	17	98	06E
155	06	KER	R10.99	B	JCT. RTE. 65	400	89	22.25	43	9	6	31	48.31	10.11	6.74	34.83	14	12E
155	06	KER	R10.99	A	JCT. RTE. 65	160	34	21.25	19	6	6	3	55.88	17.65	17.65	8.82	3	12V
155	06	KER	30.313	A	JUNCTION OLD ROUTE 155 AT WOODY ROAD	195	34	17.44	19	6	6	3	55.88	17.65	17.65	8.82	3	12E
155	06	KER	38.25	A	GLENVILLE, GRANITE ROAD	340	50	14.71	28	9	9	5	56	17.5	17.5	9	5	12E
155	06	KER	R60.637	B	WOFFORD BOULEVARD	1750	140	8	121	9	6	4	86.43	6.43	4.29	2.86	7	12V
155	06	KER	R60.637	A	WOFFORD BOULEVARD	6300	653	10.37	518	70	46	19	79.33	10.72	7.04	2.91	38	12V
155	06	KER	R70.991	B	JCT. RTE. 178	5800	653	11.26	518	70	46	19	79.33	10.72	7.04	2.91	38	12V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
156	05	MON	R.167	A	JCT. RTE. 1	31000	2604	8.4	979	227	76	1323	37.6	8.7	2.9	50.8	523	03E
156	05	MON	R1.109	A	JCT. RTE. 183	29600	2368	8	947	225	76	1120	40	9.5	3.2	47.3	451	03E
156	05	MON	T5.185	B	SOUTH JCT. RTE. 101	28000	2380	8.5	957	221	81	1121	40.2	9.3	3.4	47.1	452	03E
156	05	SBT	3.022	A	ALAMEDA STREET	23300	3309	14.2	1046	268	169	1827	31.6	8.1	5.1	55.2	716	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
158	09	MNO	0	A	JUNE LAKE JUNCTION, SOUTH JCT. RTE. 395	1470	24	1.66	6	8	8	2	26	32	32	10	3	03V
158	09	MNO	3.81	O	SKI LIFT ROAD	1700	26	1.5	17	2	0	7	66.7	8.3	0	25	3	97V
158	09	MNO	15.836	B	GRANT LAKE JUNCTION, NORTH JCT. RTE. 395	400	10	2.52	3	3	3	3	25	25	25	25	2	03V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
160	04	CC	0	A	JCT VICTORY HWY	11000	1442	13.11	320	289	195	638	22.22	20.04	13.51	44.23	287	00V
160	04	CC	.486	A	WILBUR AVENUE	12200	795	6.52	277	88	33	396	34.86	11.12	4.2	49.81	159	00V
160	04	CC	1.327	B	CONTRA COSTA/SACRAMENTO COUNTY LINE	12200	1342	11	352	98	23	870	26.2	7.3	1.7	64.8	325	97E
160	03	SAC	L10.783	B	JCT. RTE. 12	15000	1395	9.3	251	177	45	922	18	12.7	3.2	66.1	350	95V
160	03	SAC	R0	A	JCT. RTE. 12	5400	400	7.41	68	125	113	94	16.89	31.37	28.15	23.59	63	05E
160	03	SAC	5.95	B	SACRAMENTO RIVER, ISLETON BRIDGE	3950	378	9.56	64	119	106	89	16.89	31.37	28.15	23.59	59	05E
160	03	SAC	5.95	A	SACRAMENTO RIVER, ISLETON BRIDGE	2450	119	4.86	48	21	13	37	40.44	17.65	11.03	30.88	18	05V
160	03	SAC	11.46	B	RYDE, JCT. RTE. 220 WEST	2150	135	6.3	34	26	5	70	25	19.4	4	51.6	28	95V
160	03	SAC	11.46	A	RYDE, JCT. RTE. 220 WEST	2900	163	5.63	83	20	12	48	50.82	12.02	7.65	29.51	23	05V
160	03	SAC	14.16	B	WALNUT GROVE, WALNUT GROVE BRIDGE	3100	226	7.3	43	46	10	127	18.9	20.2	4.6	56.3	51	95V
160	03	SAC	14.16	A	WALNUT GROVE, WALNUT GROVE BRIDGE	2750	201	7.3	36	42	10	113	17.8	21	4.8	56.4	46	95V
160	03	SAC	16.92	B	LEARY ROAD	1450	115	7.9	16	18	4	76	14	16	3.7	66.3	29	95V
160	03	SAC	16.92	A	LEARY ROAD	1500	110	7.3	13	17	4	77	11.7	15	3.2	70.1	29	95V
160	03	SAC	34.07	A	FREEPORT BRIDGE ROAD	6400	192	3	89	56	27	19	46.5	29.3	14.1	10.1	19	96E
160	03	SAC	46.581	B	SACRAMENTO, JCT. RTE. 51	33500	2010	6	1455	330	58	167	72.4	16.4	2.9	8.3	147	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
161	02	SIS	.037	A	JCT. RTE. 97	610	337	55.25	10	9	3	315	2.97	2.67	.89	93.47	110	11V
161	02	SIS	17.31	B	HILL ROAD	1000	317	31.65	17	12	3	284	5.47	3.92	1.01	89.61	100	10E
161	02	SIS	19.361	B	JCT. RTE. 139	1050	374	35.62	27	17	4	326	7.22	4.55	1.07	87.17	116	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
162	01	MEN	R0	A	JCT. RTE. 101	810	108	13.33	54	18	9	27	50	16.67	8.33	25	14	06E
162	01	MEN	34.045	B	NEAR SHORT CREEK BRIDGE	390	47	12	33	6	0	8	71	12.9	0	16.1	4	91E
162	03	GLE	37.648	A	COUNTY ROAD 307	200	20	10	8	1	1	10	40	5	5	50	4	07E
162	03	GLE	65.523	B	WILLOWS, JCT. RTE. 5	8800	390	4.43	226	50	31	82	58.06	12.9	8.06	20.97	45	00E
162	03	GLE	65.523	A	WILLOWS, JCT. RTE. 5	8700	355	4.08	206	46	29	74	58.06	12.9	8.06	20.97	41	00E
162	03	GLE	67.106	A	WILLOWS, FIRST STREET	2900	261	9	104	23	17	116	40	8.89	6.67	44.44	48	00E
162	03	GLE	76.27	B	JCT. RTE. 45	2050	205	10	86	22	11	86	42.11	10.53	5.26	42.11	36	00E
162	03	GLE	76.28	A	JCT. RTE. 45	2400	482	20.1	65	36	12	369	13.43	7.46	2.49	76.62	135	07E
162	03	BUT	6.66	B	RICHVALE SOUTH HIGHWAY	1500	302	20.1	41	23	8	231	13.43	7.46	2.49	76.62	84	07E
162	03	BUT	6.66	A	RICHVALE SOUTH HIGHWAY	1020	205	20.1	28	15	5	157	13.43	7.46	2.49	76.62	57	07E
162	03	BUT	9.726	B	JCT. RTE. 99	1020	205	20.1	28	15	5	157	13.43	7.46	2.49	76.62	57	07E
162	03	BUT	R9.726	A	JCT. RTE. 99	2800	273	9.74	121	57	44	51	44.49	20.91	15.97	18.63	34	00E
162	03	BUT	15.831	B	OROVILLE, JCT. RTE. 70	13200	1209	9.16	247	432	370	160	20.41	35.71	30.61	13.27	158	00E
162	03	BUT	17.142	B	OROVILLE, LINCOLN STREET	32000	3200	10	1920	704	64	512	60	22	2	16	318	83E
162	03	BUT	18.006	A	OROVILLE, LOWER WYANDOTE ROAD	20900	857	4.1	434	212	37	175	50.6	24.7	4.3	20.4	101	85V
162	03	BUT	24.194	B	FORBESTOWN ROAD	4550	455	10	273	100	9	73	60	22	2	16	45	83E
162	03	BUT	24.194	A	FORBESTOWN ROAD	1850	185	10	111	39	7	28	60	21.1	3.8	15.1	18	83E
162	03	BUT	31.07	B	FOREMAN ROAD	1500	150	10	90	31	6	23	60	20.7	4	15.3	15	83E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
163	11	SD	.89	A	JCT. RTE. 5	110000	3300	3	2389	409	69	432	72.4	12.4	2.1	13.1	280	86V
163	11	SD	3.742	B	SAN DIEGO, JCT. RTE. 8	161000	4830	3	3497	599	101	633	72.4	12.4	2.1	13.1	411	86E
163	11	SD	3.742	A	SAN DIEGO, JCT. RTE. 8	151000	5587	3.7	3598	860	140	989	64.4	15.4	2.5	17.7	567	86V
163	11	SD	7.043	B	SAN DIEGO, JCT. RTE. 805	145000	5365	3.7	3455	826	134	950	64.4	15.4	2.5	17.7	544	86E
163	11	SD	7.043	A	SAN DIEGO, JCT. RTE. 805	132000	6732	5.1	3716	1037	229	1750	55.2	15.4	3.4	26	863	86E
163	11	SD	8.01	A	SAN DIEGO, BALBOA AVENUE	137000	3877	2.83	2012	640	375	850	51.89	16.51	9.67	21.93	478	04E
163	11	SD	R10.837	B	SAN DIEGO, KEARNEY VILLA ROAD INTERCHANGE	140000	4788	3.42	3355	467	231	735	70.07	9.75	4.83	15.35	448	12E
163	11	SD	R11.662	B	JCT. RTE. 15	120000	3792	3.16	1967	626	367	832	51.88	16.51	9.67	21.93	467	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
164	07	LA	3.341	B	JCT. RTE. 60, POMONA FREEWAY	26000	1659	6.38	950	240	47	423	57.26	14.44	2.81	25.49	208	06V
164	07	LA	3.341	A	JCT. RTE. 60, POMONA FREEWAY	45500	3449	7.58	2529	318	116	486	73.33	9.22	3.37	14.08	302	06V
164	07	LA	5.599	B	EL MONTE, JCT. RTE. 10, SAN BERNARDINO FREEWAY	76000	3397	4.47	2236	438	124	599	65.81	12.9	3.65	17.64	343	06V
164	07	LA	5.599	A	EL MONTE, JCT. RTE. 10, SAN BERNARDINO FREEWAY	52000	1742	3.35	1339	183	55	165	76.87	10.49	3.17	9.47	129	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
165	10	MER	L0	A	JCT. RTE. 5	1050	99	9.4	9	25	6	59	9.5	24.8	5.8	59.9	24	97V
165	10	MER	8.786	B	LOS BANOS, JCT. RTE. 152	12000	948	7.9	91	129	21	707	9.6	13.6	2.2	74.6	262	97V
165	10	MER	8.786	A	LOS BANOS, JCT. RTE. 152	16000	1456	9.1	159	201	31	1066	10.9	13.8	2.1	73.2	396	97V
165	10	MER	26.872	B	JCT. RTE. 140	5500	428	7.79	51	68	15	294	12	15.8	3.4	68.8	112	97V
165	10	MER	26.872	A	JCT. RTE. 140	6200	577	9.3	23	164	32	358	4	28.4	5.6	62	144	97V
165	10	STA	1.45	B	JCT. RTE. 99	18000	882	4.9	82	127	19	654	9.3	14.4	2.2	74.1	243	97V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
166	05	SB	0	A	GUADALUPE, JCT. RTE. 1	7210	616	8.55	268	63	41	245	43.44	10.21	6.65	39.71	106	12V
166	05	SB	6.87	B	SANTA MARIA, BLOSSER ROAD	9130	913	10	397	110	46	361	43.44	12	5	39.56	155	12E
166	05	SB	6.87	A	SANTA MARIA, BLOSSER ROAD	17100	1197	7	563	180	48	407	47	15	4	34	184	12E
166	05	SB	7.87	A	SANTA MARIA, JCT. RTE. 135	20900	1463	7	454	190	73	746	31	13	5	51	301	12E
166	05	SB	8.927	B	SANTA MARIA, JCT. RTE. 101	20900	836	4	226	79	59	473	27	9.43	7	56.57	187	12E
166	05	SLO	8.927	A	SANTA MARIA, JCT. RTE. 101	2760	533	19.3	176	35	25	297	33.08	6.58	4.7	55.64	116	12V
166	05	SLO	13.511	A	SUEY ROAD	2260	588	26	159	53	41	335	27	9	7	57	132	12E
166	05	SB	64.3	A	PERKINS ROAD	1570	345	22	90	45	35	176	26	13	10	51	73	12E
166	05	SLO	74.718	B	MARICOPA, JCT. RTE. 33	2790	756	27.1	173	95	80	408	22.88	12.57	10.58	53.97	167	12E
166	06	KER	.01	A	MARICOPA, JCT. RTE. 33	2850	838	29.4	204	61	32	541	24.34	7.28	3.82	64.56	204	12V
166	06	KER	2.96	A	PENTLAND ROAD	2600	764	29.38	168	53	23	520	22	7	3	68	194	12E
166	06	KER	22.797	B	JCT. RTE. 5	2500	697	27.88	154	36	22	485	22.09	5.16	3.16	69.58	179	12V
166	06	KER	24.62	B	METTLER, JCT. RTE. 99	1800	436	24.22	80	45	16	295	18.35	10.32	3.67	67.66	111	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
167	09	MNO	0	A	JCT. RTE. 395	200	11	5.5	5	2	0	4	45.45	18.18	0	36.36	2	07V
167	09	MNO	21.331	B	NEVADA STATE LINE	110	6	5	2	0	0	5	25	0	0	75	2	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
168	06	FRE	15.47	B	ACADEMY AVENUE	6000	600	10	516	42	24	18	86	7	4	3	32	04E
168	06	FRE	15.47	A	ACADEMY AVENUE	6500	623	9.58	376	116	91	40	60.35	18.62	14.61	6.42	51	10V
168	06	FRE	R36.179	B	AUBERRY ROAD	10000	1000	10	920	40	20	20	92	4	2	2	46	04E
168	06	FRE	R36.179	A	AUBERRY ROAD	7800	780	10	686	55	31	8	88	7	4	1	36	04E
168	06	FRE	49.66	B	HUNTINGTON LAKE ROAD	1150	150	13	132	11	6	2	88	7	4	1	7	04E
168	06	FRE	49.66	A	HUNTINGTON LAKE ROAD	880	18	2	16	2	1	0	87	9	4	0	1	04E
168	06	FRE	65.84	B	FLORENCE LAKE ROAD	860	9	1	8	1	1	0	88	6	6	0	1	04E
168	09	INY	R0	A	LAKE SABRINA	400	4	1	3	1	0	0	75	25	0	0	0	07E
168	09	INY	R3.278	B	SOUTH LAKE ROAD	400	10	2.5	5	5	0	0	50	50	0	0	1	07E
168	09	INY	R3.278	A	SOUTH LAKE ROAD	550	13	2.33	9	1	3	0	68.75	6.25	25	0	1	07E
168	09	INY	14.74	B	OTEY ROAD	1220	36	2.96	17	13	6	0	47.5	35	17.5	0	3	07V
168	09	INY	16.342	B	BROCKMAN LANE	6280	249	3.97	187	35	8	19	75	14.1	3.3	7.6	17	07E
168	09	INY	16.342	A	BROCKMAN LANE	6280	289	4.6	212	39	10	27	73.5	13.6	3.6	9.3	22	07V
168	09	INY	18.31	B	JCT. RTE. 395	7680	412	5.36	322	54	16	20	78.11	13	4	4.89	25	07V
168	09	INY	18.32	A	JCT. RTE. 395	470	47	10	5	1	0	40	11.6	2.3	0	86.1	14	96V
168	09	MNO	1.45	B	OASIS, JCT. RTE. 266 NORTH	170	14	8	5	4	0	5	37.5	25	0	37.5	2	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
169	01	DN	R0	A	KLAMATH, JCT. RTE. 101	1900	162	8.5	49	57	3	54	30	35.3	1.6	33.1	26	91E
169	01	HUM	13.2	A	WAUTECK VILLAGE	200	40	20	32	5	0	3	79.55	13.64	0	6.82	3	91E
169	01	HUM	33.84	B	WEITCHPEC, JCT. RTE. 96	370	29	7.8	19	5	1	4	65	17	3.8	14.2	3	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
170	07	LA	R14.5	A	LOS ANGELES, JCT. RTES. 101/134, VENTURA/HOLLYWOOD FREEWAYS INTERCHANGE	164000	6363	3.88	4072	775	278	1238	63.99	12.18	4.37	19.46	682	11E
170	07	LA	R17.62	O	S/O SHERMAN WAY; VAN OWEN ST	163000	6324	3.88	4047	770	276	1231	63.99	12.18	4.37	19.46	678	11V
170	07	LA	R20.551	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	119000	6117	5.14	3914	745	267	1190	63.99	12.18	4.37	19.46	655	11E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
172	02	TEH	0	A	MINERAL, JCT. RTE. 36	150	3	1.76	2	1	0	0	66.67	33.33	0	0	0	10E
172	02	TEH	5.77	A	MILL CREEK	120	4	3.25	1	0	1	2	35.71	0	21.43	42.86	1	10E
172	02	TEH	8.917	B	MORGAN SPRINGS, JCT. RTE. 36	120	5	4.17	4	1	0	0	80	20	0	0	0	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
173	08	SBD	L0	A	JCT. RTE. 138	900	37	4.1	24	7	5	1	64	18	14	4	3	85V
173	08	SBD	L6.989	A	ARROWHEAD LAKE ROAD	120	48	40	48	0	0	0	100	0	0	0	2	79E
173	08	SBD	21.462	B	LAKE ARROWHEAD, JCT. RTE. 189 AT ARROWHEAD VILLAGE ROAD	8300	498	6	437	42	0	18	87.8	8.5	0	3.7	25	89V
173	08	SBD	21.462	A	LAKE ARROWHEAD, JCT. RTE. 189 AT ARROWHEAD VILLAGE ROAD	4000	400	10	323	38	0	38	80.8	9.6	0	9.6	28	86V
173	08	SBD	23.04	B	JCT. RTE. 18	5000	200	4	157	25	7	12	78.3	12.3	3.3	6.1	13	86E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
174	03	PLA	0	A	COLFAX, JCT. RTE. 80	14000	220	1.57	85	40	23	72	38.64	18.18	10.45	32.73	35	06E
174	03	PLA	2.883	O	PLACER/NEVADA COUNTY LINE	5000	362	7.24	61	122	92	87	16.9	33.8	25.35	23.94	57	03E
174	03	NEV	0	O	PLACER/NEVADA COUNTY LINE	5000	362	7.24	61	122	92	87	16.9	33.8	25.35	23.94	57	03E
174	03	NEV	10.17	B	GRASS VALLEY, JCT. RTE. 20	7000	507	7.24	86	171	129	121	16.9	33.8	25.35	23.94	79	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
175	01	MEN	0	A	HOPLAND, JCT. RTE. 101	5000	393	7.86	286	36	18	54	72.73	9.09	4.55	13.64	35	03E
175	01	LAK	R8.193	B	JCT. RTE. 29	1950	195	10	146	20	10	20	75	10	5	10	15	06E
175	01	LAK	8.254	A	JCT. RTE. 29	750	188	25	166	11	7	4	88.24	5.88	3.53	2.35	9	06E
175	01	LAK	19.62	A	COBB POST OFFICE	2800	169	6.04	116	10	36	7	68.64	5.92	21.3	4.14	13	12E
175	01	LAK	28.038	B	JCT. RTE. 29	3100	145	4.68	113	10	10	12	77.93	6.9	6.9	8.28	10	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
177	08	RIV	0	A	JCT. RTE. 10	3700	278	7.5	133	0	11	133	48	0	4	48	52	78E
177	08	RIV	.26	A	KAISER MINE ROAD	1550	217	14	69	0	8	140	31.9	0	3.8	64.3	52	93V
177	08	RIV	27.024	B	JCT. RTE. 62	1200	232	19.3	30	0	11	191	12.8	0	4.8	82.4	69	78E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
178S	06	KER	S1.736	A	JCT RTE 178	3100	93	3	57	8	5	23	61	9	5	25	11	03E
178S	06	KER	S2.163	B	NORTH JCT RTE 204	2000	100	5	61	9	6	24	61	9	6	24	12	03E
178	06	KER	0	A	JCT. RTES. 99/58	52000	4680	9	1498	234	94	2855	32	5	2	61	1073	04E
178	06	KER	R2.009	A	BAKERSFIELD, JCT. RTE. 204	54000	3240	6	2106	680	194	259	65	21	6	8	254	04E
178	06	KER	R5.641	B	BAKERSFIELD, OSWELL STREET	40500	2430	6	1312	583	316	219	54	24	13	9	222	04E
178	06	KER	R5.641	A	BAKERSFIELD, OSWELL STREET	30000	2400	8	1344	312	144	600	56	13	6	25	304	03E
178	06	KER	T9.614	B	JCT. RTE. 184	16500	644	3.9	508	58	41	37	78.88	9.01	6.37	5.75	42	12E
178	06	KER	T9.614	A	JCT. RTE. 184	12500	628	5.02	479	74	40	35	76.24	11.8	6.38	5.58	42	12V
178	06	KER	R42.941	B	JCT. RTE. 155	4200	356	8.48	190	86	42	38	53.37	24.16	11.8	10.67	34	12V
178	06	KER	R42.941	A	JCT. RTE. 155	3700	324	8.76	238	38	27	21	73.46	11.73	8.33	6.48	23	12V
178	06	KER	57.076	A	KELSO VALLEY ROAD	2600	220	8.48	161	26	18	15	73	12	8	7	16	12E
178	06	KER	88.26	B	JCT. RTE. 14	1250	113	9	36	9	2	66	32	8	2	58	25	04E
178	06	KER	88.38	A	JCT. RTE. 14	2200	198	9	145	24	16	14	73	12	8	7	14	12E
178	06	KER	R93.237	B	JCT. RTE. 395	6000	450	7.5	122	54	14	261	27	12	3	58	101	04E
178	06	KER	R93.237	A	JCT. RTE. 395	6300	473	7.5	170	85	28	189	36	18	6	40	83	04E
178	06	KER	102.616	B	RIDGECREST BOULEVARD	19850	695	3.5	368	70	21	236	53	10	3	34	104	04E
178	06	KER	102.616	A	RIDGECREST BOULEVARD	11100	333	3	167	30	10	127	50	9	3	38	54	04E
178	08	SBD	7.35	B	TRONA ROAD	2400	192	8	29	19	8	136	15	10	4	71	51	91E
178	08	SBD	7.35	A	TRONA ROAD	2300	230	10	23	12	5	191	10	5	2	83	69	91E
178	08	SBD	14.778	B	TRONA ROAD	2300	276	12	16	5	0	255	5.7	1.8	0	92.5	89	91V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
178	09	INY	28	A	DEATH VALLEY MONUMENT, SOUTH BOUNDARY	250	15	6.07	11	0	4	0	75	0	25	0	1	07V
178	09	INY	42.92	B	JCT. RTE. 127	250	14	5.5	7	0	0	7	50	0	0	50	3	03V
178	09	INY	42.93	A	JCT. RTE. 127	790	72	9.1	38	10	3	21	52.2	14.5	4.4	28.9	10	94V
178	09	INY	62.186	B	NEVADA STATE LINE	790	70	8.9	36	11	2	21	51.5	15.2	3	30.3	10	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
180	06	FRE	34.59	B	JAMES ROAD	5600	525	9.37	220	38	17	250	41.92	7.22	3.3	47.57	100	11E
180	06	FRE	34.59	A	JAMES ROAD	8200	670	8.17	280	50	24	316	41.79	7.46	3.58	47.16	127	12V
180	06	FRE	40.11	A	SHASTA AVE	6800	670	9.85	280	50	24	316	41.79	7.46	3.58	47.16	127	12V
180	06	FRE	42.639	B	KERMAN, JCT. RTE. 145	13800	1293	9.37	542	93	43	615	41.92	7.22	3.3	47.57	246	11E
180	06	FRE	42.639	A	KERMAN, JCT. RTE. 145	12700	775	6.1	334	61	31	349	43.1	7.87	4	45.03	142	10V
180	06	FRE	71.61	B	ACADEMY AVENUE	12300	888	7.22	518	94	52	224	58.33	10.59	5.86	25.23	112	12V
180	06	FRE	71.61	A	ACADEMY AVENUE	11100	777	7	505	54	23	194	65	7	3	25	93	04E
180	06	FRE	74.95	B	CENTERVILLE, TRIMMER SPRINGS ROAD	12600	1656	13.14	510	531	346	269	30.8	32.08	20.91	16.22	210	11E
180	06	FRE	74.95	A	CENTERVILLE, TRIMMER SPRINGS ROAD	10700	902	8.43	328	168	107	299	36.36	18.63	11.86	33.15	146	12E
180	06	FRE	87.706	B	JCT. RTE. 63 SOUTH	4600	644	14	451	64	19	109	70	10	3	17	62	04E
180	06	FRE	87.706	A	JCT. RTE. 63 SOUTH	5800	812	14	577	81	16	138	71	10	2	17	78	04E
180	06	FRE	108.128	B	JCT. RTE. 245 SOUTH	3050	377	12.36	318	30	20	9	84.35	7.96	5.31	2.39	20	10E
180	06	TUL	110.829	B	NORTH BOUNDARY GENERAL GRANT GROVE, KINGS CANYON NATIONAL PARK	1600	160	10	114	30	2	14	71	19	1	9	12	04E
180	06	FRE	112.09	A	NORTH BOUNDARY GENERAL GRANT GROVE, KINGS CANYON NATIONAL PARK	1600	80	5	63	15	1	1	79	19	1	1	4	04E
180	06	FRE	116.85	A	HUME LAKE ROAD	880	35	4	28	7	0	0	80	20	0	0	2	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
182	09	MNO	0	A	BRIDGEPORT, JCT. RTE. 395	1100	145	13.15	103	22	16	5	70.8	15.2	10.8	3.2	10	08V
182	09	MNO	12.651	B	NEVADA STATE LINE	250	38	15.34	12	9	16	1	32	24	42	2	4	08V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
183	05	MON	0	A	SALINAS, JCT. RTE. 101	38200	3323	8.7	2336	332	37	618	70.3	10	1.1	18.6	331	03E
183	05	MON	1.821	B	SALINAS, WEST CITY LIMITS	17800	2136	12	775	333	64	963	36.3	15.6	3	45.1	399	03E
183	05	MON	9.006	B	CASTROVILLE, JCT. RTE. 156	25000	3875	15.5	1628	453	116	1678	42	11.7	3	43.3	695	03E
183	05	MON	9.98	B	NORTH, CASTROVILLE, JCT. RTE. 1	12000	1920	16	828	207	96	789	43.1	10.8	5	41.1	334	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
184	06	KER	L0	A	JCT. RTE. 223	3900	690	17.69	217	40	19	414	31.45	5.8	2.75	60	157	12V
184	06	KER	7.937	B	JCT. RTE. 58	19700	1590	8.07	517	286	104	683	32.52	17.99	6.54	42.96	295	12V
184	06	KER	7.937	A	JCT. RTE. 58	19700	957	4.86	456	205	160	137	47.62	21.43	16.67	14.29	106	06E
184	06	KER	9.6	B	BAKERSFIELD, NILES STREET	11100	818	7.37	390	175	136	117	47.62	21.43	16.67	14.29	90	06E
184	06	KER	12.139	B	BAKERSFIELD, JCT. RTE. 178	4500	327	7.27	228	36	30	33	69.72	11.01	9.17	10.09	27	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
185	04	ALA	1.992	B	JCT. RTE. 238	17700	389	2.2	313	28	20	28	80.35	7.21	5.24	7.21	26	00V
185	04	ALA	5.728	B	JCT. RTE. 112 WEST	21600	350	1.62	284	35	10	22	81.01	9.87	2.78	6.33	22	03V
185	04	ALA	5.728	A	JCT. RTE. 112 WEST	18200	257	1.41	212	26	15	5	82.5	10	5.71	1.79	14	00V
185	04	ALA	10.37	B	OAKLAND, 44TH AVE/12TH STREET	25000	610	2.44	484	62	6	58	79.35	10.18	.99	9.48	44	02V
185	04	ALA	10.519	B	OAKLAND, HIGH/ 12TH STREETS	3000	265	8.83	203	42	6	13	76.79	15.85	2.26	5.09	16	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
186	11	IMP	0	A	MEXICAN BOUNDARY	3900	269	6.9	110	48	41	70	41	18	15.1	25.9	38	94E
186	11	IMP	2.07	B	JCT. RTE. 8	8500	561	6.6	231	100	85	146	41.1	17.8	15.1	26	80	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
187	07	LA	3.5	A	LOS ANGELES, JCT. RTE. 1, LINCOLN BOULEVARD	40000	1324	3.31	1117	130	40	36	84.4	9.83	3.03	2.74	69	06V
187	07	LA	5.832	B	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY	47500	1620	3.41	1330	208	23	60	82.09	12.81	1.41	3.69	90	06V
187	07	LA	5.832	A	LOS ANGELES, JCT. RTE. 405, SAN DIEGO FREEWAY	70000	1771	2.53	1497	170	30	74	84.54	9.6	1.67	4.19	98	06V
187	07	LA	8.802	B	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY	44000	1703	3.87	1392	155	49	107	81.73	9.12	2.85	6.3	107	06V
187	07	LA	8.905	B	LOS ANGELES, CADILLAC AVENUE	55000	1755	3.19	1432	192	41	91	81.58	10.93	2.31	5.18	105	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
188	11	SD	0	A	MEXICAN BOUNDARY	5900	608	10.3	170	162	12	264	27.9	26.6	2	43.5	114	96E
188	11	SD	1.85	B	JCT. RTE. 94	5600	577	10.3	161	153	12	251	27.9	26.6	2	43.5	108	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
189	08	SBD	0	A	JCT. RTE. 18	3500	210	6	201	9	0	0	95.6	4.4	0	0	8	88V
189	08	SBD	5.565	B	JCT. RTE. 173	4900	196	4	153	43	0	0	78	22	0	0	9	86V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
190	06	TUL	0	A	TIPTON, JCT. RTE. 99	4000	881	22.03	379	70	42	390	43.02	7.95	4.77	44.27	160	12E
190	06	TUL	9.474	B	POPLAR, COUNTY ROAD 192	4200	672	16	276	87	54	255	41	13	8	38	114	11E
190	06	TUL	9.474	A	POPLAR, COUNTY ROAD 192	5650	904	16	371	118	72	344	41	13	8	38	153	11E
190	06	TUL	R15.241	B	PORTERVILLE, JCT. RTE. 65	9250	829	8.96	227	182	109	311	27.38	21.95	13.15	37.52	148	11V
190	06	TUL	R15.241	A	PORTERVILLE, JCT. RTE. 65	24700	4446	18	2801	445	178	1023	63	10	4	23	518	03E
190	06	TUL	18.453	B	HOSPITAL ROAD	12600	1008	8	696	121	40	151	69	12	4	15	93	11E
190	06	TUL	18.453	A	HOSPITAL ROAD	11200	896	8	582	188	81	45	65	21	9	5	65	11E
190	06	TUL	22.55	A	GOVERNMENT ROAD TO SUCCESS DAM	6000	592	9.87	474	42	28	48	80.07	7.09	4.73	8.11	41	11V
190	06	TUL	R32.704	B	BALCH PARK DRIVE	2500	150	6	98	20	2	32	65	13	1	21	17	04E
190	06	TUL	R32.704	A	BALCH PARK DRIVE	850	72	8.48	52	9	5	6	71.64	11.94	7.46	8.96	5	08V
190	06	TUL	47.98	B	CAMP NELSON ROAD	700	28	4	21	5	1	1	75	19	3	3	2	04E
190	06	TUL	47.98	A	CAMP NELSON ROAD	400	16	4	11	3	1	1	70	18	6	6	1	04E
190	06	TUL	56.567	B	QUAKING ASPEN CAMP	400	16	4	11	3	1	1	70	18	6	6	1	04E
190	09	INY	9.85	A	OLANCHA, JCT. RTE. 395	240	35	14.55	5	8	0	22	14.77	22.73	0	62.5	9	07V
190	09	INY	24.55	B	JCT. RTE. 136 NORTHWEST	240	4	1.67	4	0	0	0	100	0	0	0	0	07E
190	09	INY	24.55	A	JCT. RTE. 136 NORTHWEST	530	54	10.21	12	7	6	29	22.91	12.5	10.42	54.17	12	07V
190	09	INY	110.72	A	FURNACE CREEK RANCH	1050	41	3.9	36	3	0	2	87	7	0	6	2	07E
190	09	INY	140.692	B	DEATH VALLEY JUNCTION, JCT. RTE. 127	810	58	7.16	31	6	2	18	54.16	10.42	4.17	31.25	8	07V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
191	03	BUT	11.386	B	PARADISE, PEARSON ROAD	9500	424	4.46	160	126	34	103	37.84	29.73	8.11	24.32	58	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
192	05	SB	R.019	A	JCT. RTE. 154	11700	468	4	360	75	5	28	77	16	1	6	30	12E
192	05	SB	1.64	B	SANTA BARBARA, ONTARE ROAD	10000	400	4	340	40	4	16	85	10	1	4	22	12E
192	05	SB	1.64	A	SANTA BARBARA, ONTARE ROAD	10000	400	4	348	36	4	12	87	9	1	3	20	12E
192	05	SB	5.99	B	SANTA BARBARA, JCT. RTE. 144 SOUTH	3360	235	7	145	40	28	21	61.88	17	12.1	9.02	20	12E
192	05	SB	8.28	B	HOT SPRINGS ROAD	3900	294	7.54	168	53	40	33	57.06	17.99	13.6	11.36	28	12E
192	05	SB	8.28	A	HOT SPRINGS ROAD	7100	535	7.54	305	96	73	61	57.06	17.99	13.6	11.36	51	12V
192	05	SB	8.82	A	SAN YSIDRO ROAD	7700	231	3	217	9	2	2	94	4	1	1	9	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
193	03	PLA	3	B	SIERRA COLLEGE BOULEVARD	9200	863	9.38	187	72	29	575	21.67	8.33	3.33	66.67	216	06E
193	03	PLA	3	A	SIERRA COLLEGE BOULEVARD	6500	610	9.38	132	51	20	407	21.67	8.33	3.33	66.67	153	06E
193	03	PLA	9.77	B	TAYLOR ROAD	5100	301	5.9	110	83	47	61	36.6	27.6	15.6	20.2	39	97E
193	03	PLA	9.77	A	TAYLOR ROAD	10000	890	8.9	476	173	123	118	53.5	19.4	13.8	13.3	91	97E
193	03	PLA	10.194	B	NEWCASTLE, JCT. RTE. 80	10000	980	9.8	635	113	127	105	64.8	11.5	13	10.7	88	97E
193	03	ED	0	A	COOL, JCT. RTE. 49	5800	348	6	218	73	5	52	62.6	21.1	1.3	15	33	89V
193	03	ED	12.699	B	GEORGETOWN, LOWER MAIN STREET	5300	318	6	243	43	12	20	76.3	13.5	3.9	6.3	21	89E
193	03	ED	12.699	A	GEORGETOWN, LOWER MAIN STREET	3550	155	4.37	116	21	14	4	74.84	13.55	9.03	2.58	9	12V
193	03	ED	26.95	B	JCT. RTE. 49	3000	159	5.3	99	15	3	42	62	9.4	1.9	26.7	20	89E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
195	08	RIV	7.42	B	MECCA, JCT. RTE. 111	6000	300	5	150	36	30	84	50	12	10	28	42	94E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
197	01	DN	R0	A	JCT. RTE. 199	2200	124	5.65	57	14	10	43	46.15	11.54	7.69	34.62	20	05E
197	01	DN	7.08	B	JCT. RTE. 101	1700	210	12.33	96	34	21	59	45.95	16.22	9.91	27.93	30	07E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
198	05	MON	13.995	B	JCT. RTE. 25 NORTH	900	68	7.6	42	4	0	22	61.9	6.3	0	31.8	9	03E
198	05	MON	13.995	A	JCT. RTE. 25 NORTH	1000	134	13.4	53	0	4	76	39.7	0	3.3	57	29	03E
198	06	FRE	12.33	B	PARKFIELD JUNCTION	850	187	22	73	26	17	71	39	14	9	38	32	11E
198	06	FRE	12.33	A	PARKFIELD JUNCTION	850	187	22	73	26	17	71	39	14	9	38	32	11E
198	06	FRE	21.19	B	FIRESTONE AVENUE	1050	240	22.86	93	35	20	92	38.75	14.58	8.33	38.33	41	11V
198	06	FRE	22.65	B	JCT. RTE. 33	6700	1474	22	560	206	118	590	38	14	8	40	259	11E
198	06	FRE	22.66	A	JCT. RTE. 33	9000	1440	16	500	145	50	745	34.72	10.07	3.47	51.74	295	11V
198	06	FRE	26.814	B	JCT. RTE. 5	1800	243	13.5	127	22	13	81	52.26	9.05	5.35	33.33	36	11V
198	06	FRE	26.814	A	JCT. RTE. 5	3950	553	14	282	50	17	205	51	9	3	37	88	11E
198	06	FRE	34.66	A	JCT. RTE. 269	4800	880	18.33	271	67	47	495	30.8	7.61	5.34	56.25	193	11V
198	06	KIN	4.992	B	AVENAL CUTOFF ROAD	11100	880	7.93	271	67	47	495	30.8	7.61	5.34	56.25	193	11V
198	06	KIN	4.992	A	AVENAL CUTOFF ROAD	18000	1440	8	547	86	58	749	38	6	4	52	294	11E
198	06	KIN	8.897	B	JCT. RTE. 41	18000	1440	8	547	86	58	749	38	6	4	52	294	11E
198	06	KIN	R8.897	A	JCT. RTE. 41	20100	1608	8	611	96	64	836	38	6	4	52	328	11E
198	06	KIN	R15.745	B	HANFORD/ARMONA ROAD	32500	3045	9.37	1622	236	136	1051	53.28	7.75	4.45	34.53	461	11V
198	06	KIN	R15.745	A	HANFORD/ARMONA ROAD	30500	2858	9.37	1523	221	127	987	53.28	7.75	4.45	34.53	433	11E
198	06	KIN	R17.912	B	HANFORD, 11TH AVENUE	28000	2520	9	1134	176	101	1109	45	7	4	44	453	04E
198	06	KIN	R17.912	A	HANFORD, 11TH AVENUE	22200	3108	14	1585	280	155	1088	51	9	5	35	479	04E
198	06	KIN	R20.975	B	JCT. RTE. 43	19500	2925	15	1492	263	146	1024	51	9	5	35	451	04E
198	06	KIN	R20.975	A	JCT. RTE. 43	19000	2594	13.65	1349	285	130	830	52	11	5	32	379	08E
198	06	TUL	R3.835	B	JCT. RTE. 99	38000	4613	12.14	2402	300	192	1720	52.06	6.5	4.16	37.28	733	10V
198	06	TUL	R3.835	A	JCT. RTE. 99	48500	4462	9.2	2892	274	183	1113	64.81	6.14	4.1	24.95	537	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
198	06	TUL	R4.796	A	ALTA AVENUE; COUNTY ROAD 80	48500	4462	9.2	2985	301	194	982	66.9	6.75	4.35	22	499	11V
198	06	TUL	R8.753	B	VISALIA, JCT. RTE. 63 SOUTH	58500	6435	11	3732	450	257	1995	58	7	4	31	898	11E
198	06	TUL	R8.753	A	VISALIA, JCT. RTE. 63 SOUTH	58000	5220	9	3028	365	209	1618	58	7	4	31	728	11E
198	06	TUL	R9.967	A	VISALIA, JCT. RTE. 63 NORTH	46000	4140	9	2401	290	166	1283	58	7	4	31	578	11E
198	06	TUL	R11.719	B	LOVERS LANE	36000	3240	9	1879	227	130	1004	58	7	4	31	452	11E
198	06	TUL	R11.719	A	LOVERS LANE	26500	2616	9.87	1849	161	125	481	70.68	6.15	4.78	18.39	264	11V
198	06	TUL	R14.653	B	COUNTY ROAD 164	23500	2616	11.13	1850	161	125	480	70.72	6.15	4.78	18.35	264	11E
198	06	TUL	R14.653	A	COUNTY ROAD 164	21000	2617	12.46	1851	161	125	480	70.72	6.15	4.78	18.35	264	11E
198	06	TUL	R18.761	B	JCT. RTE. 65 SOUTH	19800	2616	13.21	1850	161	125	480	70.72	6.15	4.78	18.35	264	11V
198	06	TUL	R18.761	A	JCT. RTE. 65 SOUTH	14000	2520	18	1134	202	76	1109	45	8	3	44	452	08V
198	06	TUL	R19.762	A	JCT. RTE. 245 NORTH	7100	1278	18	575	102	38	562	45	8	3	44	229	11E
198	06	TUL	27.96	B	JCT. RTE. 216 WEST	5200	936	18	421	75	28	412	45	8	3	44	168	11E
198	06	TUL	27.96	A	JCT. RTE. 216 WEST	3900	313	8.03	171	69	52	21	54.63	22.04	16.61	6.71	27	11V
198	06	TUL	38.49	B	THREE RIVERS, NORTH FORK DRIVE (COUNTY ROAD TO KAWEAH)	4500	405	9	247	36	81	41	61	9	20	10	38	02E
198	06	TUL	38.49	A	THREE RIVERS, NORTH FORK DRIVE (COUNTY ROAD TO KAWEAH)	5000	450	9	275	41	90	45	61	9	20	10	42	02E
198	06	TUL	42.35	A	THREE RIVERS, MINERAL KING ROAD	1700	79	4.67	55	14	5	4	70.13	18.18	6.49	5.19	5	08V
198	06	TUL	44.163	B	SEQUOIA NATIONAL PARK BOUNDARY	1700	102	6	62	9	20	10	61	9	20	10	9	02E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
199	01	DN	T.506	A	JCT. RTE. 101	4400	688	15.63	358	69	14	248	52	10	2	36	106	05E
199	01	DN	4.37	A	JCT. RTE. 197 NORTH	4000	741	18.52	343	90	67	242	46.27	12.08	9	32.65	114	07E
199	01	DN	36.408	B	OREGON STATE LINE	3000	536	17.86	279	54	11	193	52	10	2	36	83	05E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
200	01	HUM	R0	A	JCT. RTE. 101	2500	105	4.2	67	10	1	26	64.1	9.8	1.1	25	12	88V
200	01	HUM	R2.681	B	JCT. RTE. 299	1800	95	5.3	61	10	1	24	63.9	10.3	1	24.8	11	88E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
201	06	FRE	0	A	KINGSBURG, JCT. RTE. 99	17600	2464	14	1774	197	148	345	72	8	6	14	221	00E
201	06	TUL	1.4	A	ROAD 28	5700	880	15.44	236	289	209	146	26.82	32.84	23.75	16.59	116	11V
201	06	TUL	7.95	B	ALTA AVENUE	2950	455	15.44	137	100	91	127	30	22	20	28	71	11E
201	06	TUL	7.95	A	ALTA AVENUE	2250	347	15.44	104	76	69	97	30	22	20	28	54	11E
201	06	TUL	13.97	B	JCT. RTE. 63	1000	75	7.5	33	13	10	19	44	17.33	13.33	25.33	10	11V
201	06	TUL	L13.98	A	JCT. RTE. 63	4300	580	13.49	221	114	69	176	38.1	19.66	11.9	30.34	89	11V
201	06	TUL	23.957	B	JCT. RTE. 245	1500	138	9.2	69	28	18	23	50	20	13	17	16	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
202	06	KER	R1.476	A	TEHACHAPI MENS PRISON	2400	48	2	18	1	0	29	37.5	2.08	0	60.42	11	03E
202	06	KER	R5.5	B	OLD TOWN ROAD	9200	184	2	92	6	4	83	50	3	2	45	33	03E
202	06	KER	R7.4	B	WOODFORD ROAD	9200	184	2	92	9	7	75	50	5	4	41	31	03E
202	06	KER	12.008	B	JCT. RTE. 58	12000	1080	9	464	43	22	551	43	4	2	51	214	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
203	09	MNO	L0	A	MINARET SUMMIT	620	11	1.7	9	1	0	2	78.9	5.3	0	15.8	1	93E
203	09	MNO	R8.56	B	JCT. RTE. 395	7300	969	13.27	565	197	163	44	58.34	20.28	16.87	4.51	77	09V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
204	06	KER	R0	A	BAKERSFIELD, JCT. RTE. 58	43000	5160	12	2425	568	258	1909	47	11	5	37	834	03E
204	06	KER	3.087	B	BAKERSFIELD, CALIFORNIA AVENUE	32500	3575	11	1680	429	179	1287	47	12	5	36	569	03E
204	06	KER	3.087	A	BAKERSFIELD, CALIFORNIA AVENUE	32500	2925	9	1375	351	146	1053	47	12	5	36	465	03E
204	06	KER	4.057	A	BAKERSFIELD, 24TH STREET	12900	1161	9	546	139	58	418	47	12	5	36	185	03E
204	06	KER	4.235	B	BAKERSFIELD, JCT. RTE. 178	12900	1161	9	546	128	58	430	47	11	5	37	188	03E
204	06	KER	4.235	A	BAKERSFIELD, JCT. RTE. 178	26500	2385	9	1121	286	119	859	47	12	5	36	379	03E
204	06	KER	6.752	B	BAKERSFIELD, JCT. RTE. 99	25000	1625	6.5	1046	171	81	327	64.37	10.52	4.98	20.12	177	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
205	04	ALA	.213	A	JCT. RTE. 580	114000	13680	12	3956	577	337	8810	28.92	4.22	2.46	64.4	3281	06V
205	10	SJ	R3.369	B	OLD ROUTE 50	88000	10560	12	3117	675	316	6452	29.52	6.39	2.99	61.1	2444	04E
205	10	SJ	R8.127	A	TRACY, MAC ARTHUR DRIVE	109000	12328	11.31	3940	713	303	7372	31.96	5.78	2.46	59.8	2791	12V
205	10	SJ	R12.686	B	JCT. RTE. 5	97000	11087	11.43	3273	708	332	6774	29.52	6.39	2.99	61.1	2566	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
207	10	ALP	0	A	JCT. RTE. 4	750	45	6	1	20	5	19	2	45	10	43	9	98V
207	10	ALP	1.36	B	MT. REBA SKI RESORT	740	24	3.24	0	12	2	10	0	50	8.33	41.67	5	98E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
210	07	LA	R0	A	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	76000	5837	7.68	985	528	225	4099	16.87	9.04	3.86	70.23	1530	11E
210	07	LA	R3.57	O	E/O POLK ST; ASTORIA ST PED OC	82000	6052	7.38	1021	547	234	4250	16.87	9.04	3.86	70.23	1587	11E
210	07	LA	R5.911	B	LOS ANGELES, JCT. RTE. 118, RONALD REAGAN FREEWAY INTERCHANGE	117000	5944	5.08	1003	537	229	4174	16.87	9.04	3.86	70.23	1558	11E
210	07	LA	R5.911	A	LOS ANGELES, JCT. RTE. 118, RONALD REAGAN FREEWAY INTERCHANGE	117000	9840	8.41	2600	903	402	5935	26.42	9.18	4.09	60.31	2281	12E
210	07	LA	R18.872	B	LA CANADA-FLINTRIDGE, WEST JCT. RTE. 2, GLENDALE FREEWAY INTERCHANGE	166000	9595	5.78	2535	881	392	5787	26.42	9.18	4.09	60.31	2224	12V
210	07	LA	R18.872	A	LA CANADA-FLINTRIDGE, WEST JCT. RTE. 2, GLENDALE FREEWAY INTERCHANGE	118000	10207	8.65	2952	429	224	6603	28.92	4.2	2.19	64.69	2454	12E
210	07	LA	R19.881	A	LA CANADA-FLINTRIDGE, EAST JCT. RTE. 2, ANGELES CREST HIGHWAY INTERCHANGE	117000	10121	8.65	2927	425	222	6547	28.92	4.2	2.19	64.69	2433	12E
210	07	LA	R24.962	B	PASADENA, JCT. RTES. 134/710, VENTURA/LONG BEACH FREEWAYS INTERCHANGE	139000	10022	7.21	2898	421	219	6483	28.92	4.2	2.19	64.69	2409	12E
210	07	LA	R24.962	A	PASADENA, JCT. RTES. 134/710, VENTURA/LONG BEACH FREEWAYS INTERCHANGE	294000	13201	4.49	4045	1422	631	7103	30.64	10.77	4.78	53.81	2816	12E
210	07	LA	R26.326	A	PASADENA, LAKE AVENUE INTERCHANGE	292000	13111	4.49	4017	1412	627	7055	30.64	10.77	4.78	53.81	2797	12E
210	07	LA	L29.795	B	PASADENA, ROSEMEAD BOULEVARD INTERCHANGE	261000	15399	5.9	4898	1480	861	8158	31.81	9.61	5.59	52.98	3249	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
210	07	LA	R29.486	A	PASADENA, ROSEMEAD BOULEVARD INTERCHANGE	254000	16154	6.36	5139	1552	903	8558	31.81	9.61	5.59	52.98	3408	12E
210	07	LA	R32.89	A	MONROVIA, HUNTINGTON DRIVE INTERCHANGE	244000	14982	6.14	4199	2156	794	7831	28.03	14.39	5.3	52.27	3164	00E
210	07	LA	R36.41	B	DUARTE, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	256000	19968	7.8	6659	1617	1328	10363	33.35	8.1	6.65	51.9	4152	12E
210	07	LA	R36.41	A	DUARTE, JCT. RTE. 605, SAN GABRIEL RIVER FREEWAY INTERCHANGE	263000	18568	7.06	5585	1118	416	11449	30.08	6.02	2.24	61.66	4309	12E
210	07	LA	R41.594	A	GLENDORA, GRAND AVENUE INTERCHANGE	241000	16870	7	5074	1016	378	10402	30.08	6.02	2.24	61.66	3915	12V
210	07	LA	R44.377	B	GLENDORA, JCT RTE 57, ORANGE FREEWAY INTERCHANGE	242000	16843	6.96	5066	1014	377	10385	30.08	6.02	2.24	61.66	3909	12E
210	07	LA	R44.377	A	GLENDORA, JCT RTE 57, ORANGE FREEWAY INTERCHANGE	187000	6676	3.57	2112	643	208	3713	31.64	9.63	3.12	55.61	1445	12E
210	07	LA	R51.849	B	CLAREMONT, BASELINE ROAD INTERCHANGE	157000	6547	4.17	2071	630	204	3641	31.64	9.63	3.12	55.61	1417	12V
210	08	SBD	11.498	B	JCT RTE 15	156000	7301	4.68	2030	889	287	4096	27.8	12.17	3.93	56.1	1608	05E
210U	08	SBD	15.767	B	SIERRA AVENUE	9800	980	10	676	83	40	180	69	8.5	4.1	18.4	99	87E
210U	08	SBD	15.767	A	SIERRA AVENUE	12000	1200	10	629	164	72	335	52.4	13.7	6	27.9	163	87E
210U	08	SBD	19.521	B	RIALTO, RIVERSIDE AVENUE	19000	2926	15.4	1088	301	20	1516	37.2	10.3	.7	51.8	592	89V
210U	08	SBD	19.521	A	RIALTO, RIVERSIDE AVENUE	27500	1898	6.9	1234	199	85	380	65	10.5	4.5	20	205	87E
210U	08	SBD	21.68	B	CAJON BOULEVARD	28000	1904	6.8	1245	171	36	451	65.4	9	1.9	23.7	220	92V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
211	01	HUM	73.2	A	FERNDALE, OCEAN AVENUE	6100	590	9.67	387	112	41	51	65.52	18.97	6.9	8.62	47	02E
211	01	HUM	79.275	B	JCT. RTE. 101	5100	822	16.11	539	156	57	71	65.52	18.97	6.9	8.62	66	02E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
213	07	LA	0	A	LOS ANGELES, 25TH STREET	27000	462	1.71	375	58	24	5	81.19	12.56	5.25	1	24	06V
213	07	LA	5.085	B	LOS ANGELES, JCT. RTE. 1, PACIFIC COAST HIGHWAY	29500	602	2.04	460	80	19	44	76.38	13.22	3.13	7.27	41	06V
213	07	LA	5.085	A	LOS ANGELES, JCT. RTE. 1, PACIFIC COAST HIGHWAY	20700	617	2.98	488	68	16	45	79.16	11.07	2.52	7.25	41	06V
213	07	LA	7.983	B	CARSON STREET	30000	1140	3.8	913	144	29	54	80.09	12.63	2.54	4.74	68	06V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
215	08	RIV	R8.998	A	MURRIETA, JCT. RTE. 15	85000	6120	7.2	3039	810	335	1937	49.65	13.24	5.47	31.65	898	05V
215	08	RIV	23.537	B	SOUTH JCT. RTE. 74	72000	5220	7.25	2506	679	365	1670	48	13	7	32	780	05E
215	08	RIV	23.537	A	SOUTH JCT. RTE. 74	88000	10384	11.8	5317	1526	602	2939	51.2	14.7	5.8	28.3	1429	84E
215	08	RIV	26.308	A	PERRIS, NORTH JCT. RTE. 74	82000	10824	13.2	5044	1266	628	3886	46.6	11.7	5.8	35.9	1726	84E
215	08	RIV	27.23	A	PERRIS, D STREET	99000	11880	12	4514	1307	475	5584	38	11	4	47	2275	86V
215	08	RIV	R35.76	B	CACTUS AVENUE	120000	12240	10.2	4884	1236	612	5508	39.9	10.1	5	45	2275	84E
215	08	RIV	R35.76	A	CACTUS AVENUE	126000	11340	9	4627	1123	567	5024	40.8	9.9	5	44.3	2082	84E
215	08	RIV	R38.339	B	JCT. RTE. 60 EAST	119000	17255	14.5	7506	1087	449	8213	43.5	6.3	2.6	47.6	3262	96V
215	08	RIV	R38.339	A	JCT. RTE. 60 EAST	170000	18530	10.9	7783	1001	334	9413	42	5.4	1.8	50.8	3661	96V
215	08	RIV	45.013	A	CENTER STREET	147000	10143	6.9	4240	751	446	4706	41.8	7.4	4.4	46.4	1907	84E
215	08	SBD	.402	A	IOWA AVENUE	153000	10863	7.1	4671	826	424	4943	43	7.6	3.9	45.5	2007	84E
215	08	SBD	4.052	B	COLTON, JCT. RTE. 10	170000	12240	7.2	5263	930	477	5569	43	7.6	3.9	45.5	2261	84E
215	08	SBD	4.052	A	COLTON, JCT. RTE. 10	155000	14880	9.6	6994	1979	551	5357	47	13.3	3.7	36	2356	84V
215	08	SBD	6.06	A	SAN BERNARDINO, MILL STREET	136000	8432	6.2	3634	1180	320	3297	43.1	14	3.8	39.1	1420	84E
215	08	SBD	7.183	B	SAN BERNARDINO, JCT. RTE. 66 WEST	125000	8625	6.9	3717	1208	328	3372	43.1	14	3.8	39.1	1453	84E
215	08	SBD	7.183	A	SAN BERNARDINO, JCT. RTE. 66 WEST	125000	8375	6.7	3618	1164	327	3266	43.2	13.9	3.9	39	1409	84E
215	08	SBD	8.603	B	SAN BERNARDINO, JCT. RTE. 259 NORTH	115000	8510	7.4	3676	1183	332	3319	43.2	13.9	3.9	39	1431	84E
215	08	SBD	8.603	A	SAN BERNARDINO, JCT. RTE. 259 NORTH	65000	7865	12.1	1573	1400	417	4475	20	17.8	5.3	56.9	1789	84E
215	08	SBD	9.364	B	SAN BERNARDINO, HIGHLAND AVENUE	63000	6678	10.6	1529	915	327	3907	22.9	13.7	4.9	58.5	1534	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
215	08	SBD	9.364	A	SAN BERNARDINO, HIGHLAND AVENUE	58000	6148	10.6	2035	510	203	3400	33.1	8.3	3.3	55.3	1321	84E
215	08	SBD	11.634	A	UNIVERSITY PARKWAY	53000	4839	9.13	1975	333	154	2375	40.82	6.89	3.19	49.09	942	04V
215	08	SBD	14.091	A	PALM AVENUE	53000	4839	9.13	1975	333	154	2375	40.82	6.89	3.19	49.09	942	04V
215	08	SBD	17.753	B	JCT. RTE. 15	48000	4406	9.18	1483	258	97	2569	33.65	5.85	2.2	58.3	976	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
216	06	TUL	R0	A	VISALIA, JCT. RTE. 198	21500	1505	7	1099	181	75	151	73	12	5	10	118	11E
216	06	TUL	R.99	B	LOVERS LANE	9000	630	7	460	76	32	63	73	12	5	10	50	11E
216	06	TUL	1.96	A	LOVERS LANE	9200	644	7	412	90	64	77	64	14	10	12	59	11E
216	06	TUL	2.46	A	MACAULIFF AVE,RD 144	3900	279	7.15	178	41	28	32	63.8	14.7	10.04	11.47	25	11V
216	06	TUL	11.732	B	AVENUE 344	3850	474	12.31	298	82	42	52	62.87	17.3	8.86	10.97	42	11E
216	06	TUL	11.732	A	AVENUE 344	6100	751	12.31	473	128	60	90	63	17	8	12	68	11E
216	06	TUL	14.006	B	WOODLAKE, JCT. RTE. 245	5400	1080	20	283	386	284	128	26.16	35.78	26.25	11.81	131	11V
216	06	TUL	14.006	A	WOODLAKE, JCT. RTE. 245	5550	1110	20	290	397	291	131	26.16	35.78	26.25	11.81	135	11E
216	06	TUL	19.245	B	JCT. RTE. 198	1350	334	24.74	102	50	36	146	30.54	14.97	10.78	43.71	64	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
217	05	SB	.464	A	ENTRANCE, UNIVERSITY OF CALIFORNIA AT SANTA BARBARA	12000	240	2	198	20	5	17	82.6	8.4	2	7	15	10E
217	05	SB	2.756	B	JCT. RTE. 101	21900	657	3	543	55	12	47	82.6	8.3	1.9	7.2	42	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
218	05	MON	1.956	B	DEL REY OAKS, JCT. RTE. 68	12800	1024	8	744	106	40	133	72.7	10.4	3.9	13	88	03E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
219	10	STA	4.858	B	JCT. RTE. 108	14200	1278	9	281	243	102	652	22	19	8	51	272	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
220	04	SOL	0	A	JCT. RTE. 84	130	4	3.33	0	1	3	0	0	25	75	0	1	04E
220	03	SAC	3.114	B	RYDE, JCT. RTE. 160	930	59	6.3	35	8	4	13	58.5	14.1	6	21.4	7	95V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
221	04	NAP	0	A	JCT. RTE. 29	26500	1601	6.04	659	251	96	595	41.19	15.65	5.98	37.18	266	02V
221	04	NAP	2.682	B	JCT. RTE. 121	32500	1641	5.05	737	399	103	402	44.91	24.33	6.28	24.49	216	02V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
222	01	MEN	R0	A	UKIAH, JCT. RTE. 101	8000	280	3.5	158	74	0	48	56.5	26.3	0	17.2	29	88V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
223	06	KER	1.85	A	JCT. RTE. 5	1400	414	29.57	98	35	22	259	23.67	8.45	5.31	62.56	99	12V
223	06	KER	R10.536	B	JCT. RTE. 99	3850	1117	29	268	89	56	704	24	8	5	63	269	12E
223	06	KER	R10.536	A	JCT. RTE. 99	5900	940	15.93	290	97	48	505	30.85	10.32	5.11	53.72	200	12V
223	06	KER	R16.014	B	JCT. RTE. 184 NORTH	6100	940	15.41	290	97	48	505	30.85	10.32	5.11	53.72	200	12E
223	06	KER	R16.014	A	JCT. RTE. 184 NORTH	7050	1763	25	864	159	106	635	49	9	6	36	280	03E
223	06	KER	R20.15	B	ARVIN, COMANCHE DRIVE	6550	852	13	332	94	17	409	39	11	2	48	164	03E
223	06	KER	20.15	A	ARVIN, COMANCHE DRIVE	10200	1020	10	408	71	20	520	40	7	2	51	203	03E
223	06	KER	31.92	B	JCT. RTE. 58	1250	340	27.2	71	28	20	221	20.88	8.24	5.88	65	84	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
225	05	SB	0	A	SANTA BARBARA, JCT. RTE. 101	22500	405	1.8	345	30	7	23	85.1	7.4	1.8	5.7	24	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
227	05	SLO	7.12	B	EDNA, PRICE CANYON ROAD	4780	253	5.3	177	46	13	16	70.1	18.3	5.3	6.3	18	10E
227	05	SLO	7.12	A	EDNA, PRICE CANYON ROAD	10400	883	8.49	393	315	87	87	44.56	35.66	9.89	9.89	86	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
229	05	SLO	0	A	JCT. RTE. 58	140	11	8	6	0	3	3	50	0	25	25	2	10E
229	05	SLO	9.16	B	JCT. RTE. 41	1900	167	8.8	84	0	42	42	50	0	25	25	24	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
232	07	VEN	0	A	OXNARD, JCT. RTE. 1, OXNARD BOULEVARD	40000	1636	4.09	957	160	98	422	58.5	9.75	5.97	25.78	208	07E
232	07	VEN	.441	A	OXNARD, JCT. RTE. 101, VENTURA FREEWAY	22700	1836	8.09	699	460	156	521	38.09	25.05	8.48	28.38	269	07E
232	07	VEN	R4.11	B	JCT. RTE. 118, LOS ANGELES AVENUE	14600	1596	10.93	562	277	79	678	35.19	17.35	4.96	42.5	291	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
233	06	MAD	.005	A	JCT. RTE. 152	3600	439	12.19	212	116	47	64	48.29	26.42	10.71	14.58	47	10V
233	06	MAD	3.586	B	CHOWCHILLA, CHOWCHILLA AVENUE	11300	904	8	389	45	36	434	43	5	4	48	173	04E
233	06	MAD	3.586	A	CHOWCHILLA, CHOWCHILLA AVENUE	11300	904	8	389	45	36	434	43	5	4	48	173	04E
233	06	MAD	3.887	B	JCT. RTE. 99	11000	880	8	378	44	35	422	43	5	4	48	168	04E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
236	05	SCR	0	A	BOULDER CREEK, JCT. RTE. 9	6000	216	3.6	202	9	4	2	93.5	4	1.8	.7	9	02E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
237	04	SCL	R0	A	MOUNTAIN VIEW, JCT. RTE. 82	39000	402	1.03	288	64	4	46	71.66	15.88	.9	11.55	32	04V
237	04	SCL	R.375	B	MOUNTAIN VIEW, JCT. RTE. 85	39000	1170	3	709	238	25	199	60.6	20.3	2.1	17	119	98E
237	04	SCL	R.375	A	MOUNTAIN VIEW, JCT. RTE. 85	62000	3354	5.41	1760	512	21	1061	52.48	15.28	.62	31.63	478	98V
237	04	SCL	2.48	B	SUNNYVALE, JCT. RTE. 101	64000	2797	4.37	848	407	73	1470	30.31	14.55	2.6	52.55	585	01V
237	04	SCL	2.48	A	SUNNYVALE, JCT. RTE. 101	85000	2508	2.95	939	661	58	850	37.44	26.35	2.33	33.89	395	04V
237	04	SCL	9.335	B	JCT. RTE. 880, NIMITZ FREEWAY	129000	8075	6.26	4333	1255	287	2200	53.66	15.54	3.55	27.25	1068	98V
237	04	SCL	9.335	A	JCT. RTE. 880, NIMITZ FREEWAY	61000	3215	5.27	1699	407	82	1027	52.84	12.65	2.56	31.94	463	98V
237	04	SCL	T10	B	MAIN STREET	61000	2440	4	1232	364	156	688	50.5	14.9	6.4	28.2	337	98E
237	04	SCL	11.08	B	MILPITAS, JCT. RTE 680	65000	2600	4	1045	270	148	1136	40.2	10.4	5.7	43.7	475	98E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
238	04	ALA	0	A	FREMONT, JCT. RTE. 680, MISSION ROAD	27500	825	3	512	77	20	216	62.1	9.3	2.4	26.2	102	94V
238	04	ALA	3.314	B	FREMONT, SOUTH JCT. RTE. 84 WEST	21400	920	4.3	442	124	55	299	48	13.5	6	32.5	138	94V
238	04	ALA	3.314	A	FREMONT, SOUTH JCT. RTE. 84 WEST	31000	1829	5.9	818	258	146	607	44.7	14.1	8	33.2	283	94V
238	04	ALA	6.78	B	UNION CITY, DECOTO ROAD	21700	760	3.5	371	134	31	224	48.8	17.6	4.1	29.5	107	97E
238	04	ALA	R14.469	A	JCT. RTE. 580	138000	18354	13.3	4001	1468	532	12352	21.8	8	2.9	67.3	4615	94V
238	04	ALA	14.951	A	JCT. RTE. 185, MISSION BOULEVARD	137000	16166	11.8	3395	1083	323	11365	21	6.7	2	70.3	4187	94V
238	04	ALA	16.696	B	JCT. RTE. 880	98000	7448	7.6	1795	722	246	4685	24.1	9.7	3.3	62.9	1782	94V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
241	12	ORA	17.768	A	ANTONIO PARKWAY	15500	986	6.36	486	192	139	168	49.33	19.47	14.13	17.07	113	98E
241	12	ORA	20.077	A	LOS ALISOS BOULEVARD	37000	629	1.7	312	148	57	112	49.67	23.5	9.09	17.74	72	98E
241	12	ORA	23.418	A	ALTON PARKWAY	39600	1220	3.08	779	204	77	160	63.83	16.69	6.34	13.14	113	98E
241	12	ORA	39.079	B	JCT RTE 91	47200	784	1.66	487	135	34	128	62.07	17.24	4.31	16.38	79	01E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
242	04	CC	R0	A	CONCORD, JCT. RTE. 680	111000	5550	5	2375	683	194	2298	42.8	12.3	3.5	41.4	967	00E
242	04	CC	R3.398	B	CONCORD, JCT. RTE. 4	103000	5284	5.13	2744	783	160	1596	51.93	14.82	3.03	30.21	742	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
243	08	RIV	0	A	JCT. RTE. 74	3200	128	4	115	11	0	2	90.1	8.6	0	1.3	6	79E
243	08	RIV	28.28	B	BANNING, SAN GORGONIO AVENUE	1900	76	4	68	7	0	1	89.9	8.8	0	1.3	3	79E
243	08	RIV	29.659	B	BANNING, JCT. RTE. 10; 8TH STREET	6500	260	4	236	20	0	4	90.7	7.6	0	1.7	11	79E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
244	03	SAC	0	A	SACRAMENTO, JCT. RTE. 80	8900	1335	15	534	134	134	534	40	10	10	40	235	83E
244	03	SAC	T1.077	B	AUBURN BOULEVARD	32000	4800	15	1920	480	480	1920	40	10	10	40	844	83E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
245	06	TUL	0	A	JCT. RTE. 198	3050	259	8.49	115	33	27	84	44.4	12.74	10.42	32.43	40	11V
245	06	TUL	7.066	B	JCT. RTE. 216	5750	403	7	246	20	12	125	61	5	3	31	55	04E
245	06	TUL	7.066	A	JCT. RTE. 216	6100	366	6	285	15	18	48	78	4	5	13	31	04E
245	06	TUL	11.999	B	JCT. RTE. 201 WEST	1100	110	10	79	7	4	20	72	6	4	18	11	04E
245	06	TUL	11.999	A	JCT. RTE. 201 WEST	650	89	13.69	65	12	9	3	73.03	13.48	10.11	3.37	6	11E
245	06	TUL	19.293	B	OROSI ROAD/BOYD DRIVE	100	14	14	12	1	0	1	85.71	7.14	0	7.14	1	11E
245	06	FRE	8.972	B	JCT. RTE. 180	200	21	10.5	14	4	2	1	66.67	19.05	9.52	4.76	1	08V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
246	05	SB	8.302	A	LOMPOC, WEST CITY LIMITS	3770	151	4	109	21	2	19	71.9	13.8	1.4	12.9	13	10E
246	05	SB	9.55	B	LOMPOC, JCT. RTE. 1	11200	426	3.8	268	63	17	79	62.8	14.8	3.9	18.5	45	10E
246	05	SB	9.56	A	LOMPOC, JCT. RTE. 1	7590	573	7.55	374	80	58	61	65.31	13.97	10.14	10.58	50	10V
246	05	SB	26.286	B	BUELLTON, JCT. RTE. 101	17800	1513	8.5	887	166	23	437	58.6	11	1.5	28.9	200	10E
246	05	SB	26.286	A	BUELLTON, JCT. RTE. 101	23200	951	4.1	565	133	29	224	59.4	14	3	23.6	114	10E
246	05	SB	R34.601	B	SANTA YNEZ, JCT. RTE. 154	9180	596	6.49	499	42	37	18	83.7	7	6.29	3.01	33	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
247	08	SBD	0	A	YUCCA VALLEY, JCT. RTE. 62	11000	979	8.9	587	97	99	196	60	9.9	10.1	20	112	89E
247	08	SBD	44.85	B	JCT. RTE. 18	2800	420	15	308	30	7	75	73.3	7.1	1.7	17.9	40	89V
247	08	SBD	44.86	A	JCT. RTE. 18	1800	234	13	71	15	20	128	30.3	6.4	8.5	54.8	51	88E
247	08	SBD	73.181	B	STODDARD WELLS ROAD	1950	337	17.3	144	0	15	178	42.7	0	4.5	52.8	69	88V
247	08	SBD	73.181	A	STODDARD WELLS ROAD	1700	294	17.3	132	3	12	147	44.9	.9	4.2	50	57	88E
247	08	SBD	78.096	B	BARSTOW, JCT. RTE. 15	18000	378	2.1	212	47	0	119	56.2	12.4	0	31.4	53	92V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
253	01	MEN	0	A	BOONVILLE, JCT. RTE. 128	2100	298	14.21	166	33	11	88	55.56	11.11	3.7	29.63	41	06E
253	01	MEN	17.18	B	UKIAH, JCT. RTE. 101	2700	292	10.8	162	32	11	87	55.56	11.11	3.7	29.63	40	06E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
254	01	HUM	0	A	JCT. RTE. 101	800	42	5.29	28	8	5	1	67.57	18.92	10.81	2.7	3	05E
254	01	HUM	12.327	B	JCT. RTE. 101	1000	39	3.89	26	7	4	1	67.57	18.92	10.81	2.7	2	05E
254	01	HUM	12.327	A	JCT. RTE. 101	650	41	6.27	28	8	4	1	67.57	18.92	10.81	2.7	3	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
255	01	HUM	0	A	EUREKA, JCT. RTE. 101	9500	830	8.74	415	87	22	306	50	10.53	2.63	36.84	131	03E
255	01	HUM	8.803	B	JCT. RTE. 101	15500	953	6.15	377	139	40	397	39.58	14.58	4.17	41.67	169	03E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
259	08	SBD	R0	A	SAN BERNARDINO, JCT. RTE. 215	47000	2068	4.4	1704	151	31	182	82.4	7.3	1.5	8.8	141	84E
259	08	SBD	1.25	B	JCT. RTE. 210	44000	1936	4.4	1595	141	29	170	82.4	7.3	1.5	8.8	132	84E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
260	04	ALA	R1.924	B	OAKLAND, JCT. RTE. 880	55000	1320	2.4	941	125	24	230	71.3	9.5	1.8	17.4	127	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
262	04	ALA	R0	A	FREMONT, JCT. RTE. 880	62000	4464	7.2	1781	406	250	2027	39.9	9.1	5.6	45.4	836	94V
262	04	ALA	R1.07	B	FREMONT, JCT. RTE. 680	72000	4032	5.6	1193	214	121	2504	29.6	5.3	3	62.1	943	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
263	02	SIS	49.07	A	YREKA, JCT. RTE. 3	1700	78	4.59	17	20	3	38	21.79	25.64	3.85	48.72	16	11V
263	02	SIS	50.63	B	HAWKINSVILLE, HUMBUG ROAD	1600	64	3.99	18	14	2	31	27.64	21.14	2.44	48.78	13	10E
263	02	SIS	57.195	B	JCT. RTE. 96	770	38	4.94	12	14	1	11	31.58	36.84	2.63	28.95	6	11V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
265	02	SIS	19.801	A	WEED, JCT. RTE. 97	1700	190	11.15	53	24	5	108	27.94	12.75	2.45	56.86	42	10E
265	02	SIS	20.328	B	WEED, JCT. RTE. 5	1700	190	11.15	53	24	5	108	27.94	12.75	2.45	56.86	42	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
266	09	MNO	0	A	NEVADA STATE LINE (SOUTH)	200	12	6	2	2	3	5	14.3	14.3	28.5	42.9	2	07V
266	09	MNO	11.721	B	NEVADA STATE LINE (NORTH)	140	4	2.86	2	1	1	0	50	25	25	0	0	07E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
267	03	PLA	9.898	B	JCT. RTE. 28	9900	317	3.2	143	72	26	77	45.16	22.58	8.06	24.19	42	06E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
269	06	KIN	0	A	JCT. RTE. 33	2650	265	10	101	21	8	135	38	8	3	51	53	04E
269	06	FRE	0	A	KINGS/FRESNO COUNTY LINE	5800	580	10	394	23	17	145	68	4	3	25	68	04E
269	06	FRE	.427	A	JCT. RTE. 5	1750	263	15	179	11	8	66	68	4	3	25	31	04E
269	06	FRE	12.746	B	JCT. RTE. 198	4300	751	17.47	190	154	59	348	25.3	20.51	7.86	46.34	150	11V
269	06	FRE	12.746	A	JCT. RTE. 198	3600	612	17	330	24	18	239	54	4	3	39	99	04E
269	06	FRE	24.764	B	JCT. RTE. 145	3450	854	24.74	350	110	48	347	40.95	12.83	5.62	40.6	149	08V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
270	09	MNO	0	A	JCT. RTE. 395	470	27	5.74	22	3	2	0	81.48	11.11	7.41	0	1	08V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
271	01	MEN	.02	A	JCT. RTE. 101	100	10	10	8	1	0	1	77.8	11.1	0	11.1	1	89E
271	01	MEN	5.601	B	JCT. RTE. 101, SCANDIA	450	41	9	33	6	0	2	80.9	14.9	0	4.2	2	89E
271	01	MEN	7.308	B	TEMPORARY JCT. RTE. 1	720	44	6.1	35	7	0	2	80.3	14.8	0	4.9	3	89V
271	01	MEN	R17.048	A	JCT. RTE. 101, REYNOLDS	80	10	12.6	6	2	0	3	57.9	15.8	0	26.3	1	89V
271	01	MEN	19.459	A	JCT. RTE. 101, PIERCY	170	22	13.1	13	4	0	5	60	16	0	24	3	89E
271	01	HUM	T.306	B	TEMPORARY JCT. RTE. 101	130	34	26	20	8	0	7	58.1	22.6	0	19.4	4	89E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
273	02	SHA	3.812	A	JCT. RTE. 5	8500	527	6.2	54	51	23	399	10.25	9.68	4.36	75.71	148	12V
273	02	SHA	4.44	B	ANDERSON, PINON AVENUE	8500	527	6.2	54	51	23	399	10.25	9.68	4.36	75.71	148	12E
273	02	SHA	4.44	A	ANDERSON, PINON AVENUE	11100	688	6.2	71	67	30	521	10.25	9.68	4.36	75.71	193	12E
273	02	SHA	5.206	B	ANDERSON, SOUTH STREET	11100	432	3.89	60	75	12	285	13.97	17.39	2.7	65.94	109	10E
273	02	SHA	5.206	A	ANDERSON, SOUTH STREET	10800	435	4.03	69	77	11	279	15.77	17.61	2.54	64.08	107	10E
273	02	SHA	5.438	A	ANDERSON, NORTH STREET	10400	480	4.62	80	96	13	290	16.77	20.03	2.72	60.48	114	10E
273	02	SHA	6.387	B	ALEXANDER AVENUE	10400	321	3.09	109	42	11	159	33.96	13.08	3.43	49.53	64	12V
273	02	SHA	6.387	A	ALEXANDER AVENUE	10800	489	4.53	81	103	12	293	16.5	21	2.5	60	115	10E
273	02	SHA	6.9	A	OX YOKE ROAD	12100	549	4.54	105	135	13	297	19.11	24.56	2.3	54.03	120	10E
273	02	SHA	7.24	A	CHAMPION/FRONTAGE ROADS	12100	534	4.41	112	134	13	275	21.02	25.03	2.41	51.55	113	10E
273	02	SHA	7.54	A	HILL STREET	10600	448	4.23	108	108	13	220	24	24	3	49	92	10E
273	02	SHA	9.99	A	HAPPY VALLEY ROAD	10900	413	3.79	91	107	12	202	22	26	3	49	84	10E
273	02	SHA	11.1	A	CANYON ROAD	23300	589	2.53	135	175	123	156	22.88	29.7	20.85	26.57	93	10E
273	02	SHA	11.83	A	REDDING, CLEAR CREEK ROAD	24000	600	2.5	122	149	20	309	20.34	24.82	3.36	51.48	128	10E
273	02	SHA	12.27	A	REDDING, WESTWOOD AVENUE	21900	565	2.58	136	164	23	243	24	29	4	43	107	10E
273	02	SHA	12.68	A	REDDING, CEDARS/SOUTH BONNEYVIEW ROADS	15300	370	2.42	159	71	18	122	42.97	19.19	4.86	32.97	57	12E
273	02	SHA	16.833	A	JCT RTE 299W AND RTE 44E	17100	130	.76	39	38	5	48	30	29	4	37	22	10E
273	02	SHA	17.39	B	QUARTZ HILL/RIO	17100	735	4.3	127	178	186	244	17.28	24.22	25.31	33.2	132	12V
273	02	SHA	17.39	A	QUARTZ HILL/RIO	18900	735	3.89	127	178	186	244	17.28	24.22	25.31	33.2	132	12V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
273	02	SHA	17.81	A	REDDING, BENTON DRIVE	21000	122	.58	37	35	5	45	30	29	4	37	21	10E
273	02	SHA	18.622	A	LAKE BOULEVARD	12900	235	1.82	110	24	50	50	46.94	10.41	21.21	21.45	31	10E
273	02	SHA	18.92	A	TWINVIEW BOULEVARD	12100	766	6.33	131	245	217	173	17.1	31.98	28.33	22.58	119	12V
273	02	SHA	20.033	B	JCT. RTE. 5	7800	232	2.97	57	64	34	77	24.57	27.59	14.66	33.19	39	12V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
275	03	YOL	12.009	A	JCT. RTE. 50	9300	391	4.2	318	35	5	33	81.3	8.9	1.3	8.5	26	86E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
280	04	SCL	R0	A	SAN JOSE, JCT. RTES. 101/680	153000	7191	4.7	4156	1021	237	1776	57.8	14.2	3.3	24.7	887	96V
280	04	SCL	R.366	A	MCLAUGHLIN AVENUE	239000	8007	3.35	4325	1022	303	2356	54.02	12.76	3.79	29.43	1103	00V
280	04	SCL	R1.992	A	SAN JOSE, JCT. RTE. 82	237000	6162	2.6	3956	752	210	1245	64.2	12.2	3.4	20.2	668	96V
280	04	SCL	R2.522	B	SAN JOSE, JCT. RTE. 87	237000	5925	2.5	3502	711	243	1469	59.1	12	4.1	24.8	731	96V
280	04	SCL	R2.522	A	SAN JOSE, JCT. RTE. 87	193000	2953	1.53	1949	217	90	697	65.99	7.35	3.05	23.6	342	00V
280	04	SCL	L5.408	A	SAN JOSE, JCT. RTES. 17/880	181000	5611	3.1	2688	976	269	1678	47.9	17.4	4.8	29.9	802	96E
280	04	SCL	9.433	B	SARATOGA, SUNNYVALE/DE ANZA BOULEVARD	151000	4772	3.16	2299	471	129	1874	48.17	9.86	2.7	39.28	789	00V
280	04	SCL	9.433	A	SARATOGA, SUNNYVALE/DE ANZA BOULEVARD	136000	4039	2.97	1646	500	106	1786	40.76	12.39	2.62	44.23	735	05V
280	04	SCL	10.741	A	SUNNYVALE, JCT. RTE. 85	137000	4521	3.3	2613	692	163	1053	57.8	15.3	3.6	23.3	542	96E
280	04	SM	R3.337	B	WOODSIDE, JCT. RTE. 84	103000	3317	3.22	1906	391	56	964	57.46	11.78	1.7	29.06	443	08V
280	04	SM	R3.337	A	WOODSIDE, JCT. RTE. 84	101000	2919	2.89	1870	339	151	559	64.08	11.6	5.17	19.16	312	08V
280	04	SM	R6.601	B	CANADA ROAD	102000	2254	2.21	1374	244	46	591	60.95	10.82	2.03	26.21	281	02V
280	04	SM	10.866	B	JCT. RTE. 92	105000	1796	1.71	979	291	77	448	54.52	16.21	4.3	24.97	227	05V
280	04	SM	10.866	A	JCT. RTE. 92	100000	1680	1.68	971	186	53	469	57.82	11.1	3.14	27.93	221	05V
280	04	SM	R19.278	B	SAN BRUNO, JCT. RTE. 35 NORTH	112000	269	.24	189	22	20	39	70.18	8.07	7.37	14.39	25	05V
280	04	SM	R19.278	A	SAN BRUNO, JCT. RTE. 35 NORTH	97000	427	.44	274	36	53	63	64.19	8.52	12.45	14.85	42	05V
280	04	SM	R20.747	A	SAN BRUNO, SAN BRUNO AVENUE	99000	2346	2.37	1593	272	62	419	67.92	11.61	2.63	17.84	234	00V
280	04	SM	R22.62	A	SOUTH SAN FRANCISCO, WESTBOROUGH BOULEVARD	182000	1456	.8	999	259	20	178	68.6	17.8	1.4	12.2	123	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
280	04	SM	R24.197	A	DALY CITY, HICKEY BOULEVARD	174000	1583	.91	1075	176	33	300	67.88	11.09	2.06	18.97	162	00V
280	04	SM	R25.28	B	DALY CITY, JCT. RTE. 1 SOUTH	209000	2466	1.18	1585	296	83	502	64.29	11.99	3.36	20.36	268	05V
280	04	SM	R25.28	A	DALY CITY, JCT. RTE. 1 SOUTH	205000	2604	1.27	1569	416	58	562	60.24	15.97	2.21	21.58	296	05V
280	04	SM	R26.042	A	JUNIPERO SIERRA	221000	2696	1.22	1826	279	76	515	67.72	10.36	2.81	19.11	278	05V
280	04	SM	M27.165	B	DALY CITY, JCT. RTE. 1 NORTH	416000	4576	1.1	3130	590	133	723	68.4	12.9	2.9	15.8	433	96V
280	04	SF	R.738	B	SAN FRANCISCO, JCT. RTE. 82, ALEMANY BOULEVARD/ SAN JOSE AVENUE	135000	1647	1.22	1124	262	33	227	68.27	15.93	2.03	13.78	147	08V
280	04	SF	R.738	A	SAN FRANCISCO, JCT. RTE. 82, ALEMANY BOULEVARD/ SAN JOSE AVENUE	176000	2816	1.6	1748	415	44	609	62.09	14.74	1.55	21.62	316	08V
280	04	SF	R4.341	B	SAN FRANCISCO, JCT. RTE. 101	336000	5746	1.71	3741	1270	128	607	65.1	22.11	2.23	10.56	476	05V
280	04	SF	R6.05	A	INDIANA STREET/PENNSYLVANIA AVENUE	114000	2850	2.5	1981	487	83	299	69.5	17.1	2.9	10.5	229	96V
280	04	SF	T7.07	B	SAN FRANCISCO, 4TH STREET	104000	759	.73	492	95	6	167	64.76	12.52	.77	21.95	84	02V
280	04	SF	T7.543	B	SAN FRANCISCO, BRANNAN STREET	59000	1221	2.07	692	94	14	422	56.67	7.66	1.14	34.53	181	02V

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
281	01	LAK	15.06	B	POINT LAKEVIEW ROAD	3300	106	3.2	93	9	0	4	87.5	8.8	0	3.7	5	88E
281	01	LAK	17	B	JCT. RTE. 29	6200	273	4.4	234	25	0	14	85.8	9	0	5.2	15	88V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
282	11	SD	0	A	JCT. RTE. 75	29600	888	3	607	120	44	117	68.4	13.5	4.9	13.2	79	86V
282	11	SD	.581	B	3RD ST./ALAMEDA BLVD	25000	750	3	509	110	37	95	67.9	14.6	4.9	12.6	66	86V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
283	01	HUM	0	A	JCT. RTE. 101, NORTH SCOTIA	2150	75	3.5	51	13	0	11	68.2	17.8	0	14	7	88V
283	01	HUM	.356	B	NORTH END OF EEL RIVER BRIDGE	2150	75	3.5	51	13	0	11	68.2	17.8	0	14	7	88E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
284	02	PLU	0	A	JCT. RTE. 70	620	16	2.58	8	1	1	6	50	6.25	6.25	37.5	3	10V
284	02	PLU	8.302	B	FRENCHMAN RESERVOIR	320	8	2.5	3	2	0	3	37.5	25	0	37.5	1	10V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	01	HUM	0	A	ARCATA, JCT. RTE. 101	12900	1015	7.87	274	174	54	512	27.04	17.15	5.35	50.45	210	05E
299	01	HUM	R1.802	B	JCT. RTE. 200 WEST	11700	1026	8.77	277	176	55	518	27.04	17.15	5.35	50.45	213	05E
299	01	HUM	R1.802	A	JCT. RTE. 200 WEST	13100	1074	8.2	280	178	56	560	26.1	16.6	5.2	52.1	228	05E
299	01	HUM	R5.451	A	BLUE LAKE ROAD	3300	534	16.17	204	147	46	138	38.14	27.49	8.59	25.77	75	05E
299	01	HUM	38.833	B	WILLOW CREEK, JCT. RTE. 96 NORTH	3200	517	16.17	197	142	44	133	38.14	27.49	8.59	25.77	72	05E
299	01	HUM	38.833	A	WILLOW CREEK, JCT. RTE. 96 NORTH	4500	685	15.23	225	245	51	164	32.84	35.82	7.46	23.88	94	06V
299	01	HUM	43.035	B	HUMBOLT/TRINITY COUNTY LINE	3000	206	6.87	44	33	6	123	21.36	16.02	2.91	59.71	48	12V
299	02	TRI	51.03	B	WEAVERVILLE, WEST CITY LIMITS	2650	247	9.32	40	51	8	148	16.19	20.65	3.24	59.92	58	12V
299	02	TRI	51.03	A	WEAVERVILLE, WEST CITY LIMITS	2650	247	9.32	40	51	8	148	16.19	20.65	3.24	59.92	58	12V
299	02	TRI	52.07	O	WEAVERVILLE, WASHINGTON STREET	10600	265	2.5	20	49	15	181	7.44	18.41	5.73	68.41	70	10E
299	02	TRI	52.72	B	MARTIN/NUGGET ROADS	8800	336	3.82	33	66	18	219	9.83	19.66	5.42	65.1	85	10E
299	02	TRI	52.72	A	MARTIN/NUGGET ROADS	6200	246	3.97	25	51	12	157	10.22	20.84	5.01	63.93	61	10E
299	02	TRI	R58.11	B	EAST JCT. RTE. 3	4400	288	6.55	74	34	6	174	25.69	11.81	2.08	60.42	67	12V
299	02	TRI	R58.11	A	EAST JCT. RTE. 3	3800	234	6.17	40	40	6	147	17.13	17.12	2.75	63	57	10E
299	02	TRI	63.51	A	LEWISTON ROAD	3200	233	7.29	23	46	11	153	9.8	19.61	4.9	65.69	59	10E
299	02	TRI	67.425	A	NEW LEWISTON ROAD	3400	388	11.41	69	52	11	256	17.78	13.4	2.84	65.98	97	12V
299	02	SHA	0	A	TRINITY/SHASTA COUNTY LINE	3400	388	11.41	69	52	11	256	17.78	13.4	2.84	65.98	97	12V
299	02	SHA	8.648	B	FRENCH GULCH ROAD	3400	388	11.41	69	52	11	256	17.78	13.4	2.84	65.98	97	12E
299	02	SHA	8.648	A	FRENCH GULCH ROAD	4000	428	10.7	62	58	12	296	14.49	13.55	2.8	69.16	111	12V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	02	SHA	16.47	A	KENNEDY DRIVE	5000	278	5.56	51	30	19	178	18.33	10.64	6.98	64.05	69	10E
299	02	SHA	17.739	A	ROCK CREEK ROAD	9700	316	3.26	58	67	8	182	18.3	21.35	2.62	57.73	72	10E
299	02	SHA	21.648	B	REDDING, WEST CITY LIMITS	9700	318	3.28	77	51	7	183	24.21	16.04	2.2	57.55	72	12V
299	02	SHA	23.81	B	REDDING, COURT STREET	19900	326	1.64	94	76	26	129	28.96	23.36	8.11	39.58	59	10E
299	02	SHA	23.81	A	REDDING, COURT STREET	20000	334	1.67	97	78	26	133	29.04	23.35	7.9	39.71	60	10E
299	02	SHA	24.822	A	REDDING, JCT. RTE. 5	20100	410	2.04	142	59	20	189	34.56	14.47	4.96	46	79	10E
299	02	SHA	25.54	A	HAWLEY ROAD	12400	466	3.76	79	97	22	268	16.98	20.75	4.72	57.55	107	10E
299	02	SHA	27.239	A	OLD OREGON TRAIL	9100	731	8.03	159	78	28	466	21.75	10.67	3.83	63.75	178	12V
299	02	SHA	60.05	B	BIG BEND ROAD	2700	402	14.89	71	58	10	263	17.66	14.43	2.49	65.42	100	12V
299	02	SHA	72.64	O	HAYNES ROAD	2800	424	15.14	44	65	6	309	10.38	15.33	1.42	72.88	115	12V
299	02	SHA	73.13	A	TAMARACK ROAD	2800	424	15.14	44	65	6	309	10.38	15.33	1.42	72.88	115	12V
299	02	SHA	74.98	B	BURNEY, PLUMAS STREET	8600	439	5.1	45	63	5	326	10.28	14.25	1.17	74.3	121	10E
299	02	SHA	76.181	A	BLACK RANCH ROAD	5800	682	11.76	92	93	12	485	13.49	13.64	1.76	71.11	181	11V
299	02	SHA	80.085	B	FOUR CORNERS, JCT. RTE. 89	4350	538	12.37	51	117	9	361	9.48	21.75	1.67	67.1	138	11V
299	02	SHA	80.085	A	FOUR CORNERS, JCT. RTE. 89	2500	196	7.85	17	36	4	139	8.65	18.27	1.92	71.15	52	11E
299	02	SHA	91.56	B	FALL RIVER MILLS, MAIN STREET	3300	309	9.36	57	40	8	204	18.45	12.94	2.59	66.02	77	11V
299	02	SHA	91.56	A	FALL RIVER MILLS, MAIN STREET	3300	117	3.56	16	16	5	80	13.29	13.92	4.43	68.35	30	10E
299	02	SHA	96.78	B	PITTVILLE ROAD	3000	112	3.72	15	21	5	72	13.33	18.43	4.14	64.1	28	10E
299	02	SHA	96.78	A	PITTVILLE ROAD	1950	108	5.52	15	13	2	78	13.48	12.41	1.77	72.34	29	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
299	02	SHA	99.361	B	SHASTA/LASSEN COUNTY LINE	1250	69	5.52	9	9	1	50	13.5	12.41	1.82	72.26	19	10E
299	02	LAS	10.407	O	CEMETERY ROAD	1500	218	14.53	57	27	4	130	26.15	12.39	1.83	59.63	50	11V
299	02	MOD	0	A	LASSEN/MODOC COUNTY LINE	950	152	16	33	12	3	104	21.71	7.89	1.97	68.42	39	11V
299	02	MOD	.332	B	ADIN, JCT. RTE. 139, SOUTH	950	152	16	33	12	3	104	21.71	7.89	1.97	68.42	39	11V
299	02	MOD	.332	A	ADIN, JCT. RTE. 139, SOUTH	1300	152	11.69	33	12	3	104	21.71	7.89	1.97	68.42	39	11V
299	02	MOD	21.749	B	JCT. RTE. 139 NORTH	830	138	16.65	26	19	8	86	18.62	13.79	5.52	62.07	34	10E
299	02	MOD	21.749	A	JCT. RTE. 139 NORTH	1400	302	21.57	21	18	7	256	6.95	5.96	2.32	84.77	92	11V
299	02	MOD	40.276	B	ALTURAS, JUNIPER STREET	1400	188	13.44	40	18	14	116	21.35	9.73	7.3	61.62	45	10E
299	02	MOD	40.276	A	ALTURAS, JUNIPER STREET	2600	349	13.44	75	33	27	214	21.58	9.56	7.65	61.2	83	10E
299	02	MOD	40.63	B	ALTURAS, JCT. RTE. 395	4250	432	10.16	74	31	12	315	17.13	7.18	2.78	72.92	116	11V
299	02	MOD	40.64	A	ALTURAS, JCT. RTE. 395	950	244	25.68	24	25	9	186	9.84	10.25	3.69	76.23	69	11V
299	02	MOD	57.354	B	LAKE CITY ROAD	1100	100	9.09	17	22	2	59	17	22	2	59	23	11V
299	02	MOD	57.354	A	LAKE CITY ROAD	450	30	6.67	11	6	0	13	36.67	20	0	43.33	5	11V
299	02	MOD	66.632	B	NEVADA STATE LINE	240	3	1.25	2	1	0	0	66.67	33.33	0	0	0	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
330	08	SBD	R28.696	A	JCT. RTE. 30	9000	225	2.5	133	27	9	56	59.1	12	4	24.9	28	85V
330	08	SBD	44.118	B	RUNNING SPRINGS, JCT. RTE. 18	10000	400	4	344	16	4	36	86	4	1.1	8.9	27	79E

RTE	DIST	CNTY	POST MILE	L E G	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
371	08	RIV	77.148	B	JCT. RTE. 74	3800	228	6	176	25	9	19	77	11	3.8	8.2	16	79E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
380	04	SM	T4.703	A	SAN BRUNO, JCT. RTE. 280	139000	2989	2.15	1682	500	27	781	56.26	16.72	.9	26.12	378	07V
380	04	SM	6.373	B	SOUTH SAN FRANCISCO, JCT. RTE. 101	159000	4277	2.69	2201	488	132	1455	51.46	11.41	3.09	34.03	643	01V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	08	SBD	R3.981	A	JCT. RTE. 15	23000	5060	22	1073	157	66	3765	21.2	3.1	1.3	74.4	1361	90V
395	08	SBD	11.18	B	PALMDALE ROAD; JCT. RTE. 18	21500	2881	13.4	588	167	0	2126	20.4	5.8	0	73.8	769	93V
395	08	SBD	11.18	A	PALMDALE ROAD; JCT. RTE. 18	18500	3201	17.3	519	163	0	2519	16.2	5.1	0	78.7	902	93V
395	08	SBD	15.707	B	GEORGE AIR FORCE BASE ROAD	18500	3182	17.2	515	162	0	2504	16.2	5.1	0	78.7	897	93E
395	08	SBD	15.707	A	GEORGE AIR FORCE BASE ROAD	15000	2700	18	437	138	0	2125	16.2	5.1	0	78.7	761	98E
395	08	SBD	45.948	B	JCT. RTE. 58	7000	1260	18	204	64	0	992	16.2	5.1	0	78.7	355	98E
395	08	SBD	45.948	A	JCT. RTE. 58	4000	480	12	78	24	0	378	16.2	5.1	0	78.7	135	98E
395	06	KER	R1.152	B	REDROCK, RANDSBURG ROAD	4200	672	16	141	74	54	403	21	11	8	60	159	04E
395	06	KER	R1.152	A	REDROCK, RANDSBURG ROAD	4200	588	14	123	24	24	417	21	4	4	71	154	03E
395	06	KER	R23.48	B	JCT. RTE. 178	2850	684	24	144	27	27	486	21	4	4	71	179	03E
395	06	KER	R29.64	B	JCT. RTE. 14 SOUTH	2750	643	23.37	80	126	111	327	12.41	19.54	17.26	50.78	144	08V
395	09	INY	34.674	B	JCT. RTE. 190 EAST	5300	636	12	121	38	25	452	19	6	3.9	71.1	167	95E
395	09	INY	34.674	A	JCT. RTE. 190 EAST	5300	461	8.7	43	14	5	399	9.3	3	1.1	86.6	141	98V
395	09	INY	55.827	B	JCT. RTE. 136 SOUTHEAST	5700	627	11	144	44	24	414	23	7	3.9	66.1	155	95E
395	09	INY	55.827	A	JCT. RTE. 136 SOUTHEAST	6800	1129	16.6	174	70	14	872	15.4	6.2	1.2	77.2	315	97V
395	09	INY	100.833	B	BIG PINE, JCT. RTE. 168 NORTHEAST	5700	1167	20.48	493	96	92	486	42.23	8.22	7.89	41.66	207	11V
395	09	INY	100.833	A	BIG PINE, JCT. RTE. 168 NORTHEAST	7500	825	11	177	41	17	590	21.5	5	2	71.5	216	97E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	09	INY	115.403	A	BISHOP, JCT. RTE. 168 WEST	14700	882	6	265	88	9	520	30	10	1	59	198	97E
395	09	INY	116.25	B	JCT. RTE. 6 NORTH	15500	465	3	163	88	5	209	35	19	1.1	44.9	87	97V
395	09	INY	116.25	A	JCT. RTE. 6 NORTH	12950	701	5.41	348	51	19	283	49.65	7.23	2.78	40.33	117	01E
395	09	INY	120.95	A	ED POWERS ROAD	7150	918	12.84	535	96	60	227	58.28	10.46	6.54	24.73	115	12V
395	09	MNO	R25.75	B	JCT. RTE. 203 WEST	8000	720	9	317	37	6	361	44	5.1	.8	50.1	140	93E
395	09	MNO	R25.75	A	JCT. RTE. 203 WEST	4300	553	12.86	237	105	80	131	42.9	18.9	14.5	23.6	75	08V
395	09	MNO	40.336	A	SOUTH JCT. RTE. 158	4200	467	11.11	63	46	16	342	13.51	9.95	3.32	73.22	127	98V
395	09	MNO	50.744	B	TIOGA PASS JUNCTION, NORTH JCT. RTE. 120 WEST	4200	390	9.29	79	52	11	248	20.21	13.39	2.89	63.52	95	98V
395	09	MNO	50.744	A	TIOGA PASS JUNCTION, NORTH JCT. RTE. 120 WEST	4500	536	11.9	88	44	7	397	16.5	8.2	1.3	74	145	94E
395	09	MNO	58.24	B	JCT. RTE. 167 EAST	3100	346	11.17	98	29	4	214	28.45	8.5	1.1	61.95	81	07V
395	09	MNO	76.3	B	BRIDGEPORT, JCT. RTE. 182 NORTH	3250	359	11.04	117	26	14	201	32.71	7.26	3.91	56.12	78	07V
395	09	MNO	76.3	A	BRIDGEPORT, JCT. RTE. 182 NORTH	3400	251	7.39	50	20	15	166	20.08	7.79	6.15	65.98	63	98V
395	09	MNO	93.7	A	JCT. RTE. 108 WEST	2900	312	10.77	40	18	4	250	12.9	5.8	1.2	80.1	90	07V
395	09	MNO	116.965	B	JCT. RTE. 89	3400	368	10.83	93	15	3	256	25.3	4.1	.9	69.7	93	07V
395	09	MNO	120.49	B	NEVADA STATE LINE	3400	368	10.83	93	15	3	256	25.3	4.1	.9	69.7	93	07E
395	03	SIE	R3.124	O	SIE/LAS CNTY LN	15800	1433	9.07	665	131	155	483	46.4	9.11	10.79	33.69	225	95E
395	02	LAS	R4.615	B	JCT. RTE. 70 WEST	7900	658	8.33	86	61	40	471	13.03	9.22	6.15	71.6	177	11E
395	02	LAS	R4.615	A	JCT. RTE. 70 WEST	5100	669	13.11	86	48	21	514	12.8	7.2	3.2	76.8	188	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	02	LAS	29.84	A	GARNIER ROAD	5100	726	14.24	289	26	14	397	39.81	3.58	1.93	54.68	152	12E
395	02	LAS	51.87	B	STANDISH ROAD	5100	726	14.24	289	26	14	397	39.81	3.58	1.93	54.68	152	12V
395	02	LAS	51.87	A	STANDISH ROAD	5400	552	10.23	92	36	25	399	16.75	6.46	4.54	72.25	148	10V
395	02	LAS	55.18	A	JANESVILLE ROAD	7600	789	10.38	95	47	46	602	11.99	5.93	5.82	76.26	222	10E
395	02	LAS	R61.094	B	JCT. RTE. 36 WEST	7600	645	8.49	72	54	25	494	11.18	8.31	3.93	76.59	182	10V
395	02	LAS	R61.094	A	JCT. RTE. 36 WEST	3800	214	5.63	31	29	4	150	14.67	13.33	1.78	70.22	56	10V
395	02	LAS	70.12	A	STANDISH, COUNTY ROAD A 3	1400	328	23.43	58	29	11	230	17.68	8.84	3.35	70.12	86	10V
395	02	LAS	72.943	A	LITCHFIELD, COUNTY ROAD A-27	1100	264	24	25	18	8	213	9.47	6.82	3.03	80.68	77	10V
395	02	LAS	R76.927	B	WENDEL ROAD	1100	264	24	25	18	8	213	9.47	6.82	3.03	80.68	77	10V
395	02	LAS	R76.927	A	WENDEL ROAD	1000	265	26.5	27	16	7	215	10.19	6.04	2.64	81.13	78	10V
395	02	LAS	108.455	O	RAVENDALE	1200	285	23.75	18	23	12	232	6.32	8.07	4.21	81.4	85	10V
395	02	LAS	138.979	O	LASSEN/MODOC COUNTY LINE	910	252	27.69	29	17	9	197	11.51	6.75	3.57	78.17	72	11V
395	02	MOD	.055	O	LASSEN/MODOC COUNTY LINE	910	252	27.69	29	17	9	197	11.51	6.75	3.57	78.17	72	11V
395	02	MOD	3.216	B	LIKELY, JESS VALLEY ROAD	860	252	29.3	29	17	9	197	11.51	6.75	3.57	78.17	72	11V
395	02	MOD	3.216	A	LIKELY, JESS VALLEY ROAD	1100	264	24.03	16	6	26	216	6.04	2.25	9.88	81.83	79	10V
395	02	MOD	R20.975	B	GLENN STREET	1150	255	22.17	24	19	10	202	9.41	7.45	3.92	79.22	74	11V
395	02	MOD	R20.975	A	GLENN STREET	1900	285	15	63	18	12	192	21.96	6.39	4.19	67.47	72	10E
395	02	MOD	22.07	A	ALTURAS, FIRST STREET	6100	267	4.37	59	18	11	180	22.02	6.58	4.12	67.28	67	10E
395	02	MOD	22.764	B	ALTURAS, JCT. RTE. 299 WEST	6500	574	8.83	98	53	30	393	17.08	9.2	5.25	68.47	148	10E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
395	02	MOD	22.764	A	ALTURAS, JCT. RTE. 299 WEST	5200	369	7.1	64	43	20	241	17.36	11.75	5.51	65.38	92	10E
395	02	MOD	23.04	B	ALTURAS STATE HIGHWAY MAINTENANCE STATION	2700	176	6.52	26	27	10	113	14.81	15.34	5.82	64.02	44	11V
395	02	MOD	28.285	B	JCT. RTE. 299 EAST	1550	148	9.55	19	10	4	115	12.84	6.76	2.7	77.7	42	11V
395	02	MOD	28.285	A	JCT. RTE. 299 EAST	880	106	12.05	25	14	5	62	23.58	13.21	4.72	58.49	24	11V
395	02	MOD	61.563	B	OREGON STATE LINE	720	94	13.06	16	10	4	64	17.02	10.64	4.26	68.09	24	11V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
405	12	ORA	.23	A	IRVINE, JCT. RTE. 5	190000	9500	5	4380	1140	417	3563	46.1	12	4.39	37.5	1549	82E
405	12	ORA	1.804	B	IRVINE, JCT. RTE. 133, LAGUNA FREEWAY	212000	10388	4.9	4872	893	592	4031	46.9	8.6	5.7	38.8	1730	82E
405	12	ORA	1.804	A	IRVINE, JCT. RTE. 133, LAGUNA FREEWAY	249000	12948	5.2	6448	1204	686	4609	49.8	9.3	5.3	35.6	2027	82E
405	12	ORA	3.947	A	UNIVERSITY DRIVE	244000	13664	5.6	7228	1230	683	4523	52.9	9	5	33.1	2027	82V
405	12	ORA	7.803	B	IRVINE, MAC ARTHUR BOULEVARD	279000	13950	5	7784	1144	656	4366	55.8	8.2	4.7	31.3	1980	82E
405	12	ORA	7.803	A	IRVINE, MAC ARTHUR BOULEVARD	280000	9772	3.49	4832	622	236	4081	49.45	6.37	2.42	41.76	1669	08E
405	12	ORA	8.74	A	COSTA MESA, JCT. RTE. 55, COSTA MESA FREEWAY	240000	8376	3.49	4142	534	203	3498	49.45	6.37	2.42	41.76	1431	08E
405	12	ORA	16.544	B	HUNTINGTON BEACH, JCT. RTE. 39	266000	9283	3.49	4590	591	225	3877	49.45	6.37	2.42	41.76	1586	08E
405	12	ORA	16.544	A	HUNTINGTON BEACH, JCT. RTE. 39	266000	9283	3.49	4590	591	225	3877	49.45	6.37	2.42	41.76	1586	08E
405	12	ORA	20.751	B	JCT. RTE. 22 EAST, GARDEN GROVE FREEWAY	264000	9214	3.49	4556	587	223	3848	49.45	6.37	2.42	41.76	1574	08V
405	12	ORA	20.751	A	JCT. RTE. 22 EAST, GARDEN GROVE FREEWAY	377500	11325	3	5792	788	308	4436	51.14	6.96	2.72	39.17	1851	03E
405	12	ORA	24.044	B	SEAL BEACH, JCT. RTE. 605	370000	11100	3	5677	773	302	4348	51.14	6.96	2.72	39.17	1814	03E
405	12	ORA	24.044	A	SEAL BEACH, JCT. RTE. 605	258000	11533	4.47	4699	1055	411	5369	40.74	9.15	3.56	46.55	2174	12E
405	07	LA	3.324	A	LONG BEACH, LAKEWOOD BOULEVARD INTERCHANGE	278000	12427	4.47	5063	1137	442	5785	40.74	9.15	3.56	46.55	2343	12E
405	07	LA	7.596	B	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	282000	12605	4.47	5135	1153	449	5868	40.74	9.15	3.56	46.55	2376	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
405	07	LA	7.596	A	LONG BEACH, JCT. RTE. 710, LONG BEACH FREEWAY INTERCHANGE	278000	11898	4.28	5327	1179	696	4696	44.77	9.91	5.85	39.47	2017	12E
405	07	LA	12.97	B	CARSON, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	266000	11385	4.28	5097	1128	666	4494	44.77	9.91	5.85	39.47	1931	12E
405	07	LA	12.97	A	CARSON, JCT. RTE. 110, HARBOR FREEWAY INTERCHANGE	256000	9318	3.64	4438	863	527	3490	47.63	9.26	5.66	37.45	1516	12E
405	07	LA	17.589	B	LAWNDALE, HAWTHORNE BOULEVARD INTERCHANGE	243000	8845	3.64	4213	819	501	3312	47.63	9.26	5.66	37.45	1439	12E
405	07	LA	R21.175	B	LOS ANGELES, JCT. RTE 105, GLENN ANDERSON FREEWAY INTERCHANGE	235000	8554	3.64	4074	792	484	3203	47.63	9.26	5.66	37.45	1392	12E
405	07	LA	R21.175	A	LOS ANGELES, JCT. RTE 105, GLENN ANDERSON FREEWAY INTERCHANGE	313000	9265	2.96	3981	917	525	3840	42.97	9.9	5.67	41.45	1626	12E
405	07	LA	25.947	B	CULVER CITY, JCT. RTE. 90, MARINA FREEWAY/JEFFERSON BOULEVARD INTERCHANGE	310000	9176	2.96	3943	908	520	3803	42.97	9.9	5.67	41.45	1610	12E
405	07	LA	25.947	A	CULVER CITY, JCT. RTE. 90, MARINA FREEWAY/JEFFERSON BOULEVARD INTERCHANGE	310000	8680	2.8	4390	957	428	2904	50.58	11.02	4.93	33.46	1306	12E
405	07	LA	27.964	B	CULVER CITY, JCT. RTE. 187, VENICE BOULEVARD INTERCHANGE	314000	8792	2.8	4447	969	433	2942	50.58	11.02	4.93	33.46	1323	12E
405	07	LA	29.538	B	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY INTERCHANGE	314000	8792	2.8	4447	969	433	2942	50.58	11.02	4.93	33.46	1323	12E
405	07	LA	29.538	A	LOS ANGELES, JCT. RTE. 10, SANTA MONICA FREEWAY INTERCHANGE	295000	10207	3.46	4815	1507	447	3439	47.17	14.76	4.38	33.69	1559	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
405	07	LA	30.856	A	LOS ANGELES, JCT. RTE. 2, SANTA MONICA BOULEVARD INTERCHANGE	298000	10311	3.46	4864	1522	452	3474	47.17	14.76	4.38	33.69	1575	12E
405	07	LA	39.432	B	LOS ANGELES, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	278000	9619	3.46	4537	1420	421	3241	47.17	14.76	4.38	33.69	1469	12E
405	07	LA	39.432	A	LOS ANGELES, JCT. RTE. 101, VENTURA FREEWAY INTERCHANGE	211000	6879	3.26	2944	952	344	2639	42.79	13.84	5	38.37	1152	12E
405	07	LA	42.9	A	N/O SHERMAN WAY; SATICOY ST	212000	6551	3.09	2803	907	328	2514	42.79	13.84	5	38.37	1097	12E
405	07	LA	46.85	B	LOS ANGELES, JCT. RTE. 118, SIMI VALLEY FREEWAY INTERCHANGE	212000	6212	2.93	2658	860	311	2384	42.79	13.84	5	38.37	1040	12E
405	07	LA	46.85	A	LOS ANGELES, JCT. RTE. 118, SIMI VALLEY FREEWAY INTERCHANGE	143000	5606	3.92	2427	737	344	2099	43.29	13.14	6.13	37.44	927	12E
405	07	LA	47.754	B	LOS ANGELES, RINALDI STREET INTERCHANGE	137000	5370	3.92	2325	706	329	2011	43.29	13.14	6.13	37.44	888	12V
405	07	LA	48.643	B	LOS ANGELES, JCT. RTE. 5, GOLDEN STATE FREEWAY INTERCHANGE	137000	5370	3.92	2325	706	329	2011	43.29	13.14	6.13	37.44	888	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
505	04	SOL	R0	A	VACAVILLE, JCT. RTE. 80	31500	3134	9.95	256	161	67	2650	8.17	5.14	2.15	84.55	948	05E
505	04	SOL	R10.626	B	SOLANO/YOLO COUNTY LINE	21300	2119	9.95	173	109	46	1792	8.17	5.14	2.15	84.55	641	05E
505	03	YOL	.396	B	JCT. RTE. 128 WEST	21200	2109	9.95	172	108	45	1783	8.17	5.14	2.15	84.55	638	05E
505	03	YOL	.396	A	JCT. RTE. 128 WEST	17200	1711	9.95	140	88	37	1447	8.17	5.14	2.15	84.55	518	05E
505	03	YOL	10.623	B	JCT. RTE. 16	16700	1662	9.95	136	85	36	1405	8.17	5.14	2.15	84.55	503	05E
505	03	YOL	10.623	A	JCT. RTE. 16	10600	1347	12.71	320	108	75	845	23.74	8.01	5.54	62.71	324	07E
505	03	YOL	R22.356	B	JCT. RTE. 5	8900	1131	12.71	268	91	63	709	23.74	8.01	5.54	62.71	272	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
580	10	SJ	0	A	JCT. RTE. 5	21000	3381	16.1	850	113	53	2365	25.13	3.34	1.56	69.96	864	06E
580	10	SJ	4.344	A	JCT. RTE. 132 EAST	30000	5331	17.77	1338	184	84	3725	25.1	3.45	1.58	69.87	1361	07V
580	10	SJ	8.149	A	CORRAL HOLLOW ROAD INTERCHANGE	29000	5182	17.87	1186	163	77	3756	22.89	3.15	1.49	72.48	1364	12V
580	04	ALA	.39	A	JCT. RTE. 205 EAST	28600	3575	12.5	440	97	75	2964	12.3	2.7	2.1	82.9	1058	96E
580	04	ALA	R8.265	B	LIVERMORE, GREENVILLE ROAD	143000	14872	10.4	1918	223	178	12552	12.9	1.5	1.2	84.4	4444	96E
580	04	ALA	R8.265	A	LIVERMORE, GREENVILLE ROAD	142000	11829	8.33	2285	601	312	8632	19.32	5.08	2.64	72.97	3159	07V
580	04	ALA	10.689	B	FIRST STREET	166000	7553	4.55	1554	459	319	5221	20.57	6.08	4.23	69.12	1945	08V
580	04	ALA	10.689	A	FIRST STREET	165000	20130	12.2	3684	624	423	15399	18.3	3.1	2.1	76.5	5561	96E
580	04	ALA	20.726	B	PLEASANTON, JCT. RTE. 680	184000	12457	6.77	3088	833	492	8045	24.79	6.69	3.95	64.58	3033	00V
580	04	ALA	20.726	A	PLEASANTON, JCT. RTE. 680	176000	16174	9.19	3990	1307	537	10342	24.67	8.08	3.32	63.94	3907	00E
580	04	ALA	R30.807	B	JCT. RTE. 238	179000	10293	5.75	2432	504	295	7060	23.63	4.9	2.87	68.59	2611	05V
580	04	ALA	R30.807	A	JCT. RTE. 238	138000	8515	6.17	2222	562	276	5455	26.1	6.6	3.24	64.06	2052	05V
580	04	ALA	R39.24	B	OAKLAND, JCT. RTE. 13 NORTH	169000	862	.51	812	26	0	24	94.15	3.05	0	2.8	39	00V
580	04	ALA	R39.24	A	OAKLAND, JCT. RTE. 13 NORTH	136000	1496	1.1	1240	87	3	166	82.9	5.8	.2	11.1	109	96E
580	04	ALA	R40.078	B	OAKLAND, HIGH STREET	132000	554	.42	515	5	8	26	92.9	.99	1.49	4.62	29	05V
580	04	ALA	R40.078	A	OAKLAND, HIGH STREET	149000	596	.4	552	8	8	28	92.61	1.26	1.42	4.72	31	05V
580	04	ALA	44.279	B	OAKLAND, OAKLAND AVENUE	194000	1125	.58	940	87	17	82	83.52	7.69	1.52	7.27	72	05V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
580	04	ALA	44.279	A	OAKLAND, OAKLAND AVENUE	189000	1304	.69	993	95	20	195	76.15	7.31	1.56	14.98	114	05V
580	04	ALA	45.151	A	OAKLAND, JCT. RTES. 24/980	227000	2520	1.11	1631	311	38	539	64.74	12.34	1.52	21.39	277	05V
580	04	ALA	46.01	A	OAKLAND, JCT. RTE. 123	233000	3495	1.5	2331	339	84	741	66.7	9.71	2.39	21.2	381	00V
580	04	ALA	46.46	B	OAKLAND, JCT. RTES. 80/880	234000	2808	1.2	1952	232	61	564	69.51	8.25	2.17	20.07	293	00V
580	04	ALA	R47.35	A	ALBANY, NORTH JCT. RTE. 80	87000	5342	6.14	1871	621	173	2677	35.02	11.63	3.24	50.11	1072	05V
580	04	MRN	4.782	B	JCT. RTE. 101	58000	4002	6.9	1789	496	224	1493	44.7	12.4	5.6	37.3	656	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
605	12	ORA	3.092	A	SEAL BEACH, JCT RTE 22 BEGIN FREWAY	45000	1350	3	675	201	73	401	50	14.9	5.4	29.7	191	80E
605	12	ORA	R0	A	JCT. RTE. 405	162000	7501	4.63	4310	683	366	2142	57.46	9.1	4.88	28.56	1006	04E
605	07	LA	R0	A	ORANGE/LOS ANGELES COUNTY LINE	174000	8874	5.1	5447	713	351	2362	61.38	8.04	3.96	26.62	1123	12E
605	07	LA	R1.74	A	LAKEWOOD, CARSON STREET INTERCHANGE	205000	10455	5.1	6417	841	414	2783	61.38	8.04	3.96	26.62	1323	12E
605	07	LA	R2.866	A	CERRITOS, DEL AMO BOULEVARD INTERCHANGE	216000	11016	5.1	6762	886	436	2932	61.38	8.04	3.96	26.62	1394	12E
605	07	LA	R5.046	B	CERRITOS, JCT. RTE. 91, ARTESIA FREEWAY INTERCHANGE	236000	12036	5.1	7388	968	477	3204	61.38	8.04	3.96	26.62	1523	12E
605	07	LA	R5.046	A	CERRITOS, JCT. RTE. 91, ARTESIA FREEWAY INTERCHANGE	290000	16907	5.83	8805	1743	698	5659	52.08	10.31	4.13	33.47	2523	12E
605	07	LA	R7.653	B	NORWALK, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	291000	16965	5.83	8835	1749	701	5678	52.08	10.31	4.13	33.47	2532	12E
605	07	LA	R7.653	A	NORWALK, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	292000	23623	8.09	9830	1788	872	11134	41.61	7.57	3.69	47.13	4478	12E
605	07	LA	R9.612	A	SANTA FE SPRINGS, JCT. RTE. 5, SANTA ANA FREEWAY INTERCHANGE	260000	27846	10.71	10760	2534	1211	13341	38.64	9.1	4.35	47.91	5390	12E
605	07	LA	R13.569	B	WHITTIER, JCT. RTE. 72, WHITTIER BOULEVARD INTERCHANGE	252000	26989	10.71	10429	2456	1174	12930	38.64	9.1	4.35	47.91	5224	12E
605	07	LA	R13.569	A	WHITTIER, JCT. RTE. 72, WHITTIER BOULEVARD INTERCHANGE	255000	27311	10.71	10553	2485	1188	13085	38.64	9.1	4.35	47.91	5287	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
605	07	LA	R17.407	B	INDUSTRY, JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	250000	26775	10.71	10346	2437	1165	12828	38.64	9.1	4.35	47.91	5183	12E
605	07	LA	R17.407	A	INDUSTRY, JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	218000	21364	9.8	8832	2175	931	9426	41.34	10.18	4.36	44.12	3898	12E
605	07	LA	R20.189	B	BALDWIN PARK, JCT. RTE. 10, SAN BERNARDINO FREEWAY INTERCHANGE	214000	20972	9.8	8670	2135	914	9253	41.34	10.18	4.36	44.12	3827	12E
605	07	LA	20.189	A	BALDWIN PARK, JCT. RTE. 10, SAN BERNARDINO FREEWAY INTERCHANGE	180000	12402	6.89	5329	1699	654	4721	42.97	13.7	5.27	38.07	2068	12E
605	07	LA	22.681	O	SAN GABRIEL RIVER BRIDGE	158000	10886	6.89	4678	1491	574	4144	42.97	13.7	5.27	38.07	1815	12E
605	07	LA	25.76	B	IRWINDALE, JCT. RTE. 210, FOOTHILL FREEWAY INTERCHANGE	147000	10128	6.89	4352	1388	534	3856	42.97	13.7	5.27	38.07	1689	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
680	04	SCL	M0	A	SAN JOSE, JCT. RTES. 101/280	148000	2812	1.9	1144	357	110	1201	40.7	12.7	3.9	42.7	503	94E
680	04	SCL	M.385	B	SAN JOSE, KING ROAD	148000	4144	2.8	1807	410	348	1579	43.6	9.9	8.4	38.1	697	94E
680	04	SCL	M.385	A	SAN JOSE, KING ROAD	205000	9020	4.4	3193	1109	505	4212	35.4	12.3	5.6	46.7	1741	94V
680	04	SCL	M1.74	B	SAN JOSE, JCT. RTE. 130	154000	6776	4.4	2507	637	291	3341	37	9.4	4.3	49.3	1342	94V
680	04	SCL	M1.74	A	SAN JOSE, JCT. RTE. 130	177000	7965	4.5	2844	789	295	4038	35.7	9.9	3.7	50.7	1609	94V
680	04	SCL	M5.068	B	SAN JOSE, CAPITOL AVENUE	142000	7668	5.4	2599	843	483	3742	33.9	11	6.3	48.8	1531	94V
680	04	SCL	M5.068	A	SAN JOSE, CAPITOL AVENUE	145000	7830	5.4	2545	932	485	3868	32.5	11.9	6.2	49.4	1581	94V
680	04	SCL	M7.647	B	MILPITAS, JCT. RTE. 237 WEST	138000	6348	4.6	2190	463	216	3479	34.5	7.3	3.4	54.8	1351	94V
680	04	SCL	M7.647	A	MILPITAS, JCT. RTE. 237 WEST	130000	5330	4.1	1732	314	261	3022	32.5	5.9	4.9	56.7	1170	94V
680	04	ALA	M2.382	B	FREMONT, JCT. RTE. 262 WEST	123000	8733	7.1	2306	594	166	5668	26.4	6.8	1.9	64.9	2115	94V
680	04	ALA	M2.382	A	FREMONT, JCT. RTE. 262 WEST	140000	12600	9	3301	995	441	7862	26.2	7.9	3.5	62.4	2984	94V
680	04	ALA	R6.396	B	FREMONT, JCT. RTE. 238 NORTH	139000	10286	7.4	2695	751	185	6655	26.2	7.3	1.8	64.7	2487	94V
680	04	ALA	R6.396	A	FREMONT, JCT. RTE. 238 NORTH	140000	8218	5.87	2423	487	271	5037	29.49	5.92	3.3	61.29	1907	00V
680	04	ALA	R11.042	B	JCT. RTE. 84 WEST	139000	10564	7.6	3064	909	518	6074	29	8.6	4.9	57.5	2363	94V
680	04	ALA	R11.042	A	JCT. RTE. 84 WEST	140000	11200	8	3226	1086	952	5936	28.8	9.7	8.5	53	2401	94V
680	04	ALA	R11.845	A	JCT. RTE. 84 EAST	113000	10396	9.2	2994	1008	884	5510	28.8	9.7	8.5	53	2228	94V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
680	04	ALA	R20.057	B	PLEASANTON, JCT. RTE. 580	142000	9230	6.5	2991	434	277	5529	32.4	4.7	3	59.9	2093	94V
680	04	ALA	R20.057	A	PLEASANTON, JCT. RTE. 580	167000	12692	7.6	4023	1257	216	7196	31.7	9.9	1.7	56.7	2771	94V
680	04	CC	R.01	A	SAN RAMON, ALCOSTA BOULEVARD	165000	8745	5.3	4122	849	477	3297	47.13	9.71	5.45	37.7	1430	00V
680	04	CC	14.383	B	WALNUT CREEK, JCT. RTE. 24 WEST	163000	10399	6.38	4803	897	504	4193	46.19	8.63	4.85	40.32	1771	00V
680	04	CC	14.383	A	WALNUT CREEK, JCT. RTE. 24 WEST	233000	9600	4.12	4589	1125	380	3506	47.8	11.72	3.96	36.52	1530	00V
680	04	CC	15.606	B	WALNUT CREEK, NORTH MAIN STREET	233000	8877	3.81	4592	953	443	2889	51.73	10.73	4.99	32.55	1310	00V
680	04	CC	15.606	A	WALNUT CREEK, NORTH MAIN STREET	256000	6784	2.65	3344	617	343	2480	49.29	9.1	5.06	36.55	1080	03V
680	04	CC	R18.707	B	CONCORD, JCT. RTE. 242 NORTH	230000	8901	3.87	4487	897	374	3143	50.41	10.08	4.2	35.31	1379	00V
680	04	CC	R18.707	A	CONCORD, JCT. RTE. 242 NORTH	133000	6570	4.94	3437	648	252	2232	52.31	9.87	3.83	33.98	987	00V
680	04	CC	21.191	B	JCT. RTE. 4	129000	3483	2.7	1806	519	123	1035	51.84	14.91	3.53	29.73	486	00V
680	04	CC	21.191	A	JCT. RTE. 4	112000	7627	6.81	3955	880	231	2560	51.86	11.54	3.03	33.57	1137	00V
680	04	SOL	R2.819	B	LAKE HERMAN ROAD	59000	3145	5.33	1050	227	129	1739	33.38	7.22	4.1	55.31	677	00V
680	04	SOL	R2.819	A	LAKE HERMAN ROAD	57000	3055	5.36	1098	263	111	1584	35.93	8.6	3.64	51.84	625	00V
680	04	SOL	13.126	B	CORDELIA WYE, JCT. RTE. 80	60000	3126	5.21	1097	273	258	1498	35.1	8.72	8.25	47.93	618	00V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
710	07	LA	4.96	A	LONG BEACH, BEGIN ROUTE 710, LONG BEACH FREEWAY	56000	15562	27.79	1018	2630	81	11833	6.54	16.9	.52	76.04	4372	12E
710	07	LA	6.881	B	LONG BEACH, JCT. RTE. 1, PACIFIC COAST HIGHWAY INTERCHANGE	130000	18642	14.34	2459	3113	298	12773	13.19	16.7	1.6	68.52	4823	12E
710	07	LA	6.881	A	LONG BEACH, JCT. RTE. 1, PACIFIC COAST HIGHWAY INTERCHANGE	149000	21367	14.34	2818	3568	342	14641	13.19	16.7	1.6	68.52	5528	11V
710	07	LA	9.41	B	LONG BEACH, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	164000	21894	13.35	2888	3656	350	15002	13.19	16.7	1.6	68.52	5665	12E
710	07	LA	9.41	A	LONG BEACH, JCT. RTE. 405, SAN DIEGO FREEWAY INTERCHANGE	178000	25632	14.4	5257	3271	326	16781	20.51	12.76	1.27	65.47	6322	12E
710	07	LA	10.823	A	LONG BEACH, DEL AMO BOULEVARD INTERCHANGE	184000	26165	14.22	5366	3339	332	17130	20.51	12.76	1.27	65.47	6454	12V
710	07	LA	12.97	B	LONG BEACH, JCT. RTE. 91, ARTESIA FREEWAY INTERCHANGE	192000	26688	13.9	5474	3405	339	17473	20.51	12.76	1.27	65.47	6583	12E
710	07	LA	12.97	A	LONG BEACH, JCT. RTE. 91, ARTESIA FREEWAY INTERCHANGE	219000	19447	8.88	5622	2548	562	10715	28.91	13.1	2.89	55.1	4210	12E
710	07	LA	R15.692	B	LYNWOOD, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	225000	19643	8.73	5679	2573	568	10823	28.91	13.1	2.89	55.1	4253	12E
710	07	LA	R15.692	A	LYNWOOD, JCT. RTE. 105, GLENN ANDERSON FREEWAY INTERCHANGE	232000	19488	8.4	6647	2818	540	9485	34.11	14.46	2.77	48.67	3844	12E
710	07	LA	18.44	A	SOUTH GATE, FIRESTONE BOULEVARD INTERCHANGE	204000	19339	9.48	6597	2796	536	9412	34.11	14.46	2.77	48.67	3814	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
710	07	LA	23.282	B	COMMERCE, JCT. RTE. 5, SANTA ANA FREEWAY INTERCHANGE	208000	17410	8.37	5939	2517	482	8473	34.11	14.46	2.77	48.67	3433	12E
710	07	LA	23.282	A	COMMERCE, JCT. RTE. 5, SANTA ANA FREEWAY INTERCHANGE	174000	13502	7.76	4032	1821	589	7060	29.86	13.49	4.36	52.29	2831	12E
710	07	LA	24.627	B	JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	189000	13362	7.07	3990	1803	583	6987	29.86	13.49	4.36	52.29	2802	12E
710	07	LA	24.627	A	JCT. RTE. 60, POMONA FREEWAY INTERCHANGE	127000	6541	5.15	2435	946	253	2908	37.22	14.46	3.87	44.46	1213	12V
710	07	LA	26.497	A	MONTEREY PARK, JCT. RTE. 10, SAN BERNARDINO FREEWAY INTERCHANGE	43500	1444	3.32	711	364	79	291	49.22	25.2	5.44	20.14	170	12E
710	07	LA	R32.72	B	PASADENA, JCT. RTES. 134/210, VENTURA/FOOTHILL FREEWAYS INTERCHANGE	66000	865	1.31	567	176	37	85	65.57	20.37	4.23	9.83	71	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
780	04	SOL	3.995	B	WEST BENICIA	49500	2173	4.39	1036	195	83	859	47.68	8.99	3.8	39.53	363	04V
780	04	SOL	3.995	A	WEST BENICIA	56000	2699	4.82	1401	269	70	959	51.89	9.97	2.6	35.55	415	01V
780	04	SOL	4.77	A	COLUMBUS PARKWAY	52000	2387	4.59	1121	209	94	963	46.96	8.76	3.95	40.34	405	04V
780	04	SOL	7.44	B	LEMON STREET	24700	998	4.04	593	74	42	288	59.45	7.46	4.23	28.86	133	04V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
805	11	SD	.486	A	SAN DIEGO, JCT. RTE. 5	42000	1722	4.1	944	338	24	417	54.8	19.6	1.4	24.2	212	86E
805	11	SD	1.805	B	SAN DIEGO, JCT. RTE. 905	56000	2240	4	1228	439	31	542	54.8	19.6	1.4	24.2	275	86V
805	11	SD	1.805	A	SAN DIEGO, JCT. RTE. 905	102000	7038	6.9	3690	615	205	2528	52.43	8.74	2.91	35.92	1088	03E
805	11	SD	3.654	B	CHULA VISTA, AUTO PARKWAY DRIVE/MAIN STREET	138000	9660	7	5065	844	281	3470	52.43	8.74	2.91	35.92	1493	03E
805	11	SD	3.654	A	CHULA VISTA, AUTO PARKWAY DRIVE/MAIN STREET	141000	9870	7	5175	863	287	3545	52.43	8.74	2.91	35.92	1526	03E
805	11	SD	5.542	O	NAPLE STREET UNDERCROSSING	156000	8408	5.39	3533	699	221	3955	42.02	8.31	2.63	47.04	1585	12V
805	11	SD	6.059	B	TELEGRAPH CANYON ROAD	151000	11053	7.32	5623	979	286	4165	50.87	8.86	2.59	37.68	1766	04V
805	11	SD	8.854	B	JCT. RTE. 54, SWEETWATER ROAD	226000	13560	6	6898	1201	351	5109	50.87	8.86	2.59	37.68	2166	04V
805	11	SD	14.641	B	SAN DIEGO, JCT. RTE. 15	217000	13020	6	6623	1154	337	4906	50.87	8.86	2.59	37.68	2080	04E
805	11	SD	14.641	A	SAN DIEGO, JCT. RTE. 15	167000	10855	6.5	6119	1006	377	3353	56.37	9.27	3.47	30.89	1519	04E
805	11	SD	17.645	B	JCT. RTE. 8	193000	12545	6.5	7072	1163	435	3875	56.37	9.27	3.47	30.89	1755	04E
805	11	SD	17.645	A	JCT. RTE. 8	192000	11904	6.2	6710	1104	413	3677	56.37	9.27	3.47	30.89	1666	04E
805	11	SD	20.6	B	SAN DIEGO, JCT. RTE. 163	166000	10790	6.5	6082	1000	374	3333	56.37	9.27	3.47	30.89	1510	04E
805	11	SD	20.6	A	SAN DIEGO, JCT. RTE. 163	186000	12090	6.5	6815	1121	420	3735	56.37	9.27	3.47	30.89	1692	04E
805	11	SD	23.651	B	JCT. RTE. 52	179000	12244	6.84	6902	1135	425	3782	56.37	9.27	3.47	30.89	1713	04V
805	11	SD	23.651	A	JCT. RTE. 52	198000	10969	5.54	6027	1014	353	3576	54.95	9.24	3.22	32.6	1590	07E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
805	11	SD	24.44	X	GOVERNOR DRIVE INTERCHANGE	189000	10282	5.44	5484	961	343	3493	53.34	9.35	3.34	33.97	1536	12V
805	11	SD	28.502	B	JCT. RTE. 5	151000	11506	7.62	6323	1063	370	3751	54.95	9.24	3.22	32.6	1668	07V

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
880	04	SCL	0	A	JCT. RTE. 280	155000	4387	2.83	2498	673	220	995	56.95	15.34	5.02	22.69	525	00V
880	04	SCL	2.075	B	SAN JOSE, JCT. RTE. 82	153000	4529	2.96	2626	663	151	1089	57.98	14.64	3.33	24.05	551	00V
880	04	SCL	2.075	A	SAN JOSE, JCT. RTE. 82	153000	4865	3.18	2850	777	152	1085	58.59	15.98	3.12	22.3	568	00V
880	04	SCL	4.078	B	SAN JOSE, JCT. RTE. 101	156000	6536	4.19	3560	936	137	1903	54.47	14.32	2.09	29.12	887	00V
880	04	SCL	4.078	A	SAN JOSE, JCT. RTE. 101	167000	7181	4.3	3303	1300	237	2341	46	18.1	3.3	32.6	1078	96E
880	04	SCL	8.422	A	JCT. RTE. 237	205000	11685	5.7	5153	2162	526	3844	44.1	18.5	4.5	32.9	1783	96E
880	04	ALA	2.283	B	FREMONT, JCT. RTE. 262 EAST	197000	8668	4.4	3823	867	312	3667	44.1	10	3.6	42.3	1525	96V
880	04	ALA	2.283	A	FREMONT, JCT. RTE. 262 EAST	178000	8544	4.8	4093	923	547	2982	47.9	10.8	6.4	34.9	1337	96V
880	04	ALA	8.842	B	FREMONT, SOUTH JCT. RTE. 84	196000	11564	5.9	5007	1226	890	4441	43.3	10.6	7.7	38.4	1951	96E
880	04	ALA	8.842	A	FREMONT, SOUTH JCT. RTE. 84	199000	13134	6.6	5306	2062	1051	4715	40.4	15.7	8	35.9	2157	96E
880	04	ALA	13.669	B	HAYWARD, WHIPPLE ROAD	196000	10780	5.5	3909	1092	542	5236	36.26	10.13	5.03	48.57	2123	00V
880	04	ALA	14.537	A	HAYWARD, INDUSTRIAL PARKWAY	209000	12331	5.9	4932	1554	752	5093	40	12.6	6.1	41.3	2183	96V
880	04	ALA	16.696	B	HAYWARD, JCT. RTE. 92	219000	14454	6.6	5652	2255	650	5897	39.1	15.6	4.5	40.8	2535	96E
880	04	ALA	16.696	A	HAYWARD, JCT. RTE. 92	241000	16870	7	6664	2581	827	6799	39.5	15.3	4.9	40.3	2938	96E
880	04	ALA	20.678	B	JCT. RTE. 238 EAST	223000	18955	8.5	7355	3241	853	7506	38.8	17.1	4.5	39.6	3271	96E
880	04	ALA	20.678	A	JCT. RTE. 238 EAST	206000	17304	8.4	3513	3167	692	9932	20.3	18.3	4	57.4	3943	96E
880	04	ALA	23.644	B	RTE 112, DAVIS STREET	201000	17447	8.68	6363	2015	483	8587	36.47	11.55	2.77	49.22	3442	00V
880	04	ALA	23.644	A	RTE 112, DAVIS STREET	202000	17372	8.6	6723	2971	608	7070	38.7	17.1	3.5	40.7	3037	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
880	04	ALA	25.497	A	OAKLAND, HEGENBERGER ROAD	200000	15280	7.64	5316	1523	526	7914	34.79	9.97	3.44	51.79	3134	02V
880	04	ALA	27.709	B	OAKLAND, JCT. RTE. 77	205000	21115	10.3	6947	2660	697	10811	32.9	12.6	3.3	51.2	4320	96E
880	04	ALA	27.709	A	OAKLAND, JCT. RTE. 77	202000	19392	9.6	6089	2463	756	10084	31.4	12.7	3.9	52	4030	96E
880	04	ALA	31.091	B	OAK/MADISON STREETS	216000	23112	10.7	7350	3005	832	11926	31.8	13	3.6	51.6	4770	96E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
905	11	SD	3.19	A	SAN DIEGO, JCT. RTE. 5	18800	1504	8	779	235	47	444	51.8	15.6	3.1	29.5	209	87E
905	11	SD	3.818	B	SAN DIEGO, BEYER BOULEVARD	49000	3969	8.1	2056	619	123	1171	51.8	15.6	3.1	29.5	551	87E
905	11	SD	5.164	B	JCT. RTE. 805	56000	4536	8.1	2350	708	141	1338	51.8	15.6	3.1	29.5	630	87E
905	11	SD	R11.736	B	MEXICAN BORDER POE-TRUCK ENTRANCE	2200	1997	90.77	236	151	24	1586	11.82	7.56	1.2	79.42	573	12E

RTE	DIST	CNTY	POST MILE	LEG	DESCRIPTION	VEHICLE AADT TOTAL	TRUCK AADT TOTAL	TRUCK % TOT VEH	TRUCK AADT TOTAL By Axle 2	3	4	5+	% TRUCK AADT By Axle 2	3	4	5+	EAL 2-WAY (1000)	YEAR VER/ EST
980	04	ALA	.009	A	OAKLAND, JCT. RTE. 880	73000	5132	7.03	2207	579	204	2142	43.01	11.29	3.97	41.73	899	00V
980	04	ALA	.702	A	OAKLAND, FOURTEENTH STREET	59000	3835	6.5	2251	610	203	771	58.7	15.9	5.3	20.1	431	94E
980	04	ALA	2.036	B	OAKLAND, JCT. RTE. 580	110000	3179	2.89	1955	527	113	583	61.49	16.58	3.57	18.35	335	00V