

CONTRACT CHANGE ORDER MEMORANDUM

TO: Mike Forner, Prin. TE / Gary Pursell, P.E., Sup T.E.		FILE: E.A. 04 - 0120F4
FROM: Gary Pursell, P.E., Sup.T.E.		CO-RTE-PM SF-80-13.2/13.9
CCO#: 91 SUPPLEMENT#: 0 Category Code: CHSA		FED. NO.
COST: \$900,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>		CONTINGENCY BALANCE (incl. this change) \$134,066,258.40
SUPPLEMENTAL FUNDS PROVIDED: \$900,000.00		HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
CCO DESCRIPTION: Additional Non-Destructive Testing (NDT)		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE		
Original Contract Time: 2490 Day(s)	Time Adj. This Change: DEF Day(s)	Previously Approved CCO Time Adjustments: 30 Day(s)
Percentage Time Adjusted: (including this change) 1 %		Total # of Unreconciled Deferred Time CCO(s): (including this change) 2

THIS CHANGE ORDER PROVIDES FOR:

Performing additional Non-Destructive Testing (NDT) as directed by the Engineer in accordance with Section 8-3.01, "Welding," of the Special Provisions. Additional NDT work includes, but will not be limited to the following:

1. Performing Magnetic Particle Testing (MT) as directed by the Engineer.
2. Procuring steel panels for additional weld testing as directed by the Engineer.
3. Providing ultrasonic and phased array testing as directed by the Engineer.
4. Providing additional testing materials, equipment, labor, and services as directed by the Engineer.

This change provides necessary additional fabrication support, materials, equipment, labor, services, and field equipment for the Engineer's to perform additional NDT at fabrication facilities in China and other fabrication locations, if warranted.

The Special Provisions contemplated this extra work and Supplemental Funds in the amount of \$1,075,000.00 are provided for additional Non-Destructive Testing. This work is not covered by any contract items. Therefore, payment for this work will be at Extra Work at Force Account for an estimated cost of \$900,000.00.

Adjustment of contract time is deferred pending completion of the work specified in this change as it may affect the controlling operation.

Design and Maintenance concurrence is not required since this change is addressed in the Special Provisions.

The Resident Engineer has approved this change order.

CONCURRED BY:				ESTIMATE OF COST		
Construction Engineer:	Res. Eng., Gary Pursell, Sup. TE	Date	9/4/08		THIS REQUEST	TOTAL TO DATE
Bridge Engineer:	Struct Rep, Rick Morrow, Sup TE	Date	9/4/08	ITEMS	\$0.00	\$0.00
Project Engineer:		Date		FORCE ACCOUNT	\$900,000.00	\$900,000.00
Project Manager:	Proj Manager, Ken Terpstra	Date	10/7/08	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date		TOTAL	\$900,000.00	\$900,000.00
Other (specify):	PCE, Pete Siegenthaler, Prin TE	Date	6/26/08	FEDERAL PARTICIPATION		
Other (specify):	PCE, Mike Forner, Prin TE	Date	9/4/08	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date		FEDERAL FUNDING SOURCE	PERCENT	
						
10/7/08						