

**CHANGE ORDER**

CEM-4900 (REV 05/2015)

Sheet 1 of 2Change Requested by: ☒ Engineer ☐ Contractor

CHANGE ORDER NO.	SUPPL. NUMBER	CONTRACT NUMBER	CO-RTE-PM	FEDERAL NUMBER(S)
10B				
TO				

, **contractor**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the engineer.**

Description of work to be done, estimate of quantities, and prices to be paid. (Segregate between additional work at contract price, agreed price, and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. The last percentage shown is the net accumulated increase or decrease from the original quantity in the Bid Item List.

**Increases in Bid Items at Bid Item Prices:**

As marked in the field by the engineer, install HMA Dike (Type A) between the following stations: 118+02 Lt. to 118.62 Lt. and 118+50 Rt. to 119+16 Rt. Install HMA Dike (Type C) between the following stations: 112+44 Lt. to 113+31 Lt. and 115+32 Rt. to 115+80 Rt.

Item No. 66, Place HMA Dike (Type A): 126 lf (+29.6%) @ \$3.50/lf = \$441.00 (+34.8%)

Item No. 67, Place HMA Dike (Type C): 135 lf (+201.2%) @ \$3.50/lf = \$472.50 (+201.2%)

Any payment adjustment in accordance with Section 9-1.06B, "Increases of More Than 25 Percent," of the *Standard Specifications* for Item No. 66 and Item No. 67 is deferred.

Increases in Bid Items at Bid Item Prices = \$913.50

**Decreases in Bid Item at Bid Item Price:**

Eliminate the planned HMA Dike (Type E) from the following stations: 118+02 Lt. to 118+62 Lt., 117+00 Rt. to 119+16 Rt., 133+20 Lt. to 135+00 Lt. and 135+90 to 137+34 Lt.

Item No. 68, Place HMA Dike (Type E): -600 lf (-40.8%) @ \$3.50/lf = (-\$2,100) (-40.8%)

Any payment adjustment in accordance with Section 9-1.06C, "Decreases of More Than 25 Percent," of the *Standard Specifications* for Bid Item No. 68 is deferred.

Decreases in Bid Items at Bid Item Prices = (-\$2,100)

**Extra Work at Agreed Unit Price:**

In accordance with Sections 4-1.05, "Changes and Extra Work and 39-2.07, "Minor Hot Mix Asphalt," of the *Standard Specifications*, and Standard Plan A87B, furnish all labor, materials and equipment to install approximately 45 lf of HMA Dike (Type F) between the following stations: 113+33 Lt. to 113+45 Lt., 115+09 Lt. and 115+26 Lt., and 115+09 Rt. to 115+27 Rt. as marked by the field engineer.

A unit price of \$4.00 per linear foot measured in accordance with the *Standard Specifications* will constitute full and complete compensation, including all markups, for installing HMA Dike (Type F), complete in-place, including incidentals.

Extra Work at Agreed Unit Price: 45 lf @ \$4.00/lf = \$180 increase

**Extra Work at Agreed Lump Sum:**

In accordance with Sections 4-1.05, "Changes and Extra Work," and 39-2.07, "Minor Hot Mix Asphalt," of the *Standard Specifications*, and Standard Plan D87D, furnish all labor, materials and equipment to install three HMA overside drains with rock energy dissipators as shown on Sheet 3.

For this work, the contractor is compensated \$1,320.00. this sum constitutes full and complete compensation, for providing all labor, materials, equipment, tools and incidentals, including all markups for this change.

Extra Work at Agreed Lump Sum = \$1,320.00

**CHANGE ORDER**

CEM-4900 (REV 2/2014)

Sheet 2 of 2

CHANGE ORDER NO.	SUPPL. NUMBER	CONTRACT NUMBER	CO-RTE-PM	FEDERAL NUMBER(S)
10B				

Based on a time impact analysis, this change delays the controlling activity by two days. A time adjustment of 2 working days is granted.

Estimated Cost: ☒ Increase ☐ Decrease \$ 313.50

For this order, the time of completion will be adjusted as follows: 2 working days

**SUBMITTED BY**

SIGNATURE	(PRINT NAME AND TITLE)	DATE
-----------	------------------------	------

**APPROVAL RECOMMENDED BY**

SIGNATURE	(PRINT NAME AND TITLE)	DATE
-----------	------------------------	------

**ENGINEER APPROVAL BY**

SIGNATURE	(PRINT NAME AND TITLE)	DATE
-----------	------------------------	------

We, the undersigned contractor, have given careful consideration to the change proposed and agree to provide equipment, furnish materials, and perform the work specified above, and will accept as full payment the prices shown above. **NOTE: If you do not sign this order, you are directed to proceed with the ordered work. You may file a Request for Information within the time specified.**

**CONTRACTOR ACCEPTANCE BY**

SIGNATURE	(PRINT NAME AND TITLE)	DATE
-----------	------------------------	------