

Highway 24 Rehabilitation Project



Eastbound Construction

Week	Scheduled Work Time	Work Description	Complete (Y/N)
Apr 30 – May 6	9 pm to 7 am	Close lane 1; place K-rail	Y
May 14 - 20	9 pm to 7 am	Saw cut / replace slab / K-rail work	Y
May 21 - 27	9 pm to 7 am	Saw cut / replace slab / K-rail work	Y
May 28 – June 3	9 pm to 7 am	Saw cut / replace slab / rebuild median barrier	Y
June 4 – June 10	9 pm to 7 am	Saw cut / replace slab / rebuild median barrier	Y
June 11 – June 17	9 pm to 7 am	Rebuild median barrier./ Remove edge drain	Y
June 18 – June 24	9 pm to 7 am	Rebuild median barrier./ Remove edge drain	Y
June 25 – July 1	9 pm to 7 am	Rebuild median barrier; / remove & replace yellow stripe	Y
July 2 – July 8	9 pm to 7 am	Rebuild median barrier. Remove edge drain	Y
July 9 – July 15	9 pm to 7 am	Crack & seat / grind / pave / remove trees.	Y
July 16 – July 22	9 pm to 7 am	Concrete barrier / remove edge drain / crack & seat / grind / pave / remove trees	Y
July 23 – July 29	9 pm to 7 am	Paving	N
July 30 – Aug 5	9 pm to 7 am	Paving	N

Aug 6 – Aug 12	9 pm to 7 am	Paving	N
Aug 13 – Aug 19	9 pm to 7 am	Paving	N
Aug 20 – Aug 26	9 pm to 7 am	Paving	N
Aug 27 – Sept 2	9 pm to 7 am	Grinding	Y
Sept 3 – Sept 9	9 pm to 7 am	Grinding / paving	Y / N
Sept 10 – Sept 16	9 pm to 7 am	Paving	N
Sept 17 – Sept 23	9 pm to 7 am	Paving / install loop detectors	N / N
Sept 24 – Sept 30	9 pm to 7 am	Paving / install loop detectors	N / N
Oct 1 – Oct 7	9 pm to 7 am	Paving / install loop detectors	N / N
Oct 8 – Oct 14	9 pm to 7 am	Install loop detectors	N
Oct 15 – Oct 21		-	
Oct 22 – Oct 28		-	
Oct 29 – Nov 4 *	9 pm to 7 am	Install reflective lane markers	Y
Nov 5 – Nov 11 *	9 pm to 7 am	Install reflective lane markers	Y
Nov 12 – Nov 18 *		-	
Nov 19 – Nov 25 *	9 pm to 7 am	Electrical & irrigation trenching	N
Winter*		Drainage / irrigation / electrical / striping	

Westbound Construction

Week	Scheduled Work Time	Work Description	Complete (Y/N)
Apr 30 – May 6	9 pm to 5 am	Close lane 1; place K-rail	Y
May 14 - 20	9 pm to 5 am	Saw cut / replace slab / K-rail work	Y
May 21 - 27	9 pm to 5 am	Saw cut / replace slab / K-rail work	Y
May 28 – June 3	9 pm to 5 am	Saw cut / replace slab / rebuild median barrier	Y
June 4 – June 10	9 pm to 5 am	Saw cut / replace slab / rebuild median barrier	Y
June 11 – June 17	9 pm to 5 am	Rebuild median barrier. / Remove edge drain	Y
June 18 – June 24	9 pm to 5 am	Rebuild median barrier. / Remove edge drain	Y
June 25 – July 1	9 pm to 5 am	Rebuild median barrier./ Remove edge drain. / Remove & replace yellow stripe	Y
July 2 – July 8	9 pm to 5 am	Rebuild median barrier./ Remove edge drain	Y
July 9 – July 15	9 pm to 5 am	Crack & seat / grind / pave.	Y
July 16 – July 22	9 pm to 5 am	Concrete barrier / remove edge drain / crack & seat / grind / pave	Y
July 23 – July 29	9 pm to 5 am	Paving	N
July 30 – Aug 5	9 pm to 5 am	Paving	N
Aug 6 – Aug 12	9 pm to 5 am	Paving	N
Aug 13 – Aug 19	9 pm to 5 am	Paving	N
Aug 20 – Aug 26	9 pm to 5 am	Paving	N
Aug 27 – Sept 2	9 pm to 5 am	Grinding	N
Sept 3 – Sept 9	9 pm to 5 am	Grinding / paving	Y / N
Sept 10 – Sept 16	9 pm to 5 am	Paving	N
Sept 17 – Sept 23	9 pm to 5 am	Paving / install loop detectors	N / N
Sept 24 – Sept 30	9 pm to 5 am	Paving / install loop detectors	N / N
Oct 1 – Oct 7	9 pm to 5 am	Paving / install loop detectors	N / N

Oct 8 – Oct 14	9 pm to 5 am	Install loop detectors	N
Oct 15 – Oct 21		-	
Oct 22 – Oct 28		-	
Oct 29 – Nov 4 *	9 pm to 5 am	Install reflective lane markers	N
Nov 5 – Nov 11 *	9 pm to 5 am	Install reflective lane markers	N
Nov 12 – Nov 18 *		-	
Nov 19 – Nov 25 *	9 pm to 5 am	Electrical & irrigation trenching	N
Winter*		Drainage / irrigation / electrical / striping	

* Weather dependent