

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: January 17-18, 2001

Prepared By:
Jim Nicholas
Program Manager
Transportation Programming
(916) 654-4013

Agenda Item: 3.2

Original Signed By _____
W. J. EVANS, Deputy Director
Finance
January 1, 2001

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are five projects worth \$46.7 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, one project has been awarded (11-SD-125) and no new projects have been added.

SUMMARY

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
1	1.7	Bids rejected	06-VAR-VAR
1	1.5	Errors in Bidding documents	07-LA-10
1	33.1	Combining projects for construction	03-SAC-50
1	6.9	Needed inclusion in FTIP	07-LA-14
1	3.5	Conflict with City project	08-SBD-83
-----	-----		
5	\$46.7	Total	

PROJECT DETAILS

- Project #1 – 07-LA-10
 In February 2000, funds were allocated for a highway planting project on Route 10 in Los Angeles County. Bids were opened on May 18, 2000, but the bids were rejected when a significant error, which could have resulted in substantial claims, was discovered in the time frame specified for the Water Pollution Control measures. The project was modified, readvertised on October 30, 2000, and bids were opened on November 30, 2000. The Department is reviewing the bids.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-180801	LA	10	SHOPP	02/00	\$1,540

- Project #2 – 03-SAC-50
 In March 2000, funds were allocated for one SHOPP and three STIP projects on Route 50 in Sacramento County which will be built as one project. Problems with railroad agreements and final right of way certification delayed advertisement. The project was advertised on December 4, 2000 with bid opening on January 30, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
03-1A8501	SAC	50	SHOPP	03/00	\$ 5,900
03-372701	SAC	50	STIP	03/00	\$ 5,987
03-441631	SAC	50	STIP	03/00	\$20,960
03-441641	SAC	50	STIP	03/00	\$ 263
03-4416U1					\$33,110

- Project #3 - 06-VAR-VAR
 In March 2000, funds were allocated for a traffic monitoring and closed circuit television systems project on various routes across five counties (Kern, Kings, Tulare, Fresno, and Madera). Bids were opened on June 14, 2000, but all the bids were rejected when an error, which could have resulted in substantial claims, was discovered in the trenching specification for the electrical lines. The project has been modified and is scheduled for readvertisement on December 26, 2000 with bid opening in January, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-333561	VAR	VAR	SHOPP	03/00	\$1,672

- **Project #4 - 07-LA-14**
 In March 2000, funds were allocated for a High Occupancy Vehicle (HOV) lane project on Route 14 in Los Angeles County. There was a delay in modifying the original FTIP. The project is now included in the FTIP and was advertised on November 20, 2000 with bid opening scheduled for January 4, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-119841	LA	14	STIP	03/00	\$6,885

- **Project #5 - 08-SBD-83**
 In February 2000, funds were allocated for a roadway rehabilitation project on Route 83 in San Bernadino County. The allocation was reported to the Commission in March 2000. The initial project advertisement was cancelled to allow the City of Ontario time to complete a water line project before the pavement rehabilitation. This project was advertised on November 27, 2000 with bid opening scheduled on January 4, 2001, so work can begin as soon as the water line is finished in February 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-000311	SBD	83	SHOPP	02/00-Delegated	\$3,517