

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: March 28-29, 2001

Prepared By:
Jim Nicholas
Program Manager
Transportation Programming
(916) 654-4013

Agenda Item: 3.2

W. J. EVANS, Deputy Director
Finance
March 1, 2001

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are nine projects worth \$89.9 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, five projects were awarded and four new projects have been added.

SUMMARY

<u>Number of</u> <u>Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
2	10.3	Bids rejected	06-KER-5, 11-IMP-Var
2	40.8	FTIP delay	08-SBD-15, 08-SBD-40
2	12.6	Conflict with another project	08-RIV-60, 07-LA-101
1	8.8	Errors in PS&E package	08-SBD-15
1	5.2	Route Adoption issue	10-MER-99
1	12.2	Additional funding needed	06-FRE-99, 07-LA-101
----- 9	----- \$89.9	Total	

PROJECT DETAILS

- Project #1 – 07-LA-101
 In June 2000, funds were allocated for a median barrier project on Route 101 in Los Angeles County. After a delay in modifying the original Federal Transportation Improvement Program (FTIP), the project was advertised on November 27, 2000. The bid opening was postponed until April 12, 2001 to avoid a conflict with an on-going construction project within the project limits which should clear by Spring, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-135601	LA	101	SHOPP	06/00	\$11,700

- Project #2 – 08-SBD-15
 In June 2000, federal demonstration funds were allocated for a lane addition project on Route 15 in San Bernardino County. Advertisement has been delayed to correct discrepancies in the specifications. It is expected the project will be ready for advertisement in April.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-350721	SBD	15	DEMO	06/00	\$8,771

- Project #3 – 08-SBD-40
 In June 2000, funds were allocated for a highway reconstruction project on Route 40 in San Bernardino County. There was a delay in modifying the original FTIP. The project was advertised on November 27, 2000 with a scheduled bid opening of January 25, 2001. After numerous inquiries from contractors about a source of aggregate, the bid opening was delayed to adjust the specifications. The bids were opened on February 22, 2001, and the project should be awarded in the normal time frame.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-377801	SBD	40	SHOPP	06/00	\$30,755

- Project #4 – 08-SBD-15
 In June 2000, funds were allocated for a bridge replacement project on Route 15 in San Bernardino County. There was a delay in modifying the original FTIP. The project was advertised on December 4, 2000. Bids were opened on February 1, 2000 and the project should be awarded in the normal time frame.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-406801	SBD	15	SHOPP	06/00	\$10,041

- Project #5 – 08-RIV-60
 In June 2000, funds were allocated for a replacement highway planting and irrigation system project on Route 60. The project was advertised on August 14, 2000 with a bid opening scheduled for October 5, 2000. With a delay in the scheduled completion of the mainline construction project, the bid opening has been cancelled. The project will be readvertised in late spring.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-463231	RIV	60	STIP	06/00	\$898

- Project #6 – 10-MER-99
 In June 2000, funds were allocated for a ramp realignment and interchange improvements project on Routes 59, 99 and 140 in Merced County. The advertisement was delayed to revise the route adoptions for Routes 59 and 140 at this location. The project was advertised on January 22, 2001 and bids were opened on February 27, 2001. The project should be awarded in the normal time frame.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
10-482301	MER	99	SHOPP	06/00	\$5,222

New Projects added since the last report

- Project #7 – 06-KER-5
 In July 2000, funds were allocated for ramp rehabilitation at various locations in Kern County. After bids were opened on September 12, 2000, all were rejected and the project was reviewed by the Department. The Commission approved a request for supplemental funding to allow re-advertising at their February, 2000 meeting and project is scheduled for advertising in April with bid opening in May.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-421001	KER	5	SHOPP	07/00	\$8,529

- Project #8 –06-FRE-99
 In July 2000, funds were allocated for a roadway beautification project on Route 99 in Fresno County. The project was advertised on December 11, 2000 and bids were opened on January 30, 2001. A concurrent request for supplemental funds to award is being presented under CTC agenda Item 2.5e.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-440101	FRE	99	SHOPP	7/00	\$4,725

- Project #9 – 07-LA-101
 In July 2000, funds were allocated for a replace and grind concrete project on Route 101 in Los Angeles County. The project was advertised on August 14, 2000 and bids were opened on January 11, 2001. A concurrent request for supplemental funds to award is being presented under CTC agenda Item 2.5e.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
11-202601	LA	101	SHOPP	7/00	\$7,547

- Project #10 – 11-IMP-Various
 In July 2000, funds were allocated for bridge deck and joint replacement project on various bridges in San Diego and Imperial Counties. The project was advertised on August 21, 2000. After bid opening in September, the bids were rejected on October 12, 2000 and the Department has been reviewing the project. A revised project will be advertised this Spring.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
11-075301	IMP	Various	SHOPP	7/00	\$1,840