

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROJECT BUSINESS MATTERS
Time Extension – Project Allocation
Action Item

Prepared By:
Tom McDonnell
Chief
Division of Mass Transportation
(916) 654-4013

CTC Meeting: May 9, 2002

Reference No.: 2.8a(2)

Original Signed By
ROBERT L. GARCIA
Chief Financial Officer
May 1, 2002

WAIVER APPROVAL – CTC RESOLUTION G-01-21
CTC STIP GUIDELINES
SECTION 65 – TIMELY USE OF FUNDS

STATE TRANSPORTATION IMPROVEMENT PROGRAM
WAIVER-02-11

ISSUE

Resolution G-01-21, *STIP GUIDELINES*, adopted by the California Transportation Commission (Commission) on July 12, 2001, stipulates that the Commission may extend the deadline for allocation of funds no more than one time and only if it finds that an unforeseen and extraordinary circumstance beyond the control of the responsible agency has occurred that justifies the extension. The extension will not exceed the period of delay directly attributed to the extraordinary circumstance and will in no event be for more than twenty (20) months.

The City of Los Angeles is requesting a twelve (12) month time extension for allocation.

SUMMARY

The agency intended to design and construct some bus shelters in fiscal year 2001-02, and design and construct the remaining bus shelters in fiscal year 2002-03. The agency has determined that it has to design all of the bus shelters in the first year, and then construct all of the bus shelters in the second year.

As \$128,000 of the \$228,000 programmed in fiscal year 2001-02 will be used for design, the agency is requesting a 12-month time extension for the remaining \$100,000. When design is completed, the \$100,000 will be requested together with \$380,000 programmed in fiscal year 2002-03 for a total allocation of \$480,000 for construction.

RECOMMENDATION

The Department recommends the Commission approve the time extension.