

State of California
 Business, Transportation and Housing Agency
 Department of Transportation

PROGRAM STATUS
 Monthly Report on Status of Projects
 Previously Voted But Not Awarded
 Informational Item
 CTC Meeting: November 1-2, 2000

Prepared By:
 Jim Nicholas
 Program Manager,
 Transportation Programming
 (916) 654-4013

PROPOSED

Agenda Item: 3.2

Original Signed By

W. J. EVANS, Deputy Director
 Finance
 October 20, 2000

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

The current inventory of projects not awarded within six months of a Commission allocation is seven projects worth \$64.5 million. Since the last report, two projects were awarded and five new STIP and SHOPP projects have been added. One of the awarded projects was the Richmond-San Rafael Toll Bridge Seismic Retrofit with Commission allocations of \$323,518,000. The Commission approved an extension to award the project until the end of November 2000. The Department opened bids for this project on August 8, 2000 and reported award of the project on October 6, 2000.

SUMMARY

<u>Number of Projects</u>	<u>Value in Millions</u>	<u>Cause of Delay</u>
2	4.4	Bids rejected
2	16.6	Errors in Bidding documents
1	33.1	Combining projects for construction
1	6.9	Needed inclusion in FTIP
1	3.5	Conflict with City project
-----	-----	
7	\$64.5	Total

PROJECT DETAILS

- **Project #1- 02-Plu-L5727**
 Funds were allocated in November 1999, for a project to construct a mechanics facility, storage buildings and office space at the Quincy Maintenance Station in Plumas County. The project was advertised and bids were opened on February 8, 2000. After a review of the bids, the Department rejected both bids. The Commission approved an additional \$640,000 at the May 2000 Commission meeting, bringing the total to \$2,740,000 to allow re-advertising. The project was advertised on August 28, 2000 and bids were opened on October 3, 2000. It is expected the project will be awarded within the normal time frame.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
02-341801	PLU	L5727	SHOPP	11/99	\$2,740

- **Project #2- 07-LA-10**
 Funds were allocated in February 2000, for a highway planting project on Route 10 in Los Angeles County. After bids were opened on May 18, 2000, all the bids were rejected when a significant error was discovered in the time frame specified for the Water Pollution Control measures, which could have resulted in substantial claims. The project was modified and is planned for re-advertisement in late October, with bid opening in November 2000.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-180801	LA	10	SHOPP	02/00	\$1,540

New projects being reported this month (from the March 2000 votes):

- **Project #3- 03-SAC-50**
 Funds were allocated in March 2000, for four SHOPP and STIP projects on Route 50 in Sacramento County to be built as one project. Problems with railroad agreements and final right of way certification delayed advertisement. The project is scheduled for advertisement in December.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
03-1A8501	SAC	50	SHOPP	03/00	\$ 5,900
03-372701	SAC	50	STIP	03/00	\$ 5,987
03-441631	SAC	50	STIP	03/00	\$20,960
03-441641	SAC	50	STIP	03/00	\$ 263
03-4416U1					\$33,110

- **Project #4- 06-VAR-VAR**
 Funds were allocated in March 2000, for a traffic monitoring and closed circuit television systems project on various routes across five counties (Kern, Kings, Tulare, Fresno, and Madera.) After bids were opened on June 14, 2000, all the bids were rejected when an error was discovered in the trenching specification for the electrical lines, which could have resulted in substantial claims. The project has been modified and will be ready for readvertisement in November 2000.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
06-333561	VAR	VAR	SHOPP	03/00	\$1,672

- **Project #5- 07-LA-14**
 Funds were allocated in March 2000, for an High Occupancy Vehicle (HOV) lane project on Route 14 in Los Angeles County. There was a delay in modifying the original FTIP. The project is now included in the FSTIP and will be advertised in November.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
07-119841	LA	14	STIP	03/00	\$6,885

- **Project #6- 08-SBD-83**
 Funds were allocated in February 2000, for a roadway rehabilitation project on Route 83 in San Bernadino County. The delegated allocation was reported to the Commission in March 2000. The initial project advertisement was cancelled to allow the City of Ontario time to complete a water line project before the pavement rehabilitation. This project will be re-advertised in November 2000 so work can begin as soon as the water line is finished in February, 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-000311	SBD	83	SHOPP	02/00-Delegated	\$3,517

- **Project #7- 11-SD-125**
 Funds were allocated in March 2000, for a six-lane freeway project on Route 125 in San Diego County. Bid opening was delayed to correct inconsistencies in plans and specifications. Bids were opened on October 12, 2000 and the project should be awarded in the November.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
11-010731	SD	125	STIP	03/00	\$15,100