

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROGRAM STATUS
Monthly Report on Status of Projects
Previously Voted But Not Awarded
Informational Item
CTC Meeting: November 7-8, 2001

Prepared By:
Wayne A. Lewis
Acting Chief
Division of Transportation Programming
(916) 654-4013

PROPOSED

Agenda Item: 3.2

Original Signed By
ROBERT L. GARCIA
Chief Financial Officer
November 1, 2001

MONTHLY REPORT ON STATUS OF PROJECTS
PREVIOUSLY VOTED BUT NOT AWARDED

There are five projects worth \$25.5 million included in the current inventory of projects not awarded within six months of a Commission allocation. Since the last report, two new projects have been added.

SUMMARY

<u>Number</u> <u>of Projects</u>	<u>Value in</u> <u>Millions</u>	<u>Cause of Delay</u>	<u>Projects</u>
1	2.7	R/W clearance contested	05-SB-101
2	1.5	Delay caused by larger project	04-CC-680, 04-SF-80
2	21.3	Errors in PS&E package	04-MRN-1, 08-RIV-91
-----	-----		
5	\$25.5	Total	

PROJECT DETAILS

- Project #1 – 05-SB-101

In December 2000, funds were allocated for a bridge replacement project over Route 101. A legal challenge by the Union Pacific Railroad over right of way and permitting issues delayed advertisement, but the Court recently dismissed the Railroad's objections and confirmed the Department's right to take the property for the project. The delay has resulted in other agreements needing to be updated in order to advertise the project. The Department is requesting a concurrent Time Extension of 24 months for this SHOPP project per Resolution G-95-17 under Agenda Item 2.8b(2)

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
05-363321	SB	101	SHOPP	12/00	\$2,672

- Project #2 – 04-CC-680

In January 2001, funds were allocated to provide a controller and loop detector as part of the larger, \$260 million new Benicia Martinez Bridge on Route 680 in Contra Costa County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on February 13, 2001. The project was delayed to revise the specifications and bids were opened on September 26, 2001. If BATA approves the cost overrun on this project, the project can be awarded.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-006031	CC	680	SHOPP	01/01	\$534

- Project #3 – 04-SF-80

In January 2001, funds were allocated to provide Traffic Management Systems as part of the larger \$750 million replacement of the center portion of the San Francisco Bay Bridge on Route 80 in San Francisco County. The main contract is being funded with toll funds from the Bay Area Transportation Authority (BATA). The entire project was advertised on July 16, 2001 and the bid opening is scheduled for November 14, 2001.

<u>Details</u>				<u>Allocation</u>	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-012021	ALA, SF	80	SHOPP	01/01	\$990

- Project #4 –04-MRN-1

In March 2001, funds were allocated for a pavement rehabilitation project on Route 1 in Marin County. The project was advertised on March 19, 2001. The bid opening was initially postponed to allow the department to complete a small project within this project's limits and then has been further delayed to allow environmental mitigation requirements to be included. It is now expected the bid opening will be re-established for December 2001.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
04-0C03301	MRN	1	SHOPP	03/01	\$4,006

- Project #5 –08-RIV-91

In March 2001, funds were allocated for a pavement rehabilitation and closed circuit television systems project on Route 91 in Riverside County. Although originally planned for advertising on April 2, 2001, the advertisement was postponed when a redesign was required to correct the items involving the concrete pavement. The project was advertised on August 20, 2001 and the bids were opened on October 4, 2001. The Department expects the contract to be approved this month.

Details				Allocation	
<u>Project EA</u>	<u>County</u>	<u>Rte</u>	<u>Program</u>	<u>Date</u>	<u>\$1,000's</u>
08-4221U1	RIV	91	SHOPP	03/01	\$17,291