

Memorandum

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 11-12, 2010

Reference No.: 2.8b.(2)
Action Item

From: NORMA ORTEGA
Chief Financial Officer

Prepared by: Rachel Falsetti
Division Chief
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR STATE
ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER
RESOLUTION G-06-08
WAIVER-10-40**

RECOMMENDATION:

The Department of Transportation (Department) recommends the California Transportation Commission (Commission) approve a time extensions for the period indicated for three State Highway Operation and Protection Program (SHOPP) projects, one State Transportation Improvement Program (STIP) project, and one Proposition 1B Corridor Mobility Improvement Account (CMIA) project described on the attachment.

ISSUE:

On January 14, 2009, the Commission allocated \$2,673,000 for one SHOPP project and \$600,000 for one STIP project. In addition, the Commission allocated \$32,155,000 for two SHOPP projects combined with one Proposition 1B CMIA project (See attachment). In accordance with Resolution G-06-08, the deadline to award contracts for projects allocated in January 2010 is July 31, 2010. The Department will not be able to meet the deadline for these projects and is requesting time extensions for the period of contract award. The attachment shows the details of each project and the delays that have resulted in the extension request.

BACKGROUND:

In June 2006, the Commission adopted Resolution G-06-08, making the six-month period to award a permanent requirement under the STIP Guidelines.

Attachment

**2.8b.(2) Time Extension / Waiver - Contract Award
 Waiver 10-40**

Project Number	PPNO	Project Dist-EA	County-Route	Description	Fund Source	Allocated Amount (x \$1,000)	Allocation Date	Reason For Delay	Department's Request	
									Months	until end of (month-yr)
1	0460C	04-1A9801	SCI-101	In San Jose on Route 101, from the I-280/I-680 Interchange to north of Yerba Buena Road. Construct one southbound lane, modify Route 101/Tully Road interchange, and replace the Tully Road overcrossing.	CMIA	\$ 30,000	01/14/10	The project was advertised on April 19, 2010. The original schedule was set for bid opening on June 9, 2010 with an award in July 2010. However, the Department has received many bid inquiries for this project and is preparing an addendum to address significant changes to the original bid package. Bid opening has been delayed to July 27, 2010. The project is expected to be awarded in September 2010.	2	Sep-2010
2	0452N	04-0C9021	SCI-101	In San Jose, from 280/680 Junction to Yerba Buena Road. Rehabilitate pavement.	SHOPP	\$ 1,200	01/14/10		2	Sep-2010
3	0468G	04-2A0701	SCI-101	In San Jose, at Tully Road Bridge #37-0095. Rehabilitate bridge.	SHOPP	\$ 955	01/14/10		2	Sep-2010
4	0027T	08-0K6811	Riv-10	Near Desert Center, from 5.2 miles east of Hayfield Road to 3.0 miles west of Eagle Mountain Road. Rehabilitate bridges at various locations.	SHOPP	\$ 2,673	01/14/10	The project was advertised on June 7, 2010. The advertisement for this project was delayed due to processing of E-76 authorization. The bid opening is scheduled for July 29, 2010. The Department has received many bid inquires from bidders which are being addressed. The contract is expected to be awarded in October 2010.	3	Oct-2010
5	0192M	08-0N7201	SBd-210	In the city of Rancho Cucamonga, on east bound Route 210/15 Connector to San Sevaine Road. Plant native trees.	STIP	\$ 600	01/14/10	The work for this project is to be performed by the California Conservation Corps via an inter-agency agreement. The inter-agency agreement requires the review of and approval by the Division of Procurement and Contracts, Department of General Services, Caltrans Division of Legal, and the California Conservation Corps. This process typically requires more time than projects going through a normal bid process. This six-month time extension will allow the Department sufficient time to finalize the agreement and award the contract.	6	Jan-2011

Note: Projects 1, 2, and 3 are combined under one contract for construction purposes.