

## Memorandum

To: CHAIR AND COMMISSIONERS  
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 8, 2013

Reference No.: 2.8b.(6)  
Action Item

From: STEVEN KECK  
Acting Chief Financial Officer

Prepared by: Rachel Falsetti  
Division Chief  
Transportation Programming

Subject: **REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD FOR LOCALLY ADMINISTERED PROJECTS ON THE STATE HIGHWAY SYSTEM, PER SLPP GUIDELINES WAIVER 13-51**

### **RECOMMENDATION:**

The California Department of Transportation recommends the California Transportation Commission (Commission) approve the request by the San Bernardino Associated Governments (SANBAG) to extend the period of contract award for three months for a Proposition 1B State Local Partnership Program (SLPP) project to construct traffic and pedestrian safety improvements along Route 62 (PPNO 0225J) in San Bernardino County.

### **ISSUE:**

On March 5, 2013, the Commission allocated \$723,000 for one locally administered Proposition 1B SLPP project. In accordance with SLPP Guidelines, the deadline to award contracts for projects allocated in March 2013 is September 30, 2013. However, SANBAG will not be able to meet the deadline and is requesting a three month time extension, to December 31, 2013 to award the contract. The federal Authorization to Proceed (E-76) approval process has taken longer than expected for the local SAFETEA-LU DEMO funds. This three-month time extension will allow SANBAG sufficient time to acquire the E-76 authorization, advertise and award the project contract.

### **BACKGROUND:**

In April 2010, the Commission adopted the Proposition 1B SLPP Guidelines (Resolution SLP1B-G-0910-002), which require the agency implementing a project to request a time extension if the project will not be awarded within six months of the allocation. The SLPP Guidelines stipulate that the Commission may approve a waiver to the timely use of funds deadline one time only for up to 20 months.