

State of California
Business, Transportation and Housing Agency
Department of Transportation

PROJECT BUSINESS MATTERS
Time Extension – Contract Award
Action Item


CTC LIAISON
BINDER COPY
DO NOT REMOVE

Prepared by:
David Cabrera
Program Manager
Mass Transportation Program
(916) 654-8811



CTC Meeting: March 29-30, 2000

Agenda Item: 2.8b.(2)



W. J. EVANS, Deputy Director
Finance
March 30, 2000

WAIVER APPROVAL – CTC RESOLUTION G-99-27

CTC STIP GUIDELINES

SECTION 59 – TIMELY USE OF FUNDS

TRANSIT CAPITAL IMPROVEMENT PROGRAM

WAIVER-00-12

CTC ACTION TAKEN

Request for Contract Award Extension for the Southern California Regional Rail Authority (SCRRA) Inland Empire project was approved to June 30, 2001. Request for Contract Award Extension for the Los Angeles County Metropolitan Transportation Authority (LACMTA) Westlake Community Intermodal Facility project was not approved, per the attached chart.

ISSUE

Resolution G-99-27, *STIP Guidelines*, adopted by the California Transportation Commission (Commission) on September 29, 1999, stipulates that funds allocated for construction must be encumbered by the award of a contract within twelve (12) months of the date of the allocation of funds.

For the projects listed on the attached chart, the responsible agencies will not be able to meet the deadline as specified in accordance with the *STIP Guidelines*. The responsible agencies have requested an extension to allow sufficient time to resolve outstanding issues.

RECOMMENDATION

The Department recommends the Commission approve the time extensions requested to allow the agencies sufficient time resolve the identified outstanding issues.

SUMMARY

The Commission has allocated \$5,815,000 for projects on the attached chart. To date, the agencies have been unable to award contracts against the allocations. The attached chart describes the delays that have resulted in the extension requests.

Attachment

MARCH 2000
REQUEST TO EXTEND THE PERIOD OF CONTRACT AWARD
CTC STIP GUIDELINES, SECTION 59 - TIMELY USE OF FUNDS

Recipient	Project Description	Res. No./ Date	Amount Allocated	Prog. Yr.	Recipient's Stated Reason for Delay	Extension Request	Department Recommendation
Southern California Regional Rail Authority	Inland Empire Maintenance Facility, Phase I	MFP-97-27 10/30/97	\$3,215,000	97/98	Delay in obtaining the written agreement of the selected site with BNSF before the project can be advertised for bid.	12 months 6/30/00 to 6/30/01	Support. Time requested will allow SCRRA to formalize its written agreement with BNSF before it can advertise the project for bid.
		Subtotal	\$3,215,000				
Los Angeles County Metropolitan Transportation Authority	Weehake Community-Intermodal Intercept Facility	MFP-97-25 10/30/97	\$1,500,000 \$1,100,000	96/97 97/98	Delay in attempts to purchase the adjacent properties for a larger joint-development center. LACMTA will release an RFP for a developer to build the project solely on LACMTA-owned property, integrated with existing public transit resources and a retail entertainment center.	12 months 6/30/00 to 6/30/01	Support. Time requested will allow LACMTA to select the developer for the project including any contingencies that may occur during the bid process.
		Subtotal	\$2,600,000				

SUPPORT TOTAL
\$5,815,000
\$3,215,000

CTC LIAISON
BINDER COPY
DO NOT REMOVE