

**Traffic Congestion Relief Program  
October 2007 Progress Report  
Scope, Schedule, Cashflow and Funding**

Project #: 83.1

Date: 10/26/07

**GENERAL PROJECT INFORMATION**

**PROJECT STATUS**

Check the appropriate box:

- ☐ Project work is on-going using allocated TCRP funds only
- ☐ Project work is on-going using non-TCRP funds only
- ☐ Project work is on-going using allocated TCRP funds and non-TCRP funds
- ☒ All TCRP allocated funds have been expended and the project work is on-going using non-TCRP funds
- ☐ Project work has been suspended

Please describe below reason Project has been suspended.

☐ Project work is complete

CLOSE - OUT PROCESS (only if Project and/or Phase is complete, or TCRP fully expended)

- ☐ Close out report was submitted on
- ☐ Final invoice will be submitted on
- ☐ Close out report will be submitted on
- ☐ There was a project savings
- Input proportionate amount of TCRP savings  (indicate TCRP funds savings only, in \$1,000s)
- Go to the TCRP website at: <http://www.dot.ca.gov/hq/transprog/ocip/tcrp/closeoutprocess/coguidance.pdf>

**PROJECT SCOPE**

Please describe below if the project scope has changed from the last Commission approved application/amendment.

**PROJECT SCHEDULE**

Phase	Scope	Start	End
1	Environmental	Prior to 2000	Mar-07
2	Plans, Specifications & Estimates	Dec-02	Jun-07
3	Right of Way Acquisition	Dec-02	Jun-07
4	Construction	Oct-07	Dec-08
4	Procurement		

Does this information reflect a change in the currently approved project schedule?

No

If yes, explain the reason(s) for change in the box below:

Construction timeline adjusted based on Awarding project in October 2007.

# PROJECT CASHFLOW

Indicate amount in \$1,000s

## APPROVED TCRP ALLOCATION(S)

Phase	Scope	Current Approved Allocation(s) by Phase	Expenditures Reimbursed as of 09/17/07	Remaining Expenditures FY2007-08	Estimated Remaining Cashflow Need					Total
					FY 2008-09	FY 2009-10	FY 2010-11	FY 2011-12	Beyond FY 2011-12	
1	Environmental	\$ 200	\$ 200	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 200
2	Plans, Specifications & Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ 5,500	\$ 5,500	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,500
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ 5,700	\$ 5,700	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ 5,700

## APPROVED LONP(S)

Phase	Scope	Approved LONP Amount by Phase	Expenditures Made by Local Agency as of 09/17/07	Remaining Expenditures to be Made by Local Agency in FY 2007-08	Estimated Expenditure of Local Funds					Total	Estimated (month/year) When LONP Reimbursement will be Requested
					FY 2008-09	FY 2009-10	FY 2010-11	FY 2011-12	Beyond FY 2011-12		
1	Environmental	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
2	Plans, Specifications & Estimates	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
3	Right of Way Acquisition	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
4	Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
4	Procurement	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	

## FUTURE TCRP ALLOCATION(S)

Phase	Scope	Allocation(s) Not Yet Approved by Phase	Estimated (month/year) When Allocation will be Requested	Remaining Expenditures in remainder of FY 2007-08	Estimated Cashflow Need					Total
					FY 2008-09	FY 2009-10	FY 2010-11	FY 2011-12	Beyond FY 2011-12	
1	Environmental	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2	Plans, Specifications & Estimates	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3	Right of Way Acquisition	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Construction	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
4	Procurement	\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
		\$ -		\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -

PROJECT FUNDING PLAN	
----------------------	--

Indicate amount in \$1,000s

Source	Type		Phase 1	Phase 2	Phase 3	Phase 4	Total
TCRP	State	Committed	\$ 200	\$ -	\$ 5,500	\$ -	\$ 5,700
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
STIP-RIP	State	Committed	\$ -	\$ -	\$ -	\$ 11,500	\$ 11,500
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
CMAQ	Federal	Committed	\$ -	\$ -	\$ 2,100	\$ -	\$ 2,100
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
Transnet-MC	Local	Committed	\$ -	\$ 1,200	\$ 5,700	\$ -	\$ 6,900
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
		Committed	\$ -	\$ -	\$ -	\$ -	\$ -
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -
	Totals	Committed	\$ 200	\$ 1,200	\$ 13,300	\$ 11,500	\$ 26,200
		Proposed	\$ -	\$ -	\$ -	\$ -	\$ -

***Does this information reflect a change in the currently approved project funding plan?***

*If yes, explain the reason(s) for change in the box below:*

No