

04-0120E4 (E2/T1 Foundations) 008412 JUL 18 88

04-SF-80-13.4, 13.8
ACBRIM-080-1(094)N

#311 Jan 23, 2005 Sun.

#312 Jan 24, 2005 Mon.

Worked on other projects.

#313 Jan 25, 2005 Tue.

Owners' meeting 10 a.m. The following items were discussed:

- Piles – KFM is investigating restart costs for fabricating piles.
- Lease Equipment -- Mr. Chips and Tudor barges are on long term leases. Mr. Chips for 1 year and Tudor through end of April.
- Steel plates – Scrap value of steel is \$0.05/lb. Steel is now being stored on site at the fabricators' yards. No work is being performed with the steel.
- CCO #22 – KFM reviewing costs.
- Template removal – If templates are left in place too long they may become a nesting area. This has to be considered while scheduling the work.

See agenda for more detail.

#314 Jan 26, 2005 Wed.

Worked on other projects.

#315 Jan 27, 2005 Thu.

Owners' meeting 10 a.m. The following items were discussed:

- CCO #22 – Per KFM the labor during suspension periods for the barges is paid 8½ hrs. This is not supported by the contract. This is not a union requirement, but KFM pays this to keep crew on site.
- Audit – Per KFM a cost summary should be ready by the 1st week of February.
- Piles – A decision is needed for disposition of piles. Per KFM it will take 7 months to fabricate piles after a notice to proceed is given. No cost estimate yet.
- Steel – KFM submitted storage costs for steel plates yesterday. USI - \$50,000 to remove material from shop and \$88,000/mo. to store. Thompson - \$58,000/mo. to store.
- Daily reports – METS and fabricators to agree daily on work performed. Caltrans needs diaries from METS on work performed to date.
- Equipment list – Rob Hartley asked KFM to provide an updated equipment list.
- Partnering – KFM wants to continue partnering without a facilitator though the end of the contract. Next partnering meeting will be on February 8, 2005 for January.

#318 Jan 28, 2005 Fri.

Worked on other projects.

#319 Jan 29, 2005 Sat.

A handwritten signature in black ink, appearing to read 'R. Duncan', written over a horizontal line.

Richard Duncan, P.E. Resident Engineer